

Report of Construction

August 2022

**NORTH CELL LANDFILL GAS CONSTRUCTION
PHASE VII CONSTRUCTION
TOMOKA FARMS ROAD LANDFILL**

Prepared for:

Volusia County Solid Waste Division
1990 Tomoka Farms Road
Port Orange, FL 32124



Prepared by:

HDR Engineering, Inc.
76 S. Laura Street, Suite 1600
Jacksonville, FL 32202
(904) 598-8900

Presented to:

Florida Department of Environmental Protection
3319 Maguire Blvd., Suite 232
Orlando, FL 32803-3767



Table of Contents

Introduction	1
Site Background	1
Project Overview	1
Contact List	2
Owner:	2
Landfill Gas Master Plan Design Engineer:	2
Construction Contractor:	2
Construction Quality Assurance and Record Documentation:	2
Surveyor:	2
Horizontal Collector Installation	3
Tie-Ins	3
Design Modifications/Deviations	3
Certification	4

Attachments

Attachment A	Select Master Plan Drawings and Conformed Construction Drawings
Attachment B	As-Built Survey (Smith Surveying Group)
Attachment C	HDR Field Logs and Site Photographs
Attachment D	SCS Field Logs

Introduction

HDR Engineering, Inc. (HDR) was retained by Volusia County (the County) to provide construction quality assurance (CQA) and certification for expansion the Landfill Gas Collection System (LFGCS) at the Class 1 Active Area of the Tomoka Farms Road Landfill (the Landfill). The gas collection system construction drawings were prepared by HDR dated August 24, 2021 and modified May 13, 2022. The project included a portion of the Phase VI design of the landfill gas master plan to enhance gas collection. SCS Field Services provided construction services for the project in May 2022. Chelsea Williams E.I. (HDR) provided part-time CQA during this period. This Construction Certification Report describes the construction activities involved, documents the materials and components of the project and any deviations.

Site Background

The Landfill is an active municipal solid waste landfill that is owned and operated by Volusia County, located at 1990 Tomoka Farms Road, Port Orange, Florida. The Landfill has a flare station located adjacent to the former landfill gas to energy (LFGTE) plant to destruct landfill gas before emitting into the atmosphere.

Project Overview

This report provides certification of construction for Phase VII of the North Cell Landfill Gas Collection System Construction Master Plan. This portion of Phase VI design of the landfill gas expansion system included installation of five (5) horizontal collectors. Expansion of LFGCS began May 18, 2022 with substantial completion on June 1, 2022.



Contact List

The parties involved in this project are listed below:

Owner:

Volusia County Solid Waste Division
1990 Tomoka Farms Road
Port Orange, Florida 32124
(386) 947-2952

Landfill Gas Master Plan Design Engineer:

HDR Engineering, Inc.
76 South Laura Street, Suite 1600
Jacksonville, Florida 32202
(904) 598-8900

Construction Contractor:

SCS Field Services
11260 Roger Bacon Drive, Suite 300
Reston, Virginia 20190
(571) 353-2041

Construction Quality Assurance and Record Documentation:

HDR Engineering, Inc.
315 E Robinson Street, Suite 400
Orlando, Florida 32828
(407) 420-4200

Surveyor:

Smith Surveying Group
9770 Baymeadows Road, Suite 121
Jacksonville, Florida 32256
(904) 260-6300

Horizontal Collector Installation

As part of Phase VI construction, five (5) horizontal gas extraction collectors were installed: HC-20B, HC-21B, HC-22B, HC-23B, and HC-23A. The installed horizontal collectors were fabricated from 6-inch SDR 11 HDPE solid pipe and 6-inch SDR 11 HDPE perforated pipe. SCS installed U-traps at the low point of each horizontal collector and excavated the trench in general sloping from the high point to the low point to collect and return leachate to the leachate collection system. SCS continuously checked the trench bottom slopes using a laser level. Table 1 below shows the length of pipe for each horizontal collector.

Table 1: Horizontal Collector Details

<i>Horizontal Collector</i>	Perforated Pipe	Solid Pipe
<i>HC-20B</i>	565 ft	50 ft
<i>HC-21B</i>	546 ft	50 ft
<i>HC-22B</i>	507 ft	50 ft
<i>HC-23B</i>	445 ft	50 ft
<i>HC-23A</i>	325 ft	50 ft

Waste hauled from trench extraction was taken to the active working face for proper disposal. Prior to placing the pipe into the bottom of the trench, one foot of tire chips was placed into the trench. One foot of tire chips was placed over the 6-inch perforated pipe, filter fabric was placed over the tire chips, and the trench was backfilled with excavated material. A hydrated bentonite plug was installed in the trench at the transition points from perforated to solid pipe to prevent lateral gas migration beyond the perforated pipe.

Tie-Ins

6-inch HDPE SDR 11 laterals were installed from the wellhead U traps to the 10-inch HDPE SDR 17 subheader. 4-inch SDR 11 condensate forcemain and 2-inch SDR 9 air supply line were installed in the same trench as the 6-inch laterals and connected to the air and forcemain lines previously installed with the 10-inch sub-header.

Design Modifications/Deviations

Below describes the design modifications and deviations that occurred prior and during construction of the five (5) horizontal collectors.


- During the project's kick-off meeting with HDR, SCS and County staff, the master plan drawings were modified. HC-21A, HC-22A were eliminated per discussions with the County due obstruction with the existing haul road. The locations of HC-23A and HC-23B were moved approximately 25 feet east to influence gas collection as result of lateral expansion of Cell 4. This modification increased spacing between HC-22 and HC-23 from 100 feet to 125 feet. These modifications are shown in **Attachment A**. It should be noted that addition of a horizontal collector is not feasible due to perforated pipe being too close to the east slope and will enhance air intrusion into the system.


- The length of solid pipe for the horizontal collectors were modified from the design plans. Design plans show 150 feet minimum of solid pipe for each horizontal collector. However, it was determined based on field conditions and past construction of horizontal collectors by SCS that 50 feet of solid pipe is sufficient to avoid air intrusion into the system. Increase in perforated pipe will enhance gas collection.
- The original design was to maintain a 1% minimum slope for the horizontal collectors. The completed As-Built from Smith Surveying (**Attachment B**) show some areas that did not achieve 1% minimum slope. There are four points along HC-20B that did not achieve 1% slope, ranging from -1.53% to 0.86%. There are five points along HC-21B that did not achieve 1% slope, ranging from -0.84% to 0.85%. There are two points along HC-22B that did not achieve 1% slope, ranging from 0.16% to 0.76%. There are two points along HC-23B that did not achieve 1% slope, ranging from -1.74% to 0.65%. There are two points along HC-23A that did not achieve 1% slope, ranging from 0.35% to 0.52%. Considering horizontal collector is perforated, collected condensate in the horizontal collector will escape into the tire chips and permeate downward into the leachate collection system. Therefore, deviation in the slope should not impact gas collection.

Certification

Certified as-builts provided by Smith Surveying are provided in **Attachment B**. Daily logs completed by HDR and key photographs are provided in **Attachment C**. Daily logs completed by SCS are provided in **Attachment D**.

This Construction Report is submitted by HDR to Volusia County to provide Certification for quality of the construction of the project at the Tomoka Farms Road Landfill. Based upon my review of the documentation, survey, testing results, and visual observations by those under my direct supervision, it is my professional opinion that the construction of the project was performed in general conformance with the approved construction drawings prepared by HDR. I hereby certify the construction as a professional engineer licensed in Florida as evidence by my stamp provided below.

HDR ENGINEERING, INC.

8/2/22
Kanishka Perera, P.E.




Project Engineer



ATTACHMENT A

Select Master Plan Drawings and Conformed Construction Drawings



LEGEND

- PROPERTY BOUNDARY
- LIMITS OF LINER
- EXISTING CONTOURS (MAJOR)
- EXISTING CONTOURS (MINOR)
- PROPOSED CONTOURS (MAJOR)
- PROPOSED CONTOURS (MINOR)
- LFG COMPONENTS TO BE ABANDONED
- EXISTING HORIZONTAL WELL
- EXISTING LATERAL
- EXISTING HEADER (SIZE VARIES)
- PROPOSED ACCESS ROAD PAVEMENT
- LOR-1 EXISTING LEACHATE CLEANOUT RISER
- HC-7B EXISTING HORIZONTAL LFG WELLHEAD
- EW-1 EXISTING LFG WELL
- LCRS EXISTING LEACHATE CLEANOUT
- CS-2 EXISTING CONDENSATE SUMP

LFG COMPONENTS (CURRENT PHASE)

- CS-14 CONDENSATE SUMP
- LFG VALVES
- HW-8B HORIZONTAL LFG WELLHEAD
- EW-1 VERTICAL LFG WELLHEAD
- AP-1 ACCESS POINT
- HP HIGH POINT
- HDPE SDR 11 LATERAL (SIZE VARIES)
- 10" HDPE SDR 11 SUB-HEADER
- 8" SDR 11 HORIZONTAL WELL
- HDPE HEADER (SIZE VARIES)
- 2" HDPE SDR 9 AIR LINE
- 4" HDPE SDR 11 FORCEMAIN LINE

PHASE III CONSTRUCTION TABLE			PHASE IV CONSTRUCTION TABLE		
ITEM DESCRIPTION	UNIT	QUANTITY	ITEM DESCRIPTION	UNIT	QUANTITY
HORIZONTAL LFG WELLHEAD	EA	6	HORIZONTAL LFG WELLHEAD	EA	8
ACCESS POINT	EA	1	ACCESS POINT	EA	9
CONDENSATE SUMP	EA	0	CONDENSATE SUMP	EA	7
10" SUB-HEADER ISOLATION VALVES	EA	3	10" SUB-HEADER ISOLATION VALVES	EA	6
2" HDPE SDR 9 AIRLINE	LF	1,020	2" HDPE SDR 9 AIRLINE	LF	4,300
4" HDPE SDR 11 CONDENSATE FORCEMAIN	LF	1,020	4" HDPE SDR 11 CONDENSATE FORCEMAIN	LF	4,300
6" HDPE SDR 11 LATERAL	LF	980	6" HDPE SDR 11 LATERAL	LF	1,280
8" HDPE SDR 11 HORIZONTAL WELL	LF	2,630	8" HDPE SDR 11 HORIZONTAL WELL	LF	2,950
10" HDPE SDR 11 SUB-HEADER	LF	720	10" HDPE SDR 11 SUB-HEADER	LF	1,140
16" HDPE SDR 17 HEADER	LF	300	12" HDPE SDR 11 HEADER	LF	1,980
			16" HDPE SDR 17 HEADER	LF	800

PHASE III & IV HORIZONTAL WELL SCHEDULE												
	WELL ID	WELLHEAD A			HIGH POINT			WELLHEAD B			SOLID PIPE	PERFORATED PIPE
		NORTHING	EASTING	ELEVATION	NORTHING	EASTING	ELEVATION	NORTHING	EASTING	ELEVATION		
PHASE III	HW-17	1746909.18	625278.50	68	1746321.34	625294.56	80	1745716.81	625295.58	68	320	875
	HW-18	1746910.61	625378.49	68	1746323.24	625394.55	80	1745719.98	625395.55	68	320	875
	HW-19	1746912.05	625478.48	68	1746325.39	625494.53	80	1745722.86	625495.51	68	320	875
PHASE IV	HW-20	1746914.29	625578.46	68	1746327.01	625594.51	80	1745723.85	625595.51	68	320	875
	HW-21	1746915.99	625681.51	68	1746257.57	625695.52	80	1745726.21	625695.49	68	320	870
	HW-22	1746800.86	625779.92	68	1746184.67	625796.57	79	1745734.48	625795.47	68	320	753
	HW-23	1746644.77	625869.21	68	1746111.77	625897.63	77	1745728.50	625895.47	68	320	438

- NOTES:
- HORIZONTAL WELLS TO BE PLACED WITHIN THE LIMITS AS SHOWN.
 - 10" HDPE SDR 11 SUB-HEADER SHALL CONNECT TO HEADER DIRECTLY VIA TEE FITTING AND 10" ISOLATION VALVE, ADJACENT TO CONDENSATE SUMPS AND ACCESS POINTS.
 - 4" FORCEMAIN & 2" AIR LINE NOT SHOWN WITH 10" SUB-HEADER FOR CLARITY. ALL SUB-HEADER LINES SHOWN INCLUDE FORCEMAIN AND AIR LINE IN THE SAME TRENCH.
 - 6" LATERAL LINES FOR VERTICAL WELLS SHALL BE CONSTRUCTED WITH 4" FORCEMAIN AND 2" AIRLINE IN THE SAME TRENCH.
 - ELEVATIONS REFERRED TO IN THE HORIZONTAL WELL SCHEDULE FOR THE WELLHEADS AND HIGH POINTS ARE GROUND ELEVATIONS.
 - QUANTITIES IN PHASE III & IV CONSTRUCTION TABLES ARE APPROXIMATE.



ISSUE	DATE	DESCRIPTION
A	JULY 2016	BIDDING DOCUMENTS

PREPARED BY: JUNOS REED, P.E.


LANDFILL GAS MASTER PLAN

CLASS I ACTIVE AREA
TOMOKA FARMS ROAD LANDFILL
VOLUSIA COUNTY, FLORIDA

LFG MASTER PLAN PHASE III & IV (OVERALL)

SCALE 1" = 300'

LFG-02



ISSUE	DATE	DESCRIPTION
A	JULY 2016	BIDDING DOCUMENTS

PREPARED BY: JUNOS REED, P.E.



LANDFILL GAS MASTER PLAN



CLASS I ACTIVE AREA
TOMOKA FARMS ROAD LANDFILL
VOLUSIA COUNTY, FLORIDA

LFG MASTER PLAN PHASE IV



SCALE
1" = 150'

LFG-02-PHIV




B 8/24/21 CONFORMED CONSTRUCTION DRAWINGS
ISSUE DATE DESCRIPTION

PROJECT MANAGER M. ROBERTS, P.E.
DRAWN BY J. RAYMOND
CHECKED BY K. PERERA, P.E.
PROJECT NUMBER 10166567



TOMOKA FARMS ROAD LANDFILL
PHASE VI CONSTRUCTION DRAWINGS
VOLUSIA COUNTY, FLORIDA

PROPOSED GAS COLLECTION SYSTEM



FILENAME Gas Well Staking - August 2021.dwg
SCALE 1" = 100'


SHEET
1

HORIZONTAL WELL SCHEDULE

				HIGH POINT				WELLHEAD B				SOLID PIPE LENGTH (FT)	PERFORATED PIPE LENGTH (FT)
				WELL ID	NORTHING	EASTING	ELEVATION	WELL ID	NORTHING	EASTING	ELEVATION		
WELLHEAD A				HW-20	1746327.359	625543.923	NA	HW-20	1745738.189	625602.438	68 *	160	432
				HW-21	1746328.634	625696.033	80	HW-21	1745739.747	625702.951	68 *	160	429
				HW-22	1746271.498	625795.330	80	HW-22	1745741.297	625802.923	71	160	370
				HW-23	1746183.190	625921.606	78	HW-23	1745743.235	625927.908	72	220	634
WELL ID	NORTHING	EASTING	ELEVATION	HW-23	1746594.340	625936.078	68						

ELEVATIONS SHOWN ARE THE EXISTING GROUND ELEVATIONS
*LOCATION IS CURRENTLY BEING FILLED AND IS EXPECTED TO BE FILLED TO PROPOSED
WELLHEAD ELEVATION TOWARDS THE END OF THE CURRENT CONSTRUCTION PHASE

- NOTES:
1. ELEVATIONS REFER TO NATIONAL GEODETIC VERTICAL DATUM OF 1929. COORDINATES REFER TO NAD 83 FLORIDA STATE PLANES, EAST ZONE, U.S. FEET.




B	8/24/21	CONFORMED CONSTRUCTION DRAWINGS
ISSUE	DATE	DESCRIPTION

PROJECT MANAGER	M. ROBERTS, P.E.
DRAWN BY	J. RAYMOND
CHECKED BY	K. PERERA, P.E.
PROJECT NUMBER	10166567



TOMOKA FARMS ROAD LANDFILL
PHASE VI CONSTRUCTION DRAWINGS
VOLUSIA COUNTY, FLORIDA



FILENAME	Gas Well Staking - August 2021.dwg
SCALE	AS SHOWN




ATTACHMENT B

As-Built Survey (Smith Surveying Group)

MAP SHOWING A AS-BUILT SURVEY OF

NOT A BOUNDARY SURVEY
TAMOKA FARMS ROAD LANDFILL
PHASE VI CONSTRUCTION DRAWINGS
VOLUSIA COUNTY, FLORIDA



VICINITY MAP

NOTES:

1. EXISTING TOPOGRAPHIC INFORMATION TAKEN FROM AERIAL SURVEY PERFORMED BY PICKETT & ASSOCIATES ON MAY 18, 2021.
2. ELEVATIONS REFER TO NATIONAL GEODETIC VERTICAL DATUM OF 1929. COORDINATES REFER TO NAD 83 FLORIDA STATE PLANES, EAST ZONE, U.S. FEET.
3. 4" FORCEMAIN & 2" AIR LINE NOT SHOWN WITH 12" HEADER FOR CLARITY.
4. 6" LATERAL LINES FOR VERTICAL WELLS SHALL BE CONSTRUCTED WITH 4" FORCEMAIN AND 2" AIR LINE IN THE SAME TRENCH.

LEGEND:

- | | |
|--------|---|
| EW-27 | EXISTING VERTICAL EXTRACTION WELL |
| EW-27 | EXISTING VERTICAL EXTRACTION WELL WITH PUMP |
| HC-16B | EXISTING HORIZONTAL COLLECTOR |
| HC-15B | EXISTING HORIZONTAL COLLECTOR WITH PUMP |
| RW-9 | EXISTING REMOTE EXTRACTION WELL |
| LS-1 | EXISTING LEACHATE SUMP |
| AP-6 | EXISTING ACCESS POINT |
| CS-15 | EXISTING CONDENSATE SUMP |
| | EXISTING HORIZONTAL COLLECTOR HIGH POINT |
| | EXISTING AIR SUPPLY LINE |
| | EXISTING HEADER/LATERAL |
| | EXISTING DEWATERING DISCHARGE LINE |

- | | |
|-------|---|
| EW-27 | PHASE 1 - PROPOSED VERTICAL EXTRACTION WELL |
| EW-27 | PHASE 2 - PROPOSED VERTICAL EXTRACTION WELL |
| EW-27 | PHASE 1 - EXISTING WELL TO BE ABANDONED |
| EW-27 | PHASE 2 - EXISTING WELL TO BE ABANDONED |
| LS-2 | PHASE 1 - PROPOSED LEACHATE SUMP |
| EW-27 | PHASE 1 - PROPOSED PUMP IN EXISTING EXTRACTION WELL |
| V-1 | PHASE 1 - PROPOSED HEADER/LATERAL VALVE |
| AV-1 | PHASE 1 - PROPOSED AIR SUPPLY ISOLATION VALVE |
| AV-4 | PHASE 2 - PROPOSED AIR SUPPLY ISOLATION VALVE |
| CV-1 | PHASE 1 - PROPOSED DEWATERING DISCHARGE ISOLATION VALVE |
| CV-5 | PHASE 2 - PROPOSED DEWATERING DISCHARGE ISOLATION VALVE |

- | | |
|--|--|
| | PHASE 1 - PROPOSED AIR SUPPLY LINE |
| | PHASE 2 - PROPOSED AIR SUPPLY LINE |
| | PHASE 1 - PROPOSED HEADER/LATERAL |
| | PHASE 2 - PROPOSED HEADER/LATERAL |
| | PHASE 1 - PROPOSED DEWATERING DISCHARGE LINE |
| | PHASE 2 - PROPOSED DEWATERING DISCHARGE LINE |

SURVEYOR LEGEND

- | | |
|----|-------------|
| AB | AS-BUILT |
| LF | LINIER FEET |


SURVEYOR NOTES:

1. THIS IS SURVEY IS TO SHOW AS-BUILT CONDITIONS OF THE HORIZONTAL WELLS FOR THE PHASE VI GAS SYSTEM.
2. THE LAST DATE IN FIELD FOR THIS SURVEY WAS 6/1/2022.
3. ELEVATIONS WERE DERIVED FROM ON SITE BENCH MARKS AS SUPPLIED BY CLIENT AND ARE BASED ON THE NATIONAL GEODETIC VERTICAL DATUM OF 1929.
4. COORDINATES SHOWN HEREON WERE SUPPLIED BY CLIENT AND ARE ASSUMED TO BE RELATIVE NORTH AMERICAN DATUM OF 1983, FLORIDA EAST ZONE 901, IN U.S. SURVEY FEET.
5. ALL ELEVATIONS UNLESS NOTED OTHERWISE ARE TO TOP OF PIPE.
6. * DENOTES INFORMATION AS SUPPLIED BY CONTRACTOR AND NOT CERTIFIED BY THIS FIRM.

THIS MAP IS NOT VALID WITHOUT THE SIGNATURE AND THE ORIGINAL SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.		
<div><div>SSG</div><div>SMITH SURVEYING GROUP</div><div>FLORIDA CERTIFICATE OF AUTHORIZATION NO. LB 8368</div><div>9770 BAYMEADOWS ROAD, SUITE 121</div><div>JACKSONVILLE, FLORIDA 32256</div><div>1.58@smithsurvey.net PH# (904)260-6300</div><div>©COPYRIGHT 2021: SMITH SURVEYING GROUP</div></div>	<div>7/5/2022</div> <div>DocuSigned by Tom Smith</div> <div>71870F0EE0264D7</div> <div>THOMAS J. SMITH FL. FSM NO. 6500</div> <div>DATE SIGNED:</div>	<div>FOR: SCS FIELD SERVICES</div> <div>DATE: 6/7/2022</div> <div>WORK ORDER NO.: 574-21</div> <div>PROJECT NUMBER: 43721</div> <div>SHEET 1 OF 2 SHEETS</div> <div>DRAWING NO. D-43721 HZ WELLS</div>


MAP SHOWING A AS-BUILT SURVEY OF

NOT A BOUNDARY SURVEY
TAMOKA FARMS ROAD LANDFILL
PHASE VI CONSTRUCTION DRAWINGS
VOLUSIA COUNTY, FLORIDA



THIS MAP IS NOT VALID WITHOUT THE SIGNATURE AND THE ORIGINAL SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.


SSG SMITH SURVEYING GROUP FLORIDA CERTIFICATE OF AUTHORIZATION NO. LB 8368 9770 BAYMEADOWS ROAD, SUITE 121 JACKSONVILLE, FLORIDA 32256 1.5@smithsurvey.net PH# (904)260-6300 © COPYRIGHT 2021: SMITH SURVEYING GROUP	7/5/2022	DS	FOR: SCS FIELD SERVICES
	DocuSigned by: Tom Smith		DATE: 6/7/2022
			WORK ORDER NO.: 574-21
			PROJECT NUMBER: 43721
			SHEET 2 OF 2 SHEETS
	DATE SIGNED:		DRAWING NO. D-43721 HZ WELLS
PARTY CHIEF: RUSS	COMPUTED BY: N/A	CADD TECH: DTS	DC FILE NO.: 43721 F.B.: N/A P.G.: N/A



- NOTES:
1. PROPOSED HORIZONTAL WELL LINER COVER TO BE EXTENDED A MINIMUM OF 10' BEYOND THE PERFORATED COLLECTION PIPING.
 2. PROPOSED HORIZONTAL WELLHEADS TO BE CONSTRUCTED ON EDGE OF TOP DECK AREA.
 3. CONTRACTOR TO PLACE STONE 3H:1V AWAY FROM PERFORATED PIPE EXTENDING APPROXIMATELY 10' BEYOND PERFORATIONS.
 4. HEADER AND/OR LATERAL PIPING MAY BE IN CLOSE PROXIMITY TO THE ANCHOR TRENCH AND/OR LINER. CONTRACTOR TO TAKE ADDITIONAL PRECAUTIONS DURING ANY CONSTRUCTION RELATED ACTIVITIES NEAR LINER. ANY DAMAGE CAUSED BY THE CONSTRUCTION ACTIVITIES WILL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.
 5. CONDITIONS SHOWN ON THE DRAWINGS ARE APPROXIMATE ONLY AND MUST BE VERIFIED DURING CONSTRUCTION BY THE CONTRACTOR.
 6. LINER AND ANCHOR TRENCH HAVE BEEN OMITTED FROM THIS DETAIL FOR CLARITY.
 7. 6"Ø HDPE SDR11 PERFORATED PIPE MAY SUBSTITUTED FOR 8"Ø PIPE.
 8. ALTERNATIVELY, LOW POINT CONFIGURATION MAY BE UTILIZED.

TYPICAL
HORIZONTAL WELL CROSS-SECTION



NOT TO SCALE



TYPICAL
LANDTEC WELLHEAD ASSEMBLY

NOT TO SCALE


- NOTES:
1. WELLHEAD ASSEMBLY SHOWN REPRESENTS 2"Ø LANDTEC VERTICAL ACCU-FLO WELLHEAD ASSEMBLY. QED WELLHEAD OR APPROVED EQUAL MAY BE SUBSTITUTED.
 2. PROVIDE HIGH VISIBILITY TAPE AROUND TOP 1-FOOT OF WELL CASING AND LATERAL PIPE.
 3. LABEL ALL WELL RISERS WITH IDENTIFICATION NUMBER WITH YELLOW OR WHITE PAINT AND STENCILS OR ADHESIVE LABEL AT 2" MINIMUM HEIGHT AND LOCATED IMMEDIATELY BELOW HIGH VISIBILITY TAPE ON 3 SIDES OFFSET BY APPROXIMATELY 120°.
 4. AIR AND FORCEMAIN LINES NOT SHOWN FOR CLARITY.
 5. WELLHEAD TO BE CONSTRUCTED TO ALLOW INSTALLATION OF DEWATERING PUMP.
 6. EXISTING GRADE TO BE SLOPED FOR POSITIVE DRAINAGE IN A 1'-0"Ø SURROUNDING SURFACE EXPRESSION WITH A MAXIMUM OF 6" ABOVE SURROUNDING GRADE.
 7. QED PART NUMBER 40072 INCLUDED IN FLANGE PACKAGE DETAIL TO BE INSTALLED AT TERMINATING END OF FORCEMAIN PIPE AT THE WELLHEAD.
 8. QED PART NUMBER 40070 INCLUDED IN FLANGE PACKAGE DETAIL TO BE INSTALLED AT TERMINATING END OF AIRLINE PIPE AT THE WELLHEAD.



- NOTES:
1. TIRE CHIPS OR GLASS CULLET MAY BE SUBSTITUTED FOR NON-CALCAREOUS #57 STONE IF APPROVED IN WRITING BY ENGINEER.
 2. CONTRACTOR IS RESPONSIBLE FOR ALL HEALTH AND SAFETY ASPECTS OF ALL CONSTRUCTION ACTIVITIES.

TYPICAL HORIZONTAL
WELL TRENCH (FRONT VIEW)

NOT TO SCALE



- NOTES:
1. PERFORATIONS SHALL BE ADJUSTED 1/4" SMALLER THAN THE GRAVEL, TIRE CHIP OR GLASS CULLET SIZE.


TYPICAL
PERFORATED PIPE

NOT TO SCALE

PHASE VII CONSTRUCTION TABLE	
HORIZONTAL LFG WELLHEAD	5
2"Ø HDPE SDR 9 AIRLINE	763
4"Ø HDPE SDR 11 CONDENSATE FORCEMAIN	763
6"Ø HDPE SDR 11 LATERAL	388
10"Ø HDPE SDR 11 SUB-HEADER	375

PHASE VII HORIZONTAL WELL SCHEDULE

Well	Northing (ft)	Easting (ft)	High Point Northing (ft)	High Point Easting (ft)	High Point Elevation (ft)	Solid Pipe (ft)	Slotted Pipe (ft)	Gravel Pack (ft)
HC-20B	1745726.70	625605.93	1746325.82	625544.25	78.1	565	50.0	565.0
HC-21B	1745712.48	625692.03	1746325.90	625697.03	75.8	546	50.0	546.0
HC-22B	1745719.76	625802.03	1746275.01	625786.57	75.6	507	50.0	507.0
HC-23B	1745708.23	625939.58	1746203.11	625898.26	76.4	445	50.0	445.0
HC-23A	1746584.52	625919.19	1746203.11	625898.26	76.4	325	50.0	325.0



ISSUE	DATE	DESCRIPTION
C	07/2022	AS-BUILT
B	01/2022	AS-BUILT
A	08/2019	AS-BUILT

PROJECT MANAGER M. ROBERTS, P.E.

DRAWN BY J. RAYMOND

CHECKED BY K. PERERA, P.E.

PROJECT NUMBER 10166567



TOMOKA FARMS ROAD LANDFILL
PHASE VI RECORD DRAWINGS
VOLUSIA COUNTY, FLORIDA

PHASE VII CONSTRUCTION



FILENAME LFG DT-01.dwg

SCALE #####

SHEET

LFG DT-01



ATTACHMENT C

HDR Field Logs and Site Photographs

Day & Date:

Wednesday, May 18, 2022

Project Name & Location:

Tomoka Farms Road Landfill Phase VII Construction; 1990 Tomoka Farms Road Volusia County, Florida

Weather:

Sunny

SCS Construction Team Members on Site:

1. Teddy Blevins
2. Anthony Lawless
3. Gilberto Gonzalez

Relevant Visitors to Observed Work Areas:

- 1.

Summary of Work:

SCS mobilized to the site early Wednesday morning and began welding U-traps. SCS started excavating trench for HC-23A. SCS started north as the high point. After discussions with HDR, SCS, and Volusia County, it was confirmed HC-23A should be the low point. After clarification, SCS backfilled the area. Waste hauled from trench extraction was taken to the active working face for proper disposal.

Equipment Observed Onsite:

F-250 Pick-up

Volvo A25G dump truck

Tool Trailer

Gator

Hitachi ZAXIS 210LC Excavator

T740 Bobcat Skid Steer

Misc. Notes & Pictures:

SCS Welding U-Traps



U-Trap

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead



Backfilling Trench HC-23B



Solid and Perforated Pipe Prepped for Placement

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Day & Date:

Thursday, May 19, 2022

Project Name & Location:

Tomoka Farms Road Landfill Phase VII Construction; 1990 Tomoka Farms Road Volusia County, Florida

Weather:

Sunny

SCS Construction Team Members on Site:

1. Teddy Blevins
2. Anthony Lawless
3. Gilberto Gonzalez

Relevant Visitors to Observed Work Areas:

- 1.

Summary of Work:

SCS mobilized to the site early Thursday morning. SCS began trenching HC-22B. SCS completed 300 feet of trenching and pipe placement of 6-inch perforated pipe. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal.

Equipment Observed Onsite:

F-250 Pick-up

Volvo A25G dump truck

Tool Trailer

Gator

Hitachi ZAXIS 210LC Excavator

T740 Bobcat Skid Steer

Misc. Notes & Pictures:

HC-22B




HC-22B

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead



Horizontal Well 22B



Horizontal Well 22B

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Day & Date:

Monday, May 23, 2022

Project Name & Location:

Tomoka Farms Road Landfill Phase VII Construction; 1990 Tomoka Farms Road Volusia County, Florida

Weather:

Sunny

SCS Construction Team Members on Site:

1. Teddy Blevins
2. Anthony Lawless
3. Gilberto Gonzalez

Relevant Visitors to Observed Work Areas:

1. Tire chip delivery

Summary of Work:

On Friday, May 20, 2022 SCS continued trenching HC-22B. SCS completed an additional 207 feet of 6-inch perforated pipe and 50 feet of 6-inch solid pipe on HC-22B. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal. On Saturday, May 21, 2022 SCS installed U-trap, tied into HC-22B and installed bentonite plug. HDR was not on site these two days.

SCS mobilized to the site early Monday morning and began trenching HC-23A from the high point working north to the low point. SCS completed 325 feet of 6-inch perforated pipe and 50 feet of 6-inch solid pipe. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal.

Equipment Observed Onsite:

F-250 Pick-up

Volvo A25G dump truck

Tool Trailer

Gator

Hitachi ZAXIS 210LC Excavator

T740 Bobcat Skid Steer

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Misc. Notes & Pictures:

HC-23A trench, view to the south



Trenching HC-23A, view to the north



HC-22B completed with survey tubes




HC-23A trench, view to the north

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead



Pipe placement HC-23A



Pipe placement HC-23A



HC-23A, tie-in to header area exposed



HC-23A, view at high point to low point, facing north

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead



HC-23A high point capped



Geotextile fabric over HC-23A

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Day & Date:

Tuesday, May 24, 2022

Project Name & Location:

Tomoka Farms Road Landfill Phase VII Construction; 1990 Tomoka Farms Road Volusia County, Florida

Weather:

Sunny

SCS Construction Team Members on Site:

1. Teddy Blevins
2. Anthony Lawless
3. Gilberto Gonzalez
4. Will Haley

Relevant Visitors to Observed Work Areas:

1. Tire chip delivery

Summary of Work:

SCS mobilized to the site early Tuesday morning and continued with HC-23A. SCS completed 61 feet of 10-inch pipe lateral pipe, 61 feet of 4-inch forcemain pipe, 61 feet of 2-inch airline pipe, 1 U-trap, 1 future blind, and added bentonite plug.

Equipment Observed Onsite:

F-250 Pick-up

Volvo A25G dump truck

Tool Trailer

Gator

Hitachi ZAXIS 210LC Excavator

T740 Bobcat Skid Steer

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Misc. Notes & Pictures:



HC-23A low point tie-in



HC-23A low point tie-in



HC-23A low point tie-in



HC-23A view to the south

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Day & Date:

Thursday May 26, 2022

Project Name & Location:

Tomoka Farms Road Landfill Phase VII Construction; 1990 Tomoka Farms Road Volusia County, Florida

Weather:

Sunny

SCS Construction Team Members on Site:

1. Teddy Blevins
2. Anthony Lawless
3. Gilberto Gonzalez
4. Will Haley

Relevant Visitors to Observed Work Areas:

1. Tire chip delivery

Summary of Work:

On Wednesday, May 25, 2022 SCS completed 170 feet of 10-inch pipe, 109 feet of 6-inch pipe and hooked into U-trap for HC-20B and HC-21B. HDR was not on site this day.

SCS mobilized to the site early Thursday morning and began trenching HC-20B. SCS completed 350 feet of 6-inch perforated pipe for HC-20B. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal.

Equipment Observed Onsite:

F-250 Pick-up

Volvo A25G dump truck

Tool Trailer

Gator

Hitachi ZAXIS 210LC Excavator

T740 Bobcat Skid Steer

Misc. Notes & Pictures:

Trenching HC-20B




Tire Chip Delivery

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead



HC-20B, view to the south



HC-20B, view to the north

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Day & Date:

Monday May 30, 2022

Project Name & Location:

Tomoka Farms Road Landfill Phase VI Construction; 1990 Tomoka Farms Road Volusia County, Florida

Weather:

Sunny

SCS Construction Team Members on Site:

1. Teddy Blevins
2. Anthony Lawless
3. Gilberto Gonzalez
4. Will Haley (no longer on site after Friday afternoon)

Relevant Visitors to Observed Work Areas:

- 1.

Summary of Work:

On Friday, May 27, 2022 SCS continued trenching HC-20B. SCS completed 215 feet of 6-inch perforated pipe and 50 feet of 6-inch solid pipe. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal. HC-20B was sealed with bentonite plug. On Saturday, May 28, 2022 SCS began trenching HC-21B at the high point and buried 250 feet of 6-inch perforated pipe. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal. HDR was not on site these two days.

SCS mobilized to the site early Monday morning. SCS continued trenching HC-21B. SCS completed 296 feet of 6-inch perforated pipe, 50 feet of 6-inch solid pipe, and hooked into U-trap. Trench was bedded with tire chips prior to pipe placement. Pipe was covered with geotextile fabric, tire chips and backfilled. Survey tubes were placed every 50 feet. Waste hauled from trench extraction was taken to the active working face for proper disposal.

Equipment Observed Onsite:

F-250 Pick-up

Volvo A25G dump truck

Tool Trailer

Gator

Hitachi ZAXIS 210LC Excavator

T740 Bobcat Skid Steer

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead

Misc. Notes & Pictures:



Trenching HC-21B



Trenching HC-21B



HC-22B



HC-20B

SIGNATURE: Chelsea Williams
TITLE: HDR CQA Lead



ATTACHMENT D

SCS Field Logs

SCS FIELD SERVICES, INC.

DAILY LOG

JOB NO. 12221016.00 TASK NO. DATE 5/4/22 PROJECT NAME Volusia

TEMP: °F °F WEATHER

SCS-FS LABOR		HOURS	OT	SCS-FS LABOR		HOURS	OT
Larry Warren		10					
Gilberto Gonzalez		10		Anthony Lawless		5	
Andres Amador		10					
EQUIPMENT	QTY	UNITS	TOTAL	EQUIPMENT	QTY	UNITS	TOTAL
F250	10	2	20	Forklift	10	1	10
200 Excavator	5	1	10	18" Fusion Machine		1	
Off Road Truck		1	0	Skidsteer	10	1	10
Generator	0	1	0				
INSTRUMENT CALIBRATION (CAL. GAS)		CH4 (%-VOL)	CH4 (%-LEL)	O2 LOW SCALE (%-VOL)	CO2 (%-VOL)	H2S (PPM)	
MODEL	S/N						
QUANTITIES OF WORK PERFORMED		CONTRACT ITEM NO.	QTY	QUANTITIES FOR WORK PERFORMED		CONTRACT ITEM NO.	QTY
DESCRIPTION OF ITEM				DESCRIPTION OF ITEM			
ANY VISITOR ON SITE		YES	X	NO	ANY SUBCONTRACTORS ON SITE		YES
ANY UNEXPECTED SITE CONDITIONS		YES	X	NO	ANY ACCIDENTS OR INJURIES		YES
INSPECTION OF TOOLS & EQUIPMENT		YES	X	NO	INSPECTION OF VEHICLES		YES
ANY BACKCHARGES OR EXTRA WORK		YES	X	NO	ANY VERBAL DIRECTIONS		YES
(IF YES EXPLAIN BELOW)							
		Arrived on site unloaded trailers and equipment					
Received Excavator, Skidsteer and forklift							
Received and unloaded pipe and fittings							
Began fusing 6" perforated pipe							

ACCEPTED BY:

SCS FIELD SERVICES, INC.

DAILY LOG

JOB NO. 12221016.00 TASK NO. DATE 5/12/22 PROJECT NAME Volusia

TEMP: °F °F WEATHER

SCS-FS LABOR		HOURS	OT	SCS-FS LABOR		HOURS	OT
Larry Warren		5					
Gilberto Gonzalez		5		Anthony Lawless		5	
Andres Amador		5					
EQUIPMENT	QTY	UNITS	TOTAL	EQUIPMENT	QTY	UNITS	TOTAL
F250	5	2	10	Forklift	5	1	5
200 Excavator	5	1	5	18" Fusion Machine		1	
Off Road Truck	5	1	5	Skidsteer	5	1	5
Generator	5	1	5	6" Fusion Machine	5	1	5
INSTRUMENT CALIBRATION (CAL. GAS)		CH4 (%-VOL)	CH4 (%-LEL)	O2 LOW SCALE (%-VOL)	CO2 (%-VOL)	H2S (PPM)	
MODEL	S/N						
QUANTITIES OF WORK PERFORMED		CONTRACT ITEM NO.	QTY	QUANTITIES FOR WORK PERFORMED		CONTRACT ITEM NO.	QTY
DESCRIPTION OF ITEM				DESCRIPTION OF ITEM			
10" header		13A					
10" Stub out		28					
ANY VISITOR ON SITE		YES	X	ANY SUBCONTRACTORS ON SITE		YES	X
ANY UNEXPECTED SITE CONDITIONS		YES	X	ANY ACCIDENTS OR INJURIES		YES	X
INSPECTION OF TOOLS & EQUIPMENT		YES	X	INSPECTION OF VEHICLES		YES	X
ANY BACKCHARGES OR EXTRA WORK		YES	X	ANY VERBAL DIRECTIONS		YES	X
(IF YES EXPLAIN BELOW)							
		Excavated for 10" header from V-4 to stub out location upslope					
		Installed 10X6 Wye for lateral to HW-22B when fusion machine broke down (Hydraulic issue)					

ACCEPTED BY:

SCS FIELD SERVICES, INC.

DAILY LOG

JOB NO. 12221016.00 TASK NO. DATE 5/13/22 PROJECT NAME Volusia

TEMP: °F °F WEATHER

SCS-FS LABOR		HOURS	OT	SCS-FS LABOR		HOURS	OT		
Larry Warren		5							
Gilberto Gonzalez		5		Anthony Lawless		5			
Andres Amador		5							
EQUIPMENT	QTY	UNITS	TOTAL	EQUIPMENT	QTY	UNITS	TOTAL		
F250	5	2	10	Forklift	5	1	5		
200 Excavator	5	1	5	18" Fusion Machine		1			
Off Road Truck	5	1	5	Skidsteer	5	1	5		
Generator	5	1	5	6" Fusion Machine	5	1	5		
INSTRUMENT CALIBRATION (CAL. GAS)		CH4 (%-VOL)	CH4 (%-LEL)	O2 LOW SCALE (%-VOL)	CO2 (%-VOL)	H2S (PPM)			
MODEL	S/N								
QUANTITIES OF WORK PERFORMED		CONTRACT	QTY	QUANTITIES FOR WORK PERFORMED		CONTRACT	QTY		
DESCRIPTION OF ITEM	ITEM NO.			DESCRIPTION OF ITEM	ITEM NO.				
10" header	13A		153lf						
10" Stub out	28		1EA						
6" lateral	15A		179lf						
ANY VISITOR ON SITE		YES	X	NO	ANY SUBCONTRACTORS ON SITE		YES	X	NO
ANY UNEXPECTED SITE CONDITIONS		YES	X	NO	ANY ACCIDENTS OR INJURIES		YES	X	NO
INSPECTION OF TOOLS & EQUIPMENT		YES	X	NO	INSPECTION OF VEHICLES		YES	X	NO
ANY BACKCHARGES OR EXTRA WORK		YES	X	NO	ANY VERBAL DIRECTIONS		YES	X	NO
(IF YES EXPLAIN BELOW)									
		Repaired fusion machine							
Installed 153' of 10" pipe from tie in location to stub out for future									
Installed 10X6 wyes for laterals to HC-23B and future connection where lateral for 23BB was initially located									
Installed 179' of 6" from 10X6 Wye to wellhead location for HC-22B									

ACCEPTED BY:

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia Co. Job No. 12221017.00 Task No. _____ Date 5/19/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Anthony Lawless	10				
Gilberto Gonzalez	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		generator	1	
210 excavator	1		Laser	1	
Utility cart	1		26 pitbull	1	
loader	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Started installing HW-22B from High point	300	lf
HP 0+00 4'		
0+50 6'		
1+00 6'		
1+50 7'		
2+00 8.5'		
2+50 9'		
3+00 10.5'		
4' – 8' extra trench depth	200	ft
8'-12' extra trench depth	100	ft

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/20/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	02 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Continued installing HW-22B perf	207	lf
solid	50	lf
3+50 9.5'		
4+00 10.5'		
4+50 10.5'		
5+07 9'		
8' – 12' extra depth of cut	157	LF

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/21/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	8				
Gilberto Gonzalez	8				
Anthony Lawless	8				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Continued installing HW-22B U trap	1	ea
Installed bentonite plug	1	ea
Hauling mulch and trash		

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/23/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	02 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-23A starting at HP		
Perf	325	lf
solid	50	lf
HP 0+00 4'		
0+50 4.5'		
1+00 5'		
1+50 5'		
2+00 6'		
2+50 6.8'		
3+00 8'		
3+50 7'		
4' to 8' extra trench depth	350	ft

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/24/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10		Will Haley	8	
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-23A		
10" header , 4" force main, 2" airline	61	lf
U trap	1	ea
10" future blind	1	ea
10" tie in	1	ea
4" force main tie in	1	ea
2" air line tie in	1	ea
Bentonite plug	1	ea
Building 10" pipe for HW-20B and HW-21B		

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/25/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	8		Will Haley	8	
Gilberto Gonzalez	8				
Anthony Lawless	8				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing header to V-3		
10" header ,4 " force main, and 2" air line	170	lf
U trap	2	ea
6" header to HW-20B and HW-21B	109	lf

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/26/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	9.5		Will Haley	9	
Gilberto Gonzalez	9.5				
Anthony Lawless	9				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-20B		
perf	350	lf
HP 0+00 3.5'		
0+50 5'		
1+00 5'		
1+50 6.4'		
2+00 7.9'		
2+50 5.5'		
3+00 7'		
3+30 8'10"		
4'- 8' extra trench depth	280	ft

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES DAILY LOG

Job Name	Volusia CO.	Job No.	1222221017.00	Task No.		Date	5/27/22	Weather	HOT
----------	-------------	---------	---------------	----------	--	------	---------	---------	-----

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10		Will Haley	10	
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4 (%-VOL)	CH4 (%-LEL)	O2 Low Scale (%-VOL)	CO2 (%-VOL)	H2S (PPM)
Model	S/N					

[illegible]

Prepared By: Teddy Blevins Accepted By:

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/28/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	6				
Gilberto Gonzalez	6				
Anthony Lawless	6				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-21B		
perf	250	lf
HP 0+00 4		
0+50 5'		
1+00 5.8'		
1+50 6.8'		
2+00 7'		
2+50 7.5'		
4' – 8' extra trench depth	200	Ft

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 5/30/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-21B		
perf	296	lf
solid	50	lf
3+00 9'		
3+50 10.4'		
4+00 11'		
4+50 11'		
5+00 7.6'		
5+50 4'		
8' – 12' Extra trench depth	150	ft
4' – 8' extra trench depth	100	Ft

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES DAILY LOG

Job Name	Volusia CO.	Job No.	1222221017.00	Task No.		Date	5/31/22	Weather	HOT
----------	-------------	---------	---------------	----------	--	------	---------	---------	-----

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4 (%-VOL)	CH4 (%-LEL)	O2 Low Scale (%-VOL)	CO2 (%-VOL)	H2S (PPM)
Model	S/N					

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-23B		
perf	300	lf
HP 0+00 4'		
0+50 5'		
1+00 5.5'		
1+50 6'		
2+00 7'		
2+50 8'		
3+00 8'		
4'- 8' extra trench depth	300	Ft

Prepared By: Teddy Blevins Accepted By:

I understand that when performing a one person job assignment, I am acting as my own supervisor.

SCS FIELD SERVICES

DAILY LOG

Job Name Volusia CO. Job No. 1222221017.00 Task No. _____ Date 6/1/22 Weather HOT

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4	CH4	O2 Low Scale	CO2	H2S
Model	S/N	(%-VOL)	(%-LEL)	(%-VOL)	(%-VOL)	(PPM)

Work Summary	Quantity	Unit
Arrived onsite		
Installing HW-23B		
perf	145	lf
solid	50	lf
Hooked up to U trap	1	ea
Bentonite plug 1 ea		
3+50 8'		
4+00 9'		
4+45 7.4'		
4'-8' extra trench depth	95	Ft
Survey done for as built		
Depth of cuts verified with Chelsea from HDR		

Prepared By: Teddy Blevins Accepted By: _____

I understand that when performing a one person job assignment, I am acting as my own supervisor.

DAILY LOG

Job Name	Volusia CO.	Job No.	1222221017.00	Task No.		Date	6/2/22	Weather	HOT
----------	-------------	---------	---------------	----------	--	------	--------	---------	-----

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	10				
Gilberto Gonzalez	10				
Anthony Lawless	10				
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4 (%-VOL)	CH4 (%-LEL)	O2 Low Scale (%-VOL)	CO2 (%-VOL)	H2S (PPM)
Model	S/N					

[illegible]

Prepared By: Teddy Blevins Accepted By:

I understand that when performing a one person job assignment, I am acting as my own supervisor.

DAILY LOG

Job Name	Volusia CO.	Job No.	1222221017.00	Task No.	Date	6/3/22	Weather	HOT
----------	-------------	---------	---------------	----------	------	--------	---------	-----

SCS-FS Labors	Hours	OT	SCS-FS Labors	Hours	OT
Teddy Blevins	8				
Gilberto Gonzalez	8				
Anthony Lawless					
Equip, SVCS, MLG	Qty	Units	Equip, SVCS, MLG	Qty	Units
F-250	1		laser	1	
210 excavator	1		generator	1	
Haul truck	1		26 pitbull	1	
loader	1				
Buggy	1				

Instrument Calibration (Cal. Gas)		CH4 (%-VOL)	CH4 (%-LEL)	O2 Low Scale (%-VOL)	CO2 (%-VOL)	H2S (PPM)
Model	S/N					

[illegible]

Prepared By: Teddy Blevins Accepted By:

I understand that when performing a one person job assignment, I am acting as my own supervisor.