



# CONSTRUCTION RECORD DOCUMENTATION REPORT 2014 GAS COLLECTION AND CONTROL SYSTEM EXPANSION

**J.E.D. Solid Waste Management Facility**

**Osceola County, Florida**

**Submitted to:** Florida Department of Environmental Protection  
Waste Management Program, Central District  
3319 Maguire Boulevard, Suite 232  
Orlando, FL 32803-3767 USA

**Prepared for:** Omni Waste of Osceola County, LLC  
1501 Omni Way  
St. Cloud, FL 34773 USA

**Submitted by:** Golder Associates Inc.  
9428 Baymeadows Road, Suite 400  
Jacksonville, FL 32256 USA

Florida Board of Professional Engineers  
Certificate of Authorization Number 1670

**RECEIVED**

**APR 06 2015**

**DEP Central District**

**Distribution:**

1 Copy Florida Department of Environmental Protection  
Waste & Air Resource Programs, Central District  
2 Copies Omni Waste of Osceola County, LLC  
1 Copy Golder Associates Inc.

**April 2015**

**083-82734.35**

**A world of  
capabilities  
delivered locally**





April 1, 2015

083.82734.35

Mr. F. Thomas Lubozynski, PE  
Florida Department of Environmental Protection  
Waste & Air Resource Programs, Central District  
3319 Maguire Boulevard, Suite 232  
Orlando, FL 32803-3767

**RE: CONSTRUCTION RECORD DOCUMENTATION REPORT  
2014 GAS COLLECTION AND CONTROL SYSTEM EXPANSION  
J.E.D. SOLID WASTE MANAGEMENT FACILITY  
OSCEOLA COUNTY, FLORIDA  
PERMIT NUMBERS: SC49-0199726-017 AND SO49-0199726-022**

Dear Mr. Lubozynski:


On behalf of the Omni Waste of Osceola County, LLC (Omni), Golder Associates Inc. (Golder) is pleased to submit the enclosed report documenting the construction quality assurance (CQA) monitoring for construction of the 2014 gas collection and control system (GCCS) expansion at the J.E.D. Solid Waste Management Facility located in Osceola County, Florida.


The enclosed report contains a narrative describing the construction procedures employed by the contractors and the CQA monitoring of the construction activities performed by Golder. The report also includes a summary of changes with respect to the construction drawings, a CQA certification, an as-built survey for the GCCS expansion, an as-built well schedule, well boring logs, photographic documentation of construction activities, gravel laboratory results, the CQA engineer field monitoring reports, and the Florida Department of Environmental Protection (FDEP) Certification of Construction Completion of a Solid Waste Management Facility. An electronic copy of the report has been included on CD as well.

If there are any questions on any of the information presented herein, please feel free to call or email Mr. Mike Kaiser at (904) 673-0446, michael.kaiser@progressivewaste.com or the undersigned.

Sincerely,

**GOLDER ASSOCIATES INC.**

  
Don E. Grigg, PE (Pennsylvania)  
Senior Engineer

  
Kevin S. Brown, PE  
Florida Professional Engineer No. 57819  
Certificate of Authorization No. 1670  
Date: 4/1/15  
PROFESSIONAL ENGINEER  
STATE OF FLORIDA

cc: Mr. Mike Kaiser – Omni Waste of Osceola County, LLC.

Enclosure: Construction Record Documentation Report

DEG/KSB/ams

**RECEIVED**

**APR 06 2015**

**FDEP Central District**

Golder Associates Inc.  
9428 Baymeadows Road, Suite 400  
Jacksonville, FL 32256 USA  
Tel: (904) 363-3430 Fax: (904) 363-3445 www.golder.com



Golder Associates: Operations in Africa, Asia, Australasia, Europe, North America and South America

Golder, Golder Associates and the GA globe design are trademarks of Golder Associates Corporation



# Table of Contents

## COVER LETTER

- 1.0 INTRODUCTION..... 1
  - 1.1 Background ..... 1
  - 1.2 Project Description ..... 2
  - 1.3 Scope of Services ..... 2
- 2.0 SUMMARY OF CHANGES..... 4
  - 2.1 Extraction Well Locations..... 4
  - 2.2 Extraction Well Construction ..... 4
  - 2.3 Extraction Well Depths..... 4
  - 2.4 Header/Lateral Gas Conveyance Pipe Installation ..... 5
  - 2.5 Horizontal Gas Collectors Installation ..... 5
- 3.0 CONSTRUCTION ACTIVITIES ..... 6
  - 3.1 Project Participants ..... 6
  - 3.2 Gas Extraction Well Installation ..... 6
  - 3.3 Header/Lateral Gas Conveyance Pipe Installation ..... 7
  - 3.4 Horizontal Gas Collectors Installation ..... 7
  - 3.5 Soil Vapor Extraction Well Installation ..... 8
- 4.0 CONSTRUCTION MONITORING..... 10
  - 4.1 Technical Specifications..... 10
  - 4.2 Gas Extraction Well Installation ..... 10
  - 4.3 Header/Lateral Gas Conveyance Pipe Installation ..... 10
  - 4.4 Soil Vapor Extraction Well Installation ..... 10
  - 4.5 Horizontal Gas Collectors Installation ..... 10
- 5.0 SUMMARY AND CERTIFICATION ..... 11

## List of Tables

Table 1 Extraction Well Design Depth to Actual Depth Comparison

## List of Appendices

- Appendix A Construction Drawings
- Appendix B Technical Specifications
- Appendix C As-Built Survey
- Appendix D As-Built Well Schedule
- Appendix E Well Boring Logs
- Appendix F Photographic Documentation of Construction Activities
- Appendix G Aggregate Backfill Laboratory Test Results
- Appendix H Construction Quality Assurance Engineer Field Monitoring Reports
- Appendix I Certification of Construction Completion of a Solid Waste Facility





## 1.0 INTRODUCTION

The J.E.D. Solid Waste Management Facility (JED Facility) is owned and operated by Omni Waste of Osceola County, LLC, a subsidiary of Progressive Waste Solutions, Ltd. The facility is located southeast of St. Cloud, Florida, in Osceola County. The JED Facility is required under its Solid Waste Permits (SC49-0199726-017 and SO49-0199726-022, issued September 22, 2011 and July 12, 2012, respectfully by the Florida Department of Environmental Protection (FDEP)), to install and operate a gas collection and control system (GCCS) at the facility. The GCCS must meet the design drawings and specifications provided in the lateral expansion permit application approved under permit modification SC49-0199726-017. Additionally, the facility's Title V Air Permit, 0970079-009-AV, issued on July 19, 2010 by the FDEP, also requires installation of a GCCS meeting the requirements 40 CFR 60, Subpart WWW Standards of Performance for Municipal Solid Waste Landfills (New Source Performance Standards [NSPS]). The JED Facility became subject to the GCCS requirements of Subpart WWW on December 23, 2008. The GCCS is required to be operational in all waste that is in place for two years or more for areas at final grade, and five years or more for areas at interim grade.

### 1.1 Background

Golder Associates Inc. (Golder) was retained by Omni Waste of Osceola County, LLC (Omni) to provide full time construction quality assurance (CQA) services during the 2014 GCCS expansion at the JED Facility. Previous GCCS installation at the facility (Phase I, II) included approximately 86 vertical gas extraction wells, 7 horizontal collectors, one skid mounted flare system, and header and lateral piping in the Cells 1-8 disposal areas.


The main components of the 2014 GCCS expansion monitored by Golder were:

- Installation of 11 vertical gas extraction wells;
- Installation of 4 horizontal collectors, totaling approximately 3,500 feet in length; and,
- Installation of approximately 2,200 feet of header, lateral gas conveyance pipe, and subheader.

In addition to the GCCS expansion, the installation of 8 soil vapor extraction wells near the vertical sumps in cells 1 through 4 were observed by Golder and have been documented within this report. Lastly, Golder was present during the installation of vertical sumps (not associated with the GCCS).

This report includes a description of the project and the activities observed by Golder during the construction of the GCCS described above. Section 2 provides a summary of the changes in the design that were necessitated by field conditions. Descriptions of the construction activities and the CQA services provided by Golder are presented in Sections 3 and 4, respectively. Section 5 presents the CQA certification by a Florida registered professional engineer.





## 1.2 Project Description

Construction activities for the 2014 GCCS expansion were performed in accordance with the Phase III Construction Drawings prepared by Golder and Technical Specifications prepared by Geosyntec which were submitted to the FDEP. A copy of the drawings and specifications are provided in Appendices A and B, respectively.

Soil vapor extraction (SVE) wells were installed behind the sump pads for Cells 1 through 4. The SVE wells were installed in clean soil (general fill) in an attempt to control landfill gas which may migrate beneath the ground surface from the waste disposal footprint. Gas wells were installed in the area of the landfill with final cover. Horizontal collectors were installed in the active filling area (waste) of Cell 6 and Cell 9. Header and lateral gas conveyance piping was installed below ground. The lateral gas conveyance piping connects the gas extraction wells to the main header system that directs gas to the existing flare system. Eight soil vapor extraction wells were installed from December 18, 2013 to December 19, 2013. Two horizontal collectors were installed in the lower tier of Cell 9 from January 6, 2014 to January 14, 2014. Two additional horizontal collectors were installed in the second tier of Cell 6 and Cell 9 from August 25, 2014 to September 3, 2014. Construction activities for the vertical gas extraction wells commenced on March 4, 2014 and were completed on March 22, 2014. One additional vertical gas extraction well (GW-90A) was installed in Cell 5 on December 17, 2014. The main header was expanded into Cell 9 from December 9, 2014 to December 22, 2014.

## 1.3 Scope of Services

The services Golder provided included observation and documentation of the installation of the gas extraction wells, horizontal collectors, header and lateral gas conveyance piping, and tie-ins of the header and laterals to the existing GCCS. This report documents the CQA services provided during the observation of the above-listed components.


Golder conducted its services during this project in accordance with the following documents:

- Proposal titled "Proposal for Construction Quality Assurance Services August 2012 GCCS Expansion (P83-82743S)," prepared by Golder dated August 31, 2012.
- Proposal titled "Proposal for Construction Quality Assurance Services November 2012 GCCS Expansion (P83-82743V)," prepared by Golder dated November 16, 2012.
- Construction drawings titled "J.E.D. Solid Waste Management Facility Gas Collection and Control System (GCCS) Phase III Disposal Area," prepared by Golder, dated September 2012, and provided in Appendix A of this report.
- Specifications titled "Technical Specifications" prepared by Geosyntec, and provided in Appendix B of this report.

Omni retained Peavey & Associates Surveying and Mapping, PA (Peavey & Associates) to fulfill all surveying needs associated with the 2014 GCCS expansion, including development and certification of



the as-built survey. As part of its services, Golder reviewed the as-built survey to check that the major components of the construction were shown. As done previously, the horizontal collectors were surveyed by Omni staff and are documented herein.



## 2.0 SUMMARY OF CHANGES

The construction was conducted in general accordance with the documents described in Section 1.2 with minor modifications necessitated by field conditions as described below. These modifications did not alter the design intent of the system.

### 2.1 Extraction Well Locations

Vertical extraction wells GW-99 and GW-106 were relocated in the field due to proximity to existing horizontal gas collectors. Vertical extraction wells GW-107 and GW-112 were relocated in the field due to current waste grade. The as-built well schedule presented in Appendix D provides the northing and easting for the extraction wells. Well boring logs for all installed extraction wells are presented in Appendix E.

### 2.2 Extraction Well Construction

Appendix G documents the laboratory test results of the aggregate backfill placed at the annulus of the borehole around the slotted pipe of the gas extraction wells. A gravel sample was tested for gradation and showed the gravel sample to meet the specifications for No. 24 stone. Golder believes that no performance impacts of the gas extraction wells will occur due to the use of this larger than typical (No. 4 or No. 57 stone) aggregate. The carbonate content of the gravel sample was 0.1% which meets construction specifications.

### 2.3 Extraction Well Depths

The design depths of the wells were based upon preconstruction survey elevations obtained by JED Facility and the bottom liner system elevations provided by Golder. The extraction wells were designed to terminate 15 feet from the top of protective cover of the base liner system. The as-built well schedule is provided in Appendix D. The following table summarizes the differences in design versus as-built well depths for wells that were not installed to the design depth. As noted in the well boring logs presented in Appendix E, wet subsurface conditions were encountered which prevented drilling depth advancement using the bucket auger for a few extraction wells. The wet material appeared to consist of MSW wastes. Extraction well GW-90A was drilled to its design depth, however the well was constructed with rock from the bottom of the borehole at 132 feet bgs to approximately 98 feet bgs, whereas the bottom of the PVC well was then set at 98 feet bgs. This well was installed during a leachate seep drilling program carried out by Omni in December 2014. Omni drilled several boreholes through the wet subsurface zones in Cells 5 and 6 using an auger and bottom closing type bucket. When the borehole was advanced to within 15 feet of the base liner, the boreholes were filled with tire chips in attempts to promote vertical drainage of leachate seeps in those areas. Well GW-90A was constructed to observe the performance of a well set above a rock conduit in hopes of collecting gas from deeper zones but also allowing leachate to seep downward.

**Table 1: Extraction Well Design Depth to Actual Depth Comparison**

Well ID	Design Well Depth (ft bgs)	Actual Well Depth (ft bgs)	Difference Between Design and Actual Well Depth (ft)
GW-71	116	47	69
GW-90	127	57	70
GW-95	122	86	36
GW-99	127	95	32
GW-102	124	76	48
GW-106	78	78	0
GW-107	26	26	0
GW-108	63	63	0
GW-112	30	30	0
GW-118	29	29	0
GW-90A - See Section 2.3	132	95	37

#### 2.4 Header/Lateral Gas Conveyance Pipe Installation

There were no modifications to the details specified in the GCCS Phase III Disposal Area drawings (Appendix A) with respect to the lateral gas conveyance pipe installation; however the location of the lateral from GW-106 was modified to accommodate the new well location. Deviations from the GCCS Phase III Disposal Area drawings can be found on the as-built survey in Appendix C.

#### 2.5 Horizontal Gas Collectors Installation

Due to interim waste grades the profiles of each horizontal collector were field modified. The horizontal collectors slope up and down at a 3 percent minimum slope below ground at 100 foot intervals with drainage sumps at every low point. This pattern continues for the entire length of each horizontal gas collector and promotes improved drainage of condensate.

During the installation of HGC-12 and HGC-13, the 8-ounce geotextile was wrapped completely around the tire chip backfill and the horizontal collector as opposed to laying a strip of geotextile above the tire chip backfilled trench in an attempt to minimize siltation of the HGCs.



## 3.0 CONSTRUCTION ACTIVITIES

### 3.1 Project Participants

The parties involved in the 2014 GCCS expansion included:

- Omni, as the owner;
- Golder, as the design engineer;
- Golder, as the CQA engineer;
- CB&I, as a construction contractor;
- SCS Field Services, as a construction contractor,
- Environmental Drilling Services as a construction contractor;
- Comanco Environmental Construction, as the geomembrane contractor and;
- Peavey & Associates, as the surveyor.


### 3.2 Gas Extraction Well Installation

CB&I performed the drilling and installation of 11 gas extraction wells during the 2014 GCCS expansion. The installation of the gas wells commenced on March 4, 2014 and was completed on March 20, 2014. The drill rig utilized was an IMT AF 100, or similar, with a 3-foot-diameter bucket auger. CB&I used an air-monitoring device during all drilling activities to monitor breathing zones. Peavey & Associates surveyed the locations of the completed gas wells; the certified as-built survey is provided in Appendix C.

Gas extraction well installation depths were field-adjusted to the existing ground elevation of the landfill based on the ground surface survey conducted prior to drilling. Waste material excavated during drilling was hauled to the active working face of the landfill for disposal each day drilling occurred. The wells were constructed using 8-inch SCH 80 PVC slotted and solid pipe. The as-built well schedule, found in Appendix D, provides the well depths along with the screen and solid pipe lengths. The well pipes were bell and spigot type, and each joint was glued and four lag bolts installed to provide additional support at each joint.

The procedure used for the installation of the extraction wells is summarized below:

- Set the bottom of the slotted pipe approximately ½-foot above the bottom of the borehole;
- Backfill borehole to approximately ½-foot above top of slotted pipe with approved stone;
- Place geocomposite ring (georing) above stone backfill;
- Install 2-foot-thick granular hydrated bentonite plug #1;
- Above bentonite plug #1, backfill borehole with clean cover soil to within approximately 4 feet of existing ground surface;
- Install 2-foot-thick granular hydrated bentonite plug #2; and
- Backfill remaining borehole with clean cover soil and slope at the surface to promote surface water runoff.



Appendix E includes well boring logs that show the well construction details, including the materials placed in the borehole annulus. As construction of the lateral pipe system progressed, wellheads were installed and connected to laterals. Appendix F provides photographs of the drilling of the extraction wells, the installation of the extraction wells, the installation of the laterals to provide a vacuum source to the extraction wells, and the installation of the wellheads at the extraction wells.

### 3.3 Header/Lateral Gas Conveyance Pipe Installation

CB&I performed the installation of the header and lateral gas conveyance piping associated with the 2014 GCCS expansion. Lateral pipe installation for 10 vertical gas extraction wells commenced on March 10, 2014 and was completed on March 21, 2014. Cell 9 gas header expansion and additional lateral pipe installation commenced on December 9, 2014 and was completed on December 22, 2014. Two excavators (Deere 200D and Komatsu 210) were utilized for trench excavation for the header and lateral gas conveyance pipe installation. Lateral gas conveyance pipe was 6-inch high-density polyethylene (HDPE) standard dimension ratio (SDR) 17 and installed at a minimum 10 percent slope below ground. The lateral gas conveyance piping connects the extraction wells to the main header system that directs gas to the existing flare system. Header gas conveyance piping was 12-inch, 16 inch and 18-inch HDPE SDR 17 and installed at a minimum 5 percent slope below ground.

At the completion of the trench the HDPE SDR 17 pipe (varying diameter) was placed in the trench, marked with gas caution tape, and covered with clean fill. Survey risers were placed every 50 feet and at points of interest for the as-built survey and excavated waste material was disposed of at the active working face. The surface was then reworked to existing grades and slopes using a John Deer 700J dozer.

### 3.4 Horizontal Gas Collectors Installation

CB&I performed the installation of two horizontal gas collectors, HGC-10 and HGC-11 in January of the 2014 GCCS expansion. SCS Field Services performed the installation of two horizontal gas collectors, HGC-12 and HGC-13 in August of the 2014 GCCS expansion. The installation of HGC-10 and HGC-11 occurred in Cell 9 from January 6, 2014 to January 14, 2014. The installation of HGC-12 and HGC-13 occurred in Cells 6 and 9 from August 25, 2014 to September 3, 2014. One excavator (Komatsu PC210) was utilized for trench excavation for the horizontal gas collector pipe installation. Horizontal gas collector piping was 10-inch HDPE SDR 11. The solid pipe portion of the horizontal gas collectors were installed at a minimum 5 percent slope below ground, and the perforated pipe portion of the horizontal gas collectors were installed at a minimum 4 percent slope below ground. The lower tier horizontal gas collector piping was connected to the side-slope risers. The upper tier horizontal gas collector piping was capped at the side slope until future tie-in work can be completed. JED Facility operations surveyed the top of pipe of



the horizontal gas collectors; the as-built survey data points with associated pipe profiles are provided in Appendix C. Appendix F provides photographs of the horizontal gas collector pipe installation.

The procedure for the installation of the horizontal gas collectors is summarized below:

- Backfill approximate 3-ft wide trench with a 1.5-foot thick layer of tire chips;
- Place 10-inch HDPE SDR 11 pipe above top of tire chips;
  - First 150 feet of pipe from tie-in to be solid 10-inch HDPE SDR 11;
  - Remaining pipe to be perforated 10-inch HDPE SDR 11;
- Backfill trench approximately 1.5 feet about top of 10-inch HDPE SDR 11 pipe with tire chips;
- Place 8-ounce geotextile above tire chip backfill; and backfill remaining trench with surrounding waste.

HGC installation was revised for the construction of HGC-12 and HGC-13. The 8-ounce geotextile was wrapped completely around the tire chip backfill and the horizontal collector as opposed to laying a strip of geotextile above the tire chip backfilled trench.

### 3.5 Soil Vapor Extraction Well Installation

Environmental Drilling Services performed the drilling and installation of 8 soil vapor extraction wells. The installation of the SVE wells commenced on December 18, 2013 and was completed on December 19, 2013. The drill rig utilized was a track based GeoProbe 7822DT auger. Comanco Environmental Construction performed the geomembrane cap-liner repairs at each borehole. Peavey & Associates surveyed the locations of the completed gas wells; the certified as-built survey is provided in Appendix C.

SVE well installation depths were field-adjusted to the existing ground elevation of the landfill based on the ground surface survey conducted prior to drilling and the existing elevation of the top of protective cover. Boreholes were drilled to within 1 to 2-feet of the top of protective cover. The wells were constructed using 4-inch SCH 80 PVC slotted and solid pipe. The as-built well logs, found in Appendix E, provide the well depths along with the screen and solid pipe lengths. The well pipes were bell and spigot type, and each joint was glued.

The procedure used for the installation of the extraction wells is summarized below:

- Set the bottom of the slotted pipe approximately ½-foot above the bottom of the borehole;
- Backfill borehole to approximately 1-foot above top of slotted pipe with approved stone;
- Install 2-inch-thick granular hydrated bentonite plug from top of gravel to cap liner;
- Repair liner with boot and skirt; and
- Backfill remaining borehole with clean cover soil and slope at the surface to promote surface water runoff.



Appendix E includes well boring logs that show the well construction details, including the materials placed in the borehole annulus. SVE wells were connected to adjacent existing 6-inch gas laterals. Appendix F provides photographs of the drilling of the extraction wells and the installation of the extraction wells.





## **4.0 CONSTRUCTION MONITORING**

Construction monitoring was documented by the CQA engineer in daily field monitoring reports, as provided in Appendix H. The field monitoring reports document the overall construction activities and the specific issues encountered during construction on a day-to-day basis.

### **4.1 Technical Specifications**

The construction of the 2014 GCCS expansion was performed in general accordance with the technical specifications prepared by Geosyntec and provided in Appendix B. Materials utilized in the 2014 GCCS expansion were reviewed for compliance with the requirements of the technical specifications.

### **4.2 Gas Extraction Well Installation**

Golder monitored the drilling and the well construction of all gas extraction wells. Logs showing the installation details for each well are included in Appendix E, and a summary of the well construction details is found in the as-built well schedule included in Appendix D.

### **4.3 Header/Lateral Gas Conveyance Pipe Installation**


Golder monitored the welding and the installation of the header and lateral pipes during the 2014 GCCS expansion. The CQA engineer observed pipe welding to ensure that the interior of the pipe was generally clean, that pipe shavings from the cutting process were removed, and that the manufacturer's recommended iron temperature and gauge pressure were followed. Golder also monitored the trench construction and pipe integrity during placement for compliance with the requirements of the technical specifications. All header gas conveyance pipe was pressure tested at 10 psi for an hour to ensure there were no leaks in the newly installed GCCS.

### **4.4 Soil Vapor Extraction Well Installation**

Golder monitored the drilling and the well construction of all soil vapor extraction wells. Logs showing the installation details for each well are included in Appendix E.

### **4.5 Horizontal Gas Collectors Installation**

Golder monitored the installation of four horizontal gas collectors during the 2014 GCCS expansion. The CQA engineer observed the excavation and installation of all horizontal gas collectors to ensure that the construction drawings and field changes were properly followed. As-built logs of the horizontal gas collectors are located in Appendix D.



## 5.0 SUMMARY AND CERTIFICATION

Omni retained Golder to provide CQA services during the construction of the 2014 GCCS expansion at the JED Facility. These services included the quality assurance monitoring, documentation, and/or testing of the items listed below:


- Installation of 11 gas extraction wells;
- Installation of approximately 2,200 feet of header, lateral gas conveyance pipe and subheader;
- Installation of 4 horizontal gas collectors; and,
- Installation of 8 soil vapor extraction wells.

Based on the field observations, submittal information from the contractor, field testing results, and the data presented herein, it is Golder's professional opinion that the 2014 GCCS expansion at the JED Facility was installed in substantial conformance with the FDEP-approved design/construction drawings and technical specifications as referenced herein. Modifications and deviations from the technical specifications are discussed in Section 2. These modifications did not alter the design intent of the GCCS. Attachment I provides the signed and sealed FDEP Certification of Construction Completion of a Solid Waste Management Facility form, 62-701.900(2).

**APPENDIX A  
CONSTRUCTION DRAWINGS**

# J.E.D. SOLID WASTE MANAGEMENT FACILITY GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE III DISPOSAL AREA

ST. CLOUD, OSCEOLA COUNTY, FLORIDA



**SITE LOCATION MAP**

LIST OF DRAWINGS		
SHEET	TITLE	REVISION
1	TITLE SHEET	
2	TOPOGRAPHIC MAP	
3	PLAN LAYOUT OF GCCS IN PHASE 3 (CELLS 8 THROUGH 10)	
4	PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 1)	
5	PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 2)	
6	PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 3)	
7	GAS SYSTEM CONTROL POINTS	
8	VERTICAL GAS EXTRACTION WELL DETAILS	
9	GCCS DETAILS (1 OF 2)	
10	GCCS DETAILS (2 OF 2)	
11	HORIZONTAL GAS COLLECTOR DETAILS	
12	HORIZONTAL GAS COLLECTOR CROSS SECTIONS	

Prepared for:



OMNI WASTE OF OSCEOLA  
COUNTY, LLC  
1501 OMNI WAY  
ST. CLOUD, FLORIDA 34773  
TEL: 407-891-3720 FAX: 407-891-3730

Prepared by:




September 2012



J.E.D. SOLID WASTE MANAGEMENT FACILITY  
OSCEOLA COUNTY  
FLORIDA

TITLE SHEET/LIST OF DRAWINGS

SHEET 1



**LEGEND**

- PROPERTY BOUNDARY
- PHASE BOUNDARY
- PHASE 3 DISPOSAL AREA

**NOTES**

1. NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83)
2. THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET)
3. TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING CO. LTD. BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 18 MAY 2012



REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	REV
PROJECT						


J E D SOLID WASTE MANAGEMENT FACILITY  
ST. CLOUD, OSCEOLA COUNTY, FLORIDA

TITLE  
**TOPOGRAPHIC MAP**

	PROJECT No	063-82734-22	FILE No	08387340002
	DESIGN	DEG 05/18/12	SCALE	AS SHOWN
	CADD	BCL 05/18/12		
	CHECK			
REVIEW				

**SHEET 2**





### LEGEND

- PROPERTY BOUNDARY
- EXISTING GROUND ELEVATION (FEET)
- EXISTING FENCE
- 280 — FINAL COVER ELEVATION (FEET)
- ⊕ — EXISTING VERTICAL GAS EXTRACTION WELL
- EXISTING HDPE HEADER PIPE
- EXISTING HDPE LATERAL PIPE
- — APPROXIMATE LIMITS OF ASBESTOS (SEE NOTE 1)
- ⊕ — PROPOSED VERTICAL GAS EXTRACTION WELL
- PROPOSED HDPE HEADER PIPE
- PROPOSED HDPE LATERAL PIPE
- ⊕ — FUTURE VERTICAL GAS EXTRACTION WELL
- FUTURE HDPE LATERAL PIPE
- REDUCER
- ⊕ — BLIND FLANGE (DIAMETER VARIES)
- — CONDENSATE DRAIN AT LOW POINT
- ⊕ — ISOLATION VALVE
- PROPOSED UPPER TIER HGC (10' SDR 11)
- PROPOSED LOWER TIER HGC (10' SDR 11)
- ⊕ — LATERAL PIPE SIZE
- ⊕ — PREVIOUS PHASE PROPOSED VERTICAL GAS EXTRACTION WELL
- PREVIOUS PHASE PROPOSED HDPE LATERAL PIPE
- PREVIOUS PHASE PROPOSED HDPE HEADER PIPE

- ### NOTES
1. NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83)
  2. THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29/FEET)
  3. THE PROPERTY BOUNDARY SHOWN ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING INC., KISSIMEE, FLORIDA, DATED AUGUST 12, 1999
  4. TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING (OUTSIDE OF THE WASTE LIMITS) WAS PROVIDED BY BASE MAPPING CO. LTD. BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 18 MAY 2012
  5. THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE

- ### GCCS NOTES
1. APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20 FT RADIUS OF THE COORDINATES PROVIDED BY O&A. CONTRACTOR SHALL MARK THE INDICATED AREAS IN FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED.
  2. LATERAL PIPES SHALL BE 4" 8" OR 8" DIA. SDR-17 HDPE PIPES AS SHOWN ON THIS SHEET
  3. GRADES INDICATED ON THIS SHEET WITHIN THE WASTE DISPOSAL BOUNDARY ARE TOP OF FINAL COVER SYSTEM GRADES
  4. A 15 FT WIDE BENCH WILL BE PROVIDED ON THE SIDE SLOPE OF THE LANDFILL EVERY 40 VERTICAL FEET. GAS EXTRACTION WELLS ADJACENT TO THESE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE BENCH AS INDICATED ON SHEET 10, DETAIL 3
  5. THE BOTTOM LINER SYSTEM IS AT A RELATIVELY HIGHER ELEVATION ADJACENT TO THE INTERCELL BERMS. CONTRACTOR SHALL PROVIDE ADDITIONAL ATTENTION DURING INSTALLATION OF GAS EXTRACTION WELLS ADJACENT TO THE INTERCELL BERMS
  6. A HEADER ACCESS RISER SHALL BE PROVIDED AT EACH HIGH POINT ALONG HEADER @ E. AT EACH LPHH AS NOTED ON SHEET 11
  7. A CONDENSATE DRAIN SHALL BE PROVIDED AT EACH LOW POINT ALONG HEADER @ E. AT EACH LPHH
  8. FUTURE GAS EXTRACTION WELLS SHOWN IN GREEN, LOCATED WITHIN CELLS 8-10, WILL NOT BE INSTALLED UNTIL WASTE IS IN CELLS 11, 12, AND CELL 13 AND IS SUFFICIENT TO ALLOW INSTALLATION AT OR NEAR FINAL GRADES
  9. ALL PIPING WITHIN THE LIMITS OF WASTE TO BE INSTALLED WITH A MINIMUM OF 5% SLOPE
  10. THE EXACT LOCATIONS AND NUMBERING OF GCCS FEATURES MAY VARY DEPENDING ON ACTUAL FIELD CONDITIONS AT THE TIME OF INSTALLATION
  11. EXCESS EXCAVATED WASTE (INCLUDING DRILL CUTTINGS) WILL BE HAULED TO THE ACTIVE WORKING FACE FOR DISPOSAL. SHOULD WASTE BE UTILIZED AS BACKFILL, DAILY COVER WILL BE UTILIZED IN ACCORDANCE WITH PERMIT AND REGULATORY REQUIREMENTS


REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	R/W
PROJECT						


**J E D SOLID WASTE MANAGEMENT FACILITY  
ST. CLOUD, OSCEOLA COUNTY, FLORIDA**

**PLAN LAYOUT OF GCCS IN PHASE 3  
(CELLS 8 THROUGH 10)**

	PROJECT No.	083-82734-02	FILE No.	083827340203
	DESIGN	DEG 05/18/12	SCALE	AS SHOWN
	CADD	BCL 05/18/12		
	CHECK			
	REVIEW			

**SHEET 8**





**LEGEND**

---	PROPERTY BOUNDARY	○	APPROXIMATE LIMITS OF ASBESTOS (SEE GCCS NOTE 1)
- - -	APPROXIMATE LOCATION OF INTERMITTENT STREAM	○	CONDENSATE DRAIN AT LOW POINT
- - -	INTERCELL BERM LOCATION	○	ISOLATION VALVE
- - -	EXISTING GROUND ELEVATION (FEET)	○	CONDENSATE KNOCKOUT POT
- - -	EXISTING FENCE	- - -	PROPOSED UPPER TIER HGC (10" SDR-11)
- - -	FINAL COVER ELEVATION (FEET)	- - -	PROPOSED LOWER TIER HGC (10" SDR-11)
- - -	EXISTING GAS MONITORING PROBE	- - -	EXISTING LOWER/UPPER TIER HGC
- - -	EXISTING VERTICAL GAS EXTRACTION WELL	- - -	LATERAL PIPE SIZE
- - -	EXISTING HOPE LATERAL PIPE	- - -	PREVIOUS PHASE PROPOSED VERTICAL GAS EXTRACTION WELL
- - -	EXISTING HOPE LATERAL PIPE	- - -	PREVIOUS PHASE PROPOSED HOPE LATERAL PIPE
- - -	PROPOSED HOPE GAS EXTRACTION WELL	- - -	PREVIOUS PHASE PROPOSED HOPE HEADER PIPE
- - -	PROPOSED HOPE HEADER PIPE	- - -	PREVIOUS PHASE UPPER TIER HGC (10" SDR-11)
- - -	PROPOSED HOPE LATERAL PIPE	- - -	
- - -	BLIND FLANGE (DIAMETER VARIES)		

**GCCS NOTES**

- APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY O&M. CONTRACTOR SHALL MARK THE INDICATED AREAS IN FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED.
- LATERAL PIPES SHALL BE 4" 8" OR 8" DIA. SDR-17 HOPE PIPES AS SHOWN ON THIS SHEET.
- GRADES INDICATED ON THIS SHEET WITHIN THE LANDFILL ARE TOP OF FINAL COVER SYSTEM GRADES.
- A 15-FT WIDE BENCH WILL BE PROVIDED ON THE SIDE SLOPE OF THE LANDFILL EVERY 40 VERTICAL FEET. GAS EXTRACTION WELLS ADJACENT TO THESE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE BENCH AS INDICATED IN SHEET 11.
- THE BOTTOM LAYER SYSTEM IS AT A RELATIVELY HIGHER ELEVATION ADJACENT TO THE INTERCELL BERMS. CONTRACTOR SHALL PROVIDE ADDITIONAL ATTENTION DURING INSTALLATION OF GAS EXTRACTION WELLS ADJACENT TO THE INTERCELL BERMS.
- A HEADER ACCESS RISER SHALL BE PROVIDED AT EACH HIGH POINT ALONG HEADER (I.E. AT EACH HPM) AS NOTED ON SHEET 11.
- A CONDENSATE DRAIN SHALL BE PROVIDED AT EACH LOW POINT ALONG HEADER (I.E. AT EACH LPM).
- ALL PIPING WITHIN THE LIMITS OF WASTE TO BE INSTALLED WITH A MINIMUM OF 2% SLOPE.
- PROPOSED GCCS COMPONENTS BASED UPON BULLSEYE DESIGN SERVICES, INC. DWG #2.
- THE EXACT LOCATIONS AND NUMBERING OF GCCS FEATURES MAY VARY DEPENDING ON ACTUAL FIELD CONDITIONS AT THE TIME OF INSTALLATION.
- EXCESS EXCAVATED WASTE (INCLUDING DRILL CUTTINGS) WILL BE HAULED TO THE ACTIVE WORKING FACE FOR DISPOSAL. SHOULD WASTE BE UTILIZED AS BACKFILL, DAILY COVER WILL BE UTILIZED IN ACCORDANCE WITH PERMIT AND REGULATORY REQUIREMENTS.

**NOTES**


- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
- THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING, INC., KISSIMEE, FLORIDA, DATED AUGUST 12, 1999.
- TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING (OUTSIDE OF THE WASTE LIMITS) WAS PROVIDED BY BASE MAPPING CO. LTD BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 18 MAY 2012.
- THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.

100 0 100 200  
SCALE FEET

REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	REV
PROJECT						
TITLE						
<b>J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA</b>						
<b>PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 1)</b>						
PROJECT No.		083-82734-22		FILE No.		08382734G004
DESIGN	DEG	05/18/12	SCALE	AS SHOWN		
CADD	BCL	05/18/12				
CHECK						
REVIEW						

**SHEET 4**





**LEGEND**

---	PROPERTY BOUNDARY	- - - - -	INTERCELL BERM LOCATION
- - - - -	APPROXIMATE LOCATION OF INTERMITTENT STREAM	○	APPROXIMATE LIMITS OF ASBESTOS (SEE GCCS NOTE 1)
—	EXISTING GROUND ELEVATION (FEET)	○	CONDENSATE DRAIN AT LOW POINT
—	EXISTING FENCE	○	ISOLATION VALVE
280	FINAL COVER ELEVATION (FEET)	○	CONDENSATE KNOCKOUT POT
—	EXISTING GAS MONITORING PROBE	- - - - -	PROPOSED UPPER TIER HGC (10' SDR 11)
—	EXISTING VERTICAL GAS EXTRACTION WELL	- - - - -	PROPOSED LOWER TIER HGC (10' SDR 11)
—	EXISTING HOPE HEADER PIPE	- - - - -	EXISTING LOWER & UPPER HGC
—	EXISTING HOPE LATERAL PIPE	□	LATERAL PIPE SIZE
—	PROPOSED VERTICAL GAS EXTRACTION WELL (CURRENT SEQUENCE)	□	EXISTING VERTICAL GAS EXTRACTION WELL (PREVIOUS SEQUENCE)
—	PROPOSED HOPE HEADER PIPE (CURRENT SEQUENCE)	□	PREVIOUS PHASE PROPOSED VERTICAL GAS EXTRACTION WELL
—	PROPOSED HOPE LATERAL PIPE (CURRENT SEQUENCE)	□	PREVIOUS PHASE PROPOSED HOPE LATERAL PIPE
—	REDUCER	—	PREVIOUS PHASE PROPOSED HOPE HEADER PIPE
—	BLIND FLANGE (DIAMETER VARIES)	- - - - -	PREVIOUS PHASE UPPER TIER HGC (10' SDR 11)

**GCCS NOTES**

- APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 25-FT RADIUS OF THE COORDINATES PROVIDED BY OMI CONTRACTOR SHALL MARK THE INDICATED AREAS IN FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED
- LATERAL PIPES SHALL BE 4" 6" OR 8" DIA. SDR-17 HOPE PIPES AS SHOWN ON THIS SHEET
- GRADES INDICATED ON THIS SHEET WITHIN THE LANDFILL ARE TOP OF FINAL COVER SYSTEM GRADES
- A 15-FT WIDE BENCH WILL BE PROVIDED ON THE SIDE SLOPE OF THE LANDFILL EVERY 40 VERTICAL FEET. GAS EXTRACTION WELLS ADJACENT TO THESE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE BENCH AS INDICATED ON SHEET 10
- THE BOTTOM LINER SYSTEM IS AT A RELATIVELY HIGHER ELEVATION ADJACENT TO THE INTERCELL BERMS CONTRACTOR SHALL PROVIDE ADDITIONAL ATTENTION DURING INSTALLATION OF GAS EXTRACTION WELLS ADJACENT TO THE INTERCELL BERMS
- A HEADER ACCESS RISER SHALL BE PROVIDED AT EACH HIGH POINT ALONG HEADER (I.E. AT EACH HPH) AS NOTED ON SHEET 11
- A CONDENSATE DRAIN SHALL BE PROVIDED AT EACH LOW POINT ALONG HEADER (I.E. AT EACH LPH)
- ALL PIPING WITHIN THE LIMITS OF WASTE TO BE INSTALLED WITH A MINIMUM OF 5% SLOPE
- PROPOSED GCCS COMPONENTS BASED UPON BULLSEYE DESIGN SERVICES, INC. DWG # 8
- THE EXACT LOCATIONS AND NUMBERING OF GCCS FEATURES MAY VARY DEPENDING ON ACTUAL FIELD CONDITIONS AT THE TIME OF INSTALLATION.
- EXCESS EXCAVATED WASTE (INCLUDING DRILL CUTTINGS) WILL BE HAULED TO THE ACTIVE WORKING FACE FOR DISPOSAL. SHOULD WASTE BE UTILIZED AS BACKFILL, DAILY COVER WILL BE UTILIZED IN ACCORDANCE WITH PERMIT AND REGULATORY REQUIREMENTS

**NOTES**

- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83)
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29) FEET
- THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSON SURVEYING INC. KISSIMEE FLORIDA DATED AUGUST 12, 1999
- TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING CO. LTD BASED ON AN AERIAL PHOTOGRAPHY TAKEN ON 18 MAY 2012
- THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE



REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	REV
PROJECT						


**J.E.D. SOLID WASTE MANAGEMENT FACILITY  
ST. CLOUD, WASTEOLA COUNTY, FLORIDA**

PROJECT No. 083-82734-22		FILE No. 08382734G005	
DESIGN	DEG 05/18/12	SCALE	AS SHOWN
CADD	BCL 05/18/12		
CHECK			
REVIEW			



**SHEET 5**





**LEGEND**

—	PROPERTY BOUNDARY	- - -	INTERCELL BERM LOCATION
- - -	APPROXIMATE LOCATION OF INTERMITTENT STREAM	○	APPROXIMATE LIMITS OF ASBESTOS (SEE GCCS NOTE 1)
—	EXISTING GROUND ELEVATION (FEET)	○	CONDENSATE DRAIN AT LOW POINT
—	EXISTING FENCE	○	ISOLATION VALVE
280	FINAL COVER ELEVATION (FEET)	○	CONDENSATE KNOCKOUT POT
—	EXISTING GAS MONITORING PROBE	- - -	PROPOSED UPPER TIER HGC (10' SDR-11)
—	EXISTING VERTICAL GAS EXTRACTION WELL (CURRENT SEQUENCE)	- - -	PROPOSED LOWER TIER HGC (10' SDR-11)
—	EXISTING HDPE HEADER PIPE	- - -	EXISTING LOWER & UPPER HGC
—	EXISTING HDPE LATERAL PIPE	—	LATERAL PIPE SIZE
—	PROPOSED VERTICAL GAS EXTRACTION WELL (CURRENT SEQUENCE)	—	EXISTING VERTICAL GAS EXTRACTION WELL (PREVIOUS SEQUENCE)
—	PROPOSED HDPE HEADER PIPE (CURRENT SEQUENCE)	—	PREVIOUS PHASE PROPOSED VERTICAL GAS EXTRACTION WELL
—	PROPOSED HDPE LATERAL PIPE (CURRENT SEQUENCE)	—	PREVIOUS PHASE PROPOSED HDPE LATERAL PIPE
—	BLIND FLANGE (DIAMETER VARIES)	—	PREVIOUS PHASE PROPOSED HDPE HEADER PIPE
		—	PREVIOUS PHASE UPPER TIER HGC (10' SDR-11)

**GCCS NOTES**

- APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY OMI. CONTRACTOR SHALL MARK THE INDICATED AREAS IN FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED.
- LATERAL PIPES SHALL BE 4" 6" OR 8" DIA. SDR-17 HDPE PIPES AS SHOWN ON THIS SHEET
- GRADES INDICATED ON THIS SHEET WITHIN THE LANDFILL ARE TOP OF FINAL COVER SYSTEM GRADES
- A 15'-FT WIDE BENCH WILL BE PROVIDED ON THE SIDE SLOPE OF THE LANDFILL EVERY 40 VERTICAL FEET. GAS EXTRACTION WELLS ADJACENT TO THESE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE BENCH AS INDICATED ON SHEET 10.
- THE BOTTOM LINER SYSTEM IS AT A RELATIVELY HIGHER ELEVATION ADJACENT TO THE INTERCELL BERMS. CONTRACTOR SHALL PROVIDE ADDITIONAL ATTENTION DURING INSTALLATION OF GAS EXTRACTION WELLS ADJACENT TO THE INTERCELL BERMS.
- A HEADER ACCESS RISER SHALL BE PROVIDED AT EACH HIGH POINT ALONG HEADER (I.E. AT EACH HPH) AS NOTED ON SHEET 11.
- A CONDENSATE DRAIN SHALL BE PROVIDED AT EACH LOW POINT ALONG HEADER (I.E. AT EACH LPH).
- ALL PIPING WITHIN THE LIMITS OF WASTE TO BE INSTALLED WITH A MINIMUM OF 5% SLOPE
- PROPOSED GCCS COMPONENTS BASED UPON BULLSEYE DESIGN SERVICES, INC. DWG # 6
- THE EXACT LOCATIONS AND NUMBERING OF GCCS FEATURES MAY VARY DEPENDING ON ACTUAL FIELD CONDITIONS AT THE TIME OF INSTALLATION
- EXCESS EXCAVATED WASTE (INCLUDING DRILL CUTTINGS) WILL BE HAULED TO THE ACTIVE WORKING FACE FOR DISPOSAL. SHOULD WASTE BE UTILIZED AS BACKFILL, DAILY COVER WILL BE UTILIZED IN ACCORDANCE WITH PERMIT AND REGULATORY REQUIREMENTS

**NOTES**

- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83)
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29) (FEET)
- THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSON SURVEYING INC., KISSIMEE FLORIDA, DATED AUGUST 12, 1999
- TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING CO. LTD. BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 18 MAY 2012
- THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.



REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	APP

PROJECT: J.E.D. SOLID WASTE MANAGEMENT FACILITY  
ST. CLOUD, OSCEOLA COUNTY, FLORIDA

TITLE: **PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 3)**


DESIGN	DEG	09/18/12	SCALE	AS SHOWN
CADD	BCL	09/18/12		
CHECK				
REVIEW				

PROJECT No: 093-82734-02 FILE No: DR382734-0209  
 DESIGN: DEG 09/18/12 SCALE: AS SHOWN  
 CADD: BCL 09/18/12  
 CHECK: [ ]  
 REVIEW: [ ]

**SHEET 6**









1  
8  
DETAIL  
GAS EXTRACTION WELL  
SCALE: N.T.S.

- NOTES
- 1 THE LENGTH OF SOLID PIPE EXTENDING BELOW THE FINAL COVER GEOMEMBRANE SHALL BE NO LESS THAN 13 FEET
  - 2 BOTTOM ELEVATION OF ALL GAS EXTRACTION WELLS SHALL BE MINIMUM 15' FROM THE BOTTOM LINER (TOP OF PROTECTIVE COVER LAYER)




2  
8  
DETAIL  
WELLHEAD TO LATERAL  
SCALE: N.T.S.




3  
8  
DETAIL  
GAS WELL FINAL COVER PENETRATION  
SCALE: N.T.S.

- NOTES
- 1 EXACT CONSTRUCTION DETAILS MAY VARY ACCORDING TO FIELD CONDITIONS AND MANUFACTURER SPECIFIC DETAILS WHILE KEEPING THE GENERAL CONCEPTS OF THE DETAILS PRESENTED ON THIS DRAWING
  - 2 DETAILS 1, 2, 3, AND 4 BASED UPON PREVIOUS CONSTRUCTION LEVEL DRAWINGS FOR PHASES 1 AND 2 (DATED 04/10 AND 12/10 RESPECTIVELY) PREPARED BY GEOSYNTEC CONSULTANTS



3A  
8  
DETAIL  
GAS WELL/PIPE FINAL COVER PENETRATION (OPTIONAL)  
SCALE: N.T.S.




4  
8  
DETAIL  
PIPE SLOTS  
SCALE: N.T.S.


REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	APP
PROJECT						
J E D SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
VERTICAL GAS EXTRACTION WELL DETAILS						
PROJECT No		083.42734.22		FILE No		08387946209
DESIGN	DEG	05/18/12	SCALE	NOT TO SCALE		
CADD	BCL	05/18/12				
CHECK						
REVIEW						




SHEET-8




**1**  
**9** **DETAIL**  
**CONDENSATE DRAIN TO LEACHATE CLEANOUT OR DRIPLEG**  
SCALE: N.T.S.  
NOTE: DRAIN DEPTH MAY VARY BASED UPON FINAL BUILD-OUT CONDITIONS



**2**  
**9** **DETAIL**  
**PIPE FINAL COVER PENETRATION**  
SCALE: N.T.S.



**3**  
**9** **DETAIL**  
**LATERAL PIPE TRENCH AT BENCH CROSSING**  
SCALE: N.T.S.  
NOTE:  
GAS EXTRACTION WELLS ADJACENT TO THE SIDE SLOPE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE 15-FT WIDE BENCH AS INDICATED



**4**  
**9** **DETAIL**  
**PIPE TRENCH**  
SCALE: N.T.S.  
NOTE:  
HEADER AND LATERAL PIPES SHALL TYPICALLY BE INSTALLED 3-FT BELOW THE TOP OF FINAL COVER AS INDICATED. HOWEVER, ALL PIPES SHALL BE INSTALLED AT CONSTANT SLOPE BETWEEN THE END POINTS.


- NOTES**
- EXACT CONSTRUCTION DETAILS MAY VARY ACCORDING TO FIELD CONDITIONS AND MANUFACTURER SPECIFIC DETAILS WHILE KEEPING THE GENERAL CONCEPTS OF THE DETAILS PRESENTED ON THIS DRAWING.
  - DETAILS 1, 2, 3, AND 4 BASED UPON PREVIOUS CONSTRUCTION LEVEL DRAWINGS FOR PHASES 1 AND 2 (DATED 04/10 AND 12/10 RESPECTIVELY) PREPARED BY GEOSYNTEC CONSULTANTS.

REV	DATE	DES	REVISION DESCRIPTION	CLAD	CHK	REVW
PROJECT						
J E D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
GCCS DETAILS (1 OF 2)						
PROJECT No.		083-82734.02		FILE No.		0838273402010
DESIGN	DEG	05/18/12	SCALE	NOT TO SCALE		
CADD	BCL	05/18/12				
CHECK						
REVIEW						

**Goldier Associates**  
4475 UNIVERSITY BLVD., SUITE 200  
ST. CLOUD, FLORIDA 34769  
TEL: 352.271.1410 FAX: 352.271.1411  
WWW.GOLDIER.COM









NOTES:  
 1 CONDENSATE POCKET DRAIN TO BE INSTALLED APPROXIMATELY EVERY 150 LINEAR FEET ALONG HORIZONTAL GAS COLLECTOR. DRAINS TO BE APPROXIMATELY 1\"/>

**1**  
**11**  
 TYPICAL PROFILE OF HORIZONTAL GAS COLLECTOR  
 NTS




NOTE: TO ALLOW FOR INCREASED SETTLEMENT AND COMPRESSIBILITY WHEN USING TIRE CHIPS AS BACKFILL MEDIA, INCREASE DEPTHS TO 1.5' ABOVE AND BELOW PIPE. DIMENSIONS OF TRENCH ARE MINIMUM. OWNER MAY INCREASE SIZE OF TRENCH BASED ON MATERIAL USED.

**2**  
**11**  
 TYPICAL SECTION OF COLLECTOR  
 NTS




**3**  
**11**  
 HDPE PERFORATED PIPE DETAIL  
 NTS



NOTES:  
 1 SLOPE DIRECTION AND GRADE OF HORIZONTAL GAS COLLECTOR WILL BE BASED ON SLOPE DIRECTION AND GRADE OF FILL OPERATIONS.  
 2 8\"/>

**4**  
**11**  
 CONNECTION DETAIL HORIZONTAL GAS COLLECTOR 1ST LEVEL  
 NTS




NOTE: SLOPE DIRECTION AND GRADE OF HORIZONTAL GAS COLLECTOR WILL BE BASED ON SLOPE DIRECTION AND GRADE OF FILL OPERATIONS.

**5**  
**11**  
 CONNECTION DETAIL HORIZONTAL GAS COLLECTOR 2ND LEVEL  
 NTS


**NOTES**  
 1 EXACT CONSTRUCTION DETAILS MAY VARY ACCORDING TO FIELD CONDITIONS AND MANUFACTURER SPECIFIC DETAILS WHILE KEEPING THE GENERAL CONCEPTS OF THE DETAILS PRESENTED ON THIS DRAWING.

REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	APP
PROJECT						
J E D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
HORIZONTAL GAS COLLECTOR DETAILS						
PROJECT No.		083-82734-22		FILE No.		08382734G011
DESIGN	DEG	05/18/12	SCALE	NOT TO SCALE		
CADD	BCL	05/18/12				
CHECK						
REVIEW						









**A** CELLS 7 & 8 TYPICAL CROSS SECTION




**B** CELLS 9 & 10 TYPICAL CROSS SECTION



**C** SECTION THRU CELLS 7 AND 8



**D** SECTION THRU CELLS 9 AND 10



PROJECT			
J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA			
TITLE			
HORIZONTAL GAS COLLECTOR CROSS SECTIONS			
PROJECT No.	093-82734.22	FILE No.	093827340212
DESIGN	DEG 05/19/12	SCALE	AS SHOWN
CADD	BCL 05/19/12		
CHECK			
REVIEW			
		<b>SHEET 12</b>	

**APPENDIX B**  
**TECHNICAL SPECIFICATIONS**



TECHNICAL SPECIFICATIONS

## SECTION 02221

### TRENCHING AND BACKFILLING INSIDE THE LIMITS OF WASTE

#### PART 1. GENERAL

##### 1.01 SCOPE OF APPLICATION

A. Furnish all labor, material, tools, equipment and incidentals required to perform trench excavation and backfill operations necessary to achieve the specified grades and elevations shown on the Drawings. Review with the Owner's Representative the location, limits, and methods to be used prior to commencing work under this section. Provide support for as-built survey work by installing and removing survey markers.

##### 1.02 REFERENCES

A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

##### 1.03 SUBMITALS (RESERVED)

#### PART 2- PRODUCTS

##### 2.01 PIPE BEDDING

A. Clean sandy soils or equivalent material approved by the Owner's Representative.

##### 2.02 GENERAL FILL

A. Mineral soil, substantially free from organic materials, loam, wood, trash and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of SM, ML, SC, and CL or amendments such as bentonite to facilitate tight compaction as approved by the Owner's Representative.

B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

## 2.03 STOCKPILES

- A. All pipe bedding and other material purchased by the Contractor can be stockpiled on site as directed by the Owner's Representative.
- B. General fill material soils are available onsite or in a borrow area adjacent to the site. The Contractor shall load and haul this material as directed by the Owner.

## PART 3- EXECUTION

### 3.01 EXCAVATION

- A. Trench excavation is anticipated to be through daily or intermediate soil cover and refuse.
- B. Safety precautions must be taken during these construction activities that conform to all OSHA regulations, safety requirements of these specifications, and project Health and Safety Plan.
- C. Contours of existing ground elevations are approximate and are based on aerial topographic mapping. The contours of the final cover are design future grades and may not represent conditions at the time of construction. The Contractor shall satisfy himself as to the existing contours and elevations at the time of construction.
- D. Trenches shall be excavated to the alignments shown on the Drawings. Contractor shall be responsible for reviewing the field stakeouts along proposed trench alignments in the field before starting trenching work. Minimum bottom trench width shall be 2 times the pipe diameter but not less than 18 inches. If more than one pipe is to be installed in a common trench, pipes shall be separated by a horizontal distance of at least 1/4 times the larger pipe diameter.
- E. Excavated cover material shall be separated from excavated refuse wherever possible and any cover material free of refuse shall be used as backfill material. Any material not suitable for backfill will be loaded and hauled to the working face by the Contractor for disposal as directed by the Owner.
- F. The work area shall be cleared of refuse and litter at the end of each work day. The excavated refuse and collected litter are to be loaded and hauled by the Contractor to the operating portion of the landfill for disposal.
- G. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles on the landfill

surface. These stock piles shall either be covered with: (i) temporary plastic covers that are anchored firmly by use of weights to prevent uplift by winds; or (ii) a minimum of 12 in of soil cover. The contractor shall haul and dispose the stored materials as soon as the waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

H. To the extent possible, the trench invert shall slope uniformly in accordance with the Drawings. Minimum trench slope will be 5 percent for all gas collection pipe trenches within waste footprint.

I. The Contractor may not excavate more trench than can be completely backfilled after installation of the pipe. Excavations shall not be left open overnight.

J. All excavation shall be open cut unless otherwise permitted by the Owner's Representative.

### 3.02 LIQUIDS & WATER

A. Perched pockets of leachate may be encountered during trenching operations. The Contractor shall notify the Owner's Representative immediately if leachate is encountered. The Owner's Representative will furnish revised construction plans which may include backfilling the affected area, realignment of the trench, sump installation, or placement of a gravel French drain (or some combination of these alternatives).

B. The Contractor shall take every precaution to prevent water from entering an open trench. Should water enter the trench the water shall be removed so as to return the trench bottom to a firm, dry condition.

### 3.03 ROAD CROSSING

A. Schedule all road crossings with Owner's Representative to minimize disruption to waste disposal operations and traffic.

B. Corrugated metal pipe or an equivalent approved by the Owner's Representative shall be used as a casing to protect pipes along the road crossing. The annulus between the pipes and casing shall be filled with cement grout. Owner's Representative may approve construction of road crossing without a sleeve depending on the nature of traffic expected on the road, size and strength of pipe, pipe cover, etc.

### 3.04 BLASTING

A. Blasting will not be permitted for purposes of excavation.

### 3.05 BACKFILL

A. Pipe bedding shall be placed and compacted (maximum of 9 inch lifts) using hand compaction tools, as required. The depth of bedding shall be a minimum of 6 inches below and above the pipe. This bedding material shall provide continuous support for the pipe and be well-compacted and free of rocks and other debris.

B. Next, the trench shall, be backfilled with general fill, placed and compacted in 8-12 inch layers using mechanical compaction equipment. The compaction of this material shall conform to the surrounding material and to the satisfaction of the Owner's Representative. During common fill placement all roots, debris and stones larger than 4 inches in largest dimension shall be completely removed from the backfill material.

### 3.06 FINISH GRADING

A. All areas covered by the work, including excavated and filled sections, shall be uniformly back-bladed to the finished ground elevations. The finish surface shall be reasonably smooth and free of irregularities and shall provide a presentable and well-drained area.

B. Excess backfill material shall be stockpiled onsite as directed by the Owner's Representative.

C. The work area shall be cleaned and restored by the Contractor to a condition ready for re-vegetation or final cover construction by the Owner.

### 3.07 COMPACTION

A. Compaction of backfill material shall be by tracking over the fill material with Contractor's onsite pipeline equipment to be consistent with the surrounding daily or intermediate cover material.

### 3.08 PROTECTION OF UNDERGROUND PIPING AND UTILITIES

A. The Contractor shall take all necessary precautions to protect underground piping during the course of the construction. The Owner's Representative/Owner shall make available information pertaining to the location and existence of underground piping and utilities. Contractor shall be responsible for field verification of the locations. Contractor shall perform excavation using hand tools close to the anticipated pipe locations.

### 3.09 FIELD SURVEYING SUPPORT

A. Proposed trench routes shall be marked on the ground using stakes by the surveyor. The Contractor shall review the staked out route and discuss with the Owner's Representative and obtain approval before commencing work.

B. The Contractor shall provide markers to perform as-built survey along the trench location to survey the pipe line route and elevations generally at 100 feet intervals and more frequently if the alignment of the route changes. The markers shall be 6-in diameter PVC pipes or equivalent installed to stand vertically while touching the buried pipes. As an alternative, the contractor may choose to leave the top of pipe exposed at similar intervals, to be backfilled with soil following completion of the as-built survey. All marker pipes shall be removed by the Contractor after the as-built survey to be performed by the Owner. The marker pipe locations shall be backfilled with soil by the Contractor.

### 3.10 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.

B. Visual soil classification and approval of soil by the Owner's Representative.

C. Field inspection of all construction materials and approval by the Owner's Representative.

D. Field inspection of trenching and backfilling work and approval by the Owner's Representative.

**END OF SECTION**

## SECTION 02222

### TRENCHING AND BACKFILL OUTSIDE THE LIMITS OF WASTE

#### PART 1. GENERAL

##### 1.01 SCOPE OF APPLICATION

A. Furnish all labor, material, tools, equipment and incidentals required to perform trench excavation and backfill operations necessary to achieve the specified grades and elevations shown on the Drawings. Review with the Owner's Representative the location, limits and methods to be used prior to commencing work under this section. Provide support for as-built survey work by installing and removing survey markers.

##### 1.02 REFERENCES

A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

##### 1.03 SUBMITALS (RESERVED)

#### PART 2- PRODUCTS

##### 2.01 PIPE BEDDING

A. Clean sandy soils or equivalent material approved by the Owner's Representative.

##### 2.02 GENERAL FILL

A. Mineral soil, substantially free from organic materials, loam, wood, trash and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of SM, ML, SC, and CL or amendments such as bentonite to facilitate tight compaction as approved by the Owner's Representative.

B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

## 2.03 STOCKPILES

- A. All pipe bedding and other material purchased by the Contractor can be stockpiled on site as directed by the Owner's Representative.
- B. General fill material soils are available onsite at the designated borrow area. The Contractor shall load and haul this material as directed by the Owner.

## PART 3- EXECUTION

### 3.01 EXCAVATION

- A. Trench excavation is anticipated to be in the berms constructed on-site and/or in the native soils.
- B. Safety precautions must be taken during these construction activities that conform to all OSHA regulations, safety requirements of these specifications, and project Health and Safety Plan. If refuse is encountered, inform the Owner's Representative immediately.
- C. Contours of existing ground elevations are approximate and are based on aerial topographic mapping. The contours and elevations of the present ground are believed to be reasonably correct, and are presented only as an approximation. However, the Contractor shall satisfy himself as to the existing contours and elevations.
- D. Trenches shall be excavated to the alignments shown on the Drawings. Contractor shall be responsible for reviewing the field stakeouts along proposed trench alignments in the field before starting trenching work. Minimum bottom trench width shall be 2 times the pipe diameter but not less than 18 inches. If more than one pipe is to be installed in a common trench, pipes shall be separated by a horizontal distance of at least 1/4 times the larger pipe diameter.
- E. Excavated material shall be reused as backfill material. Any material not suitable for backfill will be loaded and hauled to the working face by the Contractor for disposal as directed by the Owner.
- F. The Contractor may not excavate more trench than can be completely backfilled after installation of the pipe. Excavations shall not be left open overnight.
- G. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles near the excavation without obstruction to traffic and other landfill operations. These stock piles shall be covered with temporary plastic covers and anchored firmly by use of weights to prevent uplift by winds. The contractor shall haul and dispose the stored materials as soon as the



waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

H. To the extent possible, the trench invert shall slope uniformly in accordance with the Drawings. Minimum trench slope will be 1 percent for gas pipe trenches. Slight adjustments in the depths and alignments may be necessary to maintain a minimum cover of 2 feet. Decrease in pipe slope is not acceptable. There are no minimum slope requirements for trenches that will not have gas collection pipes installed in them (i.e. no minimum slope requirements for compressed air, condensate forcemain, and leachate forcemain pipe trenches).

I. All excavation shall be open cut or ditch witted unless otherwise permitted by the Owner's Representative.

### 3.02 LIQUIDS & WATER

A. The Contractor will be responsible for the furnishing, operation, and maintaining of dry excavations, and shall pump out or otherwise remove and dispose of as fast as it may collect, any water, other liquids, which may be found or may accumulate in the excavations, regardless of whether it be water or liquid from groundwater, storm water runoff, or from existing conduits and works. If such water be muddy or carrying settleable solids, it shall be disposed of in a proper manner.

B. There shall be at the work site, at all times during construction, proper and approved machinery of sufficient capacity to meet the maximum requirements for the removal and disposal of water or other liquids, in such manner as not to interfere with the proper laying of pipeline or other work under this or other contract, nor endanger existing structures.

C. The Contractor shall take every precaution to prevent water from entering an open trench. Should water enter the trench the water shall be removed so as to return the trench bottom to a firm, dry condition.

### 3.03 ROAD CROSSING

A. Schedule all road crossings with Owner's Representative to minimize disruption to waste disposal operations and traffic.

B. Corrugated metal pipe or an equivalent approved by the Owner's Representative shall be used as a casing to protect pipes along the road crossing. The annulus between the pipes and casing shall be filled with cement grout. Owner's Representative may approve construction of road crossing without a sleeve depending on the nature of traffic expected on the road, size and strength of pipe, pipe cover, etc.

### 3.04 BLASTING

A. Blasting will not be permitted for purposes of excavation without approval of the Owner's Representative and obtaining all relevant permits.

### 3.05 BACKFILL

A. Pipe bedding shall be placed and compacted (maximum of 9 inch lifts) using hand compaction tools, as required. The depth of bedding shall be a minimum of 6 inches below and above the pipe. This bedding material shall provide continuous support for the pipe and be well-compacted and free of rocks and other debris.

B. Next, the trench shall be backfilled with general fill, placed and compacted in 8-12 inch layers using mechanical compaction equipment. The compaction of this material shall conform to Part 3, Section 3.07 of this specification. During common fill placement all roots, debris and stones larger than 4 inches in largest dimension shall be completely removed from the backfill material.

C. Remove excessively wet soil before placement or additional lifts.

### 3.06 FINISH GRADING

A. All areas covered by the work, including excavated and filled sections, shall be uniformly back-bladed to the finished ground elevations. The finish surface shall be reasonably smooth and free of irregularities and shall provide a presentable and well-drained area.

B. Excess backfill material shall be stockpiled onsite as directed by the Owner's Representative.

C. The work area shall be cleaned and restored to a condition ready for revegetation by the Owner.

### 3.07 COMPACTION

A. Compaction of backfill material within the waste footprint shall be accomplished by tracking with construction equipment (e.g. bulldozer) to match the grades of the surrounding cover material.

B. For compaction of backfill outside the waste boundary, backfill shall be compacted to at least 95 percent of the maximum standard Proctor dry unit weight at a moisture content generally within  $\pm 3$  percent of the optimum moisture content as determined by ASTM D 698, or as directed by the Owner's Representative.

C. After completion of the work, or when so ordered by the Owner's Representative, the material remaining in stockpile areas and not needed for other works, shall be rough graded to the grades and elevations directed by the Owner's Representative.

### 3.08 PROTECTION OF UNDERGROUND PIPING AND UTILITIES

A. The Contractor shall take all necessary precautions to protect underground piping during the course of the construction. The Owner's Representative/Owner shall make available information pertaining to the location and existence of underground piping and utilities. Contractor shall be responsible for field verification of the locations. Contractor shall perform excavation using hand tools close to the anticipated pipe locations.

### 3.09 FIELD SURVEYING SUPPORT

A. Proposed trench routes shall be marked on the ground using stakes by the surveyor. The Contractor shall review the staked out route and discuss with the Owner's Representative and obtain approval before commencing work.

B. The Contractor shall provide markers to perform as-built survey along the trench location to survey the pipe line route and elevations generally at 100 feet intervals and more frequently if the alignment of the route changes. The markers shall be 2-in diameter PVC pipes or equivalent installed to stand vertically while touching the buried pipes. All marker pipes shall be removed by the Contractor after the as-built survey to be performed by the Owner. The marker pipe locations shall be backfilled with bentonite by the Contractor.

### 3.10 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.

B. Visual soil classification and approval of soil by the Owner's Representative.

C. Field inspection of all construction materials and approval by the Owner's Representative.

D. Field inspection of trenching and backfilling work and approval by the Owner's Representative.

**END OF SECTION**

## SECTION 02610

### LANDFILL GAS WELL

#### PART 1 - GENERAL

##### 1.01 SCOPE OF APPLICATION

- A. Supply all equipment, materials, and labor needed to install landfill gas (LFG) extraction wells, wellheads, well hoses, and connections to lateral gas collection pipes as specified herein and as indicated on the Drawings.

##### 1.02 REFERENCES

- A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

##### 1.03 SUBMITTALS

- A. Submit to the Owner's Representative Certificates of Compliance on materials furnished, and manufacturer's brochures containing complete information and instructions pertaining to the storage, handling, installation, and inspection of pipe and appurtenances furnished.
- B. The Contractor shall submit to the Owner's Representative samples of all well backfill materials furnished.
- C. The Contractor shall keep detailed well logs and construction diagrams for all wells drilled, including the total depth of the well, the static water level, the temperature of spoils, depth, thickness, and description of soil or waste strata, (including dates from any readable material), and the occurrence of any water bearing zones. Well logs shall be submitted to the Owner's Representative.
- D. The Contractor shall obtain the ground surface elevation and location survey data from the Owner after the as-built survey and include them on the well construction logs.

##### 1.04 SITE CONDITIONS

- A. Obstructions and saturated conditions such as sludge, and foundry sands are sometimes encountered when drilling in a landfill, many of which can be drilled through. Contractor is expected to make reasonable effort to drill through obstructions and saturated conditions and will be paid for offset re-drilling and boring abandonment only if approval is given by the Owner's Representative. Contractor will be paid for abandonment of abandoned hole and for well installation at new location. Wells shall not be relocated under any circumstances without the permission of the Owner's Representative.

#### PART 2- PRODUCTS

## 2.01 AGGREGATE

- A. The aggregate shall be classified as GP in accordance with the Unified Soil Classification System (per ASTM D 2487), and shall meet the AASHTO M43 gradation requirements for No. 57 coarse aggregate. Sieve analysis for this coarse aggregate shall be performed in accordance with ASTM C 136. The gradation for #57 coarse aggregate, by AASHTO standards, is as follows:
- 100% passing a 1.5 inch sieve;
  - 95-100% passing a 1 inch sieve;
  - 25-60% passing a ½ inch sieve;
  - 0-10% passing the #4 sieve; and
  - 0-5% passing the #8 sieve.
- B. The aggregate shall have less than 2 percent by weight passing the No. 200 sieve when tested in accordance with ASTM C 136.
- C. The aggregate shall be tested for carbonate content by means of ASTM D 3042 – “Standard Test Method for Insoluble Residue in Carbonate Aggregates” with the following revision to the method: the aggregate shall have less than 5 percent loss of weight when tested at a pH of 4 instead of the pH specified in ASTM D 3042.

## 2.02 BENTONITE SLURRY MIX

- A. Coarse-ground, granulated bentonite from an approved source is to be mixed thoroughly with potable water at a ratio of 5 gallons of water to every 50 lbs. of bentonite.
- B. “Soil/bentonite plug,” if used, shall refer to a mixture consisting of four parts soil backfill to one part bentonite.

## 2.03 GENERAL FILL

- A. Mineral soil that is substantially free from organic materials, loam, wood, trash, and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of bentonite to facilitate construction of low permeability backfill around the wells as approved by the Owner’s Representative.

- B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

2.04 FILTER FABRIC

- A. 8 oz/yd<sup>2</sup> Non-woven Geotextile donut shaped filter fabric isolation ring with a 36-in diameter and 8-in opening.

2.05 SOLID WALL PIPE

- A. All pipe and fittings shall be rigid PVC Schedule 80. Refer to Section 15061 for PVC pipe.

2.06 SLOTTED PIPE

- A. Slots in PVC extraction well piping shall be 8 inch long by 3/8 inch wide, spaced 90° around the circumference of pipe and 4 inch along the length of the pipe. Contractor shall present other configuration types to the Owner's Representative for approval. Slotting may be done in the factory, or in the field. If slotting is performed in the field, the slotting must be completed per the specs and approved by the Owner's Representative on site.

2.07 WELLHEAD

- A. All wellheads shall be 2-in LandTec Accu-Flo wellheads or equivalent approved by the Owner's Representative and consistent with the Drawings.

2.08 WELLHOSE

- A. All well hoses shall be standard 2-in LandTec well hoses or equivalent approved by the Owner's Representative and consistent with the Drawings.

**PART 3- EXECUTION**

3.01 DRILLING

- A. Extraction wells shall be drilled at the locations marked on the field by the Owner's Representative. Contractor shall verify all field markings with the Owner's Representative before starting drilling work. Wells shall not be relocated under any circumstances without the permission of the Owner's Representative.
- B. Extraction wells are to be 36 inch diameter, drilled to the depth shown on the Drawings. Contractor must use dry drilling equipment; wet rotary drilling equipment may not be used. All borings shall be made with bucket type augers.
- C. The boring depths shall be evaluated based on the information presented on the Drawings. The boring depths may be adjusted in the field by the Owner's Representative. Three reasons limiting depth might be as follows:

1. If water is encountered in a boring, the Contractor may be directed to drill beyond the point at which it was encountered. If wet conditions remain, the boring may be terminated and the length of perforated pipe adjusted by the Owner's Representative, or the well may be relocated. If wet conditions cease (e.g. due to trapped water layer), then drilling will continue to the design depth.

2. If a no-progress obstruction is encountered, the Contractor shall make a conscious effort to drill through the obstruction. If drilling through is not possible, the Contractor shall immediately contact the Owner's Representative and as directed by the Owner's Representative install a shorter well or relocate the well and abandon the drill hole. If the drill rates drop below 2 linear feet of drilling per hour due to the presence of any obstructions, the Contractor shall immediately contact the Owner's Representative/Owner to inform them of the situation. If the Owner's Representative/Owner asks the Contractor to continue drilling through the obstruction, the Contractor can charge the Owner at the hourly drilling rate provided in the bid form until the drilling rate increases above 2 linear feet of drilling per hour or the Owner's Representative/Owner instructs the Contractor to stop the drilling.

3. If for any reason the Contractor suspects that drilling may have advanced to or beyond the liner system. The Contractor shall immediately notify the Owner and the Owner's Representative in this case.

- E. As soon as drilling is completed, a safety screen shall be placed over the top of the bore. This screen shall stay in place until backfilling is within 4 feet of the surface. Safety screen size should be large enough to accommodate all backfill materials and any tools used during backfill yet not large enough for any human to accidentally fall through.
- F. The bore for the well shall be both vertical and straight and the well pipe shall be installed in the center of the bore hole. The Contractor will take all tension off of the pipe by mechanical means and center the pipe in the middle of the borehole before starting to backfill. Contractor shall use clamping devices, or other method approved by Owner's Representative, to aid in centering of the pipe. Wells that are leaning more than 5 degrees from the vertical shall be replaced by the Contractor at his own expense.
- G. PVC well pipe shall be solvent cemented and lag bolted.
- H. Contractor shall leave a minimum 5 feet stickup of the solid well casing above the existing landfill grades (daily or intermediate cover) at the well location.
- I. Contractor shall remove all working platforms constructed for the drill rig after the installation of the well. Hauling, construction, removal and other work tasks related to well installation shall be carried out with minimal disturbance to the vegetation on the landfill.

### 3.02 BACKFILLING

- A. Backfilling of the well shall commence immediately after well drilling is completed and the well piping has been installed in the borehole. Backfill materials shall be installed as indicated on the Drawings and as approved by the Owner's Representative.
- B. Gravel pack shall be poured or scooped through the screen at a rate that will not endanger the integrity of the well casing. Care shall be taken during backfilling to prevent bridging.
- C. The filter fabric shall be installed after the gravel backfill reached the level shown on the Drawings.
- D. The well seal will be formed by evenly distributing two 50 lb. bags of bentonite material around the annulus of the well and then adding 10 gallons of fresh water in a manner that will allow for a thorough saturation of the bentonite material. This process will be continued until a minimum plug thickness of 2 feet has been achieved. Alternatively, well seal can be formed by mixing bentonite with water in a surface mixer and then pouring the slurry down hole.
- E. Soil backfill shall be rodded in the boring to provide even distribution and compaction. Finished grade at the well location shall prevent any water accumulation near the well location by promoting drainage away from the well.
- F. All material layer thicknesses shall be verified by taking measurements before, during, and after installation of each layer.

### 3.03 WELLHEAD AND HOSE INSTALLATION

- A. Wellheads and hoses shall be installed per the manufacturer specifications.
- B. Wellhead and hose installations shall provide the flexibility to make adjustments to accommodate differential settlements. Installation shall be at 1 foot above minimum wellhead adjustment.
- C. Well hose connection shall be about 4 feet length and shall be fitted in a manner that prevents the accumulation of condensate.
- D. The well pipe and lateral pipe vertical extension shall be spaced at 2 feet  $\pm$  6 inches. The lateral pipe vertical extension shall be sticking up about 4 feet from the existing grades (daily or intermediate cover) of the landfill. This would result in the well casing pipe being 1 foot above the lateral pipe vertical extension.

### 3.04 DISPOSAL

- A. Excavated refuse is to be loaded and hauled by the Contractor to the operating portion of the landfill for disposal as directed by the Owner.



- B. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles on the landfill surface. These stock piles shall either be covered with: (i) temporary plastic covers that are anchored firmly by use of weights to prevent uplift by winds; or (ii) a minimum of 12 in of soil cover. The contractor shall haul and dispose the stored materials as soon as the waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

### 3.05 INITIAL DEWATERING

- A. The Contractor shall dewater the wells after the installation if needed. The Contractor shall provide all materials required to dewater and shall also dispose of the pumped liquid as directed by the Owner/Owner's Representative.

### 3.06 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

- A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.
- B. Visual soil classification and approval of soil by the Owner's Representative.
- C. Field inspection of all construction materials and approval by the Owner's Representative.
- D. Field inspection of well installation work and approval by the Owner's Representative.
- E. All wells shall be inspected by the Owner's Representative after setting the well casing in the borehole and backfilling with gravel, but before placement of bentonite, unless as directed otherwise by the Owner's Representative on a case by case basis. The Contractor shall inform the Owner's Representative before backfilling with bentonite for each well.

**END OF SECTION**

**SECTION 15051  
HIGH DENSITY POLYETHYLENE (HDPE) PIPE AND FITTINGS**

**PART I GENERAL**

1.01 SCOPE OF APPLICATION

- A. Supply and installation of SDR 17 High Density Polyethylene (HDPE) single contained gas collection pipe and fittings in nominal pipe sizes of 2, 4, 6, 8, 12, 14, 18, 20, and 26 inches.
- B. Supply and installation of SDR 17 High Density Polyethylene (HDPE) single contained condensate gravity drain or transfer pipe and fittings in nominal pipe size of 4 and 6 inches.

1.02 REFERENCES (Reserved)

1.03 SUBMITTALS

- A. The Contractor shall submit all manufacturer quality assurance certificates to the Owner's Representative and obtain approval before using the materials in construction.
- B. The Contractor shall submit all field pressure testing results to the Owner's Representative for approval.

1.04 MANUFACTURER'S QUALITY ASSURANCE

- A. The pipe and fittings manufacturer shall have an established quality assurance program responsible for inspecting incoming and outgoing materials.
- B. The pipe and fittings manufacturer shall have an established quality assurance program responsible for assuring the long term performance of materials and products.
- C. The pipe and fitting manufacturer shall maintain permanent QC and QA records.

1.05 PACKAGING DELIVERY AND HANDLING

- A. The pipe and fitting manufacturer shall package products for shipment in a manner suitable for safe transport by commercial carrier. When delivered, a receiving inspection shall be performed by the Contractor, and any shipping damage reported to the pipe and fittings manufacturer. Pipe and fittings shall be handled, installed,

and tested in accordance with manufacturer's recommendations, and the requirements of this specification.

## **PART 2- PRODUCTS**

### **2.01 PHYSICAL PROPERTIES:**

- A. Materials used for the manufacture of polyethylene pipe and fittings shall meet all industry standards.
- B. The pipe and fittings shall be homogenous throughout and free from visible cracks, holes, foreign inclusions or other injurious defects. The pipe shall be as uniform as commercially practical in color, opacity, density and other physical properties.

### **2.02 PIPE AND FITTINGS:**

#### **A. DIMENSIONS:**

- 1. Pipe Dimensions: The nominal inside diameter of the pipe shall be true to the specified pipe size in accordance with ASTM D 2513. Standard laying lengths shall be 40 feet  $\pm 2$ ". Exceptions may be made for 2 inch diameter pipes in coils if suitable strengthening devices are used.
- 2. Fitting Dimensions: Fittings such as coupling, flanges, wyes, tees, adaptors, etc. for use in laying pipe shall have standard dimensions that conform to ASTM.
- B. Where possible, pipe and fittings should be produced by the same manufacturer from identical materials meeting the requirements of this specification. Special or custom fittings may be exempted from this requirement.
- C. Pipe and fittings shall be pressure rated to meet the service pressure requirements specified by the Owner's Representative. Whether molded or fabricated, fittings shall be fully pressure rated to at least the same service pressure rating as the pipe to which joining is intended.

#### **D. Marking:**

- A. Each standard and random length of pipe and fitting in compliance with this standard shall be clearly marked with the following information:
  - 1. ASTM Standard Designation
  - 2. Pipe Size

3. Class & Profile Number
4. Production Code
5. Standard Dimension Ratio

### **PART 3 EXECUTION**

#### **3.01 FIELD QUALITY CONTROL**

- A. Field quality control is the responsibility of the Contractor. The Owner's Representative shall inspect and approve the Contractor's field quality control measures.
- B. Pipe shall be rejected for failure to conform to Specifications or the following:
  1. Fractures or cracks passing through pipe wall, except single crack not exceeding 2 in. in length at either end of pipe which could be cut off and discarded. Pipes within one shipment shall be rejected if defects exist in more than 5% of shipment or delivery.
  2. Cracks sufficient to impair strength, durability or serviceability of pipe.
  3. Defects indicating improper proportioning, mixing, and molding.
  4. Damaged ends, where such damage prevents making satisfactory joint.
- C. Acceptance of fittings, stubs or other specifically fabricated pipe sections shall be based on visual inspection at job site and documentation of conformance to these Specifications.

#### **3.02 INSTALLATION**

- A. Trench, backfill, and compact in accordance with Sections 02221 and 02222.
- B. Heat Fusion of Pipe:
  1. Weld in accordance with manufacturer's recommendation for butt fusion methods. Provide at least one fusion operator certified by the pipe manufacturer and with prior field experience in at least 3 projects to manage the fusing operations for the project.

2. Butt fusion equipment for joining procedures shall be capable of meeting conditions recommended by pipe manufacturer including, but not limited to, temperature requirements, alignment, and fusion pressures.
  3. For cleaning pipe ends, solutions such as detergents and solvents, when required, shall be used in accordance with manufacturer's recommendations.
  4. Do not bend pipe to greater degree than minimum radius recommended by manufacturer for type and grade.
  5. Do not subject pipe to strains that will overstress or buckle piping or impose excessive stress on joints.
  6. Branch saddle fusions shall be joined in accordance with manufacturer's recommendations and procedures. Branch saddle fusion equipment shall be of size to facilitate saddle fusion within trench.
  7. Before butt fusing pipe, inspect each length for presence of dirt, sand, mud, shavings, and other debris or animals. Remove debris from pipe.
  8. Cover at end of each working day open ends of fused pipe. Cap to prevent entry by animals or debris.
  9. Use compatible fusion techniques when polyethylenes of different melt indexes are fused together. Refer to manufacturer's specifications for compatible fusion.
- C. Flange Jointing:
1. Use on flanged pipe connection sections.
  2. Connect slip-on carbon steel backup flanges with stainless steel nuts and bolts.
  3. Butt fuse fabricated flange adapters to pipe.
  4. Observe following precautions in connection of flange joints.
    - a. Align flanges or flange valve connections to provide tight seal. Require nitrile-butadiene gaskets if needed to achieve seal. Gaskets are required for flange/valve connections.
    - b. Place U.S. Standard round washers as may be required on some flanges in accordance with manufacturer's recommendations. Bolts shall be lubricated in accordance with manufacturers recommendations.

- c. Tighten flange bolts in sequence and accordance with manufacturer's recommendations. Do not over-torque bolts.
5. Pull bolt down by degrees to uniform torque in accordance with manufacturer's recommendation.
6. Protect below grade bolts and flanges by covering with a polyethylene wrap. Duct tape wrap to HDPE pipe.
7. Electrofusion couplers, where used, installed per manufacturer's specifications.
- D. Pipe Placement:
  1. Grade control equipment shall be of type to accurately maintain design grades and slopes during installation of pipe.
  2. Dewatering: Remove standing water in trench before pipe installation.
  3. Unless otherwise specifically stated, install pipe in accordance with manufacturer's recommendations.
  4. Maximum lengths of fused pipe to be handled as one section shall be placed according to manufacturer's recommendations as to pipe size, pipe SDR, and topography so as not to cause excessive gouging or surface abrasion; but not to exceed 500 ft.
  5. Cap pipe sections longer than single joining (usually 40 ft.) on both ends during placement except during fusing operations.
  6. Notify Owner's Representative prior to installing pipe into trench and allow time for Owner's Representative's inspection. Correct irregularities found during inspection.
  7. Complete tie-ins within trench whenever possible to prevent overstressed connections.
  8. Allow pipe sufficient time to adjust to trench temperature prior to testing, segment tie-ins or backfilling activity.
  9. Install reducers adjacent to laterals and tees.
  10. To reduce branch saddle stress, install saddles at slope equal to and continuous with lateral piping.

11. Place in trench by allowing minimum 12 inch/100 ft for thermal contraction and expansion.
12. Coordinate construction of pipes near access roads with OWNER to limit impediment of landfill operations or operations of other Contractors.

### 3.03 PIPE TESTING

- A. Air Test all pipe sections and fittings after placement in trench, in accordance with manufacturer's recommendations. Wells and other system openings should be blocked off for testing. Pressure test below ground systems (only). Special precautions are required for this type of testing. It is not recommended that above ground systems be pressure tested.
- B. Keep all persons at a safe distance during pressure testing.
- C. Disconnect the test section from all GCCS components that are not being tested. Failure of a section should result in compressed air being released to atmosphere.
- D. Completely backfill extraction pipes before pressure testing to provide adequate restraint.
- E. Heat fusion joints must be properly cooled before pressure testing. Mechanical connections should be installed and tightened per manufacturer instructions.
- F. Repair work should be carried out only after release of pressure. Release pressure gradually.

### 3.04 VALVES

- A. Valves shall be provided at the locations specified on the Drawings.
- B. Valves shall be provided in accordance with the details provided on the project construction drawings. All valves shall meet the industry standard requirements.
- C. Valves shall include monitoring ports at either side in accordance with the details provided by the Owner's Representative.

**END OF SECTION**

## SECTION 15061

### POLYVINYL CHLORIDE (PVC) PIPE AND FITTINGS

#### PART 1 GENERAL

##### 1.01 SCOPE OF APPLICATION

- A. Supply 8 inch diameter polyvinyl chloride (PVC) Schedule 80 pipe and fittings for well casings. Both solid and slotted pipes are required to be provided.

##### 1.02 REFERENCES

- A. ASTM D-2855: Standard Practice for Making Solvent-Cemented Joints with Poly (Vinyl Chloride) (PVC) Pipe and fittings
- B. ASTM D-402: Standard Practice for Safe Handling of Solvent Cements Primers, and Cleaners used for Joining Thermoplastic Pipe and Fittings

##### 1.03 SUBMITTALS

- A. The Contractor shall submit all manufacturer quality assurance certificates to the Owner's Representative and obtain approval before using the materials in construction.

#### PART 2 PRODUCTS

##### 2.01 PIPE & FITTINGS

- A. Materials used for the manufacture of polyethylene pipe and fittings shall meet all industry standards.
- B. The pipe and fittings shall be homogenous throughout and free from visible cracks, holes, foreign inclusions or other injurious defects. The pipe shall be as uniform as commercially practical in color, opacity, density and other physical properties.

##### 2.02 SLOTTED PIPE

- A. Refer to Section 02610 for Gas Well slotting requirements.



## **PART 3 EXECUTION**

### **3.01 PVC PIPE HANDLING**

- A. PVC pipe and pipe fittings shall be handled carefully in loading and unloading. They shall be lifted by hoists and lowered on skidways in such a manner as to avoid shock. Derricks, ropes, or other suitable equipment shall be used for lowering the pipe into the extraction well borings. Pipe and pipe fittings shall not be dropped or dumped.

### **3.02 PVC PIPE INSTALLATION**

- A. PVC pipe installation shall conform to these specifications and manufacturer's recommendations.

### **3.03 JOINING OF PVC PIPES**

- A. Joining of pipes shall be in accordance with ASTM D-2855.
- B. All pipe shall be inspected for cuts, scratches, or other damages prior to installation. Pipe with imperfections shall not be used.
- C. All burrs, chips, etc., shall be removed from pipe interior and exterior.
- D. All loose dirt and moisture shall be wiped from the interior and exterior of the pipe end and the interior of the fitting.
- E. All pipe cuts shall be square, perpendicular to the center line of pipe.
- F. Pipe ends shall be beveled prior to applying primer and solvent cement so that the cement does not get wiped off during insertion into the fitting socket.
- G. A coating of CPS primer as recommended by pipe supplier shall be applied to the entire interior surface of the fitting socket, and to an equivalent area on the exterior of the pipe prior to applying solvent cement.
- H. The solvent cement shall be applied in strict accordance with manufacturer's specifications.
- I. Pipe shall not be primed or solvent welded when it is raining or when atmospheric temperature is below 40°F or above 90°F when under direct exposure to the sun. This requirement may be waived by the Owner's Representative for extraction well pipe joining vertically by utilizing lag screws as specified in Section 02610.
- J. After solvent welding, the pipe shall remain undisturbed until cement has thoroughly set. As a guideline for joint settling time, use 1 hour for ambient temperatures 60-100°F, or 2 hours when ambient temperature is 40-60°F. This requirement may be waived for extraction well piping utilizing lag screws as specified in Section 02610.

- K. Pipe and pipe fittings shall be selected so that there will be as small a deviation as possible at the joints, and so that inverts present a smooth surface. Pipe and fittings which do not fit together to form a tight fitting will be rejected.

**END OF SECTION**

## SECTION 11315

### CONDENSATE MANAGEMENT SYSTEM

#### PART 1 GENERAL

##### 1.01 SCOPE OF APPLICATION

- A. This section covers the minimum requirements for the supply, installation, and startup of: (i) six condensate "U tube" drains installed at all low points along the header (i.e., at all LPHs except LPH-3) with gravity drain connections to existing leachate cleanouts; (ii) one 36 inch diameter condensate knockout pot with gravity drain connection to the proposed condensate sump tank; (iii) one condensate "U tube" drain with connections to condensate drains from flare and blower on the pressure side stub and the two knockout pots near the flare station on the vacuum side stub, and a condensate gravity drain connection to the proposed condensate sump tank; and (iv) one 36 inch diameter condensate sump tank with an electrical pump and force main line connection to Cell 1 leachate sump/cleanout.
- B. Equipment supplied under this section shall have a proven performance of not less than two years in actual landfill condensate liquid collection and pump service.

##### 1.02 SITE CONDITIONS

- A. Condensate liquid from the gas collected from several wells will flow through a section of the gas collection pipe to an engineered low point within the gas piping system. Condensate liquid shall freely drain to a sealed condensate "U tube" drain to be installed at this engineered low point within waste limits. Liquid collected in the condensate "U tube" drain shall gravity drain through a 6 inch diameter pipe to an existing cleanout as shown on the Drawings.
- B. A 36-inch diameter condensate knockout pot with gravity drain connection to the proposed condensate sump tank will be installed outside the waste limits as shown on the Drawings to remove condensate before the gas enters the knockout pot (provided by the Manufacturer) located on the flare skid.
- C. A condensate "U tube" drain is installed near the flare station to provide separation of drain pipes under positive pressure (flare and blower condensate connections) and vacuum (two knockout pots) before connecting the drain to the proposed condensate sump tank.
- D. A 36-inch diameter condensate sump tank with an electrical pump and force main line connection to Cell 1 leachate sump/cleanout is installed to provide adequate storage for condensate in case of pump failure.

### 1.03 GENERAL PRODUCT DESCRIPTION

- A. The condensate "U tube" drain shall be 6 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- B. The condensate knockout pot shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- C. The condensate sump tank shall be 36 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- D. Integral to the condensate sump shall be an automatic electrical pump that meets the requirements set forth in Part 2, Section 2.06 of this specification.
- C. The equipment shall be rated for service in harsh and potentially explosive environments.

### 1.04 CONDENSATE SYSTEM DIMENSIONS

- A. The condensate system dimensions shall be as shown on the drawings.

### 1.05 SUBMITTALS

- A. The condensate knockout pot, sump tank, and pump manufacturer's specifications.
- B. A piping and instrumentation diagram showing the workings of the automatic electrical pump system.

### 1.06 REFERENCES

- A. Pipe Material
  - 1. The sump used as part of the condensate liquid sump shall meet the following ASTM specifications:  
HDPE Pipe 03350 standard specifications for polyethylene plastic pipe and fittings materials.

## PART 2 PRODUCTS

### 2.01 CONDENSATE "U TUBE" DRAIN

- A. The condensate "U tube" drain shall be 6 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- B. The condensate "U tube" drain shall have 6 inch diameter HDPE SDR 17 gravity drain connections to existing leachate cleanouts as shown on the Drawings.

## 2.02 CONDENSATE KNOCKOUT POT

- A. The condensate knockout pot shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings. The knockout pot shall be liquid and gas tight and shall be designed to withstand vacuum of 100 inches of water and pressure of 5 psig.
- B. The condensate knockout pot shall have 4 inch diameter HDPE SDR 17 gravity drain connection to the proposed condensate sump tank as shown on the Drawings.

## 2.03 CONDENSATE SUMP TANK AND "U TUBE"

- A. The condensate sump tank shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings. A 6-inch HDPE "U tube" connection shall be used to drain liquid into the sump. The sump shall be liquid and gas tight and shall be designed to withstand vacuum of 100 inches of water and pressure of 5 psig.
- B. The condensate "U tube" drain shall have connections to condensate drains from flare and blower on the pressure side stub and the two knockout pots near the flare station on the vacuum side stub, and a condensate gravity drain connection to the proposed condensate sump tank. Isolation valves shall be installed on drain lines as shown on the Drawings.
- C. The sump shall be designed to have an 8 inch deep solids settling area. Further, the design shall be such that solids will not affect the pump or control system operation.

## 2.04 EQUIPMENT ENCLOSURE HOUSING (VAULT)

- A. All operable components of the condensate pump and control assembly shall be located in a polyethylene vault assembly that is integrally mounted to the top of the condensate liquid sump. The vault shall be able to withstand continuous high temperatures near the flare station.
- B. All equipment in the vault shall be arranged to be easily accessible for operation and maintenance.
- C. Service connections including the liquid discharge and electrical lines shall be bulkhead mounted on a common wall of the vault.

## 2.05 PIPING

- A. Piping requirements are addressed in HDPE specifications Section 15051.

## 2.06 LIQUID PUMP

- A. The pump installed in the condensate sump shall be an EPG Companies SurePump Vertical Sump Drainer. The specific model selected must use 3-phase

power and be capable of pumping rates of 20 to 30 gallons per minute with 20 feet of head. Equivalent pumps must be approved by the Owner's Representative.

#### 2.07 LEVEL CONTROL AND ALARM

- A. An adjustable level control shall be provided for the pump. Peak head levels that determine initiation of pumping shall be decided upon when actual field conditions are known. The upper limit shall not exceed 1 foot below the height of the equalization line or condensate inlet pipe (whichever is lower), as installed on the condensate sump. The lower limit should not exceed the point at which air will be pulled into the pump as installed.
- B. An alarm display shall be provided for high level alarm conditions.

#### 2.08 CONNECTIONS

- A. All materials used in the high pressure liquid discharge line shall be rated for 100 psig pressure with a safety factor of 3.
- B. The pressure equalizing line which runs between the landfill condensate liquid pump system and the top of the LFG header shall be PVC hose, PVC or PE pipe, or other non-corrosive material with 1 inch diameter or larger.

#### 2.09 SEALS

- A. A PVC flexible membrane seal shall be used to seal the excavation as part of the backfill operations.

#### 2.10 BACKFILL MATERIAL

- A. Soil backfill shall not have any large stones or other foreign materials present and should be suitable for adequate compaction as approved by the Owner's Representative. Care shall be taken that the materials adjacent to the condensate sump are fine graded and that no objects are present that could cause damage to the sump.

### PART 3 EXECUTION

#### 3.01 HANDLING AND SETTING THE CONDENSATE SUMP UNIT

- A. The condensate sump unit and the knockout pot unit shall be lifted and handled according to written procedures supplied by the manufacturer.
- B. The units are to be set within 1/4 percent of vertical.
- C. The units shall be set so that it is concentrically located in the prepared hole.

- D. The units shall be installed in an area that does not allow accumulation or ponding of water. The vault assembly shall be at least 6 inches higher than surrounding grade unless installed in a water tight vault

### 3.02 CONDENSATE SUMP AND PUMP CONNECTIONS

- A. Prior to making connections, all lines shall be purged of debris and thoroughly cleaned.
- C. Condensate liquid discharge: The condensate liquid discharge line shall be connected to the condensate sump using good engineering practices. Materials and installation shall be as indicated on the Drawings.
- D. Equalizing line: A pressure equalizing line shall be connected between the condensate sump and the top of the LFG header. The equalizing line shall be free draining to either the landfill gas collection pipe or the sump and shall be free of kinks or other obstructions to liquid or air flow.

### 3.03 TESTING

- A. Check sump storage tank, lines and block valve positions prior to operation.
- B. Testing shall include the minimum operations:
  - 1. Pressure test to verify that all connections are tight.
  - 2. Leak test connections prior to setting and backfill.
  - 3. Dry operation of the pump for two minutes.

### 3.04 ACCEPTANCE

- A. Prior to acceptance the following verifications shall be made:
  - 1. Verify units are installed vertically.
  - 2. Verify units have been installed per manufacturer's recommendations.
  - 3. Verify all connections have been: pressure tested per the manufacturer's recommendations.
  - 4. Verify the pipes and connections are clean and free of debris.
  - 5. Verify the level switch displacers are installed at elevations appropriate for the installation. As-built displacer elevations shall be recorded and submitted to the Owner's Representative by the Contractor prior to project acceptance.
  - 6. Verify all required functional testing has been completed.

**END OF SECTION**



## SECTION 11910

### LANDFILL GAS FLARE/BLOWER SKID

#### PART 1 - GENERAL

##### 1.01 SCOPE OF APPLICATION

- A. Provide all materials, equipment, and labor needed to install the blower/flare skid assemblies and appurtenances in accordance with the Drawings.

##### 1.02 REFERENCES (RESERVED)

##### 1.03 SUBMITTALS

- A. Submit to the Owner's Representative for approval manufacturer's literature, shop drawings, or other information pertaining to the assembly, operation, lubrication, adjustments, and other maintenance and repairs of equipment installed under this Section, together with detailed parts lists, drawings, and/or photographs. The Contractor shall also prepare and submit shop drawings showing the layout, orientation and dimensions of the flare, blower/motor assembly, condensate knockout pot, piping, valves and fittings to be installed. All electrical and mechanical drawings for the flare control system shall be submitted.
- B. Submit blower characteristic curves indicating capacity for flow versus pressure head and efficiency as tested at the factory for approval prior to shipment.
- C. Submit signage layout drawings.
- D. Submit operation and maintenance manual.
- E. Submit all applicable warranty documents.
- F. Submit additional field services rate information for a year.

#### PART 2- PRODUCTS

##### 2.01 FLARE

- A. A utility flare manufactured by John Zink, LFG Specialties, Perennial Energy, or equivalent approved by the Owner's Representative can be used. The flare shall be designed in accordance with the United States of Environmental Protection Agency (USEPA) established criteria for open flares, 40 CFR 60.18. The flare shall be capable of burning low Btu gas and shall include a burner; automatic pilot ignition; electric igniter; pilot gas automatic valves and pilot gas pressure

regulator; stack; automatic gas safety shut-off valve; high and low pressure switches; control panel; flame arrester; piping and all other necessary appurtenances to have a complete operational system. The flare shall be capable of combusting LFG with the following composition:

1. Btu Content - 300 to 600 Btu/scf
2. LFG Flow Rate – 360 to 3600 scfm
3. Carbon Dioxide - 20 to 45 percent
4. Hydrogen Sulfide - up to 1,500 ppm
5. Moisture Content - saturated
6. LFG Supply Pressure - 1 to 15 in. w.c.

The flare shall have a minimum destruction efficiency of 98%. The emission factors for the flare shall not exceed the following:

1. CO: 0.37 lb/MMbtu or 374 lb/million dscf of methane (using conversion factor of 1012 Btu/scf)
  2. NOx: 0.07 lb/MMbtu or 71 lb/million dscf of methane (using conversion factor of 1012 Btu/scf)
- B. Stack: The flare stack shall be carbon steel with rust preventive coating, fitted with necessary connections. The portion of the stack exposed to flame and high temperatures shall be stainless steel. The flare shall be designed for 110 mph wind loading.
- C. The electrical connections shall be 480 volts, 60 Hz, and 3 phase.

## 2.02 FLAME ARRESTER

- A. Supply a flame arrester compatible with the required LFG flow rates. Flame arrester shall be sized to match the blower discharge pipe or flare inlet pipe, whichever is larger, with 125 lb. rating ANSI flanged connections. The housing construction shall be cast aluminum. Maximum head loss through the flame arrester shall not exceed 5 in. w.c. at 3,600 cfm as supplied by Varec, Groth, Protectoseal, or other manufacturer approved by Owner's Representative.

### 2.03 PILOT PROPANE (LPG) TANK AND PIPING

- A. The propane tank shall be a standard 200 lb tank equipped with fuel gauges. The pressure of the gas shall meet the requirements of the flare pilot system. Mechanical force shall be provided to boost the gas pressure as required.

### 2.04 CONDENSATE DRAIN PIPES FOR FLARE COMPONENTS

- A. The flame arrester, flare stack, and other parts of the system recommended by the flare manufacturer shall be equipped with condensate drain piping. Pipes shall be sized in accordance with the manufacturer's recommendations.
- B. Condensate drains on the pressure side of the blower shall include an automatic drip trap as supplied by Varec, Groth, Protectoseal, or other manufacturer approved by the Owner's Representative.

### 2.05 AUTOMATIC GAS INLET (SHUTOFF) VALVE

- A. Supply electrically operated automatic inlet (shutoff) valve at the discharge of the blower. Automatic valve shall also include a mechanism to close upon loss of power.

### 2.06 CONTROLS

- A. The controls shall provide for automatic and manual operation and ignition of the flare unit, and shall include a weatherproof control panel, trouble light contacts, automatic start/stop for pilot ignition, controllers, spark plugs, orifices, ultraviolet (UV) scanners, thermocouples, timers, and all other necessary components for a complete operational, automatic system. The controls shall include an automatic dialer with capacity to store and dial up to 6 phone numbers in a hierarchical order, with the provision to stop dialing other receivers as soon as the call is acknowledged as accepted by one receiver.

### 2.07 IGNITION PROCEDURE AND CONTROL SEQUENCE

- A. Remote spark ignition of propane gas/air mixture creates pilot flame that ignites LFG main flame.
- B. Once pilot is proven, blower turns on and electric gas inlet valve is opened.
- C. When main flame is successfully ignited (as detected by an UV scanner), pilot gas is automatically shut off.
- D. If pilot is not ignited within the preselected time interval (as set on the timer), pilot gas is shut off and "Pilot Ignition Failure" is signalled with trouble light.
- E. If main flame is not ignited within the preselected time interval, pilot gas is shut off and "Flare Ignition Failure" is signalled with trouble light.

- F. If main flame is extinguished after successful ignition, pilot is automatically turned on and reignition attempted for a designated time interval. The waiting time before starting reignition procedures after a main flame failure should be programmable by the operator.
- G. If the main flame is not successfully reignited in the designated time interval after being extinguished during normal operation or upon initial ignition, the automatic shutoff valve is closed, the blower(s) shut down, and the telephone dialer and alarm is activated to notify the locations stored in memory.

## 2.08 BLOWER ASSEMBLIES

- A. The blower assemblies shall be, variable frequency drive (VFD), multistage centrifugal-type blowers capable of delivering 3,600 cubic feet per minute (cfm) of landfill gas at 55 inches of water column (in-w.c.) total pressure head. Blowers manufactured by Gardener Denver, New York Blower, Aerovent, Hoffman, Hauck or equivalent approved by the Owner's Representative can be used. The assembly shall be factory mounted on the flare steel skid and delivered to the site as a complete unit. A total of two blowers (to be used alternatively with one serving as a backup) shall be supplied and installed.
- B. The motor and blower housings shall each be provided with a nameplate which states the manufacturer, model number, serial number, and the pertinent information regarding electrical requirements, size, capacity, etc.
- C. Each blower motor shall be 25 HP, or as recommended by the blower manufacturer to be compatible with electrical service of 480-volt, 3-phase, and 60-hertz. The blower motors shall be high efficiency, non-sparking, totally enclosed, fan cooled (TEFC), explosion proof motor.
- D. Motor starter shall be equipped with ammeter (meter relay), Hand-Off Automatic switch, red run light, time switch, and hour meter. Combination controller shall incorporate I-T-E Type ETI, or equal, motor circuit protector and full-voltage, non-reversible starter, in NEMA 1 enclosure with acrylic window for viewing indicators.
- E. The blowers shall be supplied with a factory applied phenolic coating or other coating to protect all internal parts that will be in contact with landfill gas and to provide resistance to corrosion. Impellers, if constructed of aluminum or stainless steel, shall not require coating.
- F. The blower controls shall include a thermal protection package to monitor the blower inlet and outlet bearing temperatures. Sufficient wiring shall be provided by the Contractor to span the distance between the control panel and the blower bearings.

## 2.09 EXPANSION JOINTS

- A. Expansion joints between the blower inlet and outlet and connected piping shall be supplied by the blower manufacturer and shall be manufactured by Lamson or equivalent approved by the Owner's Representative.

## 2.10 VALVES

- A. Butterfly valves located on the inlet of each blower shall be supplied by the blower manufacturer and shall be a Lamson, wafer-type with a lever or equivalent approved by the Owner's Representative.
- B. Flanged butterfly valves may require spacers between the flange adapters and the valve body in order to allow full travel of the internal disk. If spacers are necessary for any butterfly valve, the Contractor will install valve spacers subject to approval by the Owner's Representative.
- C. Butterfly control valves shall be provided upstream and downstream side of the blower as shown on the Drawings. These valves shall have wheel-type controls.

## 2.11 CONDENSATE KNOCKOUT POT

- A. A 36-in diameter and 72-inch high condensate knockout pot shall be provided with flanged inlet and outlet connectors.
- B. The knockout pot shall include a stainless steel demister pad with a 98% filtration efficiency for free liquid and solid particles of 20 micron or larger.
- C. The knockout pot shall have an appropriate internal coating to resist acidic condensate. The external finish shall be rust resistant.
- D. The knockout pot shall have a removable lid for inspection and repair.
- E. The knockout pot shall have a heavy duty gage glass liquid level indicator, a liquid level switch for high condensate level alarm/shutdown, and a 2-in gravity drain connection with a manual valve.

## 2.12 SIGNAGE

- A. Gas direction arrows shall be placed on all piping in the blower pad area. The moisture trap shall be marked "MOISTURE TRAP". Letters and numerals shall be at least 3 inches high. Numerals identifying Blower Nos. 1 and 2 shall be mounted on the blower coupling guard.
- B. "Danger - No Smoking" signs shall be prominently displayed on all four sides of the fenced enclosure. Signs shall be metal or approved equivalent construction with 2" high lettering. The Contractor shall submit signage layout Drawings for the Owner's Representative's approval.

### 2.13 SPARE PARTS

- A. The Contractor shall provide the following spare parts:
  - 1. 20 ounces of approved grease, or equivalent
  - 2. One each vacuum and pressure gauge
  - 3. Parts recommended by the blower manufacturer.

### 2.14 INSTRUMENTATION

- A. Provide a pressure gauge on the outlet and a vacuum gauge on the inlet side of each blower. Pressure and vacuum gauges shall be capable of measuring 0 to 20 and 0 to 70 in w.c., respectively, with the smallest measurement unit of at least 1 in. w.c. Gauges shall have at least a 2.5-inch-diameter dial as supplied by the blower manufacturer.
- B. Instrumentation for the flare such as thermocouples as specified in Section 2.06 shall be provided.
- C. Provide a digital flow meter manufactured by Fluid Components, Thermal Instruments, or equivalent approved by the Owner's Representative. The flow meter shall be capable of measuring 0 to 4,000 scfm landfill gas flow rate, with the smallest measurement unit of at least 1 scfm. The flow meter shall be capable of directly reading the flow rate in standard cubic feet per minute (scfm). The flow meter shall be installed in a straight section of the gas pipe away from installations such as valves and reducers that may cause flow disturbances.
- D. Provide a temperature gage capable of measuring from 0 to 200°F with the smallest measurement unit of at least 1°F at the upstream side of the blower.

### 2.15 DATA RECORDER

- A. Provide an electronic data recorder manufactured by Yokogawa or equivalent manufacturer approved by the Owner's Representative capable of recording data from all electronic gages on the flare/blower skid. Flare temperature and gas flow rate are required by regulations to be recorded. Some other gages that should be recorded are vacuum (inlet side of blower), pressure (out let side of blower), landfill gas temperature etc.

### 2.16 SKID

- A. Provide a heavy duty structural steel sub-base with non-skid floor plate welded over all open areas. The skid shall be constructed to withstand all loads and hauling forces. All necessary bracing, mounting pads, and piping supports shall be provided for proper equipment installation and alignment.
- B. The skid shall have adequate grounding and lightening protection.

## **PART 3- EXECUTION**

### **3.01 INSTALLATION**

- A. Installation shall be in accordance with the Drawings and Specifications.
- B. Install the blower assemblies in compliance with the manufacturer's recommendations, the referenced codes, the Drawings, and as specified below. The flare and controls shall be installed in accordance with manufacturer's recommendations. All necessary support angles and anchor bolts shall be furnished and installed per the flare manufacturer's recommendations. The connection requirements and stack sizes vary from one manufacturer to another. The Contractor shall prepare the installation surfaces only after the flare unit is approved by the Owner's Representative and stack sizes and piping connections are determined.
- C. The blower assemblies shall be mounted on neoprene isolation pads provided with the blower. Do not bolt down the blower motor assemblies directly to the skid without isolation pads.
- D. The Contractor shall check and, if necessary, adjust the alignment of the motor coupling in accordance with the instructions of the blower manufacturer.
- E. Equipment shall be field-tested to verify proper alignment and operation, including: freedom from binding, scraping, vibration, shaft runout, or other defects.
- F. Shop-painted items which have damage to the shop coatings shall be touched up to match the basic color of the equipment, as approved by the Owner's Representative.



### **3.02 STARTUP AND TESTS**

- A. Furnish all equipment, materials, and labor necessary for testing the operation of the complete system, valves and appurtenances, upon completion of the installation. The blowers shall be tested to assure proper operation and delivery of specified flow rates and vacuums.
- B. Adequate startup training shall be provided. Training schedule shall be submitted and approved by the Owner.


**END OF SECTION**



**APPENDIX C**  
**AS-BUILT SURVEY**



**GRAPHIC SCALE**



( IN FEET )  
1 inch = 200 ft.

**LEGEND:**

- NO. NUMBER
- ELEV. ELEVATION
- CONC. CONCRETE
- GW GAS WELL
- x 2041 POINT NUMBER  
ELEVATION TAKEN  
ON TOP OF PIPE
- ⊙ TOP OF 4" PVC GAS WELL SEW1

POINT NUMBER	NORTHING	EASTING	DESCRIPTION	ELEVATION
3552	1357586.8	624022.6	SEW1 - 4"HDPE	102.3
3553	1357587.7	624020.8	6"LATERAL	99.9
3555	1357577.6	624014.3	SEW2 - 4"HDPE	101.8
3554	1357579.8	624012.4	6"LATERAL	100.5
3540	1357366.5	625101.7	SEW3 - 4"HDPE	101.5
3541	1357368.2	625103.7	6"LATERAL	100.6
3543	1357374.6	625084.3	SEW4 - 4"HDPE	101.7
3542	1357376.2	625086.2	6"LATERAL	100.0
3548	1356483.4	625383.5	SEW5 - 4"HDPE	102.4
3547	1356483.6	625387.8	6"LATERAL	101.0
3544	1356495.9	625383.7	SEW6 - 4"HDPE	102.3
3546	1356496.6	625387.2	6"LATERAL	100.1
3561	1356488.0	623982.9	SEW7 - 4"HDPE	102.7
3562	1356488.0	623960.1	6"LATERAL	101.3
3559	1356475.3	623962.2	SEW8 - 4"HDPE	102.1
3558	1356475.3	623959.7	6"LATERAL	100.4

**SURVEYOR'S NOTES:**

- 1.) North and coordinate basis is the East Zone of the Florida State Plane Coordinate System, and are based on NGS Control Station Numbers AJ7660(J496) and verified Pickett & Associates Targets 1 and 2 from Topographic Survey dated 12/13/01 as provided. The published values used for this survey are NAD 83 2007 adjustment. The Mapping data shown hereon is based on Pickett & Associates Survey as provided by client.
- 2.) Vertical information depicted on this report are GPS derived elevation based on the National Geodetic Vertical Datum of 1929 (NGVD29) utilizing site control as provided PK1 with an elevation of 92.92 and OC1406 with an elevation of 80.91.


NO.	DATE	REVISION

THIS SURVEY IS NOT VALID WITHOUT THE ORIGINAL RAISED SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.  
FILE NAME: 616-jed-mdb-cl-4.dwg

**Peavey & Associates**  
SURVEYING & MAPPING P.A.  
680 Alice Place  
BARTOW, FL 33830  
PHONE: 863-738-4980  
FLORIDA BUSINESS NO. 7770


CLIENT:  
Omni Waste of Osceola County, LLC  
Waste Services, Inc.  
1501 Omni Way  
St. Cloud, FL 34778

**ASBUILT SURVEY-GAS EXTRACTION WELLS AT WASTE TREATMENT PLANT SLAGHATE SUMPS CELLS 1-4 SOLID WASTE MANAGEMENT FACILITY 1501 OMNI WAY ST. CLOUD, FLORIDA**



POINT NUMBER	NORTHING	EASTING	DESCRIPTION	ELEVATION
2421	1355513.8	624247.5	12"TEE	177.5
2422	1355518.8	624274.3	12"HDPE	186.6
2428	1355529.3	624312.3	12"HDPE	198.3
2430	1355538.8	624352.1	12"HDPE	208.3
2432	1355548.0	624398.5	12"HDPE	219.0
2434	1355559.8	624462.4	12"STUB OUT	231.4
2435	1355558.8	624454.8	LATERAL	236.0
2436	1355562.5	624454.2	GW90 8"	237.4
2438	1355361.1	624448.7	8"STUB OUT	230.3
2440	1355360.2	624448.2	8"STUB OUT	229.1
2441	1355360.5	624444.3	LATERAL	233.1
2442	1355363.2	624443.6	GW95	233.8
2444	1355350.6	624403.2	8"HDPE	221.5
2445	1355341.4	624376.6	8"HDPE	215.0
2449	1355331.9	624347.2	8"HDPE	207.1
2450	1355319.9	624312.8	8"HDPE	198.2
2453	1355301.5	624239.6	8" TEE	171.1
2454	1355301.5	624239.5	LATERAL	176.1
2455	1355303.8	624242.6	GW94	178.8
2456	1355111.8	624246.3	8"TEE	170.5
2458	1355112.6	624246.4	LATERAL	175.9
2459	1355115.1	624249.8	GW98	179.3
2462	1355122.8	624294.0	8"HDPE	184.4
2463	1355135.5	624338.3	8"HDPE	200.3
2467	1355145.3	624386.3	8"HDPE	216.7
2468	1355152.1	624445.0	GW99	234.7
2469	1355148.8	624447.8	LATERAL	233.1
2470	1355148.9	624447.2	8"x6"TEE	227.3
2471	1355149.6	624452.5	8"STUB OUT	227.8
3003	1354397.3	624083.5	8"STUB OUT	124.8
3004	1354398.3	624078.7	8"TEE	123.9
3005	1354397.8	624078.3	LATERAL	131.3
3006	1354393.9	624077.6	GW118	131.7
3010	1354399.3	624009.6	18"x8"TEE	106.3
3012	1354394.0	624010.7	GW	112.5
3013	1354399.2	624009.7	LATERAL	108.0
3017	1354538.7	624023.5	18"x8"TEE	108.8
3022	1354526.8	624083.8	8"STUB OUT	126.8
3023	1354527.5	624079.7	8"x6"TEE	125.8
3024	1354527.5	624078.7	LATERAL	132.4
3025	1354531.3	624079.5	GW112	131.9
3028	1354680.6	624044.5	14"x8"TEE	115.2
3029	1354685.9	624045.5	8"BLIND FLANGE	123.1
3032	1354684.0	624082.4	GW107	130.4
3033	1354681.4	624081.7	LATERAL	134.5
3034	1354680.8	624081.8	8"x6"TEE	126.6
3035	1354692.2	624138.0	8"HDPE	138.3
3038	1354704.8	624185.9	8"HDPE	152.9
3039	1354722.5	624245.2	GW108	169.6
3040	1354718.6	624246.0	LATERAL	169.1
3041	1354718.8	624246.4	8"x6"TEE	162.5
3042	1354720.7	624252.6	8"STUB OUT	163.8

POINT NUMBER	NORTHING	EASTING	DESCRIPTION	ELEVATION
3047	1354972.4	624077.0	LATERAL	131.9
3048	1354970.1	624076.3	GW101	128.2
3051	1354971.1	624125.3	8"HDPE	139.2
3054	1354969.0	624172.4	8"HDPE	153.1
3057	1354965.7	624216.9	8"HDPE	166.1
3061	1354962.7	624264.0	8"STUB OUT	175.2
3062	1354964.1	624258.1	LATERAL	180.2
3064	1354963.0	624258.3	8"x6"TEE	174.0
3065	1354960.3	624259.0	GW106	181.8
3067	1354962.4	624311.5	8"HDPE	189.1
3069	1354963.2	624358.1	8"HDPE	201.9
3070	1354965.1	624408.4	8"HDPE	215.4
3073	1354962.5	624443.9	GW102	228.1
3074	1354967.0	624443.4	LATERAL	226.2
3182	1355599.6	624907.4	12"x6"TEE	214.3
3183	1355599.2	624907.1	LATERAL	219.5
3184	1355602.9	624905.4	GW71	221.0
3185	1355599.6	624902.6	12"STUB OUT	222.0
3186	1355611.0	625008.7	6"HDPE	197.5
3190	1355617.4	625053.6	6"HDPE	185.9
3191	1355617.0	625103.2	GW70	182.5
3192	1355613.3	625104.5	LATERAL	178.8



**LEGEND:**

NO. NUMBER  
 ELEV. ELEVATION  
 CONC. CONCRETE  
 GW GAS WELL

x 2041 POINT NUMBER  
 ELEVATION TAKEN  
 ON TOP OF PIPE

Top of PVC Gas well GW99

**SURVEYOR'S NOTES:**

1.) North and coordinate basis is the East Zone of the Florida State Plane Coordinate System, and are based on NGS Control Station Numbers AJ7660(J496) and verified by Peavey & Associates Targets 1 and 2 from Topographic Survey dated 12/23/13 as provided. The published values used for this survey are NAD 83 2011 values with adjustment. The Mapping Data shown hereon is based on Pickett & Associates Survey as provided by client.

2.) Vertical information depicted on this report are GPS derived elevations based on the National Geodetic Vertical Datum of 1929 (NGVD 29) utilizing site control as provided with an elevation of 92.92 and OC1406 with an elevation of 80.91.



THIS SURVEY IS NOT VALID WITHOUT THE ORIGINAL RAISED SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.  
 FILE NO. 616-jed-gas 3-27-2014.dwg

**Peavey & Associates**  
 SURVEYING & MAPPING PA  
 680 Alice Place  
 BARTOW, FL 33830  
 PHONE: 883-738-4960  
 FLORIDA BUSINESS NO. 7779

CLIENT:  
 Omni Waste of Osceola County, LLC  
 Waste Services, Inc.  
 1501 Omni Way  
 St. Cloud, FL 34775

**ASBUILT SURVEY - GCS 2014 CELLS 5 THROUGH 8 - J.E.D. SOLID WASTE MANAGEMENT FACILITY 1501 OMNI WAY ST. CLOUD, FLORIDA**

SURVEYOR'S SIGNATURE: *[Signature]*  
 PEAVEY & ASSOCIATES  
 SURVEYOR  
 FLORIDA REGISTRATION NUMBER 6346  
 FLORIDA BUSINESS NUMBER 7779  
 3/27/2014-4/8/2014  
 SURVEY DATES  
 PROJECT DRAWING NO. SHEET  
 617 282 1



**LEGEND:**

- NO. NUMBER
- ELEV. ELEVATION
- CONC. CONCRETE
- GW GAS WELL
- x 2041 POINT NUMBER  
ELEVATION TAKEN  
ON TOP OF PIPE
- ⊙ Top of PVC Gas well

POINT NUMBER	NORTING	EASTING	ELEVATION TOP OF PIPE	DESCRIPTION
7001	1355297.62	625800.44	98.41	LCR BLIND FLANGE
7002	1355296.81	625800.08	97.96	LCR
7003	1355283.18	625793.14	95.18	6" LATERAL TIE-IN
7006	1355269.34	625763.83	101.50	6" LATERAL RISER
7008	1355269.44	625763.57	108.61	6" LATERAL RISER/HGC-11 WELLHEAD
7014	1355268.89	625742.01	112.64	12" BLIND FLANGE FOR FUTURE EXPANSION
7015	1355270.68	625743.45	112.94	12" VALVE
7017	1355271.87	625744.06	104.89	18"x18" TEE
7018	1355280.77	625737.13	104.07	18"x16" REDUCER
7019	1355283.53	625732.53	103.41	U-TRAP
7020	1355282.92	625735.34	111.37	18" VALVE
7021	1355281.11	625738.05	110.26	4" CLEANOUT
7022	1355284.16	625732.54	109.89	8" U-TRAP RISER
7023	1355286.45	625726.97	109.16	4" CLEANOUT
7024	1355289.20	625727.81	108.93	10" U-TRAP CLEANOUT
7030	1355302.52	625738.33	91.70	U-TRAP TIE-IN
7031	1355323.94	625749.49	98.09	8" PIPE (LCR)
7032	1355324.72	625749.90	98.50	LCR BLIND FLANGE
7033	1355298.75	625682.79	106.63	16"x8" TEE STUBOUT FOR FUTURE
7040	1355348.48	625551.23	112.71	6" LATERAL RISER
7041	1355348.51	625551.34	116.85	6" LATERAL RISER/HGC-10 WELLHEAD
7043	1355349.48	625547.79	111.91	16"x8" TEE STUBOUT FOR FUTURE
7044	1355394.79	625583.81	95.90	6" LATERAL TIE-IN
7045	1355407.74	625590.21	98.29	LCR
7046	1355408.30	625590.77	98.60	LCR BLIND FLANGE
7049	1355373.81	625469.45	118.00	TOP OF PIPE
7051	1355400.47	625395.41	124.62	HIGH POINT
7052	1355400.65	625395.70	130.09	6" RISER
7053	1355407.68	625386.01	124.51	16"x8" TEE STUBOUT FOR FUTURE
7055	1355480.65	625336.34	119.68	16"x8" TEE STUBOUT FOR FUTURE
7056	1355514.10	625335.46	119.10	16"x12" REDUCER
7060	1355647.29	624484.13	231.20	6" LATERAL RISER
7061	1355647.15	624484.48	236.42	6" LATERAL RISER
7062	1355649.20	624481.07	237.16	8" PVC GW-90A
7065	1355595.55	624449.20	230.07	TOP OF PIPE
7066	1355554.18	624420.25	218.68	12"x6" TEE
7068	1355319.18	625637.88	107.45	TOP OF PIPE
7069	1355334.58	625590.25	110.99	TOP OF PIPE

**SURVEYOR'S NOTES:**

- 1.) North and coordinate basis is the East Zone of the Florida State Plane Coordinate System, and are based on NGS Control Station Numbers AJ7660(J496) and verified Pickett & Associates Targets 1 and 2 from Topographic Survey dated 12/13/01 as provided. The published values used for this survey are NAD 83 2007 adjustment. The Mapping data shown hereon is based on Pickett & Associates Survey as provided by client.
- 2.) Vertical information depicted on the report are GPS derived elevations based on the National Geodetic Vertical Datum of 1929 (NGVD29) utilizing site control as provided with an elevation of 92.92 and OC1406 with an elevation of 80.00.

REVISION

NO.	DATE	
-----	------	--

THIS SURVEY IS NOT VALID WITHOUT THE SIGNATURE AND ORIGINAL RAISED SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.

FILE NO. 83 86 12-27-2014

**Peavey & Associates**  
SURVEYING & MAPPING PA  
680 Alca Place  
BARTOW, FL 33830  
PHONE: 883-738-4860  
FLORIDA BUSINESS NO. 1779

**CLIENT:**  
Omni Waste of Osceola County, LLC  
Waste Services, Inc.  
1801 Omni Way  
St. Cloud, FL 34778

**PROJECT:**  
ASBUILT SURVEY - GOCS 2014  
CELLS 5 AND 9 - J.E.D.  
SOLID WASTE MANGEMENT FACILITY  
1801 OMNI WAY ST. CLOUD, FLORIDA

SURVEYOR'S SIGNATURE AND SEAL


DATE: 12/13/14

PROJECT: 14-001

SCALE: 1" = 200'

HGC-10 As-Built Survey					
Survey Performed by JED Facility Operations					
Point Name	Measured Northing	Measured Easting	Measured Elevation	Slope (%)	Calculate d Slope (%)
HGC10-Tie	1355384.463	625580.581	92.591		
				6	6
HGC10-50	1355341.222	625555.522	95.701		
				6	6
hgc 10-solid	1355316.074	625541.300	97.306		
				4	6
hgc 10-100	1355297.378	625531.327	98.541		
				4	4
hgc 10-hp1	1355247.487	625500.634	101.035		
				4	-4
hgc 10-200	1355210.496	625480.572	99.154		
				5	-5
hgc 10-lp1	1355161.246	625449.042	95.990		
				7	7
hgc 10-300	1355124.766	625430.248	98.720		
				5	5
hgc 10-hp22	1355074.174	625401.515	101.846		
				5	-5
hgc 10-400	1355038.373	625380.040	99.853		
				5	-5
hgc 10-lp2	1354986.944	625348.269	96.723		
				5	5
hgc 10-500	1354953.359	625329.137	98.550		
				5	6
hgc 10-hp33	1354894.154	625294.148	102.487		
				4	-4
hgc 10-601	1354856.025	625272.205	100.843		
				3	-3
hgc 10-lp333	1354809.449	625245.240	99.313		
				5	5
hgc 10-700	1354777.544	625228.500	101.169		
				2	2
hgc 10-hp45	1354729.881	625199.132	102.497		
				4	-4
hgc 10-800	1354692.122	625177.790	100.628		
				3	-3
hgc 10-end3	1354620.867	625139.425	98.050		


# HGC-10



HGC-11 As-Built Survey					
Survey Performed by JED Facility Operations					
Point Name	Measured Northing	Measured Easting	Measured Elevation	Slope (%)	Calculated Slope (%)
hgc 11-tie	1355274.82	625789.57	91.785		
				8	8
hgc 11-1000	1355253.91	625777.23	93.629		
				3	3
hgc 11-solid1	1355204.2	625750.33	95.406		
				3	3
hgc 11-900	1355165.71	625730.76	96.524		
				4	3
hgc 11-hp1	1355122.17	625706.44	97.899		
				4	-4
hgc 11-800	1355080.02	625681.46	95.85		
				3	-3
hgc 11-LP1	1355034.98	625657.52	94.459		
				6	6
hgc 11-700	1354994.38	625630.51	97.26		
				5	5
hgc 11-hp2	1354952.72	625606.04	99.521		
				5	-5
hgc 11-600	1354907.41	625580.05	96.808		
				3	-3
hgc 11-lp22	1354867.3	625556.78	95.268		
				4	5
hgc 11-500	1354821.1	625529.13	98.084		
				8	8
hgc 11-hp333	1354780.73	625504.88	101.797		
				3	-3
hgc 11-401	1354726.43	625474.77	100.066		
				3	-3
hgc 11-lp3	1354699.98	625459.02	99.073		
				4	4
hgc 11-300	1354647.43	625428.21	101.532		
				3	3
hgc 11-hp4	1354606.72	625405.96	103.109		
				3	-3
hgc 11-200	1354562.03	625377.72	101.267		
				4	-4
hgc 11-lp44	1354519.74	625354.76	99.267		
				3	5
hgc 11-100	1354474.95	625327.65	102.017		
				4	4
hgc 11-hp55	1354432.13	625301.99	104.08		
				5	-7
hgc 11-end	1354389.31	625276.31	100.781		




# HGC-11




HGC-12 As-Built Survey				
Survey Performed by JED Facility Operations				
Point Name	Measured Northing	Measured Easting	Measured Elevation	Calculated Slope (%)
hgc12cap	1355499.7	625098.5	180.782	-15
hgc12-50-1	1355457.4	625096.6	174.511	-5
hgc12-50-2	1355395.6	625090.6	171.49	-6
hgc12-lp-1	1355379.6	625087.4	170.557	5
hgc12-50-3	1355333.7	625075.2	173.028	7
hgc12-hp-1a	1355285.6	625045	177.248	-5
hgc12-50-4a	1355268.4	625029.4	176.137	-4
hgc12-50-5	1355231.4	624996.3	174.365	-7
hgc-12-lp-2a	1355214.2	624982.4	172.75	8
hgc-12-50-6	1355192.7	624964.5	174.868	3
hgc-12-50-7	1355154.4	624934.1	176.248	4
hgc-12-hp-2a	1355131.8	624916.9	177.275	-3
hgc-12-50-8	1355113.9	624902.5	176.54	-4
hgc-12-50-9	1355075	624871.2	174.58	-5
hgc-12-lp-3	1355058.8	624859.2	173.506	3
hgc-12-50-10	1355035.6	624841	174.511	3
hgc-12-50-11	1354994.4	624812.2	176.113	3
hgc-12-hp-3	1354977.8	624801.4	176.72	-4
hgc-12-50-12	1354952.3	624785.3	175.424	-4
hgc-12-50-13	1354910.2	624758.3	173.425	-7
hgc-12-lp-4	1354891.1	624746.2	171.813	6
hgc-12-50-14	1354868	624731.2	173.475	3
hgc-12-hp-4	1354825.1	624705.7	175.028	-5
hgc-12-end	1354790.7	624686.5	172.896	

# HGC-12



<b>HGC-13 As-Built Survey</b>				
Survey Performed by JED Facility Operations				
<b>Point Name</b>	<b>Measured Northing</b>	<b>Measured Easting</b>	<b>Measured Elevation</b>	<b>Calculated Slope (%)</b>
hgc-13-end	1354691.9	624865.04	167.085	
				7
hgc-13-50-1	1354737.1	624887.06	170.408	
				7
hgc-13-hp-1	1354780.3	624911.27	173.72	
				-3
hgc-13-50-3	1354824.3	624935.13	172.273	
				-5
hgc-13-lp-1	1354869.8	624956.52	169.555	
				8
hgc-13-50-5	1354913.9	624979.18	173.5	
				4
hgc-13-hp-2	1354952.7	625010.49	175.66	
				-6
hgc-13-50-7	1354987.5	625045.89	172.673	
				-5
hgc-13-lp-3	1355021.2	625083.43	170.169	
				4
hgc-13-50-9	1355054.9	625120.12	172.047	
				3
hgc-13-hp-3	1355089.3	625156.63	173.483	
				-4
hgc-13-50-11	1355125.3	625190.62	171.541	
				-4
hgc-13-50-12	1355167.3	625220.54	169.594	
				-7
hgc-13-lp-4	1355170.3	625223.14	169.318	
				6
hgc-13-50-13	1355207	625248.33	171.82	
				7
hgc-13-50-14	1355248.8	625275.35	175.269	
				5
hgc-13-cap	1355271.4	625290.78	176.737	

# HGC-13



**APPENDIX D**  
**AS-BUILT WELL SCHEDULE**

**AS-BUILT WELL SCHEDULE - 2014 GCCS EXPANSION  
J.E.D. Solid Waste Management Facility**

Well ID	Northing <sup>1</sup>	Easting <sup>1</sup>	Ground Elevation <sup>2</sup> (ft)	Top of Protective Liner Elevation <sup>3</sup> (ft)	Total Well Depth (ft)	Slotted Length (ft)	BGS <sup>4</sup> Solid Length <sup>5</sup> (ft)	AGS <sup>6</sup> Solid Length (ft)
GW-71	1,355,602.9	624,905.4	215.8	84.80	47.0	36.0	10.0	5.0
GW-90	1,355,562.5	624,454.2	232.0	90.50	57.0	46.0	10.0	5.0
GW-90A	1,355,649.9	624,481.0	232.0	89.70	95.0	85.0	10.0	5.0
GW-95	1,355,363.2	624,443.6	230.4	93.00	86.0	75.0	10.0	5.0
GW-99	1,355,152.1	624,445.0	229.3	87.60	95.0	84.0	10.0	5.0
GW-102	1,354,962.5	624,443.9	223.3	84.30	76.0	65.0	10.0	5.0
GW-106	1,354,960.3	624,259.0	175.8	82.40	78.0	62.0	15.0	5.0
GW-107	1,354,684.0	624,082.4	129.6	88.60	26.0	10.0	15.0	5.0
GW-108	1,354,722.5	624,245.2	164.6	86.50	63.0	47.0	15.0	5.0
GW-112	1,354,531.3	624,079.5	127.5	82.10	30.0	14.0	15.0	5.0
GW-118	1,354,393.9	624,077.6	125.4	81.60	29.0	13.0	15.0	5.0
<b>Totals</b>	---	---	---	---	<b>682</b>	<b>537</b>	<b>135</b>	

Made by: BKP  
 Checked by: DEG  
 Approved by: KSB

Notes:

<sup>1</sup> Design and pre-construction northing and easting are the same EXCEPT for GW-106, GW-107 and GW-112 which were relocated in the field due to current waste grade. GW-99 was relocated due to proximity of a horizontal gas collector.

<sup>2</sup> Ground elevations provided by JED operations prior to drilling of borehole.

<sup>3</sup> Elevations provided by Geosyntec Consultants and Golder Associates.

<sup>4</sup> BGS - Below ground surface

<sup>5</sup> Original design slotted length provided by Geosyntec Consultants and Golder Associates.

<sup>6</sup> AGS - Above ground surface



**APPENDIX E**  
**WELL BORING LOGS**



### SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 3 BH1</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1356482.67</u>	GROUND ELEV. <u>98.46</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Service</u>	EASTING <u>625384.74</u>	DATE/TIME <u>12/18/2013</u>
TEMP. <u>55 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>0933 12/18/13</u>	COMPLETED <u>1055 12/18/13</u>
		TIME/DATE	TIME/DATE

MATERIALS INVENTORY			
WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>	
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>	
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>	
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>	
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>	

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0			
10.0	Brown Damp Fine Sand		
12.0		4" dia. Sch. 80 Slotted PVC	
14.0			
16.0	Boring Terminated at 15.0 feet	Existing Fill	

### SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 3 BH2</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1356495.62</u>	GROUND ELEV. <u>97.90</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Services</u>	EASTING <u>625384.19</u>	DATE/TIME <u>12/18/2013</u>
TEMP. <u>72 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>1115 12/18/13</u>	COMPLETED <u>1153 12/18/13</u>
		TIME/DATE	TIME/DATE

MATERIALS INVENTORY			
WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>	
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>	
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>	
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>	
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>	

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0	Brown Damp Fine Sand		
12.0		4" dia. Sch. 80 Slotted PVC	
16.0	Boring Terminated at 15.0 feet	Existing Fill	

## SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 2 BH3</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1357375.03</u>	GROUND ELEV. <u>98.06</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Service</u>	EASTING <u>625093.99</u>	DATE/TIME <u>12/18/2013</u>
TEMP. <u>72 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>1420 12/18/13</u>	COMPLETED <u>1550 12/18/13</u>
		TIME/DATE	TIME/DATE

### MATERIALS INVENTORY

WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0			
10.0	Brown Damp Fine Sand		
12.0		4" dia. Sch. 80 Slotted PVC	
14.0			
16.0	Boring Terminated at 15.0 feet	Existing Fill	

### SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 2 BH4</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1357366.44</u>	GROUND ELEV. <u>97.72</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Services</u>	EASTING <u>625101.76</u>	DATE/TIME <u>12/18/2013</u>
TEMP. <u>72 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>1613 12/18/13</u>	COMPLETED <u>1720 12/18/13</u>
		TIME/DATE	TIME/DATE

MATERIALS INVENTORY			
WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>	
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>	
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>	
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>	
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>	

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0	Brown Damp Fine Sand		
12.0		4" dia. Sch. 80 Slotted PVC	
16.0	Boring Terminated at 15.0 feet	Existing Fill	

## SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 1 BH5</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1357577.15</u>	GROUND ELEV. <u>97.61</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Service</u>	EASTING <u>624014.17</u>	DATE/TIME <u>12/19/2013</u>
TEMP. <u>55 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>0901 12/19/13</u> TIME/DATE	COMPLETED <u>0950 12/19/13</u> TIME/DATE

### MATERIALS INVENTORY







WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0			
10.0	Brown Damp Fine Sand		
12.0		4" dia. Sch. 80 Slotted PVC	
14.0			
16.0	Boring Terminated at 15.0 feet	Existing Fill	

## SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 1 BH6</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1357586.05</u>	GROUND ELEV. <u>98.56</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Service</u>	EASTING <u>624022.86</u>	DATE/TIME <u>12/19/2013</u>
TEMP. <u>48 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>0810 12/19/13</u>	COMPLETED <u>0855 12/19/13</u>
		TIME/DATE	TIME/DATE

MATERIALS INVENTORY			
WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>	
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>	
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>	
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>	
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>	

ELEV./D EPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	 <p>4" Dia. Sch. 80 PVC</p>	<p>Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.</p>
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	 <p>Back Fill</p>	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	 <p>Bentonite</p>	
6.0		 <p>Gravel</p>	
8.0	Brown Damp Fine Sand		
12.0		 <p>4" dia. Sch. 80 Slotted PVC</p>	
16.0	Boring Terminated at 15.0 feet	 <p>Existing Fill</p>	

### SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 4 BH7</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1356487.01</u>	GROUND ELEV. <u>99.26</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Service</u>	EASTING <u>623962.23</u>	DATE/TIME <u>12/19/2013</u>
TEMP. <u>70 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>1001 12/19/13</u>	COMPLETED <u>1039 12/19/13</u>
		TIME/DATE	TIME/DATE

MATERIALS INVENTORY			
WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>	
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>	
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>12 ft</u>	
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>	
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>	

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 16' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0			
10.0	Brown Damp Fine Sand		
12.0		4" dia. Sch. 80 Slotted PVC	
14.0			
16.0	Boring Terminated at 16.0 feet	Existing Fill	

### SOIL VAPOR EXTRACTION WELL INSTALLATION LOG

JOB NO. <u>083-8273.31</u>	PROJECT <u>J.E.D. Landfill Gas System Improvements</u>	WELL NO. <u>Cell 4 BH8</u>	SHEET <u>1</u> OF <u>1</u>
GAI INSP. <u>BKP</u>	DRILLING METHOD <u>Track based auger</u>	NORTHING <u>1356474.60</u>	GROUND ELEV. <u>98.14</u>
WEATHER <u>Clear</u>	DRILLING COMPANY <u>Environmental Drilling Service</u>	EASTING <u>623962.33</u>	DATE/TIME <u>12/19/2013</u>
TEMP. <u>70 °F</u>	DRILL RIG <u>GeoProbe 7822DT</u>	STARTED <u>1048 12/19/13</u>	COMPLETED <u>1117 12/19/13</u>
		TIME/DATE	TIME/DATE

MATERIALS INVENTORY			
WELL CASING <u>4</u> in. dia. <u>10</u> l.f.	WELL SCREEN <u>4</u> in. dia. <u>10</u> l.f.	BENTONITE SEAL <u>1"-2"</u>	
CASING TYPE <u>SCH 80 PVC</u>	SCREEN TYPE <u>Slotted PVC</u>	INSTALLATION METHOD <u>-</u>	
JOINT TYPE <u>Glued</u>	SLOT SIZE <u>3/8" x 8"</u>	FILTER PACK QTY. <u>11 ft</u>	
GROUT QUANTITY <u>NA</u>	CENTRALIZERS <u>-</u>	FILTER PACK TYPE <u>Gravel</u>	
GROUT TYPE <u>NA</u>	DRILLING MUD TYPE <u>NA</u>	INSTALLATION METHOD <u>-</u>	

ELEV./DEPTH	SOIL/ROCK DESCRIPTION	WELL SKETCH	INSTALLATION NOTES
0.0	Ground Surface	4" Dia. Sch. 80 PVC	Drilling stopped at 15' BGS. Approximately 6" of gravel added to bottom of hole. Well set in place. Gravel added to approximately 1' above the slotted pipe. Bentonite added from gravel to upper liner surface. Liner repaired by Comanco, then backfilled up to existing ground surface.
2.0	Dk. Brown Damp Fine Sand Upper Liner Surface	Back Fill	
4.0	Brown Damp Fine Sand w/ Trace Pale Brown Fine Sand	Bentonite	
6.0		Gravel	
8.0			
10.0	Brown Damp Fine Sand		
12.0		4" dia Sch. 80 Slotted PVC	
14.0			
16.0	Boring Terminated at 15.0 feet	Existing Fill	



Project #: 083-82734.35

Well ID: GW-71

Site: JED Landfill

Onsite Rep: B. Poiencot

Date/Time Began Drilling: 3/18/14 7:25  
 Date/Time Complete Drilling: 3/18/14 10:21  
 Northing: 1,355,602.90

Date/Time Began Well Install: 3/18/14 10:25  
 Date/Time Complete Well Install: 3/18/14 12:30  
 Easting: 624,905.40  
 Ground Elevation: 215.8

		Design	Actual
A	Total Depth:	116	47'
B	Screen Length:	105.5	36'
C	Solid Pipe Length:	10'+5'=15'	10'+5'=15'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		46'
	● #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		9'
F	GeoDisc? <input checked="" type="checkbox"/>		9'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		7'
H	Soil Fill to 4' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'

Depth to Top Liner: 15'


Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	93	7:50
10-20	MSW Soil=10% M=10% D=Minimal	107	8:20
20-30	MSW Soil=10% M=15% D=Moderate	96	8:50
30-40	MSW Soil=10% M=20% D=Moderate	105	9:25
40-50	MSW Soil=10% M=30% D=Severe		10:21
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: Waste was too saturated to drill beyond 47'

Over a 45 minute period depth increased by only 1'



Project #: 083-82734.35  
 Onsite Rep: B. Poiencot

Well ID: GW-90

Site: JED Landfill

Date/Time Began Drilling: 3/10/14 7:30  
 Date/Time Complete Drilling: 3/10/14 11:15  
 Northing: 1,355,562.50

Date/Time Began Well Install: 3/10/14 11:20  
 Date/Time Complete Well Install: 3/10/14 14:00  
 Easting: 624,454.20  
 Ground Elevation: 232.0

		Design	Actual
A	Total Depth:	127	57
B	Screen Length:	116.5	46'
C	Solid Pipe Length:	10'+5'=15'	10'+5'=15'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		56'
	● #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		8'
F	GeoDisc? <input checked="" type="checkbox"/>		8'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		6'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		3'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		1'

Depth to Top Liner: 15'


Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	103	7:50
10-20	MSW Soil=10% M=5% D=Minimal	101	8:19
20-30	MSW Soil=10% M=5% D=Moderate	105	8:58
30-40	MSW Soil=10% M=15% D=Moderate	106	9:35
40-50	MSW Soil=10% M=30% D=Severe	103	10:13
50-60	MSW Soil=10% M=30% D=Severe	Final Depth 57' @ 11:15	
60-70			
70-80			
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: Waste was too saturated to drill beyond 57'

Over a 30 minute period depth increased by only 1'



Project #: 083-82734.35

Well ID: GW-95

Site: JED Landfill

Onsite Rep: B. Poiencot

Date/Time Began Drilling: 3/7/14 7:30  
 Date/Time Complete Drilling: 3/7/14 14:00  
 Northing: 1,355,363.20

Date/Time Began Well Install: 3/7/14 14:03  
 Date/Time Complete Well Install: 3/7/14 15:50  
 Easting: 624,443.60  
 Ground Elevation: 230.4

		Design	Actual
A	Total Depth:	122.0'	86'
B	Screen Length:	111.5'	75'
C	Solid Pipe Length:	10'+5'=15'	10'+5'=15'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		85'
	⊙ #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		9'
F	GeoDisc? <input checked="" type="checkbox"/>		9'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		7'
H	Soil Fill to 4' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'

Depth to Top Liner: 15'


Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	92	7:47
10-20	MSW Soil=10% M=5% D=Minimal	87	8:15
20-30	MSW Soil=10% M=5% D=Moderate	89	8:53
30-40	MSW Soil=10% M=10% D=Moderate	104	9:27
40-50	MSW Soil=10% M=10% D=Moderate	102	10:31
50-60	MSW Soil=10% M=15% D=Moderate	100	11:33
60-70	MSW Soil=10% M=20% D=Moderate	102	12:45
70-80	MSW Soil=10% M=30% D=Severe	111	13:04
80-90	MSW Soil=10% M=30% D=Severe	Final Depth 86' @ 14:00	
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: Waste was too saturated to drill beyond 86'

Over a 30 minute period depth increased by only 1'



Project #: 083-82734.35  
 Onsite Rep: B. Poencot

Well ID: GW-99 Site: JED Landfill

Date/Time Began Drilling: 3/10/14 12:11 Date/Time Began Well Install: 3/11/14 11:55  
 Date/Time Complete Drilling: 3/11/14 11:50 Date/Time Complete Well Install: 3/11/14 13:26  
 Northing: 1,355,152.10 Easting: 624,443.60  
 Ground Elevation: 229.3

		Design	Actual
A	Total Depth:	127	95
B	Screen Length:	116.5	84'
C	Solid Pipe Length:	10'+5'=15'	10'+5'=15'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>	94'
	⊙ #4 Stone? <input checked="" type="checkbox"/>	
E	○ #89 Stone? <input checked="" type="checkbox"/>	9'
F	GeoDisc? <input checked="" type="checkbox"/>	9'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	7'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: 15'


Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	92	12:50
10-20	MSW Soil=10% M=5% D=Minimal	87	13:12
20-30	MSW Soil=10% M=5% D=Moderate	89	13:55
30-40	MSW Soil=10% M=10% D=Moderate	104	14:38
40-50	MSW Soil=10% M=10% D=Moderate	102	15:40
50-60	MSW Soil=10% M=15% D=Moderate	100	16:50
60-70	MSW Soil=10% M=15% D=Moderate	102	7:20
70-80	MSW Soil=10% M=20% D=Severe	111	9:15
80-90	MSW Soil=10% M=30% D=Severe	112	10:45
90-100	MSW Soil=10% M=30% D=Severe	Final Depth 95' @ 11:50	
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: Waste was too saturated to drill beyond 95'

Over a 45 minute period depth increased by only 1'



Project #: 083-82734.35

Well ID: GW-102

Site: JED Landfill

Onsite Rep: B. Poiencot

Date/Time Began Drilling: 3/12/14 7:30  
 Date/Time Complete Drilling: 3/12/14 12:50  
 Northing: 1,354,962.50

Date/Time Began Well Install: 3/12/14 12:55  
 Date/Time Complete Well Install: 3/12/14 14:27  
 Easting: 624,443.90  
 Ground Elevation: 223.3

		Design	Actual
A	Total Depth:	124	76
B	Screen Length:	113.5	65'
C	Solid Pipe Length:	10'+5'=15'	10'+5'=15'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		75'
	⊙ #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		9'
F	GeoDisc? <input checked="" type="checkbox"/>		9'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		7'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'

Depth to Top Liner: 15'


Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	100	7:51
10-20	MSW Soil=10% M=5% D=Minimal	103	8:15
20-30	MSW Soil=10% M=10% D=Moderate	101	8:52
30-40	MSW Soil=10% M=15% D=Moderate	119	9:17
40-50	MSW Soil=10% M=20% D=Moderate	118	9:58
50-60	MSW Soil=10% M=20% D=Severe	113	10:22
60-70	MSW Soil=10% M=30% D=Severe	114	11:45
70-80	MSW Soil=10% M=30% D=Severe	Final Depth 76' @ 12:50	
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: Waste was too saturated to drill beyond 76'

Over a 30 minute period depth increased by only 1'



Project #: 083-82734.35

Well ID: GW-106

Site: JED Landfill

Onsite Rep: B. Poiencot

Date/Time Began Drilling: 3/14/14 7:50  
 Date/Time Complete Drilling: 3/14/14 12:48  
 Northing: 1,354,960.30

Date/Time Began Well Install: 3/14/14 12:50  
 Date/Time Complete Well Install: 3/14/14 14:54  
 Easting: 624,259.00  
 Ground Elevation: 175.8

		Design	Actual
A	Total Depth:	78	78
B	Screen Length:	62.5	62'
C	Solid Pipe Length:	15'+5'=20'	15'+5'=20'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>	77'
	● #4 Stone? <input checked="" type="checkbox"/>	
E	○ #89 Stone? <input checked="" type="checkbox"/>	14'
F	GeoDisc? <input checked="" type="checkbox"/>	14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: 15'

Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	100	8:15
10-20	MSW Soil=10% M=5% D=Minimal	106	8:49
20-30	MSW Soil=10% M=10% D=Moderate	105	9:12
30-40	MSW Soil=10% M=15% D=Moderate	117	9:56
40-50	MSW Soil=10% M=20% D=Moderate	133	10:19
50-60	MSW Soil=10% M=20% D=Moderate	114	10:55
60-70	MSW Soil=10% M=20% D=Moderate	118	11:30
70-80	MSW Soil=10% M=20% D=Severe	Final Depth 78' @ 12:48	
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: \_\_\_\_\_



Project #: 083-82734.35  
 Onsite Rep: B. Poencot

Well ID: GW-107 Site: JED Landfill

Date/Time Began Drilling: 3/17/14 7:50 Date/Time Began Well Install: 3/17/14 9:05  
 Date/Time Complete Drilling: 3/17/14 9:03 Date/Time Complete Well Install: 3/17/14 10:00  
 Northing: 1,354,684.00 Easting: 624,082.40  
 Ground Elevation: 129.6

		Design	Actual
A	Total Depth:	26	26'
B	Screen Length:	10.5	10'
C	Solid Pipe Length:	15'+5'=20'	15'+5'=20'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		25'
	● #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		14'
F	GeoDisc? <input checked="" type="checkbox"/>		14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'


Depth to Top Liner: 15'

Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	100	8:15
10-20	MSW Soil=10% M=5% D=Minimal	102	8:45
20-30	MSW Soil=10% M=10% D=Moderate	100	9:03
30-40			
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_



Project #: 083-82734.35  
 Onsite Rep: B. Poencot

Well ID: GW-108 Site: JED Landfill

Date/Time Began Drilling: 3/14/14 14:00 Date/Time Began Well Install: 3/15/14 9:35  
 Date/Time Complete Drilling: 3/15/14 9:35 Date/Time Complete Well Install: 3/15/14 11:25  
 Northing: 1,354,722.50 Easting: 624,245.20  
 Ground Elevation: 164.6

		Design	Actual
A	Total Depth:	63	63'
B	Screen Length:	47.5	47'
C	Solid Pipe Length:	15'+5'=20'	15'+5'=20'
	# of Centralizers:	NA	NA

	Checklist		BGS: (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		62'
	⊙ #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		14'
F	GeoDisc? <input checked="" type="checkbox"/>		14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'


Depth to Top Liner: 15'

Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	102	14:00
10-20	MSW Soil=10% M=5% D=Minimal	111	14:35
20-30	MSW Soil=10% M=10% D=Moderate	113	15:38
30-40	MSW Soil=10% M=15% D=Moderate	113	8:15
40-50	MSW Soil=10% M=15% D=Moderate	110	8:52
50-60	MSW Soil=10% M=20% D=Moderate	108	9:19
60-70	MSW Soil=10% M=20% D=Severe	Final Depth 63' @ 9:35	
70-80			
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_





Project #: 083-82734.35  
 Onsite Rep: B. Poencot

Well ID: GW-112 Site: JED Landfill

Date/Time Began Drilling: 3/17/14 9:40 Date/Time Began Well Install: 3/17/14 11:23  
 Date/Time Complete Drilling: 3/17/14 11:21 Date/Time Complete Well Install: 3/17/14 12:30  
 Northing: 1,354,531.30 Easting: 624,079.50  
 Ground Elevation: 127.5

		Design	Actual
A	Total Depth:	30	30
B	Screen Length:	14.5	14'
C	Solid Pipe Length:	15'+5'=20'	15'+5'=20'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		29'
	⊙ #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		14'
F	GeoDisc? <input checked="" type="checkbox"/>		14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'


Depth to Top Liner: 15'

Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	90	10:00
10-20	MSW Soil=10% M=5% D=Minimal	103	10:45
20-30	MSW Soil=10% M=10% D=Moderate	100	11:21
30-40			
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: \_\_\_\_\_



Project #: 083-82734.35

Well ID: GW-118

Site: JED Landfill

Onsite Rep: B. Poencot

Date/Time Began Drilling: 3/15/14 10:52  
 Date/Time Complete Drilling: 3/15/14 12:15  
 Northing: 1,354,393.90

Date/Time Began Well Install: 3/15/14 12:30  
 Date/Time Complete Well Install: 3/15/14 14:21  
 Easting: 624,077.60  
 Ground Elevation: 125.4

		Design	Actual
A	Total Depth:	29	29'
B	Screen Length:	13.5	13'
C	Solid Pipe Length:	15'+5'=20'	15'+5'=20'
	# of Centralizers:	NA	NA

	Checklist		BGS (to top of layer)
D	0.5' of #4 Stone? <input checked="" type="checkbox"/>		28'
	● #4 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		14'
F	GeoDisc? <input checked="" type="checkbox"/>		14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		2'


Depth to Top Liner: 15'

Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	97	11:09
10-20	MSW Soil=10% M=5% D=Minimal	113	11:47
20-30	MSW Soil=10% M=10% D=Moderate	112	12:15
30-40			
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			

\*Key: M=Moisture Content, D=Decomposition

Notes: \_\_\_\_\_



Well ID: GW-90A

Site: JED Landfill

Project #: \_\_\_\_\_  
 Onsite Rep: B. Poiencot

Date/Time Began Drilling: 12/15/14 7:54  
 Date/Time Complete Drilling: 12/17/14 14:37  
 Northing: 1,355,649.92

Date/Time Began Well Install: 12/17/14 15:00  
 Date/Time Complete Well Install: 12/17/14 17:00  
 Easting: 624,480.97  
 Ground Elevation: 232

		Design	Actual
A	Total Depth:	127'	132'
B	Screen Length:	111'	85'
C	Solid Pipe Length:	20'	15'
	# of Centralizers:		

	Checklist		BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>		132'
	● #57 Stone? <input checked="" type="checkbox"/>		
E	○ #89 Stone? <input checked="" type="checkbox"/>		95'
F	GeoDisc? <input checked="" type="checkbox"/>		9'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>		9'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>		4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>		4'


Depth to Top Liner: NA

Depth to Waste: 3'-4'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW Soil=30% M=5% D=Minimal	96	12/15/2014 8:14
10-20	MSW Soil=10% M=5% D=Minimal/Moderate	101	9:15
20-30	MSW Soil=10% M=5% D=Moderate	121	12/17/2014 8:00
30-40	MSW Soil=10% M=30% D=Mod/Heavy	127	8:30
40-50	MSW Soil=10% M=30% D=Heavy	125	9:00
50-60	MSW Soil=10% M=30% D=Heavy	120	9:45
60-70	MSW Soil=10% M=30% D=Heavy	124	10:15
70-80	MSW Soil=10% M=50% D=Heavy	127	11:15
80-90	MSW Soil=10% M=50% D=Heavy	129	11:35
90-100	MSW Soil=10% M=50% D=Heavy	130	12:00
100-110	MSW Soil=5% M=75% D=Heavy	128	12:18
110-120	MSW Soil=5% M=75% D=Heavy	125	13:26
120-130	MSW Soil=5% M=75% D=Heavy	127	14:37

\*Key: M=Moisture Content, D=Decomposition

Notes: Bottom of well set 5' above approximate saturated zone (100ft BGS)



**APPENDIX F**  
**PHOTOGRAPHIC DOCUMENTATION OF**  
**CONSTRUCTION ACTIVITIES**

## PHOTOGRAPHS

Photograph 1: Gravel backfill for extraction wells. Lab analysis: gravel finer than  $\frac{3}{4}$ " sieve is 1.4%, gravel finer than No. 4 sieve is 0.7%, gravel finer than No. 200 sieve is 0.2%, carbonate content is 0.1%.

Photograph 2: 8" SCH 80 slotted PVC pipe.

Photograph 3: 8" SCH 80 PVC 45° apart, staggered rows.

Photograph 4: 8" HDPE SDR 17 pipe.

Photograph 5: 12" HDPE SDR 17 pipe.

Photograph 6: Drilling operations.

Photograph 7: Saturated waste at bottom of boreholes for top tier wells.

Photograph 8: Lag bolting joints to provide additional support (typical).

Photograph 9: Backfilling extraction well with approved stone (typical).

Photograph 10: Hydrating bentonite plug at extraction well (typical).

Photograph 11: Digging out lower tier berm prior to drilling.

Photograph 12: Drilling lower tier wells.

Photograph 13: Standard trench for lateral (typical).

Photograph 14: Welding HDPE lateral piping (typical).

Photograph 15: Tie-in to existing lateral riser (typical).

Photograph 16: Installing new lateral assembly (typical).

Photograph 17: Electrofusion for 12" subheader tie-in at GW-89.

Photograph 18: Tie-in to 12" existing gas conveyance subheader.

Photograph 19: New 12" subheader stubout at GW-90.

Photograph 20: Excavation of 14" main header in Cell 8

Photograph 22: 8" lateral tie-in to 14" header in Cell 8 (typical).

Photograph 23: Backfilled trench. Caution tape applied and survey posts every 50' and at points of interest (typical).

Photograph 24: Regrading slopes with dozer (typical).

Photograph 25: Excavation of existing 18" main header in Cell 8.

Photograph 26: Electrofusion welding of tie-in to 18" main header.

Photograph 27: Completed tie-in to 18" main header.

Photograph 28: Existing 90° bend and 12" subheader riser at GW-70.

Photograph 29: Subheader tie-in at GW-70.

Photograph 30: New 12" subheader riser at GW-71.

Photograph 31: Completed wellhead.

Photograph 32: Progressive staff staking horizontal gas collector (HGC) locations.

Photograph 33: 10" HDPE SDR 11 pipe for HGC's

- Photograph 34: Excavation hole for sumps at low points along HGC (typical).
- Photograph 35: Tire chips used for drainage fill in HGC trenches (typical).
- Photograph 36: 10" HDPE SDR 11 pipe weld (typical).
- Photograph 37: Slope setting for CB&I laser level.
- Photograph 38: Confirming slope as excavation progresses (typical).
- Photograph 39: Placing horizontal gas collector into excavated trench (typical).
- Photograph 40: Covering HGC pipe with tire chips (typical).
- Photograph 41: Completely wrapping HGC and tire chips with geotextile (HGC-12 & HGC-13).
- Photograph 42: Covered HGC with waste (typical).
- Photograph 43: Covering solid pipe sections of HGC with clean fill (typical).
- Photograph 44: Slotted SCH 80 PVC used for soil vapor extraction wells (typical).
- Photograph 45: Drilling borehole for soil vapor extraction well installation (typical).
- Photograph 46: Installing 4-inch SCH 80 PVC through center of auger bit (typical).
- Photograph 47: Installing rock from bottom of borehole to 1-foot above top of slotted pipe (typical).
- Photograph 48: Excavation of final cover soil to top of liner after well installation (typical).
- Photograph 49: Comanco repairing liner (typical).
- Photograph 50: Completed liner repairs (typical).



Photograph 1: Gravel backfill for extraction wells. Lab analysis: gravel finer than 3/4" sieve is 1.4%, gravel finer than No. 4 sieve is 0.7%, gravel finer than No. 200 sieve is 0.2%, carbonate content is 0.1%.




Photograph 2: 8" SCH 80 slotted PVC pipe.









Photograph 5: 12" HDPE SDR 17 pipe.



Photograph 6: Drilling operations.





Photograph 7: Saturated waste at bottom of boreholes for top tier wells.



Photograph 8: Lag bolting joints to provide additional support (typical).





Photograph 9: Backfilling extraction well with approved stone (typical).



Photograph 10: Hydrating bentonite plug at extraction well (typical).





Photograph 11: Digging out lower tier berm prior to drilling.



Photograph 12: Drilling lower tier wells.






Photograph 13: Standard trench for lateral (typical).



Photograph 14: Welding HDPE lateral piping (typical).





Photograph 15: Tie-in to existing lateral riser (typical).



Photograph 16: Installing new lateral assembly (typical).





Photograph 17: Electrofusion for 12" subheader tie-in at GW-89.




Photograph 18: Tie-in to 12" existing gas conveyance subheader.





Photograph 19: New 12" subheader stubout at GW-90.



Photograph 20: Excavation of 14" main header in Cell 8





Photograph 22: 8" lateral tie-in to 14" header in Cell 8 (typical).



Photograph 23: Backfilled trench. Caution tape applied and survey posts every 50' and at points of interest (typical).





Photograph 24: Regrading slopes with dozer (typical).



Photograph 25: Excavation of existing 18" main header in Cell 8.





Photograph 26: Electrofusion welding of tie-in to 18" main header.



Photograph 27: Completed tie-in to 18" main header.





Photograph 28: Existing 90° bend and 12" subheader riser at GW-70.



Photograph 29: Subheader tie-in at GW-70.





Photograph 30: New 12" subheader riser at GW-71.



Photograph 31: Completed wellhead.





Photograph 32: Progressive staff staking horizontal gas collector (HGC) locations.



Photograph 33: 10" HDPE SDR 11 pipe for HGC's





Photograph 34: Excavation hole for sumps at low points along HGC (typical).



Photograph 35: Tire chips used for drainage fill in HGC trenches (typical).





Photograph 36: 10" HDPE SDR 11 pipe weld (typical).



Photograph 37: Slope setting for CB&I laser level.





Photograph 38: Confirming slope as excavation progresses (typical).




Photograph 39: Placing horizontal gas collector into excavated trench (typical).





Photograph 40: Covering HGC pipe with tire chips (typical).



Photograph 41: Completely wrapping HGC and tire chips with geotextile (HGC-12 & HGC-13).





Photograph 42: Covered HGC with waste (typical).



Photograph 43: Covering solid pipe sections of HGC with clean fill (typical).





Photograph 44: Slotted SCH 80 PVC used for soil vapor extraction wells (typical).



Photograph 45: Drilling borehole for soil vapor extraction well installation (typical).





Photograph 46: Installing 4-inch SCH 80 PVC through center of auger bit (typical).



Photograph 47: Installing rock from bottom of borehole to 1-foot above top of slotted pipe (typical).





Photograph 48: Excavation of final cover soil to top of liner after well installation (typical).



Photograph 49: Comanco repairing liner (typical).





Photograph 50: Completed liner repairs (typical).

**APPENDIX G**  
**AGGREGATE BACKFILL LABORATORY TEST RESULTS**






# PARTICLE SIZE DISTRIBUTION

ASTM C117, C136

PROJECT NAME: **Omni/2014 GCCS Expansion/FL**  
 SAMPLE ID: **Omni Waste Rock**      Depth: **-**  
 TYPE: **Bulk**



COBBLES	Coarse	Fine	Coarse	Medium	Fine	Silt or Clay
	GRAVEL		SAND			FINES

U.S. Standard Sieves Sizes and Numbers	Particle Size (mm)	% Passing	Classification	Percentage
	12.0"	304.8	100.0	
3.0"	75	100.0	Cobbles	0.0
2.5"	63.5	97.9		
2.0"	50	89.3		
1.5"	37.5	51.3		
1.0"	25	9.5		
0.75"	19	1.4	Coarse Gravel	98.6
0.50"	12.7	0.8		
0.375"	9.5	0.7		
#4	4.75	0.7	Fine Gravel	0.7
#8	2.36	0.7	Coarse Sand	0.0
#16	1.18	0.7		
#30	0.60	0.6	Medium Sand	0.1
#50	0.30	0.5		
#100	0.15	0.3		
#200	0.075	0.2	Fine Sand	0.4
			Fines	0.2

D <sub>60</sub> = 40.05	D <sub>30</sub> = 30.50	D <sub>10</sub> = 25.12
-------------------------	-------------------------	-------------------------

C <sub>u</sub> = D <sub>60</sub> /D <sub>10</sub> =	1.6	4
C <sub>c</sub> = D <sub>30</sub> <sup>2</sup> / (D <sub>10</sub> * D <sub>60</sub> ) =	0.9	1

**DESCRIPTION:** GRAVEL - fine to coarse, trace fine to coarse sand, trace fines: light gray and red.

**USCS:** GP      M<sub>c</sub>

TECH	FT
DATE	3/10/14
CHECK	<i>[Signature]</i>
REVIEW	<i>[Signature]</i>
APPROVE	

## CARBONATE CONTENT ASTM D 3042 - MODIFIED

PROJECT TITLE	Omni/2014 GCCS Expansion/FL
PROJECT NUMBER	083-82734-35
SAMPLE ID	Omni Waste Rock

Residue + Tare weight (g)	584.18	585.13	585.43
Tare Weight (g)	82.35	83.40	82.71
Residue weight (g)	501.83	501.73	502.72

**After Acid Application and Wash**

Residue + Tare weight (g)	583.84	584.57	584.41
Residue weight (g)	501.49	501.17	501.70
Carbonate Content (%)	0.1	0.1	0.2

Average Carbonate Content (%)

0.1
-----

REMARKS pH 4 HCl acid was used.

SAMPLE DESCRIPTION

GRAVEL, fine to coarse, trace fine to coarse sand, trace fines; light gray and red.

USCS

GP

MODIFIED: Only the Plus No.200 Size material used in the test.

TECH	TJ
DATE	3/10/14
CHECK	<i>[Signature]</i>
REVIEW	<i>[Signature]</i>
APPROVE	

OMNI/2014 VERT WELLS CQA/FL  
SUMMARY OF SOIL DATA

Sample Identification	Sample Type	Sample Depth	Soil Classification	Natural Moisture %	Atterberg Limits				Grain Size Distribution			Compaction		Gs	Unit Weight		Carbonate Content %	Additional Tests Conducted (See Notes)	
					L.L.	P.L.	P.I.	L.I.	% Finer 3/4" Sieve	% Finer No. 4 Sieve	% Finer No. 200 Sieve	Maximum Dry Density (lb/cuft)	Optimum Moisture %		Moisture %	Dry (lb/cuft)			
Omni Waste Rock	Bulk	-	GP	-	-	-	-	-	1.4	0.7	0.2	-	-	-	-	-	0.1	-	
JED-R-1	Bulk	-	GP	-	-	-	-	-	0.2	0.2	0.1	-	-	-	-	-	0.01	-	


ABBREVIATIONS: LIQUID LIMIT (LL)  
 PLASTIC LIMIT (PL)  
 PLASTICITY INDEX (PI)  
 LIQUIDITY INDEX (LI)  
 SPECIFIC GRAVITY (Gs)  
 MOISTURE (Mc)

NOTES: T = TRIAXIAL TEST  
 U = UNCONFINED COMPRESSION TEST  
 C = CONSOLIDATION TEST  
 DS = DIRECT SHEAR TEST  
 O = ORGANIC CONTENT  
 P = pH

# PARTICLE SIZE DISTRIBUTION

ASTM C117, C136

PROJECT NAME: **OMNI/2014 VERT WELLS CQA/FL**  
 SAMPLE ID: **JED-R-1**      Depth: -  
 TYPE: **Bulk**



	Coarse	Fine	Coarse	Medium	Fine	Silt or Clay
COBBLES	GRAVEL		SAND			FINES

	Particle Size		Classification	Percentage		
	(mm)	% Passing				
U.S. Standard Sieves Sizes and Numbers	12.0"	304.8	100.0	Cobbles	0.0	
	3.0"	75	100.0			
	2.5"	63.5	100.0			
	2.0"	50	84.8			
	1.5"	37.5	31.2			
	1.0"	25	1.3			
		0.75"	19	0.2	Coarse Gravel	99.8
		0.50"	12.7	0.2		
		0.375"	9.5	0.2		
		#4	4.75	0.2	Fine Gravel	0.0
		#8	2.36	0.2	Coarse Sand	0.0
		#16	1.18	0.2	Medium Sand	0.0
		#30	0.60	0.2		
		#50	0.30	0.2		
		#100	0.15	0.1	Fine Sand	0.1
		#200	0.075	0.1		
				Fines	0.1	

$D_{60} = 43.78$	$D_{30} = 36.91$	$D_{10} = 28.13$
$C_u = D_{60}/D_{10} =$	1.6	< 4
$C_c = D_{30}^2 / (D_{10} * D_{60}) =$	1.1	1

DESCRIPTION: GRAVEL, coarse, trace fines; gray.

USCS: GP       $M_c$

TECH	CG
DATE	12/12/14
CHECK	<i>[Signature]</i>
REVIEW	<i>[Signature]</i>
APPROVE	

## CARBONATE CONTENT ASTM D 3042 - MODIFIED

PROJECT TITLE	OMNI/2014 VERT WELLS CQA/FL
PROJECT NUMBER	083-82734-35
SAMPLE ID	JED-R-1

Residue + Tare weight (g)	889.23	887.73	884.36
Tare Weight (g)	189.12	187.77	186.61
Residue weight (g)	700.11	699.96	697.75

**After Acid Application and Wash**

Residue + Tare weight (g)	889.17	887.60	884.36
Residue weight (g)	700.05	699.83	697.75
Carbonate Content (%)	0.01	0.02	0.00

Average Carbonate Content (%)

<b>0.01</b>
-------------

REMARKS Used pH 4 acid.



SAMPLE DESCRIPTION

GRAVEL, coarse, trace fines; gray.

USCS

GP

MODIFIED: Only the Plus No.200 Size material used in the test.

TECH	TJ
DATE	12/12/14
CHECK	
REVIEW	
APPROVE	

**APPENDIX H**  
**CONSTRUCTION QUALITY ASSURANCE ENGINEER**  
**FIELD MONITORING REPORTS**

Location Callahan, FL Date 12/16/13Project / Client West Nassau LF / Nassau CoWEATHER: Clear 40°F B. Poirent

0900 - Golder onsite to conduct quarterly surface elevation monitoring, weekly GHG reading and follow up for monthly monitoring. PreCal GEM 2.00.

0910 - GHG Readings Cumulative Flow - 2099460 T10  
Flow - 608  
Temp - 11.5

0920 Follow up readings: GW-32-O<sub>2</sub> GW-16-O<sub>2</sub> LCR-O<sub>2</sub>  
GW-37-O<sub>2</sub> GW-21-O<sub>2</sub>

GW-16 Bad valve FEANCO on well leaking.

1030 Begin SEM scan. FID Cal'd

1400 Complete SEM scan. No exceedances

Continue monthly follow up readings

1420 FEANCO on GW-21 tightened  
GW-16 on line

1500 GW 16, GW 21, GW 32 all below 5% for O<sub>2</sub>  
LCR-11 still high.

1535 Golder offsite.

*B. Poirent*  
12/16/13

Location Holopaw, FL Date 12/18/13Project Client WSI/JED Landfill SVE Well Install/ProgressiveWEATHER: Clear 47°F B. Poirent

OBS-82739.31

0650 - Golder onsite. A-Gas meter cal'd Heathard  
Safety review. HASP signed.

Comenco onsite.

0800 - Environmental Drilling Services onsite. GeoProbe  
Comenco piecing well PVC together. 7022DT

0900 - Protective soil - Elev. 82.00 Cell 3  
Surface - Elev. 98.00  
Cap Elev. - 95.6

0925 - N - 1356482.67 Elev. 98.46  
E - 625384.74 95.60

2 BGS - 1:1 per

13.6 OFL

16.46 ft to Pit d/c  
Cover

0933 Begin drilling for Cell 3

0-5' of Brown Sand

5' - Trace fine Brown <sup>long</sup> Brown Fine Sand Gravel

5-10' Brown Fine Sand Dingo Trace Fines

10-15 " "

Bo E. stopped at 15 ft BGS ~ 83.46 ELEV.

10-ft screen Top of screen ~ 93.46 Elev.

Linear Elev = 95.60 95.60 - 93.46 = 2.14

Bentonite Plug = 2.14 ft





56

Location Holopaw, FL Date 12/10/13Project / Client JED Landfill SVE Well Install / ProgressiveWEATHER: 72°F Clear BB Permit

UB3-0273431

1107 Borehole #2 N-1356495.619

) El. 97.9 E-625384.107

1115 - Begin drilling Borehole #2 Samp 3

0-5' Dk Brown Fine Sand

5-7' " "

7- Brown Fine Sand

1134 - Borehole complete. Total Depth - 15 ft

1153 - Well in place

1200 Break for lunch

1300 Track on Gen sub in a Gen jg 10 ft x

1350 Shut back in late Gen casing &amp; cement.

1400 Commenced installing Boot-ast to Cell 3 wells.

1410 Cell 2 Borehole #3

El 98.06 N-1357375.03

E 625093.99

C 2 Borehole #4

E 97.72 1357366.44

E 625101.76



#4

12/12/13

57

Location Holopaw, FL Date 12/19/13Project / Client JED Landfill SVE Well Install / ProgressiveWEATHER: Clear 62°F BB Permit

UB3 0273431

11650 - Conf. and elect s w/ Mike Kellar Drilling co. cd.


Liner pieces assumed to be 1/4" scale for  
cell construction

11659 - Dr. g completed to 15 ft BGS.

11720 - Well st. & a side auger. Well ~~and auger pulled~~ ~~putted in place~~

new r installed w/ rock.

1173 Gold of site



Location Hulopcin, FL Date 12/19/13Project: Client JED Landfill SVE Install / ProgressiveWEATHER 48°F Clear B. Piacent

083-02734.3

0715 - Gr. Ideer on site. Commenced on site repairing  
lines in area of Sump for Cell 2.

Environmental Drilling Services on site

0720 - Go to meter called Health + Safety Review.

0750 - Setting up on Sumps for Cell 1

Borehole #5

N-1357577.15 EL 97.607

E-624014.17

Borehole #6

N-1357586.05 EL 98.56

E-624022.86

0810 Begin drilling Borehole #6 Cell 2

0-5' - DK Brown Fine Sand Dump

5-10' - "

11-15' - Brown Fine Sand Dump

0845 - Drilling complete to 15ft BGS

0855 - Well in place for Borehole #6 Cell 2

0901 - Begin drilling Borehole #5 Cell 1

0918 Drilling complete for BH #6 to 15ft BGS.

0950 - Well in place for Borehole #5 Cell 1.

0951 - Crew mobilizing to Cell 4 Sumps

0958 - Borehole #7

N-1356477.01

E-623962.23

Project: Client JED Landfill SVE Install / ProgressiveWEATHER Clear 70°F B. Piacent

083-02734.31

Borehole #8

N-1356477.60 98.14

E-623962.33

1001 - Begin drilling Borehole #7 Cell 4

1028 Drilling complete for Borehole #7 to 16ft BGS

10-2- Begin drilling Borehole #8 Cell 4.

1105 Completed drilling Borehole #8 to 15ft BGS

7 Well in place Drill crew cleaning up site


130 D. Act 1st complete M. set d

for Gold to my on site to

Commenced in Don rig

110-C site

1515 Arrive in J E J rd



B. Piacent  
12/19/13

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33 PROJECT TITLE: Cell 9 HGC Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE 1/14/2014 S M T W T F S

THE FOLLOWING WAS NOTED:

- 0700 - Golder on site. HASP reviewed and signed. Gas meter checked for calibration.
- 0707 - CB&I on site.
- 0720 - CB&I welding solid pipe onto a stretch of perforated pipe.
- 0810 - Excavation resumed. Truck and front loader hauling and stockpiling tire chips.
- 0850 - Excavation for HGC-11 LP1 complete to a total depth of 13 feet with a 6 foot sump.
- 0937 - Offroad truck broke down while hauling soil to tie-in location and is out of service.
- 0950 - Excavator pushing truck to an area where Hertz can access it.
- 1010 - Excavation resumed.
- 1030 - Excavation at HGC-11 HP1. CB&I mobilizing to complete tie-in.
- 1034 - Rain starting.
- 1045 - Rain stopped. CB&I placing soil from header tie-in up to HP1 to maintain a 3% minimum slope.
- 1145 - Excavation complete for HGC-11.
- 1202 - CB&I beginning tie-in. Solid pipe will be hard welded to the header stubout for HGC-11.
- 1233 - Welding complete on tie-in. CB&I taking lunch.
- 1316 - Electrofusion coupler being used to connect the section of pipe used for the tie-in and the main stretch of pipe already in place for HGC-11.
- 1353 - CB&I having issues with their generator and are bringing up a second generator.
- 1401 - New generator operating. Electrofusion coupler connected.
- 1418 - Electrofusion connection complete.
- 1447 - Brad Robbins (Progressive) collecting as-built shots and confirming slopes from the tie-in to HP2.
- 1505 - CB&I backfilling.
- 1700 - CB&I offsite. Backfilling complete up to the solid to perforated pipe transition for HGC-11.
- 1730 - Golder offsite and driving back to Jacksonville.
- 2030 - Golder arrive in Jacksonville.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33  
OWNER: Progressive  
LOCATION: JED Landfill

PROJECT TITLE: Cell 9 HGC Construction  
CONTRACTOR: CB&I

DATE 

1/6/2014
----------

S M T W T F S

THE FOLLOWING WAS NOTED:

0715 - Golder onsite. HASP reviewed and signed. Gas meter checked for calibration.  
CB&I onsite. Hertz is on the way to perform maintenance on the excavator. CB&I also waiting on an offroad dump truck to be delivered.

0827 - Golder starting to stake out the layout for HGC-10 with Brad Robbins of Progressive.

0851 - 1st HP and 1st LP for HGC-10 staked. CB&I continues to weld perforated pipe lengths.  
CB&I has 4 crew members on site. Equipment onsite: Komatsu PC210 Excavator  
John Deere 544K Front End Loader  
The excavator is receiving service from a Hertz technician.

0945 - Excavator back online. Golder using cell floor as-builts to calculate the top of protective cover elevations along the path of HGC-10 and HGC-12. CB&I continues to weld.

1100 - CB&I searching through the site boneyard to collect 10" solid pipe.

1145 - CB&I welding lengths of solid pipe together. They were able to find approximately 75 feet between the boneyard and their own stockpile.

1200 - CB&I cutting geotextile fabric in widths of 3ft.

1220 - CB&I break for lunch.

1320 - CB&I continues to cut fabric.

1400 - CB&I moving equipment and materials to HGC-10 tie-in location.

1450 - John Deere 250D offroad dump truck delivered. CB&I now stockpiling soil and tire chips near construction area.

1630 - CB&I and Golder offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33 PROJECT TITLE: Cell 9 HGC Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE 1/7/2014 S M I W T F S

THE FOLLOWING WAS NOTED:

0710 - Golder onsite. CB&I onsite. HASP reviewed and gas meter checked for calibration.

0725 - Golder recording surface elevations at 100 ft marks with Brad (Progressive) and calculating slopes for HGC-10.

0735 - Excavation beginning at tie-in location for HGC-10. As the excavator digs and slope is confirmed, a 2-foot layer of tire chips is placed into the trench.

0900 - Excavation has reached HGC-10 High Point 1.

0910 - CB&I begin tie-in connection for HGC-10. The well will be hard welded to the header stubout.

0945 - Welding complete for HGC-10 tie-in.

1142 - HGC-10 Low Point 1 excavated to a total depth of approximately 14 feet. The sump is approximately 6 feet deep.

1200 - CB&I break for lunch.

1310 - Excavation continues for HGC-10.

1320 - Brad Robbins (Progressive) collecting as-built shots for HGC-10 from the tie-in to 50 feet beyond HP1 and confirming slopes every 50 feet.

1415 - Excavation finished for the day. CB&I backfilling up to LP1 w/ 1ft of tire chips, fabric, and waste.

1427 - Brad collecting as-built shots up to LP1 and confirming slopes.

1600 - CB&I welding more pipe onto the current in place pipe.

1650 - Golder and CB&I offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33  
OWNER: Progressive  
LOCATION: JED Landfill

PROJECT TITLE: Cell 9 HGC Construction  
CONTRACTOR: CB&I

DATE 

1/8/2014
----------

S M T W T F S

THE FOLLOWING WAS NOTED:

0720 - Golder and CB&I onsite. HASP reviewed and signed. Gas meter checked for calibration.

0800 - Excavation for HGC-10 resumed.

0830 - Excavation reached HGC-10 High Point 2.

0954 - Excavation complete for HGC-10 LP2 to a total depth of approximately 14 feet with a sump depth of 6 feet.

1127 - Excavation reached HGC-10 HP3.

1145 - CB&I break for lunch.

1315 - Excavation continues.

1335 - Brad Robbins (Progressive) recording as-built shots and confirming slopes from LP1 to HP3.

1400 - Excavation reached HGC-10 LP3

1450 - Excavation nearing the tipper lanes and cannot cross until after 1600. CB&I backfilling until the tipper lanes close.

1620 - Tippers have shutdown for the day. CB&I welding final length of pipe onto HGC-10.

1646 - Excavation resumes.

1743 - Excavation is approximately 20 ft beyond the tipper lanes and has stopped for the day. CB&I backfilling. Brad collecting as-built shots and confirming slopes from HP3 to 50 feet beyond HP4.

2000 - Golder and CB&I offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33  
OWNER: Progressive  
LOCATION: JED Landfill

PROJECT TITLE: Cell 9 HGC Construction  
CONTRACTOR: CB&I

DATE 

1/9/2014
----------

S M T W T F S

THE FOLLOWING WAS NOTED:

0715 - Golder and CB&I on site. HASP reviewed and gas meter checked for calibration.

0740 - Excavation resumed for HGC-10.

0830 - Excavation complete for HGC-10. Brad Robbins (Progressive) collecting as-built shots and confirming slopes. CB&I starting to backfill.

0920 - HGC-10 complete. CB&I welding end cap onto pipe for HGC-11. Truck and loader stockpiling tire chips. Rain starting.

1020 - Continuing to rain.

1100 - Rain continues and the forecast is not showing improvement. CB&I can't use their laser to excavate the required slopes so work can't begin on HGC-11.

1115 - Golder and CB&I offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33 PROJECT TITLE: Cell 9 HGC Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE 1/10/2014 S M T W T F S

**THE FOLLOWING WAS NOTED:**

0715 - Golder and CB&I onsite. HASP reviewed and signed. Gas meter checked for calibration.

0740 - Excavation starts for HGC-11.

0750 - CB&I is starting excavation at the end cap for HGC-11 as JED operations continues to move trash and cover towards the HGC-11 tie-in location. As CB&I excavates they are using the offroad truck to haul excess waste to the active working face.

The starting point for HGC-11 is a low point with a 5 foot sump.

The front loader has a flat tire and is out of service until Hertz can arrive.

0825 - Excavation has reached HGC-11 HP5 (the numbering is labeled from high to low).

0935 - Excavation at HGC-11 LP4.

0950 - Excavation complete for HGC-11 LP4 with a total depth of approximately 12 feet and a sump depth of 5 feet.

1019 - Hertz onsite to service the front loader.

1102 - Excavation at HGC-11 HP4. Front Loader repaired.

1110 - CB&I taking lunch.

1215 - Excavation continues.

1230 - Brad Robbins (Progressive) collecting as-built shots and confirming slopes from the end cap to HP4.

1326 - Excavation completed for HGC-11 LP3 with a sump depth of approximately 6 feet.

1345 - CB&I backfilling. Front Loader and Offroad truck hauling and stockpiling tire chips.

1500 - Brad collecting as-built shots and confirming slopes from HP4 to LP3.

1615 - Golder and CB&I offsite. No work on Saturday so Golder driving back to Jacksonville.

1900 - Golder arrive in Jacksonville.

**SUBMITTED BY GOLDER ASSOCIATES**

B.Poencot

MONITOR

GCS FORM R1  
(JUNE 1992)

**GOLDER ASSOCIATES**

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.33

PROJECT TITLE: Cell 9 HGC Construction

OWNER: Progressive

LOCATION: JED Landfill

CONTRACTOR: CB&I

DATE 1/13/2014

S M T W T F S

**THE FOLLOWING WAS NOTED:**

0710 - Golder arrived on site. CB&I on site. HASP reviewed and signed. Gas meter calibrated.

0740 - CB&I welding pipe.

0830 - Excavator and truck moving tire chips.

0920 - Excavation for HGC-11 resumes. Front Loader has another flat tire. Hertz servicing

0947 - Excavation at HGC-11 HP3.

1035 - Front Loader back in service.

1130 - Excavation complete for HGC-11 LP2 with a total depth of approximately 12 feet and a sump depth of 6 feet.

1237 - Front Loader and offroad truck hauling and stockpiling tire chips.

1258 - Excavation at HGC-11 HP2.

1340 - Excavation finished for the day. CB&I backfilling.

1353 - Brad Robbins (Progressive) collecting as-built shots and confirming slopes from LP3 to HP2.

1700 - Golder and CB&I offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE 3/4/2014 S M I W T F S

**THE FOLLOWING WAS NOTED:**

1030 - Golder leaving Jacksonville office

1330 - Golder arrived on site and checked in w/ Mike Kaiser

Drilling is scheduled to start tomorrow after the pre-construction meeting

1350 - CB&I not presently on site.

Equipment on site:

John Deere 200D Excavator

TMI AF100 Drill Rig

Slotted and solid PVC pipe on site (8")

Solid HDPE pipe on site (6", 8", and 12")

Progressive has staked out vertical well locations and marked coordinates and surface elevations.

1645 - Golder met w/ M. Kaiser to review scope fo work. Well location and surface elevations sent to Golder office in Jax to create preconstruction well schedule

1715 - Golder offsite. End of day.

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

SUBMITTED BY GOLDER ASSOCIATES  
B.Poiencot  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/5/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0730 - Golder on site. CB&I on site. Health and Safety review. Gas meter calibrated.

CB&I has 3 crew members and a project manager on site. 2 more members will arrive

Monday.

0740 - CB&I beginning to fuse pipe until pre-con meeting.

0830 - PreCon meeting w/ CB&I and M. Kaiser.

General Scope: 10 vertical wells w/ ancillary lateral connections

Troubleshooting HGC-1 and HGC-6

GW-90, GW-95, GW-99, and GW-102 are all below final grade. Slotted pipe length reduced to 10-ft below ground surface. GW-71 not staked due to proximity of tire chip pile. Surface likely below final grade also.

945 - CB&I continuing to weld pipe

1430 - Golder finalized well schedule. GW-99 moved 10-ft south due to proximity to HGC-1

1615 - CAT 740B Offroad Dump Truck delivered.

1645 - Golder offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/6/2014

S M T W I F S

## THE FOLLOWING WAS NOTED:

730 - Golder and CB&I onsite. Health and Safety Review

0750 - CB&I using excavator to create a level pad for drilling GW-95

0930 - CB&I waiting on rock before they begin drilling

0938 - Rain starting. Welding continues

0942 - Rock on site

1010 - Golder collected sample of rock for gradation and carbonate content analysis

1159 - 11 trucks delivered rock to the site. Lightning in the area

1230 - Golder leaving site.

1335 - Rock sample relinquished to FedEx. End of day.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES





# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/10/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0720 - Golder on site. Health and Safety review. Gas meter checked for calibration  
2 more CB&I crew members on site.

0730 - Drilling GW-90 started

0920 - 2nd Excavator delivered. Komatsu 210

0938 - Waste saturated at 43-ft

1042 - Drilling progress stopped at 56-ft due to waste being too wet.

1115 - Drilling not progressing after 45 minutes of trying. Final depth 57-ft.

1120 - CB&I beginning installation of GW-90. 47-ft slotted pipe and 15-ft of solid (10-ft BGS)

1211 - Begin drilling GW-99

1238 - CB&I begin excavation for lateral tie-in of GW-95

Well crew dumped too much rock into borehole for GW-90. 2 crewmembers removing excess rock.

1336 - CB&I has uncovered the existing lateral tie-in.

1650 - Drilling stopped at 58-ft for the day (GW-99)

1711 - Golder off site.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE 3/11/2014 S M I W T F S

**THE FOLLOWING WAS NOTED:**

- 0700 - CB&I and Golder on site. Health and Safety Review. Gas meter calibrated
- 0720 - Drilling resumed for GW-99.
- 0740 - Golder comparing existing grades to final grades at lateral tie-ins w/ B. Robbins
- 0830 - CB&I constructing lateral assembly for GW-95
- 1010 - Excavation begin for GW-95 lateral. Drilling hit water table at 86-ft BGS.
- 1150 - Drilling has stopped at 95-ft BGS after 40 minutes with no to little progress.
- 1155 - Begin well installation for GW-99.
- 1326 - GW-99 complete. CB&I now using one excavator to build bench for drilling GW-102.
- 1354 - CB&I placing 8" HDPE pipe into trench for GW-95 lateral.
- 1410 - CB&I cutting existing riser at GW-94. CB&I will weld in an 8x8 Tee for tie in.
- 1436 - Electrofusion start.
- 1445 - Fusion complete. CB&I backfilling, leaving survey stakes every 50-ft along lateral and marking depth measurements on risers.
- 1515 - JD 700J LGP Dozer delivered to site.
- 1545 - Progressive has staked GW-71
  - N: 1355603.72
  - E: 624905.14
  - Ground Surface Elev: 215.75
  - Final Top Cover Elev: 241.60
- 1605 - Backfilling complete for GW-95 lateral. Golder and CB&I offsite.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot  
\_\_\_\_\_  
MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/12/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0715 - Golder and CB&I onsite. Health and Safety review. Gas meter checked for calibration.  
0730 - CB&I begins drilling GW-102  
0800 - CB&I constructing GW-90 lateral and tie-in assembly. Drilling continues  
0930 - Drilling GW-102, waste is very wet and black at 40ft  
1047 - Drilling continues  
1145 - Excavation started for subheader/lateral, for GW-90. Drilling at 68-ft. Very wet and saturated.  
1239 - Rain is moving into the area. Winds are high.  
1250 - GW-102 finished at 76-ft after 45 minutes of drilling with little to no progress.  
1255 - CB&I installing GW-102. Rain continues intermittently with high winds. Excavation of 12" subheader/lateral continues.  
1320 - Drilling crew having trouble setting well in windy conditions. Weather reports show winds greater than 20 mph with gusts over 30 mph.  
1330 - Rain continues  
1427 - GW-102 installed. CB&I now cleaning up excess trash. High winds are putting any further work on hold until tomorrow  
1450 - Golder and CB&I off site.

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/13/2014

S M T W I F S

## THE FOLLOWING WAS NOTED:

0707 - Golder and CB&I on site. No activity from CB&I  
Golder health and safety review and gas meter cal checked.

0723 - CB&I will not drill today due to high winds in forecast. All crew member will concentrate on lateral installation. Crew waiting on daylight to begin work.

0738 - All crew at top of hill refueling equipment

0743 - Excavation for 12" lateral/subheader resume

0800 - While excavation continues, 2 crew members constructing GW-90 lateral assembly  
1 crew member using dozer to make a level pad for drill rig to set up on GW-106

0815 - Dozer dragging 12" lateral to excavation area

0900 - Excavation complete for 12". Pipe placed into trench  
CB&I constructed a 6" assembly for a lateral run that is supposed to be an 8" line

0930 - CB&I mobilizing to begin 12" tie-in

1018 - Electrofusion begins

1034 - Electrofusion complete. CB&I starting to backfill

1044 - CB&I backfilling. Also starting to reweld lateral for GW-99

1057 - Excavation for GW-99 lateral starting

1115 - Offroad truck stuck on slope

1130 - Truck clear. Excavation resumes

1412 - Excavation of GW-99 lateral trench complete

1434 - Welding complete. CB&I dragging pipe into place.

1519 - Begin electrofusion

1532 - Electrofusion complete

1552 - CB&I backfilling

1645 - CB&I and Golder off site

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/14/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0715 - CB&I on site. Moving drill rig into place  
Golder on site. Helath and Safety review. Gas meter checked for calibration  
Johnny Meyer (CB&I) is ill. He will finish grading the excavation area for the GW-99 lateral and then leave the site to see a doctor. Drilling will continue.  
0750 - Drilling starts for GW-106  
0830 - CB&I using a dozer to grade along GW-99 lateral  
0900 - 1 crew member installing well head on GW-95  
0945 - Johnny Meyers off site  
0950 - GW-95 well head installed. Drilling continues  
1200 - GW-99 well head installed. Drilling continues  
1222 - GW-90 wellhead complete. Drilling continues  
1248 - GW-106 drilling complete. Total depth 78-ft.  
1250 - CB&I setting well GW-106.  
1317 - Drill rig mobilizing to GW-108  
1400 - Drilling begins for GW-108  
1454 - GW-106 complete  
1600 - CB&I covering borehole of GW-108 for the night. Current depth = ~30-ft  
1615 - CB&I and Golder offsite

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/15/2014

S M T W T F S S

**THE FOLLOWING WAS NOTED:**

0715 - Golder on site. CB&I onsite  
0730 - Drilling resumes for GW-108  
0935 - Borehole complete for GW-108. Final depth at 63-ft  
0940 - CB&I beginning well construction  
1000 - Offroad truck stuck on slope  
1010 - Offroad truck free. CB&I moving to GW-118 to build a pad to drill from  
1052 - Start drilling of GW-118  
1125 - GW-108 complete. CB&I no repairing slope from drilling activity. Drilling continues for GW-118  
1215 - Drilling reached design depth of 29-ft  
1230 - CB&I constructing GW-118  
1421 - GW-118 complete. CB&I regrading around well  
14  
1430 - Golder and CB&I offsite

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/17/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0720 - Golder and CB&I on site. Health and Safety review. Gas meter checked for calibration

0725 - CB&I digging out berm in area of GW-107 to create a level pad to drill from

0742 - Drill rig moving into place

0750 - Drilling start for GW-107

0810 - CB&I is concerned with current winds and incoming weather. Excavation for lateral tie-in of GW-106 and GW-102 will begin w/ uncovering of GW-101 lateral riser. Then construction of lateral assembly. Weather status will be assessed after that

0903 - Drilling of GW-107 complete. Final depth 26-ft

0905 - CB&I installing GW-107

0940 - Drilling start for GW-112

1000 - GW-107 complete. Drilling GW-112 continues

1121 - GW-112 complete borehole to depth of 30-ft BGS. CB&I installing well now. CB&I also continuing construction of lateral assembly for GW-106/102

1245 - CB&I going to lunch

1403 - CB&I return from lunch

1432 - Lightning strike in the area

1450 - Multiple lightning struck over last 20 minutes. CB&I leaving site due to approaching weather

1500 - CB&I and Golder off site

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/19/2014

S M T W T F S

THE FOLLOWING WAS NOTED:

0710 - Golder and CB&I on site  
0750 - CB&I dressing up slope along path of GW-102 lateral  
0837 - CB&I uncovering header for tie-in to GW-107 lateral  
0921 - Cutting header  
1000 - Electrofusion start for 1st coupler. CB&I beginning to excavate trench for GW-107 and GW-108  
1021 - Beginning electrofusion for 2nd coupler  
1045 - Electrofusion complete  
1130 - CB&I welding lateral assembly together. Excavation continues  
1207 - Excavation complete. Welding continues  
1300 - CB&I taking lunch  
1420 - CB&I dragging pipe assembly into place  
1453 - Begin electrofusion  
1457 - Electrofusion complete. Tie-in for GW-107/108 complete. CB&I backfilling and mobilizing to next tie-in  
1530 - CB&I uncovering header at GW-112 Tie-in  
1641 - Begin electrofusion  
1720 - Electrofusion complete. Excavation being left open over night  
1735 - Golder and CB&I off site

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/20/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0710 - Golder and CB&I on site. Helath and Safety review. Gas meter calibration checked

0730 - CB&I refueling equipment

0743 - CB&I bump testing gas meters

0751 - CB&I beginning to assemble lateral assembly for GW-112

0830 - CB&I checking for material to complete 12" subheader for GW-71

0900 - Excavation start for GW-112 lateral. Wedling continues for lateral assembly

0940 - Excavation complete. CB&I dragging lateral pipe into place

1005 - Begin electrofusion

1012 - Electrofusion complete. CB&I starting to backfill

1030 - CB&I uncovering header at GW-118 tie-in

1050 - Grinding electrofusion surface prior to cutting 18" header

1055 - Cutting 18" header

1130 - Electrofusion start. CB&I excavating lateral trench

1210 - Electrofusion fo 18x8 tee complete

1220 - CB&I taking lunch

1330 - CB&I return from lunch. Welding lateral for GW-118

1455 - Dragging pipe into place

1513 - Begin electrofusion

1520 - Electrofusion complete. CB&I backfilling. GW-118 lateral tie-in complete

1538 - CB&I uncovering 12" subheader at GW-70 for GW-71 tie-in

1600 - CB&I will cut off the existing 90 bend and weld directly to existing 12" subheader

1610 - CB&I is welding the assembly together

1700 - Golder and CB&I off site

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/21/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0715 - CB&I and Golder on site. Health and Safety review. Calibration of gas meter checked

0800 - Excavation of trench for GW-71 lateral. CB&I also installing well heads

1105 - Trench complete. CB&I beginning to cut existing 12" 90

1111 - Cutting 12" subheader

1130 - Welding risers to 12" pipe assembly

1215 - CB&I taking lunch

1315 - CB&I return from lunch

1320 - CB&I dragging pipe assembly to 12" tie-in at GW-70

1351 - Electrofusion at existing 12" begins. CB&I backfilling will fusion process progresses

1404 - Fusion complete

1445 - Begin troubleshooting work on HGC-6

1613 - Lateral for HGC-6 uncovered and in good shape. No distinguishable leaks. Tie-in to 8" leachate riser also in good condition. CB&I opened the riser flange. Once the flange opened, vacuum was noticeably higher at wellhead. CB&I used a 25-ft survey rod and hit water in the riser at approx. 27-ft (rod + arm length)  
Either horizontal well or leachate riser or both are watered in, preventing gas flow into system

1620 - Begin excavation of HGC-1

1700 - Pipe not sloping up to a high point, as constructed. CB&I continuing to excavate to find the end of the sag in the line.

1730 - CB&I off site

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: 2014 GCCS Expansion  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: CB&I

DATE

3/22/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0715 - CB&I on site. Golder on site. Health and Safety review. Gas meter checked for calibration  
0815 - CB&I excavating along HGC-1. They found the point where the pipe slope levels off. Trench depth  
is getting too deep to safely work in and excavate.  
0822 - CB&I will dig the trench depth to a slightly lower elevation to create more fall and eliminate the sag in  
in the line  
0830 - Pipe now has fall from approximately level area to the wellhead.  
0940 - CB&I installing final wellhead on GW-102 and cleaning/packing up trailers  
1000 - Golder off site

SUBMITTED BY GOLDER ASSOCIATES

B.Poiencot

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE

8/18/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

630 - Golder leaving Jacksonville office  
1000 - Golder arrived on site and checked in w/ Brad Robbins  
1005 - SCS has been electrofusing 10" HDPE perforate pipe together  
1010 - Health & Safety Review  
1045 - Meet SCS staff: Dustin Adams and 2' others  
- 2 concerns from SCS: 5% slope won't hold fabric  
- 120-ft or 150-ft solid pipe to wellhead?  
Equipment on site:  
TEVEX TA 400 Dump truck  
XCMG XE210C Excavator  
Komatsu WA-320 Loader  
1155 - Work stopped for SCS lunch break  
1205 - Call to Don Grigg  
- Don agrees with SCS that a minimum 100-ft. cap distance from side slopes  
- both are upper tier HGC's  
- there should be 200-ft spacing, cap to cap  
1230 - Work resumes  
1315 - 400-ft. of perf pipe fused together, moving to next line  
1430 - vocicemail from Don confirms the agreement between Progressive and SCS to construct the solid pipe at >5% slope and the perforate pipe at >3% slope  
-pipes will be shifted ~60-ft from original proposed locations, but the spacing between the two must be maintained  
- still no tire chips on site  
1555 - 800-ft of pipe has been fused together  
1600 - loader taken down to retrieve solid pipe  
1645 - all fusing stopped for the day  
1700 - all parties off-site

SUBMITTED BY GOLDER ASSOCIATES

A. Marquez

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE

8/25/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

630 - Golder leaving Jacksonville office

1000 - Golder arrived on site and checked in w/ Brad Robbins

1010 - Health & Safety Review

1030 - SCS has already begun excavation near cell 6/9 horizontal HGC-12  
- original wellhead starting point was shifted ~60-ft NW of proposed location

Equipment on site:

TEVEX TA 400 Dump truck

XCMG XE210C Excavator

Komatsu WA-320 Loader

1105 - 1st pocket drain excavated at the end of the 120-ft of solid pipe + ~2-ft of perforated pipe.  
Significant slope observed  
- pocket drain dimensions: 5 x 2 x 10 ft below bottom of geotextile liner. Typical

1115 - begin excavation for > 3% upslope for perforated pipe.  
- after solid pipe, the line turned west, more in-line with the original proposed location

1345 - Brad Robbins on site to GPS survey top of pipe every 50 ft. ~220-ft of pipe have been laid in ditch

1400 - All slopes have been met or exceeded the specified slopes. SCS begins Geotextile "burrito" wrap  
with 12" overlap around perforated pipe

1415 - Beg to Golder office in Jax to create preconstruction well schedule

1430 - Begin backfill of top with select waste and some clean fill

1610 - SCS begins refueling equipment

1645 - Everyone off-site

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

SUBMITTED BY GOLDER ASSOCIATES

A. Marquez

MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE

8/26/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0700 - Golder and SCS personnel on site (3 SCS)

0710 - Health & Safety Review

0720 - SCS fuses remaining pipe to be used today

0740 - Stake out the next 300 feet of excavation (low to high to low)

Equipment on site:

TEVEX TA 400 Dump truck

XCMG XE210C Excavator

Komatsu WA-320 Loader

0800 - begin excavation, checking grade with survey stake as they go

1030 - 2nd pocket drain excavated at ~320-ft from the beginning of the pipe (5 x 2 x 10-ft typical)

1200 - high point reached at ~420-ft

1330 - ~210-ft of pipe placed in the excavated trench

1340 - Brad Robbins on site to GPS locate every 50-ft.

- the fall from HP-1 to 250-ft. was too shallow and therefore regraded

1350 - pipe is re-surveyed - all required slopes met. See as-built

1445 - placing tire chips on sides (~1-ft) and on top (~1.5-ft)

1525 - placing select waste/soil cover to grade

1630 - pipe covered, no trash exposed

1645 - Golder and SCS off site

END OF DAY

SUBMITTED BY GOLDER ASSOCIATES

A. Marquez

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE

8/27/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0700 - Golder and SCS personnel on site

0710 - Health & Safety Review

0720 - Stake out next 300-ft of pipe

0730 - begin clearing mounds for excavation

- setting up TopCon RL-200 which has been used daily to grade bottom ditch and ensure 1.5-ft of tire chips

0800 - begin excavation

1030 - Mike Kaiser on site, says we should cover with select waste more than clean fill

- wants a cap on the end of the wellhead side with 6-inch cap

1245 - SCS has placed ~250-ft of pipe in the trench

1250 - call to Brad Robbins to survey the 50's

1300 - SCS does various prep work as we wait for Brad Robbins

1600 - Brad Robbins on site to survey 50s

1615 - survey done, SCS begins filling in tire chips (~1-ft on sides, ~1.5' on top)

1630 - AM and Brad Robbins stake out the 2 ends of the future HGC-13 location

1745 - HGC-12 finally covered with select waste and soil

- a sump at the end of HGC-12 will still need to be constructed tomorrow morning

1800 - Golder and SCS off site

END OF DAY

SUBMITTED BY GOLDER ASSOCIATES

A. Marquez

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE

8/28/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0700 - Golder and SCS personnel on site  
0710 - Health & Safety Review  
0720 - SCS sets up at end of HGC-12 to construct the final sump at the end of the 840-ft. pipe  
0800 - Brad on site to discuss logistics  
- HGC-13 will begin on the "inside" end, opposite of HGC-12. On the SW end of the pipe  
0815 - final HGC-12 sump completed : 5 x 2 x 10-ft.  
0825 - Begin backfilling sump and remainder of HGC-12 to completion  
0950 - HGC-12 complete, and mounded up so that the landfill operations can avoid it  
1015 - Brad Robbins returns to GPS the proposed start and end of HGC-13 so that SCS knows the length of pipe needed  
1115 - SCS begins excavation of 1st sump at HGC-13  
1215 - sump complete: 5 x 2 x 10-ft below the bottom of liner  
1430 - 100-ft of pipe laid from first low point to first high point  
1500 - Brad on site to survey. All slopes meet specs.  
1515 - SCS begins "burrito" wrap of geotextile liner around pipe and tire chips  
1530 - SCS begins placing tire chips around side and on top of perforated pipe  
- Dustin moves the other piece of 400-ft pipe down the south side slope to get out of the way of tipplers  
1550 - the laid pipe has been completely covered after burrito wrap with select waste and soil  
1605 - SCS places excavator at edge of pipe to guard it from the relocation of landfill operations  
1615 - further dressing up of HGC-12 to protect it from the moving landfill operations  
1645 - everyone off-site  
END OF DAY

SUBMITTED BY GOLDER ASSOCIATES

A. Marquez

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE 9/2/2014 S M I W T F S

**THE FOLLOWING WAS NOTED:**

0715 - Golder and SCS personnel on site  
0720 - Health & Safety Review  
0730 - Dustin notes that landfill operations are still interfering with completion of HGC-13  
0740 - slow setup this morning due to road blockage, and truck unable to summit the sideslope  
0815 - begin excavation from 100-ft to 200-ft, high point to low point at > 3% slope  
1015 - 2nd sump constructed at 200-ft: 5 x 2 x 10-ft  
1145 - high point reached at 300-ft.  
1150 - call to Brad Robbins to survey 50's  
1215 - Brad Robbins on site. All slopes meet specs  
1235 - SCS begins "burrito" wrap of geotextile liner around pipe and tire chips  
1300 - SCS begins placing tire chips around side and on top of perforated pipe  
1400 - the laid pipe has been completely covered after burrito wrap with select waste and soil  
1415 - Golder and SCS personnel offsite; AM of Golder returns to Jacksonville  
- work will resume Tuesday 9/2/2014  
1715 - AM of Golder arrives in Jacksonville  
END OF DAY

SUBMITTED BY GOLDER ASSOCIATES

A. Marquez  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.35 PROJECT TITLE: HGC-12 and HGC-13 Construction  
OWNER: Progressive  
LOCATION: JED Landfill CONTRACTOR: SCS Field Services

DATE

9/3/2014

S M T W T F S

## THE FOLLOWING WAS NOTED:

0700 - Golder and SCS personnel on site  
0705 - Health & Safety Review  
0710 - SCS moves perforated pipe to stage for electrofusion  
0725 - Electrofusion begins  
0800 - Electrofusion complete  
0810 - Begin excavation past HP-2 to LP-3  
0930 - Excavation stops to allow landfill operations to clear from our path  
- tire chip stockpile re-staged further west and near excavation  
0940 - excavation resumes  
1030 - LP-3 reached and sump constructed  
1200 - Brad Robbins on site to survey points. All slopes meet specs  
1215 - SCS begins placing tire chips on side and on top, and burrito wrapping  
1230 - SCS begins covering with select waste  
1325 - all laid pipe today has been covered with appropriate cover  
1330 - Begin excavating further towards E/NE  
1340 - Stake out remaining distance  
- remaining distance was 225-ft.  
- the next low point will be just before the tipper road, which cannot be crossed until after 4PM  
- Dustin's goal (Progress agrees) is to finish HGC-13 tonight by constructing the final 125-ft. after the landfill operations shut down  
1600 - Sump constructed at low point, ~600-ft. from start of pipe  
1610 - begin excavation of final ~130-ft. at >5% slope for solid pipe to wellhead. Landfill operations have shut down  
1700 - Excavation complete  
1710 - electrofusion of final solid pipe to perf. Pipe  
1740 - Pipe placed in trench. Total length = 729-ft. Brad Robbins surveys 50's. Slopes meet specs  
1750 - begin placing tire chips over perf. Pipe, placing clean fill soil over solid pipe  
1805 - all tire chips placed and burrito wrapped, achieving final cover grade  
1845 - HGC-13 complete and staked by Brad Robbins to prevent damage by compactors

SUBMITTED BY **GOLDER ASSOCIATES**

A. Marquez

MONITOR

GCS FORM R1

(JUNE 1992)

**GOLDER ASSOCIATES**



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: OB3-02734.41

PROJECT TITLE: Cell 9 Header Exp. + Sump Drilling

OWNER: Progressive Waste

LOCATION: JED LF Halopaw, FL


CONTRACTOR: CB&I

DATE 12/10/14

SMTWTFS

- THE FOLLOWING WAS NOTED: 0700: Golder + CB&I on site. Health + Safety Review.
- 0730- Construction crew continues to weld pipe. Currently constructing J-trap assembly. 7 CB&I crew on site. 3-drilling, 4-construction. CB&I still waiting on excavator + off-road dump truck. Issues w/ rental companies trailers have delayed work delivery.
- 0830- Golder staking out points for header expansion w/ Brad Robbins (Progressive). Excavator delivered.
- 0945- Offroad dump truck Delivered. Drill rig mobilizing.
- 1100- Drilling @ 43ft BGS for Point 1
- 1157- Drilling @ 65ft BGS
- 1245- Drilling @ 80ft BGS. Equipment on site: Soil mec SR-30 Drill Rig  
JD 2250 Excavator  
Komatsu PC 200 Excavator  
CAT 725C offroad truck
- 1415- Drilling @ 101ft BGS. CB&I switching to liquids bucket
- 1520- Drilling @ 118ft BGS. Construction excavated around Existing 12" Blind + Header tie-in location. A stormwater down pipe is in the way of tie-in. CB&I will raise SW pipe enough for header to pass under.
- 1540- CB&I switching back to standard drill bucket
- 1610- Drilling @ ~126ft. CB&I switching again to liquids bucket
- 1640- Drilling @ 130ft BGS. Drilling complete. CB&I Backfilling w/ tire chips up to 20ft BGS. Clean fill up to surface
- 1730- CB&I + Golder off site. End of day.

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-02734.41

PROJECT TITLE: Cell 9 Header Expansion & Sump Drilling

OWNER: Progressive Waste

LOCATION: 2A JEN LP Holopom, FL

CONTRACTOR: CB-I

DATE 12/11/14

SMTW@FS

THE FOLLOWING WAS NOTED: 0700 - Golder & CB-I onsite. Health & Safety review  
0743 - CB-I mobilizing to begin work. Drill rig staged & relocated Point 2.  
0805 - Drilling start. Construction crew welding pipe.  
0855 - Drilling @ 35ft BGS. Waste started getting wet @ ~33ft BGS  
1015 - CB-I switching to liquid bucket. Drilling @ ~65ft BGS  
1100 - Drilling @ 75ft BGS. 2nd CAT offroad truck delivered to the site.  
1300 - Drilling @ 102ft BGS. Mike Kaiser requested that CB-I drill another  
5ft. Construction welding pipe & moving lengths to Cell 9 work area  
1327 - Drilling completed @ 113ft BGS. CB-I backfilling borehole w/ tire  
chips up to 20ft BGS, then place textile, then soil up to surface.  
1410 - CB-I begin drilling Point 3  
1520 - Drilling @ 37ft BGS  
1600 - Drilling stopped for the day @ ~54ft BGS. Waste starting to get  
wet.  
1630 - Golder collected rock sample for gradation and carbonate content testing.  
Golder offsite  
1730 - Rock sample relinquished to FedEx for shipment to Golder Lab in  
Atlanta, GA. End of day.

SUBMITTED BY GOLDER ASSOCIATES

  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.41  
OWNER: Progressive Waste  
LOCATION: JEN LF Holbrook, FL

PROJECT TITLE: Cell 9 Header Expansion - Sump Drilling  
CONTRACTOR: CB+I

DATE 12/12/14

S M T W T F S

THE FOLLOWING WAS NOTED: 0700- Golder + CB+I on site. Health + Safety Review

0730- Drilling resumes on Point 3.

0814- Drilling @ ~ 63ft BGS. Waste returned

0822- CB+I swapping to liquids bucket. Drilling @ ~ 64-65ft BGS.

0824- Header crew remaining stormwater down chute pipe from header tie-in location

0911- Drilling @ ~ 75 ft BGS.

0945- JD 650J Dozer delivered.

1130- Drilling complete for Point 3. Final depth 111 ft BGS.

CB+I backfilling borehole with tire chips up to 20ft BGS, then textile the soil up to the surface.

1154- Begin drilling Point 4


1420- Leachate is flooding into excavation @ header tie-in. CB+I instructed by Progressive to dig a nearby sump + trench leachate away from the work area

1425- Drilling for Point 4 @ ~ 66ft. Waste was wet from 37-ft BGS

1500- Drilling complete @ 77ft BGS. Borehole backfilled with tire chips up to 20ft BGS, then textile the soil up to existing surface.

1630- Golder + CB+I off site

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

# FIELD MONITORING REPORT

PAGE \_\_\_\_ OF \_\_\_\_

PROJECT NUMBER: 083-02734.41  
OWNER: Progressive Waste  
LOCATION: J.E.D. Landfill

PROJECT TITLE: Cell 9 Header Expansion + Sump Drilling  
CONTRACTOR: CB+I

DATE 12/15/14

S M T W T F S

THE FOLLOWING WAS NOTED: 0700 - Golder and CB+I onsite Health + Safety review  
0730 - CB+I mobilizing to work areas. 18x18 cross for J-trap arrived over the weekend. CB+I still mobilizing on 18x18 Truss.  
0745 - CB+I servicing equipment  
0754 - Begin drilling Point 5. Design Depth: 127' + 5' = 132 ft  
0814 - Drilling @ 10-ft.  
0915 - Drilling @ ~23-ft. Drilling bucket cracked across bottom 2 rings. CB+I will have to drive north of ATL to meet a new bucket. (Half way between here + Ohio)  
0945 - CB+I quit construction of J-trap  
1500 - J-trap complete. CB+I welding 10" blind flange together and reworking slope fence  
1630 - Work complete for the day

SUBMITTED BY GOLDER ASSOCIATES

  
MONITOR

# FIELD MONITORING REPORT

PAGE \_\_\_\_ OF \_\_\_\_

PROJECT NUMBER: 083-82734.41

PROJECT TITLE: Cell 9 Header Expansion & Sump Drilling

OWNER: Progressive Waste

LOCATION: J.E.D LP Hialeah, FL

CONTRACTOR: CB&I

DATE 12/16/14

SMTWTFSS

THE FOLLOWING WAS NOTED: 0700 - Golder & CB&I on site.

0815 - Mobilizing to work area.

0825 - CB&I working slope & beginning to resume excavation of trench.

0900 - Stormwater down chute in conflict w/ Header installation ~ 75 ft southwest of High Point.

SW pipe will need to be raised and header slightly lowered (B&I)

1420 - End of Progressive shift. CB&I & Golder to cut header installation but leave trench open @

location. SW pipe. Progressive staff will repair later.

1730 - Excavation @ LP

1920 - Excavation of main trench complete. All slopes > 5%. Header will need to terminate

~ 5 ft north of HGL-11. HGL will still be tied in.

1515 - Pit for sump complete. CB&I test fit J-trap in pit.

1600 - Activity wrapping up. CB&I taping off pit. Leaving excavator over pit also.

SUBMITTED BY GOLDER ASSOCIATES

  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 085-02734-11  
OWNER: Progressive Waste  
LOCATION: J.E.D LF Holopaw, FL

PROJECT TITLE: Cell 9 Header Expansion + Soap Drilling  
CONTRACTOR: CB&I

DATE 12/17/14

SMT(W)TFS

THE FOLLOWING WAS NOTED: 0700-Golder & CB&I onsite. Health & Safety review

0730-Mobilizing to work areas

0800-Drilling resumes.

0900-Drilling @ ~45ft Dry → Moist Header crew welding stubouts into place

1015 - ~60ft.

1115 - ~75ft. Waste wet @ ~73ft

1144 - Header in trench up to 450 LF total

1155 - Drilling switched to liquids bucket @ ~78ft (11:30)

Now switching back to standard. ~91ft

1210 - Switching to liquids bucket ~100ft

1235 - Switching back to standard bucket.

1255 Switch to Liquids Bucket

1304-Drilling @ ~105ft

1326 - ~114

1401 - ~122

1437-Drilling complete. 132ft Final. Install csk up to <sup>95</sup>100ft BGS, <sup>85</sup>90ft perf  
w/ csk. 10ft solid 2 venthole plugs 2ft each.

SUBMITTED BY GOLDER ASSOCIATES

  
MONITOR

GCS FORM R1  
(JUNE 1992)

GOLDER ASSOCIATES



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 087-02730.41  
OWNER: Progressive Waste  
LOCATION: J.E.D.L.F. Hollywood FL

PROJECT TITLE: Cell 9 Header Extension + Sample Drilling  
CONTRACTOR: CB&I

DATE 12/18/14

SMTWTFSS

THE FOLLOWING WAS NOTED: 0702 Golder and CB&I on site. Health & Safety review.

0750 - Drilling Pt. 6 start.  
Wet @ 5ft BGS

0845 - 27ft

0902 - 30ft. Teeth on bucket sheared off. Only 9 teeth left.

0950 - Sorehole backfilled w/ tire chips up to 3ft BGS. Textile then soil.

0957 - Begin Pt. 6 R. ~20 ft south of Pt. 6

1115 - Pt. 6 R complete to 44ft BGS. Backfill w/ tire chips up to 10ft BGS

1200 - Begin drilling Pt. 7

1430 - CB&I pressurizing pipeline.

1440 - Drilling complete for Pt. 7. Total Depth 41ft BGS. Liquids Bucket not needed


1505 - Header pressurized to 10 psi. Temp 72°F

1605 - Pressure Test complete. Final pressure 10psi. Temp 72°F

CB&I backfilling Header trench leaving 4' stakes every 50ft + atop fittings. Also placing gas caution tape.

1700 Golder + CB&I off site.

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82739.41

PROJECT TITLE: Cell 9 Header Expansion + Sump Drilling

OWNER: Progressive Waste

LOCATION: JEDLF Holopon, FL

CONTRACTOR: CB+I

DATE 12/19/14

S M T W T F S

THE FOLLOWING WAS NOTED: 0700 - Golder and CB+I on site Health & Safety review  
08:30 - Begin drilling Point P. Construction crew working on 12" Header Tie-In to existing  
0912 - Drilling @ 27ft BGS  
1008 - Header tie-in complete  
1019 - Drilling @ 45ft BGS. Waste met @ ~37ft BGS  
1115 - Drilling @ 50ft. CB+I changing to liquids bucket  
1146 - Drilling @ 55ft BGS  
1200 - Liquids Bucket split across the bottom  
1230 - Tie-in back filled. Stormwater pipe in area repaired. Crew moving to HGC tie-in  
1230 - Drill rig staged at Point 9.  
Liquids bucket needs to be sent to a repair shop 45 minutes away.  
2 CB+I crew will deliver the bucket and return tomorrow to continue drilling  
1300 - HGC-10 tie-in location excavated.

SUBMITTED BY GOLDER ASSOCIATES

MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: DB3-B2734.41  
OWNER: Progressive Waste  
LOCATION: JED LF Hvl. Ave, FL

PROJECT TITLE: Cell 9 Header Exp. + Sump Drilling  
CONTRACTOR: CB+I

DATE 12/20/14

SMTWTF(S)

THE FOLLOWING WAS NOTED: 0655- Golder + CB+I on site Health + Safety Review  
0710 - CB+I Begin drilling Pt. 9 w/ standard bucket. Liquids bucket should be repaired by 1000 and back on site before lunch.  
0740 - Drilling @ 40ft BGS. Construction crew working on HGC-11 tie-in.  
0900 - CB+I welding the HGC-11 tie-in.  
0910 - Drilling @ 50ft BGS. Waste wet @ ~47ft BGS  
1000 - HGC-11 Tie-in complete. CB+I backfilling  
1030 - liquids Bucket on site  
1050 - CB+I switching to liquids bucket. Construction crew excavation for J-trap tie-in.  
1200 - Drilling refused. Neither bucket is pulling up anymore waste  
1245 - Point 9 Borehole backfilled with tire chips up to 10ft BGS, then textile, then soil up to surface. Drilling activities complete due to hours worked. J-trap tie-in can't.  
1525 - Welding J-trap tie-in  
1615 - J-trap tie-in complete. CB+I backfilling  
1700 - CB+I + Golder off site  
1715

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-01734.41

PROJECT TITLE: Cell 9 Header Exp. + Sump Drilling

OWNER: Progressive Waste

LOCATION: JED LF Hulegar FL


CONTRACTOR: CB-I

DATE 12/22/14

S (M) T W T F S

- THE FOLLOWING WAS NOTED: 0700 - Golder and CB-I onsite. Health & safety Review.
- 0730 - CB-I pulling 6" HDPE and an 12"x6" TEE from the LF honeyard for use on the new well tie-in in Cell 5.
  - 0835 - CB-I welding 6" HDPE to proper length for lateral.
  - 1000 - CB-I excavating at location of new lateral tie-in to existing crossover header, west of GW-90.
  - 1045 - CB-I cutting 12" crossover header.
  - 1200 - CB-I has 12" TEE in place and is welding (electro fusing) the TEE into crossover header.  
While electro fusing, CB-I excavating trench for lateral.
  - 1300 - CB-I welding lateral pipe onto TEE.
  - 1330 - CB-I backfilling lateral trench and tie-in excavation.
  - 1440 - CB-I installing wellhead on new Cell 5 well.
  - 1530 - Golder and CB-I off site.

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-02734.41

PROJECT TITLE: Cell 6 Leachate Seeps

OWNER: Progressive Waste

LOCATION: J.E.D. LP Holopaw, FL

CONTRACTOR: CB+I

DATE 01/13/15

S M (D) W T F S

THE FOLLOWING WAS NOTED: 0700 - Golder on site. CB+I arrived earlier and started setting up the drill rig.

0730 - Golder + CB+I observing proposed bore hole locations in Cell 6.

0750 - Golder truck stuck in perimeter road. Washout from side slope is covering the road.

0805 - Drill rig mobilizing to "Survey Point 2". CB+I mobilizing excavator to pull Golder truck out of the mud.

0845 - Drill rig staging at bore hole location. Golder truck out of mud.

0900 - Begin drilling @ Survey Pt. 2.

0940 - Drilling @ ~23-ft

1000 - CB+I pickup truck is stuck on perimeter road near Cell 5. Excavator leaving liquids bucket at drill area and now tracking down to assist CB+I pickup.

1015 - Drilling @ 40-ft. Waste Wet @ 35-ft.

1050 - Drilling @ 53-ft.

1145 - Drilling @ 62-ft. Offroad dump truck stuck on side slope. Excavator working to free offroad truck. Excavator also struggling with traction.


1350 - Survey Pt 2 drilling complete @ 78 ft BGS. Offroad truck stuck again.

1430 - Rain moving in. CB+I backfilling borehole. Tire chips up to 10ft BGS the textile then soil up to surface. Drill rig tracking down to lag down area.

1700 - Backfilling complete. CB+I will return tomorrow to demob equipment. Golder leaving site.

2114 - Golder arrive in Jacksonville. End of day.

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

**APPENDIX I**  
**CERTIFICATION OF CONSTRUCTION COMPLETION**  
**OF A SOLID WASTE FACILITY**





Florida Department of Environmental Protection
Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, FL 32399-2400

DEP Form # 62-701.900(2)
Form Title Certification of Construction Completion
Effective Date May 19, 1994
DEP Application No. (Filled by DEP)

Certification of Construction Completion of a
Solid Waste Management Facility

DEP Construction Permit No: SC49-0199726-017 County: Osceola

Name of Project: 2014 Gas Collection and Control System Expansion

Name of Owner: Omni Waste of Osceola County, LLC

Name of Engineer: Golder Associates Inc.

Type of Project: Gas Collection and Control System (GCCS) Expansion Construction

Cost: Estimate \$ 375,000 Actual \$ 400,000

Site Design: Quantity: 7,500 ton/day Site Acreage: Ph I: 54, Ph II: 35, Ph 3: Acres

Deviations from Plans and Application Approved by DEP: The construction was conducted in
general accordance with the submitted Phase III Construction Drawings and submitted
Modification Permit application package associated with Permit No. SO40-0199726-015 with some
Intermediate modifications as described in Section 2 of the Construction Record Documentation
Report. These modifications didn't alter the performance or design intent of the system.

Address and Telephone No. of Site: 1501 Omni Way, St. Cloud, Florida 34773; (407) 891-3720

Name(s) of Site Supervisor: Mike Kaiser


Date Site inspection is requested: As soon as possible

This is to certify that, with the exception of any deviation noted above, the construction of the
project has been completed in substantial accordance with the plans authorized by Construction

Permit No. SC49-0199726-017 :Dated: 9/22/2011

Date: 4/1/2015

Signature of Professional Engineer



At Golder Associates we strive to be the most respected global group of companies specializing in ground engineering and environmental services. Employee owned since our formation in 1960, we have created a unique culture with pride in ownership, resulting in long-term organizational stability. Golder professionals take the time to build an understanding of client needs and of the specific environments in which they operate. We continue to expand our technical capabilities and have experienced steady growth with employees now operating from offices located throughout Africa, Asia, Australasia, Europe, North America and South America.

Africa	+ 27 11 254 4800
Asia	+ 852 2562 3658
Australasia	+ 61 3 8862 3500
Europe	+ 356 21 42 30 20
North America	+ 1 800 275 3281
South America	+ 55 21 3095 9500

[solutions@golder.com](mailto:solutions@golder.com)  
[www.golder.com](http://www.golder.com)

**Golder Associates Inc.**  
**9428 Baymeadows Road, Suite 400**  
**Jacksonville, FL 32256 USA**  
**Tel: (904) 363-3430**  
**Fax: (904) 363-3445**

