

Activity ID	Activity Name	Original Dur.	At Completion	Start	Finish	Budgeted Total Cost	June 2019												July 2019					August 2019					September 2019					October 2019					November 2019					December 2019					January 2020
							16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05													
Citrus Landfill 9.9.19							Citrus Landfill 9.9.19																																										
Notice of Award and Notice to Proceed							▼ Notice of Award and Notice to Proceed																																										
1001	Contract Award	0	0	09-Sep-19*	09-Sep-19	\$0.00	◆ Contract Award																																										
1002	NTP	0	0	09-Sep-19*	09-Sep-19	\$0.00	◆ NTP																																										
Project Plans & Submittals							▶ Project Plans & Submittals																																										
2001	Pre-Mobilization Submittals	20	20	09-Sep-19*	01-Oct-19	\$0.00	▶ Pre-Mobilization Submittals																																										
2002	Project Planning & Procurement	20	20	14-Jun-19 A	08-Jul-19 A	\$0.00	▶ Project Planning & Procurement																																										
2003	Blower Skid Submittal	30	33	26-Jul-19 A	04-Sep-19 A	\$0.00	▶ Blower Skid Submittal																																										
Mobilization							▶ Mobilization																																										
3001	Mobilize Personnel & Equipment	2	2	22-Jul-19 A	23-Jul-19 A	\$0.00	▶ Mobilize Personnel & Equipment																																										
3002	Survey/Layout	2	5	22-Jul-19 A	26-Jul-19 A	\$0.00	▶ Survey/Layout																																										
3003	Pre-Weld	6	5	24-Jul-19 A	30-Jul-19 A	\$0.00	▶ Pre-Weld																																										
Piping							▶ Piping																																										
5001	LFG Pipeline	44	44	31-Jul-19 A	20-Sep-19	\$0.00	▶ LFG Pipeline																																										
5002	Demolition and Repair	20	48	19-Aug-19 A	14-Oct-19	\$0.00	▶ Demolition and Repair																																										
5003	Horizontal Collectors	8	20	09-Sep-19 A	01-Oct-19	\$0.00	▶ Horizontal Collectors																																										
5004	Install Condensate Sumps	4	4	02-Oct-19	05-Oct-19	\$0.00	▶ Install Condensate Sumps																																										
5005	Valve Installation	4	4	07-Oct-19	10-Oct-19	\$0.00	▶ Valve Installation																																										
5006	Wellhead Assemblies	6	6	11-Oct-19	17-Oct-19	\$0.00	▶ Wellhead Assemblies																																										
Drilling							▶ Drilling																																										
6001	Well Boring and Construction	9	9	12-Sep-19	21-Sep-19	\$0.00	▶ Well Boring and Construction																																										
6002	Drilling Well EW-19	3	3	14-Oct-19*	16-Oct-19	\$0.00	▶ Drilling Well EW-19																																										
Blower Skid							▶ Blower Skid																																										
8001	Blower Long Lead	57	57	04-Sep-19 A	08-Nov-19	\$0.00	▶ Blower Long Lead																																										
8002	Remobilization	2	2	05-Nov-19	06-Nov-19	\$0.00	▶ Remobilization																																										
8003	Blower Installatin/concrete pad	3	3	07-Nov-19	09-Nov-19	\$0.00	▶ Blower Installatin/concrete pad																																										
Demobilization							▶ Demobilization																																										
9003	Demobilize People/Equipment	2	2	11-Nov-19	12-Nov-19	\$0.00	▶ Demobilize People/Equipment																																										
9004	Project Completion	0	0	12-Nov-19	12-Nov-19	\$0.00	▶ Project Completion																																										

- █ Remaining Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone