ATTACHMENT NO. 26 PROPOSED CONSTRUCTION SCHEDULE

ATTACHMENT NO. 26 PROPOSED CONSTRUCTION SCHEDULE

Beach Construction

Construction of the proposed project is scheduled to commence in the fall/winter of 2015. The project area is located between Florida Department of Environmental Protection (FDEP) monuments R-34.5 and R-44. The anticipated construction schedule is estimated to be 90 to 120 days including mobilization, construction, and demobilization. Assuming weather conditions are favorable during the winter months, sufficient time should exist for construction to be completed before the onset of the sea turtle nesting season. After the completion of construction, there will be a ten day to two week demobilization period. The entire project can be completed prior to the May 1, 2016 sea turtle nesting season, assuming all permits and approvals required for the project are issued in a timely fashion. If beach tilling is required after the placement of sand, it will be completed prior to May 1, 2016 to avoid impacting sea turtle nesting season, or may be conducted after May 1 at the direction of the FDEP.

Groin Construction

Two groins may be constructed before or after the beach nourishment project in the 2015 fall/winter or 2016. The anticipated construction schedule including mobilization, construction and demobilization is estimated to be 90 to 105 days. A third groin may be constructed at a later date, dependent upon the results and analysis of the monitoring set forth the approved Physical Monitoring Plan. Construction of the third groin would occur within the authorized time limit of the permits.

Construction of the groins is proposed to occur at any time during the year, subject to applicable environmental monitoring requirements. All construction will occur during daylight hours, therefore, no project lighting will be required. The applicants will conduct daily monitoring surveys along the shoreline during nesting season, including the groin construction area. The applicants will monitor, report, and coordinate with State and Federal agencies in compliance with all permit requirements and protection measures.

P:\Sarasota\Lido Key\150252 City of Sarasota SPP Assist USACE with Permitting\FDEP Permit_Attach No. 26 - Proposed Construction Schedule.doc