




**Florida Tire
Recycling, Inc.**



VK Lee

September 14, 1995
Via Fax

Mr. Carlos Rivero-deAguilar
Director of District Management
Department of Environmental Protection
P.O.Box 15425
West Palm Beach, FL 33416

Dear Sir,

Paragraph 8.A.(5) of the Stipulation of Settlement and Request for Consent Final Judgement, FTR is to commence construction of the MSSW system within 60 days of granting of the amendment to Permit Number 56-2451186, that date being September 17, 1995. However, as was noted during our negotiations, FTR must also obtain site plan approval, a county storm water management permit and a building permit from St Lucie County.

At of this date, St. Lucie County has not given final approval to the site plan. The application for the site plan was filed with the county during the first half of June, 1995. Only July 6, 1995 the County made its only request additional information which was supplied promptly. Our engineer has been in regular communication with the county staff attempting expedite the process.

Yesterday our engineer was verbally advised by the county staff that the site plan approval should be in our hands in seven to ten days. Based on this we have authorized our engineer to complete the county storm water permit application so it may be submitted without further delay.

Consequently we request and extension for the commencement of the MSSW construction in that the required local permits have not been issued.

Sincerely

[Signature]
David L. Quarterson
FLORIDA TIRE RECYCLING, INC.

DLQ:ms

CC: James R. Brindell, Esq.

Providing An Environmental Solution