

November 7, 2005

Susan J. Pelz, P.E. Solid Waste Manager Southwest District 3804 Coconut Palm Drive Tampa, Florida 33619



RE: Lena Road Landfill, Manatee County

Landfill Operation Permit No.: 39884-010-SO-SO/01

Dear Ms Pelz:

PBS&J is submitting this letter on behalf of Manatee County as required by the above referenced landfill operation permit.

Annual Aerial Photograph and Topography

As required by Landfill Operation Permit Specific Condition D.1.e, enclosed with this letter are four copies of the annual aerial photograph dated July 26, 2005, a topographic map of the Stage I Landfill based on this aerial photograph, and a topographic map of the Stage III Landfill. This topographic map shows that the overall exterior landfill side slopes are no greater than 5H:1V, and the Stage I Landfill at El. 132.4 is less than the permitted design peak elevation of 136. The aerial photograph and topographic landfill show that the other design features and related improvements conform to the Department-approved Permit Renewal Drawings and other supporting information.

Certification of Construction Completion

Attached to the Stage III Landfill topographic map is the certification of construction completion related to the excavation of soil from the landfill foundation prior to placing solid waste. The area for the certification is highlighted in yellow on the topographic map, and can be described as the area north of the old landfill access road between the road and the northern slurry wall. The design depth of excavation was limited to no deeper than El. 29. The topographic survey shows that the excavation is no deeper than El. 30. Upon completion of the replacement of the leachate collection system along the northern slurry wall, Manatee County plans to proceed with filling this area with solid waste. Filling may start as early as December 15, 2005, or be delayed until after January 1, 2006. FDEP is requested to inspect this area December 1, 2006, but the inspection can be scheduled at the convenience of your office.

Remaining Landfill Life Calculation

The Lena Road Landfill estimated solid waste design capacity is 32.6 million cubic yards. From the landfill topography based on the July 26, 2005 aerial photograph, it is estimated that 14.6 million cubic yards of landfill capacity has been consumed, and there is a remaining capacity of 18.0 million cubic yards. At an average annual filling rate of 500,000 cubic yards per year as measured between 1991 and 2005, the landfill has a remaining life of 36 years or will be full in the year 2041. The landfill remaining capacity by stages is summarized below:

Landfill Stage	Design Capacity	Remaining Capacity	Remaining Life
I	13.2 million C.Y	0	0
Π	12.7 million C.Y.	12.7 million C.Y.	25.4 years
<u>III</u>	6.8 million C.Y.	5.3 million C.Y.	10.6 years
Totals	32.6 million C.Y.	18.0 million C.Y.	36 years

Financial Assurance Cost Estimate Update

Enclosed with this letter are four copies of the Financial Assurance Cost Estimate Form updated for 2005 using a 2% inflation factor, which by Landfill Operation Permit Specific Condition D.3.a is due by March 1, 2006.

loseph L. Miller, P.E. #391 27

Gus DiFonzo, Maratee County w/ 2 copies

U:\OldG\WASTEMAN\Manatee County\SW-34 Renew Lena Operation Permit\Application\Landfill Life Ltr to FDEP Nov 7 '05.doc

List of Attachments

Aerial Photograph Dated July 26, 2005


Stage I Landfill Topography based on July 26, 2005 Aerial Photograph

Stage III Landfill Topography based on July 26, 2005 Aerial Photograph


Certificate of Construction Completion

Financial Assurance Cost Estimate Update dated November 3, 2005











Manatee County
Lena Road Landfill
Aerial Photograph Dated July 26, 2005
I.F. Rooks & Associates, Inc.
106 N. W. Drane Street
Plant City, Florida 33563
Phone (813) 752-2113