

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

Gainesville • Jacksonville • Tampa • Destin • Titusville

**CITRUS COUNTY
CENTRAL LANDFILL
GEOMEMBRANE REMEDIATION**


**CONSTRUCTION COMPLETION
REPORT**

Prepared for:

CITRUS COUNTY BOARD OF COUNTY COMMISSIONERS
P.O. Box 340
Lecanto, Florida 34460

Prepared by:

JONES, EDMUNDS & ASSOCIATES, INC.
730 NE Waldo Road, Building A
Gainesville, Florida 32641



June 2002

TABLE OF CONTENTS

1.0	<u>CERTIFICATION OF CONSTRUCTION COMPLETION</u>	1-1
2.0	<u>INTRODUCTION</u>	2-1
2.1	GENERAL	2-1
2.2	CONSTRUCTION PROGRESS	2-1
2.2.1	<u>Surface Preparation</u>	2-1
2.2.2	<u>Geomembrane Installation</u>	2-1
2.2.3	<u>Dura-Skrim (Raincoat) Installation</u>	2-2
2.2.4	<u>Geomembrane and Raincoat Warranty</u>	2-2
3.0	<u>RESULTS OF THE QUALITY ASSURANCE/QUALITY CONTROL PROGRAM</u> ...	3-1
3.1	GENERAL.....	3-1
3.2	QA/QC PROGRAM MONITORING.....	3-1
3.2.1	<u>Daily Progress Reports</u>	3-1
3.2.2	<u>Inspection Data Sheets</u>	3-1
3.2.3	<u>Photographic Reporting</u>	3-1

APPENDICES

APPENDIX A	WARRANTY DOCUMENTATION
APPENDIX B	JEA RESIDENT PROJECT REPRESENTATIVE DAILY REPORTS
APPENDIX C	INSTALLATION CONTRACTOR DAILY PROGRESS REPORTS
APPENDIX D	INSPECTION DATA SHEETS
APPENDIX E	PHOTOGRAPHIC REPORTING



Florida Department of Environmental Protection
Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, FL 32399-2400

DEP Form # 62-701.900(2)
Form Title Certification of Construction Completion
Effective Date May 19, 1994

DEP Application No. _____
(Filled by DEP)

Certification of Construction Completion of a Solid Waste Management Facility

DEP Construction Permit No: 21375-002-SC County: Citrus

Name of Project: Citrus County Central Landfill - Liner Remediation

Name of Owner: Citrus County Board of County Commissioners

Name of Engineer: Jones, Edmunds & Associates, Inc.

Type of Project: Construct liner repairs for the existing Class I Phase I and IA landfill. A new liner was installed over a portion of the existing single liner.

Cost: Estimate \$ 80,616.45 Actual \$ 85,616.45

Site Design: Quantity: 230 ton/day Site Acreage: 20 Acres

Deviations from Plans and Application Approved by DEP: See Citrus County Central Landfill

Geomembrane Remediation Construction Completion Report.

Address and Telephone No. of Site: P.O. Box 340, Lecanto, Florida 34460, 352-746-5000


Name(s) of Site Supervisor: Susan Metcalfe, Division of Solid Waste Management

Date Site inspection is requested: June 2002


This is to certify that, with the exception of any deviation noted above, the construction of the project has been completed in substantial accordance with the plans authorized by Construction

Permit No. 21375-002-SC :Dated: April 25, 2001

Date: 6-05-02


Signature of Professional Engineer
David Keough, Florida PE #33164

Page 1 of 1



Northwest District
160 Governmental Center
Pensacola, FL 32501-5794
850-595-8360

Northeast District
7825 Baymeadows Way, Ste. B200
Jacksonville, FL 32256-7590
904-448-4300

Central District
3319 Maguire Blvd., Ste. 232
Orlando, FL 32803-3767
407-894-7555

Southwest District
3804 Coconut Palm Dr.
Tampa, FL 33619
813-744-6100

South District
2295 Victoria Ave., Ste. 364
Fort Myers, FL 33901-3881
941-332-6975

Southeast District
400 North Congress Ave.
West Palm Beach, FL 33401
561-681-6600

2.0 INTRODUCTION

2.1 GENERAL

This document is intended to serve as the Construction Completion Report (CCR) for the Geomembrane Remediation to the Citrus County Central Landfill in Lecanto, Florida. Plans and specifications prepared by Jones, Edmunds & Associates, Inc. (JEA), were reviewed and approved by the Florida Department of Environmental Protection (FDEP) as part of the construction permit application submitted December 2000. FDEP issued a construction permit for this project on April 25, 2001. The notice to proceed for the geomembrane remediation was issued to the contractor, MWM South, Inc., on July 2, 2001.

The work performed included placement of a new geomembrane liner over the existing, damaged geomembrane liner. The new geomembrane liner was covered with a protective Dura-Skrim D16WB "rain coat." JEA was retained by Citrus County to provide construction phase services associated with the geomembrane liner remediation. A JEA resident project representative observed construction activities as outlined in the Construction Quality Assurance Plan (CQAP) submitted to FDEP December 2000. Elements of the CQA plan were based on the U.S. Environmental Protection Agency (EPA) Technical Guidance Document entitled, "Construction Quality Assurance for Hazardous Waste Land Disposal Facilities" (EPA/530-SW-86-031).

The purpose of this report is to document the results of the quality control program for this project as required by Specific Condition #7 of the construction permit, permit number 21375-002-SC.

2.2 CONSTRUCTION PROGRESS

Construction of the Citrus County Geomembrane Liner Remediation proceeded in the following order.

2.2.1 Surface Preparation

The technical specifications required that the contractor prepare the surface of the existing geomembrane so that the surfaces to be covered were smooth and free of all rocks, stones, sticks, roots, sharp objects, and debris of any kind, and kept free of debris until placement of the new geomembrane.

2.2.2 Geomembrane Installation

The 60-mil textured high-density polyethylene (HDPE) geomembrane liner was installed directly over the existing geomembrane liner. The new geomembrane liner was manufactured by Poly-Flex and installed by MWM South, Inc. MWM South performed quality control field testing during installation. Geotesting Express performed destructive seam testing for the contractor during installation of the geomembrane liner in accordance with the technical specifications. The

geomembrane was closely fitted and completely sealed around projections through the geomembrane liner.

2.2.3 Dura-Skrim (Raincoat) Installation

A Dura-Skrim (raincoat) was installed directly over the new geomembrane liner. The purpose of the raincoat was to protect the new geomembrane liner from damage that may be caused by exposure to ultraviolet light. Installation of the raincoat was observed.

2.2.4 Geomembrane and Raincoat Warranty

The new HDPE geomembrane liner was manufactured by Poly-Flex and installed by MWM South. Poly-Flex considers the new HDPE geomembrane as replacement material and thus is covered under the terms and conditions of the original warranty. The letter confirming the warranty coverage is provided in Appendix A.

MWM South, Inc has provided a limited warranty on the installation of the geomembrane and the raincoat. This warranty is also provided in Appendix A.

3.0 RESULTS OF THE QUALITY ASSURANCE/QUALITY CONTROL PROGRAM

3.1 GENERAL

Monitoring and testing of the geomembrane liner system during construction was performed in accordance with the Quality Assurance/Quality Control (QA/QC) program as outlined in the CQAP. The following sections and referenced appendices present the results of the QA/QC program.

3.2 QA/QC PROGRAM MONITORING

3.2.1 Daily Progress Reports

As outlined in the CQAP, a JEA resident project representative was on site during construction to observe surface preparation and liner installation and monitor QA/QC program. The JEA resident project representative recorded observed activities, conversations, and other pertinent observations in a Daily Report (Appendix B). The installation contractor, MWM South, also provided a daily progress report during installation (Appendix C).

3.2.2 Inspection Data Sheets

The inspection data sheets contain documentation and observation records of field and laboratory test data in various formats. The inspection data sheets and associated testing documentation are provided in Appendix D.

As outlined in the technical specifications, the contractor was required to provide documentation from the geomembrane manufacturer (Poly-Flex, Inc.) showing that the supplied geomembrane material met the physical properties testing parameters. The material test results are provided in Appendix D.

The JEA resident project representative noted roll labels, recorded placement of the geomembrane rolls on a location map, and documented conformance to approved panel layout plans. The JEA resident project representative also recorded geomembrane seam measurements, inspections, seam testing, and seam repairs as necessary. This information is also provided in Appendix D.

Destructive seam samples were taken from each 500 linear feet of welded field seam, and the samples were sent to AGP Laboratories, Inc., for testing of seam width, peal strength, and shear strength. These test results are provided in Appendix D and indicate conformance with the project requirements.

3.2.3 Photographic Reporting

The JEA resident project representative took photographs and maintained a log of photographs during the construction period. Copies of the photographs and the photograph log are provided in Appendix E.

APPENDIX A

WARRANTY DOCUMENTATION

POLY-FLEX, INC.

2000 W. Marshall Drive Grand Prairie, Texas 75051 USA

888-765-9359 972-337-7113 FAX 972-337-7233

May 30, 2002

Ms. Susan J. Metcalfe
Director
Solid Waste Management
Citrus County Florida
P. O. Box 340
Lecanto, FL 34460


RE: CITRUS COUNTY CENTRAL LANDFILL, PHASE 1 LINER

Dear Ms. Metcalfe

In response to your recent telephone request for a warranty on the replacement material for the Phase 1 Liner repair. Poly-Flex, Inc. does not issue a warranty on replacement material. The replacement material is covered under the terms and conditions of the original warranty.


Thank you,

Sincerely,



Morris E. Jett
General Manager
Poly-Flex, Inc.

cc: Jeff Wilde - MWM South



COPY

LIMITED WARRANTY

Warranty No: 10563G
Effective Date: March 14, 2002

MWM SOUTH, INC. warrants each MWM SOUTH, INC. INSTALLATION to be free from defects in workmanship and to be able to withstand normal weathering from date of installation or sale, whichever occurs first, for a period of Two (2) years for normal use in approved applications. This Limited Warranty does not include damages or defects in MWM SOUTH, INC. INSTALLATIONS resulting from acts of God, casualty or catastrophe including but not limited to: earthquakes, floods, piercing hail, tornadoes or force majeure. The term "normal use" as used herein does not include, among other things, the exposure of MWM SOUTH, INC. INSTALLATIONS to harmful chemicals; abuse of MWM SOUTH, INC. INSTALLATIONS by machinery, equipment or people; excessive pressure from any source; or stress from any source.

Should defects or premature loss of use within the scope of the above Limited Warranty occur, MWM SOUTH, INC. will, at their option, repair or replace the MWM SOUTH, INC. INSTALLATION on a prorata basis at the then current price in such manner as to charge the Purchaser / User only for that portion of the warranted life which has elapsed since purchase of the MWM SOUTH, INC. INSTALLATION. MWM SOUTH, INC. will have right to inspect and determine the cause of any alleged defect in the MWM SOUTH, INC. INSTALLATION and to take appropriate steps to repair or replace the MWM SOUTH, INC. INSTALLATION if a defect exists and is within the term of this Limited Warranty.

Any claim for any alleged breach of this warranty must be made in writing, by certified mail, to the President of MWM SOUTH, INC. within thirty (30) days after the alleged defect is first noticed. Should the required notice not be given, the defect and all warranties shall be deemed to have been waived by the Purchaser, and Purchaser shall have no right of recovery against MWM SOUTH, INC. In the event repairs or replacements are to be effected, said repairs and replacement shall not become due until the area subject to replacement of MWM SOUTH, INC. INSTALLATION is in a clean, dry, unencumbered condition. This includes, but is not limited to, the area available for repair or replacement of MWM SOUTH, INC. INSTALLATION to be free from all water, dirt, sludge, residuals, and liquids of any kind.

MWM SOUTH, INC. 's liability under this warranty shall in no event exceed the replacement cost of the installation sold to the Purchaser for the particular installation in which it failed. Further, under no circumstances shall MWM SOUTH, INC. be liable for any special, direct, indirect, or consequential damages arising from loss of production or any other losses including losses due to personal injuries and product's liability owing to the failure of the material or installation and no allowance will be made for repairs, replacements, or alterations made by the Purchaser without the express written consent of MWM SOUTH, INC.

MWM SOUTH, INC. neither assumes nor authorizes any person other than an officer of MWM SOUTH, INC. to assume for it any other or additional liability in connection with the MWM SOUTH, INC. INSTALLATION made the basis of the Warranty. The Warranty herein is given in lieu of all other possible warranties, either express or implied, and by accepting delivery of the MWM SOUTH, INC. INSTALLATION, Purchaser waives all other possible warranties, except those specifically given.

MWM SOUTH, INC. MAKES NO WARRANTY OF ANY KIND OTHER THAN THAT GIVEN ABOVE AND HEREBY DISCLAIMS ALL WARRANTIES, BOTH EXPRESS OR IMPLIED, OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE.

Purchaser acknowledges by acceptance that the Warranty given herein is accepted in reference to any and all other possible warranties.

The parties expressly agree that the sale hereunder is for commercial or industrial use only.

* * * * READ BEFORE SIGNING * * * *

*** * WARRANTY BECOMES EFFECTIVE UPON RECEIPT OF FINAL PAYMENT * ***

I hereby state I have read and understood the above and foregoing Warranty and agree to such by signing hereunder.

PURCHASER / USER: Citrus County BOCC

LOCATION OF INSTALLATION: Central Landfill Replacement Lining

DESCRIPTION OF INTENDED USE: Landfill Slope Lining

PURCHASER / USER
SIGNATURE _____

(Title)

MWM SOUTH, INC. Jeff Wild

Jeff Wild, P.E., Vice President

Sworn before me this _____ day of _____, 20 _____

Notary Public

APPENDIX B

**JEA RESIDENT PROJECT REPRESENTATIVE
DAILY REPORTS**

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03060-004-C1

CITRUS Co LF Line Repair

Date: 6-18-01

CONTRACT DAY 00 N/A

Weather: M/Sunny

Temperature: _____

Contractor: MWM SOUTH

(1) SKILLED (8) SKILLED

1 - TRAILER WORK
1 - TRAILER EQUIPMENT
1 - DOLER 4556 JD

Work Force: (1) PM

Equipment: 1 - TRUCK F-550

1 - GARR

Work Activities: MOBILIZED ON SITE ATTENDED PRE CONSTRUCTION / PRE INSTALLATION MEETING. ALSO STARTED TO FILL SAND BAGS AND RECON THE SITE IN GENERAL.

DISCUSSIONS INCLUDED FIELD FORMS & REPORTS. DOCUMENTATION OF MANUFACTURERS FIELD REP. AND FIELD TESTING.

ALSO OBTAINED Bulk liner samples of all 7 liner rolls

Tests Performed: _____

Materials Delivered: 7 - ROLLS OF 23 x 500 x 60 MIL TEX LINER

Visitors: ~~None~~ DAVID KEOUGH, JUNY DeVITA

Defective Work to be Corrected: None

Signed: J. A. McPherson

Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. LF Liner Repair

Date: 7/5/01 Thursday

Contract Day # 1

Weather: P.C. + Hot

Temperature: 72° +/- 94° +/-

Contractor: MWM South - Mt. Dora

Work Force: See Attached

Equipment: See Attached

Work Activities: ① MWM stuck dozer in retention pond - 1 hr. to extricate

② Concerns about roll # 1051-5 not meeting the Tensile Properties specification are being addressed @ JEA

③ MWM dug 85 LF of 2'x2' anchor trench @ top of berm on East slope - the excavator is too small to efficiently dig the hard clay encountered - MWM plans to order a larger excavator

④ I spent the AM hrs. reviewing job conditions + specs. w/ DANNY INTELL (JEA) - inventory equipment + material - observe work in progress


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Jeff Wild (MWM South), Danny Intell (JEA)

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

Thursday
MWM
Citrus Co. LF

7/5/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① MWM stuck bulldozer in retention pond - 1 hr to extricate
② DANNY Intell called TRI Testing & Judy DeVita concerning roll # 1051-5 not meeting the Tensile Properties spec. - Judy will confer w/ David Keough & report back → SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	8+	1	
FOREMAN	1	8+	0	Hazy & Warm AM
SKILLED	3	8+	0	
SEMI-SKILLED	11	8+	1	Hot & Humid pm
COMMON	2	8+	0	TEMP: HIGH 94° HRS. LOST DUE TO: ○ FOG LOW 72° RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS.		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTHMOVER			PICKUP TRUCK		
ASP. PAVER			EARTHMOVER			PILE BURNER		
IHI 28J	BACKHOE	8 0	EARTHMOVER			POWER BROOM		
	BACKHOE		FIELD OFFICE			PUMP		
	CRANE-CRAW		FLATBED TRUCK			SPREADER		
	CRANE-TRUCK	(at 48/0 Posi	F-END LOADER	1 0		STEEL ROLLER		
	CURB MACHINE		F-END LOADER			SWEEPER BROOM		
	DISTRIBUTOR	Honda EB 6500	GENERATOR	1 0		TRAFFIC ROLLER		
J/D 455G WT	DOZER	2 0	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB ROLLER		
	DOZER		LABOR VAN			J/D Gator	ATV	4 0
	DRAGLINE		MECH. TAMP			30' Van	Storage Trl.	
	DUMP TRUCK		MIXER					
	DUMP TRUCK		MOTOR GRADER					SEE BACK

CAUSE OF DELAY: * MWM stuck dozer in retention pond - 1 hr to extricate
* IHI 28J excav. too small to dig ~~back~~ anchor trench in hard clay berm - MWM to get bigger excavator

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
○	○

SEE BACK

SEE BACK

REMARKS:	SEE BACK
JEA PROJECT NO. 03860-008-01-0100 Citrus Co. Liner Repair	JEA PROJECT NAME DATE: 7/5/01 DAY OF WEEK: Thursday CONTRACT DAY NO.: 1
VISITORS: Jeff Wild - MWM South	OWNER OR OWNER REP.: Susan Metcalfe
DANNY Intell - JEA	ENGINEER'S OBSERVER: Dan L.

DESCRIPTION OF WORK

- ③ MWM dug 85 LF of each 2'x2' anchor trench e top of berm East slope - the excavator is too small to efficiently dig hard clay encountered - MWM to order larger excavator
- ④ Spent AM hours reviewing job conditions + specs w/ DTI - inventory equip + material - observe work in progress
- [15 blank lines]

JONES, EDMUNDS & ASSOCIATES, INC.
730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT
FIELD DRAFT
(Subject to Engineer's Review)

Weather: Cloudy & Rain
Temperature: 72°/- 92°/-
Contractor: MWM South

Report No.: 03860-008-01-0100
Citrus Co. LF Liner Repair
Date: 7/6/01 Friday
Contract Day # 2

Work Force: See Attached Equipment: See Attached

Work Activities: ① MWM deployed Panels 1 thru 3 on East slope
② MWM took delivery of a larger excavator & dug 85 LF
of anchor trench @ top of berm on East slope
③ MWM Fusion wedge welded seams 1/2 & 2/3
④ MWM partially backfilled anchor trenches @ P1 thru P3-E. slope
⑤ MWM rained out @ 11:30 AM


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative
JONES, EDMUNDS & ASSOCIATES, INC.

Citrus Co
Friday 7/6/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① MWM deployed Panels 1-3 on E. slope
- ② MWM took delivery of a larger excavator + dug 85 LF of anchor trench @ top of berm E. slope
- ③ MWM fusion wedge welded seams 1/2 + 2/3 →

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	5	5	
FOREMAN	1	5	5	
SKILLED	2	5	5	
SEMI-SKILLED				
COMMON	3	5	5	TEMP: HIGH <u>92°</u> HRS. LOST DUE TO: <u>5</u> FOG LOW <u>78°</u> RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTMOVER			PILE BURNER		
IHI 555	BACKHOE	5 5	EARTMOVER			POWER BROOM		
	BACKHOE		FIELD OFFICE			PUMP		
	CRANE-CRAW		FLATBED TRUCK			SPREADER		
	CRANE-TRUCK	Kat 4810 Back-Truck	F-END LOADER	5 5		STEEL ROLLER		
	CURB MACHINE		F-END LOADER			SWEEPER BROOM		
	DISTRIBUTOR	Honda EB6500-2X	GENERATOR	2 5		TRAFFIC ROLLER		
J/D 455G WT	DOZER	5 5	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB ROLLER		
	DOZER		LABOR VAN			ATV	5 5	
	DRAGLINE		MECH. TAMP	J/D Gator 30' Van		Storage Trl	8+0	
	DUMP TRUCK		MIXER					
	DUMP TRUCK		MOTOR GRADER					SEE BACK

CAUSE OF DELAY: * Rain @ 11:30 AM + 1:00 PM Rained Out

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Φ	Φ
SEE BACK	SEE BACK

REMARKS: * MWM

SEE BACK

JEA PROJECT NO. 03860-008-01-0100	JEA PROJECT NAME Citrus Co. Liner Remed.	DATE: 7/6/01	DAY OF WEEK: Friday	CONTRACT DAY NO.: 2
VISITORS:	OWNER OR OWNER REP.: Susan Metcalfe			
	ENGINEER'S OBSERVER:			

DESCRIPTION OF WORK

- ④ MWM partially backfilled ~~to~~ anchor trenches @ P1 thru P3
⑤ Rained out @ 11:30 AM

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Weather: P.C. + Hot - Rain @ 3:30 PM

Temperature: 73° - 94° -

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

- Work Activities:
- ① Excavator broke down - can't dig anchor trench
 - ② MWM deployed Panels 4 thru 16 on East slope - Fusion wedge welded seams 3/4 thru 11/12 on East slope - MWM did not finish Fusion welding because of rain
 - ③ MWM partially backfilled anchor trenches
 - ④ No nondestructive seam testing because of rain

Tests Performed:

Materials Delivered:

Visitors:

Defective Work to be Corrected:

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

Citrus Co.
Sat 7/7/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① Excavator broke down - can't dig anchor trench - 5 hr. delay
② MWM deployed Panels 4 thru 16^{estope} fusion wedge welded seams 3/4 thru 11/12 E slope - did not complete fusion welding b/c. of rain
③ MWM partially backfilled anchor trenches →

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	8	2	P.C. & Hot
FOREMAN	2	8	2	
SKILLED	5	8	2	Rain @ 3:30PM
SEMI-SKILLED				
COMMON	3	8	2	TEMP: HIGH 94° HRS. LOST DUE TO: 2 FOG LOW 73° RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTMOVER			PILE BURNER		
BACKHOE			EARTMOVER			POWER BROOM		
IHI 55J	BACKHOE	3.5 5	FIELD OFFICE			PUMP		
	CRANE-CRAW		FLATBED TRUCK			SPREADER		
	CRANE-TRUCK	G+ 4810 Posi-Track	F-END LOADER	8+	0	STEEL ROLLER		
	CURB MACHINE		F-END LOADER			SWEeper BROOM		
	DISTRIBUTOR	Honda EB 6500-2x	GENERATOR	8+	0	TRAFFIC ROLLER		
J/D 455G W/T	DOZER	8+ 0	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB. ROLLER		
	DOZER		LABOR VAN			J/D Gator	8+ 0	
	DRAGLINE		MECH. TAMP			30' Van	Storage Tr	8+ 0
	DUMP TRUCK		MIXER					
	DUMP TRUCK		MOTOR GRADER					SEE BACK

CAUSE OF DELAY: * IHI 55J broke down - can't dig anchor trench
- 5 hr delay
* Rain @ 3:30PM

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
∅	∅
SEE BACK	SEE BACK

REMARKS:	SEE BACK
----------	----------

JEA PROJECT NO. 03860-008-01-000	JEA PROJECT NAME Citrus Co. Liver Fenod.	DATE: 7/7/01	DAY OF WEEK: Saturday	CONTRACT DAY NO.: 3
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Tom L.		

DESCRIPTION OF WORK

① No non destructive seam testing b/c. of afternoon rain

JONES, EDMUNDS & ASSOCIATES, INC.
730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. LF Liner Repair

Date: 7/8/01 Sunday

Contract Day #4

Weather: P.C. + Hot

Temperature: 74° +/- 95° +/-

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

Work Activities ① MWM fusion wedge welded seams 12/13 thru 14/15 on East slope to complete fusion welding seams on East slope

② MWM nondestructively tested all fusion welded seams on East slope - all seams held pressure for 5 minutes

③ MWM removed + repaired DS 3 thru DS 8 on East slope

④ No vacuum box testing on East slope


Tests Performed: see # ② above

Materials Delivered: φ

Visitors: φ

Defective Work to be Corrected: φ

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

Citrus Co.
Sunday 7/8/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT

(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① MWM fusion wedge welded seams 12/13 thru 14/15 on E slope to complete fusion welding seams on E slope
② MWM non destructively tested all fusion welded seams on E. slope - all held pressure for 5 min. →

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	8+	0	
FOREMAN	1	8+	0	Hazy AM
SKILLED	4	8+	0	
SEMI-SKILLED				Hot + P.C.
COMMON	3	8+	0	TEMP: HIGH <u>95°</u> HRS. LOST DUE TO: <u>FOG</u> LOW <u>73°</u> RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HW HD	TYPE	EQUIPMENT	HW HD	TYPE	EQUIPMENT	HW HD
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTHMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTHMOVER			PALE BURNER		
IHI 55J	BACKHOE	0 0	EARTHMOVER			POWER BROOM		
	BACKHOE		FIELD OFFICE			PUMP		
	CRANE-CRAW		FLATBED TRUCK			SPREADER		
	CRANE-TRUCK	Cat 9810 Peri-Track	F-END LOADER	0 0		STEEL ROLLER		
	CURB MACHINE		F-END LOADER			SWEEPER BROOM		
	DISTRIBUTOR	Honda EB 6500-2X	GENERATOR	8+ 0		TRAFFIC ROLLER		
J/D 455CWT	DOZER	0 0	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB. ROLLER		
	DOZER		LABOR VAN			ATV	4 0	
	DRAGLINE		MECH. TAMP	J/D GATOR	30' Van	Storage Trl.		
	DUMP TRUCK		MIXER					
	DUMP TRUCK		MOTOR GRADER					SEE BACK

CAUSE OF DELAY: φ

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
φ	φ
SEE BACK	SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liner Remed.	7/8/01	Sunday	4
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Alan L.		

DESCRIPTION OF WORK

- ③ I spoke w/ Danny Intell concerning interpretation of the specification outlining the number of destructive tests required - we determined a "seaming period" to be one day + thus we need ≥ 3 destructive coupons from each welding day, totaling 9 coupons
- ④ MWM removed + repaired DS 3 thru DS 8 on East slope
- ⑤ No vacuum box testing on East slope

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641.
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Weather: AM Rain + Hot
Temperature: 75° +/- 95° +/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

- Work Activities:
- ① MWM removed & repaired DS 1 & DS 2 from East slope
 - ② MWM sent sample coupons DS 1 thru DS 8 to TRI Testing via UPS Next Day Air
 - ③ MWM extrusion welded PI to the existing textured HDPE liner on East slope
 - ④ MWM extrusion welded patches on defects & holes from air testing Fusion welds
 - ⑤ No vacuum box testing on East slope

Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative
JONES, EDMUNDS & ASSOCIATES, INC.

MWM Citrus Co.

Monday 7/9/01

Jones
**Edmunds &
 Associates, Inc.**
 CONSULTING ENGINEERS AND SCIENTISTS **JEA**

FIELD DRAFT

(Subject to Engineer's Review.)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION**DESCRIPTION OF WORK**

- ① MWM removed + repaired DS1 + DS2 from East slope
- ② MWM sent sample coupons DS1 thru DS 8 to TRI for testing via UPS next day air
- ③ MWM ext. welded P1 to existing textured HDPE liner

SEE BACK!

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	7	0	Cloudy + Rain AM
FOREMAN	1	1	0	
SKILLED	3	8.5	1	Cloudy + Hot PM
SEMI-SKILLED				
COMMON	3	5.4	1.7	TEMP: HIGH 95° HRS. LOST DUE TO: 1 FOG LOW 75° RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED**HRS. WORKED/HRS. DELAYED****HRS. WORKED/HRS.**

TYPE	EQUIPMENT	HW	HD	TYPE	EQUIPMENT	HW	HD	TYPE	EQUIPMENT	HW	HD
AIR COMP.				DUMP TRUCK				MOTOR GRADER			
ARROW BOARD				DUMP TRUCK				PICKUP TRUCK			
ARROW BOARD				DUMP TRUCK				PICKUP TRUCK			
ASPH. LEVEL BOX				EARTHMOWER				PICKUP TRUCK			
ASPH. PAVER				EARTHMOWER				PILE BURNER			
THE 555	BACKHOE	0	0	EARTHMOWER				POWER BROOM			
	BACKHOE			FIELD OFFICE				PUMP			
	CRANE-CRAW			FLATBED TRUCK				SPREADER			
	CRANE-TRUCK		Cat 4810 Posi-Truck	F-END LOADER	2	0		STEEL ROLLER			
	CURB MACHINE			F-END LOADER				SWEeper BROOM			
J/D 4556 WT	DISTRIBUTOR		Honda EB 6500	GENERATOR	8	1		TRAFFIC ROLLER			
	DOZER	1	0	GRADALL				WATER TRUCK			
	DOZER			GREASE TRUCK				VIB. ROLLER			
	DOZER			LABOR VAN				J/D GATOR	ATV	3	0
	DRAGLINE			MECH. TAMP				Walker 8.5	Generator	8	1
	DUMP TRUCK			MIXER				30' Van	Storage Trl.		
	DUMP TRUCK			MOTOR GRADER							SEE BACK!

CAUSE OF DELAY: Rain - 1 hr - AM

SEE BACK!

SUBCONTRACTORS WORKING:

UTILITY COMPANIES WORKING:



SEE BACK!

SEE BACK!

REMARKS: * Stafford Corby on site after rain

SEE BACK!

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liner Remed.	7/9/01	Monday	5
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Dan Z.		

DESCRIPTION OF WORK

- (4) MWM ext. welded patches on defects & holes from air testing fusion welds
- (5) No vacuum box testing on E. slope

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. LF Liner Repair

Date: 7/10/01 Tuesday

Contract Day # 6

Weather: Cloudy + Rain

Temperature: 81°+/- 94°+/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

Work Activities: ① Deployed one panel of 60 mil textured HDPE liner on West slope
② The County is using a backhoe + inmates to repair the subgrade @ the bottom of the West slope


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

Tuesday Citrus Co.

7/10/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① Deployed one panel of the 60 mil tec HDPE liner on W slope
- ② County using backhoe + inmates to repair subgrade @ bottom of W. slope

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	3 3	7	
FOREMAN	1	3	7	Cloudy & light drizzle (8:45AM)
SKILLED	4	3	7	Continued to rain
SEMI-SKILLED				
COMMON	3	3	7	TEMP: HIGH 94° HRS. LOST DUE TO: 8 FOG LOW 81° RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTHMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTHMOVER			PILE BURNER		
JHI 55 S	BACKHOE	0 0	EARTHMOVER			POWER BROOM		
	BACKHOE		FIELD OFFICE			PUMP		
	CRANE-CRAW		FLATBED TRUCK			SPREADER		
	CRANE-TRUCK	Cat 4810 Pasi-Truck	F-END LOADER	1 9		STEEL ROLLER		
	CURB MACHINE		F-END LOADER			SWEeper BROOM		
	DISTRIBUTOR	Honda EB6500	GENERATOR	0 10		TRAFFIC ROLLER		
J/D 955G WT	DOZER	1 19	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB. ROLLER		
	DOZER		LABOR VAN			J/D GATOR	ATV	1 9
	DRAGLINE		MECH. TAMP			Wacker 8.5	Generator	0 10
	DUMP TRUCK		MIXER			30' Van	Storage Trl.	
	DUMP TRUCK		MOTOR GRADER					SEE BACK

CAUSE OF DELAY: * Rain

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Q	Q
SEE BACK	SEE BACK

REMARKS:

SEE BACK

PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
860-008-01-000	Citrus Co. Liner Remd.	7/10/01	Tuesday	6
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Don L.		

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Weather: Rain
Temperature: 77°/94°

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

Work Activities: ① No Work - Rained Out


Tests Performed: Φ

Materials Delivered: Φ

Visitors: Φ

Defective Work to be Corrected: Φ

Signed:



Resident Project Representative
JONES, EDMUNDS & ASSOCIATES, INC.

Citrus Co.
Wed. 7/11/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

① No Work - Rained Out

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	0	10	Rain Am
FOREMAN	1	0	10	
SKILLED	4	0	10	
SEMI-SKILLED				
COMMON	3	0	10	TEMP: HIGH 99° HRS. LOST DUE TO: / O FOG LOW 77° RAIN COLD WET SURF.
TRAINEES				

TYPE	EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS.	
		HW	HD		HW	HD		HW	HD
AIR COMP.				DUMP TRUCK			MOTOR GRADER		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX				EARTHO MOVER			PICKUP TRUCK		
ASPH. PAVER				EARTHO MOVER			PILE BURNER		
BACKHOE				EARTHO MOVER			POWER BROOM		
BACKHOE				FIELD OFFICE			PUMP		
CRANE-CRAW				FLATBED TRUCK			SPREADER		
CRANE-TRUCK				F-END LOADER			STEEL ROLLER		
CURB MACHINE		Cat 4810 Posi-Track		F-END LOADER	0		SWEeper BROOM		
DISTRIBUTOR		Honda EB6500-2X		GENERATOR	0		TRAFFIC ROLLER		
J/D 4556 WT	DOZER	0		GRADALL			WATER TRUCK		
	DOZER			GREASE TRUCK			VIB. ROLLER		
	DOZER			LABOR VAN			J/D GATOR	ATV	0
	DRAGLINE			MECH. TAMP			Walker 8.5	Generator	0
	DUMP TRUCK			MIXER			30' Van	Storage Trl.	
	DUMP TRUCK			MOTOR GRADER					SEE BACK

CAUSE OF DELAY:

X RAIN

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
①	①
SEE BACK	SEE BACK

REMARKS:	SEE BACK
①	SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co Liner Permed.	7/11/01	Wednesday	7
VISITORS:	OWNER OR OWNER REP.:	Sugar Metcalfe		
	ENGINEER'S OBSERVER:	Tom L.		

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Weather: P.C. + Hot

Temperature: 78° +/- 94° +/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

Work Activities: ① Because the County has not finished grading the base of the West slope, MWM opted to begin deployment from the small panels (#17) back toward the longer panels (#1)

- ② D.S #2 on the East slope did not meet the specs, when tested by the lab - MWM to cut new coupons & resubmitt
- ③ MWM repairing punctures & tears in the existing smooth liner @ the top of berm West slope before deploying liner
- ④ MWM deployed Panels 16 thru 8 today
- ⑤ MWM fusion split wedge welded seams 8/9 thru 15/16 today - everything deployed today was welded
- ⑥ Inmate labor, County employees & equipment prepared the toe of the West slope for liner deployment


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative
JONES, EDMUNDS & ASSOCIATES, INC.

Citrus Co.
Thurs 7/12/01

Jones
Edmunds &
Associates, Inc.
CONSULTING ENGINEERS AND SCIENTISTS JEA

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① Because County has not finished grading the base of the West slope, MWM has opted to begin panel deployment from the small panels (#16) back toward the long panels (#1).
② DS #2 on E. slope did not meet specs. - MWM to cut new → SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	10+	0	P.C. & H/L AM
FOREMAN	1	10+	0	
SKILLED	4	10+	0	11 PM
SEMI-SKILLED				
COMMON	3	8+	0	TEMP: HIGH 94° HRS. LOST DUE TO: 0 FOG LOW 78° RAIN COLD WET SURF.
TRAINEE				

TYPE	EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED	
		HW	IHD		HW	IHD		HW	IHD
AIR COMP.				DUMP TRUCK			MOTOR GRADER		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX				EARTHTMOVER			PICKUP TRUCK		
ASPH. PAVER				EARTHTMOVER			PILE BURNER		
BACKHOE				EARTHTMOVER			POWER BROOM		
BACKHOE				FIELD OFFICE			PUMP		
CRANE-CRAW				FLATBED TRUCK			SPREADER		
CRANE-TRUCK				F-END LOADER			STEEL ROLLER		
CURB MACHINE	Cat 4810 Pari-Truck			F-END LOADER	8+	0	SWEeper BROOM		
DISTRIBUTOR	LEP 6500 Honda - 2X			GENERATOR	8+	0	TRAFFIC ROLLER		
J/D 4556 WT	DOZER	8+	0	GRADALL			WATER TRUCK		
	DOZER			GREASE TRUCK			VIB. ROLLER		
	DOZER			LABOR VAN					
	DRAGLINE			MECH. TAMP			Wacker 8.5		
	DUMP TRUCK			MIXER			Generator	0	0
	DUMP TRUCK			MOTOR GRADER			J/D GATOR	8+	0
							ATV		
									SEE BACK

CAUSE OF DELAY: Ø

SEE BACK

SUBCONTRACTORS WORKING:

Ø

UTILITY COMPANIES WORKING:

Ø

SEE BACK

SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Livestock fence	7/12/01	Thursday	8
VISITORS:	OWNER OR OWNER REP.:	Suzan Metcalfe		
	ENGINEER'S OBSERVER:	Dan L		

coupons + resubmit to lab.

- ③ MWM repairing small punct + tears in existing smooth liner @ top of berm W. slope before deploying liner
- ④ MWM ~~is~~ deployed Panels 16 thru 8 today
- ⑤ MWM fusion split wedge welded seams 8/9 thru 15/18 today - everything that was deployed today
- ⑥ inmate labor, County employees + equip. prepared the toe of the W. slope for liner deployment.

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Weather: P.C. + Rain

Temperature: 76° +/- 93° +/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

Work Activities: ① MWM continues patching existing smooth liner @ top of berm on the West slope

② MWM backfilled the top of berm anchor trench on the East slope by hand (shovels)

③ Inmates repairing toe of West slope damaged by rain

④ MWM regraded the remaining anchor trench @ the top of the berm West slope + dug relief ditches to drain the standing water in the anchor trench

⑤ Danny Intell (JEA) + T rode the jobsite + discussed progress + problems

Tests Performed: Ø

Materials Delivered: Ø

Visitors: DANNY Intell, Judy DeVita, Ken Vogel, Bob White,
Steve Laux - JEA Gainesville

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative
JONES, EDMUNDS & ASSOCIATES, INC.

Report No.: 03860-008-01-0100

Citrus Co. LF Liner Repair

Date: 7/13/01 Friday

Contract Day # 9

Citrus Co.

Fri. 7/13/01

Jones
 Edmunds &
 Associates, Inc.
CONSULTING ENGINEERS AND SCIENTISTS
JEA

FIELD DRAFT

(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION**DESCRIPTION OF WORK**

- ① MW/M continues patching existing smooth liner @ top of berm W. slope
- ② MW/M backfilled E. slope top of berm anchor trench by hand
- ③ Inmates repairing toe of W. slope damaged by rain
- ④ MW/M regraded the remaining anchor trench @ top of berm W. slope SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.				
FOREMAN				Cloudy AM
SKILLED				Rain out @ 11:00 AM
SEMI-SKILLED				
COMMON				TEMP: HIGH 92° HRS. LOST DUE TO: 6 FOG LOW 76° RAIN COLD WET SURF.
TRAINEES				

TYPE	EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED	
		HW	HD		HW	HD		HW	HD
AIR COMP.				DUMP TRUCK			MOTOR GRADER		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX				EARTMOVER			PICKUP TRUCK		
ASPH. PAVER				EARTMOVER			PILE BURNER		
BACKHOE				EARTMOVER			POWER BROOM		
BACKHOE				FIELD OFFICE			PUMP		
CRANE-CRAW				FLATBED TRUCK			SPREADER		
CRANE-TRUCK	Cat 7910 Pari-Track			F-END LOADER	0		STEEL ROLLER		
CURB MACHINE				F-END LOADER			SWEeper BROOM		
DISTRIBUTOR	Honda EB 6500-2X			GENERATOR	2		TRAFFIC ROLLER		
J/D 455G WT DOZER	0			GRADALL			WATER TRUCK		
DOZER				GREASE TRUCK			VIB. ROLLER		
DOZER				LABOR VAN			ATV		
DRAGLINE				MECH. TAMP			Generator		
DUMP TRUCK				MIXER			30' Storage Van Trl.		
DUMP TRUCK				MOTOR GRADER			SEE BACK		

CAUSE OF DELAY: RAIN

SEE BACK!

SUBCONTRACTORS WORKING:



UTILITY COMPANIES WORKING:



SEE BACK |

SEE BACK!

REMARKS:



SEE BACK!

JEA PROJECT NO.:

Citrus Co Liner Remed 03860-001-01-0100

JEA PROJECT NAME:

03860-001-01-0100

DATE:

7/13/01

DAY OF WEEK:

Friday

CONTRACT DAY NO.:

9

VISITORS:

Danny Intell, Judy DeVita, Ken Vogel,

Rob White — JEA

OWNER OR

OWNER REP.:

Susan Metcalfe

ENGINEER'S

OBSERVER:

Dan L.

+ cut some relief ditch to drain the standing water
in the anchor trench

⑤ DTI + I rode the job + discussed progress + problems

Citrus Co.

Sat. 7/14/01

Jones
Edmunds &
Associates, Inc.
CONSULTING ENGINEERS AND SCIENTISTS JEA

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

NO work today - MWM opted to not risk the weather

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.				Rain AM
FOREMAN				
SKILLED				
SEMI-SKILLED				
COMMON				PC after 10:00 Am
TRAINEES				TEMP: HIGH 99° HRS. LOST DUE TO: 8 FOG LOW 74° RAIN COLD WET SURF.

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTMOVER			PILE BURNER		
BACIOHOE			EARTMOVER			POWER BROOM		
BACIOHOE			FIELD OFFICE			PUMP		
CRANE-CRAW			FLATBED TRUCK			SPREADER		
CRANE-TRUCK			F-END LOADER			STEEL ROLLER		
CURB MACHINE	Cat 90/10 Pin Track		F-END LOADER	O		SWEEPER BROOM		
DISTRIBUTOR	EB 6500 Honda - 2X		GENERATOR	O		TRAFFIC ROLLER		
J/D 455 G WT DOZER	O		GRADALL			WATER TRUCK		
DOZER			GREASE TRUCK			VIB. ROLLER		
DOZER			LABOR VAN			Water 8.5 Generator	O	
DRAGLINE			MECH. TAMP			J/D GATOR ATV	O	
DUMP TRUCK			MIXER					
DUMP TRUCK			MOTOR GRADER					SEE BACK

CAUSE OF DELAY:

* Raining in AM + Stafford Cosby (MWM Supl.) called work off

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Φ	Φ
SEE BACK	SEE BACK

REMARKS:

Φ	SEE BACK
---	----------

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
60-008-01-0100	Citrus Co. LF Liner Repair	7/14/01	Saturday	10
VISITORS:	OWNER OR OWNER REP.:	Suzan Metcalfe		
ENGINEER'S OBSERVER:	Dan L.			

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. LF Liner Repair

Date: 7/16/01 Monday

Contract Day # 1/2

Weather: P.C. + Hot

Temperature: 74° +/- 95° +/-

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

Work Activities: ① County repaired subgrade @ bottom of P8 thru P10 on West slope before liner deployment

② MWM deployed Panels 7 thru 10

③ MWM split wedge welded seams P7/8 thru P1/0

④ T measured all seam lengths on West slope to be noted on panel drawing

⑤ T determined destructive test locations for the West slope to be removed after air testing (non-destructive)

⑥ T marked new test locations @ DS-2 on East slope because of unsatisfactory test results


Tests Performed: φ

Materials Delivered: φ

Visitors: φ

Defective Work to be Corrected: φ

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

7/16/01 Monday

Citrus Co.
MWMJones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

730 North Waldo Road • Gainesville, Florida 32641

Telephone: (904) 377-5821 • FAX (904) 377-3166

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- (1) MWM deployed Panels 7 thru 0
 (2) County repaired subgrade @ toe of P 8 thru P 0 before deployment
 (3) MWM split wedge welded & seams P 7/8 thru P 0/1 → SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	10+	0	Clear Am
FOREMAN	1	10+	0	
SKILLED	4	10+	0	PC PM + Hot
SEMI-SKILLED	2	10+	0	TEMP: HIGH 90
COMMON	4	10+	0	LOW 70 HRS. LOST DUE TO: 0 FOG
TRAINNEES				RAIN COLD WET SURF.

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS.		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTHMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTHMOVER			PILE BURNER		
BACKHOE			EARTHMOVER			POWER BROOM		
BACKHOE			FIELD OFFICE			PUMP		
CRANE-CRAW			FLATBED TRUCK			SPREADER		
CRANE-TRUCK	Cat 4810 Pac-Truck		F-END LOADER	5	0	STEEL ROLLER		
CURB MACHINE			F-END LOADER			SWEEPER BROOM		
DISTRIBUTOR	Hand EB6500 -2X		GENERATOR	8+	0	TRAFFIC ROLLER		
J/D 455G WR	DOZER	15 0	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB. ROLLER		
	DOZER		LABOR VAN			J/D GATOR ATV	8+	0
	DRAGLINE		MECH. TAMP			Wacker P.5 Generator		
	DUMP TRUCK		MIXER			30' Van Storage Trl.		
	DUMP TRUCK		MOTOR GRADER			Wacker BPU324SA Rv. Plate	SEE BACK	

CAUSE OF DELAY:

* Broken tip on air tester - not able to pressure test split wedge welds

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Ø	Ø
SEE BACK	SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liner Renov.	7/16/01	Monday	12
VISITORS:	OWNER OR OWNER REP.:	Signature		
ENGINEER'S OBSERVER:	Signature			

DESCRIPTION OF WORK

- (4) measured scan lengths on W. slope
- (5) determined destructive test locations for W. slope
- (6) marked new test locations @ DS-2 on E. slope

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860 - 008 - 01 - 010c

Citrus Co. LF Liner Repair

Date: 7/17/01 Tuesday

Contract Day # 13

Weather: P.C. + Warm

Temperature: 72 +/- 92 +/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

Work Activities: ① MWM backfilling East slope anchor trench by hand (shovels) because Cat Posi-Track broke down
② MWM compacting East slope anchor trench w/ rev. plate
③ MWM stopped work because of Posi-Track break down
+ the air testing needles are leaking - MWM ordered new needles


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

MWM

Tuesday 7/17/01

Jones
Edmunds &
Associates, Inc.
CONSULTING ENGINEERS AND SCIENTISTS JEA

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- (1) MWM backfilling E. slope anchor trench by hand because Pori-Track broke down
- (2) mwm compacting E. slope anchor trench w/ rev. plate
- (3) MWM stopped work because of Pori-Track breakdown & the SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	4	6	
FOREMAN	1	4	6	
SKILLED	2	4	6	
SEMI-SKILLED	3	4	6	
COMMON				TEMP: HIGH 90 HRS. LOST DUE TO: ○ FOG
TRAINNEES				LOW 70 RAIN COLD WET SURF.

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPM. LEVEL BOX			EARTMOVER			PICKUP TRUCK		
ASPM. PAVER			EARTMOVER			PILE BURNER		
BACKHOE			EARTMOVER			POWER BROOM		
BACKHOE	30' Storage		FIELD OFFICE			PUMP		
CRANE-CRAW			FLATBED TRUCK			SPREADER		
CRANE-TRUCK	Cat 4810 Pori-Track		F-END LOADER	1	9	STEEL ROLLER		
CURB MACHINE			F-END LOADER			SWEeper BROOM		
DISTRIBUTOR	Honda EB 6500		GENERATOR	0	0	TRAFFIC ROLLER		
DOZER	10:0		GRADALL			WATER TRUCK		
DOZER			GREASE TRUCK			VIB. ROLLER		
DOZER			LABOR VAN			1/2 CAT 2	ATV	4:0
DRAGLINE			MECH. TAMP			Walker 8.5 Generator	0:0	
DUMP TRUCK			MIXER			Walker BPU334T Rev. Plate	1:0	
DUMP TRUCK			MOTOR GRADER			SEE BACK		

- CAUSE OF DELAY: (1) Cat Pori-Track broke down - can't finish backfilling
(2) No needles for air testing

SEE BACK

SUBCONTRACTORS WORKING:



UTILITY COMPANIES WORKING:



SEE BACK

SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liver Renov.	7/17/01	Tuesday	13
VISITORS:	OWNER OR OWNER REP.:	Sgtan Metcalfe		
	ENGINEER'S OBSERVER:	John L		

DESCRIPTION OF WORK

air testing needles are leaking - MWM ordered
new needles

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. LF Liner Repair

Date: 7/18/01 Wednesday

Contract Day # 14

Weather: P.C. & Hot

Temperature: 72° +/- 92° +/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

- Work Activities:
- ① MWM waiting on UPS to deliver A.T.
 - ② Cat Posi-Track still broke down - no backfilling anchor trenches
 - ③ MWM installed last remaining panel on West slope & welded it to the previously installed panels
 - ④ MWM extrusion welded P 15/16 on West slope because the air chamber from wedge welding did not allow a conclusive air test


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

MWM 7/18/01

Tuesday
Wednesday

Jones
Edmunds &
Associates, Inc.
CONSULTING ENGINEERS AND SCIENTISTS JEA

Telephone: (904) 377-5821 • FAX (904) 377-3166

FIELD DRAFT

(Subject to Engineer's Review)

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK				
(1) MWM waiting on UPS to deliver A.T. needles				
(2) Cat Posi-Track still broke down - no backfilling				
(3) MWM installed last remaining panel on West slope + welded it to previously installed panels →				
PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.				P.C. & Hot
FOREMAN	1	7	3	Rain @ 2:30 PM
SKILLED	4	7	3	
SEMI-SKILLED				
COMMON	1	7	3	TEMP: HIGH 92° HRS. LOST DUE TO: 3 FOG LOW 72° (RAIN) COLD WET SURF.
TRAINNEES				

TYPE	EQUIPMENT	HWI HDI	TYPE	HRS. WORKED/HRS. DELAYED	EQUIPMENT	HWI HDI	TYPE	HRS. WORKED/HRS. DELAYED	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK				MOTOR GRADER			
ARROW BOARD			DUMP TRUCK				PICKUP TRUCK			
ARROW BOARD			DUMP TRUCK				PICKUP TRUCK			
ASPH. LEVEL BOX			EARTHTMOVER				PICKUP TRUCK			
ASPH. PAVER			EARTHTMOVER				PILE BURNER			
BACKHOE			EARTHTMOVER				POWER BROOM			
BACKHOE		30' Storage	FIELD OFFICE	8+10			PUMP			
CRANE-CRAW			FLATBED TRUCK				SPREADER			
CRANE-TRUCK		Cat 4810 Posi-Track	F-END LOADER	0/10			STEEL ROLLER			
CURB MACHINE			F-END LOADER				SWEeper BROOM			
DISTRIBUTOR		Honda EB6500	GENERATOR				TRAFFIC ROLLER			
J/D 455 G	DOZER	10/0	GRADALL				WATER TRUCK			
	DOZER		GREASE TRUCK				VIB. ROLLER			
	DOZER		LABOR VAN		SYDGATOR		ATV			
	DRAGLINE		MECH. TAMP		Wacker 8.5		Generator			
	DUMP TRUCK		MIXER		Wacker BP0334ST		Rev. Plate			
	DUMP TRUCK		MOTOR GRADER				SEE BACK			

CAUSE OF DELAY: * Rain @ 2:30 PM
* Posi-Track still broke down
* still waiting on A.T. needles

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
(P)	(P)
SEE BACK	SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. liner repair	7/18/01	Wednesday	14
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Don L.		

④ MWM extrusion welded P 15/16 on West slope because the air chamber from wedge welding did not allow a ~~com~~ conclusive A.T.

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-010C

Citrus Co. LF Liner Repair

Date: 7/21/01 Saturday

Contract Day # 17

Weather: Cloudy AM

Temperature: 74° +/- 94° +/-

Contractor: MWM South

Work Force: See Attached Equipment: See Attached

Work Activities: ① MWM arrived @ 9:30 AM - watching weather
② MWM clean up debris from West slope stormwater ditch
③ Air test seams on West slope
④ Heat weld patches @ air test locations +
extrusion weld some


Tests Performed:

Materials Delivered:

Visitors:

Defective Work to be Corrected:

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① MWM arrived @ 9:30 AM - watching weather
- ② MWM clean up debris from W. slope stormwater ditch
- ③ MWM air test seams on West slope
- ④ MWM heat weld patches @ air test locations & some SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	8+	0	
FOREMAN				
SKILLED	3	8+	0	
SEMI-SKILLED				
COMMON	1	8+	0	TEMP: HIGH <u>94+/-</u> HRS. LOST DUE TO: <input checked="" type="checkbox"/> FOG LOW <u>74+/-</u> RAIN COLD WET SURF.
TRAINEES				

HRS. WORKED/HRS. DELAYED

HRS. WORKED/HRS. DELAYED

HRS. WORKED/HRS.

TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTHMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTHMOVER			PILE BURNER		
BACKHOE			EARTHMOVER			POWER BROOM		
BACKHOE		30' Storage	FIELD OFFICE	8+ 10		PUMP		
CRANE-CRAW			FLATBED TRUCK			SPREADER		
CRANE-TRUCK		Cat 4810 Posi	F-END LOADER	0 0		STEEL ROLLER		
CURB MACHINE			F-END LOADER			SWEeper BROOM		
DISTRIBUTOR		Honda EB6500	GENERATOR	4 0		TRAFFIC ROLLER		
DOZER			GRADALL			WATER TRUCK		
JD 455G	DOZER	10 0	GREASE TRUCK			VIB. ROLLER		
DOZER			LABOR VAN					
DRAGLINE			MECH. TAMP			S/D GATOR	ATV	4 0
DUMP TRUCK			MIXER			Wacker 8.5 Generator	0 0	
DUMP TRUCK			MOTOR GRADER			Wacker 8PCU3M5 Rev. Plate	0 0	

CAUSE OF DELAY:

∅

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
	∅

SEE BACK

SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus G. Liner Repair	7/21/01	Saturday	17
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Dam L.		

extrusion welding.

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-010c

Citrus Co. LF Linc Repair

Date: 7/23/01 Monday

Contract Day # 19

Weather: Cloudy & Rainy

Temperature: 74° +/- 88° +/-

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

Work Activities: ① MWM cut out all destructive test coupons on West slope & heat welded patches over cuts
② MWM heat welded patches over air test locations on West slope
③ MWM extrusion welded patches between light drizzle-AM
④ MWM completed some vacuum box testing on the West slope before being rained out


Tests Performed:

Materials Delivered:

Visitors:

Defective Work to be Corrected:

Signed:

Dan J.

Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

MWM

Jones
Edmunds &
Associates, Inc.
CONSULTING ENGINEERS AND SCIENTISTS
JEA

FIELD DRAFT

(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION**DESCRIPTION OF WORK**

- (1) MWM cut out all destructive test coupons on West slope & heat welded patches over cuts - also heat
- (2) MWM heat welded patches over air test locations on W. slope
- (3) MWM ext. welding patches between light drizzle AM → SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	7.5	2.5	
FOREMAN	1	7.5	2.5	Cloudy + some light drizzle AM
SKILLED	5	7.5	2.5	Windy PM - Rain @ 2:15 PM
SEMI-SKILLED				
COMMON				TEMP: HIGH 88° HRS. LOST DUE TO: 2.5 FOG
TRAINEES				LOW 74° RAIN COLD WET SURF.

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	H/W/H/D	TYPE	EQUIPMENT	H/W/H/D	TYPE	EQUIPMENT	H/W/H/D
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX			EARTMOVER			PICKUP TRUCK		
ASPH. PAVER			EARTMOVER			PILE BURNER		
BACKHOE			EARTMOVER			POWER BROOM		
BACKHOE	30' Storage		FIELD OFFICE	8+10		PUMP		
CRANE-CRAW			FLATBED TRUCK			SPREADER		
CRANE-TRUCK	Cat 4810 Pos.		F-END LOADER	0 0		STEEL ROLLER		
CURB MACHINE			F-END LOADER			SWEeper BROOM		
DISTRIBUTOR	Honda EB 6500-ZX		GENERATOR	7 3		TRAFFIC ROLLER		
J/D 455G	DOZER	0 0	GRADALL			WATER TRUCK		
	DOZER		GREASE TRUCK			VIB. ROLLER		
	DOZER		LABOR VAN		J/D GATOR	ATV	7 3	
	DRAGLINE		MECH. TAMP		Wacker 8.5	Generator	4 10	
	DUMP TRUCK		MIXER		Wacker BPU3345	Rev. Plate	10 0	
	DUMP TRUCK		MOTOR GRADER					SEE BACK

CAUSE OF DELAY: * rained out @ 2:15 PM

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Ø	Ø
SEE BACK	SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liner Repair	7-23-01	Monday	19
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Dan L.		

DESCRIPTION OF WORK

④ MWM completed some vacuum box testing on
W. slope before rained out

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-010c

Citrus Co. Liner Remediation

Date: 7/24/01 Tuesday

Contract Day # 20

Weather: Cloudy & Warm

Temperature: 74° +/- 88° +/-

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

- Work Activities:
- ① MWM vacuum box testing seams on both East and West slopes - some leaks detected + marked for repair
 - ② MWM trimmed 60 mil textured HDPE liner @ base of West slope to 4' for bottom anchor
 - ③ T permanently marked + organized the destructive test coupons + the roll labels
 - ④ MWM installed a 4' wide cap strip over seam PI/existing on the East slope. Cap strip still needs extrusion welding.
 - ⑤ MWM received destructive test results - everything o.k. except PI/existing on West slope. MWM plans to cap like East slope.
 - ⑥ MWM extrusion welding patches over destructive test + air test locations on West slope
 - ⑦ Progress meeting w/ Susan Metcalfe (County)


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

MWM

Tuesday
7/24/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- ① MWM ver. box testing both slopes - some leaks detected & are marked for repair
 ② MWM trimmed 60 mil tex HDPE liner @ base of West slope to 4' for bottom anchor

SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	10	1	Cloudy & Warm
FOREMAN	1	10	1	
SKILLED	5	10	1	
SEMI-SKILLED	1	10	1	Several light rains during day
COMMON				TEMP: HIGH 88° HRS. LOST DUE TO: 1. FOG
TRAINEES				LOW 74° RAIN 2. COLD WET SURF.

TYPE	EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED		EQUIPMENT	HRS. WORKED/HRS. DELAYED	
		HW	HD		HW	HD		HW	HD
AIR COMP.				DUMP TRUCK			MOTOR GRADER		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD				DUMP TRUCK			PICKUP TRUCK		
ASPH. LEVEL BOX				EARTHTMOVER			PICKUP TRUCK		
ASPH. PAVER				EARTHTMOVER			PILE BURNER		
BACKHOE				EARTHTMOVER			POWER BROOM		
BACKHOE	130' Storage			FIELD OFFICE			PUMP		
CRANE-CRAW				FLATBED TRUCK			SPREADER		
CRANE-TRUCK	Cat 9810 Posi-Truck			F-END LOADER	1	0	STEEL ROLLER		
CURB MACHINE				F-END LOADER			SWEeper BROOM		
DISTRIBUTOR	Honda EB6500 - 2X			GENERATOR	8+	0	TRAFFIC ROLLER		
DOZER				GRADALL			WATER TRUCK		
J/D 455G	DOZER	10	0	GREASE TRUCK			VIB. ROLLER		
	DOZER			LABOR VAN			Wacker 8.5 Generator	4	0
	DRAGLINE			MECH. TAMP			Wacker BAU Rev. Plate		
	DUMP TRUCK			MIXER					
	DUMP TRUCK			MOTOR GRADER					SEE BACK

CAUSE OF DELAY: Several light rains today which stopped work briefly

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Ø	Ø
SEE BACK	SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Liner Repair		Tuesday	20
VISITORS:	OWNER OR OWNER REP.:	Susan Metcalfe		
	ENGINEER'S OBSERVER:	Alan L.		

DESCRIPTION OF WORK

- ③ I permanently marked & organized the dest. coupons & the roll labels
- ④ MWM installed a 4' wide cap strip over the ext. weld @ P1/ existing on the East slope. Cap strip from roll # 1047-5 - cap strip still needs ext. welding
- ⑤ MWM received dest. test results - everything o.k. except PO to existing on West slope. MWM plans to run cap strip just as done on E. slope.
- ⑥ MWM ext. welding patches from dest. & A.T. on West slope
- ⑦ progress meeting w/ Susan Metcalfe (C.)

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. Liner Remediation

Date: 7/25/01 Wednesday

Contract Day # 21

Weather: P.C. + Hot

Temperature: 74° +/- 94° +/-

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

Work Activities: ① I met w/ Raymond Wild (MWM Pres.) + Stafford Cosby (MWM Supt.) on site @ 7:30 AM. Ray Wild feels MWM is not responsible for welding new liner to existing liner on North end of both slopes. Mr. Wild was very volatile, so I suggested he submit a RFI to JEA. This suggestion did not make Mr. Wild any happier. My suggestion ended the meeting.

② MWM ~~had~~ installed + extrusion welded a cap strip over the area between DS 2-A + DS 2-B on the East slope.

③ Stafford Cosby (MWM Supt.) ended work @ site after a phone conversation w/ Ray Wild - MWM off site @ 11:00 AM


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUND'S & ASSOCIATES, INC.

MWM
Wed. 7/25/01

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

FIELD DRAFT
(Subject to Engineer's Review)

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

① I met w/ Raymond Wild (MWM Pres.) + Stafford Cosby (MWM Supt.) on site @ 7:30 AM. Ray Wild feels he is not responsible for welding new liner to old - Mr. Wild was very volatile, so I suggested him to submit a RFI - this suggestion d.b. SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	3	7	Hazy AM
FOREMAN				
SKILLED	4	3	7	P.C. + Hot PW
SEMI-SKILLED	1	3	7	
COMMON				TEMP: HIGH 99 HRS. LOST DUE TO: O FOG
TRAINEES				LOW 74 RAIN COLD WET SURF.

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI	TYPE	EQUIPMENT	HWI HDI
AIR COMP.			DUMP TRUCK			MOTOR GRADER		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ARROW BOARD			DUMP TRUCK			PICKUP TRUCK		
ASPM. LEVEL BOX			EARTMOVER			PICKUP TRUCK		
ASPM. PAVER			EARTMOVER			PILE BURNER		
BACKHOE			EARTMOVER			POWER BROOM		
BACKHOE	30' Stares		FIELD OFFICE	8+10		PUMP		
CRANE-CRAW			FLATBED TRUCK			SPREADER		
CRANE-TRUCK	Cat 4810 Pos. - Track		F-END LOADER	0 0		STEEL ROLLER		
CURB MACHINE			F-END LOADER			SWEEPER BROOM		
DISTRIBUTOR	Honda EB 6500-2*		GENERATOR	3 0		TRAFFIC ROLLER		
DOZER	10 0		GRADALL			WATER TRUCK		
DOZER			GREASE TRUCK			VIB. ROLLER		
DOZER			LABOR VAN		Wacker 8.5	Generator	0 0	
DRAGLINE			MECH. TAMP		Wacker BPU	Rv. Plate	0 0	
DUMP TRUCK			MIXER					
DUMP TRUCK			MOTOR GRADER					SEE BACK

CAUSE OF DELAY: X Ray Wild shut down job per Stafford Cosby (MWM)

SEE BACK

SUBCONTRACTORS WORKING:	UTILITY COMPANIES WORKING:
Φ	Φ
SEE BACK	SEE BACK

REMARKS:

SEE BACK

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liner Repair	7-25-01	Wednesday	21
VISITORS:	Raymond Wild (Pres. MWM South)	OWNER OR OWNER REP.:	Susan Metcalfe	
		ENGINEER'S OBSERVERS:	Dan L.	

DESCRIPTION OF WORK

not make Mr. Wild any happier. My suggestion ended the meeting.

- (2) MWM installed + ext. welded cap strip over area between DS 2-A + DS 2-B on E. slope
- (3) Stafford Cosby ended work after a phone ~~call~~ conversation w/ Ray Wild - MWM off site @ 11:00AM

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. Liner Remediation

Date: 10/4/01

Thursday

Weather: M. Sunny + Warm

Temperature: 64°/ 84°

Contractor: MWM South

Work Force: See Attached

Equipment: See Attached

Work Activities: ① MWM installing white reinforced PE rain cover on the East slope. They installed 3 panels yesterday & intend to finish East slope today.

② Installation procedure includes cutting the PE sheet to length, sewing the field seam, taping both sides (top + bottom) of sewn seam, + burying the top in a → 6" wide x 1/2" deep anchor trench.

③ Per Chuck (MWM Supt.), the County is responsible for anchoring @ the bottom of the slope

Tests Performed:



Materials Delivered:



Visitors:



Defective Work to be Corrected:



Signed:

Resident Project Representative

JONES, EDMUND'S & ASSOCIATES, INC.

MWM South
Thursday 10/4/01
Citrus Co. LF

Jones
Edmunds &
Associates, Inc. JEA
CONSULTING ENGINEERS AND SCIENTISTS

Telephone: (904) 377-5821 • FAX (904) 377-3166

730 North Waldo Road • Gainesville, Florida 32641

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

- (1) MWM inst. PE rain cover on E. slope - try to finish today
- (2) Procedure includes pulling sheet of PE to length; sewing the field seams, taping both sides (top & bottom) of sewn field seams, & burying top in 6" x 12" anchor trench — → SEE BACK

PERSONNEL	NO.	HRS. WORK'D	HRS. DELAY'D	DESCRIBE WEATHER AND EFFECTS OF WEATHER ON THE JOB:
SUPT.	1	8+	0	
FOREMAN				
SKILLED	4	8+	0	
SEMI-SKILLED				
COMMON				TEMP: HIGH 84° HRS. LOST DUE TO: 0 FOG
TRAINNEES				LOW 64° RAIN COLD WET SURF.

HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED			HRS. WORKED/HRS. DELAYED		
TYPE	EQUIPMENT	HWI HD	TYPE	EQUIPMENT	HWI HD	TYPE	EQUIPMENT	HWI HD
AIR COMP.			DUMP TRUCK				MOTOR GRADER	
ARROW BOARD			DUMP TRUCK			Ford 1 Ton	PICKUP TRUCK	
ARROW BOARD			DUMP TRUCK			Ford Ranger	PICKUP TRUCK	
ASPH. LEVEL BOX			EARTMOVER				PICKUP TRUCK	
ASPH. PAVER			EARTMOVER				PILE BURNER	
BACKHOE			EARTMOVER				POWER BROOM	
BACKHOE			FIELD OFFICE				PUMP	
CRANE-CRAW			FLATBED TRUCK				SPREADER	
CRANE-TRUCK	ASV 4810 Posi		F-END LOADER	4	0		STEEL ROLLER	
CURB MACHINE			F-END LOADER				SWEeper BROOM	
DISTRIBUTOR			GENERATOR				TRAFFIC ROLLER	
DOZER			GRADALL				WATER TRUCK	
DOZER			GREASE TRUCK				VIB. ROLLER	
DOZER			LABOR VAN			Vermeer Walk-Behind trencher	1	0
DRAGLINE			MECH. TAMP					
DUMP TRUCK			MIXER					
DUMP TRUCK			MOTOR GRADER					SEE BACK

CAUSE OF DELAY:

* Too much moisture in air in AM for seam tape to adhere to rain-cover — had to wait for sun to clear the trees to dry the moisture

SEE BACK!

SUBCONTRACTORS WORKING:

Q

UTILITY COMPANIES WORKING:

Q

SEE BACK

SEE BACK

REMARKS: * North end of the East slope has mulch (sticks) for subgrade — DTI says Citrus Co. resp. for subgrade

SEE BACK!

JEA PROJECT NO.	JEA PROJECT NAME	DATE:	DAY OF WEEK:	CONTRACT DAY NO.:
03860-008-01-0100	Citrus Co. Liner Lined.	10/4/01	Thursday	N/A

VISITORS:

OWNER OR
OWNER REP.:

Susan Metcalf

ENGINEER'S
OBSERVER:

Dan L.

DESCRIPTION OF WORK

Citrus Co. responsible for anchoring @ bottom
of slope

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

FIELD DRAFT

(Subject to Engineer's Review)

Report No.: 03860-008-01-0100

Citrus Co. Liner Remediation

Date: 10/9/01

Tuesday

Weather: Cloudy, Windy, & Cool

Temperature: 62°/- 82°/+

Contractor: MWM South

Work Force: N/A

Equipment: N/A

Work Activities: ① MWM has demobilized until the County has the West slope prepared for rain cover installation.

② The North side of the East slope rain cover is simply ballasted w/ sandbags. The intent was for this side to be in an anchor trench. Notified David Keough (JEA) via fax of this & several other issues.

③ RPR photographed various aspects of the rain cover installation - see photo log

Tests Performed:

∅

Materials Delivered:


∅

Visitors:

∅

Defective Work to be Corrected: See Fax dated 10/9/01

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

Weather: Cloudy + Cool

Temperature: _____

Contractor: MWM South

Work Force: Not on Site

Equipment: Not on Site

- Work Activities:
- ① Delivered DS archive & material roll labels to Susan Metcalfe @ Citrus Co. Solid Waste
 - ② Met briefly w/ Susan Metcalf to discuss project satisfaction and completeness.
 - ③ Observed the project areas and noted any deficiencies.


Tests Performed: Ø

Materials Delivered: Ø

Visitors: Ø

Defective Work to be Corrected: Ø

Signed:



Resident Project Representative

JONES, EDMUNDS & ASSOCIATES, INC.

FIELD DRAFT

(Subject to Engineer's Review)

Destructive Samplers for East Slope

Sample size 14" x 3"

criteria :- one DS per 500 LF or 3 per seaming period - whichever is greater

- plus, judgemental sampler as needed

P1 extruded	DX1	59' from top
P 1/2 } one seaming period	3	DS1 53' from top
P 2/3 } 7/6/01 PM	3	DS2 52' from top

P 3/4 }	one seaming period	7/7/01 AM	DS3
P 4/5 }			
P 5/6 }			
P 6/7 }			

P 8/9 }	one seaming period	7/7/01 PM	DS4 36' " "
P 9/10 }			
P 10/11 }			
P 11/12 }			

P 12/13 }	DS6 33' from top	3 tests DS7 29' from top
P 13/14 }	one seaming period	
P 14/15 }	7/8/01 AM	
P 15/16 }	DS8 27' " "	

* will take one DS per lap to fulfill criteria *

P1 to existing liner : 7/7/01 top 20' - one seaming per
 7/8/01 remainder - one seaming per

DX 1 P1 to existing 59' from top

DS1 P1/2 53' from top

DS2 P2/3 52' from top

one scanning

period 7/6/01

DS3 P6/7 46' from top

DS4 P10/11 36' from top

DS5 P11/12 37' from top

FIELD DRAFT

(Subject to Engineer's Review)

one scanning

period 7/7/01

DS6 P12/13 33' from top

DS7 P13/14 29' from top

DS8 P14/15 27' from top

one scanning

period 7/8/01

TOP



Anchor Trench

cut off per

DTI

East Slope

Scan Lengths East Slope **FIELD DRAFT**
(Subject to Engineer's Review)

P 1 - 103'

P 1/2 - 90'

P 2/3 - 80'

P 3/4 - 79'

P 4/5 - 76'

P 5/6 - 74'

P 6/7 - 71'

P 7/8 - 68'

P 8/9 - 67'

P 9/10 - 62'

P 10/11 - 59'

P 11/12 - 59'

P 12/13 - 56'

P 13/14 - 53'

P 14/15 - 54'

P 15/16 - 21'

P 16 - 8'

subtract 2' for cutting of
bottom per DTI

FIELD DRAFT
(Subject to Engineer's Review)


West Slope Destructive Tests

DX 2 PO to existing - extrusion weld

DS9	P 0/1	wedge welds
DS10	P 3/4	
DS11	P 6/7	
DS12	P 9/10	
DS13	P 11/12	
DS14	P 13/14 judgemental	
* DS15	P 15/16	

* moved this test location because P 15/16 unable to air test + had to ext. weld entire seam

7/16/01 Scanning Period	DX-2	POA to existing	40' from bottom
	DS-9	P0B/1	102' from top
	DS-10	P3/4	88' " "
	DS-11	P6/7	73' " "
7/12/01 Scanning Period	DS-12	P9/10	57' " "
	DS-13	P11/12	45' " "
	DS-14	P13/14	27' " "
	DS-15	P14/15	16' " "



PROJECT NUMBER: _____ SHEET ____ OF ____
PROJECT NAME: **FIELD DRAFT**
BY: _____ DATE: _____
(Subject to Engineering Review)
SUBJECT: _____
CHECKED BY: _____ DATE: _____

Seam Length - West Slope

POA/OB	12'
POA/existing	96'
POB/existing	34'
PO/P1	129'
P1/P2	123'
P2/3	121'
P3/4	117'
P4/5	111'
P5/6	106'
P6/7	101'
P7/8	94'
P8/9	90'
P9/10	83'
P10/11	79'
P11/12	67'
P12/13	65'
P13/14	57'
P14/15	49'
P15/16	39'
P16/17	17'

JONES, EDMUNDS & ASSOCIATES, INC.

730 N.E. Waldo Road
Gainesville, Florida 32641
(352) 377-5821

DAILY OBSERVATION REPORT

Report No.: 03866-004-C1

CITRUS CO CENTRAL LF LINER REMEDIATION

Weather: P/Cloudy
Temperature: AM 67° +/-

Date: 1-25-02

(4) HOURS

Contractor: MWM SOUTH

Work Force: NONE ON SITE Equipment: NONE ON SITE

Work Activities: THE PURPOSE OF SITE VISIT WAS TO DISCUSS THE REMEDIATION TO THE DURASKIM (RAMCOAT) AS A RESULT OF WIND BLOWN DAMAGE. AT THE REQUEST OF CLIENT, SUSAN METCALFE, I WAS TO MEET WITH JEFF WILD, PROJECT MANAGER MWM SOUTH. UPON ARRIVING I WAS INFORMED THAT MR. WILD WAS NOT GOING TO ATTEND. THE WEST SIDE SLOPE STORMWATER GEOMEMBRANE INSTALLATION REMAINED INCOMPLETE WITH THE FOLLOWING AREA'S OF CONCERN:

- ANCHORING INCOMPLETE - BACKFILLING, ATTACHING TERMINATION
 - HORIZONTAL SEAM WITH NUMEROUS HOLES
 - PIPE PENETRATIONS
 - TAPE USED TO COVER SEAMS INCORRECTLY INSTALLED
 - WRINKLES ARE PRESENT
 - CUTS & TEARS HAVE NOT BEEN REPAIRED
 - SAND BAGS WERE LEFT UNDER THE LINER
- A TOTAL OF (45) DEFECTIVE AREA'S HAVE BEEN IDENTIFIED DURING THIS SITE VISIT

Tests Performed: NONE

PROBLEMS?
45 DEFECTS!!

Materials Delivered: NONE

Visitors: SUSAN METCALFE, & PUBLIC WORKS DIRECTOR

Defective Work to be Corrected: SEE ABOVE

Signed:

Daniel T. Shubell
Resident Project Representative
JONES, EDMUNDS & ASSOCIATES, INC.

APPENDIX C

INSTALLATION CONTRACTOR

DAILY PROGRESS REPORTS

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Cosley
 Project Citrus CO F10
Liner Repair
 → MWM SOUTH JOB No. 10563

Month JUN Date 6/18/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High _____ Low _____
 Time: Start _____ End _____

MWM Employee	Hours	Labor Service Names	Boots
1. Samuel Sainz	3.5	1	8 ✓
2. Ramon Rodriguez R.R.-560 6494 34	34	(D-6)-5	8 ✓
3. Rosalinda Carrasco PC 581-07-3408	3	m-d7	8
4. Cesar Garcia CG-631-51-7284	4	D-5 ts	8
5. GERMAN MUYA E.VT	5		8 ✓
6. C.B.Taylor	6		
7. B. Williams	7		
8. Terriy Parker	8		
Total Hours	8	Total Hours	

Description of work.

filling sand bags moving liner, took several loads back
 of the liner to site moving equipment to Spruce Creek

Equipment used and rented

455 TD Tree Loader, Posi Track, 6x6 50 Gal.

ADDITIONAL INFORMATION

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor Stafford Cushing
 Project Liner Repair
Citrus Co Landfilled
 → MWM SOUTH JOB No. 10563

Day Sun Date 7/8/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High 73° Low 73°
 Time: Start 7am End 5:30pm

MWM Employee	Hours	Labor Service Name	Hours
1 C.B.Taylor	10	1 Baume Sector	9
2 B.Williams	10	2 Tim Baume	9
3 Maurice Ahern	10	3	
4 Antonio Rivero	10	4	
5 Antonio Solorio	10	5	
6		6	
7		7	
8		8	
Total Hours		Total Hours	

Description of work East Slope, 6 mil HDPE Perforated Liner
Air testing DS testing, Repairs, Welder 3.5 hours

Equipment used and rented. Desinfacer, 455 SD Track Loader, 6x5 Spreader
6500 Honda Gen, 5000, Stand-Ber, Hot Shoe Welder, Repair
Welder, Air testing Equipment Small Hand Tools

ADDITIONAL INFORMATION

West Slope

24 hours 264⁰⁰ 0140

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor

Stafford Cosby

Project

Citrus Co Landfill→ MWM SOUTH Job No. 10563

Dry Date 7/9/01
 Weather: Snow Rain Wind
 Temperature: High Low
 Time: Start 7:00am End 5:30pm

MWM Employee	Hours	Labor Service Names	Hours
1 C.B. Taylor	10	1 Tom Brown	4 1/2
2 Mayine Adams	10	2 Bruce Jacobish	4 1/2
3 Antonio Perez	10	3 Shawn Stevenson	4 1/2
4 Octavio Serna	10	4	
5 B. Williams	10	5	
6		6	
7		7	
8		8	
Total Hours		Total Hours	

Description of work

East Slope Cornil HDPE liner, DS Tacking
Patch job, Clean up Extrusion welding

Equipment used and rented.

Repair welder, Small Hand Coplay 85Kw
Gen, 6500 Honda 5000 Hander Gen, 6x4 SD Gates,
Tack, Tack, 4x5 SD Track Loader, Poi Tack.

ADDITIONAL INFORMATION

Chuck @ Mission

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor Stofford Casley
 Project Citrus Co Landfill
 → MWM SOUTH JOB No. 10563

Day Tue Date 7/10/01
 Weather: Sunny Cloudy Snow _____
 Temperature: High _____ Low _____
 Time: Start 7 AM End 12:30 PM

MWM Employee	Hours	Labor Service Name	Hours
1 C.B.Taylor	4	1 Tim Brown	4
2 B.Williams	4	2 Sherry Standen	4
3 Maurice Ahern	4	3 Scott Balcony	4
4 Ontario River	4	4	
5 Octaviano Sosa	4	5	
6		6	
7		7	
8		8	
Total Hours		Total Hours	

Description of work East Stage, berm 1, HDPE textured liner, DS patch
 and reseal - 1/2" Bolt, Concrete, Extending welding

Equipment used and rented 455 SD Track Loader, Post truck, Exc 500A
 Small Hand tools,

ADDITIONAL INFORMATION

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor Stafford Casy
 Project Citrus Co Landfill
 → MWM SOUTH JOB No. 10563

Day Thur Date 7/12/81
 Weather: Sunny Cloudy Rain Snow
 Temperature: Hgh Low
 Time: Start 7:00 am End 5:30

MWM Employee	Hours	Labor Service Name	Hours
1 C.B Taylor	10	1 John Koche	8
2 B. Williams	10	2 Rick Randolph	8
3 Ontario Slany	10	3 Tom Naslisch	8
4 Ontario Rivers	10	4	
5	5	5	
6	6	6	
7	7	7	
8	8	8	
Total Hours		Total Hours	

Description of work Install 5 stage berm HDPF test type of liner, we installed 9 panel of liner and welded them.

Equipment used and rented. 455 S.D T Rock Planer, Pogi Track, 8.5kw Gen, 65cc Honda Gen, 5000 Honda Gen, 10000 Welder, Repair Welder, Small Hand Tools, Tensioner

ADDITIONAL INFORMATION

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor Stafford Casley
 Project Citrus Calandfill
 → MWM SOUTH JOB NO. 10563

Day FRI Date 7/13/01
 Weather: Sunny Wind Snow
 Temperature: High Low
 Time: Start Thru End 22hrs

MWOT Employee	Hours	Labor Service Number	Hour
1 C.B. Taylor	5	John Penny	4
2 Bill Williams	5	Sean Lee	4
3 Antonio River	5	Allen Langley	4
4 Delvinous Shady	5		
5 Leanel Brany	5		
6			
7			
8			
Total Hours		Total Hours	

Description of work laid HDPE textured liner, Backfilling anchor
Trench East Side

Equipment used and rented. Posi-Tack, 455 Track Loader, 6x4 50 Gal
6500 Hand Spt, 4.5 KW Gen, 5000 Honda Gen, Hot Shoe Welder, Repair
welder, small hand tools

ADDITIONAL INFORMATION

West Stage, was not able to deploy any liner due to rain
issues

MWM SOUTH
Inc**DAILY REPORT FORM**

Supervisor

Stafford Cosley & Chuck
Citrus Co Landfill

Project

→ MWM SOUTH JOB No. 10563

Day Month Date 7/16/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High _____ Low _____
 Time: Start 7:15 AM End 5:30

MWM Employee	Hours	Labor Service Names	Hours
1 C.B. Taylor	10	1	10
2 Bill Williams	10	2	
3 Antonio Rivas	10	3	
4 Richardson Stover	10	4	
5 Albert Gonzalez	10	5	
6 Timony Mora	10	6	
7 Tortuado Hernandez	10	7	
8 Lopez Espinoza	10	8	
Total Hours		Total Hours	
Dipman	10		

Description of work: To mil HDPE Textured liner west slope, we installed 7 panel of liner and welded them

Equipment used and rented: 455 JD Track Loader, Dozer Track, 1-8.5KUgen, 1-657H Honda Gen -1-5000 Honda, Hot Shoe Walker, Repair tools, Small Hand tools

ADDITIONAL INFORMATION

Back filling another trench East slope 2000 cu yds

MWM South

Inc

DAILY REPORT FORM

Supervisor Chuck JohnsonDay TUES Date 7/17/01Project Cirrus Landfill

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10503

Temperature: High _____ Low _____

Time: Start _____ End _____

MWM Employee	Hours	Labor Service/Names	Hours
1 <u>JOSEPH A</u>	<u>4</u>	1	
2 <u>ANTONIO</u>	<u>4</u>	2	
3 <u>OCEAN.</u>	<u>4</u>	3	
4 <u>LEO</u>	<u>4</u>	4	
5 <u>FIDEL V</u>	<u>4</u>	5	
6		6	
7		7	
8		8	
9		9	
10		10	
11		11	
12		12	
13		13	
14		14	
Total Hours		Total Hours	

Description of Work

BLK MILK PATHERS ON R.R. P.S. ON
LOT 35 SLOPE + BACK BILL TRACT

Equipment Utilized and Rented

**DAILY REPORT FORM**Supervisor Chuck JohnsonDay Wednesday Date 7/18/01Project CITRUS Landfill

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 105-63

Temperature: High _____ Low _____

Time: Start _____ End _____

MWM Employee	Hours	Labor Service/Names	Hours
1 Maurice A.	5 ✓	1	
2 Antonio R	5	2	
3 CRAY.	5	3	
4 LRC	5 ✓	4	
5 BBB	5	5	
6 BBB	5	6	
7 CB	5 ✓	7	
8 Byron	5 ✓	8	
9		9	
10		10	
11		11	
12		12	
13		13	
14		14	
Total Hours		Total Hours	

Description of Work PUSH BACK HILL THROUGH ON
EAST SLOPE + COMPACT

Equipment Utilized and Rented

**DAILY REPORT FORM**Supervisor Chuck JohnsonDay FRI Date 7/20/01Project Cirrus Landfill

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 105-63

Temperature: High _____ Low _____

Time: Start _____ End _____

MWM Employee	Hours	Labor Service/Names	Hours
1 Marvin A	2 1/1		
2 Lao	2 1/2		
3 CB	2 1/3		
4 Byron	2 1/4		
5	5		
6	6		
7	7		
8	8		
9	9		
10	10		
11	11		
12	12		
13	13		
14	14		
Total Hours		Total Hours	

Description of Work Lx, Grav & Possey track
(Run out) Gravel 455

Equipment Utilized and Rented



DAILY REPORT FORM

Supervisor Stafford Cosley
Project Citrus Co Landfill
→ MWM SOUTH JOB No. 10563

Day Sat Date 7/21/01
Weather: Sunny Cloudy Rain Snow
Temperature: High Low
Time: Start 7:00 End 4:30

	MWM Employee	HOURS	Labor Service Name	HOURS
1	B. Williams	9		1
2	Antonio Rivero	7		2
3	Exterioror Sorey	7		3
4	Miguel Adams	7		4
5	Ricel	7		5
6				6
7				7
8				8
Total Hours			Total Hours	

Description of work. west slope 60 mil HDPE tattered liner
Air sealing, patching,

Equipment used and rented. 650 Honda Gen, 5000 Honda Gen, 85K Gen
Positouch, 455 50 Track Loader, 6x4 50 Gator

ADDITIONAL INFORMATION

MWM South, Inc.
30940 Sun Eagle Drive, Ste. 10u
Mount Dora, FL 32757-9785
(352) 383-7148 Fax (352) 383-0540

INVOICE #: 4376
INVOICE DATE: 10/16/01
PERIOD TO: 10/12/01
APPLICATION #: 3
CONTRACT DATE: 05/09/01
DUE DATE: 11/15/01
CONTRACT/P.O.#:

JOB: 10563

Citrus County Landfill
230 W. Gulf to Lake Hwy.
P.O. Box 340

BILL TO: CITR


Citrus County
Division of Solid Waste
P.O. Box 340
Lecanto, FL 34460

<<< This Application >>>

CODE	DESCRIPTION	SCHEDULED VALUE	PREVIOUS APPLICATIONS	CURRENT COMPLETED	STORED MATERIALS	TOTAL COMPLETED	% COMPL	BALANCE TO FINISH	RETAINAGE
01	Installation of 60 Mil Textured HDPE Membrane Liner (Material Supplied by Others) 78,750SF @ Lump Sum	24,180.00	24,180.00			24,180.00	100.0		2,418.00
02	Furnish & Install Dura Skrim BWD16 Reinforced Polyethylene Rain Cover (Sewn and Taped Seams) 182,400SF @ \$0.294PSF	53,625.60	41,939.70	7,946.48		49,886.18	93.0	3,739.42	794.65
04	Bond Cost @ \$35.00 per \$1000.00 MWM South Proposal Item #5 80,305.60 Bonded	2,810.85	2,810.85			2,810.85	100.0		
	<i>original cost</i>								
0001	TOTALS: 80,616.45	68,930.55	7,946.48	0.00	76,877.03	95.4	3,739.42	3,212.65	
	Addtl Mobilization (See Attached Change Order C001)	2,500.00	2,500.00		2,500.00	100.0			
0002	Addtl Mobilization	2,500.00		2,500.00		2,500.00	100.0		
	<i>current cost</i>								
	TOTALS: 85,616.45	71,430.55	10,446.48	0.00	81,877.03	95.4	3,739.42	3,212.65	

PREVIOUS RETAINAGE.....\$ 2,418.00
CURRENT BILLING.....\$ 10,446.48
NEW RETAINAGE.....\$ 794.65

ORIGINAL CONTRACT SUM.....\$ 80,616.45
CHANGE BY CHANGE ORDER.....\$ 5,000.00
CONTRACT SUM TO DATE.....\$ 85,616.45
TOTAL COMPLETED & STORED TO DATE.....\$ 81,877.03
TOTAL RETAINAGE.....\$ 3,212.65
TOTAL EARNED LESS RETAINAGE.....\$ 78,664.38
LESS PREVIOUS CERTIFICATES FOR PAYMENT..\$ 69,012.55

CONTRACTOR: 
MWM South, Inc.
John G. Mickus - Sect/Treas

DATE: 14/14/01

CURRENT PAYMENT DUE.....\$ 9,651.83

ARCHITECT: _____ DATE: _____

Thank you for your business!

page 1 of 1

APPENDIX D

INSPECTION DATA SHEETS



TRI/ENVIRONMENTAL, INC.
A Texas Research International Company

August 01, 2001

Mr. Daniel T. Inkell
Jones Edmunds & Associates, Inc.
730 NE Waldo Road
Gainesville, FL 32641-7599

fax: 352-377-3166

Dear Mr. Inkell:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing in support of the Citrus Co. Central Landfill Liner Remediation project.

TRI Job Reference Number:	2151-97-07
Material(s) Tested:	2 textured geomembranes
Test(s) Requested:	Density (ASTM D 1505) Tensile Properties (ASTM D 4885) Carbon Content (ASTM D 1603, mod.) Thickness (ASTM D 5994) Oxidative Induction Time (ASTM D 3895) Notched Constant Load SCR (ASTM D 5397)
Updating =>	

If you have any questions or require any additional information, please call us at
1-800-880-8378.

Sincerely,

A handwritten signature in black ink that reads "Sam R. Allen".

Sam R. Allen
Vice President and Division Manager - Geosynthetics Technologies



GEOMEMBRANE TEST RESULTS - Notched Constant Load Stress Crack Resistance
ASTM D 5397, Appendix (Single Point Test)

CLIENT: JEA
CLIENT PO # or PROJECT: Citrus County Central Landfill Liner Remediation
TRI LOG NUMBER: 2151-97-07
SAMPLE ID: 1051
MATERIAL: 60 mil smooth edge

SURFACTANT: CO-630
EXPOSURE PERIOD: <200> hours
STATION DESIGNATION: BOX 1
TEST TEMPERATURE: 50C

Transverse direction yield stress:	<u>2661</u> (psi)	Mechanical Advantage	<u>5</u>
x 30%	<u>798</u> (x 0.30)	Lever Weight	<u>0.30</u> (lbs)
x hinge thickness (in)	<u>0.0480</u> (80 % of nominal sheet thickness)	Grip Weight	<u>0.09</u> (lbs)
x specimen width	<u>0.125</u> (0.125")		
Load	<u>4.79</u> (lbs)		

Applied load = (Load - Lever Weight + Grip Weight)/Mechanical Advantage = 0.92 lbs = 416 grams

Replicate No.:	<u>1</u>	<u>2</u>	<u>3</u>	<u>4</u>	<u>5</u>	Avg
No. Hours to Failure:	<u>> 200</u>					

Quality Review/Date: SKA 08-01-01

MD Machine Direction
TD Transverse Direction

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOMEMBRANE TEST RESULTS - Notched Constant Load Stress Crack Resistance
ASTM D 5397, Appendix (Single Point Test)

CLIENT:	<u>JEA</u>	SURFACTANT:	<u>CO-630</u>
CLIENT PO # or PROJECT:	<u>Citrus County Central Landfill Liner Remediation</u>	EXPOSURE PERIOD:	<u><200> hours</u>
TRI LOG NUMBER:	<u>2151-97-07</u>	STATION DESIGNATION:	<u>BOX 1</u>
SAMPLE ID:	<u>1045</u>	TEST TEMPERATURE:	<u>50C</u>
MATERIAL:	<u>60 mil smooth edge</u>		
Transverse direction yield stress:	<u>2620</u> (psi)	Mechanical Advantage	<u>5</u>
x 30%	<u>786</u> (x 0.30)	Lever Weight	<u>0.30</u> (lbs)
x hinge thickness (in)	<u>0.0480</u> (80 % of nominal sheet thickness)	Grip Weight	<u>0.09</u> (lbs)
x specimen width	<u>0.125</u> (0.125")		
Load	<u>4.72</u> (lbs)		

Applied load = (Load - Lever Weight + Grip Weight)/Mechanical Advantage = 0.90 lbs = 409 grams

Replicate No.:	<u>1</u>	<u>2</u>	<u>3</u>	<u>4</u>	<u>5</u>	<u>AVG</u>
No. Hours to Failure:	<u>> 200</u>					

Quality Review/Date: SRA 08-01-01

MD Machine Direction
TD Transverse Direction

The testing is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



July 2, 2001

RECEIVED

JUL 05 2001

Mr. Daniel T. Inkell
Jones Edmunds & Associates, Inc.
730 NE Waldo Road
Gainesville, FL 32641-7599

JONES, EDMUNDS & ASSOC.

fax: 352-377-3166

Dear Mr. Inkell:

Thank you for consulting TRI/Environmental, Inc. (TRI) for your geosynthetics testing needs. TRI is pleased to submit this final report for laboratory testing in support of the Citrus Co. Central Landfill Liner Remediation project.

TRI Job Reference Number: 2151-97-07

Material(s) Tested: 2 textured geomembranes

Test(s) Requested:
Density (ASTM D 1505)
Tensile Properties (ASTM D 4885)
Carbon Content (ASTM D 1603, mod.)
Thickness (ASTM D 5994)
Data Pending => Oxidative Induction Time (ASTM D 3895)
Data Pending => Notched Constant Load SCR (ASTM D 5397)

If you have any questions or require any additional information, please call us at 1-800-880-8378.

Sincerely,

A handwritten signature in black ink that reads "Sam R. Allen".

Sam R. Allen
Vice President and Division Manager - Geosynthetics Technologies



GEOMEMBRANE TEST RESULTS

Client: Jones Edmunds & Associates, Inc.
Project: Citrus County Central Landfill Liner Remediation

Material: Poly-Flex 60 mil textured geomembrane

Blend #: 8210434 Roll #: GR-6-01-1045-5

TRI Log #: E2151-97-07

SRA-07-02-01

Quality Review/Date

PARAMETER	TEST REPLICATE NUMBER										MEAN	STANDARD DEV.	PROJECT SPEC.
	1	2	3	4	5	6	7	8	9	10			
Carbon Black Content (ASTM D 1603, mod.)	2.92	2.82									2.87	0.05	N/A
% Carbon Black													
Density (ASTM D 1505)	0.946	0.946	0.946								0.946	0.000	N/A
Density (g/cm ³)													
Tensile Properties (ASTM D 4885, 0.04 ipm strain rate)	130	131	132	132	133	133					132	1	126 min
MD Yield Strength (ppi)	137	136	137	137	135	135					136	1	126 min
TD Yield Strength (ppi)													
MD Yield Elongation (%)	24.9	23.1	26.0	37.5	24.3	21.9					26.3	5.2	12 min
TD Yield Elongation (%)	19.6	19.9	20.0	21.1	20.5	20.6					20.3	0.5	12 min
Thickness (ASTM D 5994, for textured geomembrane)	57	63	62	59	60	61	61	63	58	61	61	2	N/A
Thickness (mils)											57	<< min.	

MD Machine Direction

TD Transverse Direction N/A Not Available

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.



GEOMEMBRANE TEST RESULTS

Client: Jones Edmunds & Associates, Inc.
Project: Citrus County Central Landfill Liner Remediation

Material: Poly-Flex 60 mil textured geomembrane
Blend #: 8210743 Roll #: GR-6-01-1051-5
TRI Log #: E2151-97-07

3/24/2001

Quality Review/Date

PARAMETER	TEST REPLICATE NUMBER										STANDARD PROJECT		
	1	2	3	4	5	6	7	8	9	10	MEAN	DEV.	SPEC.
Carbon Black Content (ASTM D 1603, mod.)	128	139	146	143	125	124	134	126	126	126 min			
% Carbon Black	3.01	2.93					2.97	0.04	N/A				
Density (ASTM D 1505)	0.946	0.946	0.946				0.946	0.000	N/A				
Density (g/cm ³)	0.946	0.946	0.946										
Tensile Properties (ASTM D 4885, 0.04 ipm strain rate)	22.3	23.7	22.3	18.5	22.1	25.6	22.4	2.1	12 min				
MD Yield Strength (ppi)	128	139	146	143	125	124	126	3	126 min				
TD Yield Strength (ppi)	126	127	128	128	122	122	126	126	126 min				
MD Yield Elongation (%)	22.3	23.7	22.3	18.5	22.1	25.6	22.4	2.1	12 min				
TD Yield Elongation (%)	19.6	21.3	20.6	19.7	19.6	19.6	20.1	0.7	12 min				
Thickness (ASTM D 5994, for textured geomembrane)	57	55	60	56	60	60	58	67	62	62	60	3	N/A
Thickness (mils)	57	55	60	56	60	60	58	67	62	62	55	<< min.	

MD Machine Direction

TD Transverse Direction N/A Not Available

The testing herein is based upon accepted industry practice as well as the test method listed. Test results reported herein do not apply to samples other than those tested. TRI neither accepts responsibility for nor makes claim as to the final use and purpose of the material. TRI observes and maintains client confidentiality. TRI limits reproduction of this report, except in full, without prior approval of TRI.

MWM SOUTH
Inc.

30940 SUNEAGLE DR. #100
MOUNT DORA, FL 32757
(352) 383-7148

FUSION WELDER START-UP TEST

PROJECT: Citrus County Landfill

SUPERVISOR: Stafford Cosley

PAGE: _____

East slope 60 mil tattered liner

DATE	TIME	AMBIENT TEMP.	OPERATOR	MACH #	MACH. TEMP.	MACH. SPEED	SHEAR	PEEL INNER	PEEL OUTER
7/5/01	11:10		S.C.	728	360	6.0	205	140	150
							205	155	155
							190	155	155
							205	155	155
							205		
7/5/01	11:15		S.C.	726	365	6.0	185	165	165
							185	165	170
)					200	165	165
)					200	165	165
)					195	170	170
7/6/01	8:00 AM	P.C.	S.C.	726	365°	6.0	190	150	150
							190	150	150
							190	150	150
							200	145	150
							150	150	
7/7/01	7:30 AM	P.C.	S.C.	726	365°	6.0	200	150	160
							205	160	160
							200	160	160
							200	160	160
							195	160	160

OLY-FLEX, INC.

2000 W. Marshall Drive Grand Prairie, Texas 75051 USA

888-765-9359 972-337-7113 FAX 972-337-7233

CERTIFICATION DOCUMENTS

To: Citrus County Florida
P.O Box 340
Lecanto, FL 34460

Date: 6/12/01
Poly-Flex Proj #: 210350
Customer PO: 45319
Project Name:

Attn:
Fax N 1/0/00
Number of pages including cover: 5

Departure Date: 6/11/01
Destination: -
Carrier:

Trip No: 118396


Additional Notes:

Distribution of Documents:

Shipment Inspection Sheet: 1
Roll Certification: 1
Resin Certification: 2
Other:

Attached please find documents for the above referenced shipment. Please let us know if you have any questions.

Sincerely,



Russell Searcy
1-888-765-9359 ext 7269

Poly-Flex

Truck # _____

Geotextile Shipment InspectionDate: 11-09-01 TRIP 118396

Drop # 1 210350(411769)	Poly-Flex # SOLID WASTE	Customer: LECANTO, FL	Destination: Carrier:
-------------------------------	----------------------------	--------------------------	--------------------------

Drop # Poly-Flex # Customer: Destination: Carrier:	Drop # Poly-Flex # Customer: Destination: Carrier:
--	--

Blend	Roll Number	Weight	Roll Description
8210434	GR-6-01- 1044- 5 ✓	3,558	23' X 500' X .060HDR
8210434	GR-6-01- 1045- 5 ✓	3,556	23' X 500' X .060HDR
8210434	GR-6-01- 1046- 5 ✓	3,544	23' X 500' X .060HDR
8210434	GR-6-01- 1047- 5 ✓	3,588	23' X 500' X .060HDR
8210743	GR-6-01- 1052- 5 ✓	3,584	23' X 500' X .060HDR
8210743	GR-6-01- 1053- 5 ✓	3,592	23' X 500' X .060HDR
8210743	GR-6-01- 1057- 5 *	3,507	23' X 500' X .060HDR
			This roll is not on site — Instead, 1051-5 is on site & did not meet Tensile Properties spec.
		24,929	

that all loading requirements and roll conditions were inspected and approved.

GENE-K17

Truck Loader

CERTIFICATION SHEET

DATE: June 18, 2001

POLY-FLEX, INC.

2000 W. Marshall Drive
Grand Prairie, Texas 75051

PROJECT NO: 210350

ORDER NO: 111 411769

TRIP NO: 118396

CERTIFIED BY: *E. J. Rosen*



Houston Chemical Complex
P.O. Box 792, Pasadena, TX 77501

April 12, 2001

PSN# 9002-01

FAX: 972-337-7407

Poly America, Inc.
2000 West Marshall Drive
Grand Prairie, TX 75051

Dee Averitte

This letter will certify that the Marlex* resin shown below, as supplied by Chevron Phillips Chemical Company, conforms to our manufacturing specification.

NCTL, ASTM D5397-95 Appendix (modified), Avg: >500 hours
(not tested on each lot)

Type:	HHM TR-400G
Lot Number:	8210434
P.O. Number:	929586
Date Shipped:	04/12/01
Package:	PSPX 6939
Quantity:	185850 LBS.
HLMI Flow Rate, ASTM D1238:	9.6 G/10 MIN
Melt Index, ASTM D1238:	.060 G/10 MIN
Density, ASTM D1505:	.937 G/CC
Production Date:	04/03/01

Paul S. Newbold
Sr. Certification Systems Specialist

For COA questions call Carol Meza, 713-475-3625

* Reg. U.S. Pat. Off.

cc: QA-File-RC

Lisa
FAX: 972-337-7233

Jim Nobert
FAX: 972-337-7396

AGP Laboratories, Inc.

2004 E. Randol Mill, Suite 512
Arlington, TX 76011
(817) 861-9090
(800) 247-6030
Fax (817) 861-5400

To: Jeff Wild Fax Number: (352) 383-0540

To: _____ Fax Number: _____

Results for AGP Project Number: MWM 3690 .001

For Project: Citrus County Landfill

From: AGP Laboratories, Inc.

Date: 7-10-01 Time: _____

Number of Pages (Including this one) 3

Message: Please mark the DS #
clearly and correctly.

Thanks

06/28/2001
MWM3690.001

ASTM D4437

Sample	Specimen Number	PEEL			SHEAR				
		Weld A lb / in.	% Peel	Failure Type	Weld B lb / in.	% Peel	Failure Type	lb / in. % Peel	Failure Type
DS 1	1	124		FTB/SEI	106		FTB/SEI	169	FTB/SEI
	2	102		FTB/SEI	112		FTB/SEI	166	FTB/SEI
	3	99		FTB/SEI	106		FTB/SEI	169	FTB/SEI
	4	124		FTB/SEI	103		FTB/SEI	171	FTB/SEI
	Avg	111		FTB/SEI	103		FTB/SEI	173	FTB/SEI
		112			106			170	
DS 2	1	132		FTB/SEI	105		FTB/SEI	168	FTB/SEI
	2	121	30%	FTB/AD-BRK	68	50%	FTB/AD-BRK	167	FTB/SEI
	3	89	80%	FTB/AD-BRK	70	40%	FTB/AD-BRK	165	FTB/SEI
	4	99	70%	FTB/AD-BRK	106		FTB/SEI	169	FTB/SEI
	5	81	90%	FTB/AD-BRK	116	20%	FTB/AD-BRK	170	FTB/SEI
		104			93			168	
DS 3	1	113		FTB/SEI	108		FTB/SEI	163	FTB/SEI
	2	114		FTB/SEI	115		FTB/SEI	165	FTB/SEI
	3	119		FTB/SEI	109		FTB/SEI	166	FTB/SEI
	4	112		FTB/SEI	127		FTB/SEI	170	FTB/SEI
	Avg	104		FTB/SEI	125		FTB/SEI	166	FTB/SEI
		112			117			166	
DS 4	1	104		FTB/SEI	102		FTB/SEI	163	FTB/SEI
	2	105		FTB/SEI	102		FTB/SEI	152	FTB/SEI
	3	102		FTB/SEI	94		FTB/SEI	150	FTB/SEI
	4	98		FTB/SEI	101		FTB/SEI	158	FTB/SEI
	5	92		FTB/SEI	94		FTB/SEI	155	FTB/SEI
		100			99			156	
DS 5	1	110		FTB/SEI	101		FTB/SEI	149	FTB/SEI
	2	114		FTB/SEI	113		FTB/SEI	150	FTB/SEI
	3	106		FTB/SEI	115		FTB/SEI	148	FTB/SEI
	4	122		FTB/SEI	121		FTB/SEI	152	FTB/SEI
	5	108		FTB/SEI	114		FTB/SEI	148	FTB/SEI
		112			113			149	

ASTM D4437

Sample	Specimen Number	PEEL				SHEAR			
		Weld A lb/in.	% Peel	Failure Type	Weld B lb/in.	% Peel	Failure Type	lb/in.	% Peel
DS 6	1	110		FTB/SEI	127		FTB/SEI	152	
	2	120		FTB/SEI	126		FTB/SEI	147	
	3	119		FTB/SEI	117		FTB/SEI	152	
	4	117		FTB/SEI	128		FTB/SEI	150	
	5	116		FTB/SEI	120		FTB/SEI	149	
AVG		116			124			150	
DS 7	1	120		FTB/SEI	115		FTB/SEI	148	
	2	117		FTB/SEI	129		FTB/SEI	139	
	3	118		FTB/SEI	123		FTB/SEI	145	
	4	121		FTB/SEI	114		FTB/SEI	148	
	5	126		FTB/SEI	126		FTB/SEI	148	
AVG		120			121			146	
DS 8	1	99		FTB/SEI	112		FTB/SEI	151	
	2	92		FTB/SEI	106		FTB/SEI	142	
	3	79		FTB/SEI	104		FTB/SEI	146	
	4	116		FTB/SEI	115		FTB/SEI	150	
	5	106		FTB/SEI	105		FTB/SEI	151	
AVG		98			108			148	

Jul-24-01 12:50P GeoTesting Texas

817 861 5400

P.03

ASTM D4437

Sample	Specimen Number	PEEL			SHEAR					
		Weld A lb/in.	% Pool	Failure Type	Weld B lb/in.	% Pool	Failure Type	lb/in.	% Pool	Failure Type
DS 11	1	115		FTB/SEI	116		FTR/SEI	169		FTB/SEI
	2	135		FTR/SEI	116		FTR/SRI	164		FTB/SRI
	3	123		FTR/SEI	126		FTR/SEI	168		FTB/SEI
	4	119		FTR/SEI	134		FTR/SEI	169		FTB/SEI
	5	118		FTR/SEI	116		FTR/SEI	168		FTR/SEI
	AVG	122			122					
DS 12	1	120		FTB/SEI	114		FTR/SEI	174		FTB/SRI
	2	118		FTR/SRI	112		FTR/SRI	174		FTB/SRI
	3	120		FTR/SEI	113		FTR/SEI	175		FTB/SEI
	4	114		FTB/SRI	110		FTR/SRI	178		FTB/SRI
	5	116		FTR/SEI	116		FTR/SEI	176		FTB/SRI
	AVG	118			113					
DS 13	1	120		FTB/SEI	113		FTB/SEI	175		FTB/SEI
	2	116		FTR/SEI	126		FTB/SEI	165		FTB/SEI
	3	120		FTR/SRI	114		FTR/SRI	168		FTB/SRI
	4	119		FTB/SEI	123		FTB/SEI	172		FTB/SEI
	5	119		FTB/SEI	128		FTB/SEI	171		FTB/SRI
	AVG	119			121					
DS 14	1	115		FTB/SEI	119		FTR/SEI	150		FTB/SEI
	2	111		FTR/SEI	113		FTR/SRI	149		FTB/SRI
	3	116		FTR/SEI	112		FTR/SRI	147		FTB/SRI
	4	115		FTR/SEI	104		FTR/SRI	149		FTB/SRI
	5	121		FTR/SEI	104		FTR/SRI	151		FTB/SRI
	AVG	116			110					
DS 15	1	82		FTR/SRI	105		FTB/SEI	157		FTB/SRI
	2	114		FTR/SRI	109		FTB/SRI	153		FTB/SEI
	3	116		FTR/SEI	102		FTR/SEI	157		FTB/SEI
	4	101		FTR/SEI	116		FTR/SRI	158		FTB/SRI
	5	115		FTR/SEI	103		FTR/SRI	156		FTB/SRI
	AVG	106			107					

Jul-24-01 12:50P Geotesting Texas

817 861 5400

P.02

07/24/2001
MWM3690.002

ASTM D4437

PEEL

SHEAR

Sample	Specimen Number	Weld A			Weld B			SHEAR		
		lb/in.	% Peel	Failure Type	lb/in.	% Peel	Failure Type	lb/in.	% Peel	Failure Type
DX 2 West Slope	1	97	100%	FTB/SE3			FTB/SE1	168		FTB/SE1
	2	106	100%	FTB/SE3			FTB/SE1	166		FTB/SE1
	3	98	90%	FTR/SE3			FTB/SE1	162		FTB/SE1
	4	66	100%	FTB/SE3			FTR/SE1	167		FTB/SE1
	5	46	90%	FTB/SE3	NO		FTR/SE1	167		FTB/SE1
	Avg	83			TEST			166		
DS 2A East Slope	1	132		FTB/SE1	127		FTR/SE1	167		FTB/SE1
	2	131		FTB/SE1	131		FTB/SE1	162		FTB/SE1
	3	123		FTR/SE1	130		FTB/SE1	170		FTB/SE1
	4	137		FTB/SE1	122		FTR/SE1	171		FTB/SE1
	5	130		FTB/SE1	—	130	FTR/SE1	168		FTB/SE1
	Avg	131			128			168		
DS 2B East Slope	1	130		FTB/SE1	126		FTB/SE1	153		FTB/SE1
	2	127		FTB/SE1	124		FTR/SE1	152		FTB/SE1
	3	129		FTB/SE1	132		FTB/SE1	150		FTB/SE1
	4	134		FTB/SE1	120		FTR/SE1	162		FTB/SE1
	5	133		FTR/SE1	—	124	FTB/SE1	161		FTB/SE1
	Avg	131			125			156		
DS 9	1	105		FTR/SE1	110		FTB/SE1	168		FTR/SE1
	2	110		FTR/SE1	118		FTB/SE1	165		FTR/SE1
	3	105		FTR/SE1	114		FTB/SE1	165		FTR/SE1
	4	108		FTR/SE1	114		FTB/SE1	165		FTR/SE1
	5	101		FTB/SE1	—	111	FTR/SE1	169		FTR/SE1
	Avg	106			113			166		
DS 10	1	118		FTB/SE1	108		FTB/SE1	169		FTB/SE1
	2	118		FTB/SE1	110		FTB/SE1	158		FTB/SE1
	3	118		FTR/SE1	110		FTB/SE1	158		FTR/SE1
	4	116		FTB/SE1	106		FTR/SE1	161		FTB/SE1
	5	116		FTB/SE1	—	113	FTB/SE1	158		FTB/SE1
	Avg	117			109			161		

MWM SOUTH
Inc

TELECOPY
TRANSMISSION

Engineering, Design & Construction
Membrane Lining Systems - Retaining Walls - Water Features

MWM South Job Number: 10563

SENDING TO:	<u>David Judy</u>	DATE:	<u>8/21/01</u>
PROJECT:	<u>Citrus County Liner Overlay Issues</u>		
OFFICE:	<u>JEA</u>		
FAX NO.:	<u>352 377-3166</u>		
ORIGINATOR:	<u>Jeff Wild, P.E.</u>		

TOTAL NUMBER OF PAGES BEING SENT (Including cover sheet):	<u>9</u>
---	----------

Remarks: _____

Independent testing results on
field seams at Citrus,

* DS-1 thru DS-15 are "DIAW" or double
hot wedges on poly-flex mat).

* DX-2 is "EXT" or extension weld on
west slope

* DX-1 was not sent in (lost slope extension weld)

Jeff Wild, P.E.
Vice President



GeoTesting Express, Inc.

2004 E. RANDOL MILL, SUITE 512
ARLINGTON, TX 76011
817-861-9090 (FAX) 817-861-5400

July 10, 2001

MWM South, Inc.
Attn: Jeff Wild
30940 Sun Eagle Drive
Mt. Dora, FL 32757

RE: Client Job- Citrus County Landfill
GTX Project Number: MWM 3690.001

Dear Mr. Wild:

Eight (8) samples were received for testing on 07/10/01. The samples were identified as follows:

<u>SAMPLE I.D.</u>	<u>GTX COMMENTS</u>	<u>SAMPLE I.D.</u>	<u>GTX COMMENTS</u>
DS 1	GMT/DHW	DS 5	GMT/DHW
DS 2	GMT/DHW	DS 6	GMT/DHW
DS 3	GMT/DHW	DS 7	GMT/DHW
DS 4	GMT/DHW	DS 8	GMT/DHW

The samples were tested in accordance with the test methods listed below and industry accepted modifications (National Sanitation Foundation Standard 54, Annex A) of those methods:

ASTM D 4437 (As modified by NSF Standard 54, Annex A), "Practice for Determining the Integrity of Field Seams Used in Joining Flexible Polymeric Sheet Geomembranes"

The sample material was submitted by MWM South, Inc.. GeoTesting Express of Texas, Inc. has no specific knowledge as to conditioning, origin, sampling procedure, special use of material, or purpose of material. The testing listed herein is based upon accepted industry practice as well as by the test method listed. GeoTesting Express of Texas, Inc. neither accepts nor makes claim as to final use and purpose of the material. Results presented apply only to the items tested.

07/10/01

ASTM D4437

Sample	Specimen Number	PEEL				SHEAR			
		Weld	A	Weld	B	Weld	% Peel	Failure Type	
DS 1	1	124		FTB/SE1	106			FTB/SE1	169
	2	102		FTB/SE1	112			FTB/SE1	166
	3	99		FTB/SE1	106			FTB/SE1	169
	4	124		FTB/SE1	103			FTB/SE1	171
	5	111		FTB/SE1	103			FTB/SE1	173
AVG		112			106				170
DS 2	1	132		FTB/SE1	105			FTB/SE1	168
	2	121	30%	FTB/AD-BRK	68	50%	FTB/AD-BRK	167	FTB/SE1
	3	89	80%	FTB/AD-BRK	70	40%	FTB/AD-BRK	165	FTB/SE1
	4	99	70%	FTB/AD-BRK	106		FTB/SE1	169	FTB/SE1
	5	81	90%	FTB/AD-BRK	116	20%	FTB/AD-BRK	170	FTB/SE1
AVG		104			93				168
DS 3	1	113		FTB/SE1	108			FTB/SE1	163
	2	114		FTB/SE1	115			FTB/SE1	165
	3	119		FTB/SE1	109			FTB/SE1	166
	4	112		FTB/SE1	127			FTB/SE1	170
	5	104		FTB/SE1	125			FTB/SE1	166
AVG		112			117				166
DS 4	1	104		FTB/SE1	102			FTB/SE1	163
	2	105		FTB/SE1	102			FTB/SE1	152
	3	102		FTB/SE1	94			FTB/SE1	150
	4	98		FTB/SE1	101			FTB/SE1	158
	5	92		FTB/SE1	94			FTB/SE1	155
AVG		100			99				156
DS 5	1	110		FTB/SE1	101			FTB/SE1	149
	2	114		FTB/SE1	113			FTB/SE1	150
	3	106		FTB/SE1	115			FTB/SE1	148
	4	122		FTB/SE1	121			FTB/SE1	152
	5	108		FTB/SE1	114			FTB/SE1	148
AVG		112			113				149


ASTM D4437


Sample	Specimen Number	PEEL			SHEAR			
		Weld	A	Weld	B	Failure Type	lb / in.	% Peel
DS 6	1	110		FTB/SE1	127	FTB/SE1	152	FTB/SE1
	2	120		FTB/SE1	126	FTB/SE1	147	FTB/SE1
	3	119		FTB/SE1	117	FTB/SE1	152	FTB/SE1
	4	117		FTB/SE1	128	FTB/SE1	150	FTB/SE1
	5	116		FTB/SE1	120	FTB/SE1	149	FTB/SE1
	AVG	116			124		150	
DS 7	1	120		FTB/SE1	115	FTB/SE1	148	FTB/SE1
	2	117		FTB/SE1	129	FTB/SE1	139	FTB/SE1
	3	118		FTB/SE1	123	FTB/SE1	145	FTB/SE1
	4	121		FTB/SE1	114	FTB/SE1	148	FTB/SE1
	5	126		FTB/SE1	126	FTB/SE1	148	FTB/SE1
	AVG	120			121		146	
DS 8	1	99		FTB/SE1	112	FTB/SE1	151	FTB/SE1
	2	92		FTB/SE1	106	FTB/SE1	142	FTB/SE1
	3	79		FTB/SE1	104	FTB/SE1	146	FTB/SE1
	4	116		FTB/SE1	115	FTB/SE1	150	FTB/SE1
	5	106		FTB/SE1	105	FTB/SE1	151	FTB/SE1
	AVG	98			108		148	

This report shall not be reproduced except in full, without written approval from this laboratory.

If there are any questions, please contact us.

Respectfully,


Neelam Asher
Laboratory Manager




GeoTesting Express, Inc.

2004 E. RANDOL MILL, SUITE 512
ARLINGTON, TX 76011
817-861-9090 (FAX) 817-861-5400

July 24, 2001

MWM South, Inc.
Attn: Jeff Wild
30940 Suneagle
Mt. Dora, FL 32757



RE: Client Job- Citrus County Landfill
GTX Project Number: MWM 3690.002

Dear Mr. Wild:

Ten (10) samples were received for testing on 07/24/01. The samples were identified as follows:

<u>SAMPLE I.D.</u>	<u>GTX COMMENTS</u>
DX 2 West Slope	GMT/EXT
DS 2A East Slope	GMT/DHW
DS 2B East Slope	GMT/DHW
DS 9	GMT/DHW
DS 10	GMT/DHW
DS 11	GMT/DHW
DS 12	GMT/DHW
DS 13	GMT/DHW
DS 14	GMT/DHW
DS 15	GMT/DHW

The samples were tested in accordance with the test methods listed below and industry accepted modifications (National Sanitation Foundation Standard 54, Annex A) of those methods:

ASTM D 4437 (As modified by NSF Standard 54, Annex A), "Practice for Determining the Integrity of Field Seams Used in Joining Flexible Polymeric Sheet Geomembranes"

The sample material was submitted by MWM South, Inc.. GeoTesting Express of Texas, Inc. has no specific knowledge as to conditioning, origin, sampling procedure, special use of material, or purpose of material. The testing listed herein is based upon accepted industry practice as well as by the test method listed. GeoTesting Express of Texas, Inc. neither accepts nor makes claim as to final use and purpose of the material. Results presented apply only to the items tested.

07/24/01

ASTM D4437

PEEL				SHEAR			
Sample	Specimen Number	Weld	A	Weld	B		
		lb / in.	% Peel Failure Type	lb / in.	% Peel Failure Type	lb / in.	% Peel Failure Type
West Slope	1	97	100% NON-FTB/AD			168	FTB/SE1
	2	106	100% NON-FTB/AD			166	FTB/SE1
	3	98	90% FTB/AD-BRK			162	FTB/SE1
	4	66	100% NON-FTB/AD			167	FTB/SE1
	5	46	90% FTB/AD-BRK	NO		167	FTB/SE1
AVG		83		TEST		166	
East Slope	1	132	FTB/SE1	127	FTB/SE1	167	FTB/SE1
	2	131	FTB/SE1	131	FTB/SE1	162	FTB/SE1
	3	123	FTB/SE1	130	FTB/SE1	170	FTB/SE1
	4	137	FTB/SE1	122	FTB/SE1	171	FTB/SE1
	5	130	FTB/SE1	130	FTB/SE1	168	FTB/SE1
AVG		131		128		168	
East Slope	1	130	FTB/SE1	126	FTB/SE1	153	FTB/SE1
	2	127	FTB/SE1	124	FTB/SE1	152	FTB/SE1
	3	129	FTB/SE1	132	FTB/SE1	150	FTB/SE1
	4	134	FTB/SE1	120	FTB/SE1	162	FTB/SE1
	5	133	FTB/SE1	124	FTB/SE1	161	FTB/SE1
AVG		131		125		156	
DS 9	1	105	FTB/SE1	110	FTB/SE1	168	FTB/SE1
	2	110	FTB/SE1	118	FTB/SE1	165	FTB/SE1
	3	105	FTB/SE1	114	FTB/SE1	165	FTB/SE1
	4	108	FTB/SE1	114	FTB/SE1	165	FTB/SE1
	5	101	FTB/SE1	111	FTB/SE1	169	FTB/SE1
AVG		106		113		166	
DS 10	1	118	FTB/SE1	108	FTB/SE1	169	FTB/SE1
	2	118	FTB/SE1	110	FTB/SE1	158	FTB/SE1
	3	118	FTB/SE1	110	FTB/SE1	158	FTB/SE1
	4	116	FTB/SE1	106	FTB/SE1	161	FTB/SE1
	5	116	FTB/SE1	113	FTB/SE1	158	FTB/SE1
AVG		117		109		161	

ASTM D4437

Sample	Specimen Number	PEEL				SHEAR				
		Weld	A	Weld	B	lb / in.	% Peel	lb / in.	% Peel	Failure Type
DS 11	1	115	FTB/SE1	116	FTB/SE1	169				FTB/SE1
	2	135	FTB/SE1	116	FTB/SE1	164				FTB/SE1
	3	123	FTB/SE1	126	FTB/SE1	168				FTB/SE1
	4	119	FTB/SE1	134	FTB/SE1	169				FTB/SE1
	5	118	FTB/SE1	116	FTB/SE1	168				FTB/SE1
	AVG	122		122				168		FTB/SE1
DS 12	1	120	FTB/SE1	114	FTB/SE1	174				FTB/SE1
	2	118	FTB/SE1	112	FTB/SE1	174				FTB/SE1
	3	120	FTB/SE1	113	FTB/SE1	175				FTB/SE1
	4	114	FTB/SE1	110	FTB/SE1	178				FTB/SE1
	5	116	FTB/SE1	116	FTB/SE1	176				FTB/SE1
	AVG	118		113				175		FTB/SE1
DS 13	1	120	FTB/SE1	113	FTB/SE1	175				FTB/SE1
	2	116	FTB/SE1	126	FTB/SE1	165				FTB/SE1
	3	120	FTB/SE1	114	FTB/SE1	168				FTB/SE1
	4	119	FTB/SE1	123	FTB/SE1	172				FTB/SE1
	5	119	FTB/SE1	128	FTB/SE1	171				FTB/SE1
	AVG	119		121				170		
DS 14	1	115	FTB/SE1	119	FTB/SE1	150				FTB/SE1
	2	111	FTB/SE1	113	FTB/SE1	149				FTB/SE1
	3	116	FTB/SE1	112	FTB/SE1	147				FTB/SE1
	4	115	FTB/SE1	104	FTB/SE1	149				FTB/SE1
	5	121	FTB/SE1	104	FTB/SE1	151				FTB/SE1
	AVG	116		110				149		
DS 15	1	82	FTB/SE1	105	FTB/SE1	157				FTB/SE1
	2	114	FTB/SE1	109	FTB/SE1	153				FTB/SE1
	3	116	FTB/SE1	102	FTB/SE1	157				FTB/SE1
	4	101	FTB/SE1	116	FTB/SE1	158				FTB/SE1
	5	115	FTB/SE1	103	FTB/SE1	156				FTB/SE1
	AVG	106		107				156		

This report shall not be reproduced except in full, without written approval from this laboratory.

If there are any questions, please contact us.

Respectfully,

Neelam Asher

Neelam Asher
Laboratory Manager

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Cooley
 Project Citrus CO F10
Liner Repair
 → MWM SOUTH JOB No. 10563

MDM
 Day 1 Date 6/18/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High _____ Low _____
 Time: Start _____ End _____

MWM Employee	Hours	Labor Service Names	Hours
1 Samuel Sárez	8.5		8 ✓
2 Ramon Rodiluz R.R-560 6494	24	D-L-5	8 ✓
3 Pernalda Carrasco PC581-077-3408	3	m-07	8
4 Cesar Garcia CG-631-51-7884	4	D-5-15	8
5 GERMAN MUH YAH EY-VI	5		8 ✓
6 C.B.Taylor	6		
7 B.Williams	7		
8 Tommy Darley	8		
Total Hours	8	Total Hours	

Description of work.

filling Sand Bags moving Liner, Soil was not ready because of the liner test, moving Equipment to Spruce Creek

Equipment used and rented.

455 TD Truck Loader, Posi Track, 6x4 SJ Gator

ADDITIONAL INFORMATION

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Cosley
 Project Liner Repair
Citrus Co Landfilled
 → MWM SOUTH JOB No. 105603

Day SUN Date 7/8/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High 73° Low 73°
 Time: Start 7:00am End 5:30pm

	MWM Employee	Hours		Labor Service Names	Hours
1	C.B.Taylor	10	1	Bruce Jackson	9
2	B.Williams	10	2	Tim Beeson	9
3	Maurice Ahern	10	3		
4	Antonio Rivas	10	4		
5	Antonio Solorio	10	5		
6			6		
7			7		
8			8		
Total Hours			Total Hours		

Description of work: East Slope, 60 mil HDPE Tefzergd liner
 Air testing DS testing, Repairs, Welded 3 Seams

Equipment used and rented. Dumper truck, 455 SD Track Loader, 6x6 5A Gator
 6500 Honda Gen, 5000, Honda Gen, Hot Shoe Welder, Repair
 Welder, Air testing Equipment, small Hand Tools

ADDITIONAL INFORMATION

West Slope

24 hours 264⁰⁰ 0140

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Cosby
 Project Citrus Co Landfill
 → MWM SOUTH JOB No. 10563

Day mon Date 7/9/01
 Weather: Sunny Snow
 Temperature: High _____ Low _____
 Time: Start 7:am End 5:30pm

MWM Employee	Hours	Labor Service Name	Hours
1 C.B.Taylor	10	Tim Brown	4 1/2
2 Michael Abrams	10	Bruce Soschak	4 1/2
3 Antonio Rivera	10	Shawn Hanson	4 1/2
4 Octavio Seong	10		
5 B. Williams	10		
6			
7			
8			
Total Hours		Total Hours	

Description of work. East slope 6 mil HDPE liner, OS Tacking
Patch ing, Clean up Extension welding

Equipment used and rented. Repair welder, Small Hand Log's, 85Kw Gen, 6500 Honda 5000 Honda Gen, 6x4 SD Gator,
Posi truck, 455 SD Track Loader, Posi track.

ADDITIONAL INFORMATION

Chuck @ Mission

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Cosley
 Project Citrus Co Landfill
 → MWM SOUTH JOB No. 10563

Day Tue Date 7/10/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High _____ Low _____
 Time: Start 7 AM End 12 PM

MWM Employee	Hours	Labor Service Names	Hours
1 C.B. Taylor	4	1 Jim Brown	4
2 B. Williams	4	2 Shawna Starkey	4
3 Maurice Abaco	4	3 Scott Balcaj	4
4 Antonio River	4	4	
5 Octaviano Sosa	4	5	
6		6	
7		7	
8		8	
Total Hours		Total Hours	

Description of work. East Slope bomil H.D.P.E textured liner, DS, patching and repairing - Pipe Bolt, Concrete Extrusion welding

Equipment used and rented. 455 JD Track Loader, Posi track, 6x30 Goli Small Hand tools,

ADDITIONAL INFORMATION

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Coshay
 Project Citrus Co Landfill
 → MWM SOUTH JOB No. 10563

Day Thur Date 7/1/81
 Weather: Sunny Cloudy Rain Snow
 Temperature: High _____ Low _____
 Time: Start 7:45am End 5:30pm

MWM Employee	Hours	Labor Service Names	Hours
1 C.B Taylor	10	John Kochle	8
2 B. Williams	10	Rick Randolph	8
3 Octaviano Salazar	10	Tom Neelisch	8
4 Antonio Rivero	10		
5			
6			
7			
8			
Total Hours		Total Hours	

Description of work.

west slope berm H.D.P.E - textured liner, we installed 9 panel of liner and weld all them,

Equipment used and rented.

455 S.D.T Rock Loader, Posi Track, 8.5kW Gen
 6500 Honda Gen, 5000 Honda Gen, Hot Shoe Welder, Repair
 Welder, Small Hand Tools, Tensometer

ADDITIONAL INFORMATION

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stepford Cosley
 Project Citrus Co Landfill
 → MWM SOUTH JOB NO. 16563

Day FRI Date 7/13/01
 Weather: Sunny Cloudy Rain Snow
 Temperature: High _____ Low _____
 Time: Start 7am End 2pm

MWM Employee	Hours	Labor Service Names	Hours
1 C.B. Taylor	5	John Perry	4
2 B. Williams	5	Sam Lee	4
3 Antonio River	5	Allen Langley	4
4 Octavious Shabazz	5		
5 Leonel Evans	5		
6			
7			
8			
Total Hours		Total Hours	

Description of work. 6 mil HDPE textured liner, Backfilling anchor
Trench - East Side

Equipment used and rented. Posi-Truck, 4x5 Truck Loader, 6x4 5D Gator
6500 Hand for 8.5 KW Gen, 5000 Honda Gen, Hot Shoe welder, Repair
welder, small hand tools

ADDITIONAL INFORMATION

West slope, was not able to deploy any liner due to rain
repairs

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor

Stafford Cosley & Chuck

Dry More

Date 7/16/01

Project

Citrus Co Landfill

Weather:

Cloudy

Rain

Snow

Temperature:

High

Low

Time:

Start 7:17 AMEnd 5:30→ MWM SOUTH JOB No. 10563

	MWM Employee	Hours		Labor Service Names	Hours
1	C.B.Taylor	10	✓	PISEL V-VEGAS	10 ✓
2	B.Williams	10	✓		2
3	Antonio Rivas	10	✓		3
4	DeLuisiano Storey	10	✓		4
5	Albert Gonzalez	10	✓		5
6	Jimmy Mora	10	✓		6
7	Torquato Oceguera	10	✓		7
8	Leopoldo Sarmiento	10	✓		8
Total Hours		10	✓	Total Hours	

Description of work: 60 mil HDPE Textured liner west slope, we installed 7 panel of liner and welded them

Equipment used and rented.

455 SD Truck Loader, Dose Track, 1-8.5KW Gen, 1-6.577 Honda Gen - 1-5000 Honda, Hot Shoe Welder, Repair tools, Small Hand tools

ADDITIONAL INFORMATION

Back filling another trench East slope 2 Galores

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Chuck JohnsonDay TUES Date 7/23/01Project Arrow Level Fill

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10563

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours	Labor Service/Names	Hours
1	MARK A	6 ✓	1	
2	ANTONIO	4 ✓	2	
3	OTAV.	4 ✓	3	
4	LEO	4 ✓	4	
5	FIDEL V	4 ✓	5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
Total Hours			Total Hours	

Description of Work

BEST MAKES PATCHES ON B.R. DS. ON
BEST SLOPES & BACK FILL TRUCK

Equipment Utilized and Rented

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Chuck JohnsonDay WED Date 7/18/01Project CIRRUS Landfill

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10563

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours	Labor Service/Names	Hours
1	Maurice A.	5 ✓	1	
2	ANTONIO R	5 ✓	2	
3	BETTY	5 ✓	3	
4	LEO	5 ✓	4	
5	John	✓	5	
6	John	✓	6	
7	CB	5 ✓	7	
8	Byron	5 ✓	8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
Total Hours			Total Hours	

Description of Work FINISH BACK FILL TRENCH ON
EAST SLOPE & COMPACT

Equipment Utilized and Rented

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Chuck JohnsonDay FRI Date 7/20/01Project Circus Land Fill

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10563

Temperature: High _____ Low _____

Time: Start _____ End _____

MWM Employee	Hours	Labor Service/Names	Hours
1 <u>Maurice A</u>	<u>2 1/1</u>		
2 <u>LAD</u>	<u>2 1/2</u>		
3 <u>CB</u>	<u>2 1/3</u>		
4 <u>Byron</u>	<u>2 1/4</u>		
5	5		
6	6		
7	7		
8	8		
9	9		
10	10		
11	11		
12	12		
13	13		
14	14		
Total Hours		Total Hours	

Description of Work Fix Brook + Possey track(Rain out) Crusher 455

Equipment Utilized and Rented



DAILY REPORT FORM

Supervisor Stafford Cosley
Project Citrus Co Landfill

Day Sat Date 7/31/10
Weather: Sunny Cloudy Rain Snow
Temperature: High _____ Low _____
Time: Start 7:AM End 4:30

MWM Employee	Hours	Labor Service Names	Hours
1 B. Williams	9 ✓	1	
2 Antonio River	7 ✓	2	
3 Octaviano Saver	7 ✓	3	
4 Muriel Adams	7 ✓	4	
5 Lionel	7	5	
6		6	
7		7	
8		8	
Total Hours		Total Hours	

Description of work. West Slope 60 mil HDPE textured liner
air sealing, patching.

Equipment used and rented. 6500 Honda Gen, 5000 Honda Gen, 85K Gen, positach, 455 SD Truck loader, 6x4 SD Gator

ADDITIONAL INFORMATION

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor Stafford Casby
 Project Citrus Colandfill
 MWM SOUTH JOB No. 10563

Day TUE Date 7/31/01

Weather: Sunny Cloudy Rain Snow

Temperature: High Low

Time: Start 7:00 End 4:30p

MWM Employee	Hours	Labor Service Name	Hours
1 C.B.Taylor	8 1/2 ✓	1	
2 B.Williams	8 1/2 ✓	2	
3 LeavelSoares	8 1/2 ✓	3	
4 Octavio Aguirre	8 1/2 ✓	4	
5		5	
6		6	
7		7	
8		8	
Total Hours		Total Hours	

Description of work Backfilling anchor trench & on the West Side
and the East Side

Equipment used and rented. 302.5 mini Excavator
Ring Bent

ADDITIONAL INFORMATION

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Chuck Johnson

Day TUES. Date 10-2-01

Project CITRUS COUNTY LAND FILL

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10575

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours		Labor Service/Names	Hours
1	11/AVLRCB	5	1		
2			2		
3			3		
4			4		
5			5		
6			6		
7			7		
8			8		
9			9		
10			10		
11			11		
12			12		
13			13		
14			14		
Total Hours			Total Hours		

Description of Work WORK ON SEWING MACHINE FOR
CITRUS COUNTY LAND FILL

Equipment Utilized and Rented

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Prick Johnson

Day WEN. Date 10 - 3 - 01

Project CITIUS COUNTY LAND BILL

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. _____


Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours	Labor Service/Names	Hours
1	MAURICE	9.5	1	
2	TOMMY	9.5	2	
3	ANTHONY	9.5	3	
4	CHRISTIANO	9.5	4	
5	LEO	9.5	5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
Total Hours			Total Hours	

Description of Work dig holes & plant trees + set up.
PULL DOT 4 PAVELLS, SAW + TAKE.

Equipment Utilized and Rented



DAILY REPORT FORM

Supervisor Clyde Johnson

Day TUE. Date 10-4-01

Project CITRUS COUNTY LANDFILL

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. _____

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours		Labor Service/Names	Hours
1	MARIE A	10	1		
2	TOMMY P	10	2		
3	ANTONIO R	10	3		
4	OCTAVIOND	10	4		
5	LEO	10	5		
6			6		
7			7		
8			8		
9			9		
10			10		
11			11		
12			12		
13			13		
14			14		
Total Hours				Total Hours	

Description of Work	<u>PULL OUT 8 PANELS</u>	<u>Sign off</u>
	<u>+ TAPE</u>	

Equipment Utilized and Rented

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor CHUCK SAWYER

Day FRI Date 10-30-01

Project CITRUS COUNTY LANDFILL

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. _____

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours	Labor Service/Names	Hours
1	MARINA	7	1	4
2	OCTAVIONE	7	2	4
3	LEO	7	3	
4			4	
5			5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
Total Hours			Total Hours	

Description of Work PULL OUT 3 PANELS NEW & TAPE
Fill in anchor rabbit & Bag

Equipment Utilized and Rented

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Chuck Johnson

Day SAT

Date 10-6-01

Project BIRDS COUNTY LANE

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. _____

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours		Labor Service/Names	Hours
1	Tommy P	7	1		
2	ANTONIO R.	7	2		
3	LEO	7	3		
4	OCTAVIONG	7	4		
5			5		
6			6		
7			7		
8			8		
9			9		
10			10		
11			11		
12			12		
13			13		
14			14		
Total Hours				Total Hours	

Description of Work PULL OUT 20 PANELS STAB + TAPE
PULL IN ANCHOR TRENCHES + Bag
High winds WAD A PANEL BLOW OUT

Equipment Utilized and Rented



DAILY REPORT FORM

Supervisor Chuck Johnson

Project Cypress County Landfill

MWM SOUTH Job No. _____

Day Mon

Date 10/8/01

Weather: Sunny Cloudy Rain

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours	Labor Service/Names	Hours
1	Maurice A	10	1	
2	Trinity P	10	2	
3	GEO E	10	3	
4	OCTAVIANO S	10	4	
5			5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
Total Hours			Total Hours	

Description of Work Pile out 5 Panels Saw + TAPE
Back fill TRENCH

Equipment Utilized and Rented

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Chuck Johnson

Day Wednesday Date 10/10/01

Project Cyrus County Landfill

Weather: Sunny Cloudy Rain

MWM SOUTH Job No. 10515

10563

Temperature: High Low

Time: Start End

	MWM Employee	Hours	Labor Service/Names	Hours
1	MAURICE	5		1
2	LEO	5		2
3	OCTAVIONO	5		3
4				4
5				5
6				6
7				7
8				8
9				9
10				10
11				11
12				12
13				13
14				14
Total Hours			Total Hours	

Description of Work

DIG TRENCH DOWN NORTH SIDE & LOAD

DRIVE OF MATERIAL ON TO PIT TRENCH THEN
BREAK PILE

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Chuck Johnson

Day Wednesday Date 10/10/01

Project Cyrus County Landfill

Weather: Sunny Cloudy Rain

Temperature: High Low

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Stifford Cosby
 Project Citrus Co. Landfill
 MWM SOUTH Job No. _____

Day Sun Date 11/25/01

Weather: Sunny Cloudy Rain

Temperature: High _____ Low _____

Time: Start 8:00a End 4:30p

	MWM Employee	Hours	Labor Service/Names	Hours
1	C.B.Taylor	8	1	
2	B.Williams	8	2	
3	T.Pearley	8	3	
4	Leonel Sosa	8	4	
5	Oscarino Ofilice	8	5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
Total Hours		40	Total Hours	

Description of Work Rain Cover Tape Repair Seams 3m Glue
East Slope

Equipment Utilized and Rented

352-383-05

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Stefford Cosby
Project Citrus Co. Landfill

→ MWM SOUTH Job No. _____

Day MonDate 11/26/81

Weather: Sunny Cloudy Rain

Temperature: High _____ Low _____

Time: Start 8:00 End 4:30

	MWM Employee	Hours	Labor Service/Names	Hours
1	C.B. Taylor	8	1	
2	B. Williams	8	2	
3	T. Penley	8	3	
4			4	
5			5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12				
13			13	
14			14	
Total Hours		24	Total Hours	

Description of Work

Rain Cover Tape Repair Seams 3m Glue
East Slope

Equipment Utilized and Rented

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor Chuck Johnson

Day Mon Date 11/26/01

Project CITRUS COUNTY Land Bill
COVER

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. _____

Temperature: High _____ Low _____

Time: Start _____ End _____

	MWM Employee	Hours		Labor Service/Names	Hours
1	<u>MAURICE</u>	<u>6</u>	1		
2			2		
3			3		
4			4		
5			5		
6			6		
7			7		
8			8		
9			9		
10			10		
11			11		
12			12		
13			13		
14			14		
Total Hours		<u>6</u>		Total Hours	

Description of Work Glue Down TAPIZ on SEAMS + Clean

VR

Equipment Utilized and Rented

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor MAURICE AHRENS
 Project CITRUS COUNTY LANDFILL
 → MWM SOUTH JOB No. 10563

Day Monday Date 1-21-02
 Weather: Sunny Cloudy Rain Snow
 Temperature: High 75 Low 62
 Time: Start 2:00pm End 5:30pm

	MWM Employee	Hours	Labor Service Names	Hours
1	PHILIP FARMER	10	1	
2	GARY COVERT	10	2	
3	DAVID HARDMAN	10	3	
4	KYLE HODSON	10	4	
5	JERRY WELCH	10	5	
6			6	
7			7	
8			8	
	Total Hours	50	Total Hours	

Description of work. FOUND RAIN COAT PULLED BACK FROM WIND ON SUNDAY. RE-DIL 60' OF ANCHOR TRENCH, PULL RAIN COAT BACK INTO PLACE AND RE-COVER TRENCH. PULL THREE PANELS OF RAIN COAT, SEW THE SEAM TOGETHER, TAPE BOTTOM & TOP OF EACH SEAM. THE WIND STARTED TO BLOW EAST. STOPPED PULLING TO FILL SAND BAGS AND SPENT AFTERNOON RECOVERING BLOWN RAIN COAT.

Equipment used and rented. POSI-TRAC, 6500 GENERATOR, SEWING MACHINE, 2 SPICES THREAD, RAIN COAT TAPE

ADDITIONAL INFORMATION

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor MAURICE AHRENS
 Project CITRUS COUNTY LANDFILL
 → MWM SOUTH JOB No. 10563

Day TUESDAY Date 1/22/02
 Weather: Sunny Cloudy Rain Snow
 Temperature: High 78 Low 63
 Time: Start 7:00 End 5:30

	MWM Employee	Hours		Labor Service Names	Hours
1	PHILIP FARMER	10	1		
2	GARY COVERT	10	2		
3	DAVID HARDMAN	10	3		
4	KYLE HUDSON	10	4		
5	BRYAN SOWERS	10	5		
6			6		
7			7		
8			8		
	Total Hours	50		Total Hours	

Description of work. PULLED 2 PANELS OF RAIN COAT. WIND STARTED UP SO WE STARTED MAKING ANOTHER 50 SAND BAGS RE-ROLL LOOSE RAINCOAT AND BAG. CUT AIR POCKET OUT OF RAINCOAT, RE-TIGHTEN RAINCOAT AND FILL IN ANCHOR TRENCH. SEW CUT IN RAINCOAT.

Equipment used and rented. POSI-TRAC, 6500 GENERATOR, UNION SPECIAL SEWING MACHINE, 2 SPOOLS THREAD, TAPE

ADDITIONAL INFORMATION

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor MAURICE AHRENS
 Project CITRUS COUNTY LANDFILL
 → MWM SOUTH JOB No. 10563

Day 125A, Date 1-23-02
 Weather: Sunny Cloudy Rain Snow
 Temperature: High 80 Low 67
 Time: Start 7:00A End 5:30P

	MWM Employee	Hours	Labor Service Names	Hours
1	PHILIP FARMER	10		1
2	GARY COVERT	10		2
3	DAVID HARADMAN	10		3
4	KYLE HUDSON	10		4
5	BRYAN SOWERS	10		5
6	MIKE LEE	.5		6
7				7
8				8
	Total Hours	55	Total Hours	

Description of work. PULL 7 PANELS OF RAIN COAT. SEW SEAMS, TAPE TOPS & BOTTOMS.

Equipment used and rented. POSI-TRAC, 6500 GENERATOR, UNION SPECIAL SEWING MACHINE
2 SPOOLS THREAD, TAPE

ADDITIONAL INFORMATION

MWM SOUTH

Inc.

DAILY REPORT FORM

Supervisor MAURICE AHRENS
 Project CITRUS COUNTY LANDFILL
 → MWM SOUTH JOB No. 10563

Day THURSDAY Date 1-24-02

Weather: Sunny Cloudy Rain Snow

Temperature: High 84 Low 69

Time: Start 7:00 End 5:30

	MWM Employee	Hours	Labor Service Names	Hours
1	PHILIP FARMER	10	1	
2	GARY COVERT	10	2	
3	KYLE HUNSON	10	3	
4	BRYAN SOWERS	10	4	
5	JAMES ROACH	10	5	
6			6	
7			7	
8			8	
9			9	
10			10	
11			11	
12			12	
13			13	
14			14	
	Total Hours	50	Total Hours	

Description of work. PULL LAST 5 PANELS OF RAIN COAT. SEW SEAMS, TAPE TOP + BOTTOM OF SEAMS. TAPE RAN OUT AND ONLY TAPEP BOTTOM OF SEAMS. REPAIR 5 RIPS IN 60 MIL SMOOTH NYLON ON WEST SHOULDER OF LANDFILL. ALSO MULTIPLE PUNCTURE SPOTS. 30 TO 40 SPOTS APPROX. FILLED IN ALL ANCHOR TRENCH AROUND RAIN COAT AND SAND BAG END AND AROUND PIPES. I NEED 2600' TAPE
 Equipment used and rented. POSI-TRAC, 6500 GENERATOR, UNION SPECIAL SEWING MACHINE, 2 SPOOLS THREAD, TAPE, MINI-EXTRUDER, 4 MM WELDING ROD (8 RODS), GRINDER, HEAT GUN.

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor MAURICE AIHRENS
 Project CITRUS COUNTY LANDFILL
RAIN COAT TAPING
 → MWM SOUTH JOB No. 10563

Day FRIDAY Date 2-8-02
 Weather: Sunny Cloudy Rain Snow
 Temperature: High 76 Low 45
 Time: Start 7:30A End 5:30P

	MWM Employee	Hours	Labor Service Names	Hours
1	PHILIP FARMER	9.5 ✓ ¹		
2	DAVID HARDMAN	9.5 ✓ ²		
3	BRYAN SOWERS	9.5 ✓ ³		
4	KYLE HUDDSON	9.5 ✓ ⁴		
5	JAMES ROACH	9.5 ✓ ⁵		
6		6		
7		7		
8		8		
	Total Hours	47.5	Total Hours	

Description of work. CLEAN DIRT AND WATER FROM ~~SE~~ SEWN JOINTS IN RAIN COAT AND WIPE DRY. CLEAN RAIN COAT AROUND VENT PIPES AND COVER WITH RAIN COAT MATERIAL AND TAPE ALL JOINTS TIGHT. TAPE CLEANED SEWN SEAMS WITH NEW TAPE. PATCH HOLES IN RAIN COAT WITH RAIN COAT MATERIAL AND TAPE. MOVE TIRES ONTO LOOSE RAIN COAT ENDS IN BOTTOM A SWALE TRENCH.

Equipment used and rented. TAPE, BRUSHES, RAGS, 5000 HONDA GENERATOR, UNION SPECIAL SEWING MACHINE.

ADDITIONAL INFORMATION

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor Maurice Ahrens

Day SATURDAY Date 2-9-02

Project CITRUS County LANDFILL

Weather: Sunny Cloudy Rain Snow

RETAPE SEAMS + PUNCH-OUT

Temperature: High 80 Low 65

→ MWM SOUTH JOB No. 10583

Time: Start 9:00A End 5:30P

	MWM Employee	Hours		Labor Service Names	Hours
1	PHILIP FARMER	8 1	1		
2	BRYAN SOWERS	8 ✓	2		
3	KYLE HUDSON	8 ✓	3		
4			4		
5			5		
6			6		
7			7		
8			8		
Total Hours		24	Total Hours		

Description of work. CLEAN SEAMS IN RAIN COAT & DRY. RE-TAPE FROM TOP TO BOTTOM OF LANDFILL SLOPES. BOOT VENT PIPES ON WEST & EAST SLOPES. REPAIR HOLES WITH RAIN COAT MATERIAL & TAPE.

Equipment used and rented.

ADDITIONAL INFORMATION

MWM SOUTH

Inc

DAILY REPORT FORM

Supervisor MAURICE AHRENS
 Project CITRUS COUNTY LANDFILL
AND MAKE POWER CORDS
 MWM SOUTH JOB NO. 10583

Day TUESDAY Date 2-12-02

Weather: Sunny Cloudy Rain Snow

Temperature: High 80 Low 67

Time: Start 8:30A End 4:00P

MWM Employee	Hours	Labor Service Names	Hours
1 PHILIP FARMER	6		1
2 GARRY COVERT	6		2
3 DAVID HARDMAN	6		3
4 RYAN SOWERS	6		4
5	5		
6	6		
7	7		
8	8		
Total Hours	24	Total Hours	

Description of work. CLEAN SEAM LINE AND DRY WITH RAGS. TAPE SEWN SEAM LINE. PUT IN VENT AT APEX OF SLOPE AND COVER WITH RAIN COAT MATERIAL. TAPE ON THREE SIDES. CAME BACK TO OFFICE AND FINISH UP DAY MAKING MORE POWER CORDS OUT OF ROLL OF 10 GA. WIRE.

Equipment used and rented.

ADDITIONAL INFORMATION

MWM SOUTH
Inc

DAILY REPORT FORM

Supervisor MAURICE AHRENS

Day WED. Date 3-13-02

Project CITRUS County LANDFILL

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10563

Temperature: High 75 Low 57

Time: Start 7:00A End 5:30P

	MWM Employee	Hours		Labor Service/Names	Hours
1	PHILIP FARMER	10	1		
2	SAM CARUSO	10	2		
3	PAUL EDENS	10	3		
4	SYLVESTER	10	4		
5			5		
6			6		
7			7		
8			8		
9			9		
10			10		
11			11		
12			12		
13			13		
14			14		
Total Hours		40		Total Hours	

Description of Work <u>MOVE TIRES & SAND BAGS OFF BOTTOM OF SLOPE. RESEW & SEW IN PATCH WHERE SEAM SPLIT. PULL RAIN COAT BACK AND TRENCH 280', PUT BOTTOM OF RAIN COAT IN TRENCH & BACKFILL. REPEAT ABOVE FOR 200' @ TOP OF SLOPE. AT NORTWEST END REPEAT ABOVE ON 1 TO 1 SLOPE FOR 200'.</u>

Equipment Utilized and Rented <u>TD 70 BACKHOE, 6500 HONDA GENERATOR, F-350, UNION SPECIAL SEWING MACHINE, 2 HALF SPOOLS THREAD, SHOVELS & RAKES.</u>

MWM SOUTH Inc

DAILY REPORT FORM

Supervisor MAURICE

Day THURSDAY Date 3-14-02

Project CITRUS COUNTY LANDFILL

Weather: Sunny Cloudy Rain

→ MWM SOUTH Job No. 10563


Temperature: High 80 Low 52

Time: Start 7:00 End 5:30

	MWM Employee	Hours		Labor Service/Names	Hours
1	PHILIP FARMER	10	1		
2	PAUL EOENS	10	2		
3			3		
4			4		
5			5		
6			6		
7			7		
8			8		
9			9		
10			10		
11			11		
12			12		
13			13		
14			14		
Total Hours		20		Total Hours	

Description of Work FINISH TRENCHING NE SLOPE, SEW ON 5' OF ADDITIONAL RAINCOAT MATERIAL. PULL MATERIAL IN TRENCH AND BACKFILL ALL. MOVE TO NW TRENCH AND ADD ADDITIONAL DIRT TO FILL TO TOP OF TRENCH. MOVE ENOUGH SAND BAGS TO COMPLETELY COVER OVER ALL PIPE BOOTS. DO 4 PATCHES OFF PUNCH LIST.

Equipment Utilized and Rented TD 70 BACKHOE FROM NEFF RENTAL, 6500 HONDA GENERATOR, UNION SPECIAL SAWING MACHINE, SHOVELS & RAKES, F-350.



APPENDIX E

PHOTOGRAPHIC REPORTING

Photo Log #2
Citrus County Liner Remediation
03860-008-01-0100


PHOTO	DESCRIPTION
1	Panel No. 8 on west slope which has been wind blown. The Contractor's superintendent decided the liner is okay and has decided to proceed without replacing the liner.
2	Rain damage subgrade at toe of western slope. MWM plans to fold the liner back after deployment to fix the subgrade.
3	Illustrates MWM folding the liner back and fixing the subgrade at the aforementioned location.
4	7/23/01 - Right-hand side with telephone pole common to both photos 4 and 5. Progress photos showing installed and welded textured 60-mil HDPE liner with MWM extrusion welding patches over the destructive sample areas on the west slope.
5	Left-hand side - same as above.
6	7/25/01 - MWM installing the cap strip over destructive samples 2A and 2B, test locations on the eastern slope.

(Photos 7-13 & 18-36 Martel West Landfill 13150-041-01) IN DRY
(Photos 14-17 Polk County EGC 16500-009-01)



7 15 '01

2



7 15 '01

3



7 15'01

2



7 23'01

5




Photo Log #3
Citrus County Geomembrane Remediation
03860-008-01-0100

PHOTO	DESCRIPTION
(Photos 1-15 and 22-25 were of Martel West Log #4 13150-041-01)	
16	10/4/01 Taken facing South - North end of the east slope showing mulch used as a subgrade under the rain cover
17	Anchor trench for the rain cover at the top of the East slope. Dimensions approx. 6" wide x 12" deep. Typical
18	Application of the seaming tape over the field sewn seam in the rain cover
19	Illustrates the field sewing of the field seams in the rain cover on the East slope. Typical
20	Taken facing SW - Citrus Co. covering the western slope the HDPE liner with clean clay fill as a prelude to installing the rain cover approx. 30 days from now
21	Rain cover installation on the eastern slope. Upon completion, the rain cover is to extend to the grass area on the northern end (left side of photograph)



10 4 01

20



10 3 01

16



21



17



18




10 4 01

19

Photo Log #4
Citrus County Geomembrane Remediation
03860-008-01-0100

PHOTO	DESCRIPTION
1	10/9/01 - Completed polyethylene rain cover on the eastern slope. Note: ballasted with tires. Photo taken from western slope, facing east.
2	Polyethylene rain cover on the eastern slope. Photo taken facing west at the top of the slope. Note: ballasted with tires and sand bags, and the top of the slope is ballasted with the anchor trench.
3	Seam tape on the field-sewn seams, which is not sticking, which is typical of the entire eastern slope.
4	Looking down the slope at the north end of the eastern slope. Note the trash left by the Contractor at the bottom of the rain cover.
5	Progress photo taken from the east slope, facing west. West slope, Citrus Co. Solid Waste Dept. installing clean clay fill over the remediated HDPE liner. The remediated liner, which is black, is on the left of photo, and the existing rain cover is on the right side of the photograph, it's white. The new rain cover is to be installed after the clean fill.
6	North side of the eastern slope, which is anchored with a minimum number of sand bags on the slope. Note: no anchor trench along this side.
7	North side of the eastern slope, which is anchored with a minimum number of sand bags on the slope. Note: no anchor trench along this side.





10 9'01

3

4



10 9'01

5



10 9'01

6



7