February 11, 1993



Ms. Mary Nogas State of Florida Department of Environmental Regulations 7825 Baymeadows Way - Suite B-200 Jacksonville, Florida 32256-7577

GEOTECHNICAL, ENVIRONMENTAL & CONSTRUCTION MATERIALS CONSULTANTS

Submitted through:

Mr. Doug Miller

England Thims & Miller, Inc. 3131 St. Johns Bluff Road Jacksonville, Florida 32216

Subject:

**Report of Soils Quality Assurance Testing** 

Phase I-C and Phase II Trailridge Landfill Jacksonville, Florida

LAW Project No. 446-01631-01

Dear Ms. Nogas:

Law Engineering, Inc. (LAW) has observed and/or performed a series of soils quality assurance tests for the subject project in general accordance with our contract with Waste Management, Inc. as soils quality assurance consultant.

The purpose of this report is to provide you with the soils quality assurance testing results for Phase I-C and Phase II.

The attached soils quality assurance test results indicate that the landfill subgrade, sand cover, anchor trench, clay liner and leachate collection trench aggregate components were constructed substantially in accordance with the Soils Quality Assurance Consultant Construction Materials Testing Program requirements. This program was previously submitted to FDER as part of the overall liner quality assurance program.

The attachments are organized as follows:

- Subgrade
- Clay Liner
- Protective Sand Cover (A-3 Sand)
- Leachate Trench Aggregate
- Anchor Trench
- Record of Daily Observations

The Attachments page which follows, notes the individual testing sections within these landfill components.

Department of Environmental Regulation February 11, 1993 Page -2-



To accomplish the Soils Quality Assurance Consultant Construction Materials Testing Program, Law Engineering had a senior engineering technician at the project site during the construction of the landfill components listed above. Our full-time technician was under the direct supervision of a professional engineer in our office. The daily field observation reports of our technician are submitted as part of this report.

In reviewing the following sections of this report, we note the following for your ease of following the documentation.

### Subgrade

The density test numbers refer to the sequence in which they were obtained. The standard of 96 percent of the Modified Proctor maximum dry density was used to conform to City standards for general construction, the standard was raised to 98 percent -2 percent. The modification to 96 percent was a practical recognition of the 98 -2 percent actual minimum.

In reviewing the test results we noted three test locations at which failing tests occurred and the retests are not readily apparent. These tests and our clarifications are as follows:

Test 483, 590 and 671 - Test areas were recompacted and then proofrolled prior to liner placement, but no density documentation was obtained.

We have reviewed the testing frequency, and in our opinion the attached test reports reflect the frequency required by the testing program.

### Clay Liner

Samples for permeability testing were obtained by our technician by using thin wall sampling tubes. The liner thickness was verified at that time. The sample tubes were then returned to our office where the soil permeability was obtained in accordance with ASTM D 5084. Permeability test No. 241, taken at Station Nos. 91+05N and 102+80E initially failed to meet specifications. This area was then recompacted similar to other areas that did not initially meet permeability specifications. Test No. 241 was not retested, however, due to a sample not being obtained prior to the other liner components being placed.

Department of Environmental Regulation February 11, 1993 Page -3-



### **Protective Sand Cover**

The borrow area was initially prequalified by conducting permeability testing on sand samples obtained by our technician from test pits. These samples were obtained on a frequency at least equal to that specified by the testing program. In cases of strata changes, the frequency of samples was increased. The sand permeability was then obtained in accordance with ASTM D 2434. When the sand material was excavated for site usage, our technician was on site full time to verify the material was being excavated from areas that were pregualified. Zones or strata that appeared visually different from that tested were sampled and permeability testing (ASTM D2434) accomplished on site for verification prior to using material from these areas. The material from Test Pit No. 297 was unsuitable for protective sand cover from -1 inch to -48 inches. This area was flagged in the field and not excavated. Since this material was off site, a chain of custody sequence was created by our technician signing the truck ticket at the borrow area and the Waste Management, Inc. representative signing the truck ticket at the landfill site. In reviewing the test results we note two test pits, sequence numbers missing. This was due to an error in numbering by our field technician. Test pit numbers 295 and 296 were not used. We have reviewed the testing frequency required and in our opinion the attached test reports exceed the frequency required by the testing program.

### Leachate Trench Aggregate

The aggregate was sampled on site by our technician. The aggregate particle size distribution was then verified by ASTM D 448 methods.

### **Anchor Trench**

Anchor trench clay permeability samples were obtained by our technician at the required frequency. The samples were returned to our laboratory when the soil permeability was obtained in accordance with ASTM D 5084.

### **Record of Daily Observations**

Full-time personnel verified and tested material placed for the earthwork (subgrade) portion of the subject project and recorded daily observations.

Department of Environmental Regulation February 11, 1993 Page -4-



In our professional opinion, the landfill components noted above in Phase IC and Phase II met the requirements outlined in the Soils Quality Assurance Consultant Construction Materials Testing Program.

If you have any questions, please contact us.

Sincerely,

LAW ENGINEERING, INC.

James J. Gallup

Senior Engineering Technician

/James A. Horton, P.E.

Principal Geotechnical Engineer Registered, Florida 23315

JJG/JAH:kw



### **ATTACHMENTS**

### **SUBGRADE**

Subgrade Conformance Field Density Tests Laboratory Compaction and Grain Size Tests

### **CLAY LINER**

Laboratory Permeability and Field Thickness Tests Laboratory Compaction Tests and Grain Size Tests

### PROTECTIVE SAND COVER (A-3 SAND)

Laboratory Permeability Tests and Daily Observation Reports Laboratory Compaction and Grain Size Tests

### LEACHATE TRENCH AGGREGATE

Aggregate Particle Distribution

### **ANCHOR TRENCH**

Laboratory Permeability Tests

### **DAILY OBSERVATION REPORTS**

May 13, 1982 through December 2, 1992

SUBGRADE

January 12, 1993



Ms. Mary Nogas State of Florida Department of Environmental Regulations 7825 Baymeadows Way - Suite B-200 Jacksonville, Florida 32256-7577

GEOTECHNICAL, ENVIRONMENTAL & CONSTRUCTION MATERIALS CONSULTANTS

Submitted through:

Mr. Doug Miller

England Thims & Miller, Inc. 3131 St. Johns Bluff Road Jacksonville, Florida 32216

Subject:

Trailridge Landfill Subgrade

Phase I-C and Phase II Jacksonville, Florida

LAW Project No. 446-01631-01

Dear Ms. Nogas:

In accordance with our responsibilities as the soils quality assurance consultant on the subject project, we are pleased to furnish the attached test results for the earthwork (subgrade) portion of Phase I-C and Phase II. The attached compaction reports verify that the specified level of compaction was achieved. The field density tests are referenced by station and range. The station numbers are west to east and the range numbers are south to north. For reference, a reduced copy of the station and range plan prepared by England, Thims and Miller, Inc. is included in the Attachments. The depth of testing is 12 inches for each lift.

Our full-time personnel verified that the fill material placed did not contain any sharp objects and that particle size of the fill were less than 1/4 inch at the surface and less than 3/4 inch throughout the remaining depth. Prior to the initiation of the earthwork operations, all vegetation was removed. Based on our observations, the fill material did not contain any visible vegetation.

Should you have any questions or need any additional information, please contact us.

Sincerely,

LAW ENGINEERING, INC.


James J. Gallup

Senior Engineering Technician

JJG/JAH:kw

James A. Horton, P.E.
Principal Geotechnical Engineer

Registered, Florida 23315





3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests P	erformed o	n 04/02/92			
430	8.7	109.2	<i>.</i> # 5	97	96	3	Grade
431	9.4	107.8	# 5	96	96	3	-1'
432	8.6	108.3	<i>#</i> 5	96	96	3	Grade
433	11.2 <	105.0	3	98	96	3	-1'
434	12.2	106.8	3	99	96	3	Grade
435	12.4	104.4	3	97	96	3	-1'
436	10.2	108.7	<i>‡</i> 5	96	96	3	Grade
437	13.3	103.0	<b>3</b> .	96	96	3	-1'
438	10.2	111.5	<i>#</i> 5	99	96	3	Grade
439	9.9	110.5	<i>#</i> 5	98	96	3	-1'
440	12.5	109.6	<i>#</i> 5	97	96	3	Grade
TEST LOCAT	rions:						
430	Phase 1-0	C Sta. 114	+00 at 91+	90			
431	Phase 1-0	C Sta. 114	+00 at 91+	90			
432	Phase 1-0	C Sta. 115	+00 at 91+	90			
433	Phase 1-0	C Sta. 115	+00 at 91+	90			
434	Phase 1-0	C Sta. 116	+00 at 91+	90			
435	Phase 1-0	C Sta. 116	+00 at 91+	90			
436	Phase 1-0	Sta. 117	+00 at 91+	90			
437	Phase 1-0	Sta. 117	+00 at 91+	90			
438	Phase 1-0	Sta. 118	+00 at 91+	90			
439	Phase 1-0	C Sta. 118	+00 at 91+	90	•		
440	Phase 1-0	Sta. 119	+00 at 91+	90			

### **TEST COMPARED TO:**

REMARKS Performed In General Accordance With:

	PROCTOR NUMBER	MAXIMUM DRY DENSITY	OPTIMUM MOISTURE	3 - ASTM D2922
Jax	Utilities	(PCF)	(%)	
	∯ 5 _ 3	112.7 107.5	10.5 13.6	< Denotes More Than ±2 Percent Optimum Moisture

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT: Waste Management

JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests I	Performed of	n 04/02/92	<u> </u>		-
441	9.0	111.4	<i>#</i> 5	99	96	3	-1'
442	10.0	111.8	#5	99	96	3	Grade
443	10.9	109.2	# 5	97	96	3	-1'
444	11.2	111.1	<b>#</b> 5	99	96	3	Grade
445	12.7	109.3	<i>#</i> 5	97	96	3	-1'
446	11.3	110.4	<i>#</i> 5	98	96	3	Grade
447	10.0	110.2	<i>#</i> 5	98	96	3	-1'
448	11.4	111.3	# 5	99	96	3	Grade
449	10.1	111.1	# 5	99	96	3	-1'
450	11.3	111.1	<i>#</i> 5	99	96	3	-2'
451	10.9	108.1	<i>#</i> 5	96	96	3	Grade
TEST LOCA	TIONS:						
441		C Sta. 119	+00 at 91+	·90			
442	Phase 1-		+00 at 91+				
443	Phase 1-	C Sta. 120	+00 at 91+	.95			
444	Phase 1-	C Sta. 121	+00 at 91+	95			
445	Phase 1-	C Sta. 121	+00 at 91+	95			
446	Phase 1-	C Sta. 122	+00 at 91+	95			
447	Phase 1-	C Sta. 122	+00 at 91+	95			
448	Phase 1-	C Sta. 123	1+00 at 91+	·95			
449	Phase 1-	C Sta. 123	1+00 at 91+	95			
450	Phase 1-	C Sta. 123	1+00 at 91+	·95			
451	Phase 1-	C Sta. 124	+00 at 91+	·95	•		

### **TEST COMPARED TO:**

REMARKS performed In General Accordance With:

3 - ASTM D2922

PROCTOR NUMBER	MAXIMUM DRY DENSITY	OPTIMUM MOISTURE
Jax Utilities	(PCF)	(%)
<i>#</i> 5	112.7	10.5

DISTRIBUTION:

The Haskell Company (DC)
The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

Support B Wilder
Bryant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT: Waste Management . JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
	Tests P	erformed o	n 04/02/92			
9.3	110.2	<b>#</b> 5	98	96	3	-1'
11.0	110.3	#5	98	96		-2'
10.1	111.9	<i>#</i> 5	99	96	3	Grade
9.9	110.5	<i>#</i> 5	98	96	3	-1'
10.9	109.8	<i>#</i> 5	97	96	3	-2'
12.1	109.1	<i>#</i> 5	97	96	3 ,	Grade
11.1		<i>#</i> 5	100	96	3	-1'
	•	# 5		96	3	-2'
		# <b>5</b>		96	3	Grade
		3	96	96		-1'
10.1	109.4	# <b>5</b>	97	96	3	Grade
IONS:						
	C Sta. 124	+00 at 91+	95			
				•		
	9.3 11.0 10.1 9.9 10.9 12.1 11.1 12.0 8.9 9.1 < 10.1  IONS: Phase 1-0	CONTENT (%)  Tests P  9.3 110.2 11.0 110.3 10.1 111.9 9.9 110.5 10.9 109.8 12.1 109.1 11.1 112.3 12.0 109.9 8.9 108.9 9.1 < 103.1 10.1 109.4  IONS: Phase 1-C Sta. 124 Phase 1-C Sta. 125 Phase 1-C Sta. 126	Tests Performed of 110.2 #5 11.0 110.3 #5 10.1 111.9 #5 10.9 109.8 #5 12.1 109.1 #5 11.1 112.3 #5 12.0 109.9 #5 8.9 108.9 #5 9.1 < 103.1 3 10.1 109.4 #5  IONS: Phase 1-C Sta. 124+00 at 91+ Phase 1-C Sta. 125+00 at 91+ Phase 1-C Sta. 126+00 at 91+ Phase 1-C Sta. 114+00 at 89+ Phase 1-C Sta. 114+00 at 89+	Tests Performed on 04/02/92 9.3 110.2 #5 98 11.0 110.3 #5 98 10.1 111.9 #5 99 9.9 110.5 #5 98 10.9 109.8 #5 97 11.1 112.3 #5 100 12.0 109.9 #5 98 8.9 108.9 #5 97 9.1 < 103.1 3 96 10.1 109.4 #5 Phase 1-C Sta. 124+00 at 91+95 Phase 1-C Sta. 125+00 at 91+95 Phase 1-C Sta. 125+00 at 91+95 Phase 1-C Sta. 126+00 at 91+95	Tests Performed on 04/02/92  9.3 110.2 #5 98 96  11.0 110.3 #5 98 96  10.1 111.9 #5 99 96  9.9 110.5 #5 98 96  10.9 109.8 #5 97 96  11.1 112.3 #5 100 96  12.1 109.1 #5 97 96  11.1 112.3 #5 98 96  10.1 114.3 #5 97 96  11.1 109.4 #5 97 96  11.1 109.4 #5 97 96  10.1 109.4 #5 97 96  10.1 109.4 #5 97 96  10.1 109.4 #5 97 96  10.1 109.4 #5 97 96  Phase 1-C Sta. 124+00 at 91+95  Phase 1-C Sta. 125+00 at 91+95  Phase 1-C Sta. 125+00 at 91+95  Phase 1-C Sta. 125+00 at 91+95  Phase 1-C Sta. 126+00 at 91+95  Phase 1-C Sta. 114+00 at 89+65  Phase 1-C Sta. 114+00 at 89+65	Tests Performed on 04/02/92  9.3 110.2 #5 98 96 3 11.0 110.3 #5 98 96 3 10.1 111.9 #5 99 96 3 10.9 109.8 #5 97 96 3 11.1 112.3 #5 100 96 3 11.1 112.3 #5 100 96 3 11.1 112.3 #5 98 96 3 10.1 109.1 #5 97 96 3 11.1 110.3 #5 97 96 3 11.1 112.3 #5 100 96 3 11.1 110.3 #5 98 96 3 10.1 19.9 #5 98 96 3 11.1 112.3 #5 100 96 3 11.1 112.3 #5 97 96 3 11.1 112.3 #5 98 96 3 10.1 109.9 #5 98 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3 10.1 109.4 #5 97 96 3

TEST	COMPARED T	<b>O</b> :		REMARKS Performed In General Accordance With:
Jax	PROCTOR NUMBER Utilities	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
	#5 3	112.7 107.5	10.5 13.6	< Denote More Than ±2 Percent Optimum Moisture

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

Bryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page

LIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests I	Performed o	n 04/02/92			
463	12.2	110.5	<b>#</b> 5	98	96	3	Grade
464	10.8	110.4	# 5	98	96	3	-1'
465	12.5	112.1	<i>#</i> 5	99	96	3	Grade
466	10.2	109.6	<i>#</i> 5	97	96	. 3	-1'
467	10.5	111.3	<i>#</i> 5	99	96	3	Grade
468	10.9	109.3	# 5	97	96	3	-1'
469	10.9	109.6	<i>#</i> 5	97	96	3	Grade
470	9.8	108.3	<i>#</i> 5	96	96	3	-1'
471	10.6	110.8	# 5	98	96	3	Grade
472	9.8	111.2	# 5	99	96	3	-1'
473	11.6	110.5	# 5	98	96	. 3	Grade
TEST LOCA	TIONS:						
463	Phase 1-	C Sta. 116	5+00 at 89+	·70			
464	Phase 1-	C Sta. 116	5+00 at 89+	·70			I
465	Phase 1-	C Sta. 117	<mark>/+00 at 89+</mark>	·70			1
466	Phase 1-	C Sta. 117	7+00 at 89+	·70			ſ
467	Phase 1-	C Sta. 118	3+00 at 89+	·70			l
468	Phase 1-	C Sta. 118	3+00 at 89+	·70			į
469	Phase 1-	C Sta. 119	9+00 at 89+	·70			
470	Phase 1-	C Sta. 119	9+00 at 89+	·70			•

#### **TEST COMPARED TO:**

471 472

473

REMARKS Performed In General Accordance With:

3 - ASTM D2922

PROCTOR	MAXIMUM DRY	OPTIMUM
NUMBER	DENSITY	MOISTURE
Jax Utilities	(PCF)	(%)
<b>-</b> #5	112.7	10.5

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

Phase 1-C Sta. 120+00 at 89+70

Phase 1-C Sta. 120+00 at 89+70 Phase 1-C Sta. 121+00 at 89+70

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests P	erformed o	n 04/02/92		•	
474	10.1	110.1	# <b>5</b>	98	96	3	-1'
475	11.8	110.7	<i>#</i> 5	98	96	3	Grade
476	11.2	108.9	# <b>5</b>	97	96	3	-1'
477	10.8	110.9	<i>#</i> 5	98	96	3	Grade
478	11.4	109.1	# 5	97	96	3	-1'
479	10.2	111.2	<i>#</i> 5	99	96	3	Grade
480	10.9	109.2	<i>#</i> 5	97	96	3	-1'
481	12.5	110.0	# 5	98	96	. 3	Grade
482	12.3	108.5	<i>#</i> 5	96	96	3	-1'
483	10.6	106.5	# 5	95 <<	96	3	Grade
484	9.2	109.6	# 5	97	96	3	-1 '
TEST LOCAT	rions:			<b>\</b>			
474	Phase 1-0	C Sta. 121	+00 at 89+	70			
475	Phase 1-0	Sta. 122	+00 at 89+	-70			
476	Phase 1-0	C Sta. 122	+00 at 89+	-70			
477	Phase 1-0	Sta. 123	+00 at 89+	·70			
478	Phase 1-0	C Sta. 123	+00 at 89+	·70			
479	Phase 1-0	Sta. 124	+00 at 89+	·70			
480	Phase 1-0	C Sta. 124	+00 at 89+	-70			
481	Phase 1-0	C Sta. 125	+00 at 89+	-70			
482	Phase 1-0	C Sta. 125	+00 at 89+	·70			

### TEST COMPARED TO:

483

484

REMARKS Performed In General Accordance With:

				Manual Lorror and Till Contornal Hoporation William
	PROCTOR NUMBER	MAXIMUM DRY DENSITY	OPTIMUM MOISTURE	3 - ASTM D2922
Jax	Utilities	(PCF)	(%)	
=	<b>∦</b> 5	112.7	10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

Phase 1-C Sta. 126+00 at 89+70

Phase 1-C Sta. 126+00 at 89+70

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wildes



### REPORT OF FIELD DENSITY TESTS

Page 6

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed o	on 04/02/92			
485	9.6	109.1	# 5	97	96	3	Grade
486	10.1	108.8	# 5	97	96	3	Grade
487	10.4	111.5	<i>#</i> 5	99	96	3	Grade
488	9.1	109.6	<i>#</i> 5	97	96	3	Grade
489	12.5	110.2	<i>#</i> 5	98	96	3	Grade
490	8.5	109.6	<b>#</b> 5	97	96	3	Grade
491	10.8	110.0	<b>#</b> 5	98	96	3	Grade
492	8.7	108.4	# 5	96	96	<b>3</b> .	Grade
493	12.3	109.3	<b>#</b> 5	97	96	3	Grade
494	8.5	108.0	<i>‡</i> 5	96	96	3	Grade

### TEST LOCATIONS:

485	Phase	1-C	Sta.	123+00	at	91+10
486	Phase	1-C	Sta.	122+00	at	90+35
487	Phase	1-C	Sta.	121+00	at	91+10
488	Phase	1-C	Sta.	120+00	at	90+35
489	Phase	1-C	Sta.	119+00	at	91+10
490	Phase	1-C	Sta.	118+00	at	90+35
491	Phase	1-C	Sta.	117+00	at	91+10
492	Phase	1-C	Sta.	116+00	at	90+35
493	Phase	1-C	Sta.	115+00	at	91+10
494	Phase	1-C	Sta.	114+00	at	90+35

TEST			
1631		nLU	

REMARKS Performed In General Accordance With:

3 - ASTM D2922

PROCTOR	MAXIMUM DRY	OPTIMUM
NUMBER	DENSITY	MOISTURE
Jax Utilities	(PCF)	(%)
<i>#</i> 5	112.7	10.5

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

**CLIENT**: Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	. SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed o	n 04/09/92	··		· · · ·
495	10.0	112.2	<b>#</b> 5	100	96	3	+2.0
<b>4</b> 96	13.1 <	110.8	#5	98	96	3	+1.0
497	12.4	109.3	#5	97	96	3	+3.0

### TEST LOCATIONS:

495 East burm of Phase 1-B at Sta. 126+15E & Sta. 93+00N 496 East burm of Phase 1-B at Sta. 126+15E & Sta. 93+00N 497 East burm of Phase 1-B at Sta. 126+15E & Sta. 93+80N

#### TEST COMPARED TO:

REMARKS Performed In General Accordance With:

PROCTOR MAXIMUM DRY
NUMBER DENSITY
(PCF)

OPTIMUM MOISTURE (%) 3 - ASTM D2922

of Jax Utilities 112.7

10.5

< Denotes More Than ±2 Percent Optimum Moisture.

### DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Smant Bulder
Bryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests F	erformed o	n 04/13/92			
498	9.7	106.1	1	96	96	3	-0'
499	8.8	108.8	1 .	98	96	3	-0 <i>'</i>
500	6.4	106.6	<i>#</i> 5	95 <<	96	3	-0'
501	9.5	108.0	1	98	96	3	-1'
502	7.6	111.6	<i>‡</i> 5	99	96	3	-0'
503	8.4	110.9	<i>#</i> 5	98	96	3	-1'
504	8.6	109.9	<i>#</i> 5	97	96	3	-2'
505	9.2	108.5	1	98	96	3	<b>-3</b> ′
506	9.3	107.6	1	97	96	3	-0'
507	5.9	109.7	1	99	96	3	-0 '
508	7.4	108.2	<b>#</b> 5	96	96	3	-0′
			.*				
TEST LOCAT							
498			+50 and St				
499	Phase 2-		+50 and St				
500 .	Phase 2-		+50 and St				
501	Phase 2-		+50 and St				
502	Phase 2-		+50 and St				
503	Phase 2-		+50 and St				
504	Phase 2-		+50 and St				
505	Phase 2-		+50 and St				
506	Phase 2-		+50 and St				
507	Phase 2-	A Sta. 101	+50 and St	a. 96+80			
508	Phase 2-	A Sta. 101	+50 and St	a. 97+80			

TES	ST COMPARED	TO:		REMARKS Performed In General Accordance With:
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
	1 # 5	110.8 112.7	11.2 10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

Jax Utilities

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wildes



### REPORT OF FIELD DENSITY TESTS

Page

CLIENT: Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
	•	Tests P	erformed o	n 04/13/92			
509	4.4	106.4	1	96	96	3	-1'
510	9.3	108.1	<i>#</i> 5	96 .	96	3	-0'
511	10.1	109.2	<i>#</i> `5	97	96	3	-1'
512	9.6	108.8	<i>#</i> 5	97	96	3	-2'
513	8.2	108.7	1	98	96	3	-3'
514	11.0	105.9	1	96 ·	96	3	-0'
515	9.0	101.8	1	92 <<	96	3	-0'
.516	9.7	105.8	1	96	96	3	-0'
517	10.4	109.9	1	99	96	3	-0'
518	9.9	109.9	<i>#</i> 5	98	96	. 3	-0'
519	8.6	107.6	1	97	96	3	-1'
TEST LOCA	TIONS:						
509	•	A Sta. 101	+50 and St	a. 97+80		•	
510	Phase 2-		+50 and St				
. 511	Phase 2-		+50 and St				
512	Phase 2-		+50 and St				
513	Phase 2-	A Sta. 101	+50 and St	a. 98+80N	•		
5 <b>14</b>	Phase 2-	•		a. 95+80			
515	Phase 2-			a. 95+80			
516	Phase 2-			a. 96+80			
517	Phase 2-		+50 and St	a. 96+80			
518	Phase 2-		+50 and St				
519	Phase 2-		+50 and St				

_TEST COMPARED T	·O:		REMARKS Performed In General Accordance With:
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
1 1	110.8	11.2	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>
<i>#</i> 5	112.7	10.5	
Jax Utilities			

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wildes





## REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests F	Performed of	on 04/13/92			
520	11.2	108.3	# 5	96	96	3	-0'
521	10.4	107.6	1 .	97	96	3	-1'
522	9.1	109.8	# <b>5</b>	97	96	3	-0'
523	9.6	108.5	<i>#</i> 5	96	96	3	-1'
524	10.9	107.9	<i>#</i> 5	96	96	3	-2'
525	8.7	106.9	1	96	96	3	<b>-3</b> ′
526	10.4	109.4	<i>#</i> 5	97	96	3	-0 <i>'</i>
527	9.4	108.0	·# 5	96	96	3	-1'
528	11.1	110.4	<i>#</i> 5	98	96	3	-2'
529	9.9	105.8	1	96	96	3	<b>-3</b> ′
530	7.1	109.1	<i>#</i> 5	97	96	3	-0'
TEST LOCA	ATIONS:				•		
520		A Sta. 103	+50 and St	a 97+80			
521	Phase 2-		+50 and St				
522	Phase 2-		+50 and St				
523	Phase 2-		+50 and St				
524	Phase 2-	<del>-</del>	+50 and St				
525	Phase 2-		+50 and St				
526	Phase 2-		+50 and St				
527	Phase 2-	i contract of the contract of	+50 and St				
528	Phase 2-		+50 and St				
529	Phase 2-		+50 and St				

TEST	$\sim$	$\sim$ 8.4	DA.	DFD	TO.
1631		JIVI	-	861)	
	•				

REMARKS Performed In General Accordance With:

3 - ASTM D2922

PROCTOR	MAXIMUM DRY	OPTIMUM
NUMBER	DENSITY (PCF)	MOISTURE (%)
<b>5</b> Jax Utilities	112.7	10.5
1	110.8	11.2

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

Page 4

CLIENT: Waste Management

JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
ì		Tests I	Performed o	n 04/13/92			
531	9.9	107.6	1	97	96	3	-0'

TEST LOCATIONS:

531

RETEST OF TEST NO. 515

TEST	COMPARED 1	го:		REMARKS	Performed	In General	Accordance	With:
	PROCTOR	MAXIMUM DRY	OPTIMUM		3 - P	ASTM D2922		
	NUMBER	DENSITY	MOISTURE					
_		(PCF)	(%)					

.

DISTRIBUTION:

1

The Haskell Company (DC)
The Haskell Company (DC)

110.8

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC) Waste Management of North America (DC)

11.2

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B Wilder
Bryant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 04/14/92			
532	6.1	108.2	<i>#</i> 5	96	96	3	-0'
533	7.2	108.1	<b>#</b> 5	96	96	3	-1'
534	7.4	108.5	<b>#</b> 5	96	96	3	-2'

**TEST LOCATIONS:** 

532 Phase 2-A west anchor trench berm 533 Phase 2-A west anchor trench berm Phase 2-A west anchor trench berm 534

TEST COMPARED TO:

Jax Utilities

REMARKS Performed In General Accordance With:

3 - ASTM D2922

OPTIMUM PROCTOR MAXIMUM DRY MOISTURE NUMBER DENSITY (PCF) (%)

112.7

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management

JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
	_	Tests P	erformed o	n 04/16/92			
535	8.6	110.6	1	100	96	3	-0'
536	9.1	109.7	1 .	99	96	3	-0'
537	6.6	111.2	1	100	96	3	-0'
538	8.4	107.7	1	97	96	3	-0'
539	14.3	105.4	1	95 <<	96	3	-0'
540	11.0	110.3	1	100	96	. 3	-0'
541	10.6	108.2	1	98	96	3	-0'
542	9.9	108.5	1	98	96	3	-0'
543	4.5	112.0	<b>#</b> 5	99	96	3	-0'
544	6.7	109.9	1	99	96	3	-1'
545	4.8	108.7	<b>#</b> 5	96	96	3	-0 <i>'</i>
TEST LOCAT	rions:		·				
535	Phase 2-A	A Sta. 104	+50 and St	a. 95+80			
<b>5</b> 36	Phase 2-A	A Sta. 105	+50 and St	a. 95+80			
537	Phase 2-A	A Sta. 106	+50 and St	a. 95+80			
538	Phase 2-A	A Sta. 107	+50 and St	a. 95+80			. 1
539	Phase 2-A	A Sta. 104	+50 and St	a. 96+80			
540	Phase 2-A	A Sta. 105	+50 and St	a. 96+80			
541	Phase 2-A	A Sta. 106	+50 and St	a. 96+80			[
542	Phase 2-A	A Sta. 107	+50 and St	a. 96+80			1
543	Phase 2-A	A Sta. 104	+50 and St	a. 97+80			
544	Phase 2-A	A Sta. 104	+50 and St	a. 97+80			
545	Phase 2-A	A Sta. 105	+50 and St	a. 97+80			

T	ES	T (	C	N	IP/	٩R	ED	TC	<b>)</b> :

REMARKS Performed In General Accordance With:

EO. OOM. ANED IO	•		(Lating 1 of 1 o
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
1 of Jax Utilities	110.8 112.7	11.2 10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Swant B. Wildes
Bryand B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT: Waste Management

**JOB NO:** 446-01631-01

RÓJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests F	erformed o	n 04/16/92			
546	5.1	106.4	1	96	96	3	-1'
547	5.6	108.2	<i>#</i> 5	96	96	3	-0'
548	6.4	106.4	1	96	96	3	-1'
549	8.1	110.3	<b>#</b> 5	98	96	3	-0'
550	7.2	108.6	1	98	96	3	-1'
551	8.7	109.8	<i>‡</i> 5	97	96	3	-0'
552	9.1	111.1	#5	99	96	3	-1'
<b>5</b> 53	10.4	110.1	<i>#</i> 5	98	96	3	-2'
554	9.6	107.5	1	97	96	3	-3'
555	9.6	106.7	<b>#</b> 5	95 <<	96	3	-0'
556	8.7	108.1	#5	96	96	3	-1'
TEST LOCA	TIONS:						
546	Phase 2-	A Sta. 105	+50 and St	a. 97+80			
547	Phase 2-	A Sta. 106	+50 and St	a. 97+80			
548	Phase 2-	A Sta. 106	+50 and St	a. 97+80			
549	Phase 2-	A Sta. 107	+50 and St	a. 97+80			
550	Phase 2-	A Sta. 107	+50 and St	a. 97+80			
551	Phase 2-	A Sta. 104	+50 and St	a. 98+80			
552	Phase 2-	A Sta. 104	+50 and St	a. 98+80			
553	Phase 2-	A Sta. 104	+50 and St	a. 98+80			
_ 55 <b>4</b>	Phase 2-	A Sta. 104	+50 and St	a. 98+80			
555	Phase 2-	A Sta. 105	+50 and St	a. 98+80			
556	Phase 2-	A Sta. 105	+50 and St	a. 98+80			•

ı	ĘJ	U	U	VI	~	١r	ľ	v	'	,	v	٠	

REMARKS Performed In General Accordance With:

	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
of	1 Jax Utilities	110.8 112.7	11.2 10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed on	04/16/92			
557	9.1	108.0	<b>#</b> 5	96	96	3	-2'
558	8.4	107.5	1	97	96	3	-3 <i>'</i>
559	10.3	109.2	<b>#</b> 5	97°	96	3	-0'
560	9.9	108.1	<i></i> #5	96	96	3	-1'
561	11.1	108.8	<i>#</i> 5	97	96	3	-2'
562	9.9	106.8	1	96	96	3	-3'
563	10.6	108.4	<i>#</i> 5	96	96	3	-0'
564	10.9	109.4	<b>#</b> 5	97	96	3	-1'
565	9.5	110.2	<b>#</b> 5	98	96	3	-2'
566	10.1	107.6	1	97	96	3	-3'
567	12.1	107.5	1	97	96	3	-0'
EST LOCA	ATIONS:						
557	Phase 2-	-A Sta. 10	5+50 and Sta	98+80			
558	Phase 2-	A Sta. 10	5+50 and Sta	. 98+80			
559	Phase 2-	A Sta. 10	6+50 and Sta	. 98+80			
560	Phaes 2-	-A Sta. 10	6+50 and Sta	. 98+80			
F C 4	Dh 0	B C1 - 40	C. CO Ch-	00:00			

557	Phase 2-A	Sta.	105+50	and	Sta.	98+80	
558	Phase 2-A	Sta.	105+50	and	Sta.	98+80	
559	Phase 2-A	Sta.	106+50	and	Sta.	98+80	
560	Phaes 2-A	Sta.	106+50	and	Sta.	98+80	
561	Phase 2-A	Sta.	106+50	and	Sta.	98+80	
562	Phase 2-A	Sta.	106+50	and	Sta.	98+80	
563	Phase 2-A	Sta.	107+50	and	Sta.	98+80	
564	Phase 2-A	Sta.	107+50	and	Sta.	98+80	
565	Phase 2-A	Sta.	107+50	and	Sta.	98+80	
566	Phase 2-A	Sta.	107+50	and	Sta.	98+80	
567	RETEST OF	TEST	NO. 539	9			

**TEST COMPARED TO:** PROCTOR

REMARKS Performed In General Accordance With:

3 - ASTM D2922

NUMBER	DENSITY (PCF)	MOISTURE (%)
of Jax Utilities	112.7	10.5
1	110.8	11.2

**MAXIMUM DRY** 

OPTIMUM

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page 4

CLIENT: Waste Management

JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
568	10.1	Tests 108.2	Performed #5	on 04/16/92 96	96	3	-0'

TEST LOCATIONS:

RETEST OF TEST NO. 555

**TEST COMPARED TO:** 

REMARKS Performed In General Accordance With:

PROCTOR NUMBER

**MAXIMUM DRY** DENSITY (PCF)

**OPTIMUM** MOISTURE (%)

3 - ASTM D2922

of Jax Utilities 112.7

10.5

**DISTRIBUTION:** 

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests P	erformed o	n 04/28/92			
569	10.4	109.9	<i>#</i> 5	97	96	3	-0'
570	8.7	109.4	<i>#</i> 5	97	96	3	-0'
571	9.1	108.5	<i>#</i> 5	96	96	3	-0'
572	10.2	109.6	#5	97	96	3	-0'
573	10.1	107.9	<i>#</i> 5	96	96	3	-1 '
574	10.2	102.0	<b>#</b> 5	91 <<	96	3	-0'

#### TEST LOCATIONS:

560

203	REIESI OF IESI NO. 4//
570	Phase 1-C at Sta. 124+00 and Sta. 90+35
571	Phase 1-C at Sta. 125+00 and Sta. 91+10
572	Phase 1-C at Sta. 126+00 and Sta. 90+35
573	East anchor trench berm on Phase 1-C at Sta. 90+80N & 126+10E
574	East anchor trench berm on Phase 1-C at Sta. 90+80N & 126+10E

TEST COMPARED TO:

REMARKS Performed In General Accordance With:

PROCTOR MAXIMUM DRY
NUMBER DENSITY

DETECT OF TECT NO

OPTIMUM 3 - **ASTM D2922** 

UMBER DENSITY (PCF) MOISTURE (%)

<< Denotes Less than Specified Compaction

5 of 446-01631-02 112.7

10.5

**DISTRIBUTION:** 

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

Rryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests F	Performed o	n 05/02/92			
575	9.1	109.4	<b>#</b> 5	97	96	3	-0 '
576	9.6	107.0	1	97	96	3	-0 '
577	10.4	105.8	1	95 <<	96	3	-0'
578	8.9	106.1	· <b>1</b>	96	96	3	-0 '
579	11.2	102.5	1	93 ((	96	3	-0'
580	9.9	106.7	1	96	96	3 '	-0'
581	8.7	106.8	1	96	96	3	-0 <i>'</i>
582	9.4	109.5	<b>#</b> 5	97	96	3	-0'
583	10.6	100.6	1	91 <<	96	3	-1'
584	9.1	110.3	<i>#</i> 5	98	96	. 3	-0'
585	9.6	109.6	1	99	96	· 3	-1'
			•	•			
TEST LOCA				•			
575		F TEST NO.		25 221			
576			8+50E, Sta.				
577			+50E, Sta.				į
578			)+50E, Sta.				
579			3+50E, Sta.				
580			)+50E, Sta.				. 1
581			)+50E, Sta.				· }
582	and the second s		3+50E, Sta.				
583			3+50E, Sta.				1
584			+50E, Sta.				!
585	Phase 2-1	A Sta. 109	+50E, Sta.	97+80N			

TEST COMPARED TO	O:		REMARKS Performed In General Accordance With:
PROCTOR	MAXIMUM DRY	OPTIMUM	3 - ASTM D2922
NUMBER	DENSITY	MOISTURE	
	(PCF)	(%)	
5 of 446-01631-02	112.7	10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>
1	110.8	11.2	

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

Bryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
-	· <del></del>	Tests I	Performed o	on 05/02/92			
\$86	10.4	110.2	<b>#</b> 5⊦	98	96	3	-0'
587	9.9	107.9	1	97	96	3	-1'
588	11.4	109.3	<b>#</b> 5	97	96	3	-0'
589	10.1	107.5	.#5	95 <<	96	3	-1'
590	10.6	106.8	<i>#</i> 5	95 <<	96	3	-2'
591	11.1	108.7	1	98	96	3	<b>-3</b> ′
592	8.6	109.9	<b>#</b> 5	97	96	3	-0'
·593	9.1	109.8	<b>#</b> 5	97	96	3	-1'
594	9.4	110.2	<i>#</i> 5	98	96	3	-2'
<b>595</b>	10.6	108.0	1	98	96	3	-3'
596	9.2	109.8	#5	97	96	3	-0'
TEST LOCA	TIONS:						
586	Phase 2-	A Sta. 110	)+50E, Sta.	97+80N		•	
587			)+50E, Sta.				
588			3+50E, Sta.				
589	Phase 2-	A Sta. 108	3+50E, Sta.	98+80N			
590	Phase 2-	A Sta. 108	3+50E, Sta.	98+80N			
591	Phase 2-	A Sta. 108	3+50E, Sta.	98+80N			
592	Phase 2-	A Sta. 109	9+50E, Sta.	98+80N			
593	Phase 2-	A Sta. 109	9+50E, Sta.	98+80N			
594	Phase 2-	A Sta. 109	9+50E, Sta.	98+80N			
595			9+50E, Sta.				
596	Phase 2-	A Sta. 110	+50E , Sta.	98+80 <b>N</b>			•

ľ	ES	 OIN	///	Ηn	EU	1	U	٠	

REMARKS Performed In General Accordance With:

PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
of 446-01631-02	,,	10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT: Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 05/02/92			
597	10.4	110.1	<i>#</i> 5	98	96	3	-1'
598	11.6	108.2	1	98	96	3	-2'
599	10.1	106.7	1	96	96	3	-0'
600	10.4	107.7	· <b>1</b>	97	96	3	-0'
601	10.6	108.8	1	98	96	3	-1'
602	10.4	108.9	<i>#</i> 5	97	96	3	-1'

TEST LOCATIONS:

597 Phase 2-A Sta. 110+50E, Sta. 98+80N 598 Phase 2-A Sta. 110+50E, Sta. 98+80N 599 RETEST OF TEST NO. 577 600 RETEST OF TEST NO. 579 601 RETEST OF TEST NO. 583 602 RETEST OF TEST NO. 589

ITEST COMPARED TO:

REMARKS Performed In General Accordance With:

3 - ASTM D2922

PROCTOR MAXIMUM DRY DENSITY MOISTURE (%)

of 446-01631-02 112.7 10.5
1 110.8 11.2

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wilder



# REPORT OF FIELD DENSITY TESTS

CLIENT: Waste Management

JOB NO: 446-01631-01

ROJECT: Trailridge Landfill Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests P	erformed o	n 05/11/92			
603	2,9	105.8	1	96	96	3	-0
604	5.0	105.9	. 1	96	96	3	~0
605	6.0	106.0	1	96	96	3	<b>-</b> 0
606.	5.2	108.4	1	98	96 .	3	-0
6.07	4.4	106.5	1 .	96	96	3	-0
608	4.9	109.6	1	99	96.	3	-0
609 -	5.1	111.2	1	100	96	3	-0
610	5.9	106.1	1	96	96	3 .	-0
611	6.6	106.8	1	96	96	3	-0
612	4.9	106.8	1	96	96	3 .	-0
613	6,6	109.0	1	98	96	. 3	-0
TEST LOCA	TIONS:	•				•	•
603	Phase 2-E	3 sta 101+	00, sta 95-	+00			
604			00, sta 95+				
605			00, sta 954				
606			00, sta 95-				
607			00, sta 95+				
608			00, sta 95+				
609			00, sta 95+				
610			+00, sta 95				
611			+00, sta 95				
612			+00, sta 95				•
		,	,	· -			

~	FOT	$\sim$			D TO:
	->	4 . 1 1	MP	$\Delta H =$	
		$\sim$	IVI		U.

613

REMARKS Performed In General Accordance With:

3 - ASTM D2922

PROCTOR	MAXIMUM DRY	op timum
NUMBER	DENSITY	MOISTURE
	(PCF)	(%)
1	110.8	11.2

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

Phase 2-B, sta 111+00, sta 95+00

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

report B. Wilde



## REPORT OF FIELD DENSITY TESTS

Page

CLIENT: Waste Management JOB NO: 446-01631-01

ROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST	ELEVATION OR DEPTH
		Tests F	erformed	on 05/11/92			
614	6.1	108.1	1	98 .	96	3	-0
615	5.4	106.8	1	96	96	3	-0
616	5.9	106.1	1	96	96	3	-0
617	4.7	106.8	1	96	96	3	-0
618	6.4	107.4	1	. 97	96	3 .	-0
619	6.1	106.3	1	96	96	3	-0
620	5.4	108.4	1	98	96	3	-0
621	5.7	105.7	1	95 <<	96	3	-0
622	4.9	106.1	1	96	96	3	-0
623	6.6	105.1	1	95 <<	96	3	-0
624	7.1	105.4	1	. <b>9</b> 5 <<	96	· 3	-0
TEST LOCAT	TONG -						
614		3, sta 101	ata	94+30			
615		3, sta 101 3, sta 103					
616		3, sta 105	•				
617		3, sta 103					1
618		3, sta 109					
619		3, sta 111	•				
620		3, sta 102					
621		3, sta 104					
622		3, sta 106	•				
623		3, sta 108					
62 <b>4</b>		3, sta 110	•				

_TEST	COMPARED TO	<b>)</b> :		REMARKS Performed In General Accordance With:
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
	1	110.8	11.2	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)





# REPORT OF FIELD DENSITY TESTS

Page 3.

CLIENT: Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 05/11/92			
625	4.9	106.6	1 .	96	96	3	-0
626	5.8	106.3	1	96	96	3	-0
627	6.2	105.8	1	96	36	3	-0
628	12.0	103.7	1	94 <<	96	3	<del>-</del> 0
629	4.1	107.6	1	97	96	3	-0
630	5.6	107.8	1	97	96	3 ,	-0
631	6.6	105.5	1	95 <<	96	3	-0
632	7.4	106.1	1	96	96	3	-0
633	6.9	107.0	1	97	96	3	-0
634	8.6	108.9	1	98	96	. 3	-0
635	8.1	108.1	1	98	96	· 3	-0
TEST LOCA	TIONS:			•			•
625	Phase 2	-B, sta 10	1+00, sta	93+30			
626			2+00, sta				

625	Phase	2-B,	sta	101+00,	sta	93+30
626	Phase	2-B,	sta	102+00,	sta	93+30
627	Phase	2-B,	sta	103+00,	sta	93+30
628	Phase	2-B,	sta	104+00,	sta	93+30
629	Phase	2-B,	sta	105+00,	sta	93+30
630	Phase	2-B,	sta	106+00,	sta	93+30
631	Phase	2-B,	sta	107+00,	sta	93+30
632	Phase	2-B,	sta	108+00,	sta	93+30
633	Phase	2-B,	sta	109+00,	sta	93+30
634	Phase	2-B,	sta	110+00,	sta	93+30
635	Phase	2-B,	sta	111+00,	sta	93+30

TEST COMPARED	TO:		REMARKS Performed In General Accordance With:	
PROCTOR	MAXIMUM DRY	MUMITAC	3 - ASTM D2922	
NUMBER	DENSITY	MOISTURE		
	(PCF)	(%)		

110.8 11.2 << Denotes Less than Specified Compaction</pre> 1

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

Bryant B. Wilder



# REPORT OF FIELD DENSITY TESTS

Page

CLIENT: Waste Management

JOB NO: 446-01631-01

ROJECT: Trailridge Landfill Jacksonville, FL

TES	 MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
	-	Tests	Performed	on 05/11/92		<u> </u>	
636	6.1	107.7	1	97	96	3	-0
637	6.1	107.5	1	97	96	3	-0
638	7.5	107.2	1	97	96	3	-0
639	5.4	107.0	.1	97	96	3	-0
640	6.9	105.9	1	96	96	3	-0

### TEST LOCATIONS:

636	RETEST	OF	TEST	#	621
637	RETEST	OF	TEST	#	623
638	RETEST	OF	TEST	#	624
639	RETEST	OF	TEST	#	628
640	RETEST	OF	TEST	#	631

ST COMPARED TO:

REMARKS Performed In General Accordance With: 3 - ASTM D2922

PROCTOR NUMBER	MAXIMUM DRY	OPTIMUM
NUMBER	DENSITY	MOISTUR
	(PCF)	(%)
1	110.8	11.2

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC) England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

Bujant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO: 446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION . (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests F	Performed of	on 05/26/92	2		· · · · · · · · · · · · · · · · · · ·
641	3.5	106.3	1.	96	96	3	-0
642	6.4	107.3	<b>1</b> ·	97	96	3	<u>-1</u>
643	7.6	107.2	1	97	96	3	-0
644	6.4	107.0	1	97	96	3	-1
645	7.1	107.6	1	97	96	3	-0
646	8.8	108.5	1	98	96	3	-1
647	7.9	106.5	1	96	96	3	-0
648	9.1	108.4	1	98	96	3	-1
649	6.6	108.5	1	98	96	3	-0
650	7.1	107.7	1	97	96	3	-1
651	8.3	107.7	1	97	96	3	-0
TECT TOCK	MTONG.						
TEST LOCA							
641			.+00, sta 9				
642			00, sta 92				
643			·00, sta 92				
644			:+00, sta 9				
645		•	9+00, sta 9				
646			3+00, sta 9				
647	Phase 2-	C, sta 104	+00, sta 9	32+00			
648			+00, sta 9				
649	Phase 2-	C, sta 105	+00, sta 9	92+00			
650	Phase 2-	C, sta 105	+00, sta 9	32+00			
651	Phase 2-	C, sta 106	+00, sta 9	32+00		•	

### TEST COMPARED TO:

REMARKS performed In General Accordance With:

· · · · · · · · · · · · · · · · · · ·	. • .		 Periormed in General
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922
1	110.8	11.2	

### DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

1 Sujant B. Wilde



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT:

Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION . (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
	· · · · · ·	Tests P	erformed	on 05/26/92	·		
652	7.4	107.0	1.	97	96	3	-1
653	10.1	107.4	1	97	96	3	-0
654	9.4	106,9	1	97	96	3	-1
655	9.6	106.0	1	96	96	3	-0
656	10.1	107.5	1	97	96	3	-1
657	7.8	107.8	1	97	96	3	-0
658	8.1	106.8	1	96	96	3	-1
659	6.1	107.2	1	97	. 96	3	-0
660	6.9	107.1	1	97	96	3	-1
661	6.9	106.7	1	96	96	3	-0
662	8.3	106.4	1	96	96	3	-1
TEST LOCA	TIONS:						
652	Phase 2-	-C, sta 106	+00, sta	92+00			
653		-C, sta 107					
654	Phase 2-	-C, sta 107	+00, sta	92+00			
655		-C, sta 108					
656	Phase 2-	-C, sta 108	+00, sta	92+00			
657		-C, sta 109	•				
658	Phase 2-	-C, sta 109	+00, sta	92+00			
659		-C, sta 110	•				•
660		-C, sta 110	•				
661		-C, sta 111	-		•		
662		-C, sta 111					

TEST	COMPARED	TO:

REMARKS Performed In General Accordance With:

PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	3 - ASTM D2922	
1	110.8	11.2		

#### DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

/Smant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT: Waste Management

JOB NO: 446-01631-01

PROJECT: Trailridge Landfill

Jacksonville, FL

	TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
			Tests F	erformed	on 05/26/92			
	663	5.3	107.7	<b>1</b> .	97	96	3	<b>-</b> 0
- 1	664	10.1	108.2	1	98	96	3	-0
	665	8.4	109.4	1	99	96	3	-0
	666	10.5	109.7	1	99	96	3	<b>-</b> 0
	667	6.9	106.1	1	96	96	3	-0
	668	5.4	106.3	1	96	96	3	-0
	669	7.2	110.4	1	100	96	3	-0
	670	8.5	105.9	1	96	96	3	-0
_	671	8.6	105.7	1	95 <<	96	3	-0
	672	8.4	106.2	1	96	96	3	-0
	673	9.1	107.5	1	97	96	3	-0
	TEST LOCA	TIONS:						
	663		C, sta 102	+00. sta	91+30	•		
	664		C, sta 104					
_	665		C, sta 106	•				
	666		C, sta 108	•				
	667	Phase 2-	C, sta 110	+00, sta	91+30			
1	668	Phase 2-	C, sta 101	+00, sta	90+90			
	669	Phase 2-	C, sta 103	+00, sta	90+90			
	670	Phase 2-	C, sta 105	+00, sta	90+90			]
- [	671	Phase 2-	C, sta 107	+00, sta	90+90			
	672	Phase 2-	C, sta 109	+00, sta	90+90			
	673	Phase 2-	C, sta 111	+00, sta	90+90			

TEST COMPARED T PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	REMARKS Performed In General Accordance With: 3 - ASTM D2922
1	110.8	11.2	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED: Buyant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 4

CLIENT: Waste Management

JOB NO: 446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH				
Tests Performed on 05/26/92											
674	5.6	106.1	1.	96	96	3	-0				
675	6.1	106.9	1	96	96	3	-1				
676	5.1	106.8	1	96	96	3	-0				
677	5.6	107.0	1	97	96	3	-1				
678	4.2	107.9	1	97	96	3 3 ,					
679	4.9	106.9	1	96	96	3 ,					
680	4.8	106.4	1	96	96	3	-0				
681	5.1	106.8	1	96	96	3	-1				
682	6.7	106.7	1	96	. 96	3	-0				
683	7.4	107.3	1	97	96	. 3	-1				
6 <b>84</b>	6.4	107.2	1 .	97	96	3	-0				
mnom roan	mroug										
TEST LOCA		<b>a</b> -1- 404	-4-								
674		C, sta 101	•								
675		C, sta 101	•								
676		C, sta 102	•								
677		C, sta 102	•								
678		C, sta 103	•								
679		C, sta 103	•								
680		C, sta 104	•								
681		C, sta 104									
682		C, sta 105									
683		C, sta 105	•								
684	Phase 2-	C, sta 106	+00, sta	90+00							

### TEST COMPARED TO:

REMARKS performed In General Accordance With:

3 - ASTM D2922

PROCTOR	MAXIMUM DRY	OPTIMUM	
NUMBER	DENSITY	MOISTURE	
	(PCF)	(%)	
1	110.8	11.2	

### DISTRIBUTION:

The Haskell Company (DC)
The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

Page

CLIENT: Waste Management JOB NO: 446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

					<del></del>		<del></del>
TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION . (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests F	Performed of	on 05/26/92	:		
685	5.9	106.7	1,	96	96	3	-1
686	8.6	107.3	1	97 .	96	3	-0
687	8.4	107.0	1	97	96	3	-1
688	12.2	107.1	1	97	96	3	-0
689	12.4	107.3	1	97	96	<b>3</b> .	-1
690	11.0	106.8	1	96	96	3	-0
691	10.4	107.7	1	97	96	3	-1
. 692	11.1	107.7	1.	97	96	3	<b>-</b> 0
693	9.6	109.0	1	98	96	3	-1
694	10.3	108.9	1	98	96	3	-0
695	10.6	109,4	1	99	96	3	-1
TEST LOCA	TIONS:						
		-C. sta 106	+00. sta 9	30+00			!
		*	•				ı
		•	•				
•							
		•	*				
692		•	•				
693							
694							
695		•	•				
	685 686 687 688 689 690 691 692 693 694 685 686 687 688 689 690 691 692 693 694	TEST CONTENT (%)  685 5.9 686 8.6 687 8.4 688 12.2 689 12.4 690 11.0 691 10.4 692 11.1 693 9.6 694 10.3 695 10.6  FEST LOCATIONS: 685 Phase 2- 686 Phase 2- 687 Phase 2- 688 Phase 2- 689 Phase 2- 690 Phase 2- 690 Phase 2- 691 Phase 2- 691 Phase 2- 692 Phase 2- 693 Phase 2- 694 Phase 2-	TEST NUMBER CONTENT (%)  Tests F 685 5.9 106.7 686 8.6 107.3 687 8.4 107.0 688 12.2 107.1 689 12.4 107.3 690 11.0 106.8 691 10.4 107.7 692 11.1 107.7 693 9.6 109.0 694 10.3 108.9 695 10.6 109.4  FEST LOCATIONS: 685 Phase 2-C, sta 106 687 Phase 2-C, sta 107 688 Phase 2-C, sta 107 689 Phase 2-C, sta 108 689 Phase 2-C, sta 108 690 Phase 2-C, sta 108 691 Phase 2-C, sta 108 691 Phase 2-C, sta 108 692 Phase 2-C, sta 108 693 Phase 2-C, sta 110 694 Phase 2-C, sta 110	TEST NUMBER CONTENT (%)  Tests Performed Cont	TEST NUMBER CONTENT (%) DENSITY (PCF) NUMBER COMPACTION (%)  Tests Performed on 05/26/92  685 5.9 106.7 1 96  686 8.6 107.3 1 97  687 8.4 107.0 1 97  688 12.2 107.1 1 97  689 12.4 107.3 1 97  690 11.0 106.8 1 96  691 10.4 107.7 1 97  692 11.1 107.7 1 97  693 9.6 109.0 1 98  694 10.3 108.9 1 98  695 10.6 109.4 1 99  TEST LOCATIONS:  685 Phase 2-C, sta 106+00, sta 90+00  686 Phase 2-C, sta 107+00, sta 90+00  687 Phase 2-C, sta 107+00, sta 90+00  688 Phase 2-C, sta 108+00, sta 90+00  689 Phase 2-C, sta 109+00, sta 90+00  690 Phase 2-C, sta 109+00, sta 90+00  691 Phase 2-C, sta 109+00, sta 90+00  692 Phase 2-C, sta 110+00, sta 90+00  693 Phase 2-C, sta 110+00, sta 90+00  694 Phase 2-C, sta 110+00, sta 90+00	TEST NUMBER   CONTENT (%)   DENSITY (PCF)   PROCTOR NUMBER   COMPACTION (%)   COMPACTION (%)    Tests Performed on 05/26/92  685   5.9   106.7   1   96   96   686   8.6   107.3   1   97   96   687   8.4   107.0   1   97   96   689   12.4   107.3   1   97   96   690   11.0   106.8   1   96   96   691   10.4   107.7   1   97   96   692   11.1   107.7   1   97   96   693   9.6   109.0   1   98   96   694   10.3   108.9   1   98   96   695   10.6   109.4   1   99   96  IEST LOCATIONS: 685   Phase 2-C, sta 106+00, sta 90+00   686   Phase 2-C, sta 107+00, sta 90+00   687   Phase 2-C, sta 108+00, sta 90+00   688   Phase 2-C, sta 108+00, sta 90+00   699   Phase 2-C, sta 109+00, sta 90+00   691   Phase 2-C, sta 109+00, sta 90+00   692   Phase 2-C, sta 110+00, sta 90+00   693   Phase 2-C, sta 110+00, sta 90+00   694   Phase 2-C, sta 111+00, sta 90+00	TEST NUMBER CONTENT (%) DENSITY (PCF) NUMBER COMPACTION (%) COMPACTION (%) TEST METHOD  Tests Performed on 05/26/92  685 5.9 106.7 1 96 96 3  686 8.6 107.3 1 97 96 3  687 8.4 107.0 1 97 96 3  688 12.2 107.1 1 97 96 3  689 12.4 107.3 1 97 96 3  690 11.0 106.8 1 96 96 3  691 10.4 107.7 1 97 96 3  692 11.1 107.7 1 97 96 3  693 9.6 109.0 1 98 96 3  694 10.3 108.9 1 98 96 3  695 10.6 109.4 1 99 96 3  IEST LOCATIONS:  685 Phase 2-C, sta 106+00, sta 90+00  687 Phase 2-C, sta 107+00, sta 90+00  688 Phase 2-C, sta 108+00, sta 90+00  689 Phase 2-C, sta 108+00, sta 90+00  690 Phase 2-C, sta 109+00, sta 90+00  691 Phase 2-C, sta 109+00, sta 90+00  692 Phase 2-C, sta 109+00, sta 90+00  693 Phase 2-C, sta 110+00, sta 90+00  694 Phase 2-C, sta 110+00, sta 90+00  695 Phase 2-C, sta 110+00, sta 90+00  697 Phase 2-C, sta 110+00, sta 90+00  698 Phase 2-C, sta 110+00, sta 90+00  699 Phase 2-C, sta 110+00, sta 90+00

1521	CU	INIP	AKED	10:

REMARKS performed In General Accordance With:

3 - ASTM D2922

PROCTOR	MAXIMUM DRY	OPTIMUM
NUMBER	DENSITY	MOISTURE
	(PCF)	(%)
4	110 9	11 2

#### DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

1 Sujant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

LIENT:

Waste Management

JOB NO:

446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 06/24/9	92		-
696	9.7	113.1	5	100	96	3	-0'
697	9.6	111.7	5	99	96	3	-1'
698	10.1	110.8	. 5	98	96	3	-0'
699	11.6	110.3	5	98	96	3	-0'

### TEST LOCATIONS:

696	Phase	2-B	Sta.	113+00,	Sta.	95+00
697	Phase	2-B	Sta.	113+00,	Sta.	95+00
698	Phase	2-B	Sta.	113+00,	Sta.	94+10
699	Phase	2-B	Sta.	113+00,	Sta.	93+00

**EST COMPARED TO:** PROCTOR

NUMBER

MAXIMUM DRY DENSITY

OPTIMUM MOISTURE (%)

REMARKS

Performed In General Accordance With:

3 - ASTM D2922

of 446-01631-02 112.7

10.5

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED: Bryant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO:

446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 07/06/9	92		
700	7.4	109.4	#5·	97	96	3	-0 '
701	3.1	109.1	<i>#</i> 5	97	96	3 .	-1'
702	8.8	109.3	<b>#</b> 5	97 .	96	3	-2'
703	9.4	109.8	#5	97	96	3	-3'
704	10.1	111.5	<b>#</b> 5	99	96	3	-4'
705	9.6	108.5	<b>#</b> 5	96	96	3	-0'
706	9.9	108.8	<b>#</b> 5	97	96.	3	-1'
707	10.6	109.2	<i>#</i> 5	97	96	3 .	-2'
708	9.4	109.4	<b>#</b> 5	97	96	3	-0'
709	9.6	109.8	<i>#</i> 5	97	96	3	-1'
710	10.1	111.2	<b>#</b> 5	99	96	. 3	-2'
TEST	LOCATIONS:						
700	Phase :	2-B Sta. 1	12+00 Sta.	95+00			
701	Phase :	2-B Sta. 1	12+00 Sta.	95+00			
702	Phase :	2-B Sta. 1	12+00 Sta.	95+00			
703	Phase :	2-B Sta. 1	12+00 Sta.	95+00			
704	Phase :	2-B Sta. 1	12+00 Sta.	95+00			
705	Phase :	2-B Sta. 1	12+00 Sta.	93+80			
70.6	Phase :	2-B Sta. 1	12+00 Sta.	93+80			
707	Phase :	2-B Sta. 1	12+00 Sta.	93+80			
708	Phase :	2-B Sta. 1	12+00 Sta.	93+00			
709	Phase :	2-B Sta. 1	12+00 Sta.	93+00		•	
710	Phase :	2-B Sta. 1	12+00 Sta.	93+00	· ,		

TEST COMPARED TO:

**REMARKS** 

PROCTOR NUMBER MAXIMUM DRY DENSITY (PCF) OPTIMUM MOISTURE (%) Performed In General Accordance With: 3 - ASTM D2922

5 of 446-01631-02 112.7

10.5

. JATE: Tasts with moistur

NOTE: Tests with moisture less than -2% will be acceptable.

#### DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page

**CLIENT:** 

Waste Management

JOB NO:

446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 07/06/9	92		
711	10.4	110.5	<i>#</i> 5	98	96	3	-3'
712	10.6	111.1	<b>#</b> 5	99	96	3	-4'
713	11.1	109.4	<b>#</b> 5	97 .	96	3	-0'
714	11.6	110.4	. #5	98	96	3	-1'
715	10.9	110.4	<b>#</b> 5	98	96	3	-0'
716	8.7	110.9	<b>#</b> 5	98	96	3	-0'
717	9.1	110.6	<b>#</b> 5	98	96	3	-1'
718	10.4	109.0	<b>#</b> 5	97	96	3	-0 <b>'</b> .
719	10.9	109.6	<b>#</b> 5	97	96	3	-1 '
720	11.3	109.3	<i>#</i> 5	97	96	3	-2'
721	11.9	110.3	<b>#</b> 5	98	96	. 3	-3'
TEST	LOCATIONS:						
711	Phase 2	2-B Sta. 13	12+00 Sta.	93+00			•
712	Phase 2	2-B Sta. 13	12+00 Sta.	93+00			
713	Phase 2	2-C Sta. 11	L2+00 Sta.	92+00			
714	Phase 2	2C Sta. 1:	12+00 Sta.	92+00			
715	Phase 2	2C Sta. 1:	12+00 Sta.	91+20			
716	Phase 2	2-C Sta. 13	L2+00 Sta.	90+00			
717	Phase 2	2-C Sta. 11	12+00 Sta.	90+00			
718	Phase 2	2-C Sta. 13	13+00 Sta.	92+00			
719	Phase 2	2-C Sta. 11	13+00 Sta.	92+00			
720	Phase 2	2-C Sta. 13	l3+00 Sta.	92+00			
721	Phase 2	2-C Sta. 13	L3+00 Sta.	92+00	•		

		- ^	^		_		_	-	•	-	_	
1	EST		( )	N	ייו	Δ	н	<b>⊢</b> I	)	- 1		•
			v		.,	~			_		·	•

**REMARKS** 

**PROCTOR** NUMBER

MAXIMUM DRY DENSITY (PCF)

**MUMIT40** MOISTURE (%)

Performed In General Accordance With:

3 - ASTM D2922

of 446-01631-02 112.7

10.5

NOTE: Tests with moisture less than -2%

will be acceptable.

#### **DISTRIBUTION:**

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

Bryant B. Wilde



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 07/06/9	92		•
722	12.2	110.6	<i>#</i> 5	98	96	3	-4'
723	9.9	109.7	<i>#</i> 5	97	96	3	-0'
724	10.6	111.0	<i>#</i> 5	99 .	96	3	-1'
725	9.9	109.3	.#5	97	96	3	-0'
726	11.1	109.3	<i>#</i> 5	97	96	3	-1'
727	11.9	107.9	<b>#</b> 5	96	96	3 ,	-2'

#### TEST LOCATIONS:

722	Phase	2-C	Sta.	113+00	Sta.	92+00
723	Phase	2-C	Sta.	113+00	Sta.	90+90
724	Phase	2-C	Sta.	113+00	Sta.	90+90
725	Phase	2-C	Sta.	113+00	Sta.	90+00
726	Phase	2-C	Sta.	113+00	Sta.	90+00
727	Phase	2-C	Sta.	113+00	Sta.	90+00

TECT	$\sim$	BAD	A DE	$D T O \cdot$

REMARKS

PROCTOR NUMBER

MAXIMUM DRY DENSITY (PCF)

OPTIMUM MOISTURE (%)

Performed In General Accordance With: 3 - ASTM D2922

of 446-01631-02 112.7

10.5

NOTE:

Tests with moisture less than -2%

will be acceptable.

#### DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Waste Management of North America (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wilde



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO: 446-01631-01

ROJECT:

Trailridge Landfill Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performe	d on 08/28,	/92		
728	14.1	107.5	<b>#</b> 5	95 <	96	3	-0
729	12.1	109.1	<i>#</i> 5	97	96	3	-0
730	11.6	109.1	<i>#</i> 5	97	96	3	-1'
731	11.9	110.1	<b>#</b> 5	98	96	3	-0
732	10.4	109.9	<i>#5</i>	97	96	3 -	-1'
733	12.4	109.3	#5	. 97	96	3	-0'
734	19.1	105.1	11	100	96	3	*
735	20.4	103.7	11	99	96	3	*
736	19.6	104.0	11	9 <b>9</b>	96	3	*
737	21.3	103.0	11	98	<b>9</b> 6	3	*
<sup>1</sup> 738	19.9	103.3	11	98	96	· 3	★.
TEST 1	LOCATIONS:	·		•			
728	Dhase 2-	-C, Sta. 1	13±50 S:	+a 90±80			
729		-C, Sta. 1					
730		-C, Sta. 1	•				
731		-C, Sta. 1	•				
732		-C, Sta. 1	•				
732		OF TEST NO	•	cu. 55100			
734				ta: 91+00 ·	Clay Thickne	955 7-1/4"	
735		•	•	•	Clay Thickne		
73 <b>6</b>		•	•	•	Clay Thickne		
737					Clay Thickne		
738					Clay Thickne		

TEST COMPARED TO	O:		REMARKS
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
of 446-01631-02	112.7	10.5	<pre>&lt;&lt; Denotes Less than Specified Compaction</pre>
11	105.1	20.1	* Finished Clay Subbase

#### DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT:

Waste Management

JOB NO: 446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 08/28/9	2		
739.	22.4	102.6	11.	98	96	. 3	*
740	21.8	102.6	11 .	98	96	3	*

#### TEST LOCATIONS:

739 Phase 2-C, Sta. 113+80, Sta. 89+75; Clay Thickness 7-1/4"
740 Phase 2-C, Sta. 113+40, Sta. 89+50; Clay Thickness 7-3/8"

•	TEST COMPARED	TO:	RE	MARKS
	PROCTOR	ANA YIMI IM DOV	OPTIMILIM	<b>5</b>

PROCTOR MAXIMU NUMBER DENS

IAXIMUM DRY DENSITY (PCF) OPTIMUM MOISTURE Performed In General Accordance With:

3 - ASTM D2922

11 105.1

20.1

\* Finished Clay Subbase

#### DISTRIBUTION:

The Haskell Company (DC)
The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

SMant B. Wilder
Bryant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTO NUMBEI		COMPACTION (%)		ECIFIED PACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Test	s Perform	ned or	n 08/31,	/92			
741	12.2	109.7	5		97		96	. 3	-0
742	10.6	108.0	5		96		96	3	-1'
743	11.1	107.9	5		96		96	3	-2'
744	11.9	109.6	5		97		96	3	-0
745	12.1	108.9	5		97		96	3	-1'
746	12.6	108.7	5		96		96	3	-2'
747	12.4	109.6	5		97		96	3	-3'
		Test	s Perform	ned or	09/01	/92			
748	21.7	101.0	11		96		96	3	*
749	20.4	101.2	11		96		96	3	*
TEST LO	CATIONS:						•		
741	Pahse	2-C, Sta.	113+50,	Sta.	91+50				
742	Phase	2-C, Sta.	113+50,	Sta.	91+50				
743	Phase	2-C, Sta.	113+50,	Sta.	91+50				
744		2-C, Sta.							
745		2-C, Sta.							
746	Phase	2-C, Sta.	113+50,	Sta.	92+20				
747		2-C, Sta.							
748						Clay	Thickness	7-1/4"	
749							Thickness		

TE	ST COMPARED TO	):	•	REMARKS
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
#5 o	of 446-01631-02 11	112.7 105.1	10.5 20.1	* Finished Clay Subbase

#### **DISTRIBUTION:**

The Haskell Company (DC)
The Haskell Company (DC)
England, Thims & Miller, Inc. (DC)
England, Thims & Miller, Inc. (DC)
Trailridge Landfill, Inc. (DC)
City of Jacksonville (DC)
Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)		DRY ENSITY (PCF)	PROCTO NUMBE		COMPACTION (%)	1	PECIFIED  MPACTION  (%)	TEST METHOD	ELEVATION OR DEPTH
			Tests	Perfor	med o	n 09/01	/92		-	
750	23.1	10	01.2	11		96		96	3	*
751	21.0	10	02.3	11		97		96	3	*
752	19.6	10	02.3	11		97		96	3	*
753	20.8	10	01.5	. 11		97		96	3 .	*
754	22.1	10	01.8	11		97		96	3	*
			Tests	Perform	med or	n 09/02,	/92			
755	10.6	10	08.6	<sub>.</sub> 5		96		96	3	-0
756	10.9	10	9.4	5	• •	97		96	3	-1'
757	11.4	10	9.9	5		97		96	3	-2'
758	12.1	10	9.4	5		97		96	3	-3'
TEST	LOCATIONS:									
750	Phase	2-C,	Sta.	113+60,	Sta.	92+00;	Clay	Thickness	7"	
751								Thickness		
752								Thickness		
753								Thickness		
754								Thickness		
755				113+50,			-			
756		•		113+50,						
757		•		113+50,						
758				113+50,						

TES	T COMPARED TO	):		REMARKS
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
of	11 446-01631-02	105.1 112.7	20.1 10.5	* Finished Clay Subbase

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED: Buyant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

Page

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
l			Performed	•			
759	11.4	109.2	5	97	96	3	-0
760	11.6	108. <b>4</b>	5 .	96	96	3	<b>-1</b> '
761	12.2	108.6	5	96 .	96	3	-2'

#### TEST LOCATIONS:

759	Phase	2-B,	Sta.	113+50,	Sta.	93+70
760	Phase	2-B,	Sta.	113+50,	Sta.	93+70
761	Phase	2-B,	Sta.	113+50,	Sta.	93+70

**TEST COMPARED TO:** 

**REMARKS** 

PROCTOR NUMBER

MAXIMUM DRY DENSITY (PCF)

OPTIMUM MOISTURE (%)

Performed In General Accordance With: 3 - ASTM D2922

of 446-01631-02 112.7

10.5

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

Knyant B. Wilder



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO: 446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
	<u> </u>	Tests	Performed	on 09/09/9	2		
762	23.6	101.1	11	96	96	3	*
763	22.9	101.2	11	96	96	3	*
764	24.1	101.0	11	96	96	3	*
765	22.8	100.8	11	96	96	3	*
766	23.4	101.2	11	96	96	3	*
767	23.2	101.1	11	96	96	3	*

#### TEST LOCATIONS:

762	Phase 2-B, Sta. 113+30, Sta. 92+75; Clay Thickness 7-1/2	<u> </u>
763	Phase 2-B, Sta. 113+50, Sta. 93+00; Clay Thickness 7-3/4	ŧ.,
764	Phase 2-B, Sta. 113+70, Sta. 93+25; Clay Thickness 7-1/2	<u> </u>
765	Phase 2-B, Sta. 113+40, Sta. 93+50; Clay Thickness 7-5/8	3"
766	Phase 2-B, Sta. 113+20, Sta. 93+75; Clay Thickness 8"	
767	Phase 2-B, Sta. 113+60, Sta. 94+00; Clay Thickness 7-3/4	F ''

### TEST COMPARED TO:

REMARKS .

PROCTOR	MAXIMUM DRY
NUMBER	DENSITY
	(PCF)

OPTIMUM MOISTURE (%)

Performed In General Accordance With: 3 - ASTM D2922

11

105.1

20.1

\* Finished Clay Subbase

#### DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO: 446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

	·							
	TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
			Tests	Performed	on 10/01/9	2	-	
ì	768	11.4	108.9	#5	97	96	3	-1'
1	769	12.1	108.6	#5 <u> </u>	96	96	3	-2'
	770 ·	9.6	108.7	1	98 .	96	3	_3 <b>'</b>
	771	10.0	107.8	#5	96	96	3	-1'
٦	772	10.1	108.4	<i>#</i> 5	96	96	3	-2'
╛	773	11.3	108.5	1	98	96	3	-3'
ľ	77.4	12.1	109.4	<i>#5</i>	97	96	3	-1'
Ą	775	11.6	109.3	<b>#</b> 5	97	96	3	-2'
1	776	12.6	106.9	1	97	96	3	-3'
	777	9.6	109.7	<i>#</i> 5	97	96	3	-1′
	778	10.1	108.8	1	98	96	. 3	-2'
1	TEST I	OCATIONS:		•				
	768			9+00, Sta.				
7	769			9+00, Sta.				
	770			9+00, Sta.			4	
1	771			9+00, Sta.				
H	772			9+00, Sta.				
I	773			9+00, Sta.				
	774			9+00, Sta.				
	775			9+00, Sta.				
1	776	Phase 2A	1 - Sta. 9	9+00, Sta.	113+50			
	777	Phase 2A	A - Sta. 9	8+00, Sta.	111+50			
Ä	778	Phase 2A	1 - Sta. 9	8+00, Sta.	111+50			•
м								

TEST	1 1 11	лыл	

#### DEMARKS

15	SI COMPARED I	J:	KEI	MANAS	
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With 3 - ASTM D2922	:
<b>#</b> 5 c	of 446-01631-02	112.7	10.5		
	1	110.8	11.2		

#### **DISTRIBUTION:**

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT:

Waste Management

JOB NO: 446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 10/01/9	2		
779	9.4	109.3	#5	97	96	3	-1'
780	10.4	109.9	1	99	96	3	-2'
781	12.1	109.4	<i>#</i> 5	97	96	3	-1'
782	12.9	107.1	. 1	97	96	3	-2'
783	11.4	108.5	#5	96	96	3	-1'
784	10.9	109.4	1	99	96	3	-2'
785	9.9	109.6	<b>#</b> 5	97	96	3	-1'
786	10.1	108.8	1	98	96	3 .	-2'
787	12.1	108.6	<b>#</b> 5	96	96	3	-1'
788	12.4	107.3	1	97	96	· 3	-2'
789	11.6	108.6	#5	96	96	. 3	-1'
TEST I	COCATIONS:						•
77.	<b>-1</b>						
779			8+00, Sta.				
780			8+00, Sta.				
781 782			08+00, Sta.				
783			98+00, Sta.				
784			7+00, Sta.				
785			7+00, Sta.				
786			7+00, Sta. 7+00, Sta.				
787			77+00, Sta. 97+00, Sta.				
788			77+00, Sta. 97+00, Sta.				
789			6+00, Sta.		•		
/ 4 3	Filase 2F	n - Sta. 3	orou, sca.	111+20			

TEST COMPARED TO	<b>)</b> :		REMARKS
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
of 446-01631-02 1	112.7 110.8	10.5 11.2	

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page 3

CLIENT:

Waste Management

JOB NO: 446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 10/01/9	2		
790	11.9	109.0	<i>#</i> 5	97	96	3	-2'
791	12.1	107.8	1 .	97	96	3	-3′
792	10.1	110.4	<i>#</i> 5	98	96	3	-1'
793	10.4	109.6	·#5	97	96	3	-2'
794	10.9	107.6	1	97	96	3	-3'
795	11.3	109.6	<i>#</i> 5	97	96	3	-1'
796	10.6	108.9	<b>#</b> 5	97	96	3	-2'
797	11.4	107.5	1	97	96	3	-3'

#### TEST LOCATIONS:

790	Phase	2A -	Sta.	96+00,	Sta.	111+50
791	Phase	2A -	Sta.	96+00,	Sta.	111+50
792	Phase	2A -	Sta.	96+00,	Sta.	112+50
793	Phase	2 <b>A</b> -	Sta.	96+00,	Sta.	112+50
794	Phase	2A -	Sta.	96+00,	Sta.	112+50
795	Phase	2A -	Sta.	96+00,	Sta.	113+50
796	Phase	2A -	Sta.	96+00,	Sta.	113+50
797	Phase	2A -	Sta.	96+00,	Sta.	113+50

TEST COMPARED TO	 O:	F	REMARKS
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
# of 446-01631-02	112.7	10.5	
1	110.8	11.2	

DISTRIBUTION:

The Haskell Company (DC)
The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

Le Bryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management -

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill Jacksonville, FL

	acksollv1110	- <b>,</b>					,
TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 10/07/9	2		
798	14.1	110.0	1	99	96	3	*
799	13.6	106.5	1	96	96	3	*
800	12.8	109.6	1	99	96	3	*
801	12.8	109.9	· 1	99	96	3	*
802	12.1	108.8	1 .	98	96	3	*
803	12.9	108.1	1	98	96	3 ,	*
804	13.0	106.2	1	96	96	3	*
805	11.5	106.2	1	. 96	96	3	*
806	12.3	108.4	1	98	96	3	*
807	12.3	108.0	. <b>1</b>	97	96	3	*
808	11.6	110.7	1	100	96	3	* -
TEST LO	CATIONS:	•		•			•
798	Phase 21	A - Sta.	99+00 and S	ta. 113+00			
799	Phase 2	A - Sta.	98+70 and S	ta. 112+00			
800		- · · · · ·	98+70 and S				
801	Phase 21	A - Sta.	97+80 and S	ta. 111+50			
802			97+80 and S				
803			97+80 and S				
804	Phase 21	4 - Sta.	96+50 and S	ta. 111+50			
805	Phase 2		96+55 and S				
806	Phase 21	A - Sta.	96+55 and S	ta. 113+00			
807	Phase 21	A - Sta.	95+30 and S	ta. 113+00			
808	Phase 21	A - Sta.	95+30 and S	ta. 112+25			

i	<b>E</b> 2	i	Uί	JIV	14	44	۱۲	JI	U	:	
_											

#### REMARKS

PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
1	110.8	11.2	* Finished Subgrade

DISTRIBUTION:

The Haskell Company (DC) The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

BRYANT B. WILDES



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page

CLIENT:

Waste Management

12.0

JOB NO: 446-01631-01

ROJECT:

809

Trailridge Landfill

108.9

TEST	MOISTURE CONTENT	DRY DENSITY	PROCTOR	COMPACTION	SPECIFIED COMPACTION	TEST	ELEVATION OR
NUMBER	(%)	(PCF)	NUMBER	(%).	(%)	METHOD	DEPTH
		Tests	Performed	on 10/07/9	2		

98

96

TEST LOCATIONS:

809

Phase 2A - Sta. 95+30 and Sta. 111+50

TEST COMPARED TO:

**REMARKS** 

PROCTOR NUMBER MAXIMUM DRY DENSITY (PCF)

OPTIMUM MOISTURE (%)

Performed In General Accordance With: 3 - ASTM D2922

1

110.8

11.2

\* Finished Subgrade

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC)

England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

BRYANT B. WILDES



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 11/16/9	92		
810	15.9	108.0	<i>#</i> 5	96	96	3	-0
811	14.6	108.3	<b>#</b> 5	96	96	3	-0
812	17.9	108.1	<i>#</i> 5	96	96	3	-0
813	15.1	109.8	· #5	9 <b>7</b>	96	3	-0
814	14.6	109.1	<i>#</i> 5	97	96	3	-1'
815	13.1	108.2	<i>#</i> 5	96	96	3	-1'
816	13.4	109.0	<b>#</b> 5	97	96	3	-2'
817	14.4	109.5	<b>#</b> 5	97	96	3	-1'
818	16.4	108.9	<i>#</i> 5	97	96	3	-1'
819	15.6	108.5	#5	96	96	3 3	-2'
.820	19.6	103.8	11	99	96	· 3	*
TEST L	OCATIONS:						
<b>.</b>	_			<u> </u>			
810					B at Sta.		
811					B at Sta.		
812		-			A at Sta.		
813					A at Sta.		
814					B at Sta.		
815					B at Sta.		
816					B at Sta.		
817					A at Sta.		
818					A at Sta.		
819					A at Sta.		
820	Clay su	ppase on P	nase 2B -	Sta. 95+30	)N, Sta. 11	.J+0UE	

TEST COMPARED	TO:	1	REMARKS
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
of 446-01631-0 11	2 112.7 105.1	10.5 20.1	* Finished Clay Subbase

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)
England, Thims & Miller, Inc. (DC)
England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

RESPECTFULLY SUBMITTED:

Bryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

### REPORT OF FIELD DENSITY TESTS

Page

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 11/16/9	92		
821	18.3	103.9	11	99	96	3	*
822	20.4	102.7	11	98	96	3	*
823	20.9	102.6	11	98	96	3	*
824	19.4	102.8	. 11	98	96	3	*
825	19.9	103.0	11	98	96	3 .	*

#### TEST LOCATIONS:

821	Clay	subbase	on	Phase	2B	-	Sta.	95+10N,	Sta.	113+75E
822	Clay	subbase	on	Phase	2B	-	Sta.	94+90N,	Sta.	113+60E
823	Clay	subbase	on	Phase	2B	-	Sta.	94+70N,	Sta.	113+50E
824	Clay	subbase	on	Phase	2B	-	Sta.	94+50N,	Sta.	113+60E
825	Clay	subbase	on	Phase	2B	-	Sta.	94+30N,	Sta.	113+70E

TEST COMPARED	TO:		REMARKS
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
11	105.1	20.1	* Finished Clay Subbase

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)
England, Thims & Miller, Inc. (DC)
England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

**RESPECTFULLY SUBMITTED:** 

Bryant B. Wildes



3901 Carmichael Avenue, Jacksonville, Florida 32207

## REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO:

446-01631-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST. METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 11/19/9	92		
826	22.3	101.6	11	97	96	3	. *
827	21.7	101.0	11	96	96	3	*
828	19.6	101.0	11	96	96	3	*
829	20.1	102.7	11	98	96	3	*
830	18.4	101.4	11	97	96	3	*
831	23.1	101.4	11	96	96	3	*
832	21.4	101.8	11	97	96	3	*
833	20.2	101.8	11	. 97	96	3	*

#### TEST LOCATIONS:

826	Phase	2-A,	Sta.	113+20E	_	Sta.	97+00N
827	Phase	2-A,	Sta.	113+40E	-	Sta.	96+80N
828	Phase	2-A,	Sta.	113+60E	_	Sta.	96+60N
829	Phase	2-A,	Sta.	113+80E	-	Sta.	96+90N
330	Phase	2-A,	Sta.	113+60E	_	Sta.	96+20N
831	Phase	2-A,	Sta.	113+40E	_	Sta.	96+00N
832	Phase	2-A,	Sta.	113+20E	_	Sta.	95+80N
833	Phase	2-A,	Sta.	113+50E	_	Sta.	95+65N

TES	T COMPARED	TO:	RE	MARKS
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
	11	105.1	20.1	* Finished Clay Subbase

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)
England, Thims & Miller, Inc. (DC)
England, Thims & Miller, Inc. (DC)

Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)



3901 Carmichael Avenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

CLIENT:

Waste Management

JOB NO: 446-01631-01

PROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
		Tests	Performed	on 11/30/9	2		
834	9.6	109.0	<b>#</b> 5	97	96	3	-0
835	10.1	109.7	<i>#</i> 5	97	96	3	-1'
836	10.6	110.3	#5	98	96	3	-2'
837	8.4	109.9	#5	97	96	3	-0
838	8.9	110.5	<i>#</i> 5	98	96	3	-1'
839	9.9	109.3	<i>‡</i> 5	97	96	3 ′	-2'
840	10.4	110.1	<i>#</i> 5	98	96	3	-3'
841	11.6	110.6	<i>#</i> 5	. 98	96	3	-4'
842	22.1	100.7	11	96	96	3	*
843	21.6	101.2	11	96	96	3	*
844	23.2	101.3	11	96	96	3	*
TEST LO	CATIONS:						•
834	Phase 2	-A - Sta.	97+40N, St	a. 113+80E	}	•	
835				a. 113+80E			
836				a. 113+80E			
837				a. 113+80E			
838				a. 113+80E			
839				a. 113+80E			,
840				a. 11 <mark>3+</mark> 80E			
841				a. 113+80E			
842				a. 113+70E			
843				a. 113+60E			
844				ia. 113+50E			

_TES	T COMPARED TO	0:	•	REMARKS	
	PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922	
of	446-01631-02	112.7	10.5	* Finished Clay Subbase	

DISTRIBUTION:

11

The Haskell Company (DC)

105.1

The Haskell Company (DC)

England, Thims & Miller, Inc. (DC) England, Thims & Miller, Inc. (DC)

20.1

Trailridge Landfill, Inc. (DC) City of Jacksonville (DC)

Trailridge Landfill, Inc. (DC)

Bryant B. Wildes



3901 Carmichael Ayenue, Jacksonville, Florida 32207

# REPORT OF FIELD DENSITY TESTS

Page 2

CLIENT:

Waste Management

JOB NO: 446-01531-01

ROJECT:

Trailridge Landfill

Jacksonville, FL

TEST NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (PCF)	PROCTOR NUMBER	COMPACTION (%)	SPECIFIED COMPACTION (%)	TEST METHOD	ELEVATION OR DEPTH
_		Tests	Performed	on 11/30/9	02		
845	20.4	103.6	11	99	96	3	*
846	21.9	101.6	11	97	96	3	<b>⅓</b> €
847	22.5	103.1	11	98	96	3	*
848	22.1	102.6	11	98	96	3	*
849	23.4	101.1	11	96	96	3	*

### TEST LOCATIONS:

845	Phase	2-A -	Sta.	97+95N,	Sta.	113+40E
846	Phase	2-A -	Sta.	98+20N,	Sta.	113+50E
847	Phase	2-A -	Sta.	98÷45N,	Sta.	113+60E
848	Phase	2-A -	Sta.	98+70N,	Sta.	113+70E
849	Phase	2-A -	Sta.	98+95N,	Sta.	113+60Ξ

TEST COMPARED	TO:		REMARKS
PROCTOR NUMBER	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	Performed In General Accordance With: 3 - ASTM D2922
11	105.1	2.0.1	* Finished Clay Subbase

DISTRIBUTION:

The Haskell Company (DC)

The Haskell Company (DC)
England, Thims & Miller, Inc. (DC)
England, Thims & Miller, Inc. (DC)


Trailridge Landfill, Inc. (DC)

City of Jacksonville (DC)


Trailridge Landfill, Inc. (DC)


Bryant B. Wildes


**LABORATORY COMPACTION AND GRAIN SIZE TESTS** 




**ENGINEERING** 











**ENGINEERING** 





P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/16/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 16, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
91	116.1	1.1 x 10 <sup>-6</sup>	Sta. 92+90 125+20	7-3/4
92	108.1	9.8 x 10 <sup>-6</sup>	Sta. 93+60 125+70	7
93	109.3	2.3 x 10 <sup>-6</sup>	Sta. 94+30 125+40	8
94	108.1	8.2 x 10 <sup>-6</sup>	Sta. 94+90 125+90	6-1/2
95	104.1	5.3 x 10 <sup>-5</sup>	Sta. 96+05 102+00	7
96	106.8	3.7 x 10 <sup>-5</sup>	Sta. 96+07N, 102+95E	7-1/2
97	101.8	6.1 x 10 <sup>-5</sup>	Sta. 96+63N, 102+85E	7

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/17/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 17, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
98	106.9	1.1 x 10 <sup>-5</sup>	Sta. 96+55N, 102+08E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/18/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 18, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
99	105.9	8.1 x 10 <sup>-6</sup>	Sta. 97+40N, 101+70E	7-1/2
100	103.1	1.1 x 10 <sup>-5</sup>	Sta. 98+70N, 102+20E	7
101	104.5	8.2 x 10 <sup>-5</sup>	Sta. 98+00 103+10	6-1/2
102	. 110.0	1.8 x 10 <sup>-6</sup>	Sta. 97+30 102+70	6-3/4

Respectfully submitted, LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/20/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 20, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
103	108.0	7.3 x 10 <sup>-6</sup>	RETEST OF #95	7
104	96.8	3.2 x 10 <sup>-5</sup>	RETEST OF #96	7-1/2
105	106.2	6.9 x 10 <sup>-6</sup>	RETEST OF #97	7

Respectfully submitted, LAW ENGINEERING, INC.

/ AMUNT IS W. Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/22/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 22, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
106	108.1	7.9 x 10 <sup>-6</sup>	RETEST OF #98	7-1/4
107	105.8	8.0 x 10 <sup>-6</sup>	Sta. 95+80N, 103+70E	7-1/2
108	99.4	1.4 x 10 <sup>-4</sup>	Sta. 96+70N, 104+25E	6-1/2
109	107.2	9.8 x 10 <sup>-6</sup>	Sta. 97+50N, 103+85E	7-1/4
110	105.4	3.2 x 10 <sup>-6</sup>	Sta. 98+30N, 104+20E	8
111	103.4	4.2 x 10 <sup>-6</sup>	RETEST OF #100	7

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 4/23/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 23, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
112	95.5	8.6 x 10 <sup>-8</sup>	Sta. 99+10N, 114+00E +7'	Clay Top Cap
113	93.5	7.4 x 10 <sup>-8</sup>	Sta. 99+10N, 115+00E +2'	Clay Top Cap -3'
114	89.6	4.6 x 10 <sup>-8</sup>	Sta. 99+10N; 116+00E +4'	Clay Top Cap -5'

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

# LAW ENGINEE NG. INC. P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/25/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 25, 1992 tests for coefficient of permeability were completed on soils obtained frc.n the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
115	101.1	1.1 x 10 <sup>-5</sup>	Sta. 92+10N, 114+20E	7
116	106.5	8.7 x 10 <sup>-7</sup>	Sta. 91 + 20N, 114+80E	7-3/4
117	103.4	1.9 x 10 <sup>-7</sup>	Sta. 91+75N, 115+40E	8
118	109.0	6.5 x 10 <sup>-6</sup>	RETEST OF #101	
119	103.8	2.2 x 10 <sup>-6</sup>	RETEST OF #104	

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 4/28/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 28, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
120	105.8	1.9 x 10 <sup>-6</sup>	Sta. 90+40N, 114+50E	8
121	94.4	2.2 x 10 <sup>-6</sup>	Sta. 90 + 70N, 115 + 10E	7-3/4
122	107.2	4.9 x 10 <sup>-6</sup>	Sta. 90 + 20N, 115 + 70E	8
124	96.8	2.0 x 10 <sup>-6</sup>	Sta. 99+10N, 118+00E	Clay Top Cap -3'
125	94.7	8.7 x 10 <sup>-8</sup>	Sta. 99+10N, 119+00E	Clay Top Cap -5'
126	100.8	8.0 × 10 <sup>-8</sup>	Sta. 99+10N, 120+00E	Clay Top Cap
127	107.9	5.3 x 10 <sup>-8</sup>	RETEST OF #115	7

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 4/29/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 29, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
123	99.8	1.1 x 10 <sup>-8</sup>	Sta. 99+10N, 117+00E	Clay Top Cap
128	104.9	1.0 x 10 <sup>-7</sup>	RETEST OF #115	7
129	100.1	1.1 x 10 <sup>-6</sup>	Sta. 90+40N, 116+80E	8
130	97.7	2.8 x 10 <sup>-8</sup>	Sta. 91+20N, 116+25E	7-1/2
131	109.8	1.4 x 10 <sup>-6</sup>	Sta. 91+90N, 116+65E	7
132	99.7	1.5 x 10 <sup>-7</sup>	RETEST OF #108	

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes
Chief Engineering Technician

# LAW ENGINEE NG. INC. P.O. BOX 5728 - 3901 CARMICHAEL AVE.

JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 4/30/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On April 30, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
134	106.8	3.5 x 10 <sup>-7</sup>	Sta.97+75N, 117+20E	7
135	104.7	7.8 x 10 <sup>-7</sup>	Sta. 90+80N, 117+80E	6
136	105.3	1.4 x 10 <sup>-6</sup>	Sta. 90+30N, 117+35E	7-1/2
137	103.7	4.9 × 10 <sup>-7</sup>	Sta. 92+20N, 118+80E	6-1/2
138	100.7	1.1 x 10 <sup>-6</sup>	Sta. 91 + 15N, 118+25E	7-3/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/1/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 1, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
139	106.1	1.9 x 10 <sup>-7</sup>	Sta. 90+25N, 118+75E	7-1/2
140	92.4	2.1 x 10 <sup>-9</sup>	RETEST OF #124	Clay Top Cap -3'

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/2/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 2, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
141	100.7	6.6 x 10 <sup>-9</sup>	Sta. 99+10N, 122+00E	Anchor Trench -3'
142	92.8	5.9 x 10 <sup>-8</sup>	Sta. 99+10N, 123+00E	Top of Anchor Trench -1'
143	103.6	7.7 × 10 <sup>-7</sup>	Sta. 90+20N, 119+70E	8
144	97.1	1.6 x 10 <sup>-6</sup>	Sta. 90+80N, 119+20E	7-1/2
145	105.8	1.7 × 10 <sup>-7</sup>	Sta. 91+50N, 119+50E	6-3/4

Respectfully submitted, LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 5/4/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 4, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
133	94.8	5.6 x 10 <sup>-9</sup>	Sta. 99+10N, 121+00E	Anchor Trench Cap -3'
146	103.1	6.4 x 10 <sup>-8</sup>	Sta. 90 + 45N, 120 + 70E	7
147	89.0	1.4 x 10 <sup>-7</sup>	Sta. 91+35N, 120+90E	7
148	108.4	2.8 x 10 <sup>-7</sup>	Sta. 92+10N, 120+25E	6-1/4

Respectfully submitted, LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/5/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 5, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
149	101.2	1.1 x 10 <sup>-7</sup>	Sta. 98+60N, 124+00E	Anchor Trench -1'
150	102.0	1.7 x 10 <sup>-6</sup>	Sta. 91+80N, 121+50E	7
151	91.0	2.2 x 10 <sup>-6</sup>	Sta. 90 + 70N, 121 + 20E	6-3/4
152	110.9	6.6 x 10 <sup>-7</sup>	Sta. 90 + 25N, 121 + 80E	7-1/8
153	100.0	2.0 x 10 <sup>-7</sup>	Sta. 92+15N, 122+80E	7-1/2
154	114.2	2.4 x 10 <sup>-7</sup>	Sta. 91+35N, 122+45E	7-1/4
155	109.3	2.8 x 10 <sup>-7</sup>	Sta. 90+30N, 122+70E	7-3/4
156	112.7	9.8 x 10 <sup>-8</sup>	Sta. 90+20N, 123+50E	7-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Bryant/B. Wildes

# LAW ENGINEE NG, INC. P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/6/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 6, 1992 tests for coefficient of permeability were completed on soils obtained frc.n the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
157	101.7	1.8 x 10 <sup>-7</sup>	Sta. 91+05N, 123+40E	7
158	97.9	6.6 × 10 <sup>-6</sup>	Sta. 91+80N, 123+75E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/7/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 7, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
159	89.4	7.7 x 10 <sup>-9</sup>	Sta. 97+80N, 124+75E	-1' from Top of Berm
161	94.2	1.8 x 10 <sup>-9</sup>	Sta. 95+80N, 125+30E	South Leachate Berm, Top of Berm
162	95.4	3.7 x 10 <sup>-9</sup>	Sta. 95+00N, 126+15E	1-B Berm Clay Cap, Top of Berm
163	95.5	6.5 x 10 <sup>-7</sup>	Sta. 94+00N, 126+15E	1-B Berm Clay Cap, -3'
164	89.6	1.7 x 10 <sup>-9</sup>	Sta. 93+00N, 126+15E	1-B Berm Clay Cap, -4'

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 5/18/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 18, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
165	103.9	2.8 x 10 <sup>-6</sup>	Sta. 91+70N, 124+20E	7-1/2
166	108.3	5.3 x 10 <sup>-6</sup>	Sta. 90+70N, 124+20E	7
167	89.0	2.9 x 10 <sup>-5</sup>	Sta. 90+30N, 124+80E	7-1/4
168	92.4	2.9 x 10 <sup>-5</sup>	Sta. 90+60N, 125+60E	8
169	90.9	2.9 x 10 <sup>-5</sup>	Sta. 91 + 25N, 125 + 90E	6-3/4
170	103.8	1.6 x 10 <sup>-5</sup>	Sta. 91+80N, 125+50E	6-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Bryant/B. Wildes

# P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207

(904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/9/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 9, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
171	95.7	2.9 x 10 <sup>-8</sup>	Sta. 98+70N, 100+95E	7-1/2
172	87.5	3.3 x 10 <sup>-8</sup>	Sta. 97+80N, 101+20E	7-1/2
173	101.8	4.8 x 10 <sup>-8</sup>	Sta. 96+80N, 100+95E	7-1/4
174	97.2	4.0 × 10 <sup>-8</sup>	Sta. 96+10N, 101+30E	7-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Sylvant & Bryant B. Wildes

P.O. BOX 5728 - 3901 (ARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/11/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 11, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
160	106.3	1.8 x 10 <sup>-8</sup>	Sta. 96+60N, 124+25E	West Leachate Berm -3'
175	99.8	2.3 x 10 <sup>-8</sup>	RETEST OF 149	

Respectfully submitted, LAW ENGINEERING, INC.

SMONT/S Bryant/B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/12/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 12, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
176	104.0	2.4 x 10 <sup>-7</sup>	Sta. 98+60N, 104+80E	7-1/2
177	111.3	1.8 x 10 <sup>-6</sup>	Sta. 97+40N, 105+20E	8
178	117.0	1.7 x 10 <sup>-7</sup>	Sta. 96+70N, 104+90E	7-3/4
179	114.9	8.6 x 10 <sup>-7</sup>	Sta. 95+80N, 105+30E	8-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/13/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 13, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
180	100.7	9.4 x 10 <sup>-8</sup>	Sta. 98+70N, 105+80E	7-3/4
181	86.6	4.2 x 10 <sup>-9</sup>	Sta. 97+75N, 106+20E	8-1/4
182	96.9	6.9 × 10 <sup>-7</sup>	Sta. 96+60N, 105+95E	8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

# **ENGINEERING, INC.**

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 5/14/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 14, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
183	93.7	2.6 x 10 <sup>-6</sup>	Sta. 95+90N, 106+30E	7-1/2
184	101.1	1.7 x 10 <sup>-7</sup>	Sta. 98+40N, 107+40E	6-1/2
185	105.0	1.7 x 10 <sup>-7</sup>	Sta. 97+80N, 106+85E	6-3/4
186	104.0	1.5 x 10 <sup>-6</sup>	Sta. 96+70N, 107+20E	6-1/4
187	105.4	5.5 x 10 <sup>-7</sup>	Sta. 95+80N, 106+90E	7

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/16/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 16, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
188	106.8	7.2 x 10 <sup>-8</sup>	RETEST OF 167	7-1/4
189	93.9	1.9 x 10 <sup>-7</sup>	RETEST OF 168	8
190	108.4	1.0 x 10 <sup>-7</sup>	RETEST OF 169	6-3/4
191	101.7	8.3 x 10 <sup>-8</sup>	RETEST OF 170	6-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 5/17/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 17, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
192	96.2	5.0 x 10 <sup>-8</sup>	Sta. 95+95N, 107+75E	7
193	104.3	3.5 x 10 <sup>-8</sup>	Sta. 97+60N, 107+60E	7-1/2
194	99.0	1.2 x 10 <sup>-7</sup>	Sta. 98+70N, 108+20E	7
195	94.6	5.1 x 10 <sup>-8</sup>	Sta. 97+95N, 108+75E	7-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 5/19/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 19, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
196	102.8	1.9 x 10 <sup>-7</sup>	Sta. 96+60N, 108+20E	8
197	103.4	5.7 x 10 <sup>-7</sup>	Sta. 95+85N, 108+65E	8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/20/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 20, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
198	101.2	2.6 x 10 <sup>-8</sup>	Sta. 95+80N, 109+90E	7-1/4
199	99.4	2.1 x 10 <sup>-7</sup>	Sta. 96+70N, 109+40E	6-1/2
200	95.3	1.2 x 10 <sup>-7</sup>	Sta. 97+90N, 109+30E	6
201	97.4	4.7 x 10 <sup>-8</sup>	Sta. 98+60N, 109+85E	7-3/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/22/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 22, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
202	97.9	2.2 x 10 <sup>-8</sup>	Sta. 98+60N, 110+55E	7
203	94.4	4.5 x 10 <sup>-7</sup>	Sta. 97+35N, 110+60E	6-1/2
204	96.5	4.0 x 10 <sup>-7</sup>	Sta. 96+60N, 110+85E	7-1/2
205	105.7	8.5 x 10 <sup>-7</sup>	Sta. 95+80N, 110+30E	7-1/4
206	105.0	4.4 x 10 <sup>-8</sup>	Sta. 92+85N, 102+25E	7-1/2
207	106.3	2.5 x 10 <sup>-7</sup>	Sta. 94+10N, 102+90E	8
208	102.6	3.9 x 10 <sup>-7</sup>	Sta. 95+20N, 102+20E	7-5/8
209	96.8	5.2 x 10 <sup>-6</sup>	Sta. 94+95N, 103+50E	7-1/2
210	102.5	2.7 x 10 <sup>-6</sup>	Sta. 94+10N, 103+80E	7

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/24/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 24, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
211	101.7	7.5 x 10 <sup>-8</sup>	Sta. 93+10N, 103+50E	7-3/4
212	102.1	1.0 x 10 <sup>-8</sup>	Sta. 95+20N, 101+20E	7-3/4
213	100.1	9.7 × 10 <sup>-6</sup>	Sta. 94+10N, 101+85E	8-1/2
214	102.1	2.4 x 10 <sup>-8</sup>	Sta. 92+90N, 101+50E	7-3/8
215	103.1	5.7 × 10 <sup>-7</sup>	Sta. 92+75N, 104+25E	8
216	103.8	7.3 x 10 <sup>-9</sup>	Sta. 93+70N, 104+90E	7-1/2
217	96.0	4.4 x 10 <sup>-7</sup>	Sta. 94+60N, 104+20E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 5/25/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 25, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
218	96.7	4.0 x 10 <sup>-7</sup>	Sta. 95+10N, 105+50E	7-3/8
219	98.3	1.0 x 10 <sup>-7</sup>	Sta. 94+15N, 105+20E	7
220	102.6	7.3 x 10 <sup>-6</sup>	Sta. 93+20N, 105+80E	7-5/8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/28/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 28, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
221	111.2	2.7 x 10 <sup>-8</sup>	Sta. 92+75N, 106+40E	7-1/2
222	112.2	6.4 x 10 <sup>-7</sup>	Sta. 93+70N, 106+50E	7-1/4
223	102.8	6.7 x 10 <sup>-9</sup>	Sta. 94+75N, 106+30E	7
224	109.6	1.5 x 10 <sup>-6</sup>	Sta. 94+90N, 107+20E	6-3/8
225	110.4	1.3 x 10 <sup>-7</sup>	Sta. 94+20N, 107+80E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

SMart B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 5/29/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On May 29, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thicknesss (Inches)
226	93.5	5.6 x 10 <sup>-6</sup>	Sta. 93 + 15N, 107 + 40E	7
227	107.2	4.6 x 10 <sup>-7</sup>	Sta. 92+80N, 108+80E	8-1/4
228	104.2	9.5 x 10 <sup>-7</sup>	Sta. 94+00N, 108+50E	7-1/2
229	101.1	5.0 x 10 <sup>-7</sup>	Sta. 94+90N, 108+70E	7
230	99.2	7.3 x 10 <sup>-8</sup>	RETEST OF 163	

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/1/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 1, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
231	107.8	1.3 x 10 <sup>-8</sup>	Sta. 95+20N, 109+50E	7-1/2
232	91.3	2.8 x 10 <sup>-8</sup>	Sta. 94+05N, 109+25E	7
233	88.9	5.8 x 10 <sup>-8</sup>	Sta. 92+90N, 109+70E	7
234	101.0	9.0 x 10 <sup>-8</sup>	Sta. 92+90N, 110+40E	6-1/2
236	101.2	9.2 x 10 <sup>-7</sup>	Sta. 94+85N, 110+65E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/2/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 2, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
235	105.6	9.9 x 10 <sup>-9</sup>	Sta. 93+80N, 110+70E	6-3/4
237	99.1	1.0 x 10 <sup>-7</sup>	Sta. 92+15N, 101+60E	7
238	108.8	3.9 × 10 <sup>-8</sup>	Sta. 91 + 10N, 101 + 10E	6-3/4
239	101.6	6.1 × 10 <sup>-7</sup>	Sta. 89+85N, 101+90E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/4/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 4, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
240	88.6	5.3 x 10 <sup>-7</sup>	Sta. 90+15N, 102+20E	7-3/4
241	98.6	5.3 x 10 <sup>-5</sup>	Sta. 91+05N, 102+80E	8
242	109.5	1.4 x 10 <sup>-8</sup>	Sta. 92+10N, 102+25E	8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/17/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 17, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
243	102.5	4.2 x 10 <sup>-8</sup>	Sta. 90+20N, 103+40E	7-1/2
244	104.6	1.3 x 10 <sup>-7</sup>	Sta. 91 + 10N, 103 + 60E	7-5/8
246	105.9	1.8 x 10 <sup>-7</sup>	Sta. 92+30N, 104+20E	7-1/2
247	105.2	5.2 x 10 <sup>-8</sup>	Sta. 91+20N, 104+60E	8-1/2
248	100.8	1.3 x 10 <sup>-7</sup>	Sta. 90+10N, 104+45E	7-3/4

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/20/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 20, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
245	111.3	1.3 x 10 <sup>-7</sup>	Sta. 92+10N, 103+40E	8-1/8
249	105.1	6.2 x 10 <sup>-8</sup>	Sta. 92 + 10N, 105 + 30E	8
250	99.1	2.7 x 10 <sup>-8</sup>	Sta. 91 + 20N, 105 + 70E	8-3/4
251	99.7	2.1 x 10 <sup>-6</sup>	Sta. 90+40N, 105+50E	7-5/8
252	101.3	2.8 x 10 <sup>-8</sup>	Sta. 90+20N, 106+80E	7-1/2
253	101.7	1.8 x 10 <sup>-6</sup>	Sta. 91 + 20N, 106 + 25E	8
254	107.8	1.2 x 10 <sup>-8</sup>	Sta. 92+10N, 106+50E	8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/24/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 24, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
255	102.1	5.1 x 10 <sup>-8</sup>	Sta. 90+40N, 107+40E	7-1/4

Respectfully submitted, LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/25/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 25, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
256	98.8	8.4 x 10 <sup>-8</sup>	Sta. 91 + 20N, 107 + 70E	8
257	100.5	2.1 x 10 <sup>-8</sup>	Sta. 92+00N, 107+30E	8-1/4
258	92.2	8.7 x 10 <sup>-8</sup>	Sta. 92+10N, 108+70E	7-1/4
259	103.9	2.1 x 10 <sup>-8</sup>	Sta. 91+40N, 108+30E	7-5/8
260	104.0	8.0 × 10 <sup>-8</sup>	Sta. 90+50N, 108+50E	8-1/2
261	102.9	2.0 x 10 <sup>-8</sup>	Sta. 90 + 25N, 109+30E	7-1/2

Respectfully submitted, LAW ENGINEERING, INC.

Syant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 6/26/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On June 26, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
262	94.0	5.6 x 10 <sup>-8</sup>	Sta. 91+20N, 109+75E	8
263	109.1	6.4 x 10 <sup>-7</sup>	Sta. 92+20N, 109+30E	7-3/4
264	104.3	5.2 x 10 <sup>-8</sup>	Sta. 92+15N, 110+25E	8-1/8
265	100.7	4.6 x 10 <sup>-8</sup>	Sta. 91 + 20N, 110 + 50E	7-5/8
266	85.4	4.6 x 10 <sup>-8</sup>	Sta. 90+25N, 110+80E	8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **REPORT OF PERMEABILITY TESTING**

CLIENT: Waste Management, Inc.

DATE: 7/8/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On July 8, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
267	94.5	4.3 x 10 <sup>-8</sup>	Sta. 92+00N, 126+15E	-3'
268	97.9	4.3 x 10 <sup>-8</sup>	Sta. 91+00N, 126+15E	Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 7/13/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On July 13, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
269	87.2	3.1 x 10 <sup>-8</sup>	Sta. 90+00N, 126+15E	-4'
270	99.6	7.2 x 10 <sup>-8</sup>	Sta. 94+80N, 111+25E	8
271	99.5	3.4 x 10 <sup>-8</sup>	Sta. 94+30N, 111+80E	7-3/4
272	99.6	7.9 x 10 <sup>-8</sup>	Sta. 93+20N, 111+35E	8
273	100.8	1.8 x 10 <sup>-7</sup>	Sta. 94+75N, 112+70E	8
274	101.3	49 x 10 <sup>-8</sup>	Sta. 93+70N, 112+30E	8-1/2
275	100.0	5.6 x 10 <sup>-8</sup>	Sta. 92+80N, 112+70E	8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 7/17/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On July 17, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
276	95.5	5.9 x 10 <sup>-8</sup>	Sta. 95+10N, 113+30E	7
277	91.9	5.9 x 10 <sup>-6</sup>	Sta. 94+20N, 113+30E	7

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

#### <u>LAW ENGINEERING, INC.</u> BOX 5728 - 3901 CARMICHAEL A

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 7/30/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On July 30, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
278	110.2	4.0 x 10 <sup>-8</sup>	Sta. 90+20N, 111+20E	6-1/2
279	105.2	4.0 × 10 <sup>-7</sup>	Sta. 91+20N, 111+60E	7
280	105.1	1.2 x 10 <sup>-6</sup>	Sta. 92+10N, 111+25E	7-1/4
281	116.1	1.3 x 10 <sup>-8</sup>	Sta. 91+90N, 112+20E	6-3/4
282	105.2	2.5 x 10 <sup>-7</sup>	Sta. 91+10N, 112+80E	7-3/8

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

#### LAW ENGINEERING, INC. P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207

(904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/4/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 4, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)		
283	98.8	1.5 x 10 <sup>-7</sup>	Sta. 90+25N, 112+40E	6-5/8		

Respectfully submitted, LAW ENGINEERING, INC.

1 Syeart B Wilder
Bryant B. Wildes

#### LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 10/19/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On October 19, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
311	104.0	1.3 x 10 <sup>-8</sup>	Sta. 113+00E, 98+80N	9
312	94.1	2.6 x 10 <sup>-8</sup>	Sta. 111+30E, 98+80N	7
313	111.6	3.0 × 10 <sup>-8</sup>	Sta. 111+50E, 98+20N	9

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

#### LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 10/21/92

PROJECT: Trailridge Landfill


PROJECT NO: 446-01631-01

On October 21, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.


Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
314	106.3	4.0 x 10 <sup>-9</sup>	Sta. 112+35E, 98+35N	8
315	108.8	2.7 x 10 <sup>-8</sup>	Sta. 113+00E, 97+80N	6
316	107.3	2.0 x 10 <sup>-8</sup>	Sta. 112+20E, 97+60N	7
317	96.1	1.7 x 10 <sup>-8</sup>	Sta. 111+40E, 97+70N	6-1/2
318	109.2	6.4 x 10 <sup>-9</sup>	Sta. 111+90E, 99+20N	10
319	106.6	2.9 x 10 <sup>-8</sup>	Sta. 111+50E, 96+45N	7
320	111.9	4.9 x 10 <sup>-8</sup>	Sta. 111+75E, 95+75N	7-1/2
321	106.7	4.5 x 10 <sup>-9</sup>	Sta. 112+40E, 95+75N	7-1/4
322	113.1	2.9 x 10 <sup>-9</sup>	Sta. 112+10E, 96+35N	7


Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes





BY Sment B Waldes







Bryant B. Wildes, CET







BY Sugart B. Wilder






ENGINEERING





Bryant B. Wildes Chief Engineering Tochniquan

BY Much L. Nille





3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE \_\_May 13, 1992

Page 1 of 2

Client Waste Management, Inc.	Senior Technician Mark Coleman
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
As requested, a representative of	Law Engineering, Inc. (LAW) visited the
Turkey Ridge borrow pit on May 13, 1992	. The purpose of this visit was to
monitor excavation and perform permeabi	lity testing of cushion sand being
excavated for the Trail Ridge Landfill.	Approximately 1530 yds3 of cushion sand
was hauled today, approximately 1/3 fro	om pit #1 and 2/3 from pit #2. Also,
16 test pits were excavated to obtain s	and samples for permeability testing.
The results of the permeability testing	are as follows:
TEST BORROW	
PIT PIT #2 DEPTH OF	PERCENT COEFFICIENT OF
NO. LOCATION SAMPLE	COMPACTION PERMEABILITY (CM/SEC)
156 600'NB2 & 130'WBC -9" TO -36"	96 1.0 X 10-3
156 600'NB2 & 130'WBC -36" TO -84	96 1.3 X 10-3
157 550'NB2 & 130'WBC -9"TO -48"	96 1.0 x 10-3
157 550'NB2 & 130'WBC -48"TO -84"	96 1.7 X 10-3
158 500'NB2 & 130'WBC -9" TO -54"	96 2.4 X 10-3
158 500'NB2 & 130'WBC -54" TO -84	" 96 1.0 X 10-3
159 450'NB2 & 130'WBC -9" TO -54"	96 2.3 X 10-3
159 450'NB2 & 130'WBC -54" TO -90	96 3.2 X 10-3
160 400'NB2 & 130'WBC -9" TO -60"	96 1.9 X 10-3
160 400'NB2 & 130'WBC -60" TO -90	96 2.0 X 10-3
161 350'NB2 & 130'WBC -9" TO -60"	96 1.4 X 10-3
161 350'NB2 & 130'WBC -60" TO -90	96 4.4 X 10-3
162 300'NB2 & 130'WBC -9" TO -60"	96 1.5 X 10-3
162 300'NB2 & 130'WBC -60" TO -90	96 1.3 X 10-3

Inspector MARK COLEMAN

Reviewed by ARYANT B. WILDES

CHIEF ENGINEERING TECHNICIAN

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE May 13, 1992

Page 2 of 2

			•	
Client	Waste Management, Inc.	Seni	or Technician _	Mark Coleman
Project	Trail Ridge Landfill	Tech	nician	·
-	umber 446-01631-01		nician	
	umber			
TES	T BORROW			
PIT	PIT #2	DEPTH OF	PERCENT	COEFFICIENT OF
NO.	LOCATION	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC
163	250'NB2 & 130'WBC	-9" to -54"	96	1.2 x 10 <sup>-3</sup>
163	250'NB2 & 130'WBC	-54" to -84"	96	$3.5 \times 10^{-3}$
164	200'NB2 & 130'WBC	-9" to -48"	96	1.5 x 10 <sup>-3</sup>
164	200'NB2 & 130'WBC	-48" to -84"	96	3.0 x 10 <sup>-3</sup>
165	150'NB2 & 130'WBC	-9" to -48"	96	1.1 x 10 <sup>-3</sup>
165	150'NB2 & 130'WBC	-48" to -84"	96	3.2 x 10 <sup>-3</sup>
166	100'NB2 & 130'WBC	-9" to -48"	96	1.1 x 10 <sup>-3</sup>
166	100'NB2 & 130'WBC	-48" to -78"	96	$3.3 \times 10^{-3}$
NOTE:	Test pit numbers 151 th	rough 155 were	not included	l in this report due
	to the initial test res	ults not meeti	ng the minimu	m required by the
	project specifications,	further testi	ng will be pe	erformed on May 14,
	1992. The contractor (	Barco Duval) wa	s notified ar	nd this area was
	staked off, no cushion	sand was excava	ated from thi	s area.
			-	
		· .		
			10	

Inspector <u>Mark Coleman</u>

Reviewed by/

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

PAGE 1 OF 3

DATE May 14, 1992

Clientwaste	management, Inc.	Senior	Technician <u>Mark C</u>	oleman
Project <u>Trail</u>	idge Landfill	Techn	ician	
ANA/ Jab Niverboo	446-01631-01	Tanka	:-:	
LAVY Job Number	440 01031-01	Techn	ician	
As rec	wested a represent	ative of Inv E-	-11 7- /7	AT7)
	uested, a representa e borrow pit on 5-14			
	and perform permeab:			
	Approximately 2870	•		
	borings were perform			
	e results of the per		<del>-</del>	
TEST PIT:	LOCATION:	DEPTH OF	% COMPACTION:	COEFF. OF
(borrow pit	#2)	SAMPLE:		PERMEABILITY:
167	600'NB2, 30'WBC	-9" to -24"	96	1.0 X 10-3
167	11 11	-24" to 90"	96	1.8 X 10-3
168	640'NB2, 30'WBC	<u>-9" to -18"</u>	96	1.0 x 10-3
168	11 11	-18" to -84"	96	2.1 X 10-3
169	640'NB2, 30'EBC	-6" to -18"	96	1.9 x 10-3
169	H H	-18" to -84"	96	1.5 X 10-3
170	600'NB2, 30'EBC	-12" to -24"	96	1.1 x 10-3
170	11 11	-24" to -72"	96	1.7 x 10-5
171	550'NB2, 30'EBC	-6" to -36"	96	_1.0 x 10-3
171	11 11	-36" to -72"	96	_4.8 x 10-3
172	550'NB2, 30'WBC	-6" to -42"	96	1.0 x 10-3
172	11 11	-42" to -78"	96	1.5 x 10-3
173	640'NB2, 100'WBC		96	1.0 x 10-3
173	11 11	-18" to -78"	96	1.8 X 10-3
174	500'NB2, 30'WBC	-6" to -36"	96	1.3 X 10-3
174	11 11	-36" to -78"	96///	6.6 X 10-3

Inspector Mark Coleman

Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

Page 2 of 3

DATE May 14, 1992

Client <u>Waste</u>	Management,	Inc.	Senior T	echnician	Mark Coleman
Project <u>Trailr</u>	idge Landfil	1	Technici	an	<u>.                                    </u>
LAW Job Number	446-01631	-01	Technici	an	
TEST PIT:	LOCATION:	DEPTH	OF	(%)	COEFF. OF
(Borrow Pit #	2)	SAMPLI	E: C(	MPACTION	PERMEABILITY:
175	500'NB2, 30'	EBC -6" to	-36"	96	2.8 X 10 <sup>-3</sup>
175	11 1	" –36" t	:o -72"	96	$3.2 \times 10^{-3}$
176	450'NB2, 30'	EBC -6" to	42"	96	$1.8 \times 10^{-3}$
176	. 11		:o -84"	96	$4.0 \times 10^{-3}$
177	450'NB2. 30'	WBC6" to	-42"	96	1.2 X 10 <sup>-3</sup>
177	11 1		o -84" _	96	3.5 x 10 <sup>-3</sup>
Test p	its 151 thru	155 noted on	daily ren	ort dated	5-14-92 as not
			-		essed below. Two
	_	_	=		ockpiled material
		-	-		material, both of
					u 155, the upper 18
	· ·	•	_	_	permeability rate as
				-	hrough 155 met or
i e		eability rate	=		
	··		<del></del>		
				-	
	<del></del>		<del></del>		
	<del></del>				· · · · · · · · · · · · · · · · · · ·
		<del></del>	<u> </u>		
				• .	
	<del></del>		<del></del>		· · · · · · · · · · · · · · · · · · ·
Inspector Mark	Coleman		Reviewe		mant B. Welder

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

Page 3 of 3

DATE May 14, 1992

Client Waste Management, Inc.  Project Trailridge Landfill  LAW Job Number 446-01631-01	Techr	Senior Technician <u>Mark Coleman</u> Technician Technician				
TEST PIT: LOCATION:	DEPTH OF	(%)	COEFF. OF			
(Borrow Pit #2)	SAMPLE:	COMPACTION:				
151 660'NB2, 40'EBC	-10" to -20"	96	1.0 X 10 <sup>-3</sup>			
151 " "	-20" to -66"	96	1.1 X 10 <sup>-3</sup>			
152 660'NB2, on BC	-10" to -24"	96	9.0 x 10 <sup>-4</sup>			
152 " "	-24" to -66"	96	1.0 x 10 <sup>-3</sup>			
153 660'NB2, 40'WBC	-9" to -24"	96	5.4 X 10 <sup>-4</sup>			
153 " "	-24" to -72"	96	2.1 X 10 <sup>-3</sup>			
154 660'NB2, 80'WBC	-9" to -24"	96	5.2 X 10 <sup>-4</sup>			
154 " "	-24" to -84"	96	1.3 X 10 <sup>-3</sup>			
155 650'NB2, 130'WBC	-9" to -36"	96	5.7 X 10 <sup>-4</sup>			
155 " "	-36" to -84"	96	1.1 X 10 <sup>-3</sup>			
			·			
	·					
			· · · · · · · · · · · · · · · · · · ·			
			<u> </u>			
			<u> </u>			

Inspector Mark Coleman

Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 15, 1992

Client	Waste Management, Inc.		Senior Technicia	ın	
Project _	Trailridge Landfill		Technician <u>Aa</u>	ron Googins	
LAW Job	Number <u>446-01631-01</u>		Technician		,
<del>-</del>			<del>-</del>		
A	s requested, a represe	ntative of Lav	w Engineering	, Inc. (LAW) visited t	he
Turkey	Ridge borrow pit on M	ay 15, 1992.	The purpose	of this visit was to	
				he cushion sand for th	e
Trailr	idge Landfill. Two ha	nd auger bori	ngs were perfo	rmed on the site to	
	soil samples for the				
sand w	as excavated on May 15	, 1992. The 1	results of th	e permeability tests	
for Ma	y 15, 1992 are as foll	ows:			
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO	. (BORROW PIT #2)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC	;)
178	400'NB2, 30'WBC	-4" to -36'	96	1.1 x 10 <sup>-3</sup>	
178	400'NB2, 30'WBC	-36" to -78	' 96	$1.5 \times 10^{-3}$	
179	400'NB2, 30'EBC	-6" to -18'	96	$7.7 \times 10^{-4}$	
179	400'NB2, 30'EBC	-18" to -48'	' 96	$1.0 \times 10^{-3}$	
179	400'NB2, 30'EBC	-48" to -84"	96	$2.6 \times 10^{-3}$	-
NOTE:	In the area around pi	t No. 179, it	was determin	ed that the top 18-incl	nes
	of soil was not suital	ble material.	The area wil	ll be marked off and the	ne
	equipment operators or	n site will be	notified the	at the top 18-inches of	E _
	soil must be removed !	pefore any sar	d is excavate	ed from the 50' x 50' a	area
·					
				11	
nspector	Aaron Googins		Reviewed by	Move C. Col	)
nspector	,		// / /	vant B. Wildes	



#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 18, 1992

ClientW	aste Management, Inc	<u>.                                    </u>	Senior Technician	
Project _T	railridge Landfill		echnician	Aaron Googins
LAW Job N	lumber <u>446-01631-01</u>	1	echnician	·
			·	
As	requested, a repres	entative of Law	Engineering,	Inc. (LAW) visited the
Turkey	Ridge borrow pit on	May 18, 1992.	The purpose of	this visit was to
monitor	excavation and perf	orm permeabilit	y tests on the	cushion sand for the
Trailri	dge Landfill. Seven	hand auger bor	ings were peri	ormed on the site to
obtain	soil samples for the	permeability t	ests. Approxi	mately 2030 yds³ of san
was exc	avated on May 18, 19	92. The result	s of the perme	eability tests for May
18, 199	2 are as follows:			·
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #2)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
180	350'NB2, 30'EBC	-6" to -42"	96	$3.0 \times 10^{-3}$
180	11 11	-42" to -84"	11	$6.4 \times 10^{-3}$
181	350'NB2, 30'WBC	-4" to -36"	17	1.3 x 10 <sup>-3</sup>
181	11 11	-36" to -78"	ff	$6.1 \times 10^{-3}$
182	300'NB2, 30'WBC	-4" to -42"	tt .	$1.5 \times 10^{-3}$
182	11 11	-42" to -84"	tt	5.8 x 10 <sup>-3</sup>
183	300'NB2, 30'EBC	-4" to -42"	tt	1.5 x 10 <sup>-3</sup>
183	ii ii	-42" to -84"	16	$3.9 \times 10^{-3}$
184	250'NB2, 30'EBC	-6" to -42"	tt .	1.2 x 10 <sup>-3</sup>
184	11 11	-42 <sup>ff</sup> to -84 <sup>ff</sup>	tr	1.5 x 10 <sup>-3</sup>
185	250'NB2, 30'WBC	-6" to -45"	11	1.7 x 10 <sup>-3</sup>
185	11 11	-45" to -84"	11	2.7 x 10 <sup>-3</sup>
186	200'NB2, 30'WBC	-4" to -45"	11	1.1 x 10 <sup>-3</sup>
186	11 11	-45" to -84"		2.0 x 10 <sup>-3</sup>
<u> </u>	<del></del>	. · 		· · · · · · · · · · · · · · · · · · ·
	·	· · · · · · · · · · · · · · · · · · ·		
Inspector	Aaron Googins	F	Reviewed by	from C. Col
-				nt B. Wildes  f Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 19, 1992

Client	Waste Management,	Inc.	Senior Technicia	nn
Project _	Trailridge Landfi	11	Technician <u>Aa</u>	ron Googins
LAW Job	Number <u>446-01631</u>	-01	Technician	
				, Inc. (LAW) visited the
				of this visit was to
				the cushion sand for the
-				rformed on the site to
obtain	soil samples for	the permeability	tests. Appro	ximately 2258 yds <sup>3</sup> of
sand w	as excavated on Ma	y 19, 1992. The	results of th	e permeability tests for
May 19	, 1992 are as follo	ows:		
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO	. (BORROW PIT #2	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
187	200'NB2, 30'E	BC -6" to -12"	96	8.8 x 10 <sup>-4</sup>
187	11 11	-12" to -36"	11	2.0 x 10 <sup>-3</sup>
187	11 +1	-36" to -84"	11	1.0 x 10 <sup>-3</sup>
188	150'NB2, 30'EI		11	$3.9 \times 10^{-4}$
188	11 11	-12" to -36"	11	2.2 x 10 <sup>-3</sup>
188	11 11	-36" to -84"	**	2.5 x 10 <sup>-3</sup>
189	150'NB2, 30'W			1.6 x 10 <sup>-3</sup>
189	II II	-48" to -84"	t't	6.3 x 10 <sup>-3</sup>
		40 60.04		0.5 X 10 -
NOTE:	In the area around	I nite 187 and 186	lt was datas	rmined that the top
NOIL.				ne areas will be marked
				i that the top 12-inches
	of soil must be re	moved before any	sand is excav	vaced from either
	JU X IU area.			
	<del></del>			// 0
			$\mathcal{A}$	4 7 7
nspector	Aaron Googins		Reviewed by	faxt B. Wildes
			201 1	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 20, 1992

Client	Wa	ste Ma	nageme	ent,	Inc.			Senio	r Tech	nician _				
Project	Tr	ailrid	lge Lai	ndfil	1	<del></del> _		Techr	nician .	Aaron	n Goog	ins		
LAW Jo	ob N	umber	44	46-01	<u>631-01</u>		<del></del>	Techr	nician .					
								· · · · · · · · · · · · · · · · · · ·						
	As	reque	sted,	a re	preser	ntativ	e of I	Law Eng	ineer	ring, ]	[nc. (	LAW) v	visite	d the
Turke	ey :	Ridge	borrov	y pit	on Ma	y 20,	1992.	The	purpo	se of	this	visit	was t	0
moni	tor	excav	ation	on th	he cus	hion	sand f	or the	Trai	llridge	Land	fi <u>ll</u> .		
	Ap	proxim	ately	2608	yds <sup>3</sup>	of sa	nd was	excav	ated	on May	7 20,	1992.		
									•		-			
								•						
			···-								<del></del>			
														·····
			<del></del>											
		·					_							
			<del></del>				<del></del>	,						
<u> </u>														
		=								<del></del>		·		
									-		<del></del>			
<u> </u>		<del></del>			· · · · · · · · · · · · · · · · · · ·			<del></del>	<u> </u>		<del></del>			
<u> </u>								<del></del>						
														····
												_		
										_ <del></del>		<del></del>		
								· 						
									·		·-···		·	<u> </u>
		"												
			,											
							-			, //	1			
Inspecto	or .	Aaro	n Goog	ins				Revie	wed by	bryan	Toc t B. V	را Vildes	C. C	a()



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 21, 1992

Client	Waste Management, Inc	·	Senior Tech	nician		
Project _	Trailridge Landfill		Technician _	Aaron (	Googins	
LAW Job	Number <u>446-01631-01</u>		Technician _	<del></del>		<del></del> :
	s requested, a repres	entative of La	w Enginee	ring, Inc	c. (LAW) vist	ed the
Turkey	Ridge Borrow Pit on	5-21-92. The	purpose o	f the vis	sit was to mo	nitor
excava	tion and perform perm	eability tests	on the c	ushion sa	and for the T	rail-
	Landfill. Two hand a	_	vere perfo	rmed at 1	the site to o	btain
	es for the permeabilit	2			<del> </del>	·
<i>E</i>	approximately 2520 yds	of sand was	removed or	n 5-21-92	2. The resul	ts of
the pe	rmeability tests are	as follows:				
TEST I	PIT: LOCATION:	DEPTH OF	(%)		COEFF. OF	
(borro	w pit #2)	SAMPLE:	COMPAC	IION:	PERMEABILIT	/ (cm/s)
190	100'NB2, 30'WBC	-6" to -39"	96		1.1 x 10 <sup>-3</sup>	
190	100'NB2, 30'WBC	-39" to -84	96		5.1 x 10 <sup>-3</sup>	·
191	100'NB2, 30'EBC	-4" to -36"	96		1.0 x 10 <sup>-3</sup>	
191					5.2 x 10 <sup>-3</sup>	
		<del></del>		<del></del>		
			<u> </u>			
					<del></del>	
						, A
Inspector	Aaron Góogíns		Reviewed by	ENK	int 13. W	lde

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 22, 1992

			•	
Client	Waste Management, In	c. s	enior Technician	
Project _	Trailridge Landfill		echnician <u>Aar</u>	on Googins
I A\A/ lob l	Number <u>446-01631-01</u>	т	echnician	
	Number		echnician	
As	requested, a repres	entative of Law	Engineering,	Inc. (LAW) visited the
Turkey	Ridge borrow pit on	May 22, 1992.	The purpose of	this visit was to
monitor	excavation and perf	orm permeability	tests on the	cushion sand for the
	dge Landfill. Three			
obtain	soil for the permeab	ility tests. Ap	proximately 18	338 yds³ of sand was
	ed on May 22, 1992.			
	e as follows:			
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #2)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
192	50'NB2, 30'WBC	-6" to -45"	96	1.0 x 10 <sup>-3</sup>
192	11 11	-45" to -84"	11	4.2 x 10 <sup>-3</sup>
193	50'NB2, 30'WBC	-4" to -48"	. 11	2.3 x 10 <sup>-3</sup>
193	11 11	-48" to -84"	11	$3.8 \times 10^{-3}$
194	50'NB2, 130'WBC	-6" to -12"	11	$3.2 \times 10^{-4}$
194	11 11	-12" to -48"	Ħ	1.1 x 10 <sup>-3</sup>
194	11 11	-48" to -84"	11	4.9 x 10 <sup>-3</sup>
NOTE:	It was determined th	nat the top 12-i	nches was not	suitable material.
	The area around pit	#194 will be ma	rked off and t	the equipment operators
				ust be removed before
	any sand is excavate		_	
			<del> </del>	
			, ()	
	Agran Casadas		12	nous (. Col)
Inspector	Aaron Googins	R	eviewed by Bryan	t B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE May 26, 1992

Client	Waste Manageme	ent, Inc.	Senior Technici	an	_
Project	Trailridge Lan	ndfill	. Technician <u>A</u>	aron Googins	
LAW Jo	ob Number44	46-01631-01	. Technician		
	As requested,	a representative	of Law Engineering	g, Inc. (LAW) visited the	<u> </u>
				of this visit was to	
moni		on the cushion san			
	Approximately	3208 yds <sup>3</sup> of sand	was excavated on	May 26, 1992.	
			·	·	
			•		
					_
		<u> </u>	·		
					_
			·		
	·				
				<u> </u>	_
				<del>_</del>	
				· 	
ļ			<del></del>	·	
				<u> </u>	
· · ·					
				: 	
Inspect	or <u>Aaron Goog</u>	ins	Reviewed by	Slow Caf	_



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 27, 1992

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician <u>Aaron Googins</u>
LAW Job Number 446-01631-01	Technician
As requested, a representative	e of Law Engineering, Inc. (LAW) visited the
	1992. The purpose of this visit was to
monitor excavation on the cushion s	
Approximately 3203 yds <sup>3</sup> of sar	nd was excavated on May 27, 1992.
	·
	· · · · · · · · · · · · · · · · · · ·
·	
·	
Inspector Aaron Googins	Reviewed by Byyant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE May 28, 1992

Client _	Waste Management, Inc.	Senior Technician
Project 1	railridge Landfill	Technician <u>Aaron Googins</u>
LAW Job	Number <u>446-01631-01</u>	Technician
A	s requested, a represent	ative of Law Engineering, Inc. (LAW) visited the
		28, 1992. The purpose of this visit was to
monito	r excavation on the cush	ion sand for the Trailridge Landfill.
		f sand was excavated on May 28, 1992.
	<del></del>	
	· · · · - · - · - · · · - ·	
Inspector	Aaron Googins	Reviewed by Source . O Bryant B. Wildes Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 29, 1992

Inspecto	r Aaron Googins	Reviewed by Street B. Wildes
		111
<b> </b>		
<u> </u>		<del></del>
		·
<u> </u>		
		·
	<del></del>	
		oncavatou on may 27, 1772.
1	or excavation on the cushion sand f Approximately 2695 yds <sup>3</sup> of sand was	
	y Ridge borrow pit on May 29, 1992.	
		aw Engineering, Inc. (LAW) visited the
LAW Job	Number <u>446-01631-01</u>	Technician
Project 2	Trailridge Landfill	Technician Aaron Googins
Client _	Waste Management, Inc.	Senior Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 1, 1992

	•
Client Waste Management, Inc.	Senior Technician
ProjectTrailridge Landfill	Technician Aaron Googins
LAW Job Number <u>446-01631-01</u>	Technician
As requested, a representative	e of Law Engineering, Inc. (LAW) visited the
Turkey Ridge borrow pit on June 1,	1992. The purpose of this visit was to
monitor excavation on the cushion	sand for the Trailridge Landfill.
Excavation began in the area	around test pit #179 on June 1, 1992. The
top 18-inches of soil was removed b	before any sand was excavated from the area in
accordance with the decision made	on May 15, 1992.
Apprximately 3028 yds <sup>3</sup> of san	was excavated on June 1, 1992.
	·
	. <del></del>
	·
·	
	<u> </u>
	<u> </u>
	<del></del>
	<u> </u>
	/ //
InspectorAaron Googins	Reviewed by Sover C. Cop
mapector	Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATEJune 2, 1992

Client	Waste Manageme	nt, Inc.	Sen	ior Technici	an	-
Project	Trailridge Lan	dfill .	Тес	hnician <u>A</u>	aron Googins	_
LAW Job N	umber <u>446-016</u>	31-01	Tec	hnician		-
As	requested, a r	epresentative	of Law E	ngineerin	g, Inc. (LAW) visited the	
Turkey 1	Ridge borrow pi	t on June 2,	1992. The	e purpose	of this visit was to	
monitor	excavation and	perform perm	neability	tests on	the cushion sand for the	
Trailri	dge Landfill.	Excavation wa	as complete	ed in the	area around test pit #179	_
on June	2, 1992. The	top 18-inches	of soil v	vas removo	ed before any sand was	
excavat	ed from the are	a in accordar	ice with th	ne decisio	on made on May 15, 1992.	
Two hand	d auger borings	were perform	ed at the	site to	obtain soil samples for	
the perm	meability tests	. Approximat	ely 3063 y	ds <sup>3</sup> of sa	and was excavated on	
June 2,	1992. The res	ults of the p	ermeabilit	ty tests	for June 2, 1992 are as	
follows						
TEST	LOCATION	DEPT	TH OF	PERCENT	COEFFICIENT OF	•
PIT NO.	(BORROW PIT	#2) SAM	PLE C	OMPACTION	PERMEABILITY (CM/SEC)	
195	50'NB2, 10'	EBC -2"	to -42"	96	1.8 x 10 <sup>-3</sup>	
195	tr ti	-42"	to -84"	11	3.6 x 10 <sup>-3</sup>	
196	50'NB2, 80'	EBC -4"	to -36"	11	2.8 x 10 <sup>-3</sup>	
196	YF FF	-36 <u>"</u>	to -84"	ž1	5.4 x 10 <sup>-3</sup>	
			<u> </u>			
	•		·			
		<u></u>				
· 				· ·		
						╛
				/	1	_
nspector	Aaron Googi	ns	Rev	iewed by	Show C. Cal	
Inspector	Aaron Googi	ns	Rev		yant B. Wildes nief Engineering Technicia	<u>_</u>



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE June 3, 1992

Client	Waste Management, In	с.	Senior Technicia	n	<del></del>
Project	Trailridge Landfill		TechnicianAa	ron Googins	
LAW Joh N	Jumber 446-01631-01		Technician		
As	requested, a repres	entative of Lav	Engineering,	Inc. (LAW) visited t	he
Turkey	Ridge borrow pit on	June 3, 1992.	The purpose of	f this visit was to	
monitor	excavation and perf	orm permeabilit	y tests on th	e cushion sand for th	ıe
Trialri	dge Landfill. Two h	and auger borin	ngs were perfo	rmed at the site to	
obtain	soil samples for the	permeability t	ests. Approx	imately 1208 yds <sup>3</sup> of	
sand wa	s excavated on June	3, 1992. The r	esults of the	permeability tests	
for Jun	ne 3, 1992 are as fol	lows:			
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO.	(BORROW PIT #2)	SAMPLE	COMPACTION	PERMEABILITY (CM/SI	C)
197	285'NB2 & 60'EBC	-8" to -60"	96	$1.6 \times 10^{-3}$	
198	285'NB2 & 60'WBC	-4" to -45"	11	$1.7 \times 10^{-3}$	
198	285'NB2 & 60'WBC	-45" to -84"	11	$4.0 \times 10^{-3}$	
NOTE: I	est pit Nos. 197 and	198 are for th	ne purpose of	additional testing.	
Z	Soth pits are in area	s that were pro	vicusly teste	d.	
	•				
			· · · · · · · · · · · · · · · · · · ·		
	<u>.                                      </u>				
Inspector _	Aaron Googins	F	leviewed by	Moule ( ) ( ) wildes ef Engineering Technic	
			// CILLE	" nuerneer ring recilitie	

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 6/4/92

Client _	Waste Management, Inc.	· · · · · · · · · · · · · · · · · · ·	Senior Technicia	ın	
Project _	Trailridge Landfill		TechnicianAa	iron Googins	
LAW Job	Number <u>446-01631-01</u>	<del></del> .	Technician		
	As requested, a represe	entative of Law	Engineering,	, Inc. (LAW) visited t	he
Turke	y Ridge borrow pit on J	Tune 4, 1992.	The purpose of	of this visit was to	
monit	or excavation and perfo	orm permeabilit	y tests on th	ne cushion sand for th	e
Trail	ridge Landfill. One ha	and auger borin	g was perform	med to obtain soil	
samp1	es for the permeability	tests. This	was the first	boring performed in	
borro	w pit No. 3. Approxima	itely 2888 yds <sup>3</sup>	of sand was	excavated on June 4,	1992
The r	esults of the permeabil	lity tests for	June 4, 1992	are as follows:	
			<u> </u>		
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO.	(BORROW PIT NO. 3)	SAMPLE	COMPACTION	<u></u>	EC)
199	100'NB3, 100'EBC	-6" to -48"	96	1.5 x 10 <sup>-3</sup>	
199	100'NB3, 100'EBC	-48" to -84"	96	$7.8 \times 10^{-3}$	
			· · · · · · · · · · · · · · · · · · ·		
				· ~	<u></u>
<u> </u>					
				<u> </u>	
				· · · · · · · · · · · · · · · · · · ·	
	·				<del></del>
				· .	
				<del>,///////</del>	
nspector	Aaron Googins	R	leviewed by	syant 13 Wilde	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

		DATE 6/5/9	2	
Client Was	ste Management	, Inc.	Senior Technic	ianDavid Johns, Jr.
ProjectTra	ilridge Landf	<u>i11</u>	Technician	
	per 446-01631	-01		
LAVY JOD NUME	oer	<del></del>	Technician	
As re	quested, a re	presentative of L	aw Engineerin	g, Inc. (LAW) visited the
Turkey Rid	lge borrow pit	on June 5, 1992.	The purpose	of this visit was to
monitor ex	cavation and	perform permeabil	ity tests of	cushion sand for the
Trailridge	Landfill.			
Appro	eximately 3100	yds <sup>3</sup> of sand was	hauled today	. Also, eight permeability
tests were	performed, t	he results of the	permeability	tests are as follows:
PIT	DEPTH OF	APPROXIMATE	PERCENT	COEFFICIENT OF
NO.	SAMPLE	LOCATION	COMPACTION	PERMEABILITY (CM/SEC)
200	-2" to -18"	100'NB3, 60'WBC	96	$8.2 \times 10^{-4}$
200	-18" to -42"	tr 11	11	$2.1 \times 10^{-3}$
200	-42" to -84"	tt ti	11	$3.6 \times 10^{-3}$
201	-4" to -12"	200'NB3, 150'WBC	11	$8.5 \times 10^{-4}$
201	-12" to -54"	11 11	. 31	$1.0 \times 10^{-3}$
201	-54" to -84"	11 11	11	1.3 x 10 <sup>-3</sup>
202	-5" to -48"	200'NB3, 60'EBC	11	1.2 x 10 <sup>-3</sup>
202	-48" to -84"	11 11	11	$2.6 \times 10^{-3}$
203	-6" to -48"	250'NB3, 100'WBC	ff	6.1 x 10 <sup>-3</sup>
NOTE: It wa	s determined	that the top 18-i	nches of soil	was not suitable material
in th	ne area around	pit #200 and it	was also dete	rmined that the top 12
inche	s of soil was	not suitable mat	erial in the	area around pit #201.
The e	equipment oper	ators on site wil	1 be notified	that the unsuitable
mater	rial must be r	emoved from both	areas before	any excavation can
take	place in thos	e areas.		

Inspector D. Johns, Jr.

Reviewed by

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 8, 1992

			J		· ,	•	
Client	Waste Managem	ent, Inc	·	<del></del>	Senior Tech	nician	
Project	Trailridge La	ndfill			Technician _	Aaron Googins	
LAM Joh Nu	mber <u>446-01</u>	631-01			Technician _		
DAM 200 140	muer	<del>-</del>		<del></del>	rechnician _		
As	requested, a	represer	ntative	of La	w Engineer	ing, Inc. (LAW) visit	ed the
Turkey R	idge borrow p	it on Ju	ine 8,	1992.	The purpo	se of this visit was	to
monitor	excavation an	d perfor	m perm	eabili	ty tests of	n the cushion sand fo	r
the Trai	lridge Landfi	11. Six	k hand	auger	borings we	re performed at the s	ite to
obtain s	oil samples f	or the p	permeab	ility	tests.	<u>.</u>	
App	roximately 32	13 yds³	of san	d was	excavated	on June 8, 1992. The	results
of the p	ermeability t	ests for	June	8, 199	2 are as f	ollows:	
TEST	LOCATIO	M	DEPTI	OF	PERCENT	COEFFICIENT OF	
PIT NO.	(BORROW P)	(T #3)	SAMI	PLE	COMPACTION	PERMEABILITY (CM	/SEC)
204	300'NB3,	140'EBC	-5" t	o –48''	96	$2.0 \times 10^{-3}$	
204	11	11	-48" t	o <b>–</b> 78"	11	$2.8 \times 10^{-3}$	
205	300'NB3,	60'WBC	-4" t	o <b>-</b> 48"	11	$1.7 \times 10^{-3}$	
205	11	11	-48" t	o -84"	11	$1.7 \times 10^{-3}$	
206	400'NB3,	100'WBC	-4" t	o -48''	11	$1.7 \times 10^{-3}$	
206	11	11	-48" t	ი –84"	11	$5.9 \times 10^{-3}$	
207	400'NB3,	100'EBC	-8" t	o . –48"	11 '	1.1 x 10 <sup>-3</sup>	
207	11	11	-48" t	o <del>-</del> 84"	11	$3.5 \times 10^{-3}$	<u> </u>
208	500'NB3,	60 'EBC	-5" t	o -48"	11	1.6 x 10 <sup>-3</sup>	
208	11	11	-48" t	o -78"	11	4.8 x 10 <sup>-3</sup>	
209	500'NB3,	150'WBC	-2" t	o -48"	ı U	$2.3 \times 10^{-3}$	<u> </u>
209	11	11	-48" t	o -84"	11	7.5 x 10 <sup>-3</sup>	<u> </u>
i							
						<u> </u>	

Inspector Aaron Googins

Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE June 9, 1992

Client _	Waste Management, I	nc.	Senior Technician					
		<del></del>						
Project .	Trailridge Landfill	·	Technician Aaron Googins					
LAW Job	Number 446-01631-0	1	Technician					
As requested, a representative of Law Engineering, Inc. (LAW) visited the								
Turkey Ridge borrow pit on June 9, 1992. The purpose of this visit was to								
monitor excavation and perform permeability tests on the cushion sand for the								
Trailridge Landfill. Six hand auger borings were performed to obtain soil for								
the permeability tests.								
	Approximately 170 yds	<sup>3</sup> of sand was exc	cavated on June	9, 1992. The results				
of the permeability tests for June 9, 1992 are as follows:								
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF				
PIT NO.	(BORROW PIT #3)	Sample	COMPACTION	PERMEABILITY (CM/SEC)				
210	600'NB3, 140'EBC	-4" to -24"	96	4.4 x 10 <sup>-4</sup>				
210	11 11	-24" to -40"	tr	1.0 x 10 <sup>-3</sup>				
210	11 11	-40" to -84"	tt	1.3 x 10 <sup>-3</sup>				
211	600'NB3, 60'WBC	-6" to -50"	ti	1.6 x 10 <sup>-3</sup>				
211	11 11	-50" to -84"	11	2.7 x 10 <sup>-3</sup>				
212	700'NB3, 60'EBC	-6" to -54"	11	1.3 x 10 <sup>-3</sup>				
212	п	-54" to -84"	11 .	3.0 x 10 <sup>-3</sup>				
213	700'NB3, 150'WBC	-2" to -66"	11	2.5 x 10 <sup>-3</sup>				
213	11 11	-66" to -84"	11	$3.4 \times 10^{-3}$				
214	50'NB3, 140'EBC	-4" to -48"	11	2.6 x 10 <sup>-3</sup>				
214	11 11	-48" to -84"	11	5.9 x 10 <sup>-3</sup>				
215	100'NB3, 140'EBC	-2" to -48"	11	$2.1 \times 10^{-3}$				
215	11 11	-48" to -84"	11	6.3 x 10 <sup>-3</sup>				
NOTE:	It was determined th	at the top 24-ine	ches of soil in	the area around pit				
#210 is not suitable material. The equipment operators on the site will								
be notified that the unsuitable material must be removed from the area								

Inspector

before any excavation can take place in that area.

Reviewed by

Bryant B. Wildes

Aaron Googins Chief Engineering Technician



Inspector .

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 10, 1992

				•			
Client Waste Management, Inc.			nc.	Senior Technician			
ProjectTrailridge Landfill				Technician Aaron Googins			
LAW Job Number 446-01631-01 Technician							
As	requested,	a repres	entative of L	aw Engineerin	g, Inc. (LAW) visited the		
Turkey	Ridge borro	w pit on .	June 10, 1992	. The purpos	e of this visit was to		
monitor	excavation	and perf	orm permeabil	ity tests on	the cushion sand for the		
Trailri	dge Landfil	l. Five	hand auger bo	rings were pe	rformed to obtain soil		
for the	permeabili	ty tests.					
Ap	proximately	2176 yds	of sand was	excavated on	June 10, 1992. The		
results	of the perm	neability	tests for Ju	ne 10, 1992 a	re as follows:		
TEST	LOCA'	TION	DEPTH OF	PERCENT	COEFFICIENT OF		
PIT NO.	(BORROW	PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)		
216	150'NB3,	140'EBC	-4" to -48	" 96	1.9 x 10 <sup>-3</sup>		
216	11	11	-48" to -84	11 11	$5.0 \times 10^{-3}$		
217	200'NB3,	140'EBC	-2" to -48	11 11	2.2 x 10 <sup>-3</sup>		
217	11	11	-48" to -84	11	8.1 x 10 <sup>-3</sup>		
218	250'NB3,	140 EBC	-3" to -48	11	1.0 x 10 <sup>-3</sup>		
218	11	11	-48" to -84	11	6.2 x 10 <sup>-3</sup>		
219	350'NB3,	140'EBC	-4" to -48	ii 11	$1.5 \times 10^{-3}$		
219	ff	11	-48" to -78	11 - 11 -	$4.1 \times 10^{-3}$		
220	400'NB3,	140'EBC	-2" to -48	11 11	1.6 x 10 <sup>-3</sup>		
220	11	11	-48" to -72	ff 11	$6.4 \times 10^{-3}$		
<u> </u>							
nspector _	Aaron Goo	gins		Reviewed by	Swant B. Wilde		
				В	ryant B. Wildes hief Engineering Technician		



Waste Management, Inc.

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 11, 1992

Senior Technician .

Project	Trailridge Landfill		Technician	aron Googins
N doL WA	446-01631-0	1	Technician	
As	requested, a represe	ntative of Law	Engineering,	Inc. (LAW) visited the
Turkey R	idge borrow pit on J	une 11, 1992.	The purpose o	f this visit was to
monitor	excavation and perfo	rm permeability	y tests on the	cushion sand for the
Trailrid	lge Landfill. Five h	and auger bori	ngs were perfo	rmed to obtain soil for
the perm	neability tests.			
App	roximately 2805 yds <sup>3</sup>	of sand was ex	kcavated on Ju	ne 11, 1992. The results
of the p	ermeability tests fo	r June 11, 199	2 are as follo	ws:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
221	450'NB3, 140'EBC	0 to -44"	96	$1.6 \times 10^{-3}$
221	11 11	-44" to -72"	11	$6.5 \times 10^{-3}$
222	500'NB3, 140'EBC	-4" to -18"	11	$6.6 \times 10^{-4}$
222	11 11	-18" to -46"	11	$1.8 \times 10^{-3}$
222	tt . It	-46" to -76"	11	$4.3 \times 10^{-3}$
223	550'NE3, 140'EBC	-4" to -24"	\$ <b>1</b>	5.9 x 10 <sup>-4</sup>
223	11 . 11	-24" to -48"	11	$1.0 \times 10^{-3}$
223	и п	-48" to -84"	11	$3.2 \times 10^{-3}$
224	650'NB3, 140'EBC	-2" to -48"	11	$1.4 \times 10^{-3}$
224	11 11	-48" to -72"	11	$2.3 \times 10^{-3}$
225	700'NB3, 140'EBC	-6" to -48"	11	$2.6 \times 10^{-3}$
225	11 11	-48" to -84"	11	$5.1 \times 10^{-3}$
OTE: It	t has been determined	that the top	18-inches in t	he area around test pit
#2	222 and the top 24-in	ches in the ar	ea around test	pit #223 is unsuitable
ma	aterial. The equipme	nt operators a	t the site wil	1 be notified that the
ur spector _	nsuitable material mu	st be removed	Reviewed by 124	ion can begin in these ar
1	Aaron Googins	•	Brya	nt B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 12, 1992

			•	
Client _	Waste Management,	Inc.	Senior Technici	an
Project _	Trailridge Landfil	.1	TechnicianA	aron Googins
LAW Job	Number 446-01631-0	)1	Technician	
DAVY 300	Number		rechnician	·
Δ	requested a repres	entative of law	Frairearing	Inc. (LAW) visited the
1	Ridge borrow pit on			
	· · · · · · · · · · · · · · · · · · ·		·	e cushion sand for the
	dge Landfill. Six h			
obtain	soil for the permeab	ility tests.	<del> </del>	
AŢ	proximately 2108 yds	<sup>3</sup> of sand was e	xcavated on J	une 12, 1992. The results
of the	permeability tests f	or June 12, 199	2 are as foll	ows:
		-		
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
<b>PIT NO.</b> 226	(BORROW PIT #3) 700'NB3, 100'EBC		COMPACTION 96	PERMEABILITY (CM/SEC)  1.4 x 10 <sup>-3</sup>
	<del></del>			
226	700'NB3, 100'EBC	-4" to -60" -60" to -84"	96	1.4 x 10 <sup>-3</sup>
226 226	700'NB3, 100'EBC	-4" to -60" -60" to -84"	96 ''	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup>
226 226 227	700'NB3, 100'EBC	-4" to -60" -60" to -84" -2" to -60"	96	$1.4 \times 10^{-3}$ $4.0 \times 10^{-3}$ $1.1 \times 10^{-3}$
226 226 227 227	700'NB3, 100'EBC	-4" to -60" -60" to -84" -2" to -60" -60" to -84"	96 11	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup>
226 226 227 227 228	700'NB3, 100'EBC """  700'NB3, Centerline """  700'NB3, 60'WBC	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -55" to -34"	96	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>
226 226 227 227 228 228	700'NB3, 100'EBC """  700'NB3, Centerline """  700'NB3, 60'WBC """	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -55" to -34"	96 "" "" "" ""	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup>
226 226 227 227 228 228 229	700'NB3, 100'EBC """  700'NB3, Centerline """  700'NB3, 60'WBC """  700'NB3, 100'WBC	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -66" to -84"  -4" to -66"  -66" to -84"	96 "" "" "" "" ""	$ \begin{array}{c} 1.4 \times 10^{-3} \\ 4.0 \times 10^{-3} \\ 1.1 \times 10^{-3} \\ 2.0 \times 10^{-3} \\ 1.9 \times 10^{-3} \\ 4.0 \times 10^{-3} \\ 3.4 \times 10^{-3} \end{array} $
226 226 227 227 228 228 229 229	700'NB3, 100'EBC """  700'NB3, Centerline """  700'NB3, 60'WBC """  700'NB3, 100'WBC	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -66" to -84"  -4" to -66"  -66" to -84"	96 11 11 11 11 11	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 3.4 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup>
226 226 227 227 228 228 229 229 230	700'NB3, 100'EBC """  700'NB3, Centerline """  700'NB3, 60'WBC """  700'NB3, 100'WBC """  650'NB3, 150'WBC	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -66" to -34"  -4" to -66"  -66" to -84"  -4" to -60"  -60" to -78"	96 11 11 11 11 11 11 11	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 3.4 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 3.0 x 10 <sup>-3</sup>
226 226 227 227 228 228 229 229 230 230	700'NB3, 100'EBC """  700'NB3, Centerline """  700'NB3, 60'WBC """  700'NB3, 100'WBC """  650'NB3, 150'WBC	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -66" to -34"  -4" to -66"  -66" to -84"  -4" to -60"  -60" to -78"	96 11 11 11 11 11 11 11	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 3.4 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 3.0 x 10 <sup>-3</sup> 2.7 x 10 <sup>-3</sup>
226 227 227 228 228 229 229 230 230 231	700'NB3, 100'EB0 """  700'NB3, Centerline """  700'NB3, 60'WBC """  700'NB3, 100'WBC """  650'NB3, 150'WBC """  600'NB3, 150'WBC	-4" to -60"  -60" to -84"  -2" to -60"  -60" to -84"  -2" to -66"  -65" to -34"  -4" to -66"  -66" to -84"  -4" to -60"  -60" to -78"  -2" to -66"	96 "" "" "" "" "" "" "" "" ""	1.4 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 2.0 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup> 4.0 x 10 <sup>-3</sup> 3.4 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 3.0 x 10 <sup>-3</sup> 2.7 x 10 <sup>-3</sup> 2.5 x 10 <sup>-3</sup>

Inspector Aaron Googins

Reviewed by

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 15, 1992

Client	Waste Management, I	nc.	Senior Technicia	n
Project	Trailridge Landfill		TechnicianA	aron Googins
LAW Job Nu	mber 446-01631-01	•	Technician	
		·		
As 1	requested, a represe	ntative of Law	Engineering,	Inc. (LAW) visited the
Turkey Ri	idge borrow pit on J	une 15, 1992.	The purpose of	of this visit was to
monitor e	excavation and perfo	rm permeabilit	y tests on the	cushion sand for the
Trailridg	ge Landfill. Six ha	nd auger borin	gs were perfor	rmed on the site to
obtain so	oil samples for the	permeability t	ests. Excavat	ion began today in the
area arou	and test pit No. 187	. The top 12-	inches of soil	was removed and
discarded	from the area befo	re excavation	began in accor	dance with decision made
on May 19	9, 1992.			
Appı	roximately 2890 yds <sup>3</sup>	of sand was e	xcavated on Ju	ine 15, 1992. The result
of the pe	ermeability tests fo	r June 15, 199	2 are as follo	ows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
232	550'NB3, 150'WBC	-1" to -60"	96	$1.8 \times 10^{-3}$
232	11 11	-60" to -84"	11	$6.1 \times 10^{-3}$
233	450'NB3, 150'WBC	0 to -60"	11	2,2 x 10 <sup>-3</sup>
233	11 11	-60" to -84"	19"	$7.4 \times 10^{-3}$
234	400'NB3, 150'WBC	-4" to -54"	ıi İ	2.4 x 10 <sup>-3</sup>
234	11 11	-54" to -84"	t t	5.3 x 10 <sup>-3</sup>
235	350'NB3, 150'WBC	-4" to -48"	11	2.7 x 10 <sup>-3</sup>
235	11 11	-48" to -84"	11	7.3 x 10 <sup>-3</sup>
236	300'NB3, 150'WBC	-2" to -48"	11	1.0 x 10 <sup>-3</sup>
236	11 11	-48" to -84"	***	4.4 x 10 <sup>-3</sup>
237	250'NB3, 150'WBC	-2" to -48"	11	1.7 x 10 <sup>-3</sup>
237	11 11	-/8" to -8/"	tr	$3.9 \times 10^{-3}$

Aaron Googins inspector \_

Reviewed by Amuria,
Bryant B. Wildes
Froincering Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 16, 1992

Client Was	ste Management, Inc.		Senior Technician	1
Project Tra	ailridge Landfill	<del></del>	Technician <u>Aar</u>	on Googins
LAW Job N	umber 446-01631-01	<del></del> _	Technician	
F=====				
As	requested, a represe	ntative of Law	Engineering,	Inc. visited the Turkey
Ridge bo	orrow pit on June 16,	1992. The pu	rpose of this	visit was to monitor
excavat	ion and perform perme	ability tests	on the cushion	sand for the Trailridge
Landfil	l. Seven hand auger	borings were p	erformed on th	e site to obtain soil
samples	for the permeability	tests. Excav	ation continue	d in the area around test
pit No.	187. The top 12-inc	hes of soil wa	s removed and	discarded from the area
before e	excavation continued,	in accordance	with the deci	sion made on May 19, 1992
App	proximately 2958 yds <sup>3</sup>	of sand was e	xcavated on Ju	me 16, 1992. The results
	permeability tests fo	_	•	
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
238	150'NB3, 150'WBC	-1" to -48"	96	1.0 x 10 <sup>-3</sup>
238	11 11.	-48" to -84"	11	$3.7 \times 10^{-3}$
239	100'NB3, 150'WBC	-3" to -48"	11	1.1 x 10 <sup>-3</sup>
239	11 11	-48" to -84"	11	$2.7 \times 10^{-3}$
240	50'NB3, 150'WBC	-4" to -48"		$2.1 \times 10^{-3}$
240	11 11	-48" to -84"	itt.	3.0 x 10 <sup>-3</sup>
241	50'NB3, 100'EBC	-6" to -48"	11	1.6 x 10 <sup>-3</sup>
241	11 11	-48" to -84"	.11	7.6 x 10 <sup>-3</sup>
242	150'NB3, 100'EBC	-6" to -48"	11	4.2 x 10 <sup>-3</sup>
242	11 . 11	-48" to -84"	11	$5.3 \times 10^{-3}$
243	200'NB3, 100'EBC	-6" to -48"	11	1.9 x 10 <sup>-3</sup>
243	11 11	-48" to -84"	11	$6.9 \times 10^{-3}$
244	250'NB3, 100'EBC	-4" to -48"	11	1.9 x 10 <sup>-3</sup>
244	11 11	-48" to -84"	11	4.5 x 10 <sup>-3</sup>
			7.	

Aaron Googins inspector .

Reviewed by Smant 13. Wildes
Bryant B. Wildes



Inspector

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

PAGE 1 OF 2

Chief Engineering Technician

#### **RECORD OF DAILY OBSERVATION**

DATE June 17, 1992

Client	Waste Manag	gement, Inc.		_ Senior Tech	nician	
Projec	Trailridge	Landfill		- Technician .	Aaron Googins	
LAW.	Job Number 44	6-01631-01		- Technician -		
F		<del></del>				
					g, Inc. (LAW) visited t	he
			<u>-</u>		e of this visit was to	·
monit	or excavation	and perfor	m permeab	ility tests on	the cushion sand for th	ıe
Trail	ridge Landfil	1. Six han	d auger b	orings were per	formed on the site to o	btain
soil	samples for t	he permeabi	lity test	s. No sand was	hauled from the site of	n
June	17, 1992. Th	e results o	f the per	meability tests	for June 17, 1992 are	as
follo	ws:	•				
TEST	r LOC	ATION	DEPTH (	OF PERCENT	COEFFICIENT OF	
PIT	NO. (BORRO	W PIT #3)	SAMPLI	E COMPACTI	ON PERMEABILITY (CM/	SEC)
245	300'NE	3, 100'EBC	-2" to	<b>-</b> 54 <sup>11</sup> 96	1.2 x 10 <sup>-3</sup>	
245	11	, 11	-54" to	-84" "	$4.5 \times 10^{-3}$	
246	350'NE	3, 100'EBC	-4" to	-54" "	4.3 x 10 <sup>-3</sup>	
246	11	11	-54" to	-84" "	$3.1 \times 10^{-3}$	
247	450 ' NE	33, 100'EBC	-6" to	-48" "	1.1 x 10 <sup>-3</sup>	
247	rı	11	-48" to	-84" "	7.1 x 10 <sup>-3</sup>	
248	500'NE	33, 100'EBC	-6" to	-18" "	$6.7 \times 10^{-4}$	
248	11	. 11 .	-18" to	-48" "	$1.4 \times 10^{-3}$	
248	II	11	-48" to	-84" " ii	$4.1 \times 10^{-3}$	
249	550'NE	33, 100'EBC	-1" to	-44" "	$2.2 \times 10^{-3}$	
249		11	-44" to	-84" "	2.9 x 10 <sup>-3</sup>	
250	600'NE	33, 100'EBC	-2" to	-18" "	$4.6 \times 10^{-4}$	
250	ff	11	-18" to	-42"	$1.2 \times 10^{-3}$	
250	11	. 11	-42" to	-80" "	$2.3 \times 10^{-3}$	
_			-	_		
100000	. Aaron (	Googins		Reviewed by	Kinant B. Will	du
rspect	OI		•	Leviewed by	Bryant B. Wildes	

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

PAGE 2 OF 2

#### **RECORD OF DAILY OBSERVATION**

DATE June 17, 1992

Client _	Waste Managemnet, Inc.	Senior Technician
Project _	Trailridge Landfill	Technician Aaron Googins
LAW Job	Number 446-01631-01	Technician
NOTE:	It was determined that the top 18-	inches of soil in the area around pit
	Nos. 248 and 250 was not suitable	material. The equipment operators on
	site will be notified that the uns	suitable material must be removed and
	discarded before excavation can ta	ake place in either area.
·		
		- 12 KM/ 10/22/97

Inspector Aaron Googins

Reviewed by

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 18, 1992

Client	Waste Management, 1	Inc.	Senior Technicia	ın	
Project	Trailridge Landfill		Technician Aa	ron Googins	
LAW Job N	umber 446-01631-01	<u> </u>	Technician		
As	requested, a repres	sentative of La	w Engineering,	Inc. (LAW) visited the	_
Turkey I	Ridge borrow pit on	June 18, 1992.	The purpose	of this visit was to	
monitor	excavation and peri	form permeabili	ty tests on th	e cushion sand for the	
Trailric	ige Landfill. Three	hand auger bo	rings were per	formed on the site to	
obtain s	soil samples for the	e permeability	tests. Excava	tion began in the area	
around t	test pit No. 188.	The top 12-inch	es of soil was	removed and discarded	
from the	e area before excava	ation began in	accordance wit	h the decision made on	
May 19,	1992. Approximate	ly 2313 yds³ of	sand was exca	vated on June 18, 1992.	
The resu	llts of the permeab	llity tests for	June 18, 1992	are as follows:	
		·			
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
					_
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)	
<b>PIT NO.</b> 251	(BORROW PIT #3) 650'NB3, 100'EBC	<b>SAMPLE</b> -2" to -44"	COMPACTION 96	PERMEABILITY (CM/SEC) 1.1 x 10 <sup>-3</sup>	_
				<del></del>	
251	650'NB3, 100'EBC	-2" to -44"	96	1.1 x 10 <sup>-3</sup>	
251 251	650'NB3, 100'EBC	-2" to -44" -44" to -84"	96	$1.1 \times 10^{-3}$ $4.1 \times 10^{-3}$	
251 251 252 252	650'NB3, 100'EBC " " 650'NB3, 60'EBC	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"	96 "	$1.1 \times 10^{-3}$ $4.1 \times 10^{-3}$ $1.1 \times 10^{-3}$	
251 251 252 252	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"	96 11	$1.1 \times 10^{-3}$ $4.1 \times 10^{-3}$ $1.1 \times 10^{-3}$ $4.5 \times 10^{-3}$	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	1.1 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 4.5 x 10 <sup>-3</sup> 1.8 x 10 <sup>-3</sup>	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	1.1 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 4.5 x 10 <sup>-3</sup> 1.8 x 10 <sup>-3</sup>	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	1.1 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 4.5 x 10 <sup>-3</sup> 1.8 x 10 <sup>-3</sup>	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	$1.1 \times 10^{-3}$ $4.1 \times 10^{-3}$ $1.1 \times 10^{-3}$ $4.5 \times 10^{-3}$ $1.8 \times 10^{-3}$	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	$1.1 \times 10^{-3}$ $4.1 \times 10^{-3}$ $1.1 \times 10^{-3}$ $4.5 \times 10^{-3}$ $1.8 \times 10^{-3}$	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	1.1 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 4.5 x 10 <sup>-3</sup> 1.8 x 10 <sup>-3</sup>	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"	96 11	1.1 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 4.5 x 10 <sup>-3</sup> 1.8 x 10 <sup>-3</sup>	
251 251 252 252 253	650'NB3, 100'EBC " " 650'NB3, 60'EBC " "	-2" to -44"  -44" to -84"  0 to -44"  -44" to -78"  -2" to -50"  -50" to -84"	96 11	1.1 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.1 x 10 <sup>-3</sup> 4.5 x 10 <sup>-3</sup> 1.8 x 10 <sup>-3</sup>	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 19, 1992

ClientW	aste Management,	Inc.	Senior Technicia	an
Project _T	railridge Landfil	1	Technician	Aaron Googins
I AM Joh N	umber <u>446-01631</u>	-01	Technician	
S-144 200 141	umber		recnnician	· · · · · · · · · · · · · · · · · · ·
Ac	requested a repr	esentative of la	w Fraincering	Inc. (LAW) visited the
				of this visit was to
			<del></del>	e cushion sand for the
	<del>-</del>			rmed in order to obtain
	<del></del>		·	s completed in the area
around t	est pit #188. Th	e top 12-inches	of soil was re	moved and discarded from
the area	before the area	was completed, in	n accordance w	ith the decision made on
May 19,	1992. Approximat	ely 1649 yds³ of	sand was exca	vated on June 19, 1992.
The resu	lts of the permea	bility tests for	June 19, 1992	are as follows:
			<u></u>	
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
254				
1	650'NB3, 60'WB	C 0 to -54"	96	1.1 x 10 <sup>-3</sup>
254	650'NB3, 60'WB	C 0 to -54" -54" to -84"	96	<del></del>
254				1.1 x 10 <sup>-3</sup>
		-54" to -84"	rt .	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup>
255	" " 650'NB3, 100'W	-54" to -84"  BC -1" to -54"	11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup>
255 255	" " 650'NB3, 100'W	-54" to -84"  BC -1" to -54"  -54" to -84"	11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup>
255 255 256	" " 650'NB3, 100'W " " 600'NB3, 100'W	-54" to -84"  BC -1" to -54"  -54" to -84"  BC -2" to -54"  -54" to -84"	11 11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup>
255 255 256 256	650'NB3, 100'W " 600'NB3, 100'W	-54" to -84"  BC -1" to -54"  -54" to -84"  BC -2" to -54"  -54" to -84"	11 11 11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 7.7 x 10 <sup>-3</sup>
255 255 256 256 257	" " 650'NB3, 100'W " " 600'NB3, 100'W " " 600'NB3, Center1	-54" to -84"  BC -1" to -54"  -54" to -84"  BC -2" to -54"  -54" to -84"  ine -4" to -48"	11 11 11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 7.7 x 10 <sup>-3</sup> 2.6 x 10 <sup>-3</sup>
255 255 256 256 257 257	" " 650'NB3, 100'W " " 600'NB3, 100'W " " 600'NB3, Center1	-54" to -84"  BC -1" to -54"  -54" to -84"  BC -2" to -54"  -54" to -84"  ine -4" to -48"  -48" to -84"	11 11 11 11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 7.7 x 10 <sup>-3</sup> 2.6 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup>
255 255 256 256 257 257 257	" " 650'NB3, 100'W " " 600'NB3, 100'W " " 600'NB3, Center1 " " 600'NB3, 60'EB	-54" to -84"  BC -1" to -54"  -54" to -84"  BC -2" to -54"  -54" to -84"  ine -4" to -48"  -48" to -84"  C -2" to -48"	11 11 11 11 11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 7.7 x 10 <sup>-3</sup> 2.6 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.0 x 10 <sup>-3</sup>
255 255 256 256 257 257 258 258	" " 650'NB3, 100'W " " 600'NB3, 100'W " " 600'NB3, Center1 " " 600'NB3, 60'EB	-54" to -84"  BC -1" to -54"  -54" to -84"  BC -2" to -54"  -54" to -84"  ine -4" to -48"  -48" to -84"  C -2" to -48"  -48" to -84"	11 11 11 11 11	1.1 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.3 x 10 <sup>-3</sup> 5.1 x 10 <sup>-3</sup> 3.1 x 10 <sup>-3</sup> 7.7 x 10 <sup>-3</sup> 2.6 x 10 <sup>-3</sup> 4.1 x 10 <sup>-3</sup> 1.0 x 10 <sup>-3</sup> 3.6 x 10 <sup>-3</sup>

Aaron Googins Inspector .

Reviewed by / Jump 12.0
Bryant B. Wildes



Inspector \_

## LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 6/22/92

Client	Waste M	anagement, In	c	Senior Technic	ian
Project	Trailri	dge Landfill		Technician	Aaron Googins
I AW In	h Number	446-01631-	01	Technician	·
D-11 30	MOUNDEL			recimician	
	As reque	sted, a repre	sentative of I	aw Engineering	, Inc. (LAW) visited the
Turke	<del></del>				of this visit was to
<del></del>					he cushion sand for the
Trail	lridge La	ndfill. Five	hand auger bo	rings were per	formed in order to obtain
soil	samples	for the perme	ability tests.		
	Approxim	ately 2040 yd	s <sup>3</sup> of sand was	excavated on	June 22, 1992. The result
of th	ne permeal	bility tests	for June 22, 1	992 are as fol	lows:
			·		
TEST	r	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT N	NO. (BO)	RROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
260	550	'NB3, 60'WBC	-4" to -60"	96	1.3 x 10 <sup>-3</sup>
260	11	11	-60" to -84"	11	5.4 x 10 <sup>-3</sup>
261	550 ° N	B3, Centerlin	e -2" to -60"	11	1.1 x 10 <sup>-3</sup>
261	. 11	11	-60" to -84"	11	$6.5 \times 10^{-3}$
262	550	'NB3, 60'EBC	-6" to -24"	11	$7.6 \times 10^{-4}$
262	11	11	-24" to -48"	11	1.1 x 10 <sup>-3</sup>
262	- 11	. 11	-48" to -84"	11	5.1 x 10 <sup>-3</sup>
263	500	'NB3, 100'WBC	-2" to -54"	, ,,	$1.9 \times 10^{-3}$
263	11	11	-54" to -84"		$7.8 \times 10^{-3}$
264	500	'NB3, 60'WBC	-1" to -60"	11	1.9 x 10 <sup>-3</sup>
264	11	11	-60" to -84"	11	9.2 x 10 <sup>-3</sup>
NOTE:	It was d	etermined tha	t the top 24-i	nches in the a	rea around test pit #262
	is not s	uitable mater	ial. The equi	pment operator	s on site will be notified
	that the	unsuitable m	aterial must b	e removed and	discarded before excavatio
	can take	place in the	area.		

Reviewed by .

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

PAGE 1 OF 2

#### **RECORD OF DAILY OBSERVATION**

DATE June 23, 1992

Client Wa	iste Manageme	ent, Inc.				Senior Technic	ian
Project T	ailridge Lar	ndfill				Technician	Aaron Googins
LAW Job	Number <u>446</u> -	-01631-01			- <del></del>	Technician	
As	requested,	a represe	entati	Lve	of Lav	v Engineering	, Inc. (LAW) visited the
Turkey	Ridge borrow	v pit on	June 2	23,	1992.	The purpose	of this visit was to
monitor	excavation	and perfo	rmed	peı	rmeabil	lity tests on	the cushion sand for the
Trailri	dge Landfill	l. Five l	nand a	iuge	er bori	lngs were per	formed in order to obtain
soil sa	mples for th	ne permeal	oility	, te	ests.	Excavation b	egan in the area around
test pi	t #194. In	accordan	ce wit	 :h_1	the dec	cision made o	n May 22, 1992, The top
12-inch	nes of soil v	vas remove	ed and	l di	iscarde	ed before exc	avation began in the area.
AŢ	proximately	1800 yds	ofs	anc	d was e	excavated on	June 23, 1992. The results
of the	permeability	tests or	ı June	23	3, 1992	are as foll	ows:
TEST	LOCAT	LON	DEI	PT.	OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW I	PIT #3)	SA	MPI	LE	COMPACTION	PERMEABILITY (CM/SEC)
265	500'NB3, Ce	enterline	-4"	to	-18"	96_	$7.3 \times 10^{-4}$
265	11	11	-18"	to	-54"	11	$1.1 \times 10^{-3}$
265	11	11	-54"	to	-84"	11	$1.6 \times 10^{-3}$
266	450'NB3,	100'WBC	-1"	to	-48"	11	$2.9 \times 10^{-3}$
266	11	11	-48"	to	-84"	11	$4.4 \times 10^{-3}$
267	450'NB3,	60'WBC	-2"	to	-54"	11	1.1 x 10 <sup>-3</sup>
267	11	lt .	-54"	to	-84"	77	$8.3 \times 10^{-3}$
268	450'NB3, Ce	enterline	-2"	to	-42**	11	1.6 x 10 <sup>-3</sup>
268	11	11	-42"	to	-78 <b>"</b>	11	$4.4 \times 10^{-3}$
269	450'NB3,	60'EBC	-2"	to	-18"	11	9.3 x 10 <sup>-4</sup>
269	11	11	-18"	to	-48"	H	1.2 x 10 <sup>-3</sup>
269	11	11	-48"	to	-84"	11	5.0 x 10 <sup>-3</sup>
······	·						
nspector	Aaron Goog	ins				Reviewed by	1314W

Aaron Googins Inspector .

Reviewed by

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

PAGE 2 OF 2

Chief Engineering Technician

#### **RECORD OF DAILY OBSERVATION**

DATE June 23, 1992

Client _	Waste Management, Inc.	Senior Technician
Project .	Trailridge Landfill	TechnicianAaron Googins
LAW Job	Number <u>446-01631-01</u>	Technician
NOTE:		inches of soil in the areas around test
	pit Nos. 265 and 269 are unsuitable	e material. The operators will be
	notified that the unsuitable mater	ial must be removed and discarded before
	excavation can take place in either	r area.
	· · · · · · · · · · · · · · · · · · ·	
	· · · · · · · · · · · · · · · · · · ·	
Inspector	Aaron Googins	Reviewed by Swant B William Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 24, 1992

Client	Vaste Management, I	nc.	Senior Technic	ian	
Project	Trailridge Landfill	-	Technician	Aaron Googins	
LAW Job Nu	mber <u>446-01631-01</u>	·	Technician		
As re	equested, a represe	ntative of Law	Engineering,	Inc. (LAW) visited the	
Turkey Rid	lge borrow pit on J	une 24, 1992.	The purpose	of this visit was to	
monitor ex	cavation and perfo	rm permeability	y tests on th	e cushion sand for the	
Trailridge	Landfill. Three	hand auger bor	ings were per	formed to obtain soil	
samples fo	or the permeability	tests. Excava	ation was com	pleted in the area	
around tes	st pit No. 194. In	accordance wit	th the decisi	on made on May 22, 1992	,
the top 12	2-inches of soil wa	s removed and	discarded bef	ore excavation was	
completed	in the area.				
Appro	oximately 2125 yds <sup>3</sup>	of sand was ex	cavated on J	une 24, 1992. The resu	1ts
of the per	meability tests for	r June 24, 1992	2 are as foll	ows:	
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
TEST PIT NO.	LOCATION (BORROW PIT #3)	DEPTH OF SAMPLE	PERCENT COMPACTION	COEFFICIENT OF PERMEABILITY (CM/SEC)	
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)	
PIT NO. 270	(BORROW PIT #3) 400'NB3, 60'WBC	SAMPLE  -2" to -42"  -42" to -84"	96	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup>	
PIT NO. 270 270	(BORROW PIT #3) 400'NB3, 60'WBC	SAMPLE  -2" to -42"  -42" to -84"	96	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup>	
270 270 271	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"	96	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup>	
270 270 271 271	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup>	
270 270 271 271 272	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin " 400'NB3, 60'EBC	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"  -1" to -60"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>	
270 270 271 271 272	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin " 400'NB3, 60'EBC	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"  -1" to -60"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>	
270 270 271 271 272	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin " 400'NB3, 60'EBC	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"  -1" to -60"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>	
270 270 271 271 272	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin " 400'NB3, 60'EBC	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"  -1" to -60"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>	
270 270 271 271 272	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin " 400'NB3, 60'EBC	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"  -1" to -60"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>	
270 270 271 271 272	(BORROW PIT #3) 400'NB3, 60'WBC " 400'NB3, Centerlin " 400'NB3, 60'EBC	SAMPLE  -2" to -42"  -42" to -84"  e -1" to -54"  -54" to -72"  -1" to -60"	COMPACTION 96 " " " "	PERMEABILITY (CM/SEC)  1.1 x 10 <sup>-3</sup> 3.7 x 10 <sup>-3</sup> 1.2 x 10 <sup>-3</sup> 4.7 x 10 <sup>-3</sup> 1.9 x 10 <sup>-3</sup>	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 25, 1992

Client Was	ste Management, Inc	<u>-</u>	Senior Technicia	an
Project Tra	ailridge Landfill	<u> </u>	Technician	Aaron Googins
LAW Job Nu	umber <u>446-01631-</u> 0	01	Technician	
As r	requested, a repres	sentative of Law	Engineering,	Inc. (LAW) visited the
Turkey Ri	idge borrow pit on	June 25, 1992.	The purpose	of this visit was to
monitor e	excavation and peri	orm permeabilit	y tests on th	e cushion sand for the
Trailridg	ge Landfill. Six h	and auger borin	gs were perfo	rmed to obtain soil
samples f	for the permeabilit	y tests.		
Appr	coximately 2227 yds	s <sup>3</sup> of sand was e	excavated on J	une 25, 1992. The results
of the pe	ermeability tests i	or June 25, 199	2 are as foll	ows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
273	350'NB3, 100'WBC	-2" to -48"	96	$1.2 \times 10^{-3}$
273	11 11	-48" to -84"	11	$5.4 \times 10^{-3}$
274	350'NB3, 60'WBC	-4" to -48"	11	$1.0 \times 10^{-3}$
274	11 11	-48" tp -66"	11	$1.3 \times 10^{-3}$
275	350'NB3, Centerline	-4" to -48"	11	1.6 x 10 <sup>-3</sup>
275	11 11	-48" to -84"	11	$4.9 \times 10^{-3}$
276	350'NB3, 60'EBC	0" to -18"	17	$8.8 \times 10^{-4}$
276	11 11	-18" to -48"	11	$3.5 \times 10^{-3}$
276	To the state of th	-48" to -84"	ne and a community community and a replacement of the contract and anticipation of the contract and	$6.6 \times 10^{-3}$
277	300'NB3, 60'EBC	-2" to -48"	11	$1.8 \times 10^{-3}$
277	11 11	-48" to -78"	. 11	6.1 x 10 <sup>-3</sup>
278	300'NB3, Centerline	e -6" to -72"	11	1.6 x 10 <sup>-3</sup>
NOTE: It l	has been determined	i that the top i	8-inches of s	oil in the area around
<del></del>		<del></del>		nt operators on site will
<del></del>				emoved and discarded
befo	ore excavation may	begin in the an	ea.	
Inspector	Aaron Googins		Reviewed by Bry	mant 13 Wilder ant B. Wilder



# LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 26, 1992

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician Aaron Googins
LAW Job Number <u>446-01631-01</u>	Technician
	recimician
As requested, a representative of	Law Engineering, Inc. (LAW) visited the
Turkey Ridge borrow pit on June 26, 199	2. The purpose of this visit was to
monitor excavation and perform permeabi	lity tests on the cushion sand for the
Trailridge Landfill. Four hand auger b	orings were performed in order to obtain
soil samples for the permeability tests	. Excavation began in borrow pit #3 toda
Approximately 2754 yds <sup>3</sup> of sand wa	s excavated on June 26, 1992. The result
of the permeability tests for June 26,	1992 are as follows:
TEST LOCATION DEPTH OF	PERCENT COEFFICIENT OF
PIT NO. (BORROW PIT #3) SAMPLE	COMPACTION PERMEABILITY (CM/SEC)
279 300'NB3, 100'WBC -4" to -48	" 96 1.3 x 10 <sup>-3</sup>
279 " -48" to -72	4.7 x 10 <sup>-3</sup>
280 250'NB3, 60'WBC -3" to -42	" 1.6 x 10 <sup>-3</sup>
280 " " -42" to -78	" 4.2 x 10 <sup>-3</sup>
281 250'NB3, Centerline -5" to -30	" $7.7 \times 10^{-4}$
281 " -30" to -54	" 1.3 x 10 <sup>-3</sup>
282 250'NB3, 60'EBC -4" to -60	2.1 x 10 <sup>-3</sup>
282 " " -60" to -84	" 5.2 x 10 <sup>-3</sup>
NOTE: It has been determined that the t	op 30-inches of soil in the area around
test pit No. 281 is unsuitable ma	terial. The operators on site will be
notified that the unsuitable mate	rial must be removed before excavation
begins in the area.	
nspector Aaron Googins	Reviewed by Smant B Wilde
nspector Aaron Googins	Reviewed by Awar 15 www. Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 29, 1992

		_		
ClientW	aste Management, In	C.	Senior Technicia	an
Project _T	railridge Landfill	<u></u>	Technician Aa	ron Googins
IAW Joh N	umber <u>446-01631-</u>	01	Technician	
_	diliber		Technician	
As	requested, a repre	sentative of La	w Engineering,	Inc. (LAW) visited the
	<del></del>		<del></del>	of the visit was to
monitor	excavation and to	perform permeab	ility tests on	the cushion sand for
the Tra	ilridge Landfill.	Three hand auge:	r borings were	performed to obtain soil
	for the permeabili			
		<del></del>	excavated on J	une 29, 1992. The results
	permeability tests			
-				
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)		COMPACTION	PERMEABILITY (CM/SEC)
283	200'NB3, 100'WBC	-2" to -18"	96	2.7 x 10 <sup>-4</sup>
283	11 11	-18" to -48"	11	$1.7 \times 10^{-3}$
283	ff 11	-48" to -84"	11	4.7 x 10 <sup>-3</sup>
284	200'NB3, 60'WBC	-6" to -48"	11	1.0 x 10 <sup>-3</sup>
284	11 11	-48" to -84"	11	4.0 x 10 <sup>-3</sup>
285	200'NB3, Centerlin	e -8" to -18"	11	8.1 x 10 <sup>-4</sup>
285	11 11	-18" to -42"	. 11	$2.0 \times 10^{-3}$
285	11 11	-42" to -84".	11	$5.6 \times 10^{-3}$
NOTE: It	has been determine	d that the top	18-inches of s	oil in the areas around
te	st pit Nos. 283 and	285 are unsuit	able material.	The operators on site
wi	11 be notified that	the unsuitable	material must	be removed before
ex	cavation begins in	either areas.		
Inspector	Aaron Googins		Reviewed by $\angle$	want B Wilder

Bryant B. Wildes



Inspector \_

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 30, 1992

Client Was	te Management, Inc.	<del></del>	Senior Technicia	ın
Project Tra	ilridge Landfill		Technician Aa	ron Googins
LAW Job Nu	umber <u>446-01631-01</u>		Technician	······································
		·		
As	requested, a repres	entative of Lav	w Engineering,	Inc. (LAW) visited the
Turkey R	idge borrow pit on	June 30, 1992.	The purpose	of this visit was to
monitor	excavation and perf	orm permeabili	ty tests on the	e cushion sand for the
Trailrid	ge Landfill. Two h	and auger bori	ngs were perfo	rmed to obtain soil
samples	for the permeabilit	y tests.		
App	roximately 2159 yds	<sup>3</sup> of sand was	excavated on J	une 30, 1992. The results
of the p	ermeability tests f	or June 30, 199	92 are as foll	ows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
286	150'NB3, 100'WBC	-4" to -42"	96	$1.2 \times 10^{-3}$
286	11 11	-42" to -78"	11	$1.0 \times 10^{-3}$
287	150'NB3, 60'WBC	-3" to -42"	11	$1.4 \times 10^{-3}$
287	11 11	-42" to -78"	11	$6.0 \times 10^{-3}$
				·
			,	
	·			·
i				
Inspector	Aaron Googins		Reviewed by 1/5	mant 15 Wilder

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### RECORD OF DAILY OBSERVATION

DATE July 1, 1992

	•					
Client	Waste Man	agement, Inc.	<del></del>	Senior Techn	ician	
Project '	Trailridge	e Landfill		Technician _	Aaron Googins	
LAW Joi	b Number _	446-01631-01	<u> </u>	Technician _		
		· · · · · · · · · · · · · · · · · · ·				<del>-</del>
A	s request	ed, a represer	tative of La	aw Engineering	, Inc. (LAW) visited	the
Turke	y Ridge be	orrow pit on J	Tuly 1, 1992	. The purpose	of this visit was to	<b>5</b>
monit	or excava	tion and perfo	rm permeabi	lity tests on	the cushion sand for	the
Trail	ridge Lan	dfill. Four h	and auger bo	orings were pe	erformed in order to	obtain -
soil	samples fo	or the permeab	ility tests	•		<del></del>
1	No sand w	as excavated f	rom the site	on July 1, 1	992. The results of	the
perme	ability to	ests for July	1, 1992 are	as follows:	<del> </del>	
TEST	L	OCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT N	io. (Bor	ROW PIT #3)	SAMPLE	COMPACTIO	N PERMEABILITY (CM/	SEC)
288	150'N	B3, Centerline	-6" to -18	3" 96	$3.8 \times 10^{-4}$	
288	11	11	-18" to -36	5" "	1.1 x 10 <sup>-3</sup>	***
288	11	11	-36" to -78	3" "	$3.8 \times 10^{-3}$	*****
289	150	'NB3, 60'EBC	-4" to -54	411 11	1.6 x 10 <sup>-3</sup>	
289	11	11	-54" to -84	411 11	5.4 x 10 <sup>-3</sup>	
290	100	'NB3, 100'WBC	-6" to -42	217 11	1.1 x 10 <sup>-3</sup>	-
290	11	**	-42" to -8	• ES • 9	1.9 x 10 <sup>-3</sup>	
291	100'N	B3, Centerline	-3" to -42	211 11	1.0 x 10 <sup>-3</sup>	
291	- 11	11	-42" to -84	4 11 11	2.4 x 10 <sup>-3</sup>	
	<del></del>					
NOTE:	It has be	een determined	that the to	op 18 inches o	of soil in the area an	cound
	test pit	No. 288 is ur	suitable mat	terial. The o	perators will be not	lfied
					fore excavation begin	
	the area					
		·				
						/
nspector	Aaron	Googins		Reviewed by	Syuant B. Wildes	lder
				1	rigance no marges .	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 7/2/92

Client _Was	ste Management, In	ıc.	Senior Technicia	ın
Project <u>Tra</u>	ilridge Landfill		Technician A	aron Googins
LAW Job Nu	mber <u>446-01631-</u>	01	Technician	
As re	equested, a repres	sentative of Law	Engineering,	Inc. (LAW) visited the
Turkey Ric	lge borrow pit on	July 2, 1992.	The purpose of	this visit was to
monitor ex	cavation and peri	orm permeabilit	y tests on the	cushion sand for the
Trailridge	Landfill. Three	hand auger bor	ings were perf	ormed in order to obtain
soil sampl	les for the permea	ability tests.		
No sa	and was excavated	from the site o	n July 2, 1992	. The results of the
permeabili	ity tests for July	, 2, 1992 are as	follows:	
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
292	100'NB3, 60'EBC	-2" to -48"	96	1.2 x 10 <sup>-3</sup>
292	11 11	-48" to -84"	11	$7.0 \times 10^{-3}$
293	50'NB3, 90'WBC	-4" to -45"	11	1.2 x 10 <sup>-3</sup>
293	11 11	-45" to -84"	. 11	$2.8 \times 10^{-3}$
294	50'NB3, 60'WBC	-3" to -42"	11 .	$1.5 \times 10^{-3}$
294	11 11	-42" to -84"	. 11	$2.7 \times 10^{-3}$
	·			
				·
<u>.</u>				
,				
Inspector _A	aron Googins		Reviewed by	Smant B. Wilder

Bryant/B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE July 9, 1992

Client	waste Management, In-	<u>C -                                    </u>	Senior Technicia	3N
Project _	Trailridge Landfill			Aaron Googins
-	Number <u>446-01631-01</u>			
מסכ איאבו	Number	<del></del>	Technician	<del></del>
As	requested, a represe	ntative of Law	Engineering,	Inc. (LAW) visited the
Turkey	Ridge borrow pit on J	uly 9, 1992. I	he purpose of	this visit was to
monitor	excavation and perfo	rm permeability	tests on the	cushion sand for the
	dge Landfill. Two ha	· ·		
samples	for the permeability	tests. Excava	tion began in	the areas around test
pit Nos	. 250 and 210. In ac	cordance with t	he decision m	nade on June 9, 1992 and
June 17	, 1992, the unsuitabl	e material was	removed from	both areas before
	ion began.	,	_	
		of sand was ex	cavated on Ju	ily 9, 1992. The results
of the	permeability tests fo	r July 9, 1992	are as follow	/s:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
297	510'NB3, Centerline	-1" to -48"	96	6.2 x 10 <sup>-4</sup>
297	11 11	-48" to -84"	11	3.0 x 10 <sup>-3</sup>
298	470'NB3, 60'EBC	-2" to -48"	11	1.6 x 10 <sup>-3</sup>
298	11 ' 11	,-48" to -84"	11 '	5.6 x 10 <sup>-3</sup>
	· · · · · · · · · · · · · · · · · · ·			
			·	
		·		
	· · · · · · · · · · · · · · · · · · ·		,	
1000000	Aaron Googins		eviewed by	Awant B Willey
nspector .	Aaron Googins	R	eviewed by S	Ment B Willer ant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

ClientW	Maste Management, Ir	ic.	Senior Technici	an
ProjectT	railridge Landfill	· · · · · · · · · · · · · · · · · · ·	Technician	Aaron Googins
LAW Job Nu	umber <u>446-01631-0</u>	)1	Technician	· · · · · · · · · · · · · · · · · · ·
As r	equested, a represe	entative of Law	Engineering,	Inc. (LAW) visited the
Turkey Ri	dge borrow pit on J	Tuly 10, 1992.	The purpose of	of this visit was to
monitor e	excavation and perfo	rm permeabilit	y tests on the	e cushion sand for the
Trailridg	e Landfill. Two ha	nd auger borin	gs were perfor	rmed to obtain soil
samples f	or the permeability	tests. Excav	ation continue	ed on the areas around
pit Nos.	250 and 210. In ac	cordance with	the decision r	nade on June 9, 1992 and
June 17,	1992, the unsuitabl	e material was	removed from	the area.
Appr	oximately 1900 yds	3 of sand was	excavated on .	July 10, 1992. The result
of the pe	rmeability tests fo	or July 10, 199	2 area as follo	ows:
				·
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
299	460'NB3, 30'WBC	-1" to -54"	96	1.5 x 10 <sup>-3</sup>
299	11 11	-54" to -84"	· · · · · · · · · · · · · · · · · · ·	5.6 x 10 <sup>-3</sup>
300	420'NB3, 30'WBC	-2" to -42"		1.9 x 10 <sup>-3</sup>
300	11 11	-42" to -78"	. 11	$6.7 \times 10^{-3}$
	······································			
·				<u> </u>
				·
				·
				· · · · · · · · · · · · · · · · · · ·

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 7/13/92

Client W	aste Management, Inc.	<del></del>	Senior Technicia	an
Project <u>T</u>	railridge Landfill	<del></del>	Technician <u>A</u> a	aron Googins
LAW Job I	Number <u>446-01631-01</u>		Technician	
As	requested, a represe	ntative of Law	Engineering,	Inc. (LAW) visited the
Turkey	Ridge borrow pit on J	uly 13, 1992.	The purpose of	of this visit was to
monitor	excavation and perfo	rm permeability	tests on the	cushion sand for the
Trailri	dge Landfill. Two ha	nd auger boring	s were perfor	med in order to obtain
soil sa	mples for the permeab	ility tests. E	xcavation beg	gan in the areas around
test pi	t Nos. 262 and 223.	In accordance w	ith the decis	sions made on June 11, 199
and on	June 22, 1992, the un	suitable materi	al was remove	ed from the area before
excavat	ion began.			
Ap	proximately 1785 yds <sup>3</sup>	of sand was ex	cavated on Ju	11y 13, 1992. The results
of the	permeability tests fo	r July 13, 1992	are as follo	ows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
301	360'NB3, 30'WBC	-2" to -54"	96	2.3 x 10 <sup>-3</sup>
301	11 11	-54" to -80"	11	$3.8 \times 10^{-3}$
302	320'NB3, 30'WBC	-2" to -36"	11	$2.1 \times 10^{-3}$
302	11 · 11	-36" to -72"	H	$2.2 \times 10^{-3}$
				·
<u> </u>		·		
		<u> </u>		
·		· ·		
				·
		•		
	<u> </u>			
Inspector _	Aaron Googins	R	eviewed by	nent B. Wilder



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### RECORD OF DAILY OBSERVATION

DATE July 14, 1992

Client	Waste Management,	Inc.	Senior Technicia	an
Project	Trailridge Landfil	1	Technician	Aaron Googins
I AW Job N	umber <u>446-01631-0</u>	1	Technician	
	diffuer		recimician	
As	requested, a repre	sentative of La	w Engineering,	, Inc. (LAW) visited the
Turkey	Ridge borrow pit on	July 14, 1992.	The purpose	of this visit was to
monitor	excavation and per	form permeabili	ty tests on th	ne cushion sand for the
Trairli	dge Landfill. Two	hand auger bori	lngs were perfo	ormed in order to obtain
soil sa	mples for the perme	ability tests.	Excavation co	ontinued in the areas
around	test pit Nos. 262 a	nd 223. In acc	ordance with t	the decisions made on
June 11	, 1992 and on June	22, 1992, the u	ınsuitable mate	erial was removed from
the are	a before excavation	began.		
Ар	proximately 2550 yd	s <sup>3</sup> of sand was	excavated on 3	July 14, 1992. The
results	of the permeabilit	y tests on July	7 14, 1992 are	as follows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
303	260'NB3, 30'WBC	-1" to -42"	96	1.9 x 10 <sup>-3</sup>
303	11 11	-42" to -84"	11	1.8 x 10 <sup>-3</sup>
304	220'NB3, 30'WBC	-3" to -42"	11	2.0 x 10 <sup>-3</sup>
304	11 ' 11	-42" to -84"	11	3.4 x 10 <sup>-3</sup>
		<del> </del>		
			Reviewed by	

Bryant B. Wildes



Inspector \_\_

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE \_7/20/92

Client W	aste Management, In	c	Senior Technician	
Project _T	railridge Landfill	·	Technician Aa	ron Googins
LAMA ISS AL	umber446-01631-			·
. YAA DOD M	umber		Technician	
As	requested, a repres	entative of Law	Engineering, ]	nc. (LAW) visited the
Turkey R	idge borrow pit on	July 20, 1992.	The purpose of	this visit was to
				cushion sand for the
Trailrid	ge Landfill. Two h	and auger boring	s were perform	ned in order to obtain
soil sam	ples for the permea	bility tests. E	xcavation bega	n in the areas around
test pit	Nos. 265, 248 and	222. The unsuit	able material	was removed from the
areas be	fore excavation beg	an.		
Арр	roximately 2397 yds	<sup>3</sup> of sand was ex	cavated on Jul	y 20, 1992. The results
of the p	ermeability tests f	or July 20, 1992	are as follow	78:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
305	160'NB3, 30'WBC	-4" to -42"	96	$2.2 \times 10^{-3}$
305	11 11	-42" to -84"	11	$4.9 \times 10^{-3}$
306	60'NB3, 30'WBC	-2" to -36"	11	$1.5 \times 10^{-3}$
306	17 17	-36" to -84"	11	3.8 x 10 <sup>-3</sup>
	Aaron Googins		eviewed by	want B Wilde
Inspector	Aaron Googins	R	Bryan	nt B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 7/21/92

Project Trailridge Landfill Technician Aaron Googins	
LAW Job Number 446-01631-01 Technician	<del></del>
	*
As requested, a representative of Law Engineering, Inc. (LAW) visi	ted the
Turkey Ridge borrow pit on July 21, 1992. The purpose of this visit wa	s, to
monitor excavationa nd perform permeability tests on the cushion sand f	or the
Trailridge Landfill. One hand auger boring was performed in order to o	btain
soil samples for the permeability tests. Excavation continued in the a	reas
around test pit Nos. 265, 248 and 222. The unsuitable material was rem	oved .
from the areas before excavation began.	
Approximately 2873 yds <sup>3</sup> of sand was excavated on July 21, 1992. T	he results
of the permeability tests for July 21, 2991 are as follows:	
TEST LOCATION DEPTH OF PERCENT COEFFICIENT	0 <b>F</b>
PIT NO. (BORROW PIT #3) SAMPLE COMPACTION PERMEABILITY (C	mr/one)
	CM/SEC)
307 60'NB3, Centerline $-2$ " to $-42$ " 96 1.0 x $10^{-3}$	SM/SEC)
307 60'NB3, Centerline $-2$ " to $-42$ " 96 1.0 x $10^{-3}$ 307 " $-42$ " to $-84$ " " 5.0 x $10^{-3}$	im/sec)
	GM/SEC)
	GM/SEC)
	GM/SEC)
	um/sec)
	im/sec)
	CM/SEC)
	/ A

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 7/22/92

Client	Waste Management, In	nc.	Senior Technicia	an	
Project _	Trailridge Landfill	<del></del>	Technician	Aaron Googins	
LAW Job	Number <u>446-01631-</u>	01	Technician		
As	requested, a represe	entative of L	aw Engineering,	Inc. (LAW) visited th	e
Turkey I	Ridge borrow pit on .	July 22, 1992	. The purpose of	f this visit was to	
monitor	excavation and perfo	orm permeabil	ity tests on the	cushion sand for the	
Trailric	ige Landfill. One ha	and auger bor	ing was perform	in order to obtain so	il
samples	for the permeability	y tests. Exc	avation began i	n the area around tes	t
pit Nos	. 269 and 298. In ac	cordance wit	h the decision m	ade on June 23, 1992,	
the unsi	itable material was	removed befo	re excavation be	gan.	
App	proximately 1972 yds	of sand was	excavated on Ju	ly 22, 1992. The res	ults
of the p	permeability tests for	or July 22, 1	992 are as follo	ws:	
TEST	TOCATION	DEDMII OB	DEDOENIE	COEFFICIENT OF	
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO.		SAMPLE	COMPACTION	PERMEABILITY (CM/SEC	3)
		SAMPLE	COMPACTION	<del></del>	C)
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION 2" 96	PERMEABILITY (CM/SEC	C)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	E)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	C)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	E)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	<b>C)</b>
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)
PIT NO.	(BORROW PIT #3) 120'NB3, Centerlin	SAMPLE ne -3" to -4	COMPACTION 2" 96	PERMEABILITY (CM/SEC	3)



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 7/23/92

JJ	ste Management, Inc.		Senior Technicia	ın	_
Project Tr	ailridge Landfill		TechnicianA	aron Googins	
LAW Job Nu	446-01631-01		Technician	. <del> </del>	<del></del>
As r	equested, a represen	tative of Law	Engineering,	Inc. (LAW) visited the	_
Turkey Ri	dge Borrow pit on Ju	ıly 23, 1992.	The purpose of	f this visit was to	
monitor e	xcavation and perfor	m permeability	tests on the	cushion sand for the	
Trailridg	e Landfill. One han	d auger boring	g was performe	d in order to obtain so:	<b>i</b> 1
samples f	or the permeability	tests. Excava	ation continue	d in the area around tes	st
pit Nos.	269 and 298. In acc	ordance with t	he decision m	ade on June 23, 1992,	
the unsui	table material was r	emoved from th	ne area.		
Appr	oximately 1513 yds <sup>3</sup>	of sand was ex	cavated on Ju	ly 23, 1992. The result	ts
of the pe	rmeability tests for	July 23, 1992	are as follo	ws:	_
		·	·		_
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
					_
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)	_
PIT NO. 309	(BORROW PIT #3) 120'NB3, Centerline		<del></del>	PERMEABILITY (CM/SEC)  1.2 x 10 <sup>-3</sup>	_
			<del></del>		_
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	
309	120'NB3, Centerline	-2" to -60"	96	1.2 x 10 <sup>-3</sup>	

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

Client Wa	aste Management, I	nc.	Senior Technicia	an	
Project Ti	railridge Landfill	. ·	Technician	Aaron Googins	
LAW Job Nu	umber446-01631-0	01	Technician	<u> </u>	
	·	<del></del>	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	•
As 1	requested, a repres	sentative of Law	Engineering,	Inc. (LAW) visited the	:
Turkey Ri	idge borrow pit on	July 24, 1992.	The purpose of	of this visit was to	
monitor e	excavation and per	form permeabilit	y tests on the	e cushion sand for the	
Trailridg	ge Landfill. One l	nand auger borin	g was performe	ed in order to obtain	
soil samp	ples for the permea	ability tests.			
Appı	roximately 1768 yds	s <sup>3</sup> of sand was e	xcavated on Ju	uly 24, 1992. The resu	ılts
of the pe	ermeability tests	for July 24, 199	2 are as follo	ows:	
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)	1
310	60'NB3, 40'EBC	-4" to -42"	96	$1.1 \times 10^{-3}$	
310	11 11	-42" to -84"	11 .	4.1 x 10 <sup>-3</sup>	
	·			<del></del>	
			····		
		<del></del>			
·					~~~~
		·	·		
	· · · · · · · · · · · · · · · · · · ·	·		<u> </u>	
<u> </u>				·	
				· · · · · · · · · · · · · · · · · · ·	
			·		
<del></del>				<del></del>	
				)	
nspector	Aaron Googins		MANERACO DA	and B. Wildes	
		•	Lyc	ALL DT 1114440	

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

Client Waste Management, Inc.	Senior Technician
ProjectTrailridge Landfill	Technician Aaron Googins
LAW Job Number 446-01631-01	
DAVV Job Number	Technician
As requested, a representative of	Law Engineering, Inc. (LAW) visited the
,	of this visit was to monitor excavation
of the cushion sand for the Trailridge	
Approximately 1564 yds <sup>3</sup> of sand w	as excavated on July 27, 1992.
	······································
	•
·	
	<u> </u>
	<u> </u>
Inspector Aaron Googins	Reviewed by SMant 15. Whay



INSPECTOR

Aaron Googins

### LAW ENGINEERING, INC.

#### 3901 CARMICHAEL AVENUE POST OFFICE BOX 5728 JACKSONVILLE, FLORIDA 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

		DATE 8/3/92			
CLIENT Waste	Management, Inc.	SENIC	R TECHNICIAN		
PROJECT Trai	lridge Landfill	TECH	NICIANAar	on Googins	
LAW PROJECT N	<b>10.</b> 446-01631-01	TECHI	NICIAN		
As requ	ested, a representa	ative of Law Eng	ineering, Inc	. (LAW) visited the Turk	 key
	·			sit was to monitor excav	
				Trailridge Landfill. On	
hand auger b	oring was performed	i in order to ob	tain soil sam	ples for the permeabili	
tests. Exca	vation began in the	area around te	est pit No. 27	6. In accordance with	the
decision mad	e on June 25, 1992,	, the top 18-inc	hes of soil w	as removed before excava	ation
began.					
Approxi	mately 2924 yds <sup>3</sup> of	sand was excav	ated on Augus	t 3, 1992. The results	of
the permeabi	lity tests for Augu	ıst 3, 1992 are	as follows:		
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO.	(BORROW PIT #3)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)	
311	120'NB3, 40'EBC	-2" to -48"	96	1.6 x 10 <sup>-3</sup>	
311	11 11	-48" to -84"	96	$1.4 \times 10^{-3}$	
1					
			,		U.
·					

REVIEWEDBY

Bryant B. Wildes



INSPECTOR Aaron Googins

### LAW ENGINEERING, INC.

#### 3901 CARMICHAEL AVENUE POST OFFICE BOX 5728 JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

**DATE** 8/4/92 CLIENT Waste Management, Inc. SENIOR TECHNICIAN PROJECT Trailridge Landfill TECHNICIAN Aaron Googins LAW PROJECT NO. 446-01631-01 TECHNICIAN As requested, a representative of Law Engineering, Inc. (LAW) visited the Turkey Ridge borrow pit on August 4, 1992. The purpose of this visit was to monitor excavation and perform permeability tests on the cushion sand for the Trailridge Landfill. One hand auger boring was performed in order to obtain the soil samples for the permeability tests. Excavation continued in the area around test pit No. 276. In accordance with the decision made on June 25, 1992, the top 18-inches of soil was removed before excavation began in the area. Approximately 2448 yds3 of sand was excavated on August 4, 1992. The results of the permeability tests for August 4, 1992 are as follows: LOCATION PERCENT COEFFICIENT OF TEST DEPTH OF (BORROW PIT #3) COMPACTION PERMEABILITY (CM/SEC) PIT NO. SAMPLE  $1.3 \times 10^{-3}$ -2'' to -72''312 160'NB3, 40'EBC 96  $-72^{11}$  to  $-84^{11}$  $2.5 \times 10^{-3}$ 96 312

REVIEWEDBY

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 8/5/92

Client Wa	ste Management, Inc	<u>.                                    </u>	Senior Technici	an	
Project <u>Tr</u>	ailridge Landfill			Aaron Googins	
1 A3A/ 1-6 A1.	umber <u>446-01631-01</u>				
- AVY GOL VV	Imber		Technician		
As	requested, a repres	entative of La	w Engineering.	, Inc. (LAW) visited the	_
	,			e of this visit was to	
<del></del>	<del></del>	<del></del>	w <u></u>	ne cushion sand for the	
	<del></del>		<del></del>	oday. Two hand auger	-
	<u> </u>			for the permeability te	st
				gust 5, 1992. The resul	
<u> </u>	ermeability tests f				
	· · · · · · · · · · · · · · · · · · ·				
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF	
PIT NO.	(BORROW PIT #4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)	
313	700'NB4, 120'EBC	-1" to -76"	96	$1.5 \times 10^{-3}$	
313	11 11	-76" to -84"	11	$5.6 \times 10^{-3}$	
314	700'NB4, 70'EBC	-1" to -60"	11	$2.1 \times 10^{-3}$	
314	11 11	-60" to -84"	11	$2.8 \times 10^{-3}$	
		•			
		·			
· .	·				
<del></del>					_
		<u> </u>			
nspector	Aaron Googins		Reviewed by	want /S. Walduryant B. Wildes	_
	•	•	Bry	yant B. Wildes	



Inspector .

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE \_8/6/92

Client	Waste Management,	Inc.	Senior Technicia	n
Project	Trailridge Landfi		TechnicianA	aron Googins
LAW Job N	lumber <u>446-01631-</u>	)1	Technician	
			·	
As	requested, a repres	sentative of La	aw Engineering,	Inc. (LAW) visited the
Turkey	, Ridge borrow pit on	August 6, 1992	2. The purpose	of this visit was to
monitor	excavation and peri	orm permeabil:	ity tests on the	e cushion sand for the
Trailri	dge Landfill. Four	hand auger box	rings were perfo	ormed in order to obtain
soil sa	mples for the permea	ability tests.	<u> </u>	
Ap	proximately 1632 yds	<sup>3</sup> of sand was	excavated on Au	ugust 6, 1992. The
results	of the permeability	tests for Aug	gust 6, 1992 are	e as follows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICEINT OF
PIT NO.	(BORROW PIT #4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
315	700'NB4, 20'EBC	-2" to -66"	96	$1.5 \times 10^{-3}$
315	11 11	-66" to -84"	11	4.3 x 10 <sup>-3</sup>
316	700'NB4, 30'WBC	-2" to -66"	11	$2.3 \times 10^{-3}$
316	. 11 11	-66" to -84"	11	$3.3 \times 10^{-3}$
317	700'NB4, 80'WBC	0 to -66"	11	$1.0 \times 10^{-3}$
317	11 11	-66" to -84"	81	$2.6 \times 10^{-3}$
318	700'NB4, 130'WB0	0 to -66"	11	$1.2 \times 10^{-3}$
318	11 11	-66" to -84"		$6.2 \times 10^{-3}$
	· -			
	· · · · · · · · · · · · · · · · · · ·			
				7

Reviewed by

lawand 13. Wall

Chief Engineering Technician

Bryant B. Wildes



Inspector .

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 8/7/92

Client	Waste Management, In	ic.	Senior Technic	ian
Project _	Trailridge Landfill		Technician	Aaron Googins
LAW Job	Number446-01631-	-01	Technician	
As	requested, a repres	entative of Law	Engineering	, Inc. (LAW) visited the
Turkey	Ridge borrow pit on	August 7, 1992.	The purpos	e of this visit was to
perform	n permeability tests	on the cushion	sand for the	Trailridge Landfill.
Five ha	and auger borings wer	e performed in	order to obt	ain soil samples for the
permeal	oility tests. No exc	avation was per	formed today	•
Tì	ne results of the per	meability tests	for August	7, 1992 are as follows:
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO	. (BORROW PIT #4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
319	650'NB4, 130'WBC	-1" to -60"	96	$1.6 \times 10^{-3}$
319	11 11	-60" to -84"	11	$1.0 \times 10^{-2}$
320	600'NB4, 130'WBC	-3" to -66"	11	1.0 x 10 <sup>-3</sup>
320	11 11	-66" to -84"	11	1.8 x 10 <sup>-3</sup>
321	550'NB4, 130'WBC	-2" to -66"	11	$1.0 \times 10^{-3}$
321	11 11	-66" to -84"	11	$6.1 \times 10^{-3}$
322	500'NB4, 130'WBC	-1" to -60"	11	1.8 x 10 <sup>-3</sup>
322	11 . 11	-60" to -84"	11	5.2 x 10 <sup>-3</sup>
323	450'NB4, 130'WBC	-4" to -48"	11	$1.0 \times 10^{-3}$
323	17 11	-48" to -84"	11	$3.3 \times 10^{-3}$
			· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·
	·			
			_	) (A

Reviewed by

Bryant B. Wildes



Inspector \_\_\_

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 8/10/92

Client Waste Management, Inc. Senior Technician	
Project Trailridge Landfill Technician Aaron Googins	<u></u>
LAW Job Number <u>446-01631-01</u> Technician	
As requested, a representative of Law Engineering, Inc. (LAW) vis	lted the
Turkey Ridge borrow pit on August 10, 1992. The purpose of this visit	was to
perform permeability tests on the cushion sand for the Trailridge Land	i11.
Five hand auger borings were performed in order to obtain soil samples	for the
permeability tests.	
No sand was excavated from the site on August 10, 1992. The resu	its of the
permeability tests for August 10, 1992 are as follows:	
TEST LOCATION DEPTH OF PERCENT COEFFICIEN	r of
PIT NO. (BORROW PIT #4) SAMPLE COMPACTION PERMEABILITY	(CM/SEC)
324 400'NB4, 130'WBC $-3$ " to $-48$ " 96 1.4 x 10	}
324 " " $-48$ " to $-84$ " " $4.4 \times 10^{-}$	3
325 375'NB4, 130'WBC $-4$ " to $-42$ " " 1.0 x 10	3
325 " " -42" to -84" " 5.1 x 10"	3
326 375'NB4, 80'WBC $-4$ " to $-54$ " " 1.2 x $10^{-1}$	3
326 " " -54" to -84" " $5.7 \times 10^{-1}$	3
327 400'NB4, 80'WBC $-3$ " to $-60$ " " 1.3 x 10	3
327 " $-60$ " to $-84$ " " $5.3 \times 10^{-}$	3
328 450'NB4, 80'WBC -4" to -54" " $1.5 \times 10^{-}$	3
328 " " $-54$ " to $-84$ " " $4.6 \times 10^{-}$	}

Reviewed by

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 8/11/92

Client	Waste Manageme	nt, Inc.	s	Senior Technician		
Project _	Trailridge Lan	dfill	т	echnician Aa	ron Googins	
LAW Job	Number <u>446-0</u>	1631-01	т	echnician		
As	requested, a	representat	ive of Law	Engineering,	Inc. (LAW) visit	ed the
Turkey	Ridge borrow p	it on Augus	t 11, 1992.	The purpose	of this visit w	as to
monito	excavation and	d perform p	ermeability	tests on the	cushion sand fo	r the
Trailr	ldge Landfill.	Six hand a	uger boring	s were perfor	med in order to	obtain
soil sa	amples for the	permeabilit	y tests.		· · · · · · · · · · · · · · · · · · ·	
Aı	proximately 11	39 yds <sup>3</sup> of	sand was ex	cavated on Au	gust 11, 1992.	The
results	of the permea	bility test	s for Augus	t 11, 1992 ar	e as follows:	
TEST	LOCATION	D	EPTH OF	PERCENT	COEFFICIENT O	F
PIT NO.	(BORROW PIT	r #4) S	SAMPLE	COMPACTION	PERMEABILITY (	CM/SEC)
329	500'NB4, 8	0'WBC -1"	to -60"	96	$1.3 \times 10^{-3}$	
329	11	" -60"	to -84"	11	$4.9 \times 10^{-3}$	
330	550'NB4, 8	O'WBC O	to -60"		$2.0 \times 10^{-3}$	
330	11	" -60"	to -84"	11	$3.2 \times 10^{-3}$	
331	600'NB4, 8	0'WBC -2"	to -60"	11	$2.5 \times 10^{-3}$	
331	11	" -60"	to -84"	11	$3.9 \times 10^{-3}$	
332	650'NB4, 8	0'WBC -3"	to -66"	lf .	$2.1 \times 10^{-3}$	
332	11	" -66"	to -84"	11	$6.9 \times 10^{-3}$	
333	650'NB4, 3	O'WBC O	to -60"	11.	$1.2 \times 10^{-3}$	
333	11	" -60"	to -84"	11	$5.5 \times 10^{-3}$	
334	650'NB4, 2	0'EBC -1"	to -66"	11	$1.2 \times 10^{-3}$	
334	11	·· -66 <sup>11</sup>	to -84"	11	$7.0 \times 10^{-3}$	

Inspector Aaron Googins

Reviewed by Jawwi . . . Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

8/12/92 DATE

			יאט	<u> </u>			
Client	Waste Manage	ment, Inc	<u>.                                    </u>		Senior Technicia	n	
Project	Trailridge L	andfill			Technician	Aaron Googins	
Ι Άλ <b>λ</b> / 1.	ob Number 446	-01631-01				•	
D444 76	ob Number	01001		<del></del>	Technician		
	As requested,	a represe	ntativ	e of Law	Engineering,	Inc. (LAW) visited	the
Turk	1					e of this visit was	
moni	tor excavation	and perfo	rm per	meabilit	y tests on th	e cushion sand for	the
Trai	lridge Landfill	. Four h	and au	ger bori	ngs were perf	ormed in order to o	btain
soil	samples for th	e permeab	ility	tests.			
	Approximately	1377 yds <sup>3</sup>	of sa	nd was	excavated on A	ugust 12, 1992. Th	e .
resu	lts of the perm	eability	tests	for Augu	st 12, 1992 a	re as follows:	
TEST	LOCATI	ON	DEF	TH OF	PERCENT	COEFFICIENT OF	
PIT N	io. (Borrow i	PIT #4)	SA	MPLE	COMPACTION	PERMEABILITY (CM	/SEC)
335	650'NB4,	70'EBC	-1"	to -66"	96	$1.3 \times 10^{-3}$	<del>,</del>
335	11		-66"	to -84"		$5.6 \times 10^{-3}$	
336	650'NB4,	120'EBC	-4"	to -18"	11	$7.9 \times 10^{-4}$	
336	11	11	-18"	to -60"	11	$3.0 \times 10^{-3}$	
336	11	11	-60"	to -84"	11	$2.8 \times 10^{-3}$	
337	600'NE4,	120'EBC	-2"	to -60"	11	1.4 x 10 <sup>-3</sup>	_
337		11	-60"	to -84"	11	$4.2 \times 10^{-3}$	
338	550'NB4,	120'EBC	-1"	to -66"	11	1.2 x 10 <sup>-3</sup>	
338	11	. 11	-66"	to -84"	11	$8.4 \times 10^{-3}$	
NOTE:	It has been de	termined	that t	he top 1	.8-inches of s	oil in the area aro	und
	pit No. 336 is	unsuitab	le mat	erial.	The operators	on site will be no	tified
	that the unsui	table mat	erial	must be	removed befor	e excavation begins	in
	the area.						
		•			•		. 1

Aaron Googins Inspector .

Reviewed by England B. Wildes



Inspector Aaron Googins

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE 8/13/92

Van	to Venezament Inc		•	
Client Was	te Management, Inc.		Senior Technicia	in
Project Tra	ilridge Landfill	Т	echnicianA	aron Googins
LAW Job Nur	mber 446-01631-01	Т	echnician	
	nibel		·	
As r	equested, a represer	ntative of Law	Engineering.	Inc. (LAW) visited the
-	*		·	e of this visit was to
				e cushion sand for the
				ormed in order to obtain
	les for the permeabi			
	oximately 1173 yds <sup>3</sup>		cavated on Au	ugust 13, 1992. The
	f the permeability t			· <del></del>
TEST	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
PIT NO.	(BORROW PIT #4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
339	500'NB4, 120'EBC	-2" to -60"	96	1.2 x 10 <sup>-3</sup>
339	11 11	-60" to -84"	11	$6.4 \times 10^{-3}$
340	450'NB4, 120'EBC	-2" to -84"	11	1.1 x 10 <sup>-3</sup>
341	400'NB4, 120'EBC	-1" to -70"	91	1.3 x 10 <sup>-3</sup>
342	400'NB4, 70'EBC	-2" to -54"	11	1.6 x 10 <sup>-3</sup>
342	11 11	-54" to -80"	11	4.2 x 10 <sup>-3</sup>
343	450'NB4, 70'EBC	-1" to -60"	11	$2.5 \times 10^{-3}$
343	11 11	-60" to -84"	11	3.7 x 10 <sup>-3</sup>
			·	

Reviewed by

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 8/14/92

Client _ Waste Management, Inc.	Coning Tachnicing
	Senior Technician
ProjectTrailridge Landfill	Technician <u>Aaron Googins</u>
LAW Job Number446-01631-01	Technician
F	
As requested, a representative of	Law Engineering, Inc. (LAW) visited the
Turkey Ridge borrow pit on August 14, 1	992. The purpose of this visit was to
monitor excavation of the cushion sand	for the Trailridge Landfill.
Approximately 935 yds <sup>3</sup> of sand was	excavated on August 14, 1992.
	<u> </u>
· · · · · · · · · · · · · · · · · · ·	
	<u> </u>
<del></del>	
<del></del>	
	· · · · · · · · · · · · · · · · · · ·
nspectorAaron Googins	Reviewed by Bryant B. Wildes Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE August 17, 1992

Client	Waste Management, Inc.	Senior Technician Harlon Wiggins
Project _	Trailridge Landfill	Technician
LAW Job	Number 446-01631-01	Technician
A	representative of Law Engineering, I	nc. (LAW) visited the Turkey Ridge
		of this visit was to prequalify the
		on the subject project. Approximately
1800 ct	ubic yards of protective sand was tra	nsported to the project site.
	<del></del>	
		<del></del>
		<del></del>
() and with the same and a same and and		
·		
<del></del>		
<del>·</del>		
<del></del>		
<del></del>		/
nspector .	Harlon Wiggins Re	eviewed by Smart B Wilder Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE <u>August 18, 1992</u>

Client _Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineerin	g, Inc. (LAW) visited the Turkey Ridge
borrow pit on August 18, 1992. The pur	pose of this visit was to observe the
excavation of the protective sand to be	utilized on the subject project.
Approximately 2400 cubic yards of mater	ial was excavated and transported to the
project site.	
	·
	•
nspector _ Harlon Wiggins	Reviewed by Sugant B. Wille
	Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE <u>August 19, 1992</u>

Client _Waste Manag	ement, Inc.	Senior Technician Harlon Wiggins
Project Trailridge	Landfill	_ Technician
LAW Job Number4	46-01631-01	Technician
A representa	tive of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
		urpose of this visit was to monitor the
excavation of pro	tective sand for the	subject project.
Ten hand aug	er borings were perf	ormed to obtain samples for permeability
		rds of protective sand was excavated and
transported to th	e project.	
PIT NUMBER	LOCATION	COEFFICIENT OF PERMEABILITY (CM/SEC)
344	-2" to -54"	$2.9 \times 10^{-3}$
344	-54" to -84"	$2.2 \times 10^{-3}$
345	-3" to -48"	$1.8 \times 10^{-3}$
345	-48" to -84"	$1.9 \times 10^{-3}$
346	-2" to -48"	$2.7 \times 10^{-3}$
346	-48" to -84"	$2.2 \times 10^{-3}$
	····	
	·	
	•	
•		
nspector Harlon W	iggins	Reviewed by Smant 15 Wilder Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### RECORD OF DAILY OBSERVATION

DATE \_8/21/92

Client waste Mana	gement, Inc.	Senior Technician Harlon Wiggins
Project Trailridge	Landfill	Technician
LAW Job Number 44	5-01631-01	Technician
	·····	
A representa	tive of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
borrow pit on Aug	ust 21, 1992. The p	urpose of this visit was to monitor the
excavation of pro	tective sand for the	subject project. Approximately 1600
cubic yards of pro	otective sand was ex	cavated and transported to the subject
project. Constan	t head permeability	tests were performed on the samples obtained
on August 19, 1992	2. The results of t	hese tests are as follows:
PIT NUMBER	LOCATION	COEFFICIENT OF PERMEABILITY (CM/SEC)
347	-6" to -60"	$6.9 \times 10^{-3}$
347	-60" to -84"	$2.9 \times 10^{-3}$
348	-6" to -60"	$4.4 \times 10^{-3}$
348	-60" to -84"	$7.4 \times 10^{-3}$
349	-6" to -60"	$3.0 \times 10^{-3}$
349	-60" to -84"	$9.4 \times 10^{-3}$
350	-6" to -60"	8.7 x 10 <sup>-3</sup>
350	-60" to -84"	2.5 x 10 <sup>-3</sup>
351	-6" to -72"	5.3 x 10 <sup>-3</sup>
352	-6" to -60"	$3.0 \times 10^{-3}$
352	-60" to -78"	7.8 x 10 <sup>-3</sup>
353	-6" to -60"	4.6 x 10 <sup>-3</sup>
353	-60" to -78"	$7.0 \times 10^{-3}$
354 -	-6" to -60"	$2.5 \times 10^{-3}$
354	-60" to -78"	$5.1 \times 10^{-3}$
355	-6" to -60"	$3.7 \times 10^{-3}$
355	-60" to -78"	$7.5 \times 10^{-3}$
356 356	-6" to -60" -60" to -78"	4.5 x 10-3 8.4 x 10-3

Inspector Harlon Wiggins

Reviewed by Bruant 13 W

Bryant B. Wildes Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## RECORD OF DAILY OBSERVATION

DATE <u>August 31, 1992</u>

Client Waste Management, Inc.	_ Senior TechnicianHarlon Wiggins
Project Trailridge Landfill	Technician
•	*
LAW Job Number <u>446-01631-01</u>	_ Technician
A representative of Law Enginee	ring, Inc. (LAW) visited the Turkey Ridge
borrow pit on August 31, 1992. The	purpose of this visit was to monitor the
excavation of protective sand for the	e subject project.
Approximately Il00 cubic yards	of protective sand was transported to the
project site.	
	· · · · · · · · · · · · · · · · · · ·
The state of the s	
<del></del>	
	·
:	
-	
<del></del>	
~	,
Harlon Wiggins	Reviewed by SMANT 13. WILLIE

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE September 1, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
SAV 300 Number	recimician
A representative of Law Engineeri	ing, Inc. (LAW) visited the Turkey Ridge
	purpose of this visit was to monitor the
excavation of protective sand for the	
	protective sand was excavated and
transported to the subject project.	
	<del></del>
<del></del>	
<del></del>	
Harlon Miggins	Burnet Kluich

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE September 2, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
- The state of the	recimical
A representative of Law Engineering,	Inc. (LAW) visited the Turkey Ridge
borrow piton September 2, 1992. The purp	
excavation of protective sand for the sub	ject project.
Approximately 1700 cubic yards of pr	
transported to the project site.	
·	
<u> </u>	
	P Lille
Inspector Harlon Wiggins	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE 9/8/92

	aste Management, Inc.	Senior Technician Harlon Wiggins
	umber446-01631-01	Technician
A	representative of Law Engineering.	Inc. (LAW) visited the Turkey Ridge
borrow	pit on September 8, 1992. The purp	ose of this visit was to monitor the
cubic y		ject project. Approximately 3400 ted and transported to the project
site.		
<del></del>		
	•	
nspector	Harlon Wiggins	Reviewed by Salant & Willy

Bryant B. Wildes Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## RECORD OF DAILY OBSERVATION

DATE 9/9/92

Client waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
	recinician
A representative of Law Engineer:	ing, Inc. (LAW) visited the Turkey Ridge
	purpose of this visit was to monitor the
excavation of protective sand for the	
cubic yards of protective sand was exc	cavated and transported to the subject
project.	
	<del></del>
	<u> </u>
	<del> </del>
<del></del>	
Harlan Wiggins	Support 13/1/10 Ma.
nspector Harlon Wiggins	Bryant B. Wildes

# 4

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 9/18/92

Waste Management Too	·
Client Waste Management, Inc.	Senior Technician
ProjectTrailridge Landfill	Technician John Reid, Jr.
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
	e purpose of this visit was to monitor the
excavation of protective sand for the	subject project.
Approximately 1700 cubic yards o	of protective sand was excavated and
transported to the subject project.	
	<u> </u>
	<u> </u>
	12 2 21 11/11
Inspector John Reid, Jr.	Reviewed by Ama 13. William
	Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 9/21/92

Client Waste Management, Inc.	Senior Technician Dale Boatwright
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	ng, Inc. (LAW) visited the Turkey Ridge
borrow pit for the subject project on S	September 21, 1992. The purpose of this
visit was to monitor the loading of dum	up trucks with sand and to determine the
approximate yardage for the day. Total	yardage is 1275 yards.
	<del></del>
	<del></del>
	<del></del>
	1 10
nspector Dale Boatwright	Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE \_\_\_\_9/22/92

Client Waste Management, Inc.	Senior Technician Dale Boatwright
Project Trailridge Landfill	
Project	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	, Inc. (LAW) visited the Turkey Ridge
borrow pit for the subject project on Se	ptember 22, 1992. The purpose of this
visit was to monitor the loading of dump	trucks with sand and to determine the
approximate yardage for the day. Total	yardage is 2142 yards.
	· · · · · · · · · · · · · · · · · · ·
	······································
	·
	·
Annua da	
•	
nspector Dale Boatwright	Reviewed by Pryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## RECORD OF DAILY OBSERVATION

DATE 9/23/92

nspector _	Dale Boatwright	Reviewed by Arvant B. Wildes
		, 01
	· · · · · · · · · · · · · · · · · · ·	
	······································	
	<del></del>	
<del></del>		
<del>`</del>		
<u> </u>		
<del></del>		
· · ·		
		<u> </u>
		· · · · · · · · · · · · · · · · · · ·
•	<del></del>	
approx	imate yardage for the day. Total	yardage is 1462 yards.
		p trucks with sand and to determine the
1	•	eptember 23, 1992. The purpose of this
А	representative of Law Engineerin	g, Inc. (LAW) visited the Turkey Ridge
		reclinicien
	Number <u>446-01631-01</u>	Technician
Project T	railridge Landfill	Technician
Client W	aste Management, Inc.	Senior Technician Dale Boatwright

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE 9/24/92

Client Waste Management, Inc.	Senior Technician Dale Boatwright
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
borrow pit for the subject project on	September 24, 1992. The purpose of this
visit was to monitor the loading of d	ump trucks with sand and to determine the
approximate yardage for the day. Tot	al yardage is 2023 yards.
<u> </u>	
nspector Dale Boatwright	Reviewed by Bryant B. Wildes Chief Engineering Technician

# \_

#### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE 9/25/92

Client Waste Management, Inc.	Senior Technician Dale Boatwright
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engine	ering, Inc. (LAW) visited the Turkey Ridge
borrow pit for the subject project	on September 25, 1992. The purpose of this
visit was to monitor the loading of	dump trucks with sand and determine the
approximate yardage for the day. N	o hauling this day due to rain.
	<del></del>
	· · · · · · · · · · · · · · · · · · ·
·	
Inspector Dale Boatwright	Reviewed by Bryant B. Wildes
	Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 9/28/92

nspector	John Reid, Jr.	Reviewed by Source Control B. Wildes
<del></del>		
·		
		<u> </u>
		·
	· · · · · · · · · · · · · · · · · · ·	
transpo	orted to the subject project.	
	······································	protective sand was excavated and
	ion of protective sand for the	
		ing, Inc. (LAW) visited the Turkey Ridge purpose of this visit was to monitor the
F		
LAW Job N	lumber 446-01631-01	Technician
· · · · · · · ·	Trailridge Landfill	TechnicianJohn Reid, Jr.
	Waste Management, Inc.	Senior Technician
•	Inche Manager and Total	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE 9/29/92

nspector _	John Reid, Jr. Reviewed by Reviewed by Wildes	<u>H</u>
<del></del>		
· · · · · · · · · · · · · · · · · · ·		
		•
<del></del>		
	<del></del>	
transp	ported to the subject project.	·
	Approximately 2550 cubic yards of protective sand was excavated and	-
	ation of protective sand for the subject project.	
	w pit on September 29, 1992. The purpose of this visit was to monitor	
A	A representative of Law Engineering, Inc. (LAW) visited the Turkey Rid	ge
	regimelar	
LAW Job	Number446-01631-01	
Project _	Trailridge Landfill Technician John Reid, Jr.	
Client	Waste Management, Inc. Senior Technician	



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE 9/30/92

		•
Client	Waste Management, Inc.	Senior Technician
Project _	Trailridge Landfill	Technician John Reid, Jr.
LAW Job	Number <u>446-01631-01</u>	Technician
	Trumber	Technician
A	representative of Law Engineering	ng, Inc. (LAW) visited the Turkey Ridge
	•	purpose of this visit was to monitor the
	tion of protective sand for the s	
Ar	pproximately 2074 cubic yards of	protective sand was excavated and
transpo	orted to the subject project.	
		<u> </u>
		·
	<u> </u>	
<del> </del>		
	•	
<del></del>		
<del></del>		
nspector _	John Reid, Jr.	Reviewed by Abryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 10/1/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician John Reid, Jr.
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the Turkey Ridge
borrow pit on October 1, 1992. The purp	
excavation of protective sand for the su	oject project.
Approximately 2074 cubic yards of p	rotective sand was excavated and
transported to the subject project.	
·	
	1.0
	1 Maria P Cità
nspectorJohn Reid, Jr.	Reviewed by Bryant B. Wildes
	Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 10/2/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician John Reid, Jr.
LAW Job Number446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the Turkey Ridge
borrow pit on October 2, 1992. The purpo	ose of this visit was to monitor the
excavation of protective sand for the sul	oject project.
Approximately 867 cubic yards of pro	otective sand was excavated and
transported to the subject project.	
· · · · · · · · · · · · · · · · · · ·	11
nspectorJohn Reid, Jr.	Reviewed by how C. Exp
	Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/7/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid
LAW Job Number 446-01631-01	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the Turkey Ridge
Borrow pit on December 7, 1992. The p	ourpose of this visit was to monitor
the excavation of protective sand for	the subject project.
Approximately 1513 cubic yards of	protective sand cover was excavated and
transported to the subject project.	
89 loads at 17 cubic yards per tr	uck.
· · · · · · · · · · · · · · · · · · ·	
nspectorJohn Reid	Reviewed by SMANTS WILLE

Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/8/92

Client	Waste Management, Inc.	Senior Technician
	Trailridge Landfill	Technician John Reid
•		Technician
LAW Job	Number 446-01631-01	Technician
i .		, Inc. (LAW) visited the Turkey Ridge
		pose of this visit was to monitor the
	tion of protective sand for the su	
	pproximately 1785 cubic yards of p	
	ted and transported to the subject	
	05 loads at 17 cubic yards per true	ck.
<u> </u>	· · · · · · · · · · · · · · · · · · ·	
·	<del></del>	
inspector _	John Reid	Reviewed by April 15 Wilder

Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### RECORD OF DAILY OBSERVATION

DATE 12/9/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid
LAW Job Number446-01631-01	Technician
A representative of Law Engineerin	g, Inc. (LAW) visited the Turkey Ridge
Borrow pit on December 9, 1992. The pu	
the excavation of protective sand for t	
Approximately 1700 cubic yards of	protective sand cover material was
excavated and transported to the subject	t project.
	<u></u>
<u> </u>	
nspectorJohn Reid	Reviewed by Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/10/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
Borrow pit on December 10, 1992. The	purpose of this visit was to monitor the
excavation of protective sand for the	subject project.
	rotective sand cover material was
excavated and transported to the subjection	
	early A.M., hauling from Turkey Ridge
Borrow pit was cancelled for the day.	
<del></del>	·
nspectorJohn Reid	Reviewed by Sugart B Willer

Bryant B. Wildes
Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE \_\_12/11/92

ClientWaste Management, Inc.	Senior Technician
ProjectTrailridge Landfill	Technician John Reid
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
· · · · · · · · · · · · · · · · · · ·	purpose of this visit was to monitor
the excavation of protective sand for	the subject project.
Approximately 1819 cubic yards o	f protective sand cover material was
excavated and transported to the subj	ect project.
107 loads at 17 cubic yards per	truck.
	·
<del></del>	
Inspector John Reid	Reviewed by Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE \_\_\_\_12/14/92 Client Waste Management, Inc. Senior Technician Technician John Reid Project Trailridge Landfill LAW Job Number 446-01631-01 Technician \_\_\_\_\_\_ A representative of Law Engineering, Inc., (LAW) visited the Turkey Ridge borrow pit on December 14, 1992. The purpose of this visit was to monitor the excavation of protective sand for the subject project. Approximately 1615 cubic yards of protective sand cover material was excavated and transported to the subject project. 95 loads @ 17 cy per load.

Inspector J. Reid

Reviewed by .

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE 12/15/92

Client _ Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid
LAW Job Number 446-01631-01	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 15, 1992. The	purpose of this visit was to monitor the
excavation of protective sand for the	subject project.
Approximately 1411 cubic yards of	protective sand was excavated and
transported to the subject project.	
83 loads at 17 cubic yards per lo	
·	
	<u> </u>
Inspector John Reid	Reviewed by Sugnit 15 Wilder

Bryant B. Wildes Chief Engineering Technician

# 4

## LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/16/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician <u>John Reid</u>
LAW Job Number446-01631-01	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 16, 1992. The	purpose of this visit was to monitor the
excavation of protective sand for the	subject project.
Approximately 1241 cubic yards o	of protective sand was excavated and
transported to the subject project.	
73 loads at 17 cubic yards per 1	
·	
Increases John Reid	Bayland by /Smant B Willy

Bryant 'B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer	ring, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 17, 1992. The	purpose of this visit was to monitor the
excavation of protective sand for the	subject project.
Approximately 1292 cubic yards of	of protective sand was excavated and
transported to the subject project.	
76 loads at 17 cubic yards per 1	Load.
	·
	1/1
Inspector John Reid	Reviewed by B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/18/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	ng, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 18, 1992. The p	purpose of this visit was to monitor the
excavation of protective sand for the s	subject project.
Approximately 1870 cubic yards of	protective sand was excavated and
transported to the subject project.	
110 loads at 17 cubic yards per lo	
	100
InspectorJohn Reid	Reviewed by Hour ( af
	N A Remove R Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

PAGE 1 OF 2

#### **RECORD OF DAILY OBSERVATION**

DATE 12/19/92

Client Wast	e Management, I	nc.	Senior Technic	ian <u>Mark Coleman</u>
Project Trai	lridge Landfill		Technician	
	nber <u>446-0163</u>	1-01		
C444 200 MIII	iber		Technician	
As r	equested, a rep	resentative of	Law Engineerin	g, Inc. (LAW) visited the
		<del></del>		r 16, 1992. The purpose
		<del></del>		m permeability testing.
A to	tal of thirty-f	our samples wer	re obtained and	returned to our laboratory
for testi	ng. The result	s are outlined	below.	
SAMPLE	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
NO.	(PIT NO. 4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
357	See Drawing	-12" to -66"	96	$5.3 \times 10^{-3}$
358	tt	-12" to -66"	11	$5.7 \times 10^{-3}$
359	11	-12" to -66"	11	4.5 x 10 <sup>-3</sup>
360	- 11	-12" to -66"	11	4.6 x 10 <sup>-3</sup>
361	11	-12" to -66"	11	$3.3 \times 10^{-3}$
362	11	-12" to -66"	11	6.6 x 10 <sup>-3</sup>
363	11	-12" to -60"	II .	4.3 x 10 <sup>-3</sup>
364	11	-12" to -48"	ff	4.5 x 10 <sup>-3</sup>
364	11	-48" to -66"	11	$3.8 \times 10^{-3}$
365	11	-12" to -48"	11	$3.0 \times 10^{-3}$
365	11	-48" to -66"	11	$2.4 \times 10^{-3}$
366	it .	-12" to -48"	11	3.2 x 10 <sup>-3</sup>
366	11	-48" to -66"	11	9.2 x 10 <sup>-3</sup>
367	11	-12" to -60"	11	9.3 x 10 <sup>-3</sup>
368	11	-12" to -48"	11	9.1 x 10 <sup>-3</sup>
368	tt .	-48" to -60"	. 11	9.0 x 10 <sup>-3</sup>
1				,

Inspector Mark Coleman

Reviewed by

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

PAGE 2 OF 2

#### **RECORD OF DAILY OBSERVATION**

DATE 12/19/92

Client Waste Management, Inc.	Senior Technician <u>Mark Coleman</u>
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician

SAMPLE	LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
NO.	(PIT NO. 4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
369	See Drawing	-6" to -48"	96	$9.0 \times 10^{-3}$
369	11	-48" to -66"	. 11	4.8 x 10 <sup>-3</sup>
370	11	-9" to -48"	ff	5.7 x 10 <sup>-3</sup>
371	11	-6" to -48"	11	7.5 x 10 <sup>-3</sup>
371	11	-48" to -72"	ft f	7.2 x 10 <sup>-3</sup>
372	Ħ	-9" to -48"	11	6.9 x 10 <sup>-3</sup>
373	#	-9" to -48"	11	7.2 x 10 <sup>-3</sup>
373	H	-48" to -66"	11	4.1 x 10 <sup>-3</sup>
374	11	-9" to -48"	11	8.3 x 10 <sup>-3</sup>
375	11	-9" to -48"	11	3.2 x 10 <sup>-3</sup>
375	11	-48" to -72"	11	9.0 x 10 <sup>-3</sup>
376	11	-9" to -48"	tt .	7.0 x 10 <sup>-3</sup>
377	. 11	-9" to -48"	If	9.2 x 10 <sup>-3</sup>
377	11	-48" to -72"	11	1.1 x 10 <sup>-2</sup>
378	***	-9" to -48"	11	4.1 x 10 <sup>-3</sup>
379	11	-9" to -48"	11	8.1 x 10 <sup>-3</sup>
380	11	-9" to -48"	11	$3.3 \times 10^{-3}$
380		-48" to -72"		$7.4 \times 10^{-3}$
•				

Reviewed by America Bryant B. Wildes Mark Coleman Inspector \_



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE 12/21/92

Client Waste Management, Inc.	Seniór Technician
Project Trailridge Landfill	Technician <u>John Reid</u>
LAW Job Number <u>446-01631-01</u>	Technician
A representative from Law Enginee	ring, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 21, 1992. The	purpose of this visit was to monitor
the excavation of protective sand for	the subject project.
Approximately 1989 cubic yards of	protective sand was excavated and
transported to the subject project.	
117 loads at 17 cubic yards per 1	oad.
	·
	·
	10
InspectorJohn Reid	Reviewed by Travel Cof



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/22/92

lient Waste Management, Inc.	Senior Technician
roject Trailridge Landfill	TechnicianJohn Reid
AW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 22, 1992. The	purpose of this visit was to monitor
the excavation of protective sand for	the subject project.
Approximately 2329 cubic yards o	f protective sand was excavated and
transported to the subject project.	
Approximately 137 loads at 17 cu	bic yards per load.
· · · · · · · · · · · · · · · · · · ·	<u> </u>
· · · · · · · · · · · · · · · · · · ·	
	· · · · · · · · · · · · · · · · · · ·
·	
	· · · · · · · · · · · · · · · · · · ·
	· ·
	/,7
nspectorJohn Reid	Reviewed by Bryant B. Wildes Chief Engineering Technicia



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE 12/23/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician John Reid, Jr.
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 23, 1992. The	purpose of this visit was to monitor
the excavation of protective sand for	the subject project.
Approximately 1173 cubic yards o	f protective sand was excavated and
transported to the subject project.	·
69 loads at 17 yards per load.	
·	
	•
·	
Inspector John Reid, Jr.	Reviewed by SMANT 13 William Bryant/B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 12/29/92

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid, Jr.
LAW Job Number446-01631-01	Technician
A representative of Law Engineering	ng, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 29, 1992. The p	ourpose of this visit was to monitor
the excavation of protective sand for t	the subject project.
Approximately 782 cubic yards of p	protective sand was excavated and
transported to the subject project.	<u> </u>
46 loads at 17 yards per load.	
	•
,	
John Rodd, In	12.16. FR 11.11 Ala.

Inspector John Reid, Jr.

Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE <u>12/30/92</u>

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	TechnicianJohn Reid, Jr.
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer	ring, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 30, 1992. The	e purpose of this visit was to monitor
the excavation of protective sand for	r the subject project.
Approximately 1887 cubic yards o	of protective sand was excavated and
transported to the subject project.	
111 loads at 17 yards per load.	
	•
	•
Inspector John Reid, Jr.	Reviewed by Sulfat B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE <u>12/31/92</u>

Client Waste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician John Reid, Jr.
LAW Job Number446-01631-01	Technician
A representative of Law Engineering	ng, Inc. (LAW) visited the Turkey Ridge
borrow pit on December 31, 1992. The	
the excavation of protective sand for	<del></del>
Approximately 1377 cubic yards of	protective sand was excavated and
transported to the subject project.	
81 loads at 17 yards per load.	
	·
	·
Inspector John Reid, Jr.	Reviewed by SMant B Wilder Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173


#### **RECORD OF DAILY OBSERVATION**

DATE \_\_1/6/93


Client	Waste Management,	Inc.	Senior Technic	ian <u>Mark Coleman</u>
Project _	Trailridge Landfil	1	Technician	
LAW Job	Number <u>446-0163</u>	1-01	Technician	
As	requested, a repre	esentative of La	w Engineering,	Inc. (LAW) visited the
Turkey	Ridge borrow site	on December 31,	1992. The pur	pose of this visit was to
obtain	sand samples and re	eturn to our lab	oratory for pe	rmeability testing. A
				results are outlined below
SAMPI	LE LOCATION	DEPTH OF	PERCENT	COEFFICIENT OF
NO.	(PIT NO. 4)	SAMPLE	COMPACTION	PERMEABILITY (CM/SEC)
381	See Drawing	-9" to -48"	96	$5.4 \times 10^{-3}$
381	tt	-48" to -72"	***	$3.4 \times 10^{-3}$
382	11	-9" to -48"	11	3.3 x 10 <sup>-3</sup>
383	II	-9" to -48"	11	$3.0 \times 10^{-3}$
384	11	-9" to -48"	11	2.2 x 10 <sup>-3</sup>
385	***	-9" to -48"	11	3.1 x 10 <sup>-3</sup>
386	11	-9" to -48"	11	2.4 x 10 <sup>-3</sup>
387	tt	-9" to -48"	11	6.1 x 10 <sup>-3</sup>
388	11	-9" to -48"	. 11	2.8 x 10 <sup>-3</sup>
388	it .	-48" to -72"	11	6.5 x 10 <sup>-3</sup>
389	11	-9" to -48"	11	2.2 x 10 <sup>-3</sup>
390	tt	-9" to -48"	- 11	2.5 x 10 <sup>-3</sup>
390	11	-48" to -72"	11	$7.0 \times 10^{-3}$
391	11	-9" to -48"	11	$2.6 \times 10^{-3}$
392	11	-9" to -48"	11	$1.3 \times 10^{-3}$
393	11	-9" to -48"	"	$4.0 \times 10^{-3}$
394	11	-9" to -48"	11	2.1 x 10 <sup>-3</sup>
395	11	-9" to -48"	11	3.0 x 10 <sup>-3</sup>


Inspector Mark Coleman

Reviewed by / D/MUNA 1Bryant/B. Wildes



BY SMONT B. Wilder







**ENGINEERING** 


Bryant B. Wildes, Chief Engineering Technician


SY Supart B. William






BY Byant B Wilder





**ENGINEERING** 





P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

# REPORT of Aggregate Particle Distribution

Client: Waste Management, Inc.

Date: May 28, 1992

Project: Trailridge Landfill

**Job No:** 446-01631-01

As requested, Law Engineering, Inc. (LAW) has completed testing of the No. 3 aggregate stockpiled on the subject project to be placed in the secondary leachate sump of Phase 1-C. Gradation sample No. 9 was obtained by our representative in the field. The results of this rests are as follows:

#### AGGREGATE REQUIREMENTS AASHTO M-43

SAMPLE NO.	SIEVE	PERCENT PASSING	PERCENT PASSING (REQUIRED)
9	2	94.9	90 - 100
	1-1/2	52.7	35 - 70
	1	10.3	0 - 15
	1/2	0.5	0 – 5

Gradation testing in general accordance with AASHTO T-27.

Respectfully submitted, LAW ENGINEERING



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

# REPORT of Aggregate Particle Distribution

Client: Waste Management, Inc.

**Date:** 6/11/92

Project: Trailridge Landfill

**Job No:** 446-01631-01

As requested, Law Engineering, Inc. (LAW) has completed testing of an aggregate sample obtained by our field representative from the primary sump and leachate collection trench on Phase 1-C. The results are as follows:

SAMPLE NO.	SIEVE	PERCENT PASSING	REQUIRED PERCENT PASSING GRADING #3
10	2-1/2	100	100
	2 ·	96.3	90 - 100
	1-1/2	68.8	35 - 70
	1	14.3	0 - 15
	1/2	1.2	0 - 5

NOTE: The gradation was performed in general accordance with AASHTO T-27.

Respectfully submitted, LAW ENGINEERING





P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

# REPORT of Aggregate Particle Distribution

Client: Waste Management, Inc.

**Date:** 7/9/92

Project: Trailridge Landfill

**Job No:** 446-01631-01

As requested, Law Engineering, Inc. (LAW) has completed testing an aggregate sample obtained by our field representative from the leachate collection trench on Phase 2-A. The results are as follows:

SAMPLE NO.	SIEVE	PERCENT PASSING	AASHTO M-43 REQUIRED PERCENT PASSING GRADING #3
11	2-1/2	100	100
	2	98.3	90 - 100
	1-1/2	69.9	35 - 70
	1	20.3*	0 - 15
	1/2	1.0	0 - 5

The gradation was performed in general accordance with AASHTO T-27.

\* Does not meet required grading.

Respectfully submitted, LAW ENGINEERING



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 11, 1992

Client Waste Manageme	nt, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Lan	dfill	Technician
LAW Job Number 446-01	631-01	Technician
As remarked I am	E-cincoring Inc. (I	AU) has sometimed the comments
		AW) has completed the aggregate
		10 #3 aggregate sample obtained by our
		le No. 12 was obtained from the
stockpile representin	g the leachate collec	ction trench in Phase 2-A.
	OD A D A MY ON DECUT DESIGNATION	THE AACTIMO N. / 2
	GRADATION REQUIREMEN	ITS AASHTU M-43
SIEVE SIZE	PERCENT PASSING	PERCENT PASSING (REQUIRED)
2"	96.0	90 - 100
1-1/2"	60.0	35 - 70
1"	14.8	0 - 15
1/2"	1.2	0 - 5
NOTE: Retest of No.		
and the same with the section of the	and the second s	
	·	
·		
	·	
	·	
nspector <u>Harlon Wiggin</u>	<u>s</u> F	Reviewed by Bryant B. Wildes



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

### REPORT of Aggregate Particle Distribution

Client: Waste Management, Inc.

September 13, 1992 Date:

Project: Trailridge Landfill

Job No: 446-01631-01

Law Engineering, Inc. (LAW) has completed testing of the No. 3 aggregate placed in the leachate collection trench of Phase 2-B. Sample No. 13 was obtained by our representative in the field. The results of this test are as follows:

#### GRADATION REQUIREMENTS AASHTO M-43

SIEVE SIZE	WEIGHT RETAINED	PERCENT RETAINED	PERCENT PASSING	PERCENT PASSING REQUIRED
2"	3.76	8.1	91.9	90 - 100
1 1 1 11	27.42	59.1	40.9	35 - 70
1"	40.87	88.1	11.9	0 - 15
1 11	45.88	98.9	1.1	0 - 5

NOTE: Initial dry weight 46.37 lbs.

Respectfully submitted, LAW ENGINEERING



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

### REPORT of Aggregate Particle Distribution

Client: Waste Management, Inc.

Date: September 13, 1992

Project: Trailridge Landfill

**Job No:** 446-01631-01

Law Engineering, Inc. (LAW) has completed testing of the No. 3 aggregate placed in the leachate collection trench of Phase 2-C. Sample No. 14 was obtained by our representative in the field. The results of this test are as follows:

#### GRADATION REQUIREMENTS AASHTO M-43

SIEVE SIZE	WEIGHT RETAINED	PERCENT RETAINED	PERCENT PASSING	PERCENT PASSING REQUIRED
2"	1.86	3.7	96.3	90 - 100
11"	16.97	34.1	65.9	35 - 70
1"	43.38	87.1	12.9	0 - 15
1 "	48.41	97.15	2.85	0 - 5

NOTE: Initial dry weight 49.83 lbs.

Respectfully submitted, LAW ENGINEERING



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

#### REPORT of Aggregate Particle Distribution

Client:

Waste Management, Inc.

Date: 12/2/92

Project:

Trailridge Landfill

Project No: 44

446-01631-01

A representative of Law Engineering, Inc. (LAW) obtained sample No. 15 of the AASHTO No. 3 coarse aggregate stockpiled on the project site. The aggregate is to be placed in the leachate collection trench for the Phase IA, IIA, IB, IIB, IC and IIC tie-in of the leachate collection system. The results of these tests are as follows:

#### GRADATION REQUIREMENTS AASHTO M-43

SIEVE SIZE	WEIGHT RETAINED	PERCENT RETAINED	PERCENT PASSING	PERCENT PASSING (REQUIRED)
2"	1.38	3.03	96.97	90 - 100
1-1/2"	15.03	32.97	67.03	35 - 70
1"	38.83	85.19	14.81	0 - 15
1/2"	45.00	98.73	1.27	0 - 5

NOTE: Initial dry weight 45.58 Lbs.

Respectfully submitted, LAW ENGINEERING

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 7/8/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On July 8, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
267	94.5	4.3 x 10 <sup>-8</sup>	Sta. 92+00N, 126+15E	-3'
268	97.9	4.3 x 10 <sup>-8</sup>	Sta. 91+00N, 126+15E	Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/7/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 7, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
284	96.3	5.9 x 10 <sup>-8</sup>	Sta. 99+10N, 110+00E	Top Berm
285	92.2	5.2 x 10 <sup>-8</sup>	Sta. 99+10N, 109+00E	-3' Below Top of Berm
286	93.2	9.3 x 10 <sup>-8</sup>	Sta. 99+10N, 108+00E	-2' Below Top of Berm
289	94.8	4.6 x 10 <sup>-7</sup>	Sta. 99+10N, 105+00E	-2' Below Top of Berm
290	89.8	1.0 x 10 <sup>-8</sup>	Sta. 99+10N, 104+00E	-3' Below Top of Berm
293	91.6	9.7 x 10 <sup>-8</sup>	Sta. 99+10N, 101+00E	-3' Below Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/16/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 16, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
287A	94.0	1.7 x 10 <sup>-7</sup>	Sta. 99+10N, 107+00E RESAMPLE OF 287	-4'Below Top of Berm
288A	93.2	1.1 x 10 <sup>-7</sup>	Sta. 99+10N, 106+00E RESAMPLE OF 288	Top of Berm
291A	96.9	2.1 x 10 <sup>-7</sup>	Sta. 99+10N, 103+00E RESAMPLE OF 291	Top of Berm
292A	88.2	1.8 x 10 <sup>-7</sup>	Sta. 99+10N, 102+00E RESAMPLE OF 292	-2' Below Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/12/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 12, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
294	91.5	3.0 x 10 <sup>-7</sup>	Sta. 98+00N, 100+85E	Top of Berm
295	91.3	1.5 x 10 <sup>-8</sup>	Sta. 97+00N, 100+85E	-2' Below Top of Berm
296	87.9	2.1 x 10 <sup>-8</sup>	Sta. 96+00N, 100+85E	-3' Below Top of Berm
297	92.7	9.8 × 10 <sup>-8</sup>	Sta. 95+00N, 100+85E	Top of Berm
298	93.9	9.4 x 10 <sup>-8</sup>	Sta. 94+00N, 100+85E	-4' Below Top of Berm
299	90.95	2.5 x 10 <sup>-7</sup>	Sta. 93+10N, 100+85E	-3' Below Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

A Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/16/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 16, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
300	94.6	7.5 x 10 <sup>-8</sup>	RETEST OF 289	-2' Below Top of Berm
301	92.9	8.3 x 10 <sup>-9</sup>	Sta. 92+00N, 100+85E	Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/18/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 18, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
302	95.0	2.5 x 10 <sup>-8</sup>	Sta. 91+00N, 100+85E	-3' Below Top of Berm
303	95.0	1.5 x 10 <sup>-7</sup>	Sta. 90+00N, 100+85E	-1' Below Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 8/23/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On August 23, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
304	88.8	4.5 x 10 <sup>-8</sup>	RETEST OF 287	-4' Below Top of Berm
305	94.1	4.1 x 10 <sup>-8</sup>	RETEST OF 288	Top of Berm
306	91.7	3.7 × 10 <sup>-7</sup>	RETEST OF 291	Top of Berm
307	92.5	8.0 × 10 <sup>-8</sup>	RETEST OF 294	Top of Berm
308	92.1	2.0 × 10 <sup>-8</sup>	RETEST OF 299	-3' Below Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bhyant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 9/17/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On September 17, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
309	96.2	1.6 x 10 <sup>-8</sup>	RETEST OF 306	Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 9/5/92

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On September 5, 1992 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample	Dry Density	Coefficient of	Location	Clay Liner
No.	(pcf)	Permeability (cm/sec)		Thickness (Inches)
310	95.8	1.9 x 10 <sup>-8</sup>	RETEST OF 303	-1' Below Top of Berm

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 1/22/93

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On January 22, 1993 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
323	101.8	1.4 x 10 <sup>-7</sup>	Sta. 99+10N, 113+50E	Top of Clay Cap 2A
324	93.9	4.1 x 10 <sup>-9</sup>	Sta. 99+10N, 112+50E	3' Below Top of Clay Cap 2A
325	97.0	1.6 x 10 <sup>-7</sup>	Sta. 99+10E, 111+50E	4' Below Top of Clay Cap 2A
326	93.6	4.3 x 10 <sup>-9</sup>	Sta. 99+10N, 110+50E	Top of Clay Cap 2A

Respectfully submitted, LAW ENGINEERING, INC.

P.O. BOX 5728 - 3901 CARMICHAEL AVE.

JACKSONVILLE, FLORIDA 32207

(904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 1/23/93

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On January 23, 1993 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample	Dry Density	Coefficient of	Location	Clay Liner
No.	(pcf)	Permeability (cm/sec)		Thickness (Inches)
327	88.4	6.9 x 10 <sup>-8</sup>	RETEST OF TEST #292A	

Respectfully submitted, LAW ENGINEERING, INC.

Bryant B. Wildes

P.O. BOX 5728 - 3901 CARMICHAEL AVE. JACKSONVILLE, FLORIDA 32207 (904) 396-5173

#### REPORT OF PERMEABILITY TESTING

CLIENT: Waste Management, Inc.

DATE: 1/28/93

PROJECT: Trailridge Landfill

PROJECT NO: 446-01631-01

On January 28, 1993 tests for coefficient of permeability were completed on soils obtained from the subject project. The tests were performed in substantial compliance with ASTM Standard D 5084. Test data and sample location are presented below.

Sample No.	Dry Density (pcf)	Coefficient of Permeability (cm/sec)	Location	Clay Liner Thickness (Inches)
328	98.5	3.1 × 10 <sup>-8</sup>	RETEST OF TEST #323	Top of Clay Cap 2A
329	99.6	4.0 x 10 <sup>-9</sup>	RETEST OF TEST #325	Top of Clay Cap 2A

Respectfully submitted, LAW-ENGINEERING, INC.

Bryant B! Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 13, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineerin	g, Inc. (LAW) visited the subject
	f this visit was to perform construction
materials testing for the subject project.	
Duval construction continued to pl	ace concrete ditch paving along the
North Perimeter Road.	
Barco-Duval continued constructing	the class 3 access road. Placement of
the topsoil on the exterior of the nort	h anchor trench clay cap in Phase 1-A
was begun today.	
Anderson-Columbia, Inc. began plac	ing the initial 11" course of FDOT S-I
asphaltic concrete. The asphaltic conc	rete was placed on the East and West
approaches up to the scale facility, the main roadway west of the scale	
facility and the East Perimeter Road.	
	<u> </u>
Inspector Harlon Wiggins	Reviewed by SMANT 3 WILLIAM

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE <u>May 14, 1992</u>

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
Project _Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Enginee	ring, Inc. (LAW) visited the subject
projection May 14, 1992. The purpose	e of this visit was to perform construction
materials testing for the subject pro	oject. Barco-Duval re-excavated the
interceptor ditches following the inc	clement weather from the previous night.
Duval construction did not place	e clay subbase in Phase 2-A.
Permeability samples No. 167, No. 168	8, No. 169, and No. 170 were reported
today. The Permeabilities failed to	meet the specified permeability coeff. of
-1.0 X 10 <sup>5</sup> . These permeability samp.	les represent portions of the llth and
12th sections of Phase 1-C.	
Arco construction continued to	place concrete ditch paving along the North
perimeter road.	
Anderson-Columbia, Inc. continue	ed placing the initial course of FDOT S-I
asphaltic concrete. The asphalitc co	oncrete was placed in the East approach
to the scale facility, the bus parking	ng area, and the class 3 roadway. The
final course of FDOT S-I asphaltic co	oncrete was placed in the Leachate loading
area.	
Harlon Wicoins	Boundary Swant 15 Wil (1)

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 15, 1992

Client _ Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
Project _Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engine	ering, Inc. (LAW) visited the subject
	se of this visit was to perform construction
	ing the North Perimeter Road in Phase 2.
	the DER site inspection. Arco construction
	in the ancillary facilities.
Duval construction completed pl	acing clay subbase in Phase 2-A up to the
interceptor ditch.	
ĺ	o. 189, No. 190, and No. 191 were obtained
· ·	se 1-C. These samples were taken as retests
for permeability samples No. 167, No	. 168, No. 169, and No. 170, respectively.
<u> </u>	
·	<u> </u>
<u> </u>	
Inspector Harlon Wiggins	Reviewed by SMANT B Willy

Bryant /B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE May 16, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Enginee	ring, Inc. (LAW) visited the subject
project on May 16, 1992. The purpose	e of this visit was to perform construction
materials testing for the subject pro	oject. CID placed concrete in the walkway
up to the weighmasters office.	
Drilled-core asphaltic concrete	specimens were obtained on the East and
West approaches to the scale facility	y; the bypass roadway; the main roadway
west of the scale facility; the East	and North Perimeter Roads; and the class
3 access roadway. These specimens we	ere returned to Law's laboratory for
testing of the in-place density and	thickness of the FDOT S-I asphaltic
concrete.	· · · · · · · · · · · · · · · · · · ·
Permeability samples No. 192 th	ru No. 201 were obtained on the 8th, 9th,
and 10th sections of Phase 2-A.	·
·	
	D m
Inspector Harlon Wiggins	Reviewed by SMant 15 Wilder

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## RECORD OF DAILY OBSERVATION

Page 1 of 2

DATE May 18, 1992

Client waste Hallage	ment, inc.	Senior Technician <u>marion wiggins</u>
Project <u>Trailridge L</u>	andfill	Technician
LAW Job Number446	-01631-01	Technician
A representa	tive of Law Engineerin	g, Inc. (LAW) visited the subject
project on May 18	, 1992. The purpose of	f this visit was to perform
construction mate	rials testing for the	subject project. The Laboratory Testing
		mpleted on Sunday May 17, 1992. The
results of these	tests are as follows:	
Perm. No.	Coeff. Perm.	Coeff. Perm. (required)
176	2.3 X 10 <sup>-7</sup>	-1.0 x 10 <sup>-5</sup>
177	1.8 X 10 <sup>-6</sup>	11
178	1.7 X 10 <sup>-7</sup>	11
179	8,6 X 10 <sup>-7</sup>	11
180	9.3 X 10 <sup>-8</sup>	u .
181	4.2 X 10 <sup>-9</sup>	11
182	6.9 X 10 <sup>-7</sup>	ee
183	2.6 X 10 <sup>-6</sup>	. 11
184	1.7 x 10 <sup>-7</sup>	
185	1.7 X 10 <sup>-7</sup>	11
186	1.5 X 10 <sup>-6</sup>	
187	5.5 x 10 <sup>-7</sup>	11
	·	
		1/10,101
Inspector <u>Harlon Wigg</u>	ins	Reviewed by Mant S. Willer

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

Page 2 of 2

Chief Engineering Technician

DATE May 18, 1992

Client <u>Waste Management, Inc.</u>	Senior Technician <u>Harlon Wiggins</u>
Project <u>Trailridge Landfill</u>	Technician
LAW Job Number <u>446-01631-01</u>	Technician
Barco-Duval continued constructing th	e North Perimeter Road in Phase 2.
	ace concrete ditch paving along the North
Law informed Mr. Ron Price of Ba	rco-Duval retesting of the suspect
	y will be performed when requested by
	construction was informed the recompaction  Phase 1-B, should be expedited in order
for Law to retest   failing permeabil	
·	
· · · · · · · · · · · · · · · · · · ·	
· · · · · · · · · · · · · · · · · · ·	
	· · · · · · · · · · · · · · · · · · ·
	7 10 /41
nspector <u>Harlon Wiggins</u>	Reviewed by Awant & Wildes Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE May 19, 1992

Client	Waste Managment, Inc.	Senior Technician <u>Harlon Wiggins</u>
Project	Trailridge Landfill	Technician
LAW Job N	Jumber <u>446-01631-01</u>	Technician
		ering, Inc. (LAW) visted the subject project
}	19, 1992. The purpose of the	s visit was to perform construction
Ва	arco-Duval continued placing i	ill material and grading Phase 2-C of the
Landfi]	<ol> <li>Construction of the North</li> </ol>	Perimeter Road was continued. Arco
ľ	ection continued to place conc Perimeter Road.	rete ditch paving in Phase 2, along the
		emoved the water treatment plant footings.
	otings were replaced with 4000	PSI concrete within the specified slump
Мт	. Hugh McCraig of Duyal Const	ruction informed Law the 10th section of
		lay subbase in Phase 2-B, will be reworked
before	permeability samples are obta	ined Mr. McCraig intends to have the clay
	perpared on May 20, 1992.	
Inspector _	Harlon Wiggins	Reviewed by SMANT S WILLS Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE May 20, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
	·
A representative of Law Engineer	ing, Inc. (LAW) visited the subject pro-
ject on May 20, 1992. The purpose of	this visit was to perform construction
materials testing for the subject pro	ject.
Barco-Duval continued constructi	ng the North Perimeter Road. The place-
ment of fill material was continued i	n Phase 2-C.
Arco Construction continued to pl	ace concrete ditch paving along the North
Perimeter Road in Phase 2. The excav	ation for the concrete ditch paving in the
Leachate containment area was complet	ed.
Duval Construction continued to	place clay subbase in Phase 2-B. As built
elevations and clay subbase thickness	es were found to be acceptable on sections
No. 3, No. 4, and No. 5 of Phase 2-A.	Permeability samples No. 202, No. 203,
No. 204, and No. 205 were obtained on	the 10th section of Phase 2-A.
Permeability sample Nos. 206, 207, 208	8, 209, 210 and 211 were obtained on the
2nd and 3rd sections of Phase 2-B, res	spectively.
·	
Inspector Harlon Wiggins	Reviewed by SMANT S. WULL

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE <u>May 21, 1992</u>

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering,	Inc. (LAW) visited the subject project
on May 21, 1992. The purpose of this visi	t was to perform construction materials
testing for the subject project.	·
Barco-Duval continued to prepare the	subgrade in Phase 2-C. Excavation of
the concrete ditch paving in the Leachate	containment area was continued.
Duval construction continued placing	clay subbase in Phase 2-B. No
permeability samples were obtained today.	
Arco construction did not place concr	ete ditch paving due to inclement
weather.	
Inspector Harlon Wiggins R	eviewed by SMant B. Wilder

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE May 22, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the subject project
on May 22, 1992. The purpose of this	visit was to perform construction materials
testing for the subject project.	
Barco-Duval continued grading the	subgrade in Phase 2-C. Compaction of the
subgrade was performed also.	
Tax utilities placed temporary as	phalt ramps on the East and West approaches
of the North scale as well as the East	approach of the center scale. The asphalt
	s occuring in the asphaltic concrete. The
1 1/4 inch drop off from the concrete	approaches contributed to the deflection
of the asphaltic concrete pavement.	
Jacksonville Utilities completed	placing the Phase 2 drainage in the
ancillary facilities. Structures AS7,	AS6, AS10, and AS11 were installed along
with the scheduled 15" RCP.	
Duval construction continued plac	ing clay subbase in Phase 2-B. As built
elevations and clay subbase thicknesse	s for the 6th and 7th sections of Phase
2-A were found to be acceptable. Clay	subbase permeabilities No. 212 thru No.
220 were obtained on the 1st, 4th, and	5th sections of Phase 2-B, respectively.
Arco construction began placing c	oncrete ditch paving in the Leachate
containment area.	
Harley Wigades	Reviewed by Smant B Wilder
Inspector Harlon Wiggins	Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE May 26, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number446-01631-01	Technician
A representative of Law Engineering	g, Inc. (LAW) visited the subject
	f this visit was to perform construction
materials testing for the subject project	ct. Barco-Duval achieved compaction on
sections No. 1 thru section No. 10 of Pl	hase 2-C.
Arco construction continued to place	ce concrete ditch paving in the Leachate
containment area.	
Duval construction continued to pla	ace clay subbase in Phase 2-B. Clay
permeabilities were reported for Phase	2-A. The remaining permeabilities in
the 8th, 9th, and 10th sections met the	specified requirements.
	<del></del>
·	
Inspector Harlon Wiggins	Reviewed by Swant B. Wildes  Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE May 27, 1992

Page 1 of 3

DATE May 27, 1992		
Client Waste Management, Inc. Senior Technician Harlon Wiggins		
ProjectTrailridge Landfill Technician		
LAW Job Number		
A representative of Law Engineering, Inc. (LAW) visited the subject project		
on May 27, 1992. The purpose of this visit was to perform construction materials		
testing for the subject project.		
Barco Duval continued to grade and compact the subgrade in Phase 2-C.		
Excavation of the stormwater retention pond in the ancillary facilities.		
Arco Construction continued to place concrete ditch paving in the leachate		
containment area.		
Jax Utilities achieved compaction on the 15-inch RCP placed between		
structures AS10 and AS11; AS6 and AS7; AS7 and AS8; respectively.		
Duval Construction continued to place clay subbase on Phase 2-B. Duval		
Construction intends to prepare sections 6, 7 and 8 for permeability testing.		
As-built elevations and clay subbase thicknesses were performed on sections		
8, 9 and 10 of Phase 2-A. Mr. Hugh McCraig of Duval Construction informed LAW		
the as-built elevations on the leachate collection trench in the 10th section of		
Phase 2-A were unacceptable. Duval Construction intends to correct the clay		
subbase in the leachate collection trench at a later date. Mr. McCraig informed		
LAW, Duval Construction will move to Phase 1-B to grade and compact the interior		
slope of the east anchor trench clay cap. The exterior slope of the east anchor		
trench clay cap had been previously reworked. The retest for permeability		
No. 163 will be obtained following recompaction of the interior slope.		
Permeability sample Nos. 221 through 229 were obtained on sections 6, 7 and		
9 of Phase 2-B, respectively.		
Barco Duval achieved compaction on the finished subgrade on the north		
perimeter road from St. 106+00, to Sta. 100+50. The initial lift of limerock		
base was placed on the finished subgrade.		
Inspector Harlon Wiggins Reviewed by Bryant B. Wildes		



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### RECORD OF DAILY OBSERVATION

PAGE 2 OF 3

DATE May 27, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician

Listed below are permeability results received over the holiday weekend and the week beginning May 26, 1992.

PERMEABILITY	COEFFICIENT OF	SPECIFIED COEFFICIENT	
NUMBER	PERMEABILITY	OF PERMEABILITY	
192	5.0 x 10 <sup>-8</sup>	$-1.0 \times 10^{-5}$	
193	$3.5 \times 10^{-8}$	11 11	
194	1.2 x 10 <sup>-7</sup>	11 11	
195	5.1 x 10 <sup>-8</sup>	11 11	
196	$1.9 \times 10^{-7}$	t1 11	
197	$5.7 \times 10^{-7}$	11 11	
198	$2.6 \times 10^{-8}$	11 11	
199	$2.1 \times 10^{-7}$	11 11	
200	1.2 x 10 <sup>-7</sup>	11 11	
201	4.7 x 10 <sup>-8</sup>	11 11	
202	2.2 x 10 <sup>-8</sup>	11 11	
203	$4.5 \times 10^{-7}$	11 11	
204	4.0 x 10 <sup>-7</sup>	11 11	
205	$8.5 \times 10^{-7}$	11 11	
206	4.4 x 10 <sup>-8</sup>	11 11	
207	$2.5 \times 10^{-7}$	18 88	
208	$3.9 \times 10^{-7}$	11 11	
209	5.2 x 10 <sup>-6</sup>	11 11	
210	$2.7 \times 10^{-6}$	11 11	
211	5.1 x 10 <sup>-8</sup>	"//"	

Inspector Harlon Wiggins

Reviewed by Baul B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

PAGE 3 OF 3

DATE May 27, 1992

ient Waste Management, 1  oject Trailridge Landfill  W Job Number 446-01631	1 Tech	ior Technician <u>Harlon Wiggins</u> nnician
PERMEABILITY	COEFFICIENT OF	SPECIFIED COEFFICIENT
NUMBER	PERMEABILITY	OF PERMEABILITY
212	$1.0 \times 10^{-8}$	$-1.0 \times 10^{-5}$
214	2.3 x 10 <sup>-8</sup>	11 11
215	5.7 x 10 <sup>-7</sup>	11 17
217	4.4 x 10 <sup>-7</sup>	" "
218	4.0 x 10 <sup>-7</sup>	11 11
		·
	· · · · · · · · · · · · · · · · · · ·	

Inspector Harlon Wiggins

Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE May 28, 1992

<u> </u>	· ·
Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on May 28, 1992. The purpose of this vi	sit was to perform construction materials
testing for the subject project.	
Barco Duval continued excavating th	e ancillary stormwater pond.
Construction of the north perimeter road	was continued.
Duval Construction continued placin	ng clay subbase in Phase 2-C.
Recompaction of the east anchor trench o	lay cap was performed. Permeability
No. 163 was retested following the compa	ction process. Our representative
observed longitudinal cracks in the asph	altic concrete pavement on the main
roadway. The cracks were observed in th	ne right wheel path of the right
lane of the main roadway between Sta. 40	+00 and Sta. 50+00. Mr. Doug Hurst of
England, Thims and Miller was informed o	of the cracks.
<u> </u>	
	1 11
	1 /house / Can
nspector Harlon Wiggins	Reviewed by Reviewed B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE May 29, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer:	ing, Inc. (LAW) visited the subject project
on May 29, 1992. The purpose of this	visit was to perform construction materials
testing for the subject project.	
Barco Duval achieved compaction	on the initial 6-inches of limerock base on
the north perimeter road from Sta. 113	3+00 to Sta. 102+00. Barco Duval began
placing the final lift of limerock in	this area.
Duval Construction began placing	clay subbase on Phase 2-C. Grading of
Phase 2-B was begun on section No. 1.	As-built elevations on the 10th
section of Phase 2-A were achieved on	May 28, 1992.
Permeability Nos. 231 through 230	6 were obtained on the 9th and 10th sections
of Phase 2-B, respectively.	
InspectorHarlon Wiggins	Reviewed by April C. Cal



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 1, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the subject project
on June 1, 1992. The purpose of this	visit was to perform construction material
testing for the subject project.	
Barco Duval achieved compaction o	n the finished limerock base on the north
perimeter road. The north perimeter r	oad was primed and sanded from Sta. 113+00
to Sta. 102+00.	<u> </u>
Arco Construction placed concrete	in the spillway for the ancillary
stormwater retention pond.	
Construction Industries Division	placed concrete in the battery and waste
oil storage slab.	
Duval Construction continued to p	lace clay subbase in Phase 2-C. Grading
was continued on Phase 2-B. Permeabil	ity Nos. 237 through 239 were obtained
on the 1st section of Phase 2-C.	
	•
	_
Inspector Harlon Wiggins	Reviewed by Jove C. Col
	Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

Page 1 of 2

## **RECORD OF DAILY OBSERVATION**

DATE June 2, 1992

Client <u>Waste Management, Inc.</u>	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on June 2, 1992. The purpose of this vis	sit was to perform construction material
testing for the subject project.	
Duval Construction continued to place	ce clay subbase in Phase 2-C. Grading
was continued on Phase 2-B. As-built ele	evations and clay subbase thicknesses
were found to be acceptable on the 1st ar	nd 2nd sections of Phase 2-B.
Construction Industries Division con	ntinued to place the form work and grade
the 30' x 300' non-contract drop-off slab	o on grade. Materials were moved to
the ancillary stormwater retention pond t	to begin constructing the oil/grease
skimmer for the spillway.	
Jax Utilities began installing the s	secondary sump pipe for Phase 1-C.
Clay subbase permeabilities were reported	for the 6th, 7th and 8th sections of
Phase 2-B. The permeability retest for t	the east anchor trench clay cap on
Phase 1-B was reported, also. Permeabili	ty Nos. 240 through 242 were obtained
on the 2nd section of Phase 2-C.	
Inspector Harlon Wiggins	Reviewed by Moure C. Co. Chief Englander Technique
	Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE	June	2,	1992

Fage 2 of 2

	·	
ent <u>Waste Management</u> , Inc.	Senior T	echnician <u>Harlon Wiggins</u>
ject Trailridge Landfill	Technici	an
N Job Number <u>446-01631-01</u>	Technici	an
REPORT	OF PERMEABILITY COI	EFFICIENT
PERMEABILITY	COEFFICIENT OF	COEFFICIENT OF
NUMBER	PERMEABILITY	PERMEABILITY (REQUIRED)
213	$9.7 \times 10^{-6}$	-1.0 x 10 <sup>-5</sup>
216	$7.3 \times 10^{-9}$	11 11
219	$1.0 \times 10^{-7}$	n n
220	7.3 x 10 <sup>-6</sup>	11 11
221	2.7 x 10 <sup>-8</sup>	11 11
222	6.4 x 10 <sup>-7</sup>	11 11
223	6.7 x 10 <sup>-9</sup>	11 11
224	1.5 x 10 <sup>-6</sup>	11 11
225	1.3 x 10 <sup>-7</sup>	11 11
226	5.6 x 10 <sup>-6</sup>	11 11
227	4.6 x 10 <sup>-7</sup>	11 11
228	9.5 x 10 <sup>-7</sup>	11 11
229	5.0 x 10 <sup>-7</sup>	11 11
230	7.3 × 10 <sup>-8</sup>	-1.0 x 10 <sup>-7</sup>
· · · · · · · · · · · · · · · · · · ·		
<del>-, -i</del> -		
	<del></del>	0.

Inspector .

Harlon Wiggins

Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE <u>June 3, 1992</u>

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the subject project
on June 3, 1992. The purpose of this	visit was to perform construction material
testing for the subject project.	· · · · · · · · · · · · · · · · · · ·
Mr. Ron Price of Barco Duval; Mr.	. Doug Hurst of England, Thims and Miller;
and Mr. Harlon Wiggins of LAW met to	discuss the S-I asphaltic concrete on the
main roadway. Mr. Price stated that A	Anderson-Columbia, Inc. were ready for
retests on the asphaltic concrete. La	AW stated that the contractor's testing
was performed in the wheel paths only.	
asphalt mix design would be used as th	ne mix design met City of Jacksonville
	Barco Duval confirming the revised mix
design represented the in-place asphal	
Mr. Hurst and Mr. Price were info	ormed LAW will retest the asphaltic
	the landfill will not be in operation.
	the asphaltic concrete in the wheel paths
of the roadway.	
Inspector <u>Harlon Wiggins</u>	Reviewed by SMANTB Willes  Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 4, 1992

· · · · · · · · · · · · · · · · · · ·	•
Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer	ring, Inc. (LAW) visited the subject
project on June 4, 1992. The purpose	of this visit was to perform
construction materials testing.	
Duval Construction did not place	clay subbase due to the pit being too
wet to work.	
Barco Duval reworked the haul ro	ads to obtain access to the site. Our
representative observed the leachate	collection trench in Phase 2-A had
"silted in" west of the interceptor d	itch. Mr. Ron Taylor of Barco Duval
was informed the leachate collection	trench needed to be cleaned out to
allow the water trapped in the leacha	te collection trench to drain.
Our representative observed the	fill material on the northside of the
water treatment plant footings had wa	shed out. Mr. Eddie Chance of Jax
Utilities was informed to place fill	material on the northside of the water
treatment plant and slope the fill ma	terial down to the silt screen.
Undermining of the footings had not o	ccurred prior to this inspection.
Mr. Doug Hurst of England, Thims and	Miller was informed of the above noted
items.	
LBR No. 38 was obtained on the s	subgrade in the non-contract dropoff area.
Mr. Ron Taylor of Barco Duval was inf	formed a 3 to 4 inch layer of organics was
on the surface. Mr. Taylor informed	LAW that approximately 6-inches would be
removed to obtain the finished subgra	de elevation.
Inspector Harlon Wiggins	Reviewed by Sylint 13. Wildes  Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 5, 1992

Project	Client Waste Management, Inc.	Senior Technician Harlon Wiggins
A representative of Law Engineering, Inc. (LAW) visited the subject project on June 5, 1992. The purpose of this visit was to perform construction materials testing for the subject project.  Duval Construction did not place clay subbase due to the clay pit being too wet.  Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	ProjectTrailridge Landfill	Technician
project on June 5, 1992. The purpose of this visit was to perform construction materials testing for the subject project.  Duval Construction did not place clay subbase due to the clay pit being too wet.  Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	LAW Job Number 446-01631-01	Technician
project on June 5, 1992. The purpose of this visit was to perform construction materials testing for the subject project.  Duval Construction did not place clay subbase due to the clay pit being too wet.  Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be		
materials testing for the subject project.  Duval Construction did not place clay subbase due to the clay pit being too wet.  Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	A representative of Law Engineering	g, Inc. (LAW) visited the subject
Duval Construction did not place clay subbase due to the clay pit being too wet.  Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	project on June 5, 1992. The purpose of	this visit was to perform construction
Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	materials testing for the subject projec	et.
Arco Construction began placing concrete ditch paving along the west perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	Duval Construction did not place cl	ay subbase due to the clay pit being
perimeter road.  Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	too wet.	
Barco Duval began grading the non-contract dropoff area to the proper subgrade elevation. The organics previously observed on the surface will be	Arco Construction began placing con	screte ditch paving along the west
subgrade elevation. The organics previously observed on the surface will be	perimeter road.	
	Barco Duval began grading the non-c	contract dropoff area to the proper
evaluated following the grading operations.	subgrade elevation. The organics previo	ously observed on the surface will be
	evaluated following the grading operation	ons.
·		
		·
Inspector Harlon Wiggins Reviewed by Sugart B. Wildes	nspectorHarlon Wiggins	Reviewed by Smant B. Wilder  Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 8, 1992

Client	Waste Management, Inc.	Senior Technician Harlon Wiggins
Project _	Trailridge Landfill	Technician
LAW Joh	Number <u>446-01631-01</u>	Technician
		100111101011
A	representative of Law Engineering,	Inc. (LAW) visited the subject project
on Jun	e 8, 1992. The purpose of this vis	it was to perform construction materials
	g for the subject project.	
T	he following permeability samples w	ere reported being slower than $-1.0 \times 10^{-5}$
These	samples were Nos. 232, 233, 236, 23	7, 240, 241 and 242.
В	arco Duval continued grading the su	bgrade in the non-contract drop-off
area.	The exterior slope of the east anch	or trench clay cap on Phase 1-B was
graded	and placement of the one foot soil	cover was started.
A	dditional testing of the type S-I a	sphaltic concrete previously placed
on the	main roadway was performed on Sund	ay, June 7, 1992. Drilled core
specim	ens were obtained at the locations	which previously failed to meet the
specif	ied compaction. (Please see the "R	eport of Asphaltic Concrete Testing"
for th	e results of these tests.)	
Du	val Construction did not place clay	subbase or the east anchor trench
clay c	ap on Phase 1-C. Mr. Jim Sloan of	Duval Construction informed LAW
that	the clay pits were too wet to load	clay.
A	rco Construction installed the sock	drain for the ground water control
for th	e west perimeter road ditch paving.	
<del>-</del>		
nspector _	Harlon Wiggins	Reviewed by Smant & Wildes  Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 9, 1992

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the subject project
on June 9, 1992. The purpose of this	visit was to perform construction material
testing for the subject project.	
Construction Industries Division	placed approximately 230 yds <sup>3</sup> of 3000 psi
concrete, produced by Florida Rock, I	nc., mix No. 42-4322. The concrete was
placed in the non-contract drop-off s	lab on grade.
Duval Construction did not place	clay subbase or the east anchor trench
clay cap, due to 1-1/2 inches of rain	recorded the previous night.
Barco Duval refilled washouts on	the haul roads. Fill material was also
placed around inlet S-99, following J	ax Utilities placing the two foot riser
on S-99.	
Arco Construction placed concrete	e ditch paving on the west perimeter road.
Arco Construction placed two panels t	oday. The first panel was placed with no
noted discrepancies. The concrete in	the second panel began to hydrate prior
to completing the concrete placement.	Arco Construction removed the second
panel. The third load of concrete ar	rived on the site with a $7-1/2$ inch slump.
Mr. Ben Allen of Arco Construction re	jcted this load of concrete.
	_
	·
nspector Harlon Wiggins	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE June 10, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineeri	ing, Inc. (LAW) visited the subject project
on June 10, 1992. The purpose of this	s visit was to perform construction material
testing for the subject project.	
Barco Duval continued to backfill	washouts on the haul roads and along the
main roadway. Excavation of the concr	rete ditch paving along the west perimeter
road was continued. The placement of	protective sand on Phase 1-C was continued.
Arco Construction continued to pl	lace concrete ditch paving along the west
perimeter road. No discrepancies were	e noted during today's concrete placement.
Duval Construction did not place	clay subbase today. 0.15 inches of
rainfall was recorded for the previous	s night. Clay subbase has not been placed
since Thursday, June 4, 1992, due to i	inclement weather. Permeability testing
has been completed for the in-place cl	lay subbase to date.
Construction Industries Division	completed saw cutting the required control
joints on the 30' x 300' non-contract	drop-off slab on grade. No visual
discrepancies were observed on the sla	ab surface.
Jax Utilities placed the 8-inch l	leachate collection pipe in the leachate
collection trench on Phase 1-C. The c	contractor then began placing the No. 3
aggregate in the leachate collection	trench.
Harlon Wiggins	Barriago To Mant B Wilde

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE June 10, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
As requested by Mrs Mary Noges of	the Florida Department of Environmental
	i) is providing the dates of protective
	-B and Phase 1-C. The dates of protective
sand placement are as follows:	·
	13, 1992 to May 8, 1992
Phase 1-B May 6,	1992 to June 3, 1992
Phase 1-C June 5	, 1992 to Present
Phase 1-C protective sand placemen	nt has not been completed as of this date.
	<del></del>
·	·
<del></del>	
	·
nspector <u>Harlon Wiggins</u>	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 11, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the subject project
on June 11, 1992. The purpose of this	visit was to perform construction materials
testing for the subject project.	
Barco Duval achieved compaction o	n the operations building access road and
the non-contract drop-off area stabili	zed subgrade. Mr. Ron Taylor of Barco
Duval was informed the standing water	at the east end of the non-contract
drop-off area needed to be removed to	complete testing of the stabilized
subgrade.	
Sunshine State Surveyors informed	LAW, National Seal had requested the
layout of the rain flap running east a	nd west on the ridge between Phase 2-A
and 2-B at Sta. 95+60. Our representa	tive confirmed with Mr. Doug Hurst of
England, Thims and Miller, no rain fla	p was scheduled at that location.
Jax Utilities continued pumping t	he water out of Phase 1-B. Arco
Construction continued placing concret	e ditch paving along the west perimeter
road.	
_	
nspector Harlon Wiggins	Reviewed by Smant 13. Wilder Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 12, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
DAVV Job Number	rechnician
A representative of Law Engineering,	Inc. (LAW) visited the subject project
on June 12, 1992. The purpose of this vi	sit was to perform construction material
testing for the subject project.	
Duval Construction achieved as-built	elevations on the leachate collection
trench of Phase 2-A. The as-built elevat	ions were performed from Sta. 106+00
to Sta. 111+00 of the leachate collection	trench. The east anchor trench clay
cap was completed on Phase 1-B. Sunshine	State Surveyors were rescheduled for
2:00 P.M. to complete the as-built eleva-	tions on Phase 1-B.
<del></del>	
en e	
nspector <u>Harlon Wiggins</u>	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 13, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineer:	ing, Inc. (LAW) visited the subject project
on June 13, 1992. The purpose of this	s visit was to perform construction material
testing for the subject project.	
Arco Construction continued to p.	lace concrete ditch paving along the west
perimeter road.	
Barco Duval continued excavating	the concrete ditch paving along the west .
perimeter road to the finished subgrad	de elevation.
Jax Utilities achieved compaction	n on the 15-inch RCP between inlets AS-8
and AS-9.	
Our representative informed Tony	of National Seal Company, employees of
National Seal Company had violated the	e code of Federal Regulations for not
wearing hard hats (Section 1926.100)	and riding on construction equipment
(Section 1926.601[8]).	
Inspector Harlon Wiggins	Reviewed by Sayant B. Wildes  Bryant H. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 15, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on June 15, 1992. The purpose of this v	isit was to perform construction material
testing for the subject project.	`
One and one-half inches of rain was	recorded for the previous weekend.
Todays weather is partly cloudy with a 4	O percent rain chance.
Barco-Duval continued to place prot	ective sand on Phase 1-C. Limerock
placement was continued on the non-contr	act drop-off area. The haul roads were
maintained.	
Duval Construction did not place cl	ay subbase today. Clay subbase has not
been placed since June 4, 1992 due to in	clement weather.
Construction Industries Division co	ntinued to construct the oil/grease
skimmer for the ancillary stormwater ret	ention pond.
	·
nspector <u>Harlon Wiggins</u>	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 16, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
•	
LAW Job Number <u>446-01631-01</u>	Technician
	Inc. (LAW) visited the subject project
on June 16, 1992. The purpose of this vis	sit was to perform construction material
testing for the subject project.	
Barco Duval continued placing protect	ive sand on Phase 1-C. Compaction was
achieved on the initial lift of limerock b	pase on the operations building access
road.	
Arco Construction continued placing o	concrete ditch paving along the west
perimeter road.	
Duval Construction continued placing	clay subbase in Phase 2-C.
Permeability sample Nos. 243 through 248 w	were obtained on the 3rd and 4th
sections of Phase 2-C, respectively.	
	A STATE OF THE STA
·	
<del></del>	
	·
	·
nspector Harlon Wiggins	Reviewed by Smant B. Wildes Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 17, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
	isit was to perform construction material
testing for the subject project.	
	was recorded from the previous night.
Duval Construction attempted to place cl	
	ng concrete ditch paving along the west
perimeter road.	ng concrete ditth paving along the west
perimeter road.	<del>-</del>
	·
nspector Harlon Wiggins	Reviewed by Smant B. Wilder Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 18, 1992

		•
Client	Waste Management, Inc.	Senior Technician Harlon Wiggins
Project	Trailridge Landfill	Technician
LAW Job Nu	umber 446-01631-01	Technician
A re	epresentative of Law Engineering,	Inc. (LAW) visited the subject project
on June	18, 1992. The purpose of this vi	sit was to perform construction material
testing	for the subject project.	
Baro	co Duval continued to place prote	ctive sand on Phase 1-C. The access
ramp to 1	Phase 2-A is completed up to the	perimeter of the anchor trench.
Following	g completion of the anchor trench	end liner detailing, Barco Duval plans
to comple	ete the ramp and begin stockpilin	g protective sand on Phase 2-A.
Backfill	ing of the washouts along the mai	n roadway was continued.
Arco	Construction continued to place	concrete ditch paving along the west
perimeter	r roadway.	
Duva	al Construction continued to plac	e clay subbase in Phase 2-C. As-built
elevation	ns and clay subbase thicknesses w	ere found to be acceptable on section
Nos. 3,	4 and 5 of Phase 2-B. No permeab	ility samples were obtained on the 5th
section o	of Phase 2-C. Clay was not place	d in the leachate collection trench
due to the	he subgrade needing to be reworke	d.
	· · · · · · · · · · · · · · · · · · ·	
Inspector	Harlon Wiggins	Reviewed by SMAnt B. Willy

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 19, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project _Trailridge Landfill	· · · · · · · · · · · · · · · · · · ·
•	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineerin	g, Inc. (LAW) visited the subject project
on June 19, 1992. The purpose of this	visit was to perform construction material
testing for the subject project.	
Barco Duval continued placing prot	ective sand on Phase 2-A. Compaction was
achieved on the stabilized subgrade on	the west end of the non-contract drop-off
area, and the initial lift of limerock	in the non-contract drop-off area.
Arco Construction continued placin	g concrete ditch paving along the west
perimeter road.	
Duval Construction continued placi	ng clay subbase in Phase 2-C. As-built
elevations and clay subbase thicknesses	were found to be acceptable on the
6th, 7th and 8th sections of Phase 2-B.	Clay permeability Nos. 249 through
254 were obtained on the 5th and 6th se	ctions of Phase 2-C, respectively.
InspectorHarlon Wiggins	Reviewed by Ismant 13. Wilder Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE <u>June 22, 1992</u>

Client Waste Management, Inc.	Senior Technician Harlon Wiggins	
ProjectTrailridge Landfill	Technician	
LAW Job Number <u>446-01631-01</u>	Technician	
		<del>_</del>
	ng, Inc. (LAW) visited the subject proje	
	visit was to perform construction mater	ial
testing for the subject project.	·	
	tective sand on Phase 2-A. The final li	.ft
of limerock was placed in the non-contr	ract drop-off area.	
Arco Construction continued placin	ng concrete ditch paving along the west	
perimeter road.		
Duval Construction continued place	ing clay subbase on Phase 2-C. As-built	
elevations were performed on the leacha	ate collection trench in Phase 2-B, from	
Sta. 101+00 to Sta. 104+00.		
de liste des p	A SENTENDE WITH ANY DESCRIPTION OF THE PROPERTY OF THE PROPERT	<del></del> .
	<del></del>	
	<del></del>	
		$\dashv$
		<u> </u>
Inspector Harlon Wiggins	Reviewed by SMANT S Wildes Bryant B. Wildes	_



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 23, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
	isit was to perform construction material
testing for the subject project.	
	sawcutting the concrete ditch paving
along the west perimeter road. The 18-i	<del></del>
drop-off area and the operations area wa	
Jax Utilities placed the primary le	achate collection pipe and No. 3
aggregate in Phase 1-C.	
Duval Construction completed placin	ng clay subbase up to Sta. 111+00 of
Phase 2-C. Clay subbase material was th	en stockpiled on the east end of
Phase 2-B, at Sta. 111+00. The east and	hor trench clay cap placement began
on Phase 1-C. Clay permeability Nos. 2	55 through 260 were obtained on the
7th and 8th sections of Phase 2-C. The	9th and 11th sections were not
sampled due to the on site accident and	inclement weather.
**************************************	CONTRACTOR OF THE PROPERTY OF
·	
Inspector Harlon Wiggins	Reviewed by SMANT B. Wilder Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 24, 1992

Client _Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer	ing, Inc. (LAW) visited the subject project
on June 24, 1992. The purpose of this	s visit was to perform construction material
testing for the subject project.	
Barco Duval continued placing pro	otective sand on Phase 2-A. The subgrade
on Phase 2-B was reworked from Sta. 1	13+00 to Sta. 113+50. Fill material was
placed on the administration building	pad to achieve subgrade elevation.
Duval Construction continued place	cing the east anchor trench clay cap on
Phase 1-C. No work was performed on	the clay subbase in Phase 2-B or 2-C, due
to the clay being too wet to work. On	ne inch of rainfall was recorded from the
previous night.	
Arco Construction placed the con-	crete in the operations building and
non-contract drop-off area curb and g	utter.
Clay permeability Nos. 261 throu	gh 266 were obtained on the 9th and 10th
sections of Phase 2-C.	
Mr. Doug Hurst of England, Thims	and Miller requested LAW inspect the
first course of asphaltic concrete al	ong with Mr. Ron Price and Mr. Ron Taylor
of Barco Duval; Mr. Buckley Williams	of Jax Utilities; and Mr. Robert Bates
and Associates temporary on site repr	esentative.
Inspector <u>Harlon Wiggins</u>	Reviewed by Smant 18. William Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE June 24, 1992

Client .	Waste Management, Inc.	Senior Technician Harlon Wiggins
Project	Trailridge Landfill	Technician
LAW Jo	b Number <u>446-01631-01</u>	Technician
	The items observed during this in	spection are as follows:
1. I	ongitudinal cracking was observed	from Sta. 18+50 to Sta. 20+00 in the
r	ight wheel path of the right lane	of the main roadway.
2. I	ongitudinal cracking of the aspha	ltic concrete from Sta. 30+00 to Sta.
4	5+00 of the right lane of the mai	n roadway, in the right wheel path.
3. A	deflection of 2-1/2 inches was o	bserved in the right wheel path of the
r	ight lane of the main roadway fro	om Sta. 58+00 to Sta. 59+00.
4. I	solated longitudinal cracks were	observed from Sta. 60+00 to Sta. 70+00
a	long the edge of the right lane a	and in the right wheel path of the right
1	ane.	·
5. L	ongitudinal cracking was observed	along the right wheel path of the
r	ight lane from Sta. 82+00 to Sta.	84+00 of the main roadway.
	Locations were estimated from str	ucture locations and roadway curb stations.
		· · · · · · · · · · · · · · · · · · ·
	·	
- <del></del> -		
· <u>-</u> -		
nspector	Harlon Wiggins	Reviewed by Emant B. Wildes  Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE \_\_June 25, 1992

•	
Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	g, Inc. (LAW) visited the subject project
on June 25, 1992. The purpose of this v	visit was to perform construction material
testing for the subject project.	
Barco Duval continued placing prote	ective sand on Phase 2-A. Mr. Doug Hurst
of England, Thims and Miller indicated t	the protective sand was being placed
within three feet of the anchor trench.	Mr. Ron Taylor of Barco Duval was
informed by Mr. Jim Johnson of Jax Utili	lties, the clay cap extended 16 feet
inside the anchor trench, and the protect	ctive sand shall be removed to allow
for placement of the clay cap.	
Jax Utilities began placing the 4-i	Inch force main in the east anchor trench
clay cap on Phase 1-C.	
Arco Construction and Duval Constru	action were not on site today.
Inspector Harlon Wiggins	Reviewed by Smant B. Wilder Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## **RECORD OF DAILY OBSERVATION**

DATE June 26, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
•	
LAW Job Number 446-01631-01	Technician
A representative of law Engineer	ing, Inc. (LAW) visited the subject project
	s visit was to perform construction material
testing for the subject project.	visit was to periorm construction material
<del></del>	e subgrade on the tie in of Phase 2-B and
Phase 2-C to Phase 1. The interceptor	
	the non-contract drop-off area, with the
exception of the east end of the limer	<del></del>
	·
	· · · · · · · · · · · · · · · · · · ·
Inspector Harlon Wiggins	Reviewed by SMant 13. WWW. Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE June 29, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Enginee	ering, Inc. (LAW) visited the subject project
on June 29, 1992. The purpose of th	nis visit was to perform construction material
testing for the subject project.	
Approximately one inch of rainf	all was recorded for the previous day. Mr.
Ron Taylor of Barco Duval was inform	med the relocated interceptor ditch had silted
in and blocked the rain water flow.	The blockage allowed the rain water to pond
at the phase line of Phase 1-B. Mr.	Taylor began moving equipment into the area
to clear the blockage in the ditch a	and drain the ponded water. Mr. Tom Nelson
of Waste Management, Inc. and Mr. Jo	ohn Gillyard of Geosyntec, Inc., were
informed of the ponding water coveri	ng the rain flap on the west end of
Phase 1-B. Mr. Nelson and Mr. Gilly	vard were informed National Seal was moving
heavy equipment through the ponded w	vater along the rain flap of Phase 1-B.
Duval Construction did not work	on site today, due to the clay being too
wet. Barco Duval continued placing	protective sand on Phase 2-A.
nspector <u>Harlon Wiggins</u>	Reviewed by EMANT 5. Wilde. Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE June 30, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
	ng, Inc. (LAW) visited the subject project visit was to perform construction material
testing for the subject project.  Barco Duval continued placing pro	tective sand on Phase 2-A. Duval
	o the clay being too wet. 0.7 inches of day. The clay permeabilities for the 6th
through the 10th sections of Phase 2-0 met or exceeded the specified requirem	
Inspector Harlon Wiggins	Reviewed by Smant B. Wilder Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 1, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering,	Inc. (LAW) visited the subject project
on July 1, 1992. The purpose of this vis	it was to perform construction materials
testing for the subject project.	
2-3/4 inches of rainfall was recorde	d from the previous evening. Inlets
S24 and S25 were exposed due to erosion f	
east-west interceptor ditch. A large was	hout around the inlets removed the
fill material from around and underneath	
between the inlets.	
The north anchor trench clay cap on	Phase 1-A near station 124+00 eroded
and blocked the swale west of inlet S-21.	The relocated north-south interceptor
ditch on Phases 2-B and 2-C eroded and po	nded water at the Phase 1-B, 2-B Phase
line.	
The geosynthetic liner on Phase 1-C	at the east end of the temporary end
treatment was washed out and water was ru	nning out from between the primary
and secondary liners.	
Mr. Jim Johnson of Jax Utilities and	Mr. Ron Taylor of Barco Duval were
aware of the items previously noted.	
nspector <u>Harlon Wiggins</u>	Reviewed by Smant B Wilder Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE \_\_\_\_July 2, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
	Senior recrinician
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer	ring, Inc. (LAW) visited the subject project
on July 2, 1992. The purpose of this	visit was to perform construction materials
testing for the subject project.	
Barco Duval continued backfillin	g washouts along the main roadway.
Excavation of the stormwater retention	on pond was continued. Work was limited
due to the high water level in the po	ond.
Jax Utilities placed additional	pumps in Phase 1-B to remove the rain water.
The west perimeter road ditch paving	is blocked and ponding water due to erosion
of the slope west of the ditch paving	<u>;.                                    </u>
	· · · · · · · · · · · · · · · · · · ·
	·
	. <u></u>
Inspector <u>Harlon Wiggins</u>	Reviewed by Smant B. Wildes  Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 6, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	
DAVV Job Number	Technician
A representative of Law Engineering,	Inc. (LAW) visited the subject project
on July 6, 1992. The purpose of this vis	it was to perform construction materials
testing for the subject project.	
Barco Duval continued placing protec	tive sand on Phase 2-A. Compaction was
achieved on the limerock base on the east	end of the non-contract drop-off area.
Compaction was achieved on the subgrade o	f Phase 2-B and Phase 2-C. Barco Duval
performed additional clearing north of the	administration building pad. Compaction
was achieved on the operations building p	arking lot stabilized subgrade.
Duval Construction began placing the	west anchor trench clay cap on Phase
2-A. Mr. Doug Hurst of England Thims and	Miller informed Mr. Hugh McCrae of
Duval Construction, the clay berm was not	being compacted and shall be removed
and replaced.	
	·
Inspector Harlon Wiggins	Reviewed by Sayant B. Wilder

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE July 7, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on July 7, 1992. The purpose of this vi	sit was to perform construction materials
testing for the subject project.	
Barco Duval continued placing protect	ctive sand on Phase 2-A. The limerock
base was placed in the operations building	ng parking lot.
Duval Construction placed clay subb	ase on Phase 2-B. The placement of the
west anchor trench clay cap was continued	d on Phase 2-A to the north anchor trench
on Phase 2-A.	
to di dadamangangganda mang ganggang di digiti di dagan di digiti di dagan	The Control of the Control of Con
<del></del>	
Harlon Wiggins	Baylowed by SMant 13 Wilde

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE 7/7/92

Client _	Waste Management, Inc.	Senior Technician
Project .	Trailridge Landfill	Technician Aaron Googins
LAW Job	Number <u>446-01631-01</u>	Technician
As	requested, a representative o	f Law Engineering, Inc. (LAW) visited the
Turkey	Ridge borrow pit on July 7, 19	92. The purpose of this visit was to
monitor	excavation of the cushion san	d for the Trailridge Landfill.
Ap	proximately 2227 yds <sup>3</sup> of sand	was excavated on July 7, 1992.
<u></u>		
	·	
	· · · · · · · · · · · · · · · · · · ·	
<u></u>		
	·	
 	<u> </u>	
	·····	
		<u> </u>
	·	
Inspector	Aaron Googins	Reviewed by SMANT B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE 7/8/92

Client Waste Management, Inc.	Senior Technician
ProjectTrailridge Landfill	Technician Aaron Googins
LAW Job Number <u>446-01631-01</u>	Technician
	· · · · · · · · · · · · · · · · · · ·
As requested, a representative of I	Law Engineering, Inc. (LAW) visited the
Turkey Ridge borrow pit on July 8, 1992	. The purpose of this visit was to
monitor excavation of the cushion sand	for the Trailridge Landfill.
Approximately 2040 yds <sup>3</sup> of sand was	s excavated on July 8, 1992.
	·
·	
	<del></del>
Inspector Aaron Googins	Reviewed by Smullet 13. William Bryant B. Wildes

# 4

### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 8, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineerin	g, Inc. (LAW) visited the subject project
on July 8, 1992. The purpose of this v	isit was to perform construction materials
testing for the subject project.	
Barco Duval continued placing prot	ective sand on Phase 2-A. Compaction
was achieved on the finished limerock be	ase on the operations building parking
lot.	
Gradation sample No. 11 was obtained	ed on the stockpiled aggregate representing
the leachate collection trench on Phase	2-A.
	<u> </u>
Ospector Harlon Wiggins	Reviewed by SMANTB, WILLIAM

Bryant B. Wildes
Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 9, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	_ Technician
LAW Job Number <u>446-01631-01</u>	
DAVY Job Number	_ Technician
A representative of Law Engineer:	ing, Inc. (LAW) visited the subject project
	visit was to perform construction materials
testing for the subject project.	
	otective sand on Phase 2-A. The prime coat
was placed on the limerock base on the	e non-contract drop-off area and the
operations building parking lot, respe	ectively.
Duval Construction continued place	cing the west anchor trench clay cap on
Phase 2-A. Clay subbase placement was	s continued on Phase 2-B. Clay subbase was
placed on section Nos. 11 and 12 of Pl	hase 2-B. Mr. Jim Johnson of Jax Utilities
was informed the clay subbase shall be	e placed on the available subgrade in the
13th section of Phase 2-B, as was disc	cussed in the previous scheduling meetings.
Permeability sample Nos. 270 through 2	275 were obtained on the 11th and 12th
sections of Phase 2-B, respectively.	
Gradation No. 12 was obtained on	the stockpiled aggregate for the leachate
collection trench on Phase 2-A, as gra	adation No. 11 failed to meet the specified
requirements.	
Inspector Harlon Wiggins	Reviewed by Bryant B. Wilder
	Dijone D. Wildes

Consulting & Design Engineers 3131 St. Johns Bluff Road So. Jacksonville, FL 32216 904-642-8990 **PRINCIPALS** 

James E. England, P.E., President Robert E. Thims, V.Pres., Sec. Douglas C. Miller, P.E., V. Pres. N. Hugh Mathews, P.E., V. Pres.

MEMORANDUM TO:

Jim Horton, P.E.

MEMORANDUM FROM:

Douglas W. Hurst, P.E.

REFERENCE:

Clay Subbase Thickness Testing - Phase IIC

Trail Ridge Landfill

ET&M NO. E91-156-1

DATE:

July 13, 1992

I personally performed the following thickness tests on the clay subbase on the west berm of the Phase IIC area. One test was taken in a localized depression and failed to meet the specified thickness criteria. Additional material of the same type was obtained from the clay stockpile in Phase IIC, was placed in the depressed area and compacted, and a retest indicated that the area meets the specified thickness criteria.

TEST NO.	LOCATION	TIME	DATE	THICKNESS	COMMENTS
1	91+10 N 100+90 E	3:20 PM	7-10-92	8"	
2	91+85 N 100+87 E	3:25 PM	7-10-92	4"	FAILED
3	91+90 N 100+87 E	3:27 PM	7-10-92	9"	
4	91+85 N 100+87 E	3:37 PM	7-10-92	9"	RETEST OF #2

cc:

Harlon Wiggins, Law

Doug Miller, ETM



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE July 13, 1992

Client Waste Managmenet, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering,	Inc. (LAW) visited the subject project
on July 13, 1992. The purpose of this vi	sit was to perform construction material
testing for the subject project.	·
Barco Duval continued to place prote	ective sand on Phase 2-A. Duval
Construction continued to place the west	anchor trench clay cap on Phase 2-A
and Phase 2-B. Mr. Hugh McCrae informed	LAW the Phase 2 clay berm should be
compacted sufficiently to allow for perme	eability testing.
Gradation No. 12 was reported passin	ng the specified gradation requirements.
Inspector Harlon Wiggins	Reviewed by Surant B. Wilder
	Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 14, 1992

Clientwaste Management, Inc.	Senior Technician
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineeri	ing, Inc. (LAW) visited the subject project
on July 14, 1992. The purpose of this	visit was to perform construction material
testing for the subject project.	
Barco Duval continued placing pro	otective sand on Phase 2-A. Duval
Construction continued placing the wes	st anchor trench clay cap on Phase 2-B.
The clay subbase on the 1st, 2nd and 3	3rd sections of Phase 2-C were prepared for
liner placement. Our representative m	net with Mr. Doug Hurst of England-Thims
and Miller concerning grade stakes alo	ong the east-west ridge between Phase 2-B
and 2-C had been broken off above the	clay subbase and covered with liner.
Our representative recommended to Mr.	Hurst, the clay subbase be certified as
ready for liner placement but not rele	eased for liner construction until the
broken grade stakes were removed from	the clay subbase along the ridge line.
National Seal removed the grade stakes	through Sta. 104+00, and the clay
subbase was released for liner constru	oction. Mr. Jack McNugh of National Seal
was informed, our representative or Mr	. Hurst will verify all broken grade
stakes are removed as the clay subbase	e is certified throughout Phase 2-C.
Jax Utilities removed inlet S-24	and the 42" RCP between S-24 and S-25.
Sock drain was placed in the excavation	n and the trench backfilled to the
invert of the east-west interceptor di	tch.
<del></del>	
espectorHarlon Wiggins	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 15, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number446-01631-01	Technician
A representative of Law Engineeri	ing, Inc. (LAW) visited the subject project
on July 15, 1992. The purpose of this	visit was to perform construction material
testing for the subject project.	·
Barco Duval did not haul protecti	ve sand. Protective sand placement is
scheduled to continue on Monday, July	20, 1992.
Duval Construction continued place	ing the north anchor trench clay cap on
Phase 2-A. The geosynthetic liner on	the west berm of Phase 2-C has not been
completed.	
The clay subbase on the 4th and 5	oth sections of Phase 2-C was certified
today. Mr. Doug Hurst of England, Thi	ms and Miller informed LAW the broken
grade stakes were removed on the remai	ning ridge line of Phase 2-B and 2-C.
Jax Utilities achieved compaction	beneath the 42" RCP between inlets
S-24 and S-25. The 42" RCP was laid a	and S-24 reset. Compaction will be
completed on the backfill on July 16,	1992.
nspector Harlon Wiggins	Reviewed by Sylant B. Wildes  Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE July 16, 1992

ClientWaste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	ng, Inc. (LAW) visited the subject project
on July 16, 1992. The purpose of this	visit was to perform construction materials
testing for the subject project.	
A rain fall of 0.5 inches was reco	orded for the previous night. Duval
Construction cancelled clay subbase ele	evations for today, as the clay was too
wet. Duval Construction continued to p	place the north anchor trench clay cap
on Phase 2-A. Permeability testing of	the Phase 2 anchor trench clay cap has
	is placed up to the clay and compaction
of the interior face of the clay cap ha	as been performed.
<del></del>	
	12.10 47 /1/01.
Harlon Wiggins	Reviewed by SMant 3 Milau

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE July 17, 1992

Client Wast	e Management, Inc.	Senior Technician Harlon Wiggins
Project <u>Trai</u>	lridge Landfill	Technician
LAW Job Numb	per 446-01631-01	Technician
A rep	resentative of Law Engineer	ring, Inc. (LAW) visited the subject project
on July 17	, 1992. The purpose of the	is visit was to perform construction material
testing for	r the subject project.	
Barco	Duval began placing the or	ne foot berm on the westside of the west
perimeter	road concrete ditch paving.	•
Duval	Construction continued pla	acing the north anchor trench clay cap on
Phase 2-A.	As builts and clay subbas	se thicknesses were found to be acceptable
on section	Nos. 11 and 12 of Phase 2-	-B. Mr. Doug Hurst of England, Thims and
Miller is	scheduled to inspect the su	ubject clay subbase at 3:00 P.M. The
following	clay permeabilities were re	eported today:
SAMPLE	COEFFICIENT OF	COEFFICIENT OF
NO.	PERMEABILITY (CM/SEC)	PERMEABILITY (CM/SEC) - REQUIRED
267	4.3 x 10 <sup>-8</sup>	$-1.0 \times 10^{-7}$
268	4.1 x 10 <sup>-8</sup>	$-1.0 \times 10^{-7}$
269	3.1 x 10 <sup>-8</sup>	$-1.0 \times 10^{-7}$
270	7.2 x 10 <sup>-8</sup>	$-1.0 \times 10^{-5}$
271	3.4 x 10 <sup>-8</sup>	$-1.0 \times 10^{-5}$
272	7.9 x 10 <sup>-8</sup>	$-1.0 \times 10^{-5}$
273	1.8 x 10 <sup>-7</sup>	$-1.0 \times 10^{-5}$
274	4.9 x 10 <sup>-8</sup>	$-1.0 \times 10^{-5}$
275	5.6 x 10 <sup>-8</sup>	-1.0 x 10 <sup>-5</sup>
·		
	Harlon Wiggins	Reviewed by SMant B. Wilder

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE July 24, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
,	ng, Inc. (LAW) visited the subject project
on July 24, 1992. The purpose of this	
materials testing for the subject proje	ect.
Duval Construction achieved the as	s-built elevations and clay subbase
thicknesses on the 6th, 7th and 8th see	ctions of Phase 2-C.
Field density tests were performed	d on the administration building isolated
footings. Fifty percent of the tests	performed failed to meet the specified
compaction. Retests will be performed	Monday, July 27, 1992.
<u> </u>	
Inspector Harlon Wiggins	Reviewed by SMANT 13 Wille

Bryant B. Wildes



# 3901 CARMICHAEL AVENUE POST OFFICE BOX 5728 JACKSONVILLE, FLORIDA 32207 (904) 396-5173

PAGE 1 OF 2

# **RECORD OF DAILY OBSERVATION**

**DATE** July 27, 1992

CLIENT Waste Management, Inc. SENIOR TECHNICIAN Harlon Wiggins		
PROJECT Trailridge Landfill TECHNICIAN  LAW PROJECT NO. 446-01631-01 TECHNICIAN		
A representative of Law Engineering, Inc. (LAW) visited the subject project on		
July 27, 1992. The purpose of this visit was to perform construction materials testing		
for the subject project.		
Construction Industries Division requested field density testing of the isolated		
footings on the administration building. The initial retest failed to meet the		
specified compaction. CID compacted the subject footings and additional compaction		
tests were performed. Two of the six footings tested failed to meet the specified		
compaction. Mr. Stanley Szmajda of CID informed LAW the two footings which failed to		
meet the specified compaction will be overexcavated and backfilled with twelve inches of		
No. 57 stone.		
Duval Construction achieved as-built elevations and clay subbase thicknesses on the		
9th and 10th sections of Phase 2-C. Placement of the west anchor trench clay cap was		
continued on Phase 2-C.		
Barco Duval moved the dragline to the north end of the stormwater retention pond.		
The dragline excavation is nearing completion. Additional excavation will be completed		
with backhoes. Preparation of the west perimeter road for limerock placement was begun		
today.		
Mr. Stanley Szmajda of CID requested additional field density testing on the		
remaining six footings in the administration building. Three of the six footings		
failed to meet the specified compaction requirements. Mr. Szajda informed LAW the		
suspect footings will be over-excavated and backfilled with No. 57 stone. A total of		
five of the twelve footings will be over-excavated and backfill with No. 57 stone,		

INSPECTOR H. Wiggins

**REVIEWEDBY** 

Bryant B. Wildes Chief Engineering Technician



### 3901 CARMICHAEL AVENUE POST OFFICE BOX 5728 JACKSONVILLE, FLORIDA 32207 (904) 396-5173

PAGE 2 OF 2

#### **RECORD OF DAILY OBSERVATION**

**DATE** July 27, 1992 CLIENT Waste Management, Inc. SENIOR TECHNICIAN Harlon Wiggins PROJECT Trailridge Landfill **TECHNICIAN LAW PROJECT NO.** 446-01631-01 TECHNICIAN as directed by Haskell's structural engineer. Mr. Doug Miller of England, Thims & Miller, Inc. stated that the deflecting pavement from Sta. 58+00 to Sta. 60+00 of the main roadway has deflected to 4 to 5 inches. Mr. Miller stated this area shall be removed and replaced prior to the final asphalt paving. Our representative informed Mr. Miller that insitu testing of the roadway materials and subgrade could be performed. Mr. Miller informed LAW to proceed with the evaluation of the roadway. Our representative discussed the roadway deflection with Mr. Randy Knott of LAW. Mr. Knott agreed that three hand auger boring/dynamic cone penetrometer tests to a depth of five feet would be acceptable. Mr. Ron Price of Barco Duval was informed of the testing to be performed and the testing will be performed Wednesday, July 29, 1992 as requested by Mr. Price.

**REVIEWEDBY** 

Bryant B. Wildes

Chief Engineering Technician

Harlon Wiggins

INSPECTOR



# 3901 CARMICHAEL AVENUE POST OFFICE BOX 5728 JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

**DATE** July 28, 1992

CLIENT Waste Management, Inc.	SENIOR TECHNICIAN Harlon Wiggins
PROJECTTrailridge Landfill	TECHNICIAN
LAW PROJECT NO. 446-01631-01	TECHNICIAN
A representative of Law Engineering	ng, Inc. (LAW) visited the subject project on
July 28, 1992. The purpose of this vis	sit was to perform construction materials testing
for the subject project.	
Jax Utilities ran the two inch wat	er service across the east perimeter road to the
leachate containment area.	
Construction Industries Division p	placed the concrete in the isolated footings on
the administration building.	
Duval Construction continued to pl	lace clay subbase on Phase 2-C. The contractor
changed clay sources and Mr. Jim Horton	of LAW was informed of the change in clay
material.	
·	
	· · · · · · · · · · · · · · · · · · ·
INSPECTOR Harlon Wiggins	REVIEWEDBY Smart B. Wildes  Bryant B. Wildes



# 3901 CARMICHAEL AVENUE POST OFFICE BOX 5728 JACKSONVILLE, FLORIDA 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

**DATE** July 29, 1992

CLIENT Waste Management, Inc. SENIOR TECHNICIAN Harlon Wiggins
PROJECT _Trailridge Landfill TECHNICIAN
LAW PROJECT NO. 446-01631-01 TECHNICIAN
A representative of Law Engineering, Inc. (LAW) visited the subject project on
July 29, 1992. The purpose of this visit was to perform construction materials testing
for the subject project.
Two hand auger/dynamic cone penetrometer tests were performed on the deep pavement
deflection on the main roadway between Sta. 58+00 and Sta. 60+00. The results of
these tests were reported to Mr. Jim Horton of LAW. Present during testing were
Mr. Doug Hurst of England, Thims & Miller, Inc.; Mr. Buckley Williams of Jax Utilities;
Mr. Charlie Barco, Mr. Ron Price and Mr. Ron Taylor of Barco Duval; and Mr. Jerry
Tillman of Anderson Columbia.
Duval Construction placed clay subbase on the 11th and 12th sections of Phase
2-C: Clay permeabilities 278 through 282 were obtained on the completed clay subbase.
INSPECTOR Harlon Wiggins REVIEWEDRY SAMONT B WILLIAM

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE <u>August 18, 1992</u>

<b></b>	77 1 77 1
Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the subject project
on August 18, 1992. The purpose of th	is visit was to report clay permeability
results for the Phase 2 anchor trench	clay cap.
Permeability sample Nos. 287, 288,	291, 294 and 299 failed to meet the
specified coefficient of permeability	$(-1.0 \times 10^{-7})$ . Mr. Buckley Williams of
Jax Utilities was informed of the loca	tions of the failing permeabilities.
Mr. Ron Taylor of Barco Duval was also	informed of the failing permeabilities.
Mr. Taylor was informed of excessive s	and pockets and sand seams in the clay
on the Phase 2 anchor trench clay cap.	
·	
	EAM ant 12 In til No.
Inspector Harlon Wiggins	Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE <u>August 22, 1992</u>

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
	_
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineerin	ng, Inc. (LAW) visited the subject project
on August 22, 1992. The purpose of thi	s visit was to observe the placement of
the final course of FDOT Type S-I aspha	altic concrete for the subject project.
Anderson-Columbia, Inc. began plac	ing the FDOT Type S-I asphaltic concrete
on the non-contract drop-off area. Pla	cement was begun on the main roadway
after the existing asphaltic concrete h	and dried. Petromat and leveling courses
were placed in the areas designated by	LAW/ETM.
The deep rut between Sta. 58+00 an	d Sta. 60+00 was leveled with two
leveling courses and compacted as one c	course. Mr. Jerry Tillman of Anderson
Columbia, Inc. was informed this proced	ure was unacceptable. Mr. Tillman
compacted this area with a loaded dump	truck. A nuclear density tests was
performed in this area and found to exc	eed the minimum 95 percent compaction
required. Mr. Tillman was informed And	erson Columbia, Inc. will maintain
responsibility for this area, as it was	not constructed according to the
memorandum generated by England, Thims	& Miller, Inc. on August 6, 1992.
Placement of the final course of F	DOT Type S-I was begun on the right
lane of the main roadway. Placement be	gan at Sta. 104+00±, and ended at Sta.
77+00±.	
-	
Uanlan Witadaa	Reviewed by Smant B Wilder
nspectorHarlon Wiggins	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE August 23, 1992

Client Waste Management, Inc. Senio	r Technician <u>Harlon Wiggins</u>
Project Trailridge Landfill Techn	ician
LAW Job Number <u>446-01631-01</u> Techn	ician
A representative of Law Engineering, Inc.	(LAW) visited the subject project
on August 23, 1992. The purpose of this visit	was to observe the placement of
FDOT Type S-I asphaltic concrete for the subject	t project.
Anderson-Columbia, Inc. completed placing	the petromat in the areas
designated by LAW/ETM. Asphaltic concrete place	ement was begun at Sta. 77+00±,
of the right lane and continued to Sta. 11+20± of	of the right lane. The contractor
then began placement from Sta. 11+20± of the les	ft lane to Sta. 30+00± of the
left lane.	
The existing course of asphaltic concrete v	was yielding at the time of
paving. The final course of asphaltic concrete	was placed and began yielding
during compaction. The yielding was observed or	n the right and left lanes of
the roadway from Sta. 11+20± to Sta. 15+00±. M	. Ron Price of Barco Duval
and Mr. Doug Hurst of England, Thims & Miller,	Inc. were present during paving
operations this weekend.	
	•
•	
nspector Harlon Wiggins Reviews	ed by Smant B. Wilder
Tighterior Tighterior	Bryant B. Wildes
	Chief Engineering Technician



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE 8/24/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	•
	Technician
LAW Job Number 446-01631-01	Technician
	, Inc. (LAW) visited the subject project
on August 24, 1992. The purpose of this	
FDOT Type S-I asphaltic concrete for the	
Anderson-Columbia, Inc. continued p	lacing asphaltic concrete on the
non-contract drop-off area.	
	<del></del>
<del> </del>	
Inspector Harlon Wiggins	Reviewed by Sugart & Willer Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE 8/25/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on August 25, 1992. The purpose of this	
materials testing for the subject projec	
Construction Industries Division ob	,
footings for the operations building. T	hree footings failed to meet the
specified compaction. Mr. Stanley Szmaj	oa of CID informed LAW the deficient
footings will be over excavated and 12 in	nches of No. 57 stone placed in the
footings.	
Mr. Jim Johnson of Jax Utilities; M	r. Doug Hurst of England, Thims and
Miller; and Mr. Ron Taylor of Barco Duva	l were informed that clay permeability
No. 306 failed to meet the specified coe	fficient of permeability. Sample No. 306
was a retest of sample No. 291. The abo	ve persons were informed the north
anchor trench clay cap from Sta. 102+50	to Sta. 103+50 on Phase 2A will be
removed and replaced, due to two failing	permeability tests.
Anderson-Columbia continued placing	the final course of FDOT Type S-I
asphaltic concrete on the main roadway f	rom Sta. 30+00± to Sta. 53+00±. The
asphaltic concrete from approximately St	a. 50+00 to Sta. 53+00 was placed
following rain. Mr. Jerry Tillman of And	derson-Columbia elected to place the
mix at his own risk.	
-	
Inspector Harlon Wiggins	Reviewed by SMANT 18 Wilder Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE 8/26/92

ClientWaste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineer:	ing, Inc. (LAW) visited the subject project
on August 26, 1992. The purpose of the	
materials testing for the subject pro	
Anderson-Columbia continued plac	ing the FDOT Type S-I asphaltic concrete
on the main roadway. Placement began	at Sta. 53+00± of the left lane and
continued up to the eastside of the so	cale house. Mr. Ron Taylor of Barco
Duval was informed the temporary aspha	alt ramps placed adjacent to the concrete
approaches shall be removed.	
Anderson-Columbia began placing	the asphaltic concrete over the temporary
ramps. Mr. Jerry Tillman of Anderson-	-Columbia was informed paving over the
temporary ramps was unacceptable. Due	e to the subcontractor's arguing over
who should remove the ramps, Mr. Till	lman was informed to suspend paving
operations.	
Our representative met with Mr.	Jim Johnson of Jax Utilities and Mr. Doug
Hurst of England, Thims & Miller. Mr.	. Johnson asked if the temporary ramps
needed to be removed, LAW informed Mr.	. Johnson the ramps would be cut out and
replaced with approved mix of the prop	per thickness.
Construction Industries Division	placed concrete in the isolated footings
on the operations building.	
·	
nspector Harlon Wiggins	Reviewed by Testing Rally
	Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE 8/27/92

		•.	
Client Waste Manageme	ent, Inc.	Senior Technician Harl	on Wiggins
ProjectTrailridge Lan	ndfill	Technician	
LAW Job Number 446-03	1631-01	Technician	
A representative	of Law Engineeri	ng, Inc. (LAW) visited the	subject project
on August 27, 1992.	The purpose of th	is visit was to perform co	nstruction
materials testing for	the subject proj	ect.	
Anderson-Columbia	continued placi	ng the FDOT Type S-I aspha	ltic concrete
on the east and west s	scale approaches;	the main roadway up to th	e landfill;
and the east perimeter	road up to the	class III access road.	
Construction Indu	stries Division	obtained compaction on the	monolithic
footing on column line	F of the opeati	ons building. Ten cubic y	ards of
3000 PSI concrete, mix	No. 42-4322 pro	duced by Florida Rock, In	d. was placed
in the monolithic foot	ing.	·	
		·	
! 		· · · · · · · · · · · · · · · · · · ·	
·		· · · · · · · · · · · · · · · · · · ·	
· · · · · · · · · · · · · · · · · · ·	·		
	· · · · · · · · · · · · · · · · · · ·	·	
·			
			· · · · · · · · · · · · · · · · · · ·
			:
nspector Harlon Wiggins		Reviewed by	TIS WILL
		Bryant /B. Wi	ldes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE 8/28/92

Client _	Waste Management, Inc.	Senior Technician Harlon Wiggins
Project _	Trailridge Landfill	Technician
LAW lob	Number 446-01631-01	Technician
	Number	Technician
A	representative of Law Engineering,	Inc. (LAW) visited the subject project
on Aug	st 28, 1992. The purpose of this	visit was to perform construction
materia	als testing for the subject project	•
Aı	nderson-Columbia did not place aspl	haltic concrete due to rain this
morning	3•	
Di	val Construction backfilled the in	terceptor ditch on Phase 2-C, south
of the	leachate collection trench. Clay	subbase was placed from Sta. 113+00 to
Sta. 1	3+80 and from Sta.91+10 to Sta. 89-	+60 of Phase 2-C. Compaction testing
and th	ckness verification was performed of	on the trench backfill and clay
subbase	e, respectively.	
	Harlon Wiggins	Paylored by 8Mart 13/1/1/11

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE 8/29/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
ProjectTrailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
F	
A representative of Law Engineerin	g, Inc. (LAW) visited the subject project
,	s visit was to observe the placement of
the final course of FDOT Type S-I aspha	
Anderson-Columbia began placing th	e FDOT Type S-I asphaltic concrete on the
FDOT right-of-way of US Highway 301. 1	-1/4 inches of asphaltic concrete was
overlayed onto Highway 301 and the acce	leration/deceleration lanes.
NOTAL AND	
·	
	- <u></u>
•	
·	
· · · · · · · · · · · · · · · · · · ·	
Harlon Wissins	Suratk Willer

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE 8/30/92

		·
Client _	Waste Management, Inc.	Senior Technician Harlon Wiggins
Project	Trailridge Landfill	Technician
LAW Job	Number 446-01631-01	Technician
		·
A	A representative of Law Engineeri	ng, Inc. (LAW) visited the subject project
on Aug	gust 30, 1992. The purpose of th	is visit was to observe the placement of
	Type S-I asphaltic concrete for t	
A	Anderson-Columbia placed the fina	l course of the asphaltic concrete on the
main r	coadway from the west edge of Hig	hway 301 up to the FDOT right-of-way limits
the bu	s parking lot; the by-pass road;	the administration building parking area;
the ea	ast perimeter road; and the opera	tions building parking lot.
S	Speed bumps were constructed adja	cent to the scale house and on the east
perime	eter road north of the main roadw	ay as requested by Mr. Tom Nelson of
Waste	Management, Inc.	
-		
		_
	•	
<b></b>		Reviewed by Smant 13 Willer
Inspector	Harlon Wiggins	Reviewed by James 15. William

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# **RECORD OF DAILY OBSERVATION**

DATE <u>August 31</u>, 1992

Client Waste Mana	agement, Inc.	Senior Technician Harlon Wiggins
Project Trailridge	Landfill	Technician
LAW Job Number	446-01631-01	Technician
F		
A represent	tative of Law Engineering,	Inc. (LAW) visited the subject project
on August 31, 19	992. The purpose of this v	visit was perform construction materials
testing for the	subject project.	
Compaction	tests were performed on th	ne interceptor ditch backfill north of
the leachate col	llection trench on Phase 2-	-С.
Duval Const	truction began placing clay	subbase following the compaction tests
<del></del>		
	· · · · · · · · · · · · · · · · · · ·	
	· · · · · · · · · · · · · · · · · · ·	
	<del></del>	
<del>-</del>		
·		
<del></del>		
nspector Harlon	Wiggins	Reviewed by Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE September 1, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineerin	g, Inc. (LAW) visited the subject project
on September 1, 1992. The purpose of t	his visit was to perform construction
materials testing for the subject proje	ct.
Compaction tests were performed on	the clay subbase from Sta. 113+00 to
Sta. 114+00, and from Sta. 91+10 to Sta	• 92+60 on Phase 2-C. The density and
thickness of the clay subbase met the s	
Mr. Neil Rushing of Robert Bates a	nd Associates asked if the rolling
straight-edge was utilized on the wearin	
Rushing was informed that Mr. Jerry Til	
informed the standard city specificatio	
	. Ron Taylor of Barco Duval was informed
that Anderson-Columbia, Inc. shall be s	
:	
<del></del>	
-	
<del></del>	
nspectorHarlon Wiggins	Reviewed by AMANT 13. Wilder Bryant /B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE September 2, 1992

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineers	ing, Inc. (LAW) visited the subject project
on September 2, 1992. The purpose of	this visit was to perform construction
materials testing for the subject proj	ject.
Compaction tests were performed o	on the backfill of the interceptor ditch,
on the southside of Phase 2-B.	
	· · · · · · · · · · · · · · · · · · ·
	<del></del>
<del></del>	
<del></del>	
<del></del>	
· · · · · · · · · · · · · · · · · · ·	
	· · · · · · · · · · · · · · · · · · ·
rspector Harlon Wiggins	Reviewed by Bryant B. Wildes



P.O. Box 5728 - 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

REPORT of Asphalt Testing

Client:

Waste Management, Inc.

Date:

September 13, 1992

Project: Trailridge Landfill

Project No: 446-01631-01

As requested, Law Engineering, Inc. (LAW) has completed retesting of test location No. 64 of the class 3 roadway. The results of these tests are as follows:

SPECIMEN NUMBER	LOCATION	THICKNESS INCHES	SPECIFIC GRAVITY	COMPACTION PERCENT
96	Retest of Test #64	1-1/4	2.25804	101

Respectfully submitted, LAW ENGINEERING

Bryant B. Wildes, Chief Engineering Technician



Project:

P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

Page 1 of 5

# REPORT of Asphalt Testing

Client: Waste Management, Inc.

Date: 9/13/92

Trailridge Landfill Proje

Project No: 446-01631-01

Law Engineering, Inc. (LAW) has completed the required tests for compaction and thickness on the asphaltic concrete pavement placed on the main roadway, the by-pass roadway, the east perimeter road, and the non-contract drop-off area. Drilled core specimens were obtained by our representative in the field and delivered to LAW's laboratory for testing. The results of these tests represent the wearing course of the asphaltic concrete pavement. The results of these tests are as follows:

SPECIMEN NUMBER	LOCATION	ACTUAL THICKNESS	SPECIFIED THICKNESS	SPECIFIC GRAVITY	COMPACTION PERCENT
97	Main roadway, Right lane at Sta. 12+00	1-3/4"	1-5/8"	2.18614	101
98	Main roadway, Right lane at Sta. 14+00	2"	1-5/8"	2.23692	103
99	Main roadway, Left lane at Sta. 12+00	2"	1-5/8"	2.15708	99
100	Main roadway, Left lane at Sta. 14+00	1-3/4"	1-5/8"	2.22192	102
101	Main roadway, Right lane at Sta. 16+00	1-1/2"	1-5/8"	2.17770	100
102	Main roadway, Left lane at Sta. 18+00	1-3/8"	1-5/8"	2.10258	97
103	Main roadway, Right lane at Sta. 20+00	1-5/8"	1-5/8"	2.21010	102
104	Main roadway, Left lane at Sta. 22+00	1-1/2"	1-5/8"	2.13156	98
105	Main roadway, Right lane at Sta. 24+00	1-5/8"	1-5/8"	2.18818	101
106	Main roadway, Left lane at Sta. 26+00	1-5/8"	1-5/8"	2.16297	100
107	Main roadway, Right lane at Sta. 28+00	1-3/4"	1-5/8"	2.18807	101

Respectfully submitted,

LAW ENGINEERING

Bryant B. Wildes
Chief Engineering Technician



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

Page 2 of 5

REPORT of Asphalt Testing

Client: Waste Management, Inc.

Date: 9/13/92

Project: Trailridge Landfill

Project No: 446-01631-01

SPECIMEN NUMBER	LOCATION	ACTUAL THICKNESS	SPECIFIED THICKNESS	SPECIFIC GRAVITY	COMPACTION PERCENT	
108	Main roadway, Left lane at Sta. 30+00	1-3/8"	1-5/8"	2.11992	98	
109	Main roadway, Right lane at Sta. 32+00	1-5/8"	1-5/8"	2.22619	102	•
110	Main roadway, Left lane at Sta. 34+00	1-3/8"	1-5/8"	2.11414	97	
111	Main roadway, Right lane at Sta. 36+00	1-1/2"	1-5/8"	2.15882	99	•
112	Main roadway, Left lane at Sta. 38+00	1-1/2"	1-5/8"	2.17079	100	
113	Main roadway, Right lane at Sta. 40+00	1-3/8"	1-5/8"	2.19739	101	
114	Main roadway, Left lane at Sta. 42+00	1-1/2"	1-5/8"	2.15242	99	
115	Main roadway, Right lane at Sta. 44+00	1-1/2"	1-5/8"	2.19992	101	
116	Main roadway, Left lane at Sta. 46+00	1-3/4"	1-5/8"	2.17372	100	
117	Main roadway, Right lane at Sta. 48+00	1-3/8"	1-5/8"	2.17773	100	
118	Main roadway, Left lane at Sta. 50+00	1-1/2"	1-5/8"	2.12533	98	
119	Main roadway, Right lane at Sta. 52+00	1-3/4"	1-5/8"	2.18713	101	
120	Main roadway, Left lane at Sta. 54+00	1-3/8"	1-5/8"	2.10881	97	
121	Main roadway, Right lane at Sta. 56+00	1-5/8"	1-5/8"	2.18125	100	
122	Main roadway, Left lane at Sta. 58+00	1-3/8"		2.13176 fully submit <b>NGINEER</b>		

LAW ENGINEERING

Bryant B. Wildes



P.O. Box 5728 - 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

Page 3 of 5

## REPORT of Asphalt Testing

Client: Waste Management, Inc.

9/13/92 Date:

Project: Trailridge Landfill

Project No: 446-01631-01

SPECIMEN		ACTUAL	SPECIFIED	SPECIFIC	COMPACTION	-
NUMBER	LOCATION	THICKNESS	THICKNESS	GRAVITY	PERCENT	
123	Main roadway, Right lane at Sta. 60+00	1-5/8"	1-5/8"	2.19734	101	
124	Main roadway, Left lane at Sta. 62+00	1-5/8"	1-5/8"	2.15817	99	
125	Main roadway, Right lane at Sta. 64+00	1-5/8"	1-5/8"	2.18049	100	
126	Main roadway, Left lane at Sta. 66+00	1-3/8"	1-5/8"	2.13076	98	
127	Main roadway, Right lane at Sta. 68+00	1-5/8"	1-5/8"	2.17879	100	
128	Main roadway, Left lane at Sta. 70+00	1-3/8"	1-5/8"	2.17483	100	
129	Main roadway, Right lane at Sta. 72+00	1-5/8"	1-5/8"	2.17643	100	
130	Main roadway, Left lane at Sta. 74+00	1-1/2"	1-5/8"	2.15420	99	
131	Main roadway, Right lane at Sta. 76+00	2-5/8"	1-5/8"	2.20086	101	
132	Main roadway, Left lane at Sta. 78+00	1-3/8"	1-5/8"	2.17956	100	
133	Main roadway, Right lane at Sta. 80+00	1-1/2"	1-5/8"	2.10848	97	
134	Main roadway, Left lane at Sta. 82+00	1-3/8"	1-5/8"	2.12536	98	
135	Main roadway, Right lane at Sta. 84+00	1-3/4"	1-5/8"	2.16773	100	
136	Main roadway, Left lane at Sta. 86+00	1-1/2"	1-5/8"	2.13741	98	
137	Main roadway, Right	1-5/8"	1-5/8"	2.13467	98	
	lane at Sta. 88+00		Respectf	ully submit	ted,	
			• •	· ·		

LAW ENGINEERING

Bryant B. Wildes



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

Page 4 of 5

## REPORT of Asphalt Testing

Client: Waste Management, Inc.

Date: 9/13/92

Project: Trailridge Landfill

Project No: 446-01631-01

SPECIMEN NUMBER	LOCATION	ACTUAL THICKNESS	SPECIFIED THICKNESS	SPECIFIC GRAVITY	COMPACTION PERCENT	
138	Main roadway, Left lane at Sta. 90+00	1-5/8"	1-5/8"	2.06763	.95	
139	Main roadway, Right lane at Sta. 92+00	1-5/8"	1-5/8"	2.13862	98	
140	Main roadway, Left lane at Sta. 94+00	*1-1/8"	1-5/8"	2.12861	98	
141	Main roadway, Right lane at Sta. 96+00	1-5/8"	1-5/8"	2.17334	100	
142	Main roadway, Left lane at Sta. 98+00	1-3/8"	1-5/8"	2.09563	96	
143	Main roadway, Right lane at Sta. 100+00	1-3/4"	1-5/8"	2.16596	100	
144	Main roadway, Left lane at Sta. 102+00	1-1/2"	1-5/8"	2.18836	101	
145	Main roadway, Right lane at Sta. 104+00	1-1/2"	1-5/8"	2.16386	1,00	
146	Main roadway, Left lane at Sta. 106+00	1-5/8"	1-5/8"	2.17005	100	
147	By-Pass roadway, Right lane at Sta. 104+00	1-3/4"	1-5/8"	2.17493	100	
148	By-Pass Roadway, Left lane at Sta. 106+00	1-7/3"	1-5/8"	2.19265	101	
149	Main roadway, Right lane at Sta. 108+00	1-5/8"	1-5/8"	2.19250	101	
150	Main roadway, Left lane at Sta. 110+00	1-1/2"	1-5/8"	2.16323	100	
. 151	Main roadway, Right lane at Sta. 112+00	1-5/8"	1-5/8"	2.17106	100	
152	Main roadway, Left lane at Sta. 114+00	1-3/8"	1 <b>-</b> 5/8" Respectfi	2.16533 ully submitte	100 e <b>d,</b>	٠

LAW ENGINEERING

Bryant B. Wildes



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

Page 5 of 5

#### REPORT of Asphalt Testing

Client: Waste Management, Inc.

Date: 9/13/92

Project: Trailridge Landfill

Project No: 446-01631-01

SPECIMEN NUMBER	LOCATION	ACTUAL THICKNESS	SPECIFIED THICKNESS	SPECIFIC GRAVITY	COMPACTION PERCENT	
153	Main roadway, Right lane at Sta. 116+00	1-1/2"	1-5/8"	2.14826	99	
154	Main roadway, Left lane at Sta. 118+00	1-3/4"	1-5/8"	2.20470	101	
155	Main roadway, Right lane at Sta. 120+00	*1-1/8"	1-5/8"	2.19509	101	
156	Main roadway, Left lane at Sta. 122+00	1-1/2"	1-5/8"	2.17073	100	
157	Main roadway, Right lane at Sta. 124+00	*1-1/8"	1-5/8"	2.19824	101	
158	Main roadway, Left lane at Sta. 126+00	1-5/8"	1-5/8"	2.20825	102	
159	East Perimeter Road, Right lane at Sta. 94+00	1-1/2"	1-5/8"	2.17690	100	
160	Operations Pakring Lot, Right lane at Sta. 1+00	1-3/4"	1-1/2"	2.10447	97	
161	Non-Contract Area, Left lane at Sta. 3+00	1-5/8"	1-1/2"	2.10909	97	
162	Non-Concrete Area, Right lane at Sta. 5+00	1-1/2"	1-1/2"	2.13232	98	
163	Non-Contract Area, Left lane at Sta. 7+00	1-3/3"	1-1/2"	2.17577	100	
164	Non-Contract Area, Right lane at Sta. 9+00	1-1/2"	1-1/2"	2.06492	95	

NOTE: \* Failed to meet the specified thickness. 95 percent compaction required, based on a lab density of 135.6 pounds per cubic foot.

Respectfully submitted, LAW ENGINEERING

Bryant B. Wildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 10/1/92

Client _Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	The (IAN) whited the subject
project on October 1, 1992. The purpose	
construction materials testing for the s	
Field density tests were performed	
Barco Duval Engineering prepared the sub	
Mr. Ron Taylor was informed the subgrade	
amount of organics. Mr. Taylor informed	
informed of the organics.	
	41
Inspector Harlon Wiggins	Reviewed by Moran C. Coff
•	Bryant B. Wildes Chief Engineering Technician

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### **RECORD OF DAILY OBSERVATION**

DATE 10/14/92

		•
Client Waste Management, In	ic. Senio	or Technician <u>Mark Coleman</u>
ProjectTrailridge Landfill	Tech	nician
LAW Job Number 446-01631-0	)1Tech	nician
As requested, a repre	esentative of Law En	gineering, Inc. (LAW) visited the
subject project site on Oc	tober 14, 1992.	
The purpose of this v	visit was to obtain	clay liner permeability samples
from the 1-A, 2-A tie-in a	rea.	
Eight permeability sa	imples were obtained	(Test Nos. 311-318). Also, four
asphalt cores were cut. I	lease see the table	below for thickness results and
core locations.		
CORE NO.	STATION	CORE THICKNESS
140A	94+10	2-3/8"
140B	93+90	2-3/8"
155A	120+10	2-3/4"
157A	124+10	2-1/2"
, ,		
Maria Calana		15 Mart B Wilder
Inspector Mark Coleman	Revie	Bryant B. Wildes
		Chief Engineering Technician



Harlon Wiggins

Inspector .

### LAW ENGINEERING

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

#### RECORD OF DAILY OBSERVATION

DATE October 14, 1992

Client <u>Waste Mar</u>	nagement, Inc.	Senior T	echnician <u>Harlon Wiggins</u>
Project <u>Trailrid</u>	ge Landfill	Technici	an
LAW Job Number _	446-01631-01	Technici	an
As request	ed by Mr. Doug Mil	ler of England,	Thims & Miller, Inc., Law
			ements of the deflection on the
			of these tests are as follows:
		MEASURED	DISTANCE FROM
STATION	LANE	DEFLECTION	ROADWAY CENTERLINE
100+00	Outbound	-1/8"	91
100+00	Inbound	-1/8"	8 7 7 11
70+00	Outbound	-1/8"	91
70+00	Inbound	-1/16"	8'3"
60+00	Outbound	-1/16"	91
60+00	Inbound	-1/8"	9'6"
59+50	Outbound	-1/8"	8 7 7 11
59+50	Inbound	-1/8"	9'2"
59+00	Outbound	-1/8"	9*5"
59+00	Inbound	-1/8"	9'8"
58+50	Outbound	-1/16"	9†2"
58+50	Inbound	-1/16"	914"
40+00	Outbound	-1/16"	912"
40+00	Inbound	-1/16"	8†8"
25+00	Outbound	-1/16"	8'11"
25+00	Inbound	-1/16"	9†4"
	<u> </u>		
The measure	ed deflection was o	btained utilizi	ng a 15 foot manual
straight-edge.	City Standard Spec	ification 115.14	4.3 allows a maximum of 1/4
inch deviation f	rom cross-section	template of the	roadway.

Reviewed by \_

Bryant B. Wildes Chief Engineering Technician Mr. Doug Miller England Thims & Miller, Inc. 3131 St. Johns Bluff Boulevard South Jacksonville, Florida 32216

Subject:

**Pavement Deflection Measurements** 

Trailridge Landfill Entrance Road

Jacksonville, Florida

LAW Project No. 446-01631-01

Dear Mr. Miller:

As requested by Mr. Doug Miller of England Thims & Miller, Inc. on October 13, 1992, Law Engineering, Inc. (LAW) measured the relative pavement deflections for the subject roadway. The measurements were made on October 14, 1992. The measurement obtained was the maximum deviation of the pavement surface across a single lane using a 15-foot long aluminum straight edge. The measurement area of concentration was the Hells Bay Swamp roadway crossing (Station No. 58+50 through Station No. 60+00). In this area, measurements were made every 50 feet. As a comparison, four other areas were also measured. These areas, Station Nos. 25+00, 40+00, 70+00 and 100+00 were randomly selected. In all cases, both the inbound lane and outbound lane were measured. The following table documents the measurements obtained.

Station No.	Lane	Measured Deflection (Inches)	Distance From Roadway Centerline (Feet)
100+00	outbound	-1/8	9.0
	inbound	-1/8	8.6
70+00	outbound	-1/8	9.0
	inbound	-1/16	8.3
60+00	outbound	-1/16	9.0
	inbound	-1/16	9.5
59+50	outbound	-1/8	8.6
	inbound	-1/8	9.2
59+00	outbound	-1/8	9.4
	inbound	-1/8	9.7
58+50	outbound	-1/16	9.2
	inbound	-1/16	9.3
40+00	outbound	-1/16	9.2
	inbound	-1/16	8.7
25+00	outbound	-1/16	8.9
	inbound	-1/16	9.3

England Thims & Miller, Inc. October 16, 1992
Page -2-

We have also reviewed Section 115.14.3 of the City of Jacksonville's Standard Specifications. We understand from this review that 1/4-inch of deflection is allowed. We note that this specification was prepared to control placement deficiencies while the above measurements are most likely due to densification of the asphalt in the wheel travel zone. Based on this information and the above measurements, it appears the deflections of the pavement surface after some wheel induced asphalt densification meets specifications.

We appreciate the opportunity to be of service on this phase of your project. If you have any questions, please contact us.

Sincerely,

LAW ENGINEERING, INC.

Harlon Wigger

Harlon Wiggins

Engineering Technician

James A. Horton, P.E.

Jamo A. Hoston

Principal Geotechnical Engineer

Registered, Florida 23315

HW/JAH:kw

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE 10/28/92

Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Fechnician
A represetnative of Law Engineering, I	nc. (LAW) visited the subject project
on October 28, 1992. The purpose of this v	risit was to check the clay subbase on
Phase 2-A. The 11th, 12th and 13th section	s of Phase 2-A were found to be
acceptable for Geosynthetic Liner Construct	ion.
Mr. Eddie Chance of Jax Utilities Cons	truction, requested LAW observe the
saturated subgrade on the south by-pass roa	dway. Mr. Chance, Mr. Doug Hurst of
England, Thims & miller and Mr. Tom Nelson	of Waste Management, Inc. were
informed the groundwater was one foot below	the roadway. Mr. Hurst was informed
underdrain may need to be placed in the sou	th by-pass roadway. Mr. Nelson
asked if a drainage ditch excavated adjacen	t to the roadway would lower the
watertable. Mr. Nelson was informed, the b	y-pass road was relatively flat in
elevation and the ditch may not drain.	
Inspector Harlon Wiggins R	eviewed by SMant 13. Willer

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE 11/3/92

,	•
Client Waste Management, Inc.	Senior Technician <u>Harlon Wiggins</u>
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative from Law Engineeri	ng, Inc. (LAW) visited the subject
project on November 3, 1992. The purpos	e of this visit was to perform
construction materials testing for the s	ubject project.
Compaction tests were performed on	the stabilized subgrade on the south
by-pass roadway of the scale facility.	
Construction Industries Division pl	aced the 4-inch topping slab on the
Operations Building slab on grade. Mr.	Ron Taylor of Barco Duval Engineering
informed LAW that six inches of No. 57 s	tone would be placed in the ditch
paving subgrade in lieu of compaction te	sts. Our representative confirmed
the No. 57 stone was acceptable with Mr.	Doug Hurst of England, Thims & Miller.
	. 1
>	
nspector Harlon Wiggins	Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on November 9, 1992. The purpose of this	s visit was to attend the construction
meeting concerning the Phase IB/IIB and	Phase IA/IIA tie-in of the geosynthetic
liner system.	
The clay subbase on the 12th section	n of Phase 2-B was reworked and the clay
subbase thicknesses were retested. (See	thicknesses recorded below.)
Mr. Luke DeBock of Waste Management	, Mr. Doug Miller of England, Thims and
Miller, Inc., Mr. Stephen Hurst of Jax U	tilities and Mr. Ron Price of Barco-
Duval Engineering were informed the conc	rete design mix submitted for the
concrete ditch paving has a water/cement	ratio of .63. The City Standard
Specification (130.4) allows a maximum wa	ater/cement ratio of .46 for air
entrained concrete. Mr. Price informed	LAW a revised concret emix design will
be resubmitted.	
LOCATION CL	AY THICKNESS (INCHES)
Sta. 95+10N, 112+30E	7
Sta. 94+30N, 112+50E	7-1/2
Sta. 93+20N, 112+80E	7-3/4
Sta. 92+90N, 113+30E	6-1/2
Harlon Wiggins	Reviewed by SMANT 13 Wilder

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## RECORD OF DAILY OBSERVATION

DATE \_\_11/16/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
A representative of Law Engineeri	ng, Inc. (LAW) visited the subject project
on November 16, 1992. The purpose of	this visit was to perform construction
materials testing for the subject proj	ect.
Barco Duval placed the soc-drain	dewatering system for the concrete ditch
paving replacement along the north per	imeter road. The limerock base in the
tie storage area was primed and sanded	today. The interceptor ditch on the
northside of the leachate containment	trench of Phase 2-B was backfilled.
The required compaction tests were	e performed prior to placement of the
clay subbase. The clay subbase was te	sted for compaction and thickness. Please
see the attached Report of Field Densi	ty Tests for these results. The clay
subbase from Sta. 94+10N to Sta. 93+90	N and from Sta. 113+90E to Sta. 113+80E
was found to be 0.4 feet above the des	ign elevation. Mr. Doug Miller informed
Duval Construction that the clay subba	se needed to be brought to the correct
design elevation. This item was discu	ssed during the weekly scheduling meeting.
LOCATION - STATION NUMBER	CLAY LINER THICKNESS (INCHES)
94+30N 113+70E	7
95+20N 113+60E	7–3/8
•	
Harlon Wiggins	Bullet 13 Wilder

Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE 11/19/92

•	
Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number 446-01631-01	Technician
	vocamoion
A representative of Law Engineer	ing, Inc. (LAW) visited the subject project
on November 19, 1992. The purpose of	this visit was to perform construction
materials testing for the subject pro	ject.
Duval Construction reworked the	clay subbase from Sta. 97+10N to Sta. 95+60N
and from Sta. 112+50E to Sta. 114+00E	; and from Sta. 97+10N to Sta. 99+10N and
from Sta. 112+50E to Sta. 113+00E. On	ur representative tested the clay subbase
prior to geosynthetic liner construct	ion as Mr. Doug Hurst of England, Thims
and Miller was inspecting ditch paveme	ent subgrade.
Ocean Concrete Construction Place	ed concrete in the concrete ditch paving,
Panel Nos. 69, 71, 72, 73 and 74.	
LOCATION - STATION NUMBER	CLAY LINER THICKNESS (INCHES)
96+90N 113+70E	7
96+00N 113+30E	7-1/4
	Kam +D 11.11.
Inspector Harlon Wiggins	Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

### **RECORD OF DAILY OBSERVATION**

DATE 11/24/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on November 24, 1992. The purpose of the	is visit was to perform construction
materials testing for the subject project	<b>:</b>
Anderson-Columbia began placing the	FDOT S-I asphaltic concrete on the
tire storage area. Paving operations wer	re suspended periodically due to light
misting rain.	
Ocean Concrete Construction continue	ed placing concrete ditch pavement.
Mr. Doug Hurst of England, Thims & Miller	, Inc. was informed that the concrete
mix design was changed to Product Code 83	306AC.
	· · · · · · · · · · · · · · · · · · ·
MD (14 page 14	e automoti e su proprio antibo e di materio de la sale dal controlo della control
<del></del>	
•	
<del></del>	
	D10-101111
nspector Harlon Wiggins	Reviewed by Bryant B. Wildes

3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

## RECORD OF DAILY OBSERVATION

DATE 11/25/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
•	
LAW Job Number 446-01631-01	Technician
A representative of Law Engineering	, Inc. (LAW) visited the subject project
on November 25, 1992. The purpose of the	
materials testing for the subject project	
	the FDOT S-I asphaltic concrete on the
tire storage area and the south by-pass i	
	concrete ditch paving. The contractor
changed to Product Code 8310AN for concre	ete mix design.
	· · · · · · · · · · · · · · · · · · ·
	<u></u>
	Due FOILMA
Inspector Harlon Wiggins	Reviewed by Reviewed by Hildes



3901 Carmichael Avenue Post Office Box 5728 Jacksonville, Florida 32207 (904) 396-5173

# RECORD OF DAILY OBSERVATION

DATE 11/30/92

Client Waste Management, Inc.	Senior Technician Harlon Wiggins
Project Trailridge Landfill	Technician
LAW Job Number <u>446-01631-01</u>	Technician
	Todimidal
A representative of Law Engineering,	Inc. (LAW) visited the subject project
on November 30, 1992. The purpose of thi	ls visit was to perform construction
materials testing.	
Duval Construction and Barco Duval E	Engineering backfilled the interceptor
ditch on Phase 2-A, north of the leachate	e collection trench. Duval Construction
then placed the clay subbase over the comp	pacted subgrade. The clay subbase from
Sta. 97+10 to 99+10N, and from Sta. 113+0	00 to 114+00E was released for
geosynthetic liner construction.	
LOCATION - STATION NUMBER	CLAY LINER THICKNESS (INCHES)
97+40N, 113+50E	7-1/4"
98+70N, 113+70E	6-7/8"
-	
Harlon Wiggins	Barriaged by Smart B. Wille

Bryant B. Wildes



P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

#### REPORT of Asphaltic Concrete Testing

Client:

Waste Management, Inc.

Date:

12/1/92

Project: Trailridge Landfill

Project No:

446-01631-01

A representative of Law Engineering, Inc. (LAW) obtained drilled core specimens from the FDOT Type S-I asphaltic concrete placed on the south by-pass roadway and the tire storage area. The specimens were returned to LAW's laboratory for density determination and measured thickness of the asphaltic concrete. The results of these tests are as follows:


CORE.	THICKNESS (INCHES)	SPECIFIED THICKNESS (INCHES)	SPECIFIC GRAVITY	WEIGHT PCF	PERCENT COMPACTION
165	2-1/2	2-1/2	2.146	133.9	99
166	2-3/8	2-1/2	2.166	135.1	100
167	1-1/4	1-1/2	2.191	136.7	101
168	1-1/2	1-1/2	2.050	127.9	94*
169	1-1/2	1-1/2	2.078	129.7	96
170	1-1/2	1-1/2	2.158	134.6	99
171	1-1/2	1-1/2	2.100	131.0	97
172	1-1/2	1-1/2	1.901	118.6	87*
173	1-1/2	1-1/2	2.112	131.8	97
174	3-3/8	3	2.087	130.2	96
175	1-3/4	1-1/2	2.143	133.7	99
176	1-3/8	1-1/2	2.138	133.4	98
177	1-3/8	1-1/2	2.102	131.1	97
178	1-1/2	1-1/2	2.112	131.8	99
179	1-3/4	1-1/2	2.165	135.1	100
180	1-3/8	1-1/2	2.050	127.9	94*
181	1-3/4	1-1/2	2.190	136.6	101
182	2	1-1/2	2.155	134.5	99
183	1-3/4	1-1/2	2.126 Respe	132.6 ectfully subm	itted.


Percent compaction based on a maximum laboratory density of 135.6 PCF.

LAW ENGINEERING

Bryant B. Wildes, Chief Engineering Technician

<sup>\*</sup> Denotes tests failed to meet the specified compaction of 95 percent.









P.O. Box 5728 — 3901 Carmichael Ave. Jacksonville, Florida 32207 (904) 396-5173

#### REPORT of Asphaltic Concrete Testing

Client:

Waste Management, Inc.

Date:

12/2/92

Project:

Trailridge Landfill

Project No: 446-01631-01

A representative of Law Engineering, Inc. (LAW) visited the subject project. The purpose of this visit was to obtain drilled core specimens on the FDOT Type S-I asphaltic concrete placed on the tire storage area. The specimens were obtained to retest areas previously found decifient in compaction. The results of these tests are as follows:

NO.	SPECIFIC GRAVITY	WEIGHT PCF	PERCENT COMPACTION	LOCATION
184	2.119	132.2	98	Retest of test No. 168
185	2.081	129.8	96	Retest of test No. 172
186	2.108	131.5	97	Retest of test No. 180

Percent compaction based on a maximum laboratory density of 135.6 PCF.

Respectfully submitted, LAW ENGINEERING

Bryant B. Wildes, Chief Engineering Technician