



**LEGEND**

- EXISTING ELEVATIONAL CONTOUR (5 FOOT INTERVAL) 04/12/08 SURVEY
- EXISTING ELEVATIONAL CONTOUR (1 FOOT INTERVAL) 04/12/08 SURVEY
- EXISTING SPOT ELEVATION 04/12/08 SURVEY
- SURFACE WATER FLOW DIRECTION
- ADS STORMWATER PIPE
- STORMWATER INLET
- U-TYPE CONCRETE ENDWALL (FDOT INDEX NO. 261)
- LIMIT OF FILL AREA CELL
- TEMPORARY ACCESS/HAUL ROAD (APPROX. LOCATION)
- PERMANENT ACCESS/HAUL ROAD (APPROX. LOCATION)
- GENERAL DIRECTION OF FILLING

**NOTES**

- FINAL CONSTRUCTION GRADES SHOWN REPRESENT THE TOP OF FINAL COVER/CLOSURE CAP.
- FUTURE PHASE 3 BOTTOM GRADES SHOWN IN STEPS 1, 2, AND 3 REPRESENT THE APPROXIMATE TOP OF LINER SYSTEM.

**GENERAL FILL SEQUENCE**

**STEP 1** - CONTINUE FILLING OPERATIONS IN PHASE 2 UNTIL ALL AREAS HAVE RECEIVED INTERMEDIATE COVER, AND STORMWATER RUNOFF CAN BE DIRECTED TO THE PERIMETER DITCHES. BEGIN FILLING EAST THIRD OF PHASE 3 IN TWO TEN FOOT LIFTS TO PROMOTE STORMWATER RUNOFF TO THE EAST END. A MINIMUM OF 2 PERCENT SLOPE WILL BE PROVIDED FROM WEST TO EAST.

**STEP 2** - FILL NEXT THIRD OF THE CELL OF PHASE 3 TO PROMOTE STORMWATER TO THE EAST END. A MINIMUM OF 2 PERCENT SLOPE WILL BE PROVIDED FROM WEST TO EAST.

**STEP 3** - FILL LAST THIRD OF THE CELL OF PHASE 3 TO PROMOTE STORMWATER TO THE WEST END. A MINIMUM OF 2 PERCENT SLOPE WILL BE PROVIDED FROM EAST TO WEST (FOR THIS THIRD ONLY).

**STEP 4** - FILL UP TO ELEVATION ± 134. FILL PHASE 1 AND 1A TO ELEVATION 180.

**STEP 5** - FILL FROM ELEVATION ± 134 TO BENCH AT ELEVATION 148.5 AND COMPLETE CROWN TO ELEVATION ± 154.9.

**STEP 6** - CONTINUE FILL TO NEXT BENCH AT ELEVATION 183.5 AND COMPLETE CROWN TO ELEVATION ± 190.2 WITH 2% MIN. SLOPE.

**STEP 7** - FILL FROM BENCH AT ELEVATION 183.5 TO TOP OF SLOPE ELEVATION 212 AND COMPLETE CROWN TO ELEVATION 224.3 WITH 4% MINIMUM SLOPE.

**SCS ENGINEERS**  
 STEARNS, CONRAD AND SCHMIDT  
 CONSULTING ENGINEERS  
 4041 PARK CHAS BLVD., SUITE 100, TAMPA, FL 33610  
 PH (813) 821-0800 FAX NO. (813) 823-6757  
 FLORIDA CERTIFICATE OF AUTHORIZATION NO. 00064882  
 REG. NO. 09207049.02  
 DATE: 08/14/08

**CITRUS COUNTY SOLID WASTE MANAGEMENT DIVISION**  
**CITRUS COUNTY, FLORIDA**

**PHASE 1, 2, AND 3 FILL SEQUENCE CLOSURE PLAN**  
**CENTRAL LANDFILL PHASE 3 EXPANSION**

REV	DATE	DESCRIPTION
1		
2		
3		
4		
5		

BY: [Signature]  
 DATE: [Date]  
 PROJECT TITLE: [Title]  
 DRAWING TITLE: [Title]  
 CLIENT: [Client Name]  
 CADD FILE: 074902FILLSEQ  
 DATE: JULY 2008  
 SCALE: AS SHOWN  
 DRAWING NO. 1 of 1