



Progress Report
Slurry Wall Construction
Lena Road Landfill
August 19, 1989 through September 22, 1989



Ardaman & Associates, Inc.

OFFICES

Orlando, 8008 S. Orange Avenue, P.O. Box 593003, Orlando, Florida 32859-3003, Phone (407) 855-3860

Bartow, 1987 S. Holland Parkway, P.O. Box 812, Bartow, Florida 33830, Phone (813) 533-0858

Bradenton, 209 A 6th Avenue East, P.O. Box 1335, Bradenton, Florida 33508, Phone (813) 748-3971

Cocoa, 1300 N. Cocoa Blvd., P.O. Box 3557, Cocoa, Florida 32924, Phone (407) 632-2503

Fort Myers, 2508 Rockfill Road, Fort Myers, Florida 33916, Phone (813) 337-1288

Miami, 2608 W. 84th Street, Hialeah, Florida 33016, Phone (305) 825-2683

Port St. Lucie, 1017 S.E. Holbrook Ct., P.O. Box 8687, Port St. Lucie, Florida 34985, Phone (407) 337-1200

Sarasota, 2500 Bee Ridge Road, P.O. Box 15008, Sarasota, Florida 34277, Phone (813) 922-3526


Tallahassee, 3175 West Tharpe Street, Tallahassee, Florida 32303, Phone (904) 576-6131

Tampa, 105 N. Faulkenburg Road, Suite D, P.O. Box 1506, Brandon, Florida 34299-1506, Phone (813) 654-2336

West Palm Beach, 2511 Westgate Avenue, Suite 10, West Palm Beach, Florida 33409, Phone (407) 687-8200

MEMBERS:

American Concrete Institute
American Society for Testing and Materials
American Consulting Engineers Council
Association of Soil and Foundation Engineers
Florida Institute of Consulting Engineers
Professional Engineers in Private Practice



Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

October 10, 1989
File Number 86-115A

Manatee County Public Works Department
315 75th Street West
Bradenton, Florida 34209

Attention: Mr. Tom Zink

Subject: Progress Report for Slurry Wall Construction Lena Road Landfill within Manatee County, Florida August 19 through September 22, 1989

Gentlemen:

This report summarizes the field and laboratory quality control program for the slurry wall construction at the Lena Road Landfill between August 19 and September 22, 1989. The Stage III slurry wall system exclusive of the cap was completed during this period. During the subject time period, construction of the slurry wall progressed from the southwest corner of the Stage III landfill area (Station 60+40) to the northeast corner of the Stage III area Station 20+00 and then progressed from Station 60+40 to the southeast corner (Station 79+00), as depicted on Figure 1. The stationing is unique for each stage of construction but is not unique for the entire project, therefore, a station number can be the same in Stage II as for Stage III. Thus the stage number needs to be a part of the Stationing number. The two previous progress reports on this construction program are limited to only Stage II data. The Table 1 data in this report summarizes all data collected for both Stage II and Stage III.

Field Observation and Monitoring

A field representative from Ardaman and Associates, Inc. was present at the site to provide continuous on-site observation and monitoring of the slurry wall installation during the construction period. The tasks of our field inspectors are as follows:

- (1) to inspect the installation of the slurry wall to document that it conforms to the specification requirements;
- (2) to perform field tests at the site;
- (3) to collect samples for laboratory testing;
- (4) to document the field activities and test data on a daily basis.

According to the specifications, the slurry wall should be at least 30 inches wide and should be keyed 36 inches into an underlying clayey stratum of low permeability. The bentonite slurry

viscosity, as determined by a Marsh Funnel, should be no less than 40 Marsh-seconds. The slump of the backfill after mixing with the bentonite slurry should have a slump cone value of 4 to 6 inches prior to placement. The density of the slurry should be at least 64 pcf.

Daily Field Reports prepared by our field inspector for the project between August 19 and September 22, 1989 are included in Appendix 1. The Slurry Wall Field Data Sheets are included in Appendix 2.

As indicated on the field data sheets, the slurry wall was embedded a minimum of 3 feet into the clayey confining layer. The typical depths of the confining layer during the subject time period are as follows:

<u>Station Number</u>	<u>Typical Depth to Top of Confining Layer (feet)</u>
20+00 to 40+20	17 to 21
40+40 to 43+80	22 to 25
44+00 to 60+40	26 to 28
60+60 to 66+00	19 to 25
66+20 to 69+40	24 to 27
69+60 to 79+00	18 to 23

The slurry viscosity obtained at the mix plant varied from 35 to 55 Marsh-seconds, with an average viscosity of 40 Marsh-seconds. The slump of the backfill after mixing with the bentonite slurry was typically 4.0 to 6.0 inches, with an average slump of 4.8 inches. The unit weight of the bentonite slurry in the trench ranged from 67 to 102 pcf with an average unit weight of 77 pcf.

Based on our field observations and monitoring, it is our opinion that the procedures and materials used for the installation of the slurry trench over the subject time period met the intent of the specifications.

Laboratory Testing

In accordance with the specifications, the backfill sampling frequency for laboratory permeability testing was a minimum of one sample per day or one sample for each 200 feet of installed slurry wall. In addition, a minimum of one sample of backfill per day or one sample for each 100 feet of installed slurry wall was obtained for grain size testing.

Index Testing

The bentonite product used for the slurry wall construction was sampled by our field inspector on September 13. Atterberg limits tests conducted on this sample yielded a liquid limit of 415 percent

and a plasticity index of 376 percent. The moisture content of this sample was 9.0 percent. These results are within the expected values for the specified type of bentonite.

In order to show compliance with the grain size requirements set forth in the specifications, the soil-bentonite mixture must have at least 12.5 percent of materials by dry weight passing the U.S. No. 200 sieve size (fines content) and at least 80 percent of materials by dry weight passing the U.S. No. 20 sieve size.

The fines content of the 62 samples retrieved for the subject time period ranges from 14 to 28 percent with an average fines content of 19.5 percent. The percent soil by dry weight that passes through the U.S. No. 20 sieve ranges from 91 to 98 percent with an average of 94 percent. Therefore, in our opinion, the backfill samples met the gradation requirements in the specifications.

Permeability Testing

According to the specifications, a backfill coefficient of permeability up to 5×10^{-7} cm/sec is allowed for determining compliance with the permeability requirement, provided no more than 20 percent of the tested specimens for each 2000-foot section of the slurry wall display a coefficient of permeability greater than 1×10^{-7} cm/sec.

Two types of tests have been used by Ardaman & Associates, Inc. to assess the coefficient of permeability of the backfill samples. The principal test consisted of determining the permeability in an 8-cm high, rigid wall, steel mold after the samples were properly placed and tamped in the mold. A typical head difference of approximately 60 to 120 cm was used in performing these tests. The other method involved triaxial cell testing in which the "consolidated" samples from the steel mold were transferred to a triaxial cell and a 2.5 psi effective consolidation stress was applied to the samples prior to permeability testing. Hydraulic gradients for both types of tests ranged between 7 and 15.

As anticipated, the tests performed in the steel molds yielded higher values of permeability than identical specimens tested in the triaxial cell. In our opinion, the triaxial permeability with an effective consolidation stress of 2.5 psi approximates the in-situ condition at mid-depth of the slurry wall and is used as the permeability for determining compliance with the specifications. The ratio of steel-mold permeability to triaxial permeability for 7 specimens tested with both procedures averaged 2.8 and varied from 1.4 to 4.3. To check compliance with the specifications, a factor of 2.8 was applied to the steel-mold permeability values to obtain equivalent triaxial permeability values.

The laboratory test data for the backfill samples recovered for the subject time period are summarized in Table 1. The permeability values presented represent the 2.5 psi effective stress permeability values (i.e., the "steel-mold" permeability divided by 2.8). The maximum documented coefficient of permeability for Stage III is 1.0×10^{-7} cm/sec at Station 55+00. The average coefficient


of permeability of the backfill samples recovered for Stage III was computed to be 4.3×10^{-8} cm/sec, based on 31 test samples. The average coefficient of permeability of all the backfill samples recovered for Stage II and III (71 samples) was computed to be 7.3×10^{-8} cm/sec. In our opinion, the slurry wall installed during the subject time period meets the intent of the project specifications and the entire slurry wall installed at Stage II and Stage III meets the intent of the specifications.

Conclusions

As discussed in the previous sections, it is our opinion that the slurry wall constructed within the subject time period and for the project has been constructed in accordance with the project specifications.

If you should have any questions or need further assistance, please do not hesitate to contact us.

Very truly yours,
ARDAMAN & ASSOCIATES, INC.




Herbert G. Stangland, Jr., P.E.
Senior Water Resources Engineer
Florida Registration No. 16713

HGS/JEG/js

Enclosure

cc: G.I.T. (w/encl.)
 800 Office Plaza Blvd.
 Suite 402
 Kissimmee, Florida 32743


HGS

John E. Garlanger, Ph.D., P.E.
Principal

HSLENA2.rpt3



Ardaman & Associates, Inc.

TABLE 1
LABORATORY TEST RESULTS

<u>Sample Number</u>	<u>Sampling Date</u>	<u>Station Number</u>	<u>Initial Moisture Content (%)</u>	<u>Initial Dry Density (PCF)</u>	<u>Coefficient of Permeability (cm/sec)</u>	Percent Passing By Dry Weight (%)
						-20 -200
STAGE II						
1	6-20-89	14+50	34.7	85.6	$6.5 \times 10^{-8}^{**}$	91 17
2	6-20-89	14+80	29.3	90.0	1.0×10^{-7}	95 14
3	6-20-89	15+80				-- 19
4	6-21-89	16+80	30.6	88.3	$1.4 \times 10^{-7}^{**}$	98 24
5	6-22-89	17+80				-- 20
6	6-23-89	18+80	29.4	95.3	$7.2 \times 10^{-8}^{**}$	97 15
7	6-23-89	19+80				-- 18
8	6-23-89	20+80	27.1	92.7	$1.5 \times 10^{-7}^{**}$	97 10
9	6-27-89	21+90				-- 14
10	6-27-89	22+80	26.7	93.8	$6.5 \times 10^{-8}^{**}$	96 11
11	6-27-89	23+80				-- 15
12	6-28-89	24+80	29.4	90.0	4.6×10^{-8}	96 14
13	6-28-89	25+80				97 15
14	6-28-89	26+80	29.2	91.2	8.2×10^{-8}	96 13
15	6-28-89	27+70				94 15
16	6-29-89	28+80	28.4	92.4	4.3×10^{-8}	95 13
17	6-29-89	29+80				98 15
18	6-29-89	30+80	29.0	91.7	8.2×10^{-8}	94 12
19	6-30-89	31+80				94 14
20	6-30-89	32+80	27.8	92.6	8.9×10^{-8}	93 13
21	7-05-89	33+80				94 21
22	7-05-89	34+80	30.3	88.8	7.9×10^{-8}	94 17
23	7-05-89	35+80				93 24
24	7-06-89	36+80	28.7	92.0	6.1×10^{-8}	94 18
25	7-06-89	37+80				94 14
26	7-06-89	38+80	26.6	95.0	5.7×10^{-8}	95 11
27	7-06-89	39+80				94 12
28	7-10-89	40+80	25.4	96.4	6.8×10^{-8}	98 8
29	7-10-89	41+80				93 12
30	7-11-89	42+80	25.4	97.4	8.9×10^{-8}	97 9
31	7-16-89	43+00				86 14
32	7-16-89	44+00	26.5	93.7	1.2×10^{-7}	94 14
33	7-17-89	45+00				88 13
34	7-17-89	46+00	30.1	89.6	8.6×10^{-8}	92 16
35	7-19-89	47+00				92 18
36	7-19-89	48+00	29.9	91.7	6.8×10^{-8}	93 15
37	7-20-89	49+00				92 15
38	7-20-89	50+00	29.2	91.3	$1.8 \times 10^{-7}^{**}$	95 15
39	7-20-89	51+00				93 17

**Results from triaxial cell testing

TABLE 1 (continued)
LABORATORY TEST RESULTS

<u>Sample Number</u>	<u>Sampling Date</u>	<u>Station Number</u>	<u>Initial Moisture Content (%)</u>	<u>Initial Dry Density (PCF)</u>	<u>Coefficient of Permeability (cm/sec)</u>	Percent Passing By Dry Weight (%)
						-20 -200
STAGE II						
40	7-20-89	52+00	29.2	93.3	$1.7 \times 10^{-7}^{**}$	91 14
41	7-24-89	53+00				95 16
42	7-24-89	54+00	28.9	93.0	2.5×10^{-7}	96 13
43	7-24-89	55+00				97 16
44	7-24-89	56+00	27.6	94.3	8.2×10^{-8}	96 19
45	7-28-89	57+00				96 16
46	7-28-89	58+00	24.7	98.4	2.7×10^{-8}	95 14
47	7-29-89	59+00				96 14
48	7-29-89	60+00	26.7	95.1	9.6×10^{-8}	95 12
49	7-31-89	61+00				95 13
50	7-31-89	62+00	27.4	94.1	3.4×10^{-8}	95 16
51	8-01-89	63+00				95 19
52	8-01-89	64+00	27.6	94.2	3.1×10^{-8}	96 19
53	8-01-89	65+00				95 17
54	8-02-89	66+00	28.5	94.3	2.9×10^{-8}	95 13
55	8-02-89	67+00				93 14
56	8-02-89	68+00	26.4	96.4	1.1×10^{-7}	95 13
57	8-02-89	69+00				96 18
58	8-02-89	70+00	30.5	88.5	8.9×10^{-8}	96 15
59	8-03-89	71+00				95 14
60	8-03-89	72+00	29.8	88.9	1.1×10^{-7}	97 13
61	8-04-89	73+00				97 13
62	8-05-89	74+00	27.6	92.1	1.6×10^{-7}	96 11
63	8-05-89	75+00				96 17
64	8-07-89	76+00	34.4	84.7	1.6×10^{-7}	93 15
65	8-07-89	77+00				96 18
66	8-08-89	78+00	33.4	86.7	1.5×10^{-7}	96 19
67	8-08-89	79+00				92 18
68	8-08-89	80+00	29.1	91.1	$1.8 \times 10^{-7}^{**}$	96 14
69	8-09-89	81+00				93 16
70	8-09-89	82+00	27.3	94.2	5.7×10^{-8}	92 14
71	8-10-89	83+00				92 15
72	8-10-89	84+00	25.3	94.9	$1.7 \times 10^{-7}^{**}$	96 15
73	8-15-89	85+00				93 16
74	8-15-89	86+00	26.6	95.0	6.8×10^{-8}	91 14
75	8-15-89	87+00				94 14
76	8-15-89	88+00	26.8	94.3	7.9×10^{-8}	96 13
77	8-16-89	89+00				92 16
78	8-16-89	90+00	27.3	94.1	2.2×10^{-8}	91 14


**Results from triaxial cell testing

TABLE 1 (continued)
LABORATORY TEST RESULTS

<u>Sample Number</u>	<u>Sampling Date</u>	<u>Station Number</u>	<u>Initial Moisture Content (%)</u>	<u>Initial Dry Density (PCF)</u>	<u>Coefficient of Permeability (cm/sec)</u>	Percent Passing By Dry Weight (%)
						-20 -200
STAGE III						
79	8-20-89	60+40	36.0	80.8	3.6×10^{-8}	96 17
80	8-20-89	60+00				95 27
81	8-21-89	59+00	35.8	79.9	5.0×10^{-8}	96 22
82	8-21-89	58+00				94 24
83	8-21-89	57+00	39.2	77.6	3.6×10^{-8}	95 28
84	8-21-89	56+00				92 27
85	8-22-89	55+00	37.5	82.0	1.0×10^{-7}	92 21
86	8-22-89	54+00				94 23
87	8-22-89	53+00	37.4	82.7	9.6×10^{-8}	92 19
88	8-24-89	52+00				96 22
89	8-24-89	51+00	32.9	86.4	5.0×10^{-8}	96 21
90	8-24-89	50+00				95 17
91	8-27-89	49+00	35.6	82.5	6.4×10^{-8}	95 21
92	8-27-89	48+00				97 21
93	8-27-89	47+00	34.8	83.2	5.4×10^{-8}	93 17
94	8-27-89	46+00				97 19
95	8-30-89	45+00	36.3	82.2	5.7×10^{-8}	96 19
96	8-31-89	44+00				97 19
97	8-31-89	43+00	33.1	86.3	4.6×10^{-8}	97 15
98	8-31-89	42+00				96 18
99	8-31-89	41+00	30.6	90.2	3.2×10^{-8}	96 16
100	9-01-89	40+00				96 21
101	9-01-89	39+00	30.4	90.0	2.6×10^{-8}	96 19
102	9-01-89	38+00				96 21
103	9-02-89	37+00	29.7	91.5	5.7×10^{-8}	95 16
104	9-02-89	36+00				96 20
105	9-02-89	35+00	32.6	86.6	2.5×10^{-8}	98 18
106	9-02-89	34+00				96 19
107	9-02-89	33+00	32.4	87.7	2.6×10^{-8}	93 17
108	9-02-89	32+00				94 21
109	9-03-89	31+00	30.2	90.5	2.4×10^{-8}	94 15
110	9-03-89	30+00				93 21
111	9-03-89	29+00	29.2	91.7	4.6×10^{-8}	94 16
112	9-03-89	28+00				93 17
113	9-03-89	27+00	28.8	93.4	2.8×10^{-8}	95 15
114	9-04-89	26+00				94 19
115	9-04-89	25+00	28.5	92.4	2.0×10^{-8}	94 17
116	9-04-89	24+00				92 23
117	9-05-89	23+00	33.3	87.3	2.4×10^{-8}	92 19
118	9-05-89	22+00				93 21
119	9-05-89	21+00	29.2	89.7	1.5×10^{-8}	94 17
120	9-05-89	20+00				94 16

TABLE 1 (continued)
LABORATORY TEST RESULTS

<u>Sample Number</u>	<u>Sampling Date</u>	<u>Station Number</u>	<u>Initial Moisture Content (%)</u>	<u>Initial Dry Density (PCF)</u>	<u>Coefficient of Permeability (cm/sec)</u>	Percent Passing By Dry Weight (%)
						-20 -200
STAGE III						
121	9-12-89	60+40	32.1	85.4	1.8×10^{-8}	94 21
122	9-12-89	61+00				95 26
123	9-13-89	62+00	30.0	89.5	1.7×10^{-8}	96 22
124	9-13-89	63+00				96 18
125	9-14-89	64+00	25.2	96.5	1.5×10^{-8}	93 15
126	9-15-89	65+00				95 19
127	9-15-89	66+00	29.0	91.5	2.6×10^{-8}	92 18
128	9-15-89	67+00				93 23
129	9-18-89	68+00	30.6	88.3	3.9×10^{-8}	93 17
130	9-18-89	69+00				94 18
131	9-18-89	70+00	31.3	88.3	8.2×10^{-8}	94 14
132	9-18-89	71+00				92 21
133	9-19-89	72+00	33.8	85.5	8.2×10^{-8}	91 16
134	9-19-89	73+00				92 19
135	9-20-89	74+00	33.8	86.3	5.0×10^{-8}	94 19
136	9-20-89	75+00				95 18
137	9-21-89	76+00	31.5	88.1	4.6×10^{-8}	96 19
138	9-21-89	77+00				95 18
139	9-21-89	78+00	28.5	92.5	5.4×10^{-8}	95 15
140	9-21-89	78+80				96 20



APPENDIX 2
SLURRY WALL FIELD DATA SHEETS

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Levee Rd. Landfill Slurry wall FILE NO. 8-174
 CLIENT DRWA Co. WEATHER Sunny - PC DATE 8-19-88

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
60+00	27	20	60+00	27	20			
60+20	27	20	60+20	27	20			
60+40	27	20						
59+80	27	20						
59+00	27	20						
59+20	27	20						
59+40	27	20						
59+60	27	20						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
9:15	60+00	35	70		
11:00	60+00	42	72		
1:30	59+00	29	72		
3:30	58+80	38	3		

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
3:30	60+00	4	—	—	—		

COMMENT _____

NOTE: _____

INSPECTOR: BH

ARDAMAN & ASSOCIATES, INC. 

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Land P' Slurry wall FILE NO. Z-158
 CLIENT M.G. Inc. WEATHER overcast DATE 8-20-89

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
58-60	28	20	57+00	27	20			
58+20	29	21	56+30	27	20			
58+40	27	20	56+60	27	20			
58+10	37	20	56+90	27	20			
58-60	27	20	56+00	27	20			
58+30	27	20						
57+40	-27	20						
57-00	27	20						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS	
					SA	K+SA
7:25	58-60	42	71			
8:00	58-00	40	69			
12:00	57+00	39	72			
2:00	56+60	—	18			NOT Pumping

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
7:45	60+00	4.5	79		✓		
12:00	60-00	4.5	30	✓			

COMMENT _____

NOTE: _____

INSPECTOR: Cato A. John

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd - land fill Slurry wall FILE NO. 33-157A
 CLIENT James Co WEATHER P.M. Rain DATE 8-21

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
56+20	27	30	54+60	27	30			
56+00	27	30	54+40	27	30			
55+30	27	30	54+20	27	30			
55+10	27	30	54+00	27	30			
55+12	27	30	53+80	27	30			
55+10	27	30	53+60	27	30			
55+18	27	30	53+40	27	30			
54+60	27	30	53+20	27	30			

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:45	56+00	78	63		
9:40	55+00	26	74		
11:20	55+20	49	30		
2:00	54+80	—	31		NOT Pumping
4:00	54+00	29	34		
6:10	53+60	—	35		NOT Pumping

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
3:25	59+00	4.0	31		✓		
12:10	58+00	4.5	32	✓			
2:45	57+00	4.0	33		✓		
6:00	56+00	6.0	34	✓		5:1	140'

COMMENT _____

NOTE: _____

INSPECTOR: Pete W. Eggers

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Land C 1 Slurry wall FILE NO. 32-001
 CLIENT Aradman Inc WEATHER Sunny DATE 7-12-81

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
51+00	-	22	51+30	-	21	53+00	-	23
51+30	-	22	51+60	-	21			
51+60	22	-	51+90	-	21			
51+90	22	-	52+20	-	21			
52+20	22	-	52+50	-	21			
52+50	22	-	52+80	-	21			
52+80	22	-	53+10	-	21			
53+10	22	-						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
9:55	51+20	22	2.0		
9:55	51+40	—	2.0		Temp 70°
9:55	51+60	23	2.1		
9:55	51+80	—	2.1		Temp 70°
9:55	52+00	40	2.4		

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
9:55	51+00	5.0	35		—		
9:55	51+20	5.5	26	✓			
9:55	51+40	6.0	97	✓			
						7:1	60'

COMMENT _____

NOTE: _____

INSPECTOR: Pete Whets

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Ad Land Fill slurry wall FILE NO. 86115A
CLIENT Marcus Co WEATHER Sunny DATE 8-22

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
50+00	28	31						
50+30	28	31						
49+00	28	31						
49+30	28	31						
49+60	28	31						
49+90	28	31						
49+00	28	31						
48+30	28	31						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:20	49+30	38	74		
9:35	49+00	40	78		

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		

COMMENT _____

NOTE: _____

INSPECTOR: Peter Jozsa's

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Land Fill FILE NO. 3-615-A
 CLIENT Montee Co WEATHER Sunny DATE 8-24

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
47+00	28	21	47+20	22	-	-	-	-
47+40	23	21	47+60	23	21	-	-	-
47+80	23	21	47+80	23	21	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
8:15	-	-	-	-	
9:25	-	-	-	-	
10:00	-	70	-	-	
11:00	-	-	-	-	

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
8:15	52+00	5.0	13	✓			
10:15	54+00	6.0	14		✓		
11:00	50+00	5.0	99	✓			

COMMENT _____

NOTE: _____

INSPECTOR: Pete W. Johnson

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Leon Pt. Rd. Deep cut FILE NO. 3015A
CLIENT Manatee Co. WEATHER Sunny PM Rain DATE 3-27-89

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
46+90	23	2	415720	27	22	43460	25	25
46+80	23	21	45100	27	20			
46+40	25	21	40480	27	20			
46+20	23	21	44460	27	20			
46+00	23	21	40440	27	20			
45+90	23	21	24220	26	29			
45+60	-28	21	221-00	26	29			
45+40	28	21	45-50	25	28			

COMMENT

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
12:00	46+30	—	69	—	NOT Pumping
	Lower	To Locate water & telephone lines			
1:00	46+20	29	74	—	
2:00	45+45	—	102	—	NOT Pumping
5:20	2144 40	—	101	—	"
6:50	43+30	—	99	—	"

COMMENT

BACKFILL DATA

COMMENT

NOTE :

INSPECTOR: Pete Long 115

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Landfill slurry wall FILE NO. 33-158
CLIENT MARATCO Co WEATHER Sunny DATE 8-30-89

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
-42+65	25	28	412+05	22	25			
43+00	24	27	414+80	22	25			
43+20	24	27	414+60	22	25			
43+40	24	27	414+40	22	25			
42+80	22	25	414+20	22	25			
42+60	22	25	414+00	22	25			
42+40	22	25						
42+20	22	25						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
8:05	43-65	28	71		
10:25	43-50	40	69		
5:10	412+80	39	69		
4:50	414+00	-	70		NOT Pug-ig

COMMENT Down From 11:30 until 4:00

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
4:50	45+00	4.5	9.5		✓		
						8:1	100'

COMMENT _____

NOTE: _____

INSPECTOR: Peter W. Engels

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Loco Rd Landfill Slurry wall FILE NO. FS 1150
 CLIENT Mitsubishi Co WEATHER Sunny DATE 8-21

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
41+00	-22	25	39+40	3	21	37+80	18	21
40+80	22	25	39+20	18	21	37+60	15	21
40+60	22	25	39+00	19	21	37+40	18	21
39+40	22	25	38+80	3	21	37+20	18	21
39+20	21	24	38+60	18	21	37+00	18	21
39+00	20	23	38+40	18	21	36+80	17	20
38+80	-19	21	38+20	18	21	36+60	17	20
38+00	19	21	37+00	18	21	36+40	17	20
COMMENT						36+20	17	20

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:45	40+80	51	67		
10:20	40+00	37	63		
11:50	38+80	—	—		test Pumping
3:55	37+60	29	70		
5:35	36+40	40	68		

COMMENT Down from 8:00 AM until 9:30 AM measured by pumpings

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
8:00	44+00	41.5	96	✓			
9:00	43+00	51.5	97		✓		
10:55	42+00	41.5	98	✓			
11:30	41+00	4.0	99		✓		

The slope and toe could not be determined due to cave-in on the trench walls.

COMMENT _____

NOTE: _____

INSPECTOR: Pete Weller

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd - Bull Run Slurry wall

FILE NO. 3615P

CLIENT Master Corp

WEATHER 2pm rain

DATE 7-1

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
2644-00	-17	-20	2644-00	-17	-20			
2644-1	-7	-20	2644-0	-17	-20			
2644-2	-17	-20	2644-2	-17	-20			
2644-3	-17	-20						
2644-4	-17	-20						
2644-5	-17	-20						
2644-6	-17	-20						
2644-7	-17	-20						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
11:00	2644-00	—7	6.7		
11:30	2644-00	—	6.9		
2:25	2644-00	—	6.9		Not Pumping
5:00	2644-00	—	6.9		Not Pumping
					Not Pumping

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
11:10	2644-00	5.5	100	✓			
11:50	2644-00	5.0	101		✓		
12:45	2644-00	4.0	102	✓			
						3'1"	150'

COMMENT _____

NOTE: _____

INSPECTOR:

Pete Baker

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Long Ed Land Survey work FILE NO. 5-01-74
CLIENT Long Ed Land WEATHER Partly cloudy DATE 3-2-80

EXCAVATION DATA

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:30 A.M.	244-20	—	74		No Piping
8:00 A.M.	234-00	55	84		
8:30 A.M.	234-00	27	84		
9:00 A.M.	224-20	43	84		
9:30 A.M.	234-00	—	80		No Piping

COMMENT

BACKFILL DATA

COMMENT

NOTE :

INSPECTOR: Pete W. Shuler

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lewin Rd Land Fill Slurry wall FILE NO. 86115A
 CLIENT 2222-2222 WEATHER Partly Cloudy DATE 9-2-84

Page 1 of 2

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
292+0	17	20	27180	17	29	26+20	18	21
272+0	17	20	27480	18	21	26+30	19	21
282+0	17	20	27+00	19	21	25480	19	21
272+0	17	20	27+00	19	21	254+0	19	21
282+0	17	20	27+00	19	21	25+10	19	21
292+0	17	20	26+80	19	21	25+20	19	21
282+0	17	20	26+60	19	21	25+30	19	21
292+0	17	20	26+40	19	21	24+80	19	21

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
9:00	29-00	29	90		
10:05	28+20	41	92		
2:10	26+30	—	94		Not pumping
4:10	25+60	—	91		..
5:50	24+50	—	90		..

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
9:05	31+00	5.5	109		✓		
10:15	20+10	4.0	110		✓		
1:45	29+00	5.5	111	✓			
4:05	28+00	5.0	112	✓			
6:15	27+00	5.0	112		✓		
						2:1	120'

COMMENT _____

NOTE : _____

INSPECTOR: Petru Lark

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT multiple sites FILE NO. 26-34
CLIENT State of NY WEATHER partly cloudy DATE 7-2
May 2002

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
	20	22						
	15	22						
	20	23						
	20	27						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		

COMMENT _____

NOTE: _____

INSPECTOR: Pete W. Jeter

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lara Rd Land Fill - Lexington FILE NO. A-6-1-A
 CLIENT McGraw Hill WEATHER Partly Cloudy DATE 9-4-74

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
-20-00	23	27	22+40	21	24	20-30	18	20
-20-20	21	24	22+20	20	22			
-20-40	21	24	22+00	19	22			
-20-60	21	24	21+70	19	22			
-20-80	21	24	21+50	19	22			
-20-00	21	24	21+30	19	20			
-20-20	21	24	21+10	19	20			
-20-40	21	24	21-00	18	20			

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:30	24-00	—	3.2		1st Pumping
7:55	23+60	—	3.5		"
8:00	23+40	3.0	3.0		
8:10	22+90	3.7	3.0		
8:12	22+40	—	3.2		2nd Pumping

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
9:35	2-00	4.5	142	/			
10:15	2-00	6.0	15		/		
2:00	29+00	5.0	11*	/			
						3:1	100'

COMMENT _____

NOTE: _____

INSPECTOR: P.W. Taylor

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Land Fill slurry wall

FILE NO. 86115A

CLIENT Impactor Co

WEATHER Sunny

DATE 9-5-89

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
20+80	17	20						
20+62	17	20						
20+49	17	20						
20+20	17	20						
20+00	17	20						

COMMENT The line from N side of stage II to stage I

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:25	20+80	—	69		NOT Pumping
9:15	20+20	—	76		1.

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
7:35	23+00	6	117		✓		
9:40	22+00	4"	118		✓		
11:45	21+00	5.5	119		✓		
3:55pm	20+00	4"	120		✓		

No slope Top out

COMMENT _____

NOTE: _____

INSPECTOR: Pete B

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Levee Erosion Protection FILE NO. LA-100
 CLIENT MDC WEATHER Sunny DATE 9-20-07

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
-	25	25	62+00	—	24	-	—	—
-	25	25	62+20	—	24	-	—	—
-	25	25	62+40	—	24	-	—	—
-	25	25	62+60	—	24	-	—	—
-	25	25	62+80	—	24	-	—	—
-	25	25	62+100	—	24	-	—	—
62+00	—	25	62+20	—	24	-	—	—
62+30	—	25	-	-	-	-	-	-

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:45	62+00	1.0	67	—	
8:50	62+00	—	69	—	
9:20	62+00	—	75	—	
10:15	62+00	—	84	—	Not Pumping

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
2:30	60--	5.5	121		✓		
4:00	60--	4.0	122	✓			
						7:1	50'

COMMENT _____

NOTE: _____

INSPECTOR: Pete W. Legate

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lens Rd Land Fd

CLIENT Manta Co.

WEATHER Sunny

FILE NO.

86115A

2-13-59

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
63+20	21	24	64+80	23	26	66+40	27	20
63+40	20	23	65+00	22	26			
63+60	19	22	65+20	23	26			
63+80	19	22	65+40	22	26			
64-00	21	24	65+60	22	26			
64+20	22	26	65+80	24	27			
64+40	-22	-26	66+00	25	28			
64+60	23	26	66+20	26	29			

COMMENT 40' Rock Layer encountered STA 760+50

Trash 4'-5' Layer -^{STP} 76+00

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:30	62+20	39	68		
9:40	63+80	27	70		
11:45	64+30	39	74		
2:30	66+00	42	72		
4:20	66+20	—	73		NOT Pumping

COMMENT

BACKFILL DATA

COMMENT

NOTE :

INSPECTOR: Peter W. Baker

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Landfill

CLIENT Illinoian Co

WEATHER sunny

FILE NO

B6 115-A

$$x = 14 - 37$$

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
66+40	27	30						
66+60	27	30						
66+80	27	30						
67+00	27	30						
67+20	27	30						
67+40	26	29						
67+60	26	29						
67+80	26	29						

COMMENT

SLURRY DATA

COMMENT Back Hoe broke down 11:00 AM

BACKFILL DATA

COMMENT

NOTE :

INSPECTOR •

Lt w. gr

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Leaf Rel. En. 2000 **CLIENT** W.M.F. Co. **WEATHER** 80000

FILE NO

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
71400	27	27	71400	27	27	71400	—	25
71400	28	28	71400	28	26	71400	—	25
71400	27	27	71400	28	26	71400	—	25
71400	27	27	71400	28	26	71400	—	25
71400	27	27	71400	28	26	71400	—	25
71400	27	27	71400	28	26	71400	—	25
71400	27	27	71400	28	26	71400	—	25
71400	28	27	71400	28	27	71400	—	25

COMMENT

SLURRY DATA

COMMENT

BACKFILL DATA

COMMENT

NOTE :

INSPECTOR:

Petzel

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lens Rd Land Fill FILE NO. 36115A
CLIENT Mosier Co WEATHER Ple DATE 9-18

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
71+00	22	25	72+60	18	21			
71+20	21	24	72+30	18	21			
71+40	20	22	72+00	18	21			
71+60	19	22	72+20	18	21			
71+80	20	27	72+40	19	21			
72+00	20	27	72+60	18	21			
72+20	19	22	72+80	18	21			
72+40	18	21	72+00	18	21			

COMMENT

SLURRY DATA

COMMENT

BACKFILL DATA

COMMENT

NOTE :

INSPECTOR: Cetera

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lena Rd Land Fill FILE NO. 33-574
 CLIENT Manatee Co DATE 2-2-82
 WEATHER Cloudy

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
74+00	8	21	74+30	8	21			
74+20	18	21						
74+40	18	21						
74+10	12	21						
74+60	12	21						
75+00	18	21						
75+20	18	21						
75+40	8	21						

COMMENT Down from 9:00 until 2:00 trash stopped at STA = 75+30

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
8:00	74+20		69		NOT Pumping
9:00	75+00	44	78		
10:00	75+60		86		NOT Pumping

COMMENT _____

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
11:25	72+00	5.5	133		✓		
11:45	72+00	6.0	124	✓			
						8.5:1	80'

COMMENT _____

NOTE: _____

INSPECTOR: Pete W. Smith

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lens Rd Land F'11 Slurry wall FILE NO. 86115A
 CLIENT Manteo Co WEATHER Sunny DATE 9-20

EXCAVATION DATA

STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)	STATION	DEPTH TO CLAY (FT)	DEPTH OF TRENCH (FT)
75+60	18	21	77+20	18	21			
75+80	18	21	77+40	18	21			
76+00	18	21	77+60	18	21			
76+20	18	21	77+80	18	21			
76+40	18	21	78+00	18	21			
76+60	18	21						
76+80	18	21						
77+00	18	21						

COMMENT _____

SLURRY DATA

TIME	STATION	VISCOSITY (SECS)	UNIT WEIGHT (PCF)	FILTRATE LOSS (CC)	REMARKS
7:30	75+80	-	79		NOT Pumping
9:30	76+40	-	84		NOT Pumping
11:40	77+00	42	89		
2:35	77+80	-	89		NOT Pumping

COMMENT work stopped to construct bridge crossing to sewer treatment plant

BACKFILL DATA

TIME	STATION	SLUMP (INCHES)	SAMPLE NO.	TEST REQUIRED (✓)		SLOPE OF BACKFILL (H:V)	DISTANCE BETWEEN TOES OF BACKFILL AND EXCAVATION (FT)
				SA	K+SA		
9:15	74+00	5.0	135		✓		
2:45	75+00	4.0	136	✓		3:1	70'

COMMENT _____

NOTE: _____

INSPECTOR: Pete. W. Geis

ARDAMAN & ASSOCIATES, INC.

SLURRY WALL INSPECTION FIELD DATA REPORT

PROJECT Lens Rd Landfill slurry wall FILE NO. 26115A
CLIENT MacTel Co WEATHER Sunny DATE 9-21-89

EXCAVATION DATA

COMMENT _____

SLURRY DATA

COMMENT _____

BACKFILL DATA

COMMENT

NOTE : _____

INSPECTOR: Lts w. holt

APPENDIX 1
DAILY FIELD REPORTS



Ardaman & Associates, Inc.



Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Land Fill slurry wall File No. 36115A Time

Client Mesa Verde County Weather Sunny AM overcast Date 8-19

The excavation and construction of the slurry wall ground stage I of the above referred project started AT STA #60+40 at the SW corner of the Gun Club site and proceeded TO STA #58+60 at an average depth ranging from 30' to 51'. The key material is a green clay. The total production for today was 5430 ft².

The backfill was mixed, tested and placed in the trench but no top out was achieved. The slope was calculated to 8:1 and one slurry test was taken. The contractor is adding 4 bags of dry bentonite (at 4000 lb/bag) to each 100' of trench back filled.

The sewer main patch is still not lasting and no sewer problems have been encountered with that. No trash has been seen in the excavated material at this point but is expected.

Time on the project 11.0 hrs

Clients' Rep. _____

Ardaman & Associates

Pete Weller

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Land F-11 Slurry wall File No. 861154 Time

Client MANATEE COUNTY Weather overcast Date 8-20

The excavation continued today from STA = 58+60 To STA = 56+20 AT A depth ranging From 30' To 21' And a TOTAL production of 7220 FT³. The key is a green CLAY and a sample of that was taken. The contractor started hitting trash today at STA = 58+00 and continued throughout the day. The trash is located about 0-2 feet under the surface and will be as deep as 8-12 feet. This material is placed on the opposite side of the truck from the mix side to keep it out of the back fill.

The back fill was mixed, tested, and placed in the truck from STA = 60+40 To STA 59+00. There were 2 samples taken to send to the lab for further testing. All on-site tests were recorded on the daily data sheet. The dry addition is 4 bags at 1000 lbs/bag for each 100' of truck back filled.

Time on the project 9:0 hrs

Clients' Rep. _____

Ardaman & Associates

Pete Loh



Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Landfill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather PM Rain Date 8-21-89

The excavation of the slurry wall trench continued today from STA # 56+20 to STA # 55+20 at a depth of 30 FT and a total of 9000 FT². Due to the trash and the unstable ground I have moved the slurry wall to 12 FT off the leachate pipe. This relocation from the proposed 10' offset to 12' offset will remain where it is possible but is NOT to go closer than the proposed 10'.

The back fill was mixed, tested, and placed in the trench from STA # 59+10 to STA # 56+00 and 4 samples were taken and sent to the Orlando Lab. The contractor is adding 1 bag at 4000 lbs to each 25' of trench back filled.

Herb Stangland was on site for a short visit today.

The trash is still from 0'-2' down to 10'-12' and is being separated as it is removed from the ground to insure no contamination in the back fill.

Total on the project 12.5 hrs

Clients' Rep.

Ardaman & Associates

Patti W. Johnson



Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Landfill Slurry wall File No. 8610A Time

Client Manatee County Weather sunny Date 8-22

The contractor continued to excavate the slurry wall from STA #53+20 To STA #50+00 at a depth ranging from 20' To 31'. Average e To m production of 98.50 FT³. The clay is a Gray to Green Clay with a trace of sand.

The back fill was mixed, tested and placed in the trench from STA #56+00 To STA #52+60. There were 3 samples taken and one to be sent to the lab for further testing. The contractor is adding 1 cu yd at 4000/lbs or pay out until to over 25 ft of back fill. This is back filled.

Tom Zink visited the site today.

There was trash encounter all day from 2'-6" in scale down to 3'-12" in depth. No trash has been kept out of the backfill area except.

Time on the project 12.0 hrs

Clients' Rep. _____

Ardaman & Associates

Peter W. Jett

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Land Fill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather sunny Date 8-23

The contractor continued the excavation from STA # 50+00 to STA # 48+80 for a total of 3720 FT² and at a depth of 31 FT. The operation was then stopped because the backhoe hit and broke the city's sewer force main. This happened at 9:45 AM and all of the proper people were notified and repair crews came to the site. The trench excavation was unable to resume today.

The backfill was mixed and placed in the trench from STA # 52+60 to STA # 52+20. There were no samples taken.

There was no trash encountered today starting at STA # 50+00.

Time on the project 9.0 hrs

Clients' Rep. _____

Ardaman & Associates

Patsy J. Jr.

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Land Fill slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather Sunny Date 8-24-89

The contractor for continued to excavate the slurry wall trench from STA = 48+80 To STA = 46+80 AT A depth of 31 FT AND A Total production of 6200 FT². The cut material is a green clay with fine sand.

The back fill was mixed, tested, and placed in the trench from STA = 52+20 To STA = 49+20. There were 2 samples taken and delivered to the lab for further testing.

The second sewer main break was checked for leaks and back filled when no leaks were found. The operation stopped at the road crossing and will resume 5:00 pm 8-26-89.

Total on the project 11.0

Clients' Rep. _____

Ardaman & Associates Pete W. Lutz

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Land Fill shoring wall File No. 86115A Time

Client MAnatee County Weather sunny Date 8-26

There was no production today as planned due to the time involved in the road crossing preparation. The asphalt was cut and the base material had to be removed. The telephone and water lines were located. There was one cut started but not completed before dark so this production was not recorded.

Time on the project 4.5

Clients' Rep. _____

Ardaman & Associates

Peter W. Johnson

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Land Fill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather SUNNY Date 8-27
PM RAIN

The excavation continued today from STA # 46+80 to STA # 43+60 AT A depth ranging from 31 FT to 28FT And a total production of 9650 FT² for the day. The Key is a Gray to Green Clay with a trace of sand And a sample was taken.

The back fill was mixed, tested, and placed in the trench from STA # 49+20 To STA # 46+60. There were 4 samples taken to be sent to the lab for further testing.

After the back fill had gone through the road crossing there were 5 concrete slabs placed over the wall and shell road base material on the slabs for a bridge to the land fill.

There was 2 telephone lines cut while excavating the slurry wall trench today and the people at GTE phone company were satisfied and on site to make the repair.

The trash layer stopped at the center of the road crossing.

Total on the project 17.0 hrs

Clients' Rep. _____

Ardaman & Associates _____

Lab w. jobs

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Land Fill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather sunny Date 8-30

The contractor started excavation on the slurry wall at 8:00 from STA # 42+60 to STA # 41+00 at a depth ranging from 28 FT to 25 FT and a total production of 6650 FT². The key is a green to gray sand, clay with lenses at the top of the layer of yellow clay.

The backfill was mixed, tested, and placed in the trench from STA # 45+60 to STA # 44+20. There was 4 bag of dry bentonite added to each 100 FT of trench backfilled at 4000 lbs/bag. All of the on-site testing was recorded on the daily data sheet.

Due to mechanical problems with the backhoe the operation was stopped at 11:30 AM and resumed at 4:00 pm after the equipment was repaired.

Time on the Project 12.5 hrs

Clients' Rep. _____

Ardaman & Associates

Pet W. Gable

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Land Fill slurry wall File No. 86115A Time

Client Manatee County Weather sunny Date 8-31

The excavation for the slurry wall continued today from STA # 41+00 To STA # 36+00 AT an average depth of 25' to 20' and a total of 10,290 FT². The key is a gray to green sandy clay with lenses of yellow sandy clay at the top of the continue layer.

The back fill was mixed, tested, and placed in the trench from STA # 44+20 To STA # 40+80. There were 4 samples taken to be sent to the lab for further testing.

The unit wt is only at 70 pct and the contractor has encountered problems with the trench cracking and caving in so the operation has been stopped to re-dig and check the amount of caved in material and remove it before proceeding.

The backhoe was down to replace a hose from 8:00 a.m. until 9:20 a.m..

Time on the project 11.5 hrs

Clients' Rep. _____

Ardaman & Associates

Petruzzelli

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Landfill Slurry wall File No. 86-15A Time

Client Minn. Dist. Weather AM rain Date 7-1-89

The trench walls and soil is dry and from STA # 40+40 to STA # 27+30. The contractor worked on cleaning, T-5 areas from 7:00 AM until 1:00 PM. The last excavation started at STA # 36+20 and continued to STA # 34+00 at a depth of 20' of co-solvent solution of 4000 gal for today. The pump is a gear type pump. Sandy clay and a sample was taken in the material.

The backhoe was moved, leveled and graded the trench floor from STA # 40+20 to STA # 27+3. Two were removed from the site sent to the laboratory for testing. All on-site tests were recorded in the daily data sheet.

This is the project - 12.0 hrs

Clients' Rep. _____

Ardaman & Associates

Pete A. Johnson

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Landfill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather P/C Date 9-2

The contractor continued to excavate the trench for the slurry wall placement from STA # 34+20 to STA # 29+40 ft a depth ranging from 20' to 22'. The key is a gray to green sandy clay with a yellow to brown sandy clay at the top of the containing layer.

The backfill was mixed, tested, and placed in the trench from STA # 37+10 to STA # 32+00. There were 6 samples taken to be sent to the lab for further testing.

No problems were encountered today on this project.

Time on the project 11.5 hrs

Clients' Rep. _____

Ardaman & Associates

Peter W. Hall



Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd. Landfill Slurry wall File No. 86115A Time

Client Milwaukee County Weather PM RAIN Date 9-3

The excavation of the slurry wall continued today from STA # 29+40 To STA 24+00 AT An average depth from 20' to 23' and a total of 11290 FT² production for the day. The material is a sandy loam clay and a sample was taken. The soil mix was mixed, tested, and placed in the trench from STA # 32+00 To STA 27+00 and 5 samples were taken to be sent to the lab for further testing. All on site test results were recorded on the daily data sheet. The contractor is adding 3 bags of bentonite (dry) to each 100 FT of trench back filled. These bags are 400 LB each.

Rain started at about 1:15 PM and cause the contractor to wait or the trench slurry.

Time on the project 12.0 hrs

Clients' Rep. _____

Ardaman & Associates

Patsy W. Falk

Ardaman & Associates, Inc.



Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lane Rd Land C II File No. 36115A Time

Client MARSHALL COUNTY Weather PM RAIN Date 9-4-89

The excavation of the slurry wall took place today from STA = 24+00 to TPA = 20+80. The height varied from 20' to 24' and the total footage was 7250 FT. The key is formed by green clay with a trace of fine sand and not a speck of silt or organic material.

The soil was mixed, tested, and placed in the French cone STA = 27+00 - SLOP = 23+60 and TPA = 20+80 were TPA = 20+80. The samples were taken to the lab for further testing. All of the on site test results were recorded on the daily data sheet.

The on the project 12.0 hrs

Clients' Rep. _____

Ardaman & Associates _____

P.D. W. Lytle

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P O BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Land Fill Slurry Wall File No. 86115A Time

Client MANATEE COUNTY Weather sunny Date 9-5

The contractor continued today on the excavation of the slurry wall trench from STA # 20+80 to STA # 20+00. The depth was at 20 feet and the total was 1600 ft².

The existing wall was tied into with a cross tie 5' (at the bottom) in the config layer. The 30' tie was waived due to the existing leachate collection system in stage I.

Back fill was mixed, tested, and placed in the trench from STA # 23+60 to STA # 20+00. There were three samples taken and delivered to the lab for further testing.

There were 2 unpaved roads crossed in the process of this tie-in and concrete slabs were placed over the wall at each of these roads and covered with soil to prevent vehicles from driving into the slurry wall.

Ties on the project 4.5 hrs

Clients' Rep. _____

Ardaman & Associates

Patsy W. Johnson

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Zena Rd Landfill slurry wall File No. 86115A Time

Client Mosier County Weather sunny Date 9-11

The Contractor started the leading trench today and the 30 ft tie-in but due to the problems encountered. That is all that was done on this site. Production is scheduled for 9-12 at 7:00 AM.

There is no data sheet for this day. The average viscosity was 43 seconds on the marsh funnel and the unit wt at the end of the day was 72 pcf.

Time on the project 10.5 hrs

Clients' Rep. _____

Ardaman & Associates

Pat W. Hyatt



Ardaman & Associates, Inc.



Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Landfill slurry wall File No. 8615A Time

Client Marion County Weather Sunny Date 7-12

The contractor continued the excavation for the present
slurry wall today from STA 60+00 to STA 63+00
at a depth ranging from 30 FT to 24 FT and a total of
200 FT². The top material is a yellow to brown Layer of
Clay leading into a gray to green slightly sandy clay with
fine sand lenses.

The sample was mixed, tested, and placed in the
truck for STA 60+00 to STA 61+00. There were
2 samples taken to be sent to the lab for further testing.

There has been a 6" to 10" layer of trash
refuge from STA 51+00 to STA 60+20 about 15'-25'
below the surface. This material is being kept out of
the bottom mix areas.

Time at the project 10.5

Clients' Rep. _____

Ardaman & Associates

Pete W. Hale

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Land F. II Slurry wall File No. 86115A Time

Client Manatee County Weather sunny Date 9-13

The excavation for the slurry wall continued today from STA # 63+20 to STA # 66+40. At depths ranging from 22' to 30' and a total of 8200 FT² production for the day. At STA # 64+00 there was a layer of cemented sand about 1.5' thick and at a depth of 28' encountered. This layer was about 40' in length and then turned to a sand loam. The key is a gray to green sandy clay and a sample of this material was picked up for future reference. Refuse was encountered at STA # 65+80 in a 4' to 5' layer and 2 ft below ground surface. This material is being taken to Stage I by dump truck.

The back fill was mixed, tested, and placed in the truck from STA # 64+00 to STA # 63+60 and 2 samples were taken to be sent to the lab for further testing. The contractor is adding 2.5 bags of dry bentonite at 4000#/bag to each 100' of French backfilled.

Time on the project 11.5 hrs

Clients' Rep. _____

Ardaman & Associates

Pete W. Jackson

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Land Fill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather Sunny Date 9-14-89

The excavation on the slurry wall trench continued today from STA # 66+40 to STA # 67+80 at a depth ranging from 29' to 30' ad a total production of 4150 FT². The key is a Gray to Green slightly sandy clay and a sample of that material was taken for future reference.

The back fill was mixed, tested, ad placed in the trench from STA # 63+60 to STA # 64+80 ad one sample was taken to send to the lab for further testing.

The backhoe had an overheating problem at 11:00 AM and was stopped for repairs. The crew expected to restart after the repairs were made but were unable to. Production is expected to resume 7:00 AM 9-15-89.

Total on the project: 11.0 hrs

Clients' Rep. _____

Ardaman & Associates

Rita W. Ardaman

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lake Rd Landfill Slurry wall File No. 86115A Time

Client Martin County Weather sunny Date 9-15

The excavation of the slurry wall trench continued today from STA #67+80 To STA #71+00 Elevation ranging from 29' to 25' and a total production of 8420 FT³. The cut is a mix to sand clay with a trace of silt lenses. About 5' from the top of natural ground there is a fossil layer 4-5' thick with is being taken to the top of Stage I Landfill.

The backfill was mixed, tested, and placed in the trench from STA #64+80 To STA #67+40. There were 2 samples taken. All on site test results are recorded on the daily data sheet.

Time on the project 11.0 hrs

Clients' Rep. _____

Ardaman & Associates

Pete Jackson

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lenn Rd Land Fill Slurrywall File No. 86115A Time

Client MANatee County Weather sunny Date 9-16-89

There was no production today because the driver for the Dump Truck did not show up at the site. This truck is used to haul the excavated refuse to the Stage I Land Fill. The work was cancelled at 1:00 PM. Samples were delivered to the Orlando office.

Total Time on Project 7.5 hrs

Clients' Rep. _____

Ardaman & Associates

Pete W. Aguirre

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lens Rd Land Fill slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather P/C Date 9-18

The excavation for the slurry wall continued today from STA # 71+00 to STA # 74+00 at a depth ranging from 25 FT to 21FT and a total of 7580 FT² production for the day. The key is a yellow to gray slightly sandy clay and a sample has been taken for future reference. They are still excavating a 5-6 FT layer of refuse and transporting it to the land fill or stage I.

The backfill was mixed, tested, and placed in the trench from STA # 67+40 to STA # 71+40. There were 4 samples taken to be sent to the lab for further testing.

Time on the project 11.5 hrs

Clients' Rep. _____

Ardaman & Associates

R. St. John

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Landfill Slurry wall File No. 86115A Time

Client Marcos County Weather sunny Date 9-19

The excavation of the slurry wall trench was delayed today from 9:30 AM until 2:00 PM due to a surface water drain pipe being broken in the trench path. The production of the slurry wall started at STA #74+00 and proceeded to STA #75+60 at a depth of 21 FT for a total of 3360 FT² for the day. The cut across the entrance road to the sewer treatment plant was made but has not been back-filled at this point in time. The trash layer stopped at STA #75+30 and no more has been encountered in the excavations.

The backfill was mixed, tested and placed in the trench from STA = 71+40 to STA = 73+00. There were 2 samples taken to be sent to the lab for further testing. The dry addition of bentonite is about 2.5 bags at 4000 lbs/bag to back fill 100 FT of trench back filled additional fill is being hauled in to replace the refuse that is being taken to the Stage I Landfill.

Total on the project 11.5 hrs

Clients' Rep. _____

Ardaman & Associates _____

Patterson

Ardaman & Associates, Inc.

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Leat Rd Land Fill Slurry wall File No. 86115A Time

Client MARATEe COUNTY Weather sunny Date 9-20

The excavation of the slurry wall trench continued today from STA # 75+60 to STA # 78+00 at a depth of 21 FT and a total of 5040 FT² production. The key is a yellow to gray slightly sandy clay and a sample was taken for future reference. Production was stopped at about 2:15 PM to construct the wall crossing bridge to the sewer treatment plant.

The back fill was mixed, tested, and placed in the trench from STA # 72+00 to STA # 75+60. There were 2 samples taken to be sent to the lab for further testing.

This is a the project: 11.0 hrs

Clients' Rep. _____

Ardaman & Associates

R. W. Gathen

Consultants in Soils, Hydrogeology,
Foundations and Materials Testing

8008 SOUTH ORANGE AVE.
ORLANDO, FLORIDA
MAIL: P.O. BOX 593003
32809-3003

DAILY FIELD REPORTS

Project Lena Rd Landfill Slurry wall File No. 86115A Time

Client MANATEE COUNTY Weather sunny Date 9-21

The contractor continued today with the excavation of the slurry wall trench from STA # 75+00 to the tie-in at STA # 79+00. The trench was 21' in depth and the total footage was 2100 FT². The key material is a yellow to grey clay with a trace of sand and a sample was taken for future reference.

The back fill was mixed, tested, and placed in the trench from STA # 75+60 to STA # 79+00. There were 4 samples taken to be sent to the lab for further testing.

The storm water ditch pipe at STA # 14+80 on stage II was set in place and a 30' area of backfill was placed around it to complete the construction of the wall on stage II.

This will conclude the construction of the slurry walls in both stages II + III with the exception of the cap as explained in the project specifications as which has not been scheduled at this point in time.

Time on the project 18.0

Clients' Rep. _____

Ardaman & Associates

