





LEGEND

PHASE II SECTION II (FUTURE)
BUILDOUT CONTOURS/GRADES
(TOP OF INTERMEDIATE COVER)

PHASE II SECTION II
FILL VOLUME ESTIMATE:
607.186 CUBIC YARDS FILL

PHASE II SECTION II
3D SURFACE AREA
(TOP OF INTERMEDIATE COVER):
628,785 SQUARE FEET

Received
7/12/12

2 of 3	DRAWING NO. AS SHOWN	SCALE AUGUST 2011	DATE: 993332AERIAL	CADD FILE: 993332AERIAL	SCS ENGINEERS STEARNS, CONRAD AND SCHMIDT CONSULTING ENGINEERS 4041 PARK OAKS BLVD., SUITE 100, TAMPA, FL 33610 813 621-0080 FAX 813 623-6757 FLORIDA CERTIFICATE OF AUTHORIZATION NO. 00004692	CLIENT HARDEE COUNTY BOARD OF COUNTY COMMISSIONERS	DRAWING TITLE PHASE II - SECTION II (FUTURE) BUILDOUT SITE PLAN	REV △ △ △ △ △ △	DATE	DESCRIPTION	BY	LICENSE NO.
							PROJECT TITLE HARDEE COUNTY LANDFILL FEASIBILITY STUDY					

42051
CC 100

SCS ENGINEERS

HARDEE COUNTY LANDFILL PHASE II SECTION II LANDFILL EXPANSION AGENDA APRIL 3, 2012 1:30 P.M.

1. Phase II Section II Expansion will be approximately 5 acres in size
2. Phase II Section II Expansion bottom system materials (from bottom up)
 - Prepared sub-base comprised of compacted soils free of sharp materials
 - Geosynthetic Clay Liner (GCL) as used for Phase II Section I
 - 60 mil textured HDPE geomembrane (secondary liner)
 - Double sided tri-planar geocomposite drainage layer (secondary geocomposite)
 - 60 mil textured HDPE geomembrane (primary liner)
 - Double-sided bi-planar geocomposite drainage layer (primary geocomposite)
 - 24-inch thick layer of soil cover
 - Rain tarp over portions
3. Phase II Section II Expansion bottom system materials will connect to Phase II Section I existing bottom system materials along the western side
4. Phase II Section II Expansion will connect to Phase I along the western side
 - Phase I West Sideslope - 60 mil textured HDPE geomembrane with a geocomposite already in place
 - Phase II Section II Expansion - Weld primary 60 mil textured HDPE geomembrane to the existing Phase I 60 mil textured HDPE geomembrane already in place
 - Fill will "piggy-back" onto the west sideslope of Phase I

- Not remove sod along western sideslope of Phase I
 - Rubble riprap stormwater downchutes along western side of Phase I leave in place and not remove before filling begins
 - Existing Phase I passive gas vents remain
 - Create additional sideslopes berms to direct stormwater runoff from the western sideslope of Phase I away from the Phase II Section II Expansion
 - Vertical expansion over the Phase I area with the Phase II Section II Expansion permit application
5. Not include the groundwater underdrain system in the entire Phase II Section II Expansion which is in the Phase II Section I area
- Continue the groundwater underdrain system from the Phase II Section I area away from the Phase II Section II Expansion
6. Tentative schedule
- Submit Phase II Section II Expansion construction permit application - August 2012
 - Finalize bid documents, advertise for bids - April 2013
 - Notice to proceed with construction - June 2013
 - Final completion of construction - December 2013
 - Submit certification report to FDEP - January 2014
 - FDEP certifies expansion project - Approximately May 2014
 - Existing Phase II Section I area with "piggy-back" permitted airspace through December 2013

7. Other issues

- Operations Permit Renewal application due November 1, 2012
- Operations Permit expires May 12, 2013
- Combine Operations Permit Renewal application and vertical expansion in with the Phase II Section II Expansion construction permit application submittal
 - Not hold up Phase II Section II Expansion permit for issues with the Operations Permit submittal