

SCS ENGINEERS

TO Florida Department of Environmental Protection
Southwest District, Solid Waste Section
3804 Coconut Palm Drive
Tampa, Florida 33619

WE ARE SENDING YOU

- ☒ Attached ☐ Under separate cover via _____
- ☐ Shop drawings ☐ Prints
- ☐ Copy of letter ☐ Change Order
- The following items: ☐ Plans ☐ Samples
- ☐ Specifications ☐ _____

DATE December 17, 1998

JOB NO. 0995029.14

ATTENTION Mr. Kim Ford, P.E.

Re: CQA Certification for the Construction of
The Tire Chip Trenches at the Southeast County
Landfill, Hillsborough County, Florida

FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION

JAN 15 1999

SOUTHWEST DISTRICT
TAMPA

COPIES	DATE	DESCRIPTION
1	10/20/98	GLOBEX Engineering & Development, CQA Certification

THESE ARE TRANSMITTED as check below:

- ☐ For approval ☐ Approved as submitted ☐ Resubmit _____ Copies for approval
- ☒ For your use ☐ Approved as noted ☐ Submit _____ Copies distribution
- ☐ As requested ☐ Returned for corrections ☐ Return _____ Corrected prints
- ☐ For review and comment ☐ _____
- ☐ FOR BIDS DUE _____ 19 ____ ☐ PRINTS RETURNED AFTER LOAN TO US

REMARKS _____

COPY TO _____ SIGNED: Richard A. Siemering, Senior Project Engineer

If enclosures are not as noted, kindly notify us at once.





GLOBEX

Engineering & Development

20 October 1998

Mr. Jerry Pinder
ERC General Contracting Services, Inc.
13330 W. Colonial Drive #140
Winter Garden, Florida 34787

FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION

JAN 15 1999

Subject: CQA Certification Letter for Construction
of Tire Chip Trenches at Southeast Landfill

SOUTHWEST DISTRICT
TAMPA

Dear Mr. Pinder,

Globex Engineering & Development, Inc. (Globex) is pleased to submit this construction quality assurance (CQA) certification document for the construction of tire chip trenches at the Southeast Landfill located in Hillsboro County, Florida.

Globex began the CQA monitoring of the construction of trenches on 27 August 1998. The work was completed on 18 September 1998. Mr. Gerald Earnest was the CQA Manager at the Southeast Landfill. As part of Globex CQA monitoring services, I had daily communications with the CQA Manager to become informed of the field activities. I also inspected construction activities on 10 and 11 September 1998. The CQA monitoring services were carried out in accordance with the CQA plan previously approved by the owner. The tire chip trenches were constructed in accordance with the project specifications and technical determinations by SCS Engineers (the designer) during the construction period.

Globex prepared daily reports documenting construction progress, construction procedures, and matters related to the construction of the tire chip trenches. Following completion of the project, the beginning and end points of each trench were surveyed by a registered land surveyor. The survey information has previously been provided to ERC General Contracting Services, Inc. (ERC) by the surveyor.

Attached to this certification letter, Globex has included the daily reports prepared by the CQA Manager, geotextile certified properties by the manufacturer, tire chip trench logs prepared by the CQA Manager, submittal transmittal forms and enclosures submitted by ERC, and meeting minutes and field orders by SCS Engineers. Globex also prepared photo documentation of the construction activities. This information is not included in the attachment; however, Globex will provide the photo documentation at your request.

1055/F980158

Mr. Jerry Pinder
20 October 1998
Page 2

Please contact me at (561) 638-8800 if you have any questions.

Sincerely,

A handwritten signature in cursive script that reads "ali Khatami". The signature is written in black ink and is positioned above the printed name.

Ali Khatami, Ph.D., P.E.
Principal

Attachment

1055/F980158



Florida Department of Environmental Protection
Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, FL 32399-2400

DEP Form # 62-701.900(2)
Form Title <u>Certification of Construction Completion</u>
Effective Date <u>May 19, 1994</u>
DEP Application No. _____
(Filed by DEP)

Certification of Construction Completion of a Solid Waste Management Facility

DEP Construction Permit No: 35435-001-SC County: HILLSBOROUGH
Name of Project: SOUTHEAST COUNTY LANDFILL
Name of Owner: HILLSBOROUGH COUNTY BOARD OF COUNTY COMMISSIONERS
Name of Engineer: DESIGN: SCS ENGINEERS: CERTIFICATION: GLOBEX ENGINEERING
Type of Project: LEACHATE COLLECTION SYSTEM CONSTRUCTION AND
IMPROVEMENTS, TIRE CHIP TRENCHES
Cost: Estimate \$ 123,000 Actual \$ _____
Site Design: Quantity: _____ ton/day Site Acreage: 35 Acres
Deviations from Plans and Application Approved by DEP: _____
MODIFICATION NUMBER 35435-002

Address and Telephone No. of Site: C.R. 672, 8 MILES EAST OF S.R. 301
BALM, FLORIDA
Name(s) of Site Supervisor: MATT MATHEWS, JOHN WONG
Date Site inspection is requested: _____

This is to certify that, with the exception of any deviation noted above, the construction of the project has been completed in substantial accordance with the plans authorized by Construction

Permit No.: 35435-001-SC Dated: AUGUST 14, 1998

Date: OCTOBER 20, 1998

ali Khate
Signature of Professional Engineer

FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION

JAN 15 1999

SOUTHWEST DISTRICT
TAMPA

Page 1 of 1

EXHIBIT I

DAILY LOGS



GLOBEX

Engineering & Development

Daily Report Log

Page 1 of 3

Site: Southeast Landfill, Hillsbrough County

Project Number:

Date: 8-27-98 - THURSDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 7:00 am

Weather conditions: CLEAR

Left site at: 9:00 pm

I RECEIVED SUBMITTALS (COPIES) T1 - T5 FROM J. PINDER.
I did not receive the manufacture quality control testing
AND DATA SHEET for the geotextile as REQUIRED BY THE
CQA PLAN - When I ask Mat for his RECOMMENDATION he
called KARL with SCS - KARL told me to go ahead
without it AND if NECESSARY he would modify or delete
portions of the spec's pertaining to the fabric. KARL
said his only concern was with the openings in the fabric.
JERRY PINDER said he would assume responsibility if the
material failed to meet the spec's.
ERC started REMOVING the SAND COVER at the south
END of TRENCH #17 - J. PINDER dug up an ELECTRICIAN
SOURCE which provides power to the 2 lift stations.
J. PINDER called an electrician to REPAIR the CABLE.
The electrician panel was tagged AND locked to prevent
an accidental electrical shock to anyone working
AROUND the DAMAGED CABLES.

Cont.
↓



GLOBEX

Engineering & Development

Daily Report Log

Page 2 of 3

Site: Southeast Landfill, Hillsbrough County

Project Number:

Date: 8-27-98

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at:

Weather conditions:

Left site at:

Greg - (Representing Waste Management) said it was not necessary to dig back that far and to stay away from the power lines - J. Pinder ask if there were any additional electrical lines, water lines, etc that were not indicated on the plans. - Greg said yes and identified a force main and an electrical line roughly on the plans. J. Pinder removed the sand layer down to the clay on the south end of #17 - then removed the sand cover on the north end of #17 - the clay elevations were 1.50 feet different - with the south end being the lower of the two. With this information we called SCS - (we being MAT, GREG, and myself) we spoke with Karl & Larry and described what we had - they indicated the direction of the fall was not important and to keep the ditch fall uniform. - (a phone conversation record was requested from SCS about the conversation by MAT) Greg prepared a record (see attached) also. We went back to J. Pinder and discussed what was said and he went back to work

cont 1.



GLOBEX

Engineering & Development

Daily Report Log

Page 3 of 3

Site: Southeast Landfill, Hillsbrough County

Project Number:

Date: 8-27-98

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at:

Weather conditions:

Left site at:

As J. Pinder excavated at the North end of #17 and getting close to the Leachate collection pipe - water began running into the hole - J. Pinder stopped and prepared a sump and placed a 3" pump to remove the water - Moving a few feet ahead he began digging again - removing the sand within about 3' of the designed elevations. → 11:30 to 3:45) At 4:00 J. Pinder began digging the bottom portion of the trench → a total of 115' was dug, filled with tire chips and wrapped with fabric between 4:00 - and - 8:30 pm. The remaining portion of the open ditch was backfilled along with the completed portion to meet the excavation plan requirements.

J. Pinder will have a bigger backhoe coming in on Monday to assist with the trenching.

Mat, and Gues stayed on site until the end @ 9:00



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number:

Date: 8/31/98 - MONDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 9:30 AM

Weather conditions: CLEAR

Left site at: 7:00 PM

JERRY P., RON N., CLIFF H., 2 LABORS - MAT, FRES
AND MYSELF-

2 BACKHOES 690 SD ~ 490 JD, L70C VOLVO LOADER

550 SD DOZER - (D250 ART. TRACK - WASTE MANAGEMENTS)

→ TRENCH #2 STARTING @ WEST END TO THE EAST

515' FEET COMPLETING TRENCH AND BOTH ENDS.

STARTED STRIPPING TRENCH #5

STOCKPILED SOME TIRES NEAR TRENCH

USED ROLL # 21085282-09 (ROLL WAS SHORT 40') (USED 200' OF THIS ROLL)

IN TRENCH #2



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/1/98 TUESDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 7:30 am

Weather conditions: CLEAR AND HOT

Left site at: 6:30 pm

J. PINDER, RON NEALY, MARK, J. EARNEST, ERBS, MAT,
2 LABORS

STARTED AND COMPLETED TRENCHES 5, 3, & 4

* I DISCUSSED THE BACKFILLING OF THE TRENCHES WITH
J. PINDER AND USING UNSUITABLE MATERIAL, SUCH AS
CLAY BALLS AND BALLS OF GRASS - CONTINUED USE OF
THIS MATERIAL WILL RESULT IN NON-COMPLIANCE.

TRENCH #5 - Roll # 21085282-02 - 160' AND
Roll # 21085288-01 Total Trench APP 332 FEET

TRENCH #3 - SEAM @ 156' FROM EAST END
Total Length 391'

TRENCH #4 - SEAM @ 125' FROM SOUTH END
Total Length 293'



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/2/98 ~~TUESDAY~~ WED.

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 8:00 am

Weather conditions: CLEAR

Left site at: 3:00 pm

ERC STARTED EXCAVATING TRENCH # 1

USED ROLL# 21085282-08

INSTALLED 360' OF TRENCH



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/3/98 THURSDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 8:00 am

Weather conditions: RAINING

Left site at: 9:00 am

THE WEATHER WAS BAD -

ERC DID NOT WANT TO OPEN ANY NEW TRENCHES

WITH THE THREAT OF RAIN IN THE AREA.



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/4/98 FRIDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 8:00 am

Weather conditions: OVERCAST

Left site at: 5:30 pm

ERC EXCAVATING TRENCH # 11 - South to North

Starting @ EXISTING LEACHATE COLLECTION LINE.

THE TRENCH BOTTOM FOLLOWED THE CLAY FOR THE 1ST 150'
AND THEN THE DEPTH OF THE CLAY WAS 2-5 1/2' BELOW
THE TRENCH BOTTOM -

THERE IS SOME CONCERN ABOUT THE TRENCH ELEVATION
IN RELATIONSHIP WITH THE CLAY ELEVATION. -

Mat said he'll arrange a meeting for Tuesday.



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/8/98 - TUESDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 8:00 am

Weather conditions: CLEAR, AND PARTLY CLOUDY

Left site at: 5:30 pm

Spoke with J. Pinder on the phone this morning -
He wants to start removing the overburden on trench
#12 - AND LEAVE #11 AS IS UNTIL SCS DECIDES
WHAT THEY WANT TO DO ABOUT IT.

THE AREA RECEIVED RAIN OVER THE WEEKEND - SOME
STANDING WATER.

Mat said we have a meeting this morning @ 9:00
IN HIS OFFICE - WITH SCS - TO DISCUSS THE TRENCHES.
AT THE MEETING - LARRY WITH SCS SAID TO FOLLOW THE
CLASS A 4" OF SAND - SPOT CHECK BOTH ENDS OF #11 -
THE SPOT CHECKS REVEALED THAT THE TRENCH WAS OK -
LARRY GAVE APPROVAL TO BACKFILL #11 -

J. PINDER CREATED A SUMP AT THE END OF THE
TIRE CHIPS ON #17 - WILL LEAVE PUMP THERE TO
REMOVE WATER WHICH IS IN THE TRENCH.

SOME RAIN @ 5:30 AS I WAS LEAVING.



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/9/98 - WEDNESDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 8:00 am

Weather conditions: CLEAR

Left site at: 8:00 pm

ERC - LEVELING AND GRADING BACKFILLED #11.

REMOVING OVERBURDEN FROM #12 - BEGAN TRENCHING

#12 @ 10:00 am -> HAD to put a pump @ L.C.R. Pipe.

- ERC STOCKPILING TREE CHIPS NEAR #12 NE END

Striped grass from Trenches 18, 19

#12 - 410' found force main HDPE Pipe -

MEMORANDUM

TO: John Wong, Waste Management
COPY: Matt Matthews, HCSWMD
Jerry Pinder, ERC
FROM: Ali Khatami, Globex
DATE: 11 September 1998
SUBJECT: Incident Report

At approximately 7:00 p.m. on 10 September 1998, a 6-in. diameter leachate force main crossing Trench 18 was damaged during excavation of Trench 18. The location of the damage is approximately 15 ft west of the excavated area for Trench 18.

The pump was immediately shut off by Mr. Matthews. The area around the pipe was immediately bermed off to control water reaching the surface. Approximately 150 gallons of water exited the pipe and contained within the bermed area.

ERC has scheduled for a repair crew arriving on site this morning to repair the pipe. The repair is expected to be completed within a few hours since the extent of the damage is limited to two small holes on the upper surface of the pipe.

Following completion of the repair, the soil in the vicinity of the damaged pipe will be excavated and transported to the landfill active face. The completion of the above described work will be reported in my daily report.

* * *



GLOBEX

Engineering & Development

Daily Report Log

Page 1 of 4

Site: Southeast Landfill, Hillsborough County

Project Number: 1055

Date: 7/10/98

CQA Personnel: Gerald K. Earnest (Jerry) , Ali Khatami

Arrived on site at: 9:10 a.m.

Weather conditions: cloudy

Left site at: 8:00 p.m.

- ERC is benching trench 19. Grass is cleared from the surface of Trench 18 area.

- ERC excavated sand at the gravel trench to expose the gravel wrap. A pump was set up to pump water from the gravel trench. The existing geotextile on the tire chips trench was opened to connect the tire chips to the gravel.

ERC began placement of the tire chips at 10:10 am. The sand is removed to the top of the clay and sand ^{was} placed back in the trench to provide the 4" requirement.

As of 12:30 pm , 240 ft of trench was completed. Approximately, another 30 ft more to complete Trench 19.

ERC off for lunch at 12:30 pm.

ERC began work at 1:00 pm by continuing the trench excavation

ERC's large back hoe began benching Trench 18 from the west (north) end of Trench 18.

ERC reached the gravel trench at the east end of Trench 19 at 3:45 pm. The gravel trench was exposed for connections.

Sand around the gravel trench was cleared. The geotextile around the gravel was opened and tire chips were placed against



GLOBEX

Engineering & Development

Daily Report Log

Page 2 of 4

Site: Southeast Landfill, Hillsborough County

Project Number: 1055

Date: 9/10/98

CQA Personnel: Gerald K. Earnest (Jerry), Ali Khatami

Arrived on site at:

Weather conditions:

Left site at:

gravel. A minimum of 12 in. of overlap was observed between the existing geotextile and the new geotextile.

At approximately 4:00 pm a discussion took place between ERC, the County ^{and} SCS regarding the second option for constructing tire chips trenches as noted in the 9 Sept. 1998 meeting minutes. The outcome of the conversation is as follows:

- ERC will locate the two ends of the trench first, if the trench is located between two gravel trenches, and
- ERC will locate only the interior end of the trench if the tire chip trench ends at the toe of ^{the} perimeter slope.

According to the agreement in the 9 Sept. 1998 meeting minutes, the top of clay, bottom of trench, ^{and} top of tire chips will be noted on the wood posts installed at each end of the trench.

The length of the trench was measured at 389 ft. The width and depth of the trench meet the minimum 2 ft dimensions.

ERC began backfilling the trench at 4:45 pm.

ERC began excavating tire chips Trench 18, which is at a gravel



GLOBEX

Engineering & Development

Daily Report Log

Page 3 of 4

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/10/98

CQA Personnel: Gerald K. Earnest (Jerry), Ali Khatami

Arrived on site at:

Weather conditions:

Left site at:

trench.

ERC began placing tire chips in Trench 18 at 5:30 pm. Dewatering at the interior end of Trench 18 is in progress to remove the water coming out of the gravel trench.

ERC excavated soil around a 6 in. force main crossing Trench 18 near the south end of the trench. During an attempt to pull the backhoe out of the trench, the backhoe bucket damaged the 6-in force main at a location west of Trench 18. Matt immediately shut the system off and soil berm was constructed around the damaged area to contain any water coming out of the ~~damaging~~ damaged area.

ERC completed placement of tire chips in Trench 18 up to the crossing force main location. The remainder of the trench will be completed tomorrow.

ERC began covering the tire chips at 7:10 pm. By 8:00 pm the entire Trench 19 was covered. Trench 18 was covered up to the crossing force main with the exception of 20 ft at the northern end of Trench 18. ERC indicated that it was too dark and they will cover the



GLOBEX

Engineering & Development

Daily Report Log

Page 4 of 4

Site: Southeast Landfill, Hillsborough County

Project Number: 1055

Date: 9/10/98

CQA Personnel: Gerald K. Earnest (Jerry), Ali Khatami

Arrived on site at:

Weather conditions:

Left site at:

tire chips trench in the area first thing in the morning. Another reason indicated by ERC was that ERC wanted to ensure that all clay residuals are removed from the trench during the day light before the trench is back filled. The clay at the southern end of Trench 18 did not remain exposed during the night. The trench in the area was partially back filled to cover the clay.



GLOBEX

Engineering & Development

Daily Report Log

Page 1 of 3

Site: Southeast Landfill, Hillsborough County

Project Number: 1055

Date: 9/11/98

CQA Personnel: Gerald K. Earnest (Jerry), Ali Khatami

Arrived on site at: 7:00 am

Weather conditions: cloudy

Left site at: 6:00 pm

ERC began work with placing soil over the tire chips at the northern end of Trench 18. ERC was informed of several large masses of clay in the trench that were to be removed prior to the backfilling of the trench.

Matt indicated that the tire chips at the northern end of Trench 18 were left open overnight and that would be unacceptable. ERC indicated that according to agreements between the parties involved in the project, the open trench is considered clay surface being exposed in the trench in areas that would be covered with tire chips at a later date. This matter to be clarified.

ERC removed the clay masses from the area at the northern end of Trench 18 before backfilling the area.

Globex inspected the remaining tire chips pile near the construction area. The small pipe was contaminated with soil. Globex requested that the tire chips coming to the construction area be piled adjacent to the contaminated pile and not over it.

ERC is currently hauling tire chips to the construction area.

ERC began dewatering the area at the south end of Trench 18. According to observations during excavation of the area on



GLOBEX

Engineering & Development

Daily Report Log

Page 2 of 3

Site: Southeast Landfill, Hillsborough County

Project Number: 1055

Date: 9/11/98

CQA Personnel: Gerald K. Earnest (Jerry), Ali Khatami

Arrived on site at:

Weather conditions:

Left site at:

10 Sept. 1998, the clay surface drops in elevation toward the south end of Trench 18. The excavation had been back filled with several feet of sand before close of the day on 10 Sept. 1998.

ERC completed placement of fire chips in Trench 18 at 10:45 am.

ERC began backfilling the trench shortly after completion of the fire chips placement. The length of Trench 18 was measured at 193 ft. A 2x4 stake was installed at the south end of Trench 18.

The repair crew of U.S. Filter arrived on site at approximately 11:00 am.

ERC is preparing to begin Trench 10.

ERC begins excavating the west end of Trench 10 at 11:35 am. to locate clay surface. Trench 10 will be located between two gravel trenches.

The repair crew completed the pipe repair work at approximately 2:00 pm. The pump was started to check the repair work for any leaks. No leaks was observed. ERC is currently excavating soil from around the pipe and transporting the



GLOBEX

Engineering & Development

Daily Report Log

Page 3 of 3

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9/11/98

CQA Personnel: Gerald K. Earnest (Jerry), Ali Khatami

Arrived on site at:

Weather conditions:

Left site at:

soil to the active area.

The representatives of the county and Waste Management observed soil excavation and removal from the pipe repair area. Three truck loads of soil was removed from the area adjacent to the repair location. The excavated soil was transported to the landfill active area.

Placement of tire chips was accomplished to the midpoint of Trench 10 by 5:00 pm. The west end of Trench 10 was connected to the gravel trench. The length of the trench completed today was measured at 234 ft.

ERC covered Trench 10. The end of tire chips was covered with excess geotextile to continue work the following work day.

ERC personnel will be on site tomorrow to continue ^{the} backfilling of trenches

Globex and ERC departed from the site about 6:00 pm.



Page / of /

CQA Personnel: Gerald K. Earnest (Jerry)

Left site at: 5:00

ERC - BEGAN @ TRENCH # 9 - 130' FROM START
POINT - FINISHED # 9 - TOTAL FEET = 380'
EXCAVATED AND PLACED CHIPPI IN TRENCH
8 = TOTALING 390' FEET.
MADE THE TRENCH CONNECTION @ # 17 NORTH END
ERC - HAULING CHIPPI & STOCK PILING



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9-14-98

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 7:30 am

Weather conditions: CLEAR

Left site at: 5:30

ERC went back to working on Trench #10

J. Pordin left site @ 10:00 - attend meeting.

* Thursday 389' of #19 to complete ~ 120' of #18

* Friday 75' of #18 = total 195' for #18 ~ 120' of #10.

- Trenches excavating and placing test chips in
Trench #10 @ 11:30 - Trench has 3 splices -
clay elevation is deeper in the middle of
trench and men at each end - 1-1 1/2'



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsborough County

Project Number: 1055

Date: 9-16-98 TUESDAY

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 7:30 am

Weather conditions: OVERCAST

Left site at: 6:15

Exc Pumping water out of Trench # 7 -

approx 100' of overburden removed - The
Trench was installed by 11:30 with the
exception of the turn @ the South end.

Trench totaled 327' " (Completed turn @ 5:45)

Installed trench #14 - the southern end
may need to be extended - upon locating the
power line buried in that area. #14 Total = 345'

Delivered 9-16-98 - 2 Rolls of geo-textile - "tri chip"

Roll # 21085274 FW401 } Both rolls have the

Roll # 21085274 FW401 } same ID #



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9-17-98 Thursday

CQA Personnel: Gerald K. Earnest (Jerry)


Arrived on site at: 7:30 am

Weather conditions: Cloudy - good chance of rain

Left site at: 6:30 pm

ERC BEGAN EXCAVATING TRENCH #15 -> Completed
Trench #15 totaling 334'.

ERC then excavated trench #16 -> 1:00 - 5:30
Trench totaled 295'



GLOBEX

Engineering & Development

Daily Report Log

Page / of /

Site: Southeast Landfill, Hillsbrough County

Project Number: 1055

Date: 9-18-98 Friday

CQA Personnel: Gerald K. Earnest (Jerry)

Arrived on site at: 7:00 am

Weather conditions: Partly Cloudy

Left site at: 6:30 pm

ELC began excavating trench # 6 -
trench # 6 totaled 265'

ELC excavated trench # 13 which totaled
445' - All trenches are installed
as indicated on plans.

There are some ties in on cell 6 which
will be excavated - fabric opened and
chips placed directly on gravel. Probably
next week.

The approx. total length of trenches
= 6,819 Feet.

GEOTEXTILE CERTIFIED
PROPERTIES

SEP-21-1996 16:02

E.S.P. Inc.

770 564 1818 P.02/02

AUG-25 1998 15:07

REYCOR

4064450596 P.02/02

Spec Sheet

Filterweave 401 Technical Data

61709

Product Description				
Filterweave 401 is a woven geotextile composed of polypropylene filaments which are formed into a stable network such that the filaments retain their relative position. The fabric is inert to biological degradation and naturally encountered chemicals, alkalies, and acids. Filterweave 401 conforms to the property values listed in the following table.				
Property	Test Method	Unit	Minimum Average Roll Value	
			MD	CD
Grab Tensile Strength	ASTM D 4532	kN (lbs)	1.45 (325)	0.89 (200)
Grab Tensile Elongation	ASTM D 4532	%	26	15
Mullen Burst Strength	ASTM D 3786	kPa (psi)	2756 (400)	
Puncture Strength	ASTM D 4833	kN (lbs)	0.51 (115)	
Trapezoid Tear Strength	ASTM D 4533	kN (lbs)	0.40 (90)	0.22 (50)
Apparent Opening Size	ASTM D 4751	U.S. Std. Sieve	20 (0.42 mm)	
Percent Open Area	COE-02215-86	%	20	
Permittivity	ASTM D 4491	sec ⁻¹	2.14	
Permeability	ASTM D 4491	cm/sec	0.142	
Flow Rate	ASTM D 4491	lpm/m ² (gpm/ft ²)	5907 (145)	
UV Resistance after 500 hours	ASTM D 4355	% strength retained	90	

Filterweave 401 Packaging

STYLE NUMBER	FW401/12/300
ROLL DIMENSIONS - METERS (FEET)	3.7 x 91.5 (12 x 300)
SQUARE METERS (SQUARE YARDS) PER ROLL	334 (400)
ESTIMATED ROLL WEIGHT - KG (LBS)	72 (158)

MD - Machine Direction
 CD - Cross-machine Direction

roll diameter 12 1/2 inches

Dwg 01.000

01/04/97

TOTAL P.02

TOTAL P.02

SEP-21-1998 16:01
09/27/1998 09:43E.S.P. Inc.
17057762144

TC Baycor

770 564 1818 P.01/02
PAGE 02

August 27, 1998

TC Baycor Re: TC Baycor 61709/FW401
Quantity: 11,480 yds
Order #: 56442

T & M Converting
192 Lee St.
Cornelia, Ga. 30531
Art. Brandy

Dear Sir:


This is to certify that TC Baycor 61709/FW401 is a woven fabric of polypropylene filaments. These filaments consist of at least 85% propylene and contain stabilizers and inhibitors to make the material resistant to ultraviolet and heat deterioration. Below are the minimum values TC Baycor 61709/FW401 will meet or exceed.

TC Baycor 61709/FW401				
Property	Unit	Test Method	Minimum Average	
Grab Tensile Strength	lbs	ASTM D4632	Warp	925
			Fill	200
Grab Elongation @ Ultimate Strength	%	ASTM D4632	Warp	26
			Fill	15
Mullen Burst Strength	psi	ASTM D3786	400	
Puncture Strength	lbs	ASTM D4833	115	
Trapezoid Tear Strength	lbs	ASTM D4533	Warp	90
			Fill	50
AOS	US Sieve No.	ASTM D4751	40	
Water Flow Rate	gpm/ft	ASTM D4491	145	
Permittivity	sec ⁻¹	ASTM D4491	2.140	
Permeability	cm/sec	ASTM D4491	0.142	
UV Resistance	% Strength Retained	ASTM D4355	90% @ 500 HRS	
Wide Width Tensile @ 2% Strain	lbs/in	ASTM D4595	Warp	18
			Fill	25
Wide Width Tensile @ 5% Strain	lbs/in	ASTM D4595	Warp	30
			Fill	50
Wide Width Tensile @ 10% Strain	lbs/in	ASTM D4595	Warp	60
			Fill	90
Wide Width Tensile @ Ultimate Strain	lbs/in	ASTM D4595	Warp	175
			Fill	120

Sincerely,

Jerry Barnett
Quality Control Manager


Sworn and subscribed to before me this Thursday, August 27, 1998.



MY COMMISSION EXPIRES FEB. 16, 2002

TC Baycor
P.O. Box 1579 / 1208 Old Chevrolet Road / Cornelia, Georgia 30531 / Tel: 770 5761 / Fax: 770 5761
A subsidiary of Bay-Ten Corp USA

TIRE CHIP TRENCH LOGS



GLOBEX

Engineering & Development

Southeast Landfill, Tire Chip Trench Log

APPROX.

DATE	TRENCH #	ROLL #	SPLICE @ FT	LENGTH OF TRENCH
8-27-98	17	210P5288-03		70'
8-31-98	2	210P5282-09		360'
8-31-98	2	210P5282-02		155'
9-1-98	5	210P5282-02		140'
9-1-98	5	210P5288-01		172'
9-1-98	3	210P5288-01		156'
9-1-98	3	210P52P		235'
9-1-98	4	210P52		78'
9-1-98	4	210P52		215'
9-2-98	1	210P52		360'
9-4-98	11	210P52		410'
9-8-98	12	210P52		190'
9-9-98	12	210P52		410'
9-10-98	19	210P52		389'
9-10-98	18	210P52		120'
9-11-98	18	210P52		75'
9-11-98	10	210P52		120'
9-14-98	10	210P52		378'
9-14-98	8	210P52		130'
9-14-98	9	210P52		250'
9-15-98	8	210P52		390'



Approx.

[illegible]

SUBMITTAL TRANSMITTAL
FORMS

HILLSBOROUGH COUNTY DEPARTMENT OF SOLID WASTE
SUBMITTAL TRANSMITTAL FORMSubmittal No. 1B
Submittal Desc. H&S Plan ClarificationContract No.: C-206-89
Contractor Name: Waste Management, Inc. of Florida
Description of Activity: Health & Safety Plan (02220, 1.04A)Designated H&S officer on-site for ERC is Mr. Terry PinderSubcontractor or Supplier Name: ERC
Description of Material or Product: NA
Specification Reference H&S Plan

CONTRACTOR SUBMITTAL CERTIFICATION

The attached submittal conforms to all requirements of the Contract Documents.

W. W. W.
Authorized Contractor Representative6/25/98
Date

The attached submittal does not conform to the requirements of the Contract Documents, and as such represents a substitution. The attached submittal includes the supporting documentation and the additional information required for acceptance of substitutions

Authorized Contractor Representative_____
Date

COUNTY and/or ENGINEER ACCEPTANCE OF SUBMITTAL

X

No Exceptions Taken

Make Corrections Noted

Amend - Resubmit

Rejected - Resubmit

(Initial One)

Remarks: _____

Kene Zelino
County or Engineer RepresentativeSCS
Organization6-29-98
Date

CONTRACTORS REQUEST FOR INFORMATION

NO. T-1

OWNER: Hillsborough County
ENGINEER: SCS Engineers
CONTRACTOR: Waste Managment Inc. of Florida
FIELD: _____
OTHER: _____

No. Copies 1
No. Copies 1
No. Copies 1
No. Copies _____
No. Copies _____

PROJECT DATA

NAME: TIRE CHIPS & LCRS
LOCATION: Permanent Pump Station B
OWNER: Southeast County Landfill
OTHER: Hillsborough County

CONTRACT DATA

NUMBER: _____
DATE: 8-24-98
DRAWING NO.: _____
SPEC. SECTION: 0.2220-1.04

CONTRACTOR'S QUESTION:

ERC IS PROVIDING THE 24 HR. NOTICE PRIOR TO EXCAVATION
OF THE TIRE CHIPS TRENCHES.

BY: 

DATE: 8-24-98

ENGINEER'S REPLY:

NOTE - WORK NOT TO BEGIN UNTIL
EXCAVATION PLAN APPROVED AND SUBMITTAL T-5 APPROVED

BY: 

DATE: 8-25-98

HILLSBOROUGH COUNTY DEPARTMENT OF SOLID WASTE
SUBMITTAL TRANSMITTAL FORM

Submittal No. T-2
Submittal Desc. CQA

Contract No.: C-206-89
Contractor Name: Waste Management, Inc. of Florida
Description of Activity: TIRE CHIP TRENCHES -

Subcontractor or Supplier Name: ERC / GLOBEX
Description of Material or Product: CQA PLAN
Specification Reference _____

CONTRACTOR SUBMITTAL CERTIFICATION

The attached submittal conforms to all requirements of the Contract Documents.

[Signature]
Authorized Contractor Representative

8-25-98
Date

The attached submittal does not conform to the requirements of the Contract Documents, and as such represents a substitution. The attached submittal includes the supporting documentation and the additional information required for acceptance of substitutions

Authorized Contractor Representative

Date

COUNTY and/or ENGINEER ACCEPTANCE OF SUBMITTAL

 No Exceptions Taken
 X Make Corrections Noted
 Amend - Resubmit
 Rejected - Resubmit

(Initial One)

Remarks: _____

[Signature]
County or Engineer Representative

SCS
Organization

8/26/98
Date

Prepared for

ERC General Contracting Services, Inc.

13330 W. Colonial Dr., Suite 140
Winter Garden, Florida 33071

**CONSTRUCTION QUALITY
ASSURANCE PLAN FOR CONSTRUCTION
OF TIRE CHIPS TRENCHES
SOUTHEAST LANDFILL
TAMPA, FLORIDA**

Prepared by

**GLOBEX
Engineering & Development**
7499 W. Atlantic Ave., Suite 208
Delray Beach, Florida 33446

Globex Project Number 1055

August 1998

Globex Engineering & Development

TABLE OF CONTENTS

1. TRENCHING
 - 1.1 Overview
 - 1.2 Trenching and Backfilling Monitoring Procedures
 - 1.3 Surveying
- 2 GEOTEXTILE
 - 2.1 Design
 - 2.2 Manufacturing
 - 2.3 Labeling
 - 2.4 Shipment and Storage
 - 2.5 Installation Monitoring
 - 2.6 Repairs

Globex Engineering & Development

1. TRENCHING**1.1 Overview**

This section describes the monitoring procedures that the CQA Consultant will follow during the excavation and backfilling of the trenches. The trench will be excavated in the sand layer overlying the phosphatic clay.

1.2 Excavation and Backfilling Monitoring Procedures

The CQA Consultant will monitor and document the construction of trenches. In general, monitoring the construction of the trenches includes the following activities:

- The CQA Consultant will ensure that the area in the vicinity of trench is dewatered prior to the excavation of the trench.
- The CQA Consultant will monitor the stability of slopes in the trench. The CQA Consultant will discuss any indications of instability in the trench slope with the Project Manager. In the event the proposed trench cross section should be revised to ensure stability of the trench slopes, the CQA Consultant will coordinate with the Project Manager to obtain the revised plans.
- The CQA Consultant will ensure that the bottom of the trench remains above the phosphatic clay surface within the specified distance ^{of 4"} presented in the project specifications.
- The CQA Consultant will monitor placement of geotextile in the trench. The two ends of the geotextile that wrap over the tire chips must remain accessible during placement of tire chips.
- The CQA Consultant will monitor overlapping of the geotextile. Any openings in the geotextile overlap will be corrected prior to backfilling the trench.
- If the Contractor selects to sew the overlap, the CQA Consultant will monitor the

Globex Engineering & Development

sewing operation to ensure no openings are remained in the overlap.

- The CQA Consultant will ensure that tire chips are not placed in trenches with standing water.
- The CQA Consultant will monitor transfer of tire chips from the stockpile to the trench to ensure that tire chips are not mixed with soil.
- The CQA Consultant will monitor the thickness of tire chips in the trench. The tire chips must be placed in a continuous row with no void in the row.
- The CQA Consultant will ensure that phosphatic clay excavated from the trench bottom is not mixed with the trench backfill material.
- The CQA Consultant will monitor backfilling of the trench. The backfill material will be placed such that the geotextile overlap will remain intact.
- The CQA Consultant will monitor the connecting of the tire chips/geotextile to the leachate collection and recovery system (LCRS). Any openings in geotextile near the connection area may result in the migration of the backfill material into the tire chips and the LCRS.
- The CQA Consultant will coordinate with the health and safety officer responsible for the project to ensure safety of the personnel laying geotextile in the trench.

1.3 Surveying

The CQA Consultant will coordinate with the Project Manager and the surveyor to determine the bottom elevation of the trench. This information will be reported in the record drawings of the trenches.

Globex Engineering & Development

2. GEOTEXTILE

2.1 Design

A copy of the geotextile drawings and specifications prepared by the Engineer will be given to the CQA Consultant. The CQA Consultant will review the information prior to commencement of the CQA services and verify that they are conceptually consistent with the state of practice, and are clear and complete.

2.2 Manufacturing

The Manufacturer will provide the CQA Consultant with a list of guaranteed "minimum average roll value" properties (defined as the mean less two standard deviations), for the type of geotextile to be delivered. The Manufacturer will also provide the CQA Consultant with a written quality control certification signed by a responsible party employed by the Manufacturer that the materials actually delivered have property "minimum average roll values" which meet or exceed all property values guaranteed for that type of geotextile.

The quality control certificates will include:

- roll identification numbers;
- sampling procedures; and
- results of quality control testing.

The Manufacturer will provide, as a minimum, test results for the following:

- mass per unit area;
- grab strength;
- tear strength;
- burst strength;
- puncture strength;
- thickness; and
- ~~apparent opening size~~ PERCENT OPEN AREA

per spec section 02940

Quality control tests must be performed in accordance with the test methods

Globex Engineering & Development

specified in the project specifications for every 100,000 ft² (9278 m²) of geotextile produced for the project. ~~The Manufacturer will also provide a written certification that the nonwoven, needle-punched geotextiles are continuously inspected and found to be needle-free.~~

The CQA Consultant will examine all Manufacturer certifications to ensure that the property values listed on the certifications meet or exceed those specified in the project specifications and the measurements of properties by the Manufacturer are properly documented, test methods acceptable and the certificates have been provided at the specified frequency properly identifying the rolls related to testing. Any deviations will be reported to the Project Manager.

2.3 Labeling

The Manufacturer will identify all rolls of geotextile with the following:

- manufacturer's name;
- product identification;
- lot number;
- roll number; and
- roll dimensions.

Additionally, if any special handling of the geotextile is required, it will be so marked on the top surface of the geotextile, e.g., "This Side Up".

The CQA Consultant will examine rolls upon delivery and any deviation from the above requirements will be reported to the Project Manager.

2.4 Shipping and Storage

During shipment and storage, the geotextile will be protected from ultraviolet light exposure, precipitation or other inundation, mud, dirt, dust, puncture, cutting or any other damaging or deleterious conditions. To that effect, geotextile rolls will be shipped and

Globex Engineering & Development

stored in relatively opaque and watertight wrappings.

Geotextiles will not be exposed to precipitation prior to being installed. Protective wrappings will be removed less than one hour prior to unrolling the geotextile. After the wrapping has been removed, a geotextile will not be exposed to sunlight for more than 30 days, unless otherwise specified and guaranteed by the Manufacturer.

The CQA Consultant will observe rolls upon delivery at the site and any deviation from the above requirements will be reported to the Project Manager. Any damaged rolls will be rejected and replaced at no cost to the Owner.

2.5 Handling and Placement

The CQA Consultant monitoring of the geotextile installed in trenches include:

- the geotextile will not be placed in trench that is excessively wet or has standing water;
- the geotextile wrap will be overlapped over the tire chip pile with the minimum overlap specified in project specifications;
- the overlap will be monitored for continuous sewn line if the contractor selects to sew the overlap;
- the overlap will be monitored for any openings in the overlap if the contractor selects to overlap without sewing;
- the seams joining geotextile panels will be monitored in accordance with the manufacturer's recommendations; and
- the placement of sand over the geotextile to ensure that the overlap remains intact.

Globex Engineering & Development

2.6 Seams and Overlaps

The CQA Consultant will inform the Contractor of any damage to the geotextile panels. Any repair will be discussed with the CQA Consultant prior to repair. Repairs will be completed before the geotextile is placed in the trench.

The CQA Consultant will document repairs on the field log. Any repair of the geotextile in the trench following installation of the geotextile will be monitored by the CQA Consultant.

HILLSBOROUGH COUNTY DEPARTMENT OF SOLID WASTE
SUBMITTAL TRANSMITTAL FORM

LCRS PROJECT

Submittal No. T-3
Submittal Desc. HEALTH & SAFETY PLAN

Contract No.: C-206-89
Contractor Name: Waste Management, Inc. of Florida
Description of Activity: HEALTH & SAFETY PLAN, EROSION SUBMITTAL
THE SAME PLAN AS BEFORE, VERY PENDING TO THE HSO, ROW
NEARLY IS THE SUBSTITUTION.

Subcontractor or Supplier Name: N/A
Description of Material or Product: H&S PLAN
Specification Reference 02220 1.04 A. 1, 2, 3

CONTRACTOR SUBMITTAL CERTIFICATION

The attached submittal conforms to all requirements of the Contract Documents.

[Signature]
Authorized Contractor Representative

8-25-98
Date

The attached submittal does not conform to the requirements of the Contract Documents, and as such represents a substitution. The attached submittal includes the supporting documentation and the additional information required for acceptance of substitutions

Authorized Contractor Representative

Date

COUNTY and/or ENGINEER ACCEPTANCE OF SUBMITTAL

X

No Exceptions Taken

Make Corrections Noted

Amend - Resubmit

Rejected - Resubmit

(Initial One)

Remarks: NOTE: PAGE 2 STATES "THE SS WILL BE ON
SITE 100% OF THE TIME"

K. Selia
County or Engineer Representative

SCS
Organization

8-25-98
Date

HILLSBOROUGH COUNTY DEPARTMENT OF SOLID WASTE
SUBMITTAL TRANSMITTAL FORM


Submittal No. T-4
Submittal Desc. REV EXCAVATION PLAN

Contract No.: C-206-89
Contractor Name: Waste Management, Inc. of Florida
Description of Activity: EXCAVATION PLAN - TIRE TRENCHES

Subcontractor or Supplier Name: ERC
Description of Material or Product: N/A
Specification Reference 0220-1.04 B.

CONTRACTOR SUBMITTAL CERTIFICATION

The attached submittal conforms to all requirements of the Contract Documents.


Authorized Contractor Representative

8-24-98
Date

The attached submittal does not conform to the requirements of the Contract Documents, and as such represents a substitution. The attached submittal includes the supporting documentation and the additional information required for acceptance of substitutions

Authorized Contractor Representative

Date

COUNTY and/or ENGINEER ACCEPTANCE OF SUBMITTAL

☒ No Exceptions Taken
☐ Make Corrections Noted
☐ Amend - Resubmit
☐ Rejected - Resubmit
(Initial One)

Remarks:

K. Solano
County or Engineer Representative

SS
Organization

8/26/98
Date

TIRE CHIP TRENCHING

EXCAVATION PLAN

SECTION 02220-1.04 B.

AUGUST, 1998

OVERVIEW

The purpose of this plan is to define the scope of work to be performed and analyze each component for strategy, contingency, and forethought. The nature of this plan is subject to changes depending on the nature of the excavated sands. Going through this mental exercise of this excavation plan is an attempt to produce scenarios which could help formulate answers and potential solutions during problem solving.

SAND EXCAVATION

1. EQUIPMENT PROPOSED:

A 490 JD track hoe with a 24" wide trench bucket will be utilized to remove the sands located in the area of the tire trenches. The operating weight is 27,000 lbs or 3.9 psi and the bucket reach is 27 feet. An L-70 2.5 cubic yard loader will be used for back-filling and also for tire chip placement.

2. OSHA SLOPE STABILIZATION, STOCKPILING

ESTABLISH LOCATION OF CLAY AT BOTH ENDS OF TRENCH TO PROVIDE CONSTANT SLOPE OF TRENCH

The drainage sands will be removed to the organic layer at the surface of the clay. *4' MAXIMUM W/ 4" OF SAND.* ~~No clay will be excavated during the trench activities.~~ The slopes in this area will extend 2:1 to existing ground. The material removed will be temporarily stockpiled near the trench excavation following OSHA mandates for excavated materials which state that a 1.5:1 slope must be maintained at all times and that stockpiles must be placed away from the edge of the trench excavation to insure that this slope is maintained. Benching will be performed to stabilize these slopes. Shoring will not be used nor a trench box.

3. DEWATERING

Dewatering will continue throughout the project from the area of the vault using a 40,000 GPH pump discharging into the stormwater system in wet well #4 or directly into the storm water piping. In the event that local dewatering becomes necessary, a small pump will remove the water and discharge 100 feet away from the excavation. Tire chips will not be placed in standing water.

4. STORMWATER

Stormwater runoff will be controlled away from the excavation with small sand berms throughout the project. Trenches will not be left open overnight.

5. BACKFILLING

Backfilling will be accomplished using the loader placing the sand in loose lifts. Backfilling will be continuous after the tire chips are placed and the geotextile is overlapped.

6. SCHEDULE:

The tire chip trenching will commence during the week of August 24, 1998 and continue for 35 work days.

Post-it® Fax Note		7671	Date	# of pages 4
To MATT		From Kiser		
Co./Dept.		Co.		
Phone #		Phone #		
Fax #		Fax #		

WMIF TO MAKE COPIES & DISTRIBUTE

Submittal No. T-5
Submittal Desc. GEOTEXTILE MANUFACTURER'S MANUAL

Contract No.: C-206-89
Contractor Name: Waste Management, Inc. of Florida
Description of Activity: GEOTEXTILE MANUFACTURING & RECYCLING

Subcontractor or Supplier Name: TNS / MIRAEI
Description of Material or Product: GEOTEXTILE FILTERWEAVE 401
Specification Reference 02940 1.02 (B)

CONTRACTOR SUBMITTAL CERTIFICATION

The attached submittal conforms to all requirements of the Contract Documents.

The attached submittal conforms to all requirements.

X *Joe E. Walk* 8/26/98
Authorized Contractor Representative Date

The attached submittal does not conform to the requirements of the Contract Documents, and as such represents a substitution. The attached submittal includes the supporting documentation and the additional information required for acceptance of substitutions

Authorized Contractor Representative _____ Date _____

COUNTY and/or ENGINEER ACCEPTANCE OF SUBMITTAL

 X

(Initial One)

No Exceptions Taken
Make Corrections Noted
Amend - Resubmit
Rejected - Resubmit

Remarks:

County or Engineer Representative

Sc.S
Organization

8/26/98
Date

AUG-26-1998 15:09

E.S.P. Inc.

770 564 1818 P.01/01

ENGINEERED SYNTHETIC PRODUCTS, INC.

Representing
TNS Advanced Technologies & SKAPS Industries
405 Hood Road
Lilburn, GA 30047
770/564-1857 Phone
770/564-1818 Fax

August 26, 1998

Mr. Jerry Pender
ERC General Contractors, Inc.

Fax: 813/634-9203

Dear Jerry:

This letter is in regard to the Southeast Landfill project located in Lithia, FL.

Installation of the FW401 with a 3' foot overlap is acceptable. Also, the minimum acceptable overlap on all end seams should be 3'.

If you have any further questions, please feel free to call.

Sincerely,



Kathy Licata
Engineered Synthetic Products, Inc.

KAL/me

TOTAL P.01

08/26/98 15:05 TX/RX NO.7656 P.001

AUG-26-98 02:27 PM SOUTHEAST LANDFILL

8136717732

AUG-26-1998 12:51

E.S.P. Inc.

770 564 1818 P.02/03

TNS MILLS, INC.
Geotextile Division**INSTALLATION PROCEDURE
GEOTEXTILE FABRICS****I. GEOTEXTILE UNLOADING & STORAGE:**

- A. The geotextile shall be labeled, stored and handled in Accordance with ASTM D-4873 "Guide for Identification, Storage, and Handling of Geotextiles.
- B. Geotextile rolls are to be unloaded under supervision of the geotextile installer using straps or other devices that will prevent damage to the geotextile material.
- C. The geotextile shall be kept dry and wrapped in a waterproof wrapping so that it is protected from UV light and the elements during shipping and storage. Torn wrapping shall be repaired within 48 hours, using an approved protective covering.
- D. Rolls should be stored on supports that will not damage the material. The material must be elevated at least 2" above the subgrade.
- E. If any material damage is noted during unloading, a notation made as to the roll number, location of damage, and type of damage.

II. MATERIAL DEPLOYMENT:

- A. No geotextile is to be deployed until the project inspector has inspected and approved installation of the geonet.
- B. Material will not be deployed when moisture, high winds, or other adverse weather conditions are expected. This determination will be made by the FIS.
- C. Geotextile materials are to be deployed using methods that will not damage the material. The material will be visually inspected during deployment, and any faulty or unsatisfactory areas will be marked for corrective action.
- D. Temporary sand bags are to be used to prevent material uplift and movement from winds during geotextile installation. The number and location of sand bags will be determined by the FIS.
- E. All folds and excessive wrinkles are to be removed prior to sewing adjacent panels together.
- F. On slopes, the geotextile shall be anchored at the top and unrolled down the slopes

08/26/98 12:47

TX/RX NO.7654

P.002

621117729

AUG-26-98 03:26 PM SOUTHEAST LANDFILL

770 564 1818 P.03-03

QUG-26-1998 12:51

E.S.P. Inc.

Page Two:
Installation Instructions.

III. MATERIAL SEAMING:

- A. Field seams are to be made sewn together using sewing machines and thread specially adapted for this purpose.
- B. Adjacent panels are to be overlapped a minimum of six inches, and sewn together. A sewing crew is to consist of a sewing machine operator and at least one assistant to help align the materials. The machine operator and assistant are to inspect opposite sides of the seam for dropped or incorrect stitches.
- C. Seams shall be sewn utilizing one or two rows of stitching. Each row shall consist of 4 to 7 stitches per inch.
- D. And damaged areas of the geotextile are to be patched with an additional layer of geotextile material. The patch is to overlap the damaged area by a minimum of six inches on each side, and is to be heat bonded to the main layer of geotextile.
- E. Thread should be of contrasting color to the fabric to facilitate seam inspection.
- F. The installer shall ensure that no soil materials are present within seams or overlaps.

IV. PROJECT DOCUMENTATION:

- A. The field installation superintendent (FIS) will maintain the following Documentation on a daily basis:
 1. Log of job activities, including number of personnel, weather conditions, and quantity of geotextile deployed.
 2. Listing of material placed, including panel size and location, and a cross reference of panel numbers to roll numbers.
 3. Listing of patches and repairs, including location, and reason for the repair.
- B. At the completion of the project, the following documentation is to be provided to the owner or inspector:
 1. Copies of items 1,2, and 3 above.
 2. If required by the project specifications, copies of material certifications from the geotextile manufacturer.

TOTAL P.23

08/26/98 12:47

TX/RX NO.7654

P.003

8136217733

AUG-26-98 02:26 PM SOUTHEAST LANDFILL

HILLSBOROUGH COUNTY DEPARTMENT OF SOLID WASTE
SUBMITTAL TRANSMITTAL FORM

Submittal No. T-5A
Submittal Desc. _____

Contract No.: C-206-89
Contractor Name: Waste Management, Inc. of Florida
Description of Activity: ROLL I.D. NUMBERS

Subcontractor or Supplier Name: TNS/MORAFI
Description of Material or Product: GEOSYNTHETICS
Specification Reference 02940 - 1.02 A

CONTRACTOR SUBMITTAL CERTIFICATION

The attached submittal conforms to all requirements of the Contract Documents.

[Signature] 8-31-98
Authorized Contractor Representative Date

The attached submittal does not conform to the requirements of the Contract Documents, and as such represents a substitution. The attached submittal includes the supporting documentation and the additional information required for acceptance of substitutions

Authorized Contractor Representative Date

COUNTY and/or ENGINEER ACCEPTANCE OF SUBMITTAL

X No Exceptions Taken
____ Make Corrections Noted
____ Amend - Resubmit
____ Rejected - Resubmit
(Initial One)

Remarks: _____

K. Schina SCS 9-1-98
County or Engineer Representative Organization Date

GLOBEX ENGINEERING AND DEVELOPMENT INC.
Material inventory sheet

Southeast Landfill, Tire Chip / Trench Project.

August 25, 1998

	FAB ID. NUMBER	ROLL NUMBER
1	61709/1440	21085282-04
2	61709/1440	21085282-09
3	61709/1440	21085282-10
4	61709/1440	21085282-02
5	61709/1440	21085282-01
6	61709/1440	21085282-03
7	61709/1440	21085282-08
8	61709/1440	21085282-06
9	61709/1440	21085282-07
10	61709/1440	21085282-05
11	61709/1440	21085288-02
12	61709/1440	21085288-05
13	61709/1440	21085288-07
14	61709/1440	21085288-03
15	61709/1440	21085288-04
16	61709/1440	21085288-06
17	61709/1440	21085288-01
18	61709/1440	21085274-01
19	61709/1440	21085274-03
20	61709/1440	21085274-02

Twenty rolls of Geo-textile delivered to the Southeast landfill for ERC General Contracting Services Inc. for use in the construction of the tire chip trenches. The roll numbers indicated are from the labeling on the actual rolls themselves and have not been compared to the shipping ticket.

CONTRACTORS REQUEST FOR INFORMATION

RECEIVED

NO T-6

SEP - 2 1998

OWNER: Hillsborough County
ENGINEER: SCS Engineers
CONTRACTOR: Waste Managment Inc. of Florida
FIELD: _____
OTHER: _____

No. Copies _____
No. Copies 1
No. Copies 1
No. Copies _____
No. Copies _____

SCS-TAMPA

PROJECT DATA

NAME: TIRE CHIPS & LCRS
LOCATION: Permanent Pump Station B
OWNER: Southeast County Landfill
OTHER: Hillsborough County


CONTRACT DATA

NUMBER: _____
DATE: 9-1-98
DRAWING NO.: _____
SPEC. SECTION: 02220
3.01 A

CONTRACTOR'S QUESTION:

REQUEST VARIANCE OF LICENSED SURVEYOR
FOR TRENCH LAYOUT. CONTRACTOR WILL LAYOUT
AS DISCUSSED IN PRE CONSTRUCTION MEETINGS

BY:




DATE:

9-1-98

ENGINEER'S REPLY:

Layout may be accomplished by the contractor.
However, the contractor is still responsible to
provide as-built certified by a registered land surveyor
as required in section 02220-1.04(c).

BY:



DATE:

9/2/98

MEETING MINUTES
AND
FIELD ORDER FORMS

FIELD ORDER NO: 1OWNER: HILLS COUNTYENGINEER: SCS EngineersCONTRACTOR: WMI

FIELD: _____

OTHER: _____

Post-It™ brand fax transmittal memo 7671 # of pages: 1

To	MATT	From	Karl
Co.	PLEASE REVIEW	Co.	CALL ME.
Dept.		Phone #	
Fax #		Fax #	

No. Copies _____

PROJECT DATANAME: LIRS IMPROVEMENTSLOCATION: SCUFOWNER: HILLS COUNTYOTHER: TIRE TRENCHES**CONTRACT DATA**NUMBER: C-2016-89

DATE: _____

DRAWING NO.: 3 OF 4SPECIFICATION SECTION: 02220

You are hereby directed to execute, promptly, this Field Order which interprets the Contract Documents or authorizes minor changes in the Work without change in the Contract Sum or Contract Time.

If you (Contractor) consider that a change in the Contract Sum or Contract Time is required, please submit an itemized proposal to the Engineer, immediately. If the proposal is found to be satisfactory and in proper order, this Field Order shall be superceded by a Change Order.

DESCRIPTION of WORK

THIS NOTICE IS TO PROVIDE CLARIFICATION TO SECTION
022 PART 3.02 (F) REGARDING OPEN TRENCHES.

HENCEFORTH, TRENCHES WHICH HAVE RECEIVED CHIPPED TIRES
ARE NOT ALLOWED OPEN OVERNIGHT. TRENCHES THAT HAVE
NOT RECEIVED CHIPPED TIRES ARE ALLOWED TO OPEN
OVERNIGHT, HOWEVER UNDER NO CIRCUMSTANCES WILL THEY
BE ALLOWED OPEN OVER A WEEKEND.

BY: Karl SchmitzDATE: 9-11-98

REPLY:

BY: _____ DATE: _____

References or Attachments

8-27-98

CONVERSATION RECORD

MDII, JERRY/ EARNEST, GREG, CARL, LARRY/
N.C. GLOBEX WMI SCS SCS

TRENCH SLOPE PERCENTAGE

ELEVATIONS AND PERCENTAGE OF SLOPES
ARE CONTROLLED BY ELEVATIONS
OF CLAY AT START POINT AND END
POINT OF TRENCHES. MAINTAIN CONSTANT
GRADE BETWEEN THE TWO.

TOP SAND

TOP CLAY
↓

Bottom
of
TRENCH
↓

SCS ENGINEERS FIELD CONVERSATION LOGPROJECT: Southwest County LandfillProject number: 0995029.23Owner: Hillsborough CountyContractor: Waste Management, Inc.Present: Matt Matthews, HCSWMD; Greg Walk, WMI; Jerry Pinder, ERC; Jerry Everest, Globex; Larry Ruiz, SCS.Subject: Phases V and VI Tire Trench Construction and COADate: September 8, 1998

Description of Activity / Items discussed:

- Confirmed that Globex will provide a construction report to include daily notes, photographs, as-builts, and certification.
- Confirmed that Globex is getting copies of approved submittals from the Contractor.
- Discussed the design intent for the tire trenches elevations. We agreed that both of the construction methods discussed would meet the design intent.
 - Locate both ends and provide constant slope as noted by SCS on the excavation plan submittal or
 - Locate both ends and construct the trench 4 inches above the existing elevation of the phosphatic clays as shown on the drawings. In addition, when this method is used, the Contractor agreed to provide elevation at middle points when there is a significant change in slope at no additional cost to the County.
- Discussed the design intent for the connection to the existing gravel trenches. The Contractor agreed to remove the filter fabric where the trenches connect and provide a minimum 12 inches overlap with the new trench fabric at no additional cost to the County (including Phase V). The intent is to provide unimpeded flow between the trenches (i.e., tire chips to gravel).
- Globex received a copy of the construction Drawing 4 of 4 as modified by FDEP request during the permit process.


FOLLOW UP REQUIRED: NoneField Representative: Larry RuizDate: 9/8/98cc: Matt Matthews, HCSWMD
John Wong, WMI

QUANTITY CALCULATIONS FROM REGISTERED AS-BUILT AUTOCADD FILE


TRENCH #	LENGTH	DEPTH	WIDTH	CF	CY
1	342.7	2	2	1,370.8	50.8
2	509	2	2	2,036.0	75.4
3	393.5	2	2	1,574.0	58.3
4	291.8	2	2	1,167.2	43.2
5	330.8	2	2	1,323.2	49.0
6	269.4	2	2	1,077.6	39.9
7	316.8	2	2	1,267.2	46.9
8	389.5	2	2	1,558.0	57.7
9	379.8	2	2	1,519.2	56.3
10	492.9	2	2	1,971.6	73.0
11	413.7	2	2	1,654.8	61.3
12	412.1	2	2	1,648.4	61.1
13	448.7	2	2	1,794.8	66.6
14	341.3	2	2	1,365.2	50.6
15	329.1	2	2	1,316.4	48.8
16	300.6	2	2	1,202.4	44.6
17	247.5	2	2	990.0	36.7
18	188	2	2	752.0	27.9
19	385.7	2	2	1,542.8	57.1
TOTALS	6,782.9			27,131.6	1,004.9




The trench is excavated using a track hoe to the top of clay. Sand is pushed back in the trench over the top of clay to meet the 4 in. requirement.




While the trench is excavated, the geotextile roll is prepared to be unrolled over the trench opening.



Geotextile roll is unrolled over the open trench and geotextile formed in the trench.




Geotextile is positioned in the trench such that adequate material on both sides of the trench is available for overlap.



Tire chips are placed in the trench using a loader. The loader is positioned such that tire chips directly fall over the geotextile in the trench.



The excess tire chips are shoveled off from the geotextile
on the two sides to the trench center.




Portable pump is used to dewater the trench before geotextile and tire chips placed in the trench.




The overlaps are pulled together to close the exposed surface of tire chips and to meet the minimum 24 in. overlap requirement.



Geotextile overlap is held in place by placing piles of sand along the overlap.



Geotextile is carefully wrapped at the two ends of the trench to prevent sand migration into the tire chips.



The closing of overlap takes place in segments.



Sand is carefully placed over the overlap to maintain overlap in position.



Geotextile at gravel trenches is opened to connect tire chips to gravel for hydraulic connection between the trenches.



Wood posts are installed at the two ends of the trench with elevation of the top of clay and top of tire chips marked on them.



Sand is pushed by dozer over the completed trench.