

FILE

Operation Plan Phases I-VI and Sections 7 and 8 Capacity Expansion


**Southeast County Landfill
Hillsborough County, Florida**



SCS ENGINEERS

Prepared for:

Hillsborough County
Solid Waste Management Department
P.O. Box 1110
Tampa, Florida 33601
(813) 276-5680



Prepared by:

SCS Engineers
3012 U.S. Highway 301 N., Suite 700
Tampa, Florida 33619
(813) 621-0080

INCLUDES INFORMATION
RECEIVED 8/17/05, 10/3/05,
1/30/06 and 4/26/06

File No. 09200020.35
August 17, 2005


**SOUTHEAST COUNTY LANDFILL
OPERATION PLAN
PHASES I-VI AND SECTIONS 7 AND 8 CAPACITY EXPANSION
HILLSBOROUGH COUNTY, FLORIDA**

Prepared for:


Hillsborough County
Solid Waste Management Department
P.O. Box 1110
Tampa, Florida 33601

Prepared by:

SCS Engineers
3012 U.S. Highway 301 North, Suite 700
Tampa, Florida 33619
(813) 621-0080



File No. 09200020.13
Revised ~~August 17~~ September 30, 2005



SOUTHEAST COUNTY LANDFILL
OPERATION PLAN
PHASES I-VI AND SECTIONS 7 AND 8 CAPACITY EXPANSION
HILLSBOROUGH COUNTY, FLORIDA

Prepared for:

Hillsborough County
Solid Waste Management Department
P.O. Box 1110
Tampa, Florida 33601

Prepared by:

SCS Engineers
3012 U.S. Highway 301 North, Suite 700
Tampa, Florida 33619
(813) 621-0080

File No. 09200020.13
May 12, 2003 Revised August 17, 2005






TABLE OF CONTENTS

TABLE OF CONTENTS

| <u>Section</u> | <u>Page</u> |
|--|-------------|
| L.1 Training..... | L-1 |
| L.2 Landfill Operation Plan..... | L-1 |
| L.2.a SWMD Organization and Responsibilities..... | L-1 |
| L.2.b Contingency Plan | L-2 |
| L.2.c Waste Type Control | L-3 |
| L.2.c.(1) Special Waste..... | L-4 |
| L.2.c.(2) Motor Vehicles..... | L-4 |
| L.2.c.(3) Shredded Waste | L-5 |
| L.2.c.(4) Asbestos Waste | L-5 |
| L.2.d Weighing Incoming Waste | L-5 |
| L.2.e Vehicle Traffic Control..... | L-5 |
| L.2.f Method and Sequence of Filling Waste | L-6 |
| L.2.f.(1) Phases I-VI..... | L-6 |
| L.2.f.(2) Section 7 Capacity Expansion | L-6 |
| L.2.f.(3) Section 8 Capacity Expansion | L-7 |
| L.2.g Waste Compaction and Application of Cover | L-10 |
| L.2.h Operation of Leachate, Gas and Stormwater Controls | L-10 |
| L.2.i Water Quality Monitoring..... | L-10 |
| L.2.i.(1) Phases I-VI..... | L-10 |
| L.2.i.(2) Capacity Expansion | L-10 |
| L.2.j Leachate Collection and Removal System Maintenance..... | L-11 |
| L.3 Operating Record | L-11 |
| L.4 Waste Records | L-11 |
| L.5 Access Controls | L-12 |
| L.6 Load Checking Program | L-12 |
| L.7 Spreading and Compacting Waste | L-13 |
| L.7.a Waste Layer Thickness and Compaction Frequencies | L-14 |
| L.7.b First Layer Thickness..... | L-14 |
| L.7.c Slopes and Lift Depth | L-15 |
| L.7.d Working Face..... | L-15 |
| L.7.e Initial Cover Controls | L-15 |
| L.7.f Initial Cover Frequency | L-15 |
| L.7.g Intermediate Cover..... | L-16 |

CONTENTS (Continued)

| <u>Section</u> | <u>Page</u> |
|---|-------------|
| L.7.h Final Cover..... | L-16 |
| L.7.i Scavenging and Salvaging..... | L-16 |
| L.7.j Litter Policing..... | L-16 |
| L.7.k Erosion Control Procedures..... | L-17 |
| L.8 Leachate Management..... | L-17 |
| L.8.a Leachate Monitoring and Sampling..... | L-18 |
| L.8.a.(1) Leak Detection System Monitoring..... | L-18 |
| L.8.b Operation and Maintenance of the Leachate Collection and Removal System..... | L-20 |
| L.8.c Procedures for Managing Leachate Upon Regulation Changes..... | L-22 |
| L.8.d Off-site Discharge and Treatment of Leachate..... | L-22 |
| L.8.e Contingency Plan..... | L-22 |
| L.8.f Recording Leachate Generation..... | L-22 |
| L.8.g Precipitation and Leachate Comparison..... | L-23 |
| L.8.h Inspecting Leachate Collection Systems..... | L-23 |
| L.9 Gas Monitoring Program..... | L-23 |
| L.10 Stormwater Management System..... | L-24 |
| L.10.a Phases I-VI..... | L-24 |
| L.10.b Capacity Expansion..... | L-24 |
| L.11 Equipment and Operation..... | L-25 |
| L.11.a Operating Equipment..... | L-25 |
| L.11.b Reserve Equipment..... | L-25 |
| L.11.c Communications Equipment and Personnel Facilities..... | L-26 |
| L.11.d Dust Control..... | L-26 |
| L.11.d.(1) Phases I-VI..... | L-26 |
| L.11.d.(2) Capacity Expansion..... | L-26 |
| L.11.e Fire Protection and Chemical Fires..... | L-27 |
| L.11.f Litter Control Devices..... | L-28 |
| L.11.g Signs..... | L-28 |
| L.12 All-Weather Access Road..... | L-28 |
| L.13 Additional Recordkeeping..... | L-28 |

CONTENTS (Continued)

| <u>Section</u> | <u>Page</u> |
|--|-------------|
| L.13.a Permit Application Development | L-28 |
| L.13.b Monitoring Information and Background Water Quality | L-29 |
| L.13.c Remaining Site Life Estimates..... | L-29 |
| L.13.d Archiving and Retrieving Records..... | L-29 |

Appendices

| | |
|-----|---|
| A-1 | Training Courses |
| A-2 | Training Certificates |
| B | Reserve Equipment Agreement |
| C | Comprehensive Emergency Management Plan |
| D | Random Inspection and Violation Report |
| E | Special Waste Program |
| F | Landfill Gas Monitoring Points |
| G-1 | Leachate Reporting Forms |
| G-2 | Leachate Water Balance Report Forms for March 2004 |
| G-3 | Capacity Expansion Section 7 Leak Detection System |
| H | Table 1. Filling Sequence and Projected Disposal Rate |

FIGURE

| <u>Figure</u> | <u>Page</u> |
|-------------------------------------|-------------|
| 1 Leachate Sampling Locations | L-22 |

TABLE

| <u>Table</u> | <u>Page</u> |
|--|-------------|
| L-1 Schedule for Routine Maintenance | L-21 |

SECTION L

The Southeast County Facility (Facility) includes the Southeast County Landfill (SCLF), which is permitted by the Florida Department of Environmental Protection (FDEP) as a Class I landfill for Phases I-VI and the Capacity Expansion Area, which encompasses 147 acres in 10 sections (7 through 16). This Operations Plan includes Phases I-VI and Sections 7 and 8 of the Capacity Expansion Area.

The Facility is the final depository for municipal solid waste (MSW) ash residues, non-processables, and bypass wastes from the Solid Waste Management System of Unincorporated Hillsborough County. The Facility also receives solid waste from the cities of Temple Terrace and Tampa, as well as MSW ash residues and bypass wastes from the Waste-to-Energy Incinerator Facility of the City of Tampa. Hazardous waste will not be accepted at the Facility.

This operations plan was prepared in conjunction with an operation permit application as such, the format follows the requirements of Part L of the permit application form.

L.1 TRAINING

In accordance with Rule 62-701.500(1), Florida Administrative Code (FAC), key supervisory staff at the Facility has received Landfill Operator Certification training. Operator training includes a 24-hour initial course and 16 hours of continuing education every 3 years. Spotter training includes an 8-hour initial course and 4 hours of continuing education every three years. Operator and Spotter training courses will be attended as offered by the University of Florida Center for Training, Research and Education for Environmental Occupations (TREEO) and through other FDEP approved sources. A listing of TREEO training courses and schedule is presented in Appendix A-1. The listing is also available at www.treeo.ufl.edu. Documentation which demonstrates that the facility operators and spotters have received the continuing training is presented in Appendix A-2.

As required by Rule 62-701.500(1), FAC, a certified Landfill Operator will be on site when waste is received for disposal at the landfill, and a trained spotter will be on site during all times when waste is deposited at the landfill working face to detect any unauthorized wastes. In addition, the equipment operators have sufficient training and knowledge to move waste and soil, and to develop the site in accordance with the design and operational standards described in the operation permit application.

L.2 LANDFILL OPERATION PLAN

L.2.a SWMD Organization and Responsibilities

Hillsborough County owns the Facility and is the applicant for the operation permit. A Landfill Contractor (Contractor) will operate and maintain the Facility pursuant to the permit conditions under the contract that exists between the County and the Contractor.

The Hillsborough County Solid Waste Management Department (SWMD) and Contractor personnel currently responsible for the operations at this Facility are:

- Larry E. Ruiz, General Manager (SWMD)
- Ernest Ely, District Landfill Manager (Contractor)

In addition to the above, the following positions are maintained at the Facility: scale house clerks (SWMD), waste monitors (SWMD), equipment operators (Contractor), spotters (Contractor), laborers (Contractor), security personnel (Contractor), and mechanic (Contractor). At least one trained operator familiar with the landfill operations will be on site at all times while the Facility is open in accordance with Rules 62-701.320(15) and 62-701.500(1), FAC.

L.2.b Contingency Plan

The contingency plan for the Facility is based upon addressing two potential emergencies. These are:

- Equipment failure.
- Large influx of material resulting from a natural disaster such as a hurricane, fire, or from a breakdown at local resource recovery facilities.

Sufficient backup equipment will be provided on site for equipment breakdowns and downtime for normal routine equipment maintenance. In the case of failure of the primary and backup major equipment (i.e., landfill compactor or bulldozer), the following procedures will be followed:

- Prearrangements with contractors and rental equipment dealers are in place to furnish rental equipment on a short-term notice (Appendix B).
- Prearrangements with other County agencies to furnish equipment will be established.

The Contractor will be responsible to provide equipment and a working force of adequate size and skills to maintain the landfill operation in compliance with all applicable federal, state, and local regulations. In cases where sufficient local personnel are not available, the Contractor will relocate from other facilities sufficient personnel with the proper skills to maintain operations.

Hillsborough County's existing Comprehensive Emergency Management Plan provides policies and procedures necessary to prepare and respond to natural disasters (Appendix C). Under an unforeseen condition of a large influx of waste, the same procedures discussed above would also apply. However, in a natural disaster other heavy equipment may not be available. Given that a large volume of wastes requiring disposal from a natural disaster is non-putrescible, it can be stored on site temporarily and landfilled after the state of emergency has ended.

JAN 30 2006

SOUTHERN DISTRICT
TAMPA

In the case of a large fire, bomb threat, or other unforeseen condition requiring specialized emergency response personnel, 911 will be called for the local Fire Department or Sheriff's Department. Waste handling will be suspended and the affected area will be evacuated, if necessary. The landfill will be temporarily closed until the responding Department determines that the landfill is safe for re-entry. If the Facility will remain closed for more than 48 hours, the incoming waste will be diverted to an alternate Facility in an adjacent County.

In case of an accidental spill of oil, fuel, leachate, or chemicals, the spill will be minimized by controlling the source immediately (e.g., by closing valve, turning-off switch, or taking any other necessary action). The affected area will be controlled by diverting vehicular traffic. Building a berm, plugging drain or ditch, or adding absorbent material will control runoff from the affected area. The affected area will be cleaned, and the effectiveness of the cleanup confirmed by sampling, as needed depending on the nature of the spilled material. For spill countermeasures of secondary containment at the Leachate Treatment and Reclamation Facility (LTRF) refer to Section 7.1 of the Leachate Monitoring Plan (LMP).

L.2.c Waste Type Control

The automated accounting system, clerks at the scalehouse, and the site security fence help discourage unauthorized entry and uncontrolled disposal of unauthorized waste. A sign located at the entrance states the general regulations including the types of prohibited solid waste.

A minimum of three random load inspections of solid waste per week will be conducted at the active landfill (See Section L.6 and Appendix D). As an additional control, the SWMD has one waste monitor and the Contractor has at least one trained spotter at the working face to visually inspect each load of waste as it is unloaded and deposited. If any unauthorized special waste (i.e., lead-acid batteries, used oil, yard trash, white goods, and whole tires) is found at the working face, as part of routine operations, the waste will be segregated and removed from the site for recycling or other processing in accordance with FDEP regulations. Items that may contain liquids or gases will be stored upright, undamaged, and in a container as appropriate. The maximum on-site storage will be as follows:

- 50 batteries in a secondary containment covered tray.
- 20 gallons of used oil placed upright in undamaged container.
- 40 cubic yards (cy) yard trash in one 40 cy roll-off container.
- 75 white goods, and lawnmowers, will be placed upright (on the ground) until all liquids, CFC's, and freon are removed. After the metal recycling contractor removes all liquids, CFC's, and freon, the white goods are marked with spray paint to indicate that they are ready to be placed in the scrap metal containers.
- Scrap metal in two 40 cy roll-off containers (including processed white goods).

These special wastes will be stored adjacent to the working face and removed from the site within 30 days.

Whole tires will be shredded on-site and may be used as initial cover. Lead-acid batteries will be collected by the SWMD's contracted battery recycler. Scrap metal, including white goods and lawnmowers, will be collected and processed by the SWMD's metals recycling contractor. Propane tanks will be collected by the recycling contractor. Used-oil and yard trash will be rejected, required to be reloaded, and directed to be taken to the South County Transfer Station.

If unauthorized waste (i.e., hazardous, PCBs, untreated biomedical, or free liquid) are found at the working face, the waste will be isolated and the landfill manager will be immediately notified. The landfill manager is trained in the proper procedure to follow including notification to the FDEP. Similarly, if suspect waste is found, the waste will be isolated and the landfill manager notified. The landfill manager will prepare a suspect waste report and ensure that the waste is properly managed (Appendix D). If hazardous wastes are found, the FDEP will be notified immediately and the waste will be isolated and restricted from access until it is removed from the landfill by a qualified hazardous waste contractor. Hazardous wastes will be removed from the Facility within 24 hours.

L.2.c.(1) Special Waste

The SWMD has established policies, procedures, and guidelines for the management of special waste to comply with Federal, State, and Local Regulations for the purpose of minimizing risks to the environment, public health, and employees by non-hazardous and unregulated waste. Appendix E presents the SWMD Special Waste Program, which includes guidelines and procedures for the acceptance and evaluation of special waste. Appendix E presents the current policies and management procedures for asbestos, empty containers, ash, soil, poly-chlorinated bi-phenols (PCBs), tires, industrial waste, yard waste, chemical waste, used motor oil, construction and demolition debris, white goods, waste tires, household batteries, other batteries, paint, bio-hazardous, and household hazardous waste. The objectives of the special waste program are to:

- Preclude the entry and disposal of hazardous waste into the Facility.
- Preclude leachate developing hazardous waste characteristics.
- Protect the landfill liner.
- Prevent objectionable odors from becoming a problem.
- Insure that delivered materials can be handled safely.

L.2.c.(2) Motor Vehicles

Motor vehicle bodies will be accepted for disposal in the landfill at the active working face if they cannot be recycled. Before landfilling all fluids and batteries will be removed from the vehicles and they will be compacted to minimize voids in the landfill.

L.2.c.(3) Shredded Waste

The Facility will accept shredded tires from the on-site tire shredding Facility. The SWMD uses shredded tires for initial cover. Shredded tires have been an effective initial cover for controlling disease, vectors, odors, litter, and scavenging. This practice benefits the County by conserving valuable landfill space and recycling materials.

L.2.c.(4) Asbestos Waste

Asbestos waste will be accepted at the Facility. The entire footprint of Phases I-VI and the Capacity Expansion will be designated as an asbestos disposal area. Prior to landfilling the material must be wetted and placed in a leak tight wrapping. The bags will be placed in a prepared trench at the working face. Materials such as transite paneling and pipe insulation must be wrapped sufficiently as to maintain its integrity during disposal. After placement the bags will be immediately covered with 6-inches of asbestos free material (i.e., soil or select waste without large or sharp objects that may damage the asbestos packaging). Copies of the asbestos waste shipment records, which comply with 40 CFR 61-Subpart M, will be maintained on-site.

L.2.d Weighing Incoming Waste

All incoming waste will be weighed prior to disposal in the landfill. The existing scales are fully automated and computerized with the capability for data storage and retrieval for daily record keeping and reporting. All customers are issued receipts upon exiting the Facility.

L.2.e Vehicle Traffic Control

The area of the working face is the most equipment-intensive area of operation for the Facility. In this area, solid waste transportation vehicles arrive, turn around, back up to the working face, and unload the solid waste. Landfill operation equipment will continually spread and compact the solid waste as it is received. During normal operating conditions, only one working face will be active at any given time, with the solid waste at all other areas within the landfill secured by a minimum of six inches of initial cover. The working face will move in alternating months from Phases I-VI to the active cells at the Capacity Expansion (may not be consecutive alternating months). However, during the initial placement of selected waste in Section 8 Lift 1 Cell A, a temporary working face will be maintained at Phases I-VI for the placement of large rigid objects and construction demolition debris.

The approach to the working face will be maintained in an accessible condition such that two or more vehicles may safely unload simultaneously side by side. Upon completion of the unloading operation, the vehicles will immediately leave the working face area. Entrance and exit haul roads will be provided (both temporary and permanent) and maintained to facilitate unloading operations in the future. Contractor personnel will direct traffic as necessary to expedite safe movement of vehicles and to ensure that all waste transport vehicles dump within the designated area.

L.2.f Method and Sequence of Filling Waste

L.2.f.(1) Phases I-VI

Each phase will be landfilled as shown in the Operating Sequence Plans. The lifts in each of the several Phases are shown on one sheet to minimize the number of sheets, but each lift is independent from the others.

One working face approximately 150 feet wide will be maintained, which should be adequate for the anticipated traffic maneuvering during waste fill operations. Typical lifts consist of two lifts 8 to 10 feet high, to reach the maximum elevation shown on the operating sequence drawings including daily and intermediate cover. Because of the Phases I-VI phosphatic clay liner stability, at no time shall a lift exceed the maximum height shown on the operating sequence drawings. Solid waste has been placed in Phases I through VI. The cells will be placed as shown on the operating sequence drawings and will be filled moving from west to east across Phase I to the line dividing Phase I from Phase II. Phase II will be filled beginning in the west side of Phase II proceeding from west to east across Phase II to the line dividing Phase II from Phase III. The filling of cells in Phase III will begin in the eastside of Phase III proceeding from east to west across Phase III to the line dividing Phase III from Phases I, IV, V and VI.

The cells in Phase IV will be filled from the center of the site (eastside of Phase IV) against Phases I and III, proceeding from east to west across Phase IV to the western perimeter of the landfill. The filling of cells in Phases V and VI will proceed in a counterclockwise direction from the northeast corner against Phase III around across Phases V and VI to the southwest corner of the landfill against Phase I. The Contractor will prepare filling plans in accordance with the sequence drawings 45 days prior to the development of a new lift. Subsequently, grades for the new lift will be set on grade stakes by a registered engineer, land-surveyor, or by an authorized agent.

Refer to Table 1- Southeast Landfill Filling Sequence for Phase I-VI and Project Disposal Rate Diversion to Expansion, provided in Appendix H.

L.2.f.(2) Section 7 Capacity Expansion

The proposed filling sequence for Section 7 is presented in the Section 7 Operating Sequence drawings prepared by SCS. A separation berm divides Section 7 into two fill areas to facilitate the collection and handling of stormwater separate from leachate from each area. During waste filling in Lifts 1A and 1B, the LCRS separation valve will be closed and the stormwater on the eastern side of the interior separation berm will be pumped to the stormwater Basin C. Prior to filling in Lift 1C, the LCRS separation valve will be opened and all the liquid within Section 7 will be managed as leachate. Crest elevations noted below refer to the elevation of the refuse at the break in slope around the perimeter of the site. Crest elevations refer to the maximum elevation achieved during a given lift.

In general, filling will begin in the northwest corner in (Lift 1A) and move southwest toward Lift 1B. A temporary haul road will be constructed leading from the existing paved road at the south of the capacity expansion area to Lift 1A. Access roads leading to the actual working face will be temporary and will be modified as filling progresses. Initial waste placement will proceed in a generally west-to-east direction, creating a mound with sideslopes no steeper than three feet horizontal to one foot vertical (3H:1V). Typically, the working face will be approximately 150 feet wide, which will be adequate for the anticipated traffic maneuvering during waste filling operations. Daily lifts of waste will be no thicker than 8 to 12 feet, including cover soils.

Waste placement will continue in a back-and-forth pattern in Lifts 1A and 1B until the waste reaches an approximate crest elevation of 159 feet NGVD. The LCRS separation valve will be opened prior to the beginning of Lift 1C. Filling will continue with Lift 1C on the northeast corner and move southwest toward Lift 1D. Lifts 1C and 1D will overlap onto the eastern slopes of Lifts 1A and 1B. Filling will continue in a similar pattern for Lifts 2A and 2B beginning at the southwest corner of Section 7 and progressing towards the northeast. Once Lifts 2A and 2B are filled to the crest height of approximate elevation 160 feet NGVD, waste placement will continue in Lift 2C. Filling will proceed in a northeastern direction towards Lift to reach an approximate crest elevation of 160 feet NGVD. Vehicle traffic will continue to access the landfill by the temporary haul road previously constructed.

Waste filling will continue in a similar pattern for Lifts 3A and 3B until the waste reaches a crest elevation of 190 feet NGVD. The final Lift 3B consists of waste filling on the top area of Section 7 and will be constructed with a slope of 20H:1V (5 percent) from elevation 190 to 197 feet NGVD.

As of June 2005, the temporary filling in Section 7 is complete. The outer sideslopes have not reached their final design 3H:1V slope. The temporary sideslopes of Section 7 will be filled to reach their maximum design slope of 3H:1V upon construction of the Section 8 and future cells.

L.2.f.(3) Section 8 Capacity Expansion

The proposed filling sequence for Sections 7 and 8 is presented in the landfill drawings in Attachment E1 contained in the Permit Application. Crest elevations refer to the maximum elevation achieved during a given lift.

Waste disposal vehicles will travel along the paved access road, located south of Section 7, and proceed along the existing access road located on the west side of Section 7. Access to Section 8 is provided by a temporary access road located in the southwest corner of the Section 8-disposal area. As an alternative access route to Section 8 a temporary service road will be constructed on the north west corner of Section 9. This service access road to Section 8 should only be used when Section 9 is under construction or as needed to maintain access to Section 8.

Initial Waste Placement

In general, the initial waste placement will begin in the southwest corner and proceed northeast until it reaches the temporary stormwater separation berm. Refer to Section L7.b for requirements of the first layer of waste. Waste placement will continue up to a crest elevation of 150.8 feet NGVD with exterior sideslopes no steeper than four feet horizontal to one foot vertical (4H:1V). Typically the working face will be approximately 150 feet wide, which will be adequate for the anticipated traffic maneuvering during waste filling operations. Cover soil will be brought from the existing borrow area north of the Section 8 area. Daily lifts of the waste will be no thicker than 8 to 12 feet including cover soils.

Two temporary stormwater separation berms will be used to separate leachate from stormwater in the interior of the Section 8. The middle and eastern leachate collection pipes in Section 8 will be plugged with a removable air ball plug. Stormwater, which has not come in contact with waste material, will be pumped into the perimeter stormwater ditch located on the eastside of Section 8. The stormwater in the ditch will then conveyed to the stormwater Basin "C".

A RAIN TARP WILL BE USED TO COVER THE SIDESLOPES OF THE SECTION 8 AREA IN ORDER TO MINIMIZE EROSION AND WASHOUT OF THE SLOPES. PRIOR TO PLACEMENT OF WASTE, ALL RAIN TARPS WILL BE REMOVED FROM THE SIDESLOPES.

PRIOR TO PLACEMENT OF WASTE IN THE MIDDLE AND EASTERN PORTIONS OF SECTION 8, THE AIR BALL PLUG WILL BE REMOVED FROM THE LEACHATE COLLECTION PIPE.

Filling of Lift 1

Access to the Section 8 area will continue from the southwest corner for Lift 1. Filling in this area will begin in the southwest corner and will continue in a back-and-forth pattern in Lift 1A. The waste in Lift 1A will be placed against the previously placed waste in Section 7 and moving northeast until it reaches the temporary perimeter ditch located on the north and west side of Section 8. Filling will continue in a similar pattern for Lifts 1B and 1C beginning at the southwest corner of each cell, overlapping the slopes of Section 7, and progressing towards the northeast until it reaches the temporary perimeter ditch. The entire filling of Section 8 will be filled and raised so stormwater can sheet flow to the perimeter ditch. Lift 1 will eventually be raised to a crest elevation of 156 feet NGVD.

A RAIN TARP WILL BE USED TO COVER THE SIDESLOPES OF THE SECTION 8 AREA IN ORDER TO MINIMIZE EROSION AND WASHOUT OF THE SLOPES. PRIOR TO PLACEMENT OF WASTE, ALL RAIN TARPS WILL BE REMOVED FROM THE SIDESLOPES.

PRIOR TO PLACEMENT OF WASTE IN THE MIDDLE AND EASTERN PORTIONS OF SECTION 8, THE AIR BALL PLUG WILL BE REMOVED FROM THE LEACHATE COLLECTION PIPE.

Stormwater runoff west of the crest will sheet flow into the perimeter ditch located north of the expansion area to basin "C". As filling progresses to the east, stormwater collected east of the temporary stormwater separation berms will be considered stormwater and pumped in the perimeter ditch east of Section 7. The temporary stormwater separation berms will be used to separate leachate from stormwater. Once waste material has been placed east of the temporary stormwater separation berms or if stormwater comes in contact with waste material then the stormwater in this area will be considered leachate.

Upon completion of filling the entire base of Section 8, stormwater runoff from the west and north slopes of the fill area will sheet flow into the perimeter ditch located north of the cell to basin "C".

SPECIAL SECTION 7 and 8 CELL CONNECTION

Prior to filling across the leachate collection lines in Cell A of the initial lift and Cell B of Lift 1, the east-west separation berm between Sections 7 and 8, will be removed (only in the immediate area of the leachate collection pipe) to provide additional redundancy should the leachate pipe become clogged or collapse. The removal of the berm will allow leachate to flow freely from Section 8 into Section 7. Refer to Figures of the berm removal contained at the end of this Operations Plan.

Filling of Lift 2

Filling in Lift 2 will proceed beginning in Lift 2D at the southwest corner. Lift 2D will be placed against the previously placed waste in Section 7. Lift 2D, 2E and 2F will proceed from the southwest to the northeast, reaching a crest elevation of approximately 175 feet NGVD with 4H:1V exterior sideslopes and a 20H:1V top slope. Vehicle traffic will continue to access the landfill by the temporary haul road previously constructed. As an alternative access route to the Section 8 area, a second temporary access road will be constructed on the south side of Section 7. Traveling across the top of Section 7 will access section 8.

Stormwater for Lift 2 will drain from the crest to the temporary sideslope stormwater swale installed at approximately elevation 165 feet NGVD. Stormwater for the Lift 2 area will be conveyed to the north east corner where a temporary stormwater downchute will be constructed. Stormwater conveyed in the temporary stormwater downchute will discharge in the perimeter ditch that leads to Basin "C".

Filling of Lift 3

Waste filling will continue in Lift 3 beginning in the southwest corner with Lift 3G. Lift 3G will continue from the crest elevation of 165 feet NGVD moving north until it reaches grade elevation 190 feet NGVD. Lift 3G will progress toward the northeast reaching an approximate crest elevation of 190 feet NGVD. Lifts 3G will consist of waste filling overlapping the top area of Section 7 and will be graded to 4H:1V sideslopes. Filling will continue on the upper portion of Sections 7 and 8 with a final 20H:1V top slope. Sections 7 and 8 will be filled to a final elevation of 196 feet NGVD.

Stormwater for Lift 3 will drain from the crest to the temporary sideslope stormwater swale installed at approximately elevation 190 feet NGVD. Stormwater for this Lift area will be conveyed to the northeast corner where the temporary downchute from Lift 2 will be extended to Lift 3. Stormwater conveyed in the temporary stormwater downchute will discharge in the perimeter ditch that leads to Basin "C".

L.2.g Waste Compaction and Application of Cover

Waste will be placed at the top or bottom of the working face and spread toward the bottom or top, respectively. Waste will be spread in approximately 2-foot thick layers and compacted with a minimum of three to five passes of the landfill compactor. The spreading and compacting is intended to be a continuous operation. A minimum in-place waste density of 1,000 pounds/cubic yard (lb/cy) will be achieved.

A minimum of six inches of compacted initial cover will be placed over the waste at the end of each operation day. Before moving the working face between landfills, the area that will remain inactive will be covered with compacted initial cover, soil or a mixture of 50 percent unscreened wood mulch and 50 percent soil (no ash), with sufficient thickness (minimum 6-inches) to prevent erosion and the mixing of leachate with stormwater. A minimum of one foot in depth intermediate cover, in addition to the six-inch initial cover, will be applied and maintained within seven days of cell completion if additional solid waste will not be deposited within 180 days of cell completion.

When landfilling operations begin again in areas with intermediate cover, the intermediate cover (free of waste) will be stripped from the surface (upper twelve inches) and reused over other areas needing intermediate cover. The stripped intermediate cover will be pushed ahead and used as perimeter berms around the active working face area. The intermediate areas are graded to promote drainage (minimum 2 percent slope) and seeded to prevent erosion.

L.2.h Operation of Leachate, Gas and Stormwater Controls

See Sections L.8, L.9, and L.10 for each, respectively.

L.2.i Water Quality Monitoring

L.2.i.(1) Phases I-VI

Groundwater and surface water monitoring is included in Section 2 of the Groundwater Monitoring Plan. Leachate monitoring is included in Section 6.2, the effluent monitoring is included in Section 6.3 and the biosolids monitoring is included in Section 6.4 of the Leachate Management Plan.

L.2.i.(2) Capacity Expansion

Water quality monitoring for Sections 7 and 8 is included in Section M of the Permit Application. The proposed monitoring plan is designed to be consistent with the conceptual sequencing plan for build out of the Capacity Expansion area.

L.2.j Leachate Collection and Removal System Maintenance

See Section L.8.b.

L.3 OPERATING RECORD

The operating record will be maintained on site in the administration building or at the SWMD office. The operating record will be accessible to the Facility operation personnel and will be available for inspection by FDEP. The records include:

- Waste Reports
- Operation Permits
- Construction and closure permits including any modifications
- Monitoring results, such as water quality testing
- Notifications to FDEP
- Engineering drawings
- Training certifications as required by Chapter 62-701.320(15), FAC

L.4 WASTE RECORDS

The amount of solid waste received at the landfill will be weighed and recorded in tons per day in accordance with Rule 62-701.500(4), FAC. Waste reports will be compiled monthly and kept onsite with the operating record. Waste will be listed by the following types and the amount of tons received will be recorded:

- Processable, to include:
 - Household waste
 - Treated biomedical waste

- Non-processable, to include:
 - Industrial waste
 - Industrial sludge
 - Air/water treatment sludge
 - Commercial waste
 - Incinerator by-pass waste
 - Agricultural waste
- Ash
- Waste tires
- Construction and demolition debris
- Asbestos
- Yard trash

All records will be retained at the SWMD administration office. Report types include daily, month-to-date and year-to-date totals of waste received from the various haulers. The records will be available to the FDEP for review.

L.5 ACCESS CONTROLS

The perimeter fence and berms around the Facility serve to prevent the entry of livestock, protect the public from exposure to potential health and safety hazards, and discourage unauthorized entry or uncontrolled disposal of unauthorized materials. 'No trespassing' signs are also posted along the perimeter fence. The SWMD and Contractor personnel will inspect the premises on a daily basis. The gate at the Facility entrance and all other gates will be kept locked at all times the landfill is closed, and the Contractor will provide security personnel to guard the Facility during non-operating hours.

L.6 LOAD CHECKING PROGRAM

The SWMD has an established random load checking program as referenced in Section L.2.c, to detect and prevent disposal of unauthorized wastes into the landfill. In addition, site access control discourages the disposal of unauthorized and hazardous wastes. A sign is located at the entrance of the Facility that explains the types of waste prohibited at the landfill.

In accordance with Rule 62-701.500(6)(a), FAC, a minimum of three random loads will be checked at the active working face(s) each week. The selected driver will be directed to discharge his/her load at a designated location adjacent to the working face. If any unauthorized special waste (i.e., lead-acid batteries, used oil, yard trash, white goods, and whole tires) is found by the random inspection, or as part of routine operations, the waste will be segregated and removed from the site for recycling as described in Section L.2.c. These special wastes will be stored adjacent to the working face and removed from the site within 30 days.

If an unauthorized waste (i.e., hazardous, PCBs, untreated biomedical, or free liquid) is found, the generator of the waste, if known by the driver, will be contacted to determine the waste source. Either the hauling company or the generator will be directed to remove the unauthorized waste. The random load inspections will be documented on a report form which includes the date and time, name of the hauling company and the driver of the vehicle, the vehicle license number, the source of the waste or generator, and any observations or notes made by the inspector (Appendix D). **The inspector will identify and note all unauthorized waste found during the random load inspection, estimated quantity, and the action taken. The inspector will sign the inspection form that will be retained at the Facility.**

In the event the waste owner cannot be identified, the waste will be evaluated by Contractor personnel in charge. The waste will be isolated, contained, and will not be moved until it has been determined that the waste is acceptable. In the event it is determined that the waste is not suitable for disposal, the SWMD will be notified for additional assessment and testing of the waste. Subsequently, a record of the decision will be placed into the daily operations file for the Facility.

If any regulated hazardous waste is discovered in a random load check or is identified by an operator or spotter to be disposed, the landfill manager and the FDEP will be notified immediately, as well as the generator or hauler, if known. The landfill manager is trained in the proper procedure to follow including notifications. If generator or hauler is not known, then the SWMD will be responsible for the disposal of the hazardous waste at a properly permitted Facility. The hazardous waste will be isolated and restricted from access until it is removed from the landfill by a qualified hazardous waste contractor. Hazardous wastes will be removed from the site within 24 hours.

As required in Rule 62-701.320(15), FAC, inspectors, scale house attendants, equipment operators, and landfill spotters will receive training in the identification of unacceptable wastes and hazardous wastes. Available training courses are presented in Appendix A.

In the event the waste owner cannot be identified, the waste will be evaluated by Contractor personnel in charge. The waste will be isolated, contained, and will not be moved until it has been determined that the waste is acceptable. In the event it is determined that the waste is not suitable for disposal, the SWMD will be notified for additional assessment and testing of the waste. Subsequently, a record of the decision will be placed into the daily operations file for the Facility.

If any regulated hazardous waste is discovered in a random load check or is identified by an operator or spotter to be disposed, the landfill manager and the FDEP will be notified immediately, as well as the generator or hauler, if known. The landfill manager is trained in the proper procedure to follow including notifications. If generator or hauler is not known, then the SWMD will be responsible for the disposal of the hazardous waste at a properly permitted Facility. The hazardous waste will be isolated and restricted from access until it is removed from the landfill by a qualified hazardous waste contractor. Hazardous wastes will be removed from the site within 24 hours.

As required in Rule 62-701.320(15), FAC, inspectors, scale house attendants, equipment operators, and landfill spotters will receive training in the identification of unacceptable wastes and hazardous wastes. Available training courses are presented in Appendix A.

L.7 SPREADING AND COMPACTING WASTE

All incoming loads into the Facility, including small volume unloading containers, will be delivered to the working face on a daily basis. In order to preserve the prepared base area, and to protect the leachate collection system traffic will be prohibited directly on the chipped tires that are overlying the drainage layer. Traffic will only be allowed to maneuver on top of the compacted and covered waste. Therefore, the initial lift of all new disposal areas will be accessed by vehicles from the top of the working face. The waste will be spread and compacted from the top, keeping all heavy equipment off the prepared base.

For all subsequent lifts, the waste placement will vary depending on field conditions. Some lifts will be built from the bottom of the active working face, and at the discretion of the operator, waste also will be placed from the top of the active working face and spread toward the bottom. Waste will be placed against the covered working face of the previous day's waste. The first cell will act as a means of access and a berm to provide a guide for the placement of waste for the remaining cells. For waste compaction, see Section L.2.g.

The following guidelines will provide an efficient and environmentally sound method of operation for the Facility.

- Portable litter fencing will be placed at the working face where needed to reduce windblown litter.

- Cracks or eroded sections in the surface of any filled and covered area will be repaired and a regular maintenance program will be followed to eliminate pockets or depressions that may develop as waste settles.
- If 12 inches of intermediate cover (free of waste) has been placed over a partially filled area, it will be removed, reused, and stockpiled for later use prior to the placement of a new lift.
- Tire chips, ash residue from incinerated municipal solid waste (MSW), tarps, soil, or a mixture of soil/mulch may be used for initial cover. Stormwater runoff will not be allowed from waste filled areas covered with tire chips, ash, or tarp. Runoff from outside of the bermed working face area will be considered stormwater only if the flow passes over areas that have no exposed waste and have been adequately covered with at least 6 inches of compacted soil (or a mixture of soil/mulch), free of waste and stabilized to control erosion.
- Sufficient cover material will be stockpiled near the working face to provide an adequate supply for initial cover operations. In some areas, daily stockpiling may not be necessary because of the proximity of the borrow area.

L.7.a Waste Layer Thickness and Compaction Frequencies

Landfill personnel will direct all incoming waste to be unloaded at the toe or top of the working face. Waste will be spread in layers of approximately two feet in thickness and compacted with a minimum of three to five passes of the landfill compactors. The spreading and compacting is intended to be a continuous operation and waste will not be placed in a layer until the previous layer is compacted.

L.7.b First Layer Thickness

For Phases I-VI, the initial waste layer has been placed. In order to protect the integrity of the leachate collection system of the landfill, traffic and heavy equipment directly on the sand drainage layer was not allowed.

The procedure for filling and compacting the first layer of waste for the permitted Sections at the Capacity Expansion Area will protect the integrity of the liner and leachate collection system. Traffic directly on the chipped tires will be prohibited, and the first lift will be accessed by vehicles from the top of the working face. An initial lift of selected waste 4 feet in thickness will be placed over the protective layer (i.e. chipped tires). The selected waste will be municipal solid waste and ash not containing large rigid objects and will be spread and compacted from the top of the working face.

L.7.c Slopes and Lift Depth

The working face slope will be maintained at a slope no steeper than 3H:1V. Each cell will be constructed in a horizontal lift to an approximate height of 8 to 12 feet, with the maximum height as shown on the Drawings (Attachment E-1 of permit Application).

L.7.d Working Face

Cells will be constructed with slopes no steeper than 3H:1V and a working face not greater than 150 feet in width to provide unhindered vehicle access to the working face while minimizing exposed areas and unnecessary use of cover material. The working face will operate in alternating months between the Facility and permitted cells at the Capacity Expansion (may not be consecutive alternating months). The working face will be bermed with soil or a mixture of 50 percent unscreened wood mulch and 50 percent soil (no ash) to prevent the mixing of leachate with stormwater.

L.7.e Initial Cover Controls

At the end of each working day, the waste will be covered with a 6-inch lift of compacted cover material such as: soil; a mixture of 50 percent unscreened wood mulch and 50 percent soil (or ash); ash; chipped tires; or tarps. These cover materials will provide vector control and mitigate windblown litter and fire potential. The cover materials will also help reduce odors and moisture infiltration into the waste. The initial cover material will be spread over the exposed waste and, with the exception of tarps, compacted by the equipment used to spread the cover (likely a bulldozer or scraper). The initial cover material will not be removed prior to placement of successive lifts of waste, with the exception of tarps, which would be removed prior to placement of successive lifts. Any remaining litter and cleanings from equipment will be placed at the bottom of the completed cell and covered.

Before moving the working face between landfills, the area that will remain inactive will be covered with compacted cover (free of waste), soil or a mixture of 50 percent unscreened wood mulch and 50 percent soil (no ash), with sufficient thickness (minimum 6-inches) to prevent erosion and the mixing of leachate with stormwater.

L.7.f Initial Cover Frequency

At the end of each day's operation the active landfill working face will be thoroughly compacted, and cover material will be spread and compacted to a depth of 6 inches over the day's entire working face and sideslopes. Initial cover material will be as discussed in Section L.7.e. Time will be allowed at the end of each day to move the portable barriers that define the working face, if needed. These will be moved to the positions required to define the next day's operation.

The Facility is equipped to excavate and haul cover materials from on-site borrow areas to the working face. Normally, an elevating scraper is used to excavate and haul cover material from the borrow area to the working face where it can be spread by a scraper or bulldozer.

L.7.g Intermediate Cover

Intermediate cover will be placed and maintained over cells which will not receive additional solid waste or final cover within 180 days as required in Rule 62-701.500(7)(f), FAC. The working face will be bermed to reduce stormwater impacts. Sideslopes will be well maintained to minimize erosion. Intermediate cover material will be placed over the landfill surface within 7 days of cell completion if additional waste will not be placed within 180 days. Intermediate cover will be placed to a minimum compacted thickness of 12 inches ($K \leq 1 \times 10^{-5}$ cm/sec) on top of the 6 inches of compacted initial cover. On-site material, free from organic matter, roots, and branches will be used for intermediate cover. Specifically, phosphatic waste clays available on-site will be mixed with sand and used for intermediate cover.

To conserve the soil/clay mix, a portion of the intermediate cover will be removed immediately before placement of additional solid waste on top of the lift or before placement of additional waste. The soil/clay mix (free of waste) will be stripped and reused as intermediate cover material. The stripped intermediate cover will be pushed ahead as needed for the perimeter interceptor berms constructed around the active working face area. The intermediate cover areas will be graded to promote drainage (minimum 2 percent slope) and seeded to prevent erosion.

L.7.h Final Cover

When portions of the Facility are brought to design grades, final cover will be placed over the areas that have attained final elevation within 180 days in accordance with Rule 62-701.500(7)(g), FAC. Vegetative cover of Bahia grass (variety Pensacola) or St. Augustine grass will be applied. The final cover system and sequence for final cover placement will be submitted with the application for closure at least 90 days prior to the partial closure of the sideslopes.

L.7.i Scavenging and Salvaging

Except for such operations that are conducted as part of a recycling program, scavenging and salvaging are not permitted at the Facility.

L.7.j Litter Policing

If necessary, portable litter fences will be placed downwind of the immediate working area to confine most of the windblown material. Litter around the site and the entrance roadways will be collected on a regular basis and picked up within 24 hours, per Rule 62-701.500(7)(i), FAC. In addition, the Contractor maintains a litter crew to provide litter control on State Road (SR) 39 from the Lithia-Pinecrest intersection to CR 672 and on CR 672 to Balm-Boyette Road.

L.7.k Erosion Control Procedures

The Facilityfill sequence and the drainage facilities have been designed to minimize erosion of landfill sideslopes and washout of adjacent areas. The landfill surface will be inspected daily for cracks, eroded areas, and depressions in the landfill surface. Corrective action will be implemented within 7 days of detection. In areas where standing water develops, the area will be filled, compacted, and graded to provide positive drainage. Where this problem cannot be corrected by proper grading, temporary drainage ditches will be constructed to drain off the standing water. For intermediately covered areas, or other areas that discharge to the stormwater management system, which exhibit significant erosion, will be repaired as follows:

- If greater than 50 percent of the soil cover material has eroded, then the area will be repaired within 7 days.
- If waste or liner is exposed, then the area will be repaired by the end of the next working day.

L.8 LEACHATE MANAGEMENT

For Phase I-VI, the current FDEP approved LMP prepared by SCS is part of the current operation permit. The LMP is included under separate cover and contains the leachate management procedures and goals for Phases I-VI. Leachate Generation is addressed in Sections 2 and 5 of the LMP. The leachate management system components are described in Section 3 of the LMP.

The design of the leachate management systems for Sections 7 and 8 of the Capacity Expansion area includes a system of collection pipes and drainage geocomposites that lead to a sideslope sump. The collection pipes and drainage geocomposites from the Section 7 cell will extend into Section 8, thus all the leachate from Section 8 will flow into Section 7. The sideslope sump is located at the low-point at the southwest corner of the Section 7 area.. The low-point acts as the sump for both the collection and detection systems. For leachate removal, the collection riser and the leak detection riser will include submersible pumps. Leachate from Sections 7 and 8 will be pumped to the existing main leachate pump station (MLPS). Leachate is also pumped from Phases I through VI to the MLPS. Leachate from the MLPS is then pumped to the Leachate Treatment and Reclamation Facility (LTRF). Effluent from the LTRF will either be hauled off-site or used as irrigation on the Phases I to VI. The main components of the Sections 7 and 8 leachate management system include the following:

- Geocomposite drainage layer with rock filled leachate collection trenches and perforated pipes leading to a main header pipe.
- Collection sump system including collection riser, leak detection riser, and submersible pumps for leachate removal.

- Valve vault containing control and check valves, sample port, and electromagnetic flowmeter.
- Control panel including pump controls and remote flowmeter head, including telemetry relay to the computer monitoring system at the LTRF office.
- Connection to influent line to the existing MLPS and underground high-density polyethylene piping force main.

L.8.a Leachate Monitoring and Sampling

The Phases I-VI leachate monitoring is addresses in Section 6 of the LMP. The leachate collection and removal system (LCRS) was designed to meet FDEP requirements for limiting the leachate head to a maximum of one foot above the geomembrane during routine landfill operations after placement of the initial cover. Calculations indicating the maximum hydraulic head over liner and adequate flow capacity in trenches were presented in Attachment H-2 and H-2A of the Section 8 Construction Permit Application submitted, and approved, by FDEP in 2004.

The leachate management system includes a control panel, telemetry, and flowmeter operation. Status of pumping and flow-rate along with flow totalizer information can be readily accessed at the control panel located adjacent to the sideslope riser. Leachate from the Section 7 area will be sampled on an annual basis from sample port No. 007 located at the sideslope riser (see Figure 1). Using the applicable FDEP Standard Operating Procedures for field sampling, leachate will be collected and analyzed for the parameters listed in Rule 62-701.510(8)(c) and 8(d). The results of the leachate analyses will be reviewed and submitted to the FDEP.

L.8.a.(1) Leak Detection System Monitoring

The purpose of monitoring the rate of leakage in the leachate detection system (LDS) is to provide a method for evaluating the flow rates and conveyance capacity of the geocomposite materials within the LDS. An Action Leakage Rate (ALR) is a measurement that can be made in the field and based upon those measurements appropriate actions can be implemented.

The ALR is defined in 40 CFR 265.302 as the maximum design flow rate that the leak detection system (LDS) can remove without the leachate head on the bottom of the liner exceeding 1-foot. Per Rule 62-701.400(3)(c)2, F.A.C., the LDS should be designed to limit the head in the LDS to less than 1 inch of head or the thickness of the geocomposite. For the Section 7 cell, the maximum Action Leakage Rate (ALR_{max} – defined as the maximum rate of flow that the geocomposite can convey without flooding) was estimated to be approximately 550 gallons per day (gpd) for one side of one detection trench. Since both sides of the trench can potentially contribute leachate, approximately 1,100 gpd (i.e., 550 gpd * 2) could possibly be contributing from each trench within the Section 7 cell and be measured as flow at the LDS pump. There are four leachate detection system trenches for the Section 7 cell. Thus, a maximum ALR before all

APR 26 2006

SOUTHWEST DISTRICT
TAMPA

L.8.a Leachate Monitoring and Sampling

The Phases I-VI leachate monitoring is addresses in Section 6 of the LMP. The leachate collection and removal system (LCRS) was designed to meet FDEP requirements for limiting the leachate head to a maximum of one foot above the geomembrane during routine landfill operations after placement of the initial cover. Calculations indicating the maximum hydraulic head over liner and adequate flow capacity in trenches were presented in Attachment H-2 and H-2A of the Section 8 Construction Permit Application submitted, and approved, by FDEP in 2004.

The leachate management system includes a control panel, telemetry, and flowmeter operation. Status of pumping and flow-rate along with flow totalizer information can be readily accessed at the control panel located adjacent to the sideslope riser. Leachate from the Section 7 area will be sampled on an annual basis from sample port No.007 located at the sideslope riser (see Figure 1). Using the applicable FDEP Standard Operating Procedures for field sampling, leachate will be collected and analyzed for the parameters listed in Rule 62-701.510(8)(c) and 8(d). The results of the leachate analyses will be reviewed and submitted to the FDEP.

L.8.a.(1) Leak Detection System Monitoring

The purpose of monitoring the rate of leakage in the leachate detection system (LDS) is to provide a method for evaluating the flow rates and conveyance capacity of the geocomposite materials within the LDS. An Action Leakage Rate (ALR) is a measurement that can be made in the field and based upon those measurements appropriate actions can be implemented.

The ALR is defined in 40 CFR 265.302 as the maximum design flow rate that the leak detection system (LDS) can remove without the leachate head on the bottom of the linear exceeding 1-foot. Per Rule 62-701.400(3)(c)2, F.A.C., the LDS should be designed to limit the head in the LDS to less than 1 inch of head or the thickness of the geocomposite. For the Section 7 cell, the maximum Action Leakage Rate (ALR_{max} – defined as the maximum rate of flow that the geocomposite can convey without flooding) was estimated to be approximately ~~550~~ 282 gallons per day (gpd) for one side of one detection trench. Since both sides of the trench can potentially contribute leachate, approximately ~~1,100~~ 564 gpd (i.e., ~~550~~ 282 gpd * 2) could possibly be contributing from each trench within the Section 7 cell and be measured as flow at the LDS pump. There are four leachate detection system trenches for the Section 7 cell. Thus, a maximum ALR before all of Section 7 could potentially be flooded was estimated to be approximately ~~4,400~~ 2,256 gpd (i.e., ~~1,100~~ 564 gpd * 4).

The Section 7 cell LDS geocomposite was constructed with a lower flow capacity bi-planar geocomposite materials than the Section 8 cell. The Section 8 cell was constructed with a high flow tri-planar geocomposite. Based upon the construction, the Section 8 LDS is connected with the Section 7 LDS and thus the Section 7 cell would be the limiting constraint on leachate flow in the LDS (this is conservative since Section 8 will also be contributing a base flow to the LDS).

Based upon conversations with FDEP, the general guideline for establishing an initial ALR for operations is approximately 100 gpd per acre of disposal. An initial response ALR of 1,930 gpd (19.3 acres * 100 gpd per acre) will be used for the flow rate measured from the Section 7 LDS pump. Therefore, an initial ALR will allow for action to be taken prior to the LDS becoming flooded. Based upon that guideline, the total estimated area for both Sections 7 and 8 is approximately 19.3 acres. This initial ALR would provide a factor

of safety of ~~2.3~~ 1.2 (ALR_{max} / ALR). The initial ALR will be measured at the flow meter from the LDS submersible pump located in the southeast corner of Section 7.

Initial ALR actions would include:

- Checking the pump and flow meter at the LDS sideslope riser for proper operation.
- Increasing the pumping rate from the LDS, to lower the stored levels of leachate. A pocket or slug of leachate may have been conveyed to the LDS riser. Upon further pumping, the levels or flow rates may be lowered below the ALR.
- Check the cover or capping systems over the Section to reduce infiltration into the LDS.
- Continue monitoring the flow rates out of the LDS, based upon the above recommendations to determine further action, if needed.

The SWMD will notify the FDEP and EPC within 48 hours of discovery. Within seven days of the discovery, an evaluation report will be submitted to FDEP and EPC. The written report will include an assessment and demonstrate whether the double liner containment system will continue to function adequately and still keep the containment system operating within the regulations. If the containment system cannot be kept within compliance then a corrective action plan and schedule for implementation will be provided in the evaluation report.

L.8.b Operation and Maintenance of the Leachate Collection and Removal System

Maintenance of the Leachate Collection and Removal System (LCRS) will be conducted on a routine and as-needed basis. The design of the leachate collection system includes components that require minimum operator attention. Phases I-VI routine maintenance is described in Section 3.3 of the LMP. Section 7 routine maintenance will be performed following the schedule in Table L-1.

TABLE L-1. SCHEDULE FOR ROUTINE MAINTENANCE

| Component | Frequency | Performance Criteria | Corrective Action |
|--|----------------------------|---|--|
| Section 7 Pump | Semi-annual. | If pumping rate is less than 75 gpm, conduct drawdown or pressure test. Inspect for sediment in sump. | Pump with reduced performance will be removed and repaired. Replacement pump will be installed within 8 hours. |
| Leachate collection and removal system | Twice during permit period | Water pressure clean or video inspect at the existing cleanout locations. | If any component is not performing adequately, the SWMD will submit to the FDEP and EPC an evaluation report with proposed remedy. |




Figure 1. Location of Sections 7 & 8 Leachate Sampling.

L.8.c Procedures for Managing Leachate Upon Regulation Changes

If the annual analysis indicates that a contaminant listed in 40 CFR Part 261.24 exceeds the regulatory level then the monthly leachate sampling and notification requirements will be followed in accordance with ~~Chapter Rule~~ 62-701.510(6)(c)2, FAC. In the unlikely event that leachate is classified as a hazardous waste, it will be managed in accordance with Chapter 62-730, FAC entitled "Hazardous Waste".

L.8.d Off-site Discharge and Treatment of Leachate

The leachate disposal options used at the Facility are described in Section 3.2 of the LMP and the on-site LTRF is described in Section 4.5 of the LMP. The existing permit for the LTRF includes pump stations, and controls; a 575,000-gallon capacity leachate storage tank, the treatment Facility, two lined basins for effluent storage and a spray irrigation system. The leachate from the permitted Sections at the Capacity Expansion will be pumped to the LTRF for treatment, as is the leachate from the Facility. Once the leachate is treated, it is pumped to the effluent storage basins and subsequently used for irrigation on areas over Phases I-VI as described in the LMP. Spray irrigation of effluent will not be conducted on Sections 7 and 8.

Leachate may also be disposed off-site at a County-owned wastewater treatment plant (WWTP). Agreements exist with two of Hillsborough County's wastewater treatment plants for leachate disposal. Hillsborough County and private contract fleets are used to haul the leachate to the WWTP. Leachate will continue to be measured by a flow meter as the tanker trucks are loaded at the truck loading station at the LTRF.

L.8.e Contingency Plan

As noted above, several options exist for off-site discharge and treatment of leachate.

L.8.f Recording Leachate Generation

For Phases I-VI, the leachate quantity will be recorded by a flow meter at Pump Station A (PS-A). SWMD personnel will record flow meter readings each day the Facility is open and the quantities will be reported to the FDEP.

Leachate from Sections 7 and 8 will be collected from the sump riser located in the southwest corner of Section 7. The leachate quantity from Sections 7 and 8 will be recorded by a flow meter prior to the flow joining the existing force main. SWMD personnel will record flow meter readings each day the Facility is open and the quantities will be reported to the FDEP. Sample leachate reporting forms are included in Appendix G.

L.8.g Precipitation and Leachate Comparison

Site-specific precipitation data is gathered from six rainfall gauges that are in place at various locations at the Facility. This data is recorded and used by the SWMD in preparing the leachate balance reports; these reports are submitted to the FDEP. For monitoring forms, refer to Attachments A and B of the LMP. The SWMD will continue to monitor the rainfall gauges and incorporate the data into the leachate balance reports.

The HELP model runs that were used to estimate leachate generation rates are calibrated based upon earlier site analysis of the relationship between rainfall and leachate generation rates, which were specific to the site.

L.8.h Inspecting Leachate Collection Systems

The Facility will be inspected daily. The existing leachate collection and removal systems will be water pressure cleaned or video inspected twice during the permit duration.

L.9 GAS MONITORING PROGRAM

Quarterly LFG monitoring is conducted by SWMD personnel at the perimeter LFG monitoring wells and in the administration, LTRF, and maintenance buildings. The location of the existing monitoring points for LFG is included in Appendix F. The ambient air and areas with slab penetration (areas with plumbing for water and drains) will be monitored inside these structures. The monitoring will be conducted for the Lower Explosive Limit (LEL) of methane. A GEM-500 Infrared Landfill Gas Analyzer (or equivalent) will be used. At the landfill perimeter monitoring points, no purging of the probe will be done. Once the GEM is connected to the sampling port, the valve will be opened and the GEM pump will be started. The GEM reading will be observed, and the value will be recorded.

When entering confined spaces or areas where dangerous gases may be present, the SWMD will follow the requirements in the "Code of Federal Regulations Title 29, Part 1910.146 OSHA" and the safety guidelines outlined in "A Compilation of Landfill Gas and Field Practices and Procedures" prepared by the SWANA Landfill Gas Division Health and Safety Task Force.

If methane is detected in concentrations greater than the regulatory limit (100 percent of the lower explosive limit at the property boundary or 25 percent of the lower explosive limit within structures), the SWMD will evaluate potential measures to correct the exceedances. Should an unacceptable concentration of methane be detected in a monitoring location (i.e. a well or an on-site structure), the SWMD will immediately take appropriate actions to protect human health. The SWMD will notify FDEP, and will re-monitor the location during each of the next three days. During this time, the SWMD will evaluate potential causes of the exceedance and will implement procedures to remedy the situation if exceedances persist after the third day. Within seven days of the initial exceedance, the SWMD will submit a remediation plan to FDEP in accordance with Rule 62-701.530(3)(a).

As described in Section L.7, the SWMD has a program for the placement of cover, which is effective for controlling disease, vectors, objectionable odors, and litter. No objectionable odors have been detected or reported by adjacent property owners. At least quarterly, or more frequently if necessary, qualified personnel from the SWMD will assess the presence of ambient objectionable odors at the location of the perimeter monitoring points shown in Appendix F. If objectionable odors are detected at the property line, the SWMD will implement an odor monitoring program as required by Rule 62-701.530(3)(b) FAC.

Passive flares connected to the leachate collection system cleanouts of the access pipes to Pump Station B (PS-B) will reduce pressure buildup inside the leachate collection pipes and provide a path of least resistance for the landfill gas (LFG) to vent. The passive flares will also reduce the potential for LFG to accumulate in PS-A and the pump control panel (see Figures F-5 and F-6 in Appendix F).

L.10 STORMWATER MANAGEMENT SYSTEM

L.10.a Phases I-VI

The Phases I-VI stormwater collection and conveyance system directs stormwater runoff off the landfill and surrounding subshed areas, and into seven existing stormwater detention basins. Five filtration basins (A through E) and three sedimentation basins (Basins F through H) exist for stormwater treatment of the entire site.

A detailed description of the stormwater management system with supporting calculations is presented in Section 3.6 of the 1994 Permit Application.

L.10.b Capacity Expansion

The capacity expansion utilizes the existing surface and stormwater management system. The system was designed to prevent intrusion of stormwater runoff into areas containing MSW. The stormwater management system of Sections 7 and 8 was designed to avoid mixing of stormwater with leachate. In addition, the designs maintain conformance with the site's Southwest Florida Water Management District Permit, which was submitted in Volume 3, Attachment A of the Construction Permit Application for Section 7.

The stormwater conveyances were designed to attenuate the maximum expected flows from a 24-hour, 25-year rainfall event. The stormwater conveyances will be maintained in good condition, with the proper slopes, and free from obstructions. Erosion control measures and corrective action will be as described in Section L.7.k. The major components design and operations is as follows:

- Interior Stormwater Separation berm; generally designed to be three feet in height and three feet in width across the top with sideslopes of 3H:1V. The separation berms

divide the Sections into areas to facilitate the collection and handling of stormwater separate from leachate.

- Sideslopeswales were designed to convey stormwater flow from the sideslopes to the downchutes as shown on the drawings. Sideslope swales will be constructed where needed and as shown on the sequence drawings.
- Downchutes; The downchutes will convey stormwater flow to the perimeter ditch.
- Perimeter Ditch and Diversion Channel; The perimeter ditch manages surface water runoff around the site, prevents off-site drainage from entering the landfill area, and conveys the runoff to stormwater Basin C.

L.11 EQUIPMENT AND OPERATION

Landfill operation was discussed in Section L.2.

L.11.a Operating Equipment

The landfill is currently operated with the following on-site equipment:

- Two steel-wheeled compactors.
- Two bulldozers.
- One self-propelled scraper.
- One water tank truck.
- One motor grader.
- One excavator.
- Several pickup trucks.
- Other miscellaneous construction and maintenance equipment.

Where appropriate, equipment is fitted with safety cabs and fire extinguisher. The Contractor is required to have back-up equipment available within 24 hours.

L.11.b Reserve Equipment

Sufficient backup equipment will be provided on site for equipment breakdowns and downtime for normal routine equipment maintenance. Pre-arrangements with contractors and rental equipment dealers will be made to furnish equipment on a short-term notice in the case of a major equipment failure. The Reserve Equipment Agreement is presented in Appendix B.

L.11.c Communications Equipment and Personnel Facilities

Telephones are located at the Administrative and Maintenance Buildings for use in emergencies. Cellular telephones and two-way radios are also used. The Administration Building is equipped with water supply, toilet facilities, emergency first-aid supplies, and electricity. The building also provides shelter for employees in case of inclement weather. The Maintenance Building is equipped with spare parts, tools, equipment, and electrical services for operations and repair.

L.11.d Dust Control

L.11.d.(1) Phases I-VI

Dust control outside of the landfill will be provided by applying water sprayed from a water tank truck and will be applied to the unpaved access roads as required to control dust generation. Dust control inside of the landfill will be provided by applying small quantities of leachate as described in Section 3.2.2 of the LMP.

L.11.d.(2) Capacity Expansion

Dust control outside of the landfill will be provided by applying water sprayed from a water tank truck and will be applied to the unpaved access roads as required to control dust generation.

Dust control inside the active waste disposal areas will be provided by applying small quantities of leachate from a spray bar mounted on the rear of a tank truck. Leachate will be sprayed onto the active fill areas of the Capacity Expansion, including the working face, and areas with the required 6 inches of initial cover as required to control dust generation.

Leachate used as dust control reduces the quantity of fresh pond water that would otherwise be sprayed from tanker trucks to control dust on the active fill areas and provides for leachate evaporation. Leachate quantities used for dust control will continue to be reported in the leachate balance report submitted to the FDEP.

The SWMD will monitor the rate of application, soil moisture conditions, and the specific landfill areas used so that this leachate disposal method does not generate runoff. Spray bar leachate spraying will be applied under the following conditions:

- Leachate will only be sprayed on active-fill areas, including the working face, and areas with the required 6 inches of compacted initial cover.
- Leachate will not be sprayed on areas with intermediate or final cover, seeded or unseeded.

- The maximum grade leachate will be sprayed on is 10H:1V slope. Areas within 150 feet of a 4H:1V or steeper sideslope will not be sprayed on. At all times, areas receiving leachate will be controlled to prevent leachate runoff from entering the stormwater system.
- Leachate will not be sprayed during a rainfall event.
- The tank truck spray bar method maximizes evaporation. The application rate of leachate will be such that leachate does not accumulate on the landfill surface, nor infiltrate quickly into the covered refuse. It is evaporation that is the main goal of this leachate disposal method, rather than recirculation of leachate.
- Leachate will not be sprayed at the end of the day on the initial cover of the working face or other areas. Spraying should be done early in the morning after any dew evaporates and continue until early afternoon or until all available areas have been utilized.

L.11.e Fire Protection and Chemical Fires

A charged fire extinguisher is kept at the scalehouse, Administration building, Maintenance Building, and with all landfill equipment all times. Excavated soil will be used for fire control at the working face.

In the event that a load of municipal type waste is delivered to the site, which is smoking or on fire, landfill personnel direct the load to the "hot spot" area (An area within the landfill footprint with at least 12-inches of soil cover) where appropriate fire fighting procedures are followed.

Water for fire protection will be supplied from the fire hydrant and intake structure located east of Phase II. A second fire hydrant and intake structure is located south of the LTRF. In the event of a small fire at the working face, waste handling will continue on an alternate working face until the fire is suppressed. In the event that a fire cannot be controlled using materials and personnel already on site, the Fire Department will be immediately contacted and the emergency response plan will be followed as described in Section L.2.b. For spills and containment of contaminated water such as from fire fighting see Section L.2.b.

No chemicals will be accepted at the landfill. All waste coming through the scale house will be observed to eliminate unwanted chemicals capable of starting a fire. In the event a chemical accident does occur, the following steps will be taken:

- Call local Fire Department (911).
- Contain fire in small area until Fire Department arrives. To eliminate inhalation of potentially toxic fumes, fight fire from upwind side.

- Stay with fire until out and cover with sand.

L.11.f Litter Control Devices

See Section L.7.j of this Operations Plan.

L.11.g Signs

A sign indicating the hours of operation is located at the Facility entrance. Signs indicating the name of the operating authority, charges for disposal, and a sign indicating asbestos disposal site are located near the scalehouse area. Traffic flow and speed limit signs are located at various points along the landfill access road.

L.12 ALL-WEATHER ACCESS ROAD

The access roadway enters the site from CR 672. An asphalt paved road travels north through citrus groves and turns east into the Facility. The access road location was selected to minimize impacts to residential and agricultural areas along CR 672. There is a gate on the access roadway at CR 672 and fencing to prevent unauthorized access.

The main access road is a 40-foot wide roadway with a 24-foot wide asphalt paved section and 8-foot wide shoulders constructed within the 100-foot wide right-of-way. The main access road is paved and extends into the Facility through the property entrance, then runs along the south side of the site, and turns north along the east side of the Facility area.

Other on-site roadways will be required on a temporary and permanent basis to service the borrow area and for maintenance and services of on-site facilities. A stockpile of materials to construct all-weather roads is available on site for use in maintaining roadways to the active working face during inclement weather.

L.13 ADDITIONAL RECORDKEEPING

Operation records, such as permits, plans, inspections and others, are maintained at the Facility and at the SWMD office. The active area of Phases I-VI will be surveyed monthly and the active area of the Capacity Expansion will be surveyed twice each year to calculate the volume used and to estimate the in-place density.

L.13.a Permit Application Development

The SWMD keeps all information including site investigations, construction records, operation records, inspections, and permits.

L.13.b Monitoring Information and Background Water Quality

The SWMD also keeps all monitoring records on groundwater, surface water, weather, and landfill gas. Copies are submitted to the FDEP and the Environmental Protection Commission of Hillsborough County (EPC) on a regular basis.

L.13.c Remaining Site Life Estimates

An estimate of the remaining site life for the permitted area will be prepared annually for submission to the FDEP.

L.13.d Archiving and Retrieving Records


Records of the landfill that are more than three years old will be available at the County's offices, 601 E. Kennedy Blvd., 24th Floor, in Tampa.

\\Tpo-srv\Drafting\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwgs from Tampa on Jan. 4, 2006\08449020-0\Pln\Ned: 4/19/06 2:25pm RDemint
Edited: 01/26/06 13:24 JWilliams

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION
SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY SOLID WASTE
MANAGEMENT DEPARTMENT
TAMPA, FLORIDA**


FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION

APR 26 2006
SOUTHWEST DISTRICT
TAMPA



BOARD OF COUNTY COMMISSIONERS

KATHY CASTOR, Commissioner
KEN HAGAN, Commissioner
THOMAS SCOTT, Commissioner
RONDA STORMS, Commissioner
JIM NORMAN, Commissioner
BRIAN BLAIR, Commissioner
MARK SHARPE, Commissioner




SCALE IN MILES

LOCATION MAP

| DRAWING NO. | DRAWING TITLE |
|-------------|--|
| 1 | COVER SHEET |
| 2 | FACILITY SITE PLAN AND EXSITING TOPOGRAPHY |
| 3 | INITIAL LIFT SEQUENCING PLAN |
| 4 | LIFT 1 FILL SEQUENCING PLAN |
| 5 | LIFT 2 FILL SEQUENCING PLAN |
| 6 | LIFT 3 FILL SEQUENCING PLAN |
| 7 | SECTIONS - 1 |
| 8 | SECTIONS - 2 |
| 9 | DETAILS - 1 |
| 10 | DETAILS - 2 |
| 11 | DETAILS - 3 |

NOTE:

THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.



730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

CERTIFICATE OF AUTHORIZATION #1841

REVISED APRIL 2006 JONES EDMUNDS
ORIGINAL DECEMBER 2005 JONES EDMUNDS
ORIGINAL AUGUST 2005 (SCS ENGINEERS)

\\Top-srv\Drawing\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-02.dwgPlotted: 4/19/06 2:35pm RDemint

Edited: 01/26/06 15:50 JWilliams



SOURCE:
MAP COMPILED FROM AERIAL PHOTOGRAPHY
BY PICKETT & ASSOCIATES, INC.
DATED: JULY 2004

NOTES:
1. THESE OPERATIONAL DRAWINGS WERE DESIGNED BY PROFESSIONAL ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS PROVIDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM THE SWMD. JONES EDMUNDS HAS REVIEWED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS AND HAS MAINTAINED THE ORIGINAL DESIGN.

| | | | | | |
|------|------|-----------|----|---------|---------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| LTR. | DATE | REVISIONS | BY | APPROD. | CHECKED |

DESIGNED JHO
DRAWN PEU
CHECKED JHO



JONES EDMUNDS
730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5621
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA**

**FACILITY SITE PLAN
AND EXISTING TOPOGRAPHY**

| | | |
|---|------------------|-----------------------------|
| CERTIFICATE OF AUTHORIZATION #1841 APPROVED BY | DATE DEC 2005 | PROJECT NO. 08449-020-01 |
| JOSEPH H. O'NEILL P.E. # 52049 | SCALE 1"=300' | DWG. NO. 2 |

Edited: 01/26/06 15:48 JWilliams
\\tpo-srv\Drafting\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-03.dwg



- NOTES:**
1. SEE DETAIL 4 ON DRAWING NO. 10 FOR TYPICAL WORKING FACE FOR ALL LIFTS.
 2. TO BE USED ONLY WHEN SECTION 9 IS UNDER CONSTRUCTION OR AS NECESSARY TO MAINTAIN ACCESS TO SECTION 8.
 3. THE EXISTING TOPOGRAPHY WAS TAKEN FROM THE SURVEY BY PICKETT & ASSOCIATES DATED JANUARY 18, 2005.
- LEGEND**
- CELL LIMITS
 - FILL PROGRESSION (SEE NOTE 1)
 - CELL DESIGNATION
 - TRAFFIC DIRECTION
 - RUNOFF FLOW DIRECTION
 - TH-62 PROPOSED MONITORING WELL
 - TH-59 EXIST. MONITORING WELL

NOTE:
THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FOEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.


| LTR. | DATE | REVISIONS | BY | APPROD. | CHECKED |
|------|---------|-----------------------------------|-----|---------|--------------|
| 1 | 5/14/05 | RAI NO. 3 - PUMP INTAKE AND DITCH | JHO | | DESIGNED JHO |
| 2 | 1/30/05 | RAI NO. 2 | JHO | | DRAWN PEU |
| 3 | 9/30/05 | RAI NO. 1 (BY SCS) | | | CHECKED JHO |

JONES EDMUNDS
730 NE WALDO ROAD, CAINEVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA**

INITIAL LIFT SEQUENCING PLAN

| | | |
|------------------------------------|----------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL | SCALE | DWG. NO. |
| P.E. # 52049 | 1"=100' | 3 |



- NOTES:
1. SEE DETAIL 4 ON DRAWING NO. 10 FOR TYPICAL WORKING FACE FOR ALL LIFTS.
 2. TO BE USED ONLY WHEN SECTION 9 IS UNDER CONSTRUCTION OR AS NECESSARY TO MAINTAIN ACCESS TO SECTION 8.
 3. THE EXISTING TOPOGRAPHY WAS TAKEN FROM THE SURVEY BY PICKETT & ASSOCIATES DATED JANUARY 18, 2005.
 4. MONITOR AREA FOR EROSION. USE TEMPORARY EROSION CONTROL BLANKETS OR SOD TO STABILIZE.
 5. IF DURING FILLING CELLS A, B AND C WASTE PLACEMENT IS TO CEASE COVER WASTE WITH A MIN. OF 6 INCHES (18 INCHES IF OVER 180 DAYS) AND GRADE (1.0% MIN) TO PROMOTE RUNOFF.

LEGEND

- CELL LIMITS
- FILL PROGRESSION (SEE NOTE 1)
- CELL DESIGNATION
- TRAFFIC DIRECTION
- RUNOFF FLOW DIRECTION

TIME TO FILL
CELLS A, B AND C
176,000 CY
APPROXIMATELY 2.5 MONTHS
(CONTINUOUS FILLING)

NOTE:
THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.

Plotted: 4/26/06 10:14am J Vance
N:\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-04.dwg
Edited: 01/26/06 13:26 J Williams

| LTR. | DATE | REVISIONS | BY | APPRD. |
|------|---------|---|-----|--------|
| 1 | 4/14/06 | RAI NO. 3 - SECTION 7/8 BERM, ADDED NOTES | JHO | |
| 2 | 7/30/06 | RAI NO. 2 | JHO | |
| 3 | 9/30/06 | RAI NO. 1 (BY SCS) | JHO | |

| | |
|----------|-----|
| DESIGNED | JHO |
| DRAWN | PEU |
| CHECKED | JHO |


JONES EDMUNDS
730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA**

LIFT 1 FILL SEQUENCING PLAN

| | | |
|--|--------------------------------------|--|
| CERTIFICATE OF AUTHORIZATION #1841 APPROVED BY JOSEPH H. O'NEILL P.E. # S2049 | DATE DEC 2005 SCALE 1"=100' | PROJECT NO. 08449-020-01 DWG. NO. 4 |
|--|--------------------------------------|--|

Edited: 01/26/06 16:04 JWilliams Tpo-srv Drafting 08449 Hillsborough County\020-SCLF Section 8\Contract Drawings\Incoming Contract Dwg from Tompo on Jan. 4, 200608449020-05.dwg Plotted: 4/19/06 3:20pm RDemit



| LTR | DATE | REVISIONS | BY | APPRD. | CHECKED | DESIGNED | DRAWN |
|-----|---------|--------------------|----|--------|---------|----------|-------|
| 1 | 6/14/08 | RAI NO. 3 | | | | JHO | |
| 2 | 7/30/08 | RAI NO. 2 | | | | JHO | PEU |
| 3 | 9/30/08 | RAI NO. 1 (BY SCS) | | | | JHO | |




730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA

LIFT 2 FILL SEQUENCING PLAN

| | | |
|------------------------------------|----------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL P.E. # 52049 | SCALE | DWG. NO. |
| | 1"=100' | 5 |

Edred: 01/26/06 16:02 JWilliams
\\Top-srv\Drafting\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-06.dwgPlotted: 4/19/06 3:27pm R0emint



| LTR. | DATE | REVISIONS | BY | APPRO. |
|------|---------|---------------------------|-----|--------|
| 1 | 4/14/06 | RM NO. 3 - DRCH / EROSION | JHO | |
| 2 | 7/30/06 | RM NO. 2 | JHO | |
| 3 | 8/30/06 | RM NO. 1 (BY SCS) | JHO | |

| | |
|----------|-----|
| DESIGNED | JHO |
| DRAWN | PEU |
| CHECKED | JHO |


JONES EDMUNDS
730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA**

LIFT 3 FILL SEQUENCE PLAN


| | | |
|------------------------------------|----------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL | SCALE | DWG. NO. |
| P.E. # 52049 | 1"=100' | 5 |

Edited: 01/26/06 16:07 JWilliams \\Tpo-srv\Drafting\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 200608449020-07.dwgPlotted: 4/19/06 3:35pm RDemint




SECTION A
SCALE: 1"=100' HORIZ.
SCALE: 1"=20' VERT.


NOTE:
1. STORMWATER RUNOFF IN THESE AREAS CAN BE PUMPED TO PERIMETER DITCH IF RUNOFF DOES NOT CONTACT WASTE MATERIAL. IF RUNOFF HAS CONTACTED WASTE MATERIAL THEN RUNOFF IS CONSIDERED LEACHATE AND SHOULD BE ALLOWED TO DRAIN IN TO LEACHATE COLLECTION SYSTEM.



SECTION B
SCALE: 1"=100' HORIZ.
SCALE: 1"=20' VERT.



SECTION C
SCALE: 1"=100' HORIZ.
SCALE: 1"=20' VERT.



SECTION D
SCALE: 1"=100' HORIZ.
SCALE: 1"=20' VERT.

NOTE:

THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.





| | |
|-----------|---------|
| DESIGNED | JHO |
| DRAWN | PEU |
| CHECKED | JHO |
| DATE | 9/30/05 |
| REVISIONS | BY |
| BY | APPROD. |

JONES EDMUNDS
730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 256-0703

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA**

SECTIONS - 1

| | | |
|------------------------------------|-----------------------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL | SCALE | DWG. NO. |
| P.E. # 52049 | 1"= 100'H 1"= 20'V | 7 |



NOTE:

THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.

Edited: 01/26/06 13:30 JWilliams
\\Tpo-srv\Drafting\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-08.dwg Plotted: 4/19/06 3:35pm RDemint

| | | | | | | | |
|------|---------|-----------------------------|--|-----|--------|----------|-----|
| | | | | | | DESIGNED | JHO |
| | | | | | | DRAWN | PEU |
| 1 | 4/14/06 | RAW NO.3 SIDE SLOPE TERRACE | | JHO | | | |
| | 8/30/05 | RAW NO. 1 (BY SCS) | | | | CHECKED | JHO |
| LTR. | DATE | REVISIONS | | BY | APPRO. | | |


JONES EDMUNDS
730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-3827
324.5 HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

**SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA**


SECTIONS - 1

| | | |
|------------------------------------|-----------------------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL | SCALE | DWG. NO. |
| P.E. # 52049 | 1"= 100'H 1"= 20'V | 8 |

Edited: 01/26/06 16:10 JWilliams
\\Tao-srv\Drawing\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-09.dwg\Plotted: 4/19/06 3:30pm RDemint



CONCRETE ENDWALL
WITH 45° WINGS
FOR PIPE CULVERTS



MODIFIED FDOT INDEX 266 PIPE HEADWALL


TABLE OF DIMENSIONS AND ESTIMATED QUANTITIES
PIPE CULVERT ENDWALLS WITH 45° WINGS

| Opening D | Area Sq. Ft. | DIMENSIONS | | | | | | QUANTITIES IN ONE ENDWALL | | |
|--------------|-----------------|------------|--------|-------|----------|-------|------|---------------------------|----------------|---------------|
| | | Wall | | | Footings | | | Concrete, Class I | | |
| | | H | G | L | M | F | | Total Cu. Yds. | Steel Tie Bars | |
| 18" | 1.8 | 2'-6" | 3'-10" | 1'-2" | 1'-7" | 1'-3" | 0.74 | 0.77 | 0.77 | none |
| 24" | 3.1 | 3'-0" | 4'-4" | 1'-5" | 2'-1" | 1'-4" | 1.01 | 1.06 | 1.06 | 2 - #4x 2'-0" |
| 30" | 4.9 | 3'-6" | 5'-0" | 1'-9" | 2'-5" | 1'-6" | 2.17 | - | - | 2 - #4x 2'-0" |
| 36" | 7.1 | 4'-0" | 5'-4" | 2'-0" | 2'-11" | 1'-8" | 1.72 | 1.83 | 1.82 | 2 - #4x 3'-0" |
| 42" | 9.6 | 4'-6" | 5'-10" | 2'-3" | 3'-6" | 2'-0" | 2.34 | 2.47 | - | 2 - #4x 3'-0" |
| 48" | 12.6 | 5'-0" | 6'-4" | 2'-6" | 4'-0" | 2'-0" | 2.74 | 2.90 | - | 2 - #4x 3'-0" |
| 15" | 1.2 | 2'-3" | 3'-7" | 1'-0" | 1'-3" | 1'-3" | 0.56 | 0.59 | 0.59 | none |


* MODIFIED FOR MULTIPLE PIPE OPENINGS.

GENERAL NOTES


1. Chamfer all exposed edges $\frac{1}{4}$ "
2. Concrete meeting the requirements of ASTM C-478 (4000 psi) may be used in lieu of Class I concrete in precast units manufactured in plants which are under the Standard Operating Procedures for the inspection of precast drainage products.
3. Endwall to be paid for under the contract unit price for Class I Concrete (Endwalls) CY. Cost of steel tie bars to be included in the contract unit price for Class I Concrete.
4. Scheduling to be in accordance with Index No. 281, and paid for under the contract unit price for Scheduling Sy.




INTERMEDIATE COVER DETAIL




TYPICAL PERIMETER WASTE LIMITS



SECTION 7/8 PIPE PENETRATION IMPROVEMENT DETAIL



GRAVEL PACK WRAP DETAIL



TYPICAL INTERIOR STORMWATER SEPARATION BERM

NOTE:
THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.

DETAILS - 1








| | | |
|------------------------------------|----------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL | SCALE | DWG. NO. |
| P.E. # 52049 | AS NOTED | 9 |

JONES EDMUNDS
730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

SOUTHEAST COUNTY LANDFILL
CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
HILLSBOROUGH COUNTY, FLORIDA

DESIGNED JHO
DRAWN PEU
CHECKED JHO


Edited: 01/26/06 16:11 JWilliams
\\Top-srv\Drafting\08449 Hillsborough County\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-10.dwg Plotted: 4/19/06 3:32pm RDemint




NOTE:
THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.

| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------|--|--|--|--|--|--|--|---|--|--|--|--------------|--|--|--|------------------------------------|--|--|--|----------|--|--|--|--------------|--|--|--|
| DESIGNED JHO | | | | SOUTHEAST COUNTY LANDFILL | | | | CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE | | | | DETAILS - 2 | | | | CERTIFICATE OF AUTHORIZATION #1841 | | | | DATE | | | | PROJECT NO. | | | |
| DRAWN PEU | | | | JONES EDMUNDS | | | | HILLSBOROUGH COUNTY, FLORIDA | | | | APPROVED BY | | | | JOSEPH H. O'NEILL | | | | DEC 2005 | | | | 08449-020-01 | | | |
| CHECKED JHO | | | | 324 S HYDE PARK AVE. TAMPA, FLORIDA 33606 / (813) 258-0703 | | | | SCALE | | | | P.E. # 52049 | | | | AS NOTED | | | | DWG. NO. | | | | 10 | | | |
| LTR. | | | | DATE | | | | REVISIONS | | | | BY | | | | APPROD. | | | | | | | | | | | |


Edited: 01/26/06 16:12 JWilliams
 \\Tpo-srv\Drafting\08449 Hillsborough County\020-SELF Section 8\Contract Drawings\Incoming Contract Dwg from Tampa on Jan. 4, 2006\08449020-11.dwg Plotted: 4/19/06 3:40pm RDemint




TYPICAL PIPE CLEANOUT DETAIL 4
 NTS 3 4 11




PIPE INSTALLATION DETAIL 5
 NTS 5 11



TYPICAL SECTION 7/8 LEACHATE PIPE CONNECTION DETAIL 1
 NTS 3 4 11



LCRS AIR BALL PLUG DETAIL 2
 NTS 11 11



TYPICAL SECTION 8 TEMPORARY ACCESS ROAD DETAIL 3
 NTS 3, 4, 5 11

NOTE:
 THESE OPERATIONAL DRAWINGS WERE DESIGNED BY SCS ENGINEERS FOR USE OF THE SWMD DURING OPERATIONS OF THE FACILITY. JONES EDMUNDS HAS ADDED NOTES OR CLARIFICATIONS TO THESE DRAWINGS BASED UPON COMMENTS RECEIVED FROM FDEP. JONES EDMUNDS HAS IDENTIFIED THE ITEMS MODIFIED FROM THE ORIGINAL DRAWINGS BUT HAS NOT ALTERED THE ORIGINAL DESIGN.

| LTR. | DATE | REVISIONS | BY | APPRD. |
|------|---------|--------------------|-----|--------|
| 1 | 8/30/05 | RAI NO. 1 (BY SCS) | JHO | |
| 2 | 8/30/05 | RAI NO. 2 | JHO | |


| | |
|----------|-----|
| DESIGNED | JHO |
| DRAWN | PEU |
| CHECKED | JHO |

JONES EDMUNDS
 730 NE WALDO ROAD, GAINESVILLE, FLORIDA 32641 / (352) 377-5821
 324 S HYDE PARK AVE, TAMPA, FLORIDA 33606 / (813) 258-0703

**SOUTHEAST COUNTY LANDFILL
 CAPACITY EXPANSION SECTION 8 OPERATING SEQUENCE
 HILLSBOROUGH COUNTY, FLORIDA**

DETAILS - 3

| | | |
|------------------------------------|----------|--------------|
| CERTIFICATE OF AUTHORIZATION #1841 | DATE | PROJECT NO. |
| APPROVED BY | DEC 2005 | 08449-020-01 |
| JOSEPH H. O'NEILL | SCALE | DWG. NO. |
| P.E. # 52049 | AS NOTED | 11 |



APPENDIX A-1
TRAINING COURSES

Florida's Solid Waste Management Facility Operator and Spotter Approved Initial and Continuing Education Courses

Last updated 6/24/03

Initial training courses can be taken for continuing education credit if the course was not taken as the initial training course.
The initial course can be retaken as continuing education credit during the second three-year training period.
Courses taken prior to your initial training does not count toward continuing education.

| Class I, II, III Landfill Operators [Initial Training] | | | I, II, III | C&D | Transfer | MRF | Spotter |
|--|--|-----------------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 30 | SWANA - Manager of Landfill Operations Training Course [MOLO®] | SWANA | 30 | | | | |
| 160 | SWANA - Manager of Landfill Operations [MOLO®] | SWANA-FL / UF TREEO | 30 | 30 | | | |
| 195 | 24-Hour Initial Training Course for Landfill Operators (Class I, II and III and C&D Sites) | Kohl Consulting, Inc. | 24 | | | | |

| Construction and Demolition Debris Operators [C & D] [Initial Training] | | | I, II, III | C&D | Transfer | MRF | Spotter |
|---|--|----------------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 200 | Construction and Demolition Debris Landfills - A Short Course for Operators-24 hours | SWANA-FL / UF TREEO | | 24 | | | |
| 195 | 24-Hour Initial Training Course for Landfill Operators (Class I, II and III and C&D Sites) | Kohl Consulting, Inc | 24 | 24 | | | |

| Transfer Stations [Initial Training] | | | I, II, III | C&D | Transfer | MRF | Spotter |
|--------------------------------------|---|--|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 196 | 16-Hour Initial Training Course for Transfer Station Operators | Kohl Consulting, Inc | | | 16 | | |
| 225 | 19-Hour Initial Training for Transfer Station and MRF Operators | Kohl Consulting, Inc | | | 19 | 19 | |
| 42 | Transfer Station Design & Operations | SWANA | | | 16 | | |
| 222 | SWANA - Managing MSW Transfer Station Systems | Solid Waste Association of North America SWANA | | | 16 | | |

| Materials Recovery Facilities [MRF] [Initial Training] | | | I, II, III | C&D | Transfer | MRF | Spotter |
|--|--|----------------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 225 | 19-Hour Initial Training for Transfer Station and MRF Operators | Kohl Consulting, Inc | | | 19 | 19 | |
| 197 | 16-Hour Initial Training Course for Materials Recovery Facilities [MRFs] | Kohl Consulting, Inc | | | | 16 | |

| Spotters [Initial Training] | | | I, II, III | C&D | Transfer | MRF | Spotter |
|-----------------------------|--|--------------------------------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 203 | 8 Hour Initial Training for Spotters at Class I, II, III Landfills, Waste Processing Facilities, and C&D Sites | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 219 | 8-Hour Initial Training for Spotters | Consolidated Resource Recovery, Inc. | 8 | 8 | 8 | 8 | 8 |
| 97 | Basic Landfill Operations | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 91 | Eight Hour Spotter Training for C&D Sites | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 121 | Eight-Hour Training for Personnel at C&D Materials Recovery Facilities | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 111 | Landfill Operations and Waste Screening for Class I, II & III Sites | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 257 | Spotter Training Course – 8 Hours Initial Training | Hewitt Contracting Company, Inc. | 8 | 8 | 8 | 8 | 8 |
| 248 | Spotter Training for Solid Waste Facilities | UF TREEO | 8 | 8 | 8 | 8 | 8 |
| 214 | Spotter Training Plan for Land Clearing Debris Site | Wetland Solutions | 8 | 8 | 8 | 8 | 8 |
| 147 | Training for Spotters at Landfills, C&D Sites and Transfer Stations | JEA/TREEO | 8 | 8 | 8 | 8 | 8 |
| 36 | Waste Screening & Identification For Landfill Operators and Spotters | TREEO | 8 | 8 | 8 | 8 | 8 |
| 122 | Waste Screening and Operation Orientation for Transfer Station Personnel | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 9 | Waste Screening at MSW Management Facilities {On-site Delivery} | SWANA | 10 | 10 | 10 | 10 | 10 |

| Continuing Education | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|--------------|-------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | |

| | | | | | | | |
|-----|---|--------------------------------------|----|----|----|----|----|
| 204 | 1-Hour Overview of Health & Safety Issues at Solid Waste Facilities | Kohl Consulting, Inc | 1 | 1 | 1 | 1 | |
| 105 | 11th Annual SE Recycling Conference & Trade Show [3/1-4/98] | SE Recycling | 8 | 8 | | | |
| 197 | 16-Hour Initial Training Course for Materials Recovery Facility (MRF) Operators | Kohl Consulting, Inc. | 10 | 10 | 8 | 8 | |
| 196 | 16-Hour Initial Training Course for Transfer Station Operators | Kohl Consulting, Inc. | 10 | 10 | 8 | 8 | |
| 52 | 17-701 & 17-703 Update [6/17/94] | SWANA - FL | 4 | | | | |
| 225 | 19-Hour Initial Training Course for Transfer Station and MRF Operators | Kohl Consulting, Inc | 10 | 10 | 8 | 8 | |
| 282 | 24-Hour HazWoper Technician Training | Safety Training & Consulting | 6 | 6 | 6 | 6 | |
| 195 | 24-Hour Initial Training Course for Landfill Operators (Class I, II, III, and C&D Sites) | Kohl Consulting, Inc. | 16 | 16 | | | |
| 169 | 40-hour Train-the-Trainer Program for Hazardous Waste Operations and Emergency Response Program | Chinn Training | 8 | 8 | 8 | 8 | |
| 283 | 8-Hour DOT HM-126 Training | Safety Training & Consulting | 4 | 4 | 4 | 4 | |
| 167 | 8-Hour HazWoper OSHA Refresher | FDEP / All Pro | 4 | 4 | 4 | 4 | |
| 144 | 8-Hour HazWoper Refresher Training | Stephen Mraz | 4 | 4 | 4 | 4 | |
| 203 | 8-Hour Initial Training Course for Spotters at Class I, II, III Facilities, Waste Processing Facilities, and C&D Facilities | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 219 | 8-Hour Initial Training for Spotters | Consolidated Resource Recovery, Inc. | 8 | 8 | 8 | 8 | 8 |
| 270 | Advanced Topics in Compost Utilization | UF IFAS Extension Office | 2 | 2 | | 2 | 2 |
| 182 | Air Compliance and LGF System Operation [11/9-10/00] | SCS Engineers | 16 | | | | |
| 288 | A Little is Enough: Reducing Man-Made mercury Impacts | UF TREEO Center | 2 | 2 | 2 | 2 | 2 |
| 171 | An Overview of Solid Waste Technologies and Waste Screening Review | Kohl Consulting, Inc. | 2 | 2 | 2 | 2 | 2 |
| 71 | Asbestos Awareness Course for Landfill Operators | UF TREEO Center | 4 | 4 | 4 | 4 | 4 |
| 127 | Asbestos Awareness Refresher Course for Landfill Operators | UF TREEO Center | 2 | 2 | 2 | 2 | 2 |
| 236 | Authorized Entrant for Permit – Required Confined Spaces | UF TREEO Center | 16 | | | | |
| 145 | Avoiding OSHA Citations and Liabilities in Florida [6/29/99] | Lorman Education Services | 6 | | | | |
| 143 | Basic Confined Space [8/17/99] | North Florida Environmental Services | 8 | 8 | 8 | 8 | 8 |
| 97 | Basic Landfill Operations | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 253 | Basic Math for Water and Wastewater Operations at FW&PCOA Annual or Regional Short School | Michael Switzer | 5 | 5 | 5 | 5 | |
| 72 | Bird and Wildlife Management at Solid Waste Mgmt Facilities | UF TREEO Center | 8 | 8 | 8 | | |
| 206 | Bird Management at Solid Waste Facilities | UF TREEO Center | 4 | 4 | 4 | | |
| 285 | Chemical Compatibility and Storage | UF TREEO Center | 4 | 4 | 4 | 4 | 4 |
| 233 | Chemicals That You Work With | Charlotte County | 2 | 2 | 2 | 2 | 2 |
| 12 | Chemistry for Environmental Professionals | UF TREEO Center | 8 | 8 | 8 | 8 | 8 |
| 16 | Complete Preventative Maintenance: Using New Technologies [No longer offered] | UF TREEO Center | 13 | | | | |
| 278 | Compost Tour and Hands-On Training [5/20/03] | UF – IFAS Extension Office | 3 | | | | |
| 35 | Confined Space Entry & Assessment | Applied Associates International | 8 | 8 | 8 | 8 | |
| 18 | Confined Space Entry & Assessment [no longer offered] | UF TREEO Center | 20 | | | | |
| 29 | Confined Space Entry & Rescue | South Tech Fire Academy | 40 | 40 | 40 | 40 | |
| 181 | Confined Space for Private Industry | Sarasota Co. Tech | 24 | 24 | 24 | 24 | |
| 80 | Construction and Demolition Debris Landfills - A Short Course for Operators [no longer offered] (See #200) | UF TREEO Center/ SWANA – FL | 20 | 20 | | | |
| 200 | Construction and Demolition Debris Landfills - A Short Course for Operators - 24 hours | UF TREEO Center/ SWANA – FL | 16 | 16 | | | |
| 103 | Construction and Demolition Waste Recycling | UF TREEO Center | 7 | 7 | | 7 | 7 |
| 114 | Debris Management G202 | FEMA/FL Div | 12 | 12 | 12 | 12 | 12 |

| Continuing Education | | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|---|--|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 136 | Debris Management-Advanced Course (G202-Advanced) | FDEP/FEMA | 8 | 8 | 8 | 8 | 8 |
| 161 | Design of Lateral Drainage Systems for Landfills [3/14/00] | Tenax | 5 | | | | |
| 108 | Developing a Usable Operations Plan | Kohl Consulting, Inc. | 4 | 4 | 4 | 4 | 4 |
| 130 | Eight Hour Confined Space Training Course | Charles Davis | 8 | 8 | 8 | 8 | 8 |
| 91 | Eight Hour Spotter Training for Construction & Demolition Sites | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 8 |
| 287 | Emergency Response Operations for Incident Command | UF TREEO Center | 4 | 4 | 4 | 4 | |
| 40 | Environmental Drilling, Well Installation & Sampling | Nielson Environmental Field School, Inc. | 16 | 16 | | | |
| 271 | Environmental Management Systems - Introduction | UF TREEO Center | 2 | 2 | 2 | 2 | |
| 175 | Environmental Management Systems - Overview | UF TREEO Center | 4 | 4 | 4 | 4 | |
| 176 | Environmental Management Systems Internal Audit Procedures | UF TREEO Center | 4 | 4 | 4 | 4 | |
| 43 | Environmental Sampling Laboratory & Data Analysis [12/12-12/94] | Executive Enterprises, Inc. | 12 | | | | |
| 100 | Excavation, Trenching: Competent Person Training | UF TREEO Center | 8 | 8 | | | |
| 284 | Excavation, Trenching: Competent Person Training 16-Hour | UF TREEO Center | 16 | 16 | | | |
| 66 | Exposure to Bloodborne and Waterborne Pathogens <i>[No longer offered]</i> | UF TREEO Center | 8 | | | | |
| 167 | FDEP 8-Hour HazWoper OSHA Refresher [5/3/00] | FDEP / All Pro | 4 | 4 | 4 | 4 | |
| 199 | FDEP 8 Hour HazWoper OSHA Refresher [5/1/01] | FDEP | 4 | 4 | 4 | 4 | |
| 228 | FDEP 8 Hour HazWoper OSHA Refresher [5/22/02] | FDEP / Kenton Brown | 4 | 4 | 4 | 4 | |
| 232 | FDEP 8 Hour HazWoper OSHA Refresher [5/22/02] | FDEP [Botcher/Knox] | 4 | 4 | 4 | 4 | |
| 266 | FDEP 8 Hour HazWoper OSHA Refresher [5/5/03, 5/9/03] | FDEP | 4 | 4 | 4 | 4 | |
| 48 | FDEP Annual SQG Assessment, Notification & Verification Program Workshop [4/30/96] | FDEP | 5 | | | | |
| 88 | FDEP Annual SQG Assessment, Notification & Verification Program Workshop [5/5-7/97] | FDEP | 5 | | | | |
| 107 | FDEP Annual SQG Assessment, Notification & Verification Program Workshop [5/4-6/98] | FDEP | 7 | 7 | 7 | 7 | |
| 134 | FDEP Annual SQG Assessment, Notification & Verification Program Workshop [5/3-5/99] | FDEP | 5 | 5 | 5 | 5 | |
| 226 | FDEP Annual SQG Assessment, Notification & Verification Program Workshop [5/20-21/02] | FDEP | 5 | 5 | 5 | 5 | |
| 264 | FDEP Annual SQG Assessment, Notification & Verification Program Workshop [5/6-7/03] | FDEP | 5 | 5 | 5 | 5 | |
| 267 | FDEP DOT 4 Hour Awareness Training [5/5/03, 5/9/03] | FDEP | 2 | 2 | 2 | 2 | 2 |
| 268 | FDEP HHW Facility Design [5/9/03] | FDEP | 4 | 4 | 4 | 4 | 4 |
| 54 | FDEP HHW & Conditionally Exempt SQG [5/3-5/95] | FDEP | 14 | | | | |
| 59 | FDEP HHW & Conditionally Exempt SQG [5/1/96] | FDEP | 5 | | | | |
| 84 | FDEP HHW & Conditionally Exempt SQG [5/5-7/97] | FDEP | 5 | | | | |
| 106 | FDEP HHW & Conditionally Exempt SQG [5/6-8/98] | FDEP | 5 | 5 | 5 | 5 | |
| 135 | FDEP HHW & Conditionally Exempt SQG [5/5-7/99] | FDEP | 5 | 5 | 5 | 5 | |
| 166 | FDEP HHW & Conditionally Exempt SQG [5/1-3/00] | FDEP | 5 | 5 | 5 | 5 | |
| 198 | FDEP HHW & Conditionally Exempt SQG [4/30-5/1/01] | FDEP | 5 | 5 | 5 | 5 | |
| 227 | FDEP HHW & Conditionally Exempt SQG [5/22-24/02] | FDEP | 5 | 5 | 5 | 5 | |
| 227 | FDEP HHW & Conditionally Exempt SQG [5/7-8/03] | FDEP | 5 | 5 | 5 | 5 | 5 |
| 32 | Field Sampling Short School [7/22-24/91] | Environmental Technology Center | 22 | | | | |
| 110 | Fires at Landfills | Kohl Consulting, Inc. | 2 | 2 | | 2 | |
| 289 | Florida Stormwater and Erosion Control and Sedimentation Inspector Training Program | METRA-North | 12 | 12 | 8 | 4 | |
| 273 | Florida Master Naturalist Program – Florida Freshwater Wetlands Systems | UF IFAS Extension Office | 4 | 4 | 4 | 4 | |
| 155 | Four Hour Spotter Orientation for Class I, II and III Supervisors | Kohl Consulting, Inc. | 4 | 4 | 4 | 4 | 4 |
| 156 | Four Hour Spotter Orientation for Class I, II, and III Landfills | Kohl Consulting, Inc. | 4 | 4 | 4 | 4 | 4 |

| Continuing Education | | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|--|--|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 119 | Four Hour Spotter Training Refresher for Construction & Demolition Sites | Kohl Consulting, Inc. | 4 | 4 | 4 | 4 | 4 |
| 113 | Full Cost Accounting for Municipal Solid Waste Management [2/17/98] | Terra Tech EM Inc | 6 | | | | |
| 120 | Fundamentals of Operations for MRF Facilities Personnel | Kohl Consulting, Inc. | 8 | | | 8 | |
| 274 | Fundamentals of Slope Stability | UF TREEO Center | 16 | 16 | | | |
| 271 | General Environmental Workshop [Feb-Mar 2003] | METRA | 4 | 4 | 4 | 4 | 4 |
| 154 | Geosynthetics for Advanced Solutions [11/4/99] | GSE Lining Tech | 6 | | | | |
| 152 | Groundwater Issues for Landfill Operators | UF TREEO Center | 6 | 6 | | | |
| 17 | Groundwater Monitoring, Analysis and Data Interpretation | UF TREEO Center | 12 | 12 | | | |
| 76 | Groundwater Monitoring, Requirements and Techniques for Landfills | Kohl Consulting, Inc. | 2 | 2 | | | |
| 101 | Hazard Communications Course | Escambia County Emergency Prep | 4 | 4 | 4 | 4 | 4 |
| 85 | Hazardous Material and Site Investigations | EnSafe | 6 | 6 | 6 | 6 | 6 |
| 82 | Hazardous Material Chemistry for Non-Chemist [1/18/95] | St. Petersburg Junior College | 7 | | | | |
| 286 | Hazardous Material Chemistry for Non-Chemist | UF TREEO Center | | | | | |
| 131 | Hazardous Material Recognition Awareness Level Refresher [3/1/96] | Citrus County | 4 | | | | |
| 81 | Hazardous Material Transportation [no longer offered] | UF TREEO Center | 4 | | | | |
| 50 | Hazardous Materials Awareness Training [1/25/94] | Citrus County | 8 | | | | |
| 102 | Hazardous Materials in Construction & Demolition Waste | UF TREEO Center | 4 | 4 | | | |
| 224 | Hazardous Materials in Construction & Demolition Waste OnLine | UF TREEO Center | 4 | 4 | | | |
| 86 | Hazardous Materials Incident Awareness Level Training [2/5/97] | Escambia County Emergency Prep | 8 | 8 | 8 | 8 | 8 |
| 70 | Hazardous Materials Management Conference [11/6-9/96] | International City & County Mgmt Associate | 12 | | | | |
| 98 | Hazardous Materials Transportation Seminar [5/7-8/97] | City Environmental Services, Inc of Florida | 5 | 5 | 5 | | |
| 34 | Hazardous Waste & Emergency Response | Applied Associates International | 8 | 8 | 8 | 8 | 8 |
| 53 | Hazardous Waste Management for Government Employees [9/95, 10/95] | UF TREEO Center | 6 | | | | |
| 60 | Hazardous Waste Mgmt 40 CFR 261-265 [4/17/96] | Occupational Safety Training, Inc. | 8 | | | | |
| 99 | Hazardous Waste Operations & Emergency Response | Sterling Fibers/ESP | 3 | 3 | 3 | | |
| 188 | Hazardous Waste Operations Emergency Response Refresher | Orange Co. Environmental Protection Division | 4 | 4 | 4 | 4 | |
| 63 | Hazardous Waste Regulations for Generators | UF TREEO Center | 4 | 4 | 4 | 4 | 4 |
| 20 | Hazardous Waste Training for Solid Waste Managers [7/16/93] | SWANA - FL | 5 | | | | |
| 217 | HazWoper 24-Hour Moderate Risk Online | UF TREEO Center | 6 | 6 | 6 | 6 | 3 |
| 216 | HazWoper 40-Hour OSHA Health & Safety Online | UF TREEO Center | 8 | 8 | 8 | 8 | |
| 218 | HazWoper 8-Hour Refresher Online | UF TREEO Center | 4 | 4 | 4 | 4 | 4 |
| 269 | HazWoper 8 Hour OSHA Refresher | Gulf Coast Industrial Services Inc. | 4 | 4 | 4 | 4 | 4 |
| 115 | HazWoper Material Control & Emergency Response | Air Safe | 8 | 8 | 8 | 8 | 4 |
| 170 | Health & Safety Issues for Solid Waste Management Facilities | Kohl Consulting, Inc. | 8 | 8 | 8 | 8 | 4 |
| 281 | Health and Safety for Solid Waste Workers | UF TREEO Center | 8 | 8 | 8 | 8 | 8 |
| 69 | Health and Safety Training for Hazardous Materials: 40-Hour OSHA Compliance Course | UF TREEO Center | 8 | 8 | 8 | 8 | |
| 62 | Health and Safety Training for Hazardous Materials: 8 hour OSHA Refresher | UF TREEO Center | 4 | 4 | 4 | 4 | 2 |
| 223 | Health and Safety Training for Landfill Operations OnLine | UF TREEO Center | 5 | 5 | 5 | 5 | 2 |
| 149 | Health and Safety Training for Landfill Operations | UF TREEO Center | 5 | 5 | 5 | 5 | 2 |
| 201 | Hiring and Retaining Good Employees | UF TREEO Center | 2 | 2 | 2 | 2 | |
| 33 | Household Hazardous Waste [6/30/94] | Care Environmental Corp. | 4 | | | | |
| 209 | Hurricane Preparedness and Post Disaster Recovery Workshop [8/10/01] | Dewberry & Davis LLC | 8 | 8 | 8 | 8 | 8 |

| Continuing Education | | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|--------------|-------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |

| | | | | | | | |
|-----|---|--|------|----|----|----|---|
| 19 | Hydrogeology: Applications of Fundamental Concepts & Field Techniques to Florida Groundwater Investigations [No longer offered] | UF TREEO Center | 20 | 20 | | | |
| 11 | Inspection Procedures for Agri-chemical Containers offered for Recycling [No longer offered] | Dept. of Agriculture & Consumer Services | 1 | | | | |
| 44 | Inspection Procedures for Agri-chemical Containers offered for Recycling [Pesticide] [No longer offered] | Institute of Food & Agriculture Science [IFAS] | 1 | | | | |
| 129 | Inspector's Handbook for Construction Projects | Hillsborough County Solid Waste | 7 | | | | |
| 151 | Integrated Management Course: Hurricane Recovery and Mitigation | FEMA/EMI | 7 | 7 | 7 | 7 | |
| 37 | Introduction to Electrical Maintenance [prior to 1/1/02] | UF TREEO Center | 7 | | | | |
| 212 | Introduction to Electrical Maintenance [taken after 1/1/02] | UF TREEO Center | 16 | 16 | 16 | 16 | |
| 14 | Introduction to Groundwater: Contamination, Investigation, & Remediation Assessment | UF TREEO Center | 13 | 13 | | | |
| 124 | Landfill Compaction Training School [prior to 1/1/02] | Caterpillar & Ringhaver Equipment | 5 | 5 | | | |
| 229 | Landfill Compaction Training School - 8 hours [taken after 1/1/02] | Caterpillar & Ringhaver Equipment | 8 | 8 | | | |
| 75 | Landfill Compliance Inspections | Kohl Consulting, Inc. | 2 | 2 | | | 2 |
| 157 | Landfill Design and Construction [3/27-30/00] | UF TREEO Center | 28 | | | | |
| 4 | Landfill Design: Cell Design & Construction [3/9/92] | UF TREEO Center | 14.5 | | | | |
| 6 | Landfill Design: Closure & Long Term Care [5/19/92] | UF TREEO Center | 15 | | | | |
| 2 | Landfill Design: Conceptual Design Operations & Monitoring [1/12/92] | UF TREEO Center | 14.5 | | | | |
| 78 | Landfill Design: Landfill Design and Construction [5/5-9/97] | UF TREEO Center | 28 | | | | |
| 5 | Landfill Design: Leachate & Gas Management [3/11/92] | UF TREEO Center | 15 | | | | |
| 79 | Landfill Design: Leachate and Gas Management System Design [6/10-12/97] | UF TREEO Center | 21 | | | | |
| 3 | Landfill Design: Liner Systems Materials Installation & Quality Assurance [2/11/92] | UF TREEO Center | 14 | | | | |
| 1 | Landfill Design: Planning & Permitting [1/21/92] | UF TREEO Center | 14 | | | | |
| 77 | Landfill Design: Planning and Permitting for Solid Waste Management [4/8-9/97] | UF TREEO Center | 16 | | | | |
| 179 | Landfill Gas & Energy: Alternative Uses [9/25-27/00] | CDM, Inc. | 8 | | | | |
| 49 | Landfill Gas & Leachate Systems | UF TREEO Center / SCS Engineers | 8 | 8 | | | |
| 172 | Landfill Gas Collection and Control Systems [8/19-20/99] | CDM, Inc. | 8 | | | | |
| 276 | Landfill Gas Collection and Control Systems Operator Training [9/2002] | Waste Management. | 12 | | | | |
| 83 | Landfill Gas NSPS Workshop [7/15/96] | FDEP | 6 | | | | |
| 67 | Landfill Gas NSPS Workshop [7/9/96] | SWANA - FL | 4 | | | | |
| 57 | Landfill Gas System Design- A Practical Approach [6/14-15/94] | Landfill Control Technologies | 8 | | | | |
| 89 | Landfill Gas: How to Profit From the New Mandates [6/17/97] | FDEP | 7 | | | | |
| 194 | Landfill Operating Issues for Class I, II, III and C&D Sites | Kohl Consulting, Inc. | 8 | 8 | | | 8 |
| 260 | Landfill Operation Online | UF TREEO Center | 16 | 16 | | | |
| 261 | Landfill Operation | UF TREEO Center | 16 | 16 | | | |
| 111 | Landfill Operations and Waste Screening for Class I, II & III Sites | Kohl Consulting, Inc. | 8 | | | | 8 |
| 58 | Landfill Operator Education (Landfill Mining and Landfill Gas and Leachate Mgmt) [3/22/96] | SWANA - FL | 4 | | | | |
| 168 | Landfill Service School (Leachate Pumps and Controls School) [3/25-26/99] | EPG Companies | 7 | 7 | | | |
| 118 | Landfill Wildlife Training Course | Applied Technology & Management, Inc - ATM/UF TREEO Center | 4 | 4 | | | |
| 277 | Laws and Rules for Florida Engineers - *only for PEs | UF TREEO Center | 4 | | | | |
| 158 | Leachate and Gas Management System Design [5/9-10/00] | UF TREEO Center | 12 | | | | |

| Continuing Education | | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|--|---|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 125 | Management of Leachate, Gas, Stormwater and Odor at Class I, II, III Landfills | Kohl Consulting, Inc. | 8 | 8 | | | |
| 249 | Management of Special Waste for SWM Facility Operators | Kohl Consulting, Inc. | 4 | 4 | 4 | 4 | 4 |
| 109 | Measurements and Calculations for Landfill Operators | Kohl Consulting, Inc. | 5 | 5 | | | |
| 38 | Mechanical Maintenance (Pumps and Pumping) (prior to 1/1/02) (see #213) | UF TREEO Center | 7 | | | | |
| 140 | Meeting the Challenges of Environmental Liability with Case Studies in Solid Waste [6/16/99] | SWANA - FL | 4 | | | | |
| 128 | Methods of Erosion and Sedimentation Control for Construction Sites | UF TREEO Center/FDEP | 6 | 6 | | | |
| 208 | NPDES Phase II Inspector Certification Course | University of Florida - T2 Center | 12 | 12 | 8 | 4 | |
| 180 | NUCA Competent Person Training | Sarasota Co. Tech | 8 | 8 | | | |
| 10 | On Site Operations Personnel [11/91] | SWANA - FL | | | | | |
| 177 | OSHA 40-Hour Course | R. Cooley | 8 | 8 | 8 | 8 | |
| 165 | OSHA 8-Hour HazWoper Annual Refresher [8/25/00] | University of North Florida Safety America | 4 | 4 | 4 | 4 | 2 |
| 142 | OSHA 8-Hour Refresher for Hazardous Waste Operations and Emergency Response | FDEP/Jamson | 4 | 4 | 4 | 4 | 2 |
| 68 | OSHA Update Seminar [8/7/96] | J.J. Keller & Associates, Inc. | 6 | | | | |
| 183 | Overview of Class I Landfill Operations and Waste Screening | Kohl Consulting, Inc. | 3 | 3 | | | 3 |
| 92 | Overview of Solid Waste Management Technologies | Kohl Consulting, Inc. | 3 | | | | |
| 184 | Overview of Transfer Stations Operations and Waste Screening Review | Kohl Consulting, Inc. | | | 3 | 3 | 3 |
| 15 | Overview Understanding the Planning & Training Requirements of Big 3: OSHA, EPA, DOT (Regulatory Overview) | UF TREEO Center | 7 | | | | |
| 192 | Pedestrian, Vehicles and Equipment Safety at Transfer Stations | Kohl Consulting, Inc. | | | 2 | 2 | 2 |
| 186 | Pedestrian, Vehicles and Equipment Safety in the Landfill | Kohl Consulting, Inc. | 2 | 2 | | | 2 |
| 104 | Permit Required Confined Space Training | UF TREEO Center | 8 | 8 | 8 | 8 | |
| 96 | Personnel Law Up-date [12/11-12/96] | Council on Education in Management | 5 | | | | |
| 239 | Pollution Prevention and Environmental Essentials Conference | UF TREEO Center | 5 | 1 | 5 | 5 | |
| 230 | Proper Maintenance of Heavy Equipment and Safety | Caterpillar & Ringhaver Equipment | 3 | 3 | 3 | 3 | 3 |
| 153 | Pump Maintenance [4/13-14/00] | National Tech Transfer | 7 | | | | |
| 213 | Pumps and Pumping (taken after 1/2/02) | UF TREEO Center | 16 | 16 | 16 | 16 | |
| 237 | Recycle Organics 2002 | University of Florida - IFAS | 4 | 4 | 4 | 4 | |
| 280 | RecycledFlorida Today 10 th Annual Conference [6/3-6/03] | RecycledFlorida Today | 5 | 4 | 5 | 5 | |
| 90 | Recycling Coordinator Training Course 1997 (Basic Recycling Training) [5/19-21/97] | UF TREEO Center | 8 | 8 | | | |
| 137 | Recycling Coordinator Training Course 1999 | UF TREEO Center | 8 | 8 | | | |
| 205 | Recycling Coordinators Training Course 2001 [8/2--24/01] | SWANA - FL | | | | | |
| 146 | Recycling Disaster Debris [8/6/99] | University of Central Florida / Engineering | 6 | 6 | 6 | 6 | 6 |
| 193 | Safe Operating Issues for Transfer Stations | Kohl Consulting, Inc. | | | 2 | 2 | |
| 123 | School/University Advanced Recycler Training Course [10/20-21/98] | UF TREEO Center | 7 | 7 | | | |
| 7 | Site Monitoring at Solid Waste Facilities | SWANA - FL | 10 | | | | |
| 139 | Solid Waste Facility Operations for Construction and Demolition Operators [No longer offered] (See #196) | Kohl Consulting, Inc. | | 20 | | | |
| 138 | Solid Waste Facility Operations for Landfill Operators [No longer offered] (See #196) | Kohl Consulting, Inc. | 20 | | | | |
| 41 | Solid Waste in Florida's Small Counties Workshop | Florida Counties Foundation & the Florida Institute of Government | 4 | | | | |
| 21 | Solid Waste Landfill Operators Short School [No longer offered] | UF TREEO Center/SWANA - FL | 20 | | | | |
| 28 | Solid Waste Landfills Correspondence Course (course # C240-A180) | University of Wisconsin | 20 | 20 | | | |


| Continuing Education | | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|--|----------------------------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |
| 22 | Solid Waste Management: Managing Special Waste [5/19/92] | UF TREEO Center | 6 | | | | |
| 55 | Solid Waste Regulatory Review Workshop [3/10/95] | SWANA - FL | 3 | | | | |
| 257 | Spotter Training Course – 8 Hours Initial Training | Hewitt Contracting Company, Inc. | 8 | 8 | 8 | 8 | 8 |
| 263 | Spotter Training for Solid Waste Facilities Refresher | UF TREEO Center | 4 | 4 | 4 | 4 | 4 |
| 248 | Spotter Training for Solid Waste Facilities | UF TREEO Center | 8 | 8 | 8 | 8 | 8 |
| 214 | Spotter Training Plan for Land Clearing Debris Site | Wetland Solutions | 8 | 8 | 8 | 8 | 8 |
| 150 | Storm Water Management Training | S2Li | 4 | | | | |
| 202 | Stormwater Inspector Certification Course | Sarasota Co. Tech | 12 | 12 | 8 | 4 | |
| 39 | Stormwater Management for Landfills [No longer offered] | UF TREEO Center | 8 | | | | |
| 56 | Successfully Contracting for Solid Waste Services [7/14/95] | SWANA - FL | 4 | | | | |
| 61 | Successfully Contracting Solid Waste Services | UF TREEO Center / SCS Engineers | 4 | | | | |
| 215 | SWANA - 2001 Special Waste Conference [12/3-4/01] | SWANA | 10 | 9 | 10 | 8 | |
| 258 | SWANA - 2002 Special Waste Conference [12/5-6/02] | SWANA | 10 | 9 | 9 | 9 | |
| 242 | SWANA - Business Planning, Marketing and Communications for the Solid Waste Industry | SWANA | 8 | 8 | 4 | 4 | |
| 252 | SWANA - FEMA's Debris Management | SWANA | 8 | 8 | 8 | 8 | 8 |
| 250 | SWANA - Construction and Demolition Debris Course | SWANA | 22 | 22 | 22 | 22 | 8 |
| 47 | SWANA - Financing Integrated MSW Management Systems [5/14/96] | SWANA | 8 | | | | |
| 46 | SWANA - Groundwater Monitoring/Leachate Mgmt | SWANA | 8 | 8 | | | |
| 94 | SWANA - Health & Safety at MSW Landfills | SWANA | 10 | 10 | | | |
| 238 | SWANA - Household Hazardous Waste & CESQG Facility Operations 24 hour Training | SWANA / SWANA - FL | 15 | 15 | 15 | 15 | 15 |
| 26 | SWANA - International Meeting [8/11-13/91] | SWANA | 20 | | | | |
| 245 | SWANA - Leadership Skill Development for Solid Waste Professionals | SWANA | 8 | 8 | 4 | 4 | |
| 244 | SWANA - Landfill Gas Basics | SWANA | 8 | 8 | | | |
| 27 | SWANA - Landfill Gas Management (Spring Seminar 1994) [3/4/94] | SWANA | 4 | | | | |
| 133 | SWANA - Landfill Gas Symposium 22 nd Annual [3/22-25/99] | SWANA | 15 | | | | |
| 163 | SWANA - Landfill Gas Symposium 23 rd Annual [3/22-30/00] | SWANA | 15 | | | | |
| 190 | SWANA - Landfill Gas Symposium 24th Annual [3/19-23/01] | SWANA | 18 | | | | |
| 262 | SWANA - Landfill Gas Symposium 26th Annual [3/25-27/03] | SWANA | 15 | | | | |
| 231 | SWANA - Landfill Gas System Operation and Maintenance | SWANA | 20 | 20 | | | |
| 93 | SWANA - Landfill Operational Issues | SWANA | 8 | 8 | | | |
| 74 | SWANA - Landfill Symposium 1st Annual [11/4-6/96] | SWANA | 17 | | | | |
| 87 | SWANA - Landfill Symposium 2nd Annual [2/4-6/97] | SWANA | 18 | | | | |
| 117 | SWANA - Landfill Symposium 3rd Annual [7/22-24/98] | SWANA | 18 | | | | |
| 159 | SWANA - Landfill Symposium 4th Annual [6/28-30/99] | SWANA | 16 | | | | |
| 211 | SWANA - Landfill Symposium 6th Annual [6/18-20/01] | SWANA | 18 | | | | |
| 275 | SWANA - Landfill Symposium 8th Annual [6/17-19/03] | SWANA | 13 | | | | |
| 245 | SWANA - Leadership Skill Development for Solid Waste Professionals | SWANA | 8 | 8 | 4 | 4 | |
| 8 | SWANA - Managing Landfill Gas at MSW Landfills | SWANA | 10 | 10 | 10 | 10 | 10 |
| 95 | SWANA - Managing Landfill Gas at MSW Landfills [1997] Onsite Delivery | SWANA | 5 | 5 | | | |
| 30 | SWANA - Manager of Landfill Operations | SWANA | 16 | 16 | | | 4 |
| 160 | SWANA - Manager of Landfill Operations [MOLO®] | UF TREEO Center/SWANA - FL | 16 | 16 | 8 | 8 | |
| 000 | SWANA - Manager of Landfill Operations [MOLO®] Exam Only | SWANA/ SWANA - FL | 0 | | | | |
| 243 | SWANA - Managing Composting Programs | SWANA | 10 | 10 | | | |
| 251 | SWANA - Managing MSW Collection Systems | SWANA | 8 | | 8 | 8 | |
| 246 | SWANA - Managing MSW and Recyclables Collection Efficiency Workshop | SWANA | 8 | 8 | 4 | 4 | |
| 234 | SWANA - Managing MSW Recycling Systems | SWANA / SWANA - FL | 7 | 7 | 7 | 7 | |
| 001 | SWANA - Managing MSW Recycling Systems Exam Only | SWANA/ SWANA - FL | 0 | | | | |

Continuing Education

| | | | I, II, III | C&D | Transfer | MRF | Spotter |
|-----------------|---|--|-------------|-----|----------|-----|---------|
| o. COURSE TITLE | | | PROVIDED BY | | | | |
| 222 | SWANA - Managing Transfer Station Systems | SWANA | | | 8 | 8 | |
| 247 | SWANA - Outsourcing Decisions and Contracting Strategies: Risk and Rewards | SWANA | 8 | 8 | 4 | 4 | |
| 178 | SWANA - Paying for your MSW Management Systems-Revenue Generation & Cost Accounting [10/24/00] [10/14/01] | SWANA | 7 | | | | |
| 174 | SWANA - Principles of Managing Integrated Municipal Solid Waste Management Systems | SWANA | 7 | | | | |
| 45 | SWANA - Principles of Managing IMSWM Systems [Certified Municipal Solid Waste Manager I] | SWANA | 24 | | | | |
| 132 | SWANA - Training Sanitary Landfill Operating Personnel | SWANA | 5 | | | | |
| 216 | SWANA - Transfer Station Design & Operations [course taken after 1/1/2002] | SWANA | | | 8 | 8 | 4 |
| 42 | SWANA - Transfer Station Design & Operations [course taken prior to 1/1/2002] | SWANA | 16 | | 16 | | |
| 191 | SWANA - Waste Con 2000 [10/23-26/00] | SWANA | 13 | | 13 | | |
| 221 | SWANA - Waste Con 2001 [10/15-18/01] | SWANA | 8 | 2 | | | |
| 254 | SWANA - Waste Con 2002 [10/15-18/02] | SWANA | 6 | 6 | 6 | 6 | |
| 259 | SWANA - Waste Reduction, Recycling and Composting 14 th Annual Symposium [2/24-3/1/2003] | SWANA | 7 | 7 | 15 | 15 | |
| 9 | SWANA - Waste Screening at MSW Mgmt Facilities [On-site Delivery] | SWANA | 10 | 10 | 10 | 10 | 10 |
| 141 | SWANA-Florida 1999 Summer Conference [8/3-5/99] | SWANA - FL | 4 | | | | |
| 162 | SWANA-Florida 2000 Spring Tri-State Conference [4/3-5/00] | SWANA - FL | 3 | | | | |
| 173 | SWANA-Florida 2000 Summer Conference [8/10-11/00] | SWANA - FL | 6 | 6 | | | |
| 189 | SWANA-Florida 2001 Spring Conference [3/29-31/01] | SWANA - FL | 3 | 3 | | | |
| 207 | SWANA-Florida 2001 Summer Conference | SWANA - FL | 5 | 5 | 5 | 5 | 1 |
| 220 | SWANA-Florida 2002 Spring Tri-State Conference [4/7-10/02] | SWANA - FL | 6 | 6 | 6 | 6 | |
| 235 | SWANA-Florida 2002 Summer Conference [7/24-26/02] | SWANA - FL | 4 | 4 | 2 | 1 | |
| 255 | SWANA-Florida 2003 Spring Conference [4/7-12/03] | SWANA - FL | 6 | 6 | 5 | 5 | 3 |
| 116 | The Complete Ground-Water Monitoring Course | Nielson Environmental Field School, Inc. | 16 | 16 | | | |
| 241 | The Old Landfill Seminar | UF TREEO Center / SCS Engineers | 5 | 5 | | | |
| 187 | Traffic and Equipment Safety at Landfills | Kohl Consulting, Inc. | 2 | 2 | | | 2 |
| 13 | Train-The-Trainer for Environmental Occupations (Management Credit ONLY) | UF TREEO Center | 7 | | | | |
| 121 | Training for Personnel at Construction & Demolition Materials Recovery Facilities | Kohl Consulting, Inc. | 8 | | | 8 | |
| 147 | Training for Spotters at Landfills, Construction & Demolition Sites and Transfer Stations | JEA, Inc. / UF TREEO Center | 8 | 8 | 8 | 8 | 8 |
| 148 | Two-Hour Landfill Spotter Refresher Training Online | JEA, Inc. | 2 | 2 | 2 | 2 | 2 |
| 112 | US DOT Hazardous Material / Waste Transportation | UF TREEO Center | 6 | 6 | 6 | 6 | |
| 23 | Utility Management Certification: Financial Management [No longer offered] | UF TREEO Center | 7 | | | | |
| 24 | Utility Management Certification: Management & Supervision [No longer offered] | UF TREEO Center | 7 | | | | |
| 25 | Utility Management Certification: Personnel Management [No longer offered] | UF TREEO Center | 7 | | | | |
| 126 | Waste Acceptability for Spotters, Equipment Operators and Scale House Personnel | Kohl Consulting, Inc. | 2 | 2 | 2 | 2 | 2 |
| 210 | Waste Control and Spotter Safety Awareness | Kohl Consulting, Inc. | 2 | 2 | 2 | 2 | 2 |
| 31 | Waste Management of North America (Landfill University) (no longer offered) | Landfill University | 20 | | | | |
| 36 | Waste Screening & Identification For Landfill Operators and Spotters | UF TREEO Center / SCS Engineers | 8 | 8 | 8 | 8 | 8 |
| 256 | Waste Screening & Identification For Landfill Operators and Spotters Refresher | Citrus County - Hazardous Waste Section | 4 | 4 | 4 | 4 | 4 |

| Continuing Education | | | I, II, III | C&D | Transfer | MRF | Spotter |
|----------------------|--------------|-------------|------------|-----|----------|-----|---------|
| No. | COURSE TITLE | PROVIDED BY | | | | | |

| | | | | | | | |
|-----|--|-------------------------------|---|---|---|---|---|
| 122 | Waste Screening and Operation Orientation for Transfer Station Personnel | Kohl Consulting, Inc. | 8 | | 8 | | |
| 51 | Waste Screening at Municipal Solid Waste [5/23/94] | SWANA - FL | 6 | | | | |
| 164 | Waste Tech 2000 [3/5-8/00] | Waste Tech | 7 | | | | |
| 185 | Weighmaster Orientation and Waste Screening Review | Kohl Consulting, Inc. | 2 | 2 | 2 | 2 | 2 |
| 73 | Wet Weather Operations | Kohl Consulting, Inc. | 4 | 4 | | | |
| 65 | What Can I Accept & How Do I Keep It From Blowing Around | Kohl Consulting, Inc. | 2 | | | | |
| 64 | When it Rains, It Pours (And We Stay Open) | Kohl Consulting, Inc. | 2 | 2 | | | |
| 279 | Wildlife and Wetland Training for Solid Waste Facilities | UF TREEO Center | 8 | 8 | | | |
| 240 | WMI Odor School [5/29/02] | WMI / St. Croix Sensory, Inc. | 7 | 7 | 7 | 7 | 7 |



APPENDIX A-2
TRAINING CERTIFICATES



UNIVERSITY OF
FLORIDA

TREEO CENTER

Center for Training, Research and Education for Environmental Occupations

certifies that

Rodney T. Milligan

attended

Spotter Training for Solid Waste Facilities

March 23, 2005

and is awarded this

Certificate of Attendance

Date issued: 03/23/05

CEUs: 0.8

FBPE PDHs (EXP00074): 8.0

Solid Waste I II III/C&D/TS/MRF/Spotter: 8.0

William T. Engel, Jr., Ph.D.

Director



UNIVERSITY OF
FLORIDA

TREEO CENTER

Center for Training, Research and Education for Environmental Occupations

certifies that

Rodney T. Milligan

attended

Spotter Training for Solid Waste Facilities

March 23, 2005

and is awarded this

Certificate of Attendance

Date issued: 03/23/05

CEUs: 0.8

FBPE PDHs (EXP00074): 8.0

Solid Waste I II III/C&D/TS/MRF/Spotter: 8.0

William T. Engel, Jr., Ph.D.

Director



UNIVERSITY OF
FLORIDA

TREEO CENTER

Center for Training, Research and Education for Environmental Occupations

certifies that

Johnny Aarron Cook

attended

*24-Hour Initial Training Course for Landfill Operators
(Class I, II, III and C&D Sites)*

July 13-15, 2005

and is awarded this

Certificate of Attendance

Date Issued: July 15, 2005

CEU: 2.4


FBPE PDH (EXP00074): 24.0


Solid Waste I II III/C&D: 16.0

SWANA CEU: 20.0

Passed Exam with 70% or Higher Proficiency

University of Florida TREEO Center • 3900 SW 63rd Boulevard • Gainesville, FL 32608-3800 • www.treeo.ufl.edu


William T. Engel, Jr., Ph.D.
Director



UNIVERSITY OF
FLORIDA

TREEO CENTER

Center for Training, Research and Education for Environmental Occupations

certifies that

Jeff Burgher

attended

*24-Hour Initial Training Course for Landfill Operators
(Class I, II, III and C&D Sites)*

July 13-15, 2005

and is awarded this

Certificate of Attendance

Date Issued: July 15, 2005

CEU: 2.4


FBPE PDH (EXP00074): 24.0

Solid Waste I II III/C&D: 16.0

SWANA CEU: 20.0

Passed Exam with 70% or Higher Proficiency

University of Florida TREEO Center • 3900 SW 63rd Boulevard • Gainesville, FL 32608-3800 • www.treeo.ufl.edu Director


William T. Engel, Jr., Ph.D.

Kohl Consulting Inc.
Is Proud to Certify That

Cliff Hurley

**Has Successfully Completed the 24 Hour Initial Training Course for
Solid Waste Management Facility Operators Entitled :**

***24 Hour Initial Training for
Landfill Operators (#195)
August 2nd, 3rd and 4th, 2005***

**And Has Successfully Completed the Required Examination
in Accordance with the Training Requirements
for Landfill Operators in Florida**

Signed this 19th Day of August, 2005



Chris S. Kohl

President



APPENDIX B
RESERVE EQUIPMENT AGREEMENT





December 7, 2000

Mr. Lee Smith
Landfill Manager
Waste Management
Southeast Landfill
P.O. Box 627
Balm, Florida 33503-0997

Dear Mr. Smith:

Per our recent conversation, Ringhaver Equipment Co. will make replacement machines available to the landfill on a daily rental basis. A rental rate chart is attached.

Ringhaver will provide Southeast Landfill with equipment needed for emergency situations within 24 hours. We have transports available to transport this equipment.

Regards,

A handwritten signature in cursive script, reading "Timothy R. Maguire".

Timothy R. Maguire
General Sales Manager
Vice President

TRM/j
Enclosure

CC: Steve O'Neil, Sales Representative

APPENDIX C
COMPREHENSIVE EMERGENCY MANAGEMENT PLAN



HILLSBOROUGH COUNTY
SOLID WASTE MANAGEMENT DEPARTMENT
COMPREHENSIVE EMERGENCY MANAGEMENT PLAN (CEMP)

A. General

Hillsborough County is vulnerable to a wide variety of natural disasters. This plan will provide the Solid Waste Management Department (SWMD) policies and procedures to be incorporated in the Hillsborough County Comprehensive Emergency Management Plan.

B. Purpose

To provide the Solid Waste Management Department employees with uniform policies and procedures for the effective coordination of actions necessary to prepare for, and respond to, a variety of natural disasters which might affect the health, safety or general welfare of the residents in Hillsborough County.

C. Scope

The Solid Waste Peacetime Emergency Plan is designed for use in all natural and man made disasters. It does not address the effects or impacts of wartime actions. The Plan includes the following.

1. Procedures for pre-disaster phase.
2. Procedures for disaster phase.
3. Procedures for recovery phase.
4. Procedures for financial cost tracking.

D. Priority or Emergency Communications Notification Procedures
ADMINISTRATIVE DIRECTIVE # 167

Key contact and alternate personnel

- | | | |
|----|-------------------|----------------------------|
| 1. | Key contact | Ed Tapia, Interim Director |
| 2. | Alternate contact | Thomas Smith, Manager |

1. **PRE-DISASTER PHASE**

- a. SWMD Director and assistant will not be located at the Emergency Operations Center until the recovery phase.
- b. Managers will obtain the employee recall roster from the Administrative Office of the SWMD. This roster will be used to inform employees, by phone, of any reporting instructions for the Recovery Phase. Employee site assignment will be indicated on this roster.
- c. To the extent possible, SWMD sites will secure all equipment to protect it from flying debris or from becoming flying debris.
- d. Solid Waste equipment will be dispersed in the following manner.
 - (1) Northwest County Facility semi-tractor trailers will remain at the Facility.
 - (2) Northwest County Facility will furnish two (2) semi-tractors and drivers to pickup refrigeration trailers for Emergency Services to be transported to a specified location.
 - (3) Small equipment for Landfill Services at Northwest County Facility will be stored in the storage building.
 - (4) South County Facility will furnish two (2) semi-tractors and trailers to Fleet Management
 - (5) South County semi-tractors will be transported to the Southeast Landfill.
 - (6) Front-end loaders and small equipment at the Northwest and South County Facilities will be stored in the tipping buildings.
 - (7) Small equipment at Hillsborough Heights will be stored in the shop building at Hillsborough Heights.
 - (8) Administrative Office cars and pickup trucks will be removed from downtown locations and will be stored at their normal location or other special assignment.
 - (9) Computers and electronic equipment in the County Center that are near windows will be moved to conference room B or another location as determined by the Fiscal Section if Conference Room B is unavailable.

(10) As much as possible, computers and electronic equipment at all other sites will be secured in a high and dry location.

- e. All gasoline powered equipment must be topped off with fuel.
- f. All employees must carry their employee I. D. cards with them so that they may meet security requirements for travel over County roads.
- g. All SWMD employees' regularly assigned cellular telephones will keep their telephones with them for on-going communication with the Emergency Command Center and other employees. Employees should also keep their battery chargers so as to maintain telephone service during the event.
- h. Employees who may be required to evacuate and know the telephone number at their evacuation location should provide their supervisor with that telephone number.
- i. All supervisors will instruct their employees to listen to the **Emergency Alert System (EAS) WMTX 100.7 MHz (FM)** for information and any reporting instructions.
- j. Employee compensation during this Phase will be in accordance with the County "Disaster/Disaster Recovery Policy – Compensation".

2. **DISASTER PHASE**

- a. All SWMD employees will insure the safety and welfare of their families and follow all evacuation instructions.
- b. All SWMD employees' regularly assigned cellular telephones will keep their telephones with them for on-going communication with the Emergency Command Center and other employees. Employees should also keep their battery chargers so as to maintain telephone service during the event.

3. **RECOVERY PHASE**

- a. All employees must listen to the **Emergency Alert System (EAS) WMTX 100.7 MHz (FM)** for recall information and any reporting instructions.
- b. All employees must carry their employee I. D. cards with them so that they may meet security requirements for travel over County roads.

- c. The Hillsborough Heights SWMD Site, located 2 mile north of I-4 an CR 579, will be the Solid Waste Management Department's Administrative Emergency Command Center (ECC), depending upon storm impacts. The ESF 3 Netpark Command Center can also be utilized to a limited extent as the SWMD's Administrative Emergency Command Center.
- d. Reporting Assignments
 - (1) Upon receiving the recall notice, all employees must report to the locations identified below in accordance with the County A Disaster/Disaster Recovery Policy - Work Assignments. If the designated location is not accessible, employees must report to the ECC (Hillsborough Heights Facility).
 - (2) Unless identified otherwise below, all employees will report to their normal work location.
 - (3) SWMD Director and assistant will be located at the Emergency Operations Center during recovery phase.
 - (4) CCCs will be closed until the facilities can be safely operated. Alderman Ford and Wimauma CCC Attendants will report to the South County Facility. All other CCC Attendants will report to their designated sites.
 - (5) Manager assignments are as follows.
 - (a) Doug DeArmond - Northwest County Facility
 - (b) Bobby Caswell - South County Facility
 - (c) Patty Berry - Hillsborough Heights or Southeast County Facility
 - (d) Tom Smith – Netpark EOC or Resource Recovery Facility
 - (e) Richard Mims – Emergency Operation Center
 - (f) Nate Johnson - County Center
 - (g) Bryant Johnson – Netpark EOC or Resource Recovery Facility
 - (g) Chris Snow – Netpark EOC
- e. Employee compensation during this Phase will be in accordance with the County "Disaster/Disaster Recovery Policy – Compensation".
- f. For recovery phase, Managers will utilize the recall roster to inform employees, by phone, of any reporting instructions for the recovery phase.

- g. Designated site Managers and Crew Leaders will secure the sites and direct any clearing of debris so as to open the facilities as soon as possible.
- h. Managers and Crew Leaders will schedule employees on shifts to allow the sites to operate on a 12-hour schedule or as needed to accept storm debris at all facilities.
- i. To the extent possible, solid waste will be managed in the following manner during the recovery phase.
 - (1) Every effort must be made to ensure that the solid waste delivered to the Solid Waste Management System is separated into:
 - processable;
 - yard waste; and
 - non-processable/construction and demolition debris.
 - (2) Customers will be asked if the solid waste is storm debris or solid waste generated from normal activities.
 - (3) Customers delivering solid waste generated from normal activities should be directed to the normal SWMD facilities where the accounting and billing structure is in place. Solid waste delivered to the normal SWMD facilities will be accounted for and billed in accordance with normal operating procedures, unless the solid waste is clearly identified as storm debris.
 - (4) The transfer stations and the Resource Recovery Facility should only receive processable solid waste generated from normal activities. The yard waste processing facilities should only receive yard waste generated from normal activities. Yard waste storm debris from residential sources should be directed to the maximum extent possible to the Parks Department yard waste drop off sites. The ability to do this will be evaluated and alternative procedures may be established. To the extent possible, yard waste must be separated from processable solid waste.
 - (5) Customers delivering storm debris should be encouraged to place their material at the curb for collection by the debris contractors. To the extent possible, the yard waste should be stored separately from the construction and demolition debris. If processable solid waste is included in the load, the customer should separate it from the other solid waste so that it can be immediately removed from the site.

- (6) During the Recovery Phase, all solid waste received by the SWMD must be properly accounted for. The charge for the disposal of storm debris will be in accordance with charges established by Board Resolution or by an appropriate action by the County Administrator during the declared State of Emergency.
- (7) A receipt ticket will be prepared for each vehicle entering a SWMD facility (except for the CCCs) as well as the emergency sites. Each ticket must include, but not be limited to, the following information:

date and time;

delivery location;

origin of the debris;

person/company delivering the debris;

estimated volume delivered; and

certification that it is storm debris.

During times of disaster, traffic control at the Resource Recovery Facility, Northwest County Facility and South County Facility is important due to the large volumes of yard waste being delivered to the processing site.

Temporary traffic controllers are needed during time of disaster. Ed Tapia, Interim Director and Richard Mims, Special Projects Manager, will be able to provide information needed to bring temporary traffic controllers on board when/if needed.

5. FINANCIAL COST TRACKING

- a. Each Section Manager will keep adequate records showing details of all expenses which can be directly attributed to the preparation for, during and following the disaster event. These records will show what, why, when and the costs which requires reimbursement from FEMA. Reference exhibit-A for the Disaster Expense Costs Tracking Form.
- b. Fiscal Services is responsible for the development, maintenance and administering the SWMD Disaster Expense Cost Tracking System/Form to ensure the accuracy and integrity of the financial data that is compiled, complies with FEMA requirements for reimbursement.
- c. Fiscal Services will work closely with the Department of Management and Budget to ensure that this same data is consistent with and is reconciled to our internal financial systems.

- d. Fiscal Services will ensure the database and all records are retained for a period of three (3) years from the date of the final settlement of all claims.
- e. Staff must continue using the form until after the cleanup for the declared disaster is complete and advised through the Department Director.
- f. Once use of the disaster reporting forms is discontinued, all sections will revert back to standard SWMD practices.

6. NORMAL DISPOSAL FACILITIES

- a. Processable solid waste
 - 1. Northwest Transfer Station
8001 West Linebaugh Avenue
Tampa, Florida
Phone: 264-3816
Location: East of Sheldon road on north side of Linebaugh Avenue
 - 2. South County Transfer Station
13000 US 41 South
Gibson, Florida
Phone: 671-7611
Location: 1/4 mile north of Big Bend Road on east side of highway 41
 - 3. Southeast County Landfill
CR 672
Picnic, Florida
Phone: 671-7675
Location: 8 miles east of Highway 301, 2 miles west of Highway 39, entrance to landfill off of CR 672
 - 4. Resource Recovery Facility
350 Falkenburg Rd
Brandon, Florida
Phone: 744-5599
Location: 1 mile north of Highway 60, entrance of Falkenburg Rd.
- b. Yard Waste
 - 1. Northwest County Facility
8001 West Linebaugh Ave
Tampa Florida
Phone: 264-3816
Location: East of Sheldon road on north side of Linebaugh Avenue

2. Falkenburg Yard Waste Facility
350 Falkenburg Rd
Brandon, Florida
Phone: 744-5599
Location: 1 mile north of Highway 60, entrance of Falkenburg Rd..
3. South County Yard Waste Facility
13,000 S U.S. HWY 41
Gibson, Florida
Phone: 671-7611
Location: 1/4 mile north of Big Bend Road on east side of highway 41
- c. Non-processable/construction and demolition debris
1. Southeast County Facility
CR 672
Picnic Florida
Phone: 671-7675
Location: 8 miles east of Highway 301, 2 miles west of Highway 39,
entrance to landfill off of CR 672

7. TEMPORARY DEBRIS STORAGE AND REDUCTION SITES

Countywide

Southeast County Facility – 15960 C.R. 672, Picnic – Solid Waste Management
Latitude 27 Degrees 47' 10.7250563" Longitude -81 degrees -41' -43.1970858"
Latitude 27.78631252 Longitude -81.69533252
TRS – 31-21-14 Folio #88551.000
400 acres
Contact: Patty Berry, SWMD 276-2908, cell 335-8675
Larry Ruiz SWMD 671-7707, cell 503-6671

Northwest Area

1. Northwest Equestrian Trail Property – 1 mile west of Gunn Highway and South Mobley Road
Parks and Recreation Department
Latitude 28 degrees 5' 12.8829661 Longitude -82 degrees -6' -31.5825744
Latitude 28.0869114 Longitude -82.10877294
TRS – 27-17-34
Folio #2737.000
100 acres with 50 available
Contact: Steve Shephard, P&RD 744-5502

2. Northwest Wastewater Treatment Plant Property – 10880 South Mobley Road – (9599 Exposition Drive)
Water Department
Latitude 28 degrees 4' 15.7359375" Longitude –82 degrees –7' –25.7711566"
Latitude 28.07103776 Longitude –82.12382532
TRS – 28-17-9
Folio #3543.000 and 3535.000
1500 acres with approximately 80 – 100 acres available
Contact: Dwayne Wills, WD 272-5977 ext. 2237, cell 334-6499

Central Area

1. Owens Pass Park – 1318 (1122) Sydney Dover Road
Parks and Recreation Department
Latitude 27 degrees 57' 33.2381326" Longitude –81 degrees –43' –27.0143329"
Latitude 27.95923281 Longitude –81.72417065
TRS - 29-21-16
Folio #85365.000
238 acres with 100 acres available
Contact: Steve Shephard, P&RD 744-5502
2. Vacant Parks Department Property – 78th Street
Parks, Recreation and Conservation Department
Latitude 27.8949589870143 Longitude -82.368938517831
TRS – 30-19-11
Folio #48882.0000 and 48887.0000
110 acres
Contact: Jeff Mauch, P&RD 744-5815, cell 927-6586
3. Vacant Water Department Property – 410 Kingsway
Water Department
Latitude 28 degrees 0' 0.8008853" Longitude –81 degrees –47' –38.8570983"
Latitude 28.00022247 Longitude –81.79412695
TRS –28-20-35
Folio #63532.000
24.68 acres available
Contact: Dwayne Wills, Water Department 272-5977 ext. 2337, cell 334-6499

South County

1. South County Facility – 13001 U.S. Hwy 41 South
Solid Waste Management Department
Latitude 27 degrees 48' 3.4619220" Longitude –81 degrees –53' –56.5659820

Latitude 27.80096164 Longitude -81.89904611

TRS - 31-19-11

Folio #51494.000

20 acres available

Contact: Chris Snow, SWMD 276-8408, cell 690-1508

2. Bullfrog Creek Scrub - Hwy 301, 2 miles south of Big Bend Road

ELAPP

1,620 acres with 100 acres available

Latitude 27 degrees 45' 46.2583493" Longitude -81 degrees -51' -10.9388861

Latitude 27.76284954 Longitude -81.85303858

TRS - 31-19-11

Folio #77954.000

Contact: Steve Shepherd, P&RD 744-5502

3. Triple Creek Property

Parks, Conservation and Recreation Department

Latitude 27.8083942142204 Longitude -82.2373918447637

TRS - 31-21-6

Folio # 88497.0100

95 acres

Contact: Jeff Mauch, , P&RD 744-5815, cell 927-6586

8. ENGINEERING SERVICES

FOR HILLSBOROUGH COUNTY

COUNTYWIDE EMERGENCY DEBRIS MANAGEMENT

The following Scope of Services is provided by Camp Dresser & McKee Inc. (CDM) and SCS to the Hillsborough County Solid Waste Department (OWNER) to assist the County in responding to a disaster ("EVENT"), by providing assistance for countywide emergency debris cleanup and management. The OWNER may request CDM and/or SCS to provide professional services to prepare for, respond to, and recover from, a natural or manmade disaster by authorizing CDM and/or SCS to proceed with, Disaster Recovery Services, as described in their respective Agreements between Hillsborough County Florida and CDM and SCS.

The OWNER will alert CDM and/or SCS of the probability of activating the contract as soon as a threat of a situation that could result in the declaration of a disaster ("EVENT") is evident. CDM and SCS agree to respond to the activation of this contract with appropriate resources and schedule, as outlined, in the Scope of Services or developed to meet unforeseen conditions.

PROJECT UNDERSTANDING

CDM and/or SCS shall provide professionals upon request by OWNER to prepare for, respond to, and recover from an EVENT. The professionals will be brought together with OWNER employees as an Emergency Debris Management Team (EDMT). An EVENT is any hurricane, tornado, flood, earthquake, or any other manmade or natural disaster that is beyond OWNER's ability to respond. An EVENT may also be the preparation/training for the condition. The following services may be activated by OWNER in response to an EVENT:

Professionals may be supplied as fulltime, contract, or subcontract employees. Regardless of the status of a professional with CDM or SCS, they will be considered part of the EDTM in terms of this agreement.

OWNER will activate work under the terms of this agreement by contacting CDM's primary contact person or their alternate. OWNER will identify task assignments that are to be activated. CDM and/or SCS will recommend staffing assignments to meet the task requirements. OWNER will authorize CDM and/or SCS to proceed with task assignments.

SCOPE OF SERVICE

1.0 Pre-Storm Actions

- 1.1 OWNER will notify CDM and/or SCS upon notice of a Category 1 or above hurricane or other situation that could generate large volumes of debris and cause damage to OWNER's infrastructure.
- 1.2 CDM and/or SCS will establish presence and coordinate with the OWNER should the situation dictate to proceed with task assignments. CDM and/or SCS will initially locate at the OWNER's Emergency Operations Center, and will work directly with OWNER's employees. The EDTM may relocate to the Debris Management Center (DMC) upon activation.
- 1.3 CDM and/or SCS will notify all EDTM members and place them on alert status to be prepared to move into the Hillsborough County area within 12 hours after receipt of a notice-to-proceed from OWNER.

2.0 Call-Down Procedures

- 2.1 OWNER will contact CDM and/or SCS and advise of the need for actual or possible deployment to the EDTM. CDM and/or SCS will provide office, cell telephone, fax and pager numbers of the contact person and an alternate.
- 2.2 CDM and/or SCS will contact pre-identified personnel to assemble the EDTM staff. Information on possible staff members will be kept current.

- 2.3 The actual deployment of personnel to staff the EDMT will be coordinated between OWNER and CDM and/or SCS. Deployments will not be made until task assignments are made and the notice-to-proceed is given by OWNER.

3.0

Post-Storm Actions

- 3.1 CDM and/or SCS will provide overall supervision of the EDMT. A Team Manager will exercise daily operational control of the EDMT staff.
- 3.2 The EDMT staff will recommend assignment of Disaster Debris Removal and Disposal Contractors based on OWNER's Debris Management Plan.
- 3.3 CDM and/or SCS will provide staff to administer and provide oversight of the Disaster Debris Removal and Disposal Contractors' efforts. Specific actions will include the following:
- Baseline data collection from designated emergency debris management sites. This includes physical features documentation, and soil and groundwater sampling and analysis. This information is essential to document conditions of the land before it is used as a process, storage, and/or burn site, as follows:
 - a) Install shallow up gradient and down gradient wells for groundwater monitoring.
 - b) Thoroughly videotape and/or photograph (ground or aerial) each site before any activities begins.
 - c) Periodically update video and photographic documentation to track site evolution.
 - d) Note the location and condition of existing structures, fences, culverts, and irrigation systems.
 - e) Take random soil and groundwater samples prior to volume reduction activities.
 - f) Conduct continuous groundwater sampling after operations commence.
 - g) Sample designated household hazardous wastes, ash, and fuels storage areas prior to site setup.
 - h) Contact County and State environmental agencies to establish:
 - Regulatory requirements
 - Chain of custody requirements

- Acceptable sample collection methods
 - Certified laboratories
 - Test Parameters
- Assist the County in obtaining permits for TDSRS
 - Plan debris management sites inspection, quality control, and other contract administration functions
 - Provide inspectors to monitor debris removal and to distribute load tickets on each load to invoice areas assigned
 - Receive and review all county disposal site Inspector's verified debris load tickets
 - Make recommendations on OWNER and debris removal contractor work assignments and priorities based on OWNER's Debris Management Plan
 - Report on progress and prepare status briefings
 - Provide input to the Public Information Officer (PIO) on debris removal and disposal activities
- 3.4 CDM and/or SCS will coordinate with OWNER's Purchasing Agent on all contracting questions.
- 3.5 CDM and/or SCS will have a qualified Hazardous Materials Specialist available with extensive experience in post-disaster cleanup of hazardous household waste, and facilities with lead-based paint and/or asbestos if required.
- 3.6 CDM and/or SCS will provide the Field Inspection Teams to ensure requirements stated in the contracts are met.
- 3.7 CDM and/or SCS will provide on-site training for Load Site Inspectors and Disposal Site Inspectors to ensure that accurate load quantities are being properly recorded on pre-printed load tickets.
- 3.8 CDM and/or SCS will provide a Contract Specialist to support OWNER with respect to reporting requirements and ongoing contract matters. CDM staff will assist field personnel with respect to reconciling contractor load tickets against load.
- 3.9 CDM and/or SCS will provide technical assistance in performing preliminary damage assessments, Damage Survey Report (DSR) preparation, preparation of plans and specifications, construction administration, and project closeout on OWNER's facilities, which have been damaged as a result of an EVENT.

- 3.10 CDM and/or SCS will review schedules prepared by contractors and prepare press releases for the OWNER.

4.0 Training Actions

- 4.1 This Agreement may be activated by OWNER to participate in an annual workshop or training with Hillsborough County staff. The purpose of the workshop is to review the Debris Management Plan procedures and to ensure that the EDMT operation works smoothly. Items of discussion will include:

- Review of the Hurricane Plan and Debris Management Plan
- Roles and responsibility of the EDMT
- Mobilization sites
- Logistical support
- Pre-storm mobilization
- Procedures for call-up of contractor personnel and equipment
- Haul routing
- Contractor vehicle identification and registration
- Debris hauling load ticket administration
- Mobilization and operation of the debris management sites
- Contractor payment request submission, review, and verification
- Special procedures for household hazardous waste
- Debris management site closure requirements

Fuel Through Fleet Management

Fleet Management stated that they will take the following action concerning departments and their fuel needs during major storms.

- Will send out notice for all vehicles to "top off" with fuel.
- will attempt to set up portable fuel units at the State Fair Grounds

Fuel & Storm Category

- Fleet Management states that depending on the category of the storm, it may take 3-10 days before cars/trucks can fuel up
- If storm is a category three (3) or greater, Fleet will attempt to establish fuel tankers at various sites around the County

Fuel On P-Card

- Fleet Management states that if they are under water and there are no other County means of obtaining fuel, then staff would need to use their P-Cards at any available gas station

Fuel Sites

- Craig Putnam (744-5557 x 127) will provide a list of all possible fuel sites in the County
- Normal fuel sites can be found on COIN


Fleet Management stated that if a "great storm" shutdown the Port of Tampa, the County will be limited to the amount of fuel we can receive (if any).

Fleet Management Contracted Tires/Service

Since Fleet Management anticipates that due to debris in the roads, there will be a great need for tires, Fleet Management has contracted with Good/Year for tires of all types during a category storm.

- Solid Waste Management Department should provide Fleet Management with a list of all tire sizes that may be needed in case of an emergency/storm
- Fleet Management contract with Good/Year includes the changing of County tires
- All County departments/staff must go through Fleet (Craig Putnam 744-5557 x 127) for all tire service during emergencies/storms

APPENDIX D
RANDOM INSPECTION AND VIOLATION REPORT



SOLID WASTE FACILITY INSPECTION / VIOLATION REPORT

REPORT TYPE: ☐ INSPECTION ☐ VIOLATION ☐ LF RANDOM INSPECTION

LOCATION: _____ DATE: _____ TIME: _____

DELIVERING COMPANY: _____ FRANCHISE COLLECTOR: ☐ WMI ☐ EB ☐ KR
OTHER: _____

DRIVER NAME: _____ VEHICLE #: _____

VEHICLE TYPE ☐ FEL ☐ RO ☐ RL ☐ SL ☐ SEMI ☐ DUMP
OTHER: _____

CUSTOMER / GENERATOR: _____ TRANSACTION #: _____

TYPE OF WASTE:

| | | | |
|---|--|--------------------------------------|--|
| <input type="checkbox"/> YARD WASTE | <input type="checkbox"/> INDUSTRIAL | <input type="checkbox"/> AUTO PARTS | <input type="checkbox"/> BY PASS WASTE |
| <input type="checkbox"/> C & DD | <input type="checkbox"/> INSULATION | <input type="checkbox"/> ASH RESIDUE | <input type="checkbox"/> ANIMAL WASTE |
| <input type="checkbox"/> FURNITURE | <input type="checkbox"/> AG WASTE | <input type="checkbox"/> ROOFING | <input type="checkbox"/> SPECIAL WASTE |
| <input type="checkbox"/> CARDBOARD | <input type="checkbox"/> FIELD PLASTIC | <input type="checkbox"/> METALS | |
| <input type="checkbox"/> COMMERCIAL WASTE | <input type="checkbox"/> HOUSEHOLD GARBAGE | | |
| <input type="checkbox"/> OTHER: _____ | | | |

TYPE OF VIOLATION: ☐ FACILITY ☐ LOAD ☐ SAFETY ☐ CONTAINER

DETAILS: _____


DRIVER COMMENTS: _____


RESULTS: ☐ ACCEPTED ☐ REJECTED ☐ RELOAD ☐ ALREADY IN PIT

INSPECTOR'S SIGNATURE: _____

ADDITIONAL COMMENTS: _____

APPENDIX E
SPECIAL WASTE PROGRAM





Hillsborough County
Florida

COUNTYWIDE SOLID WASTE PROFILE PROGRAM

GUIDELINES AND PROCEDURES

SPECIAL & GENERAL WASTE

Prepared By
Solid Waste Management Department
Management & Environmental Services Section
Revised August 2001

TABLE OF CONTENTS
COUNTYWIDE SOLID WASTE PROFILE PROGRAM
GUIDELINES AND PROCEDURES

| | <u>Page</u> |
|--|-------------|
| I. Introduction | 1 |
| II. Purpose and Objective | 1 |
| III. Franchised Solid Waste Collectors' Responsibilities | 2 |
| 1. Distribution (Waste Profile Application) | |
| A. Existing Customers | |
| B. New Customers | |
| 2. Completed Forms Returned | |
| IV. Cash and Commercial (Charge) Account Customers | 2 |
| 1. Customer Notification | |
| 2. Obtaining Solid Waste Profile form | |
| 3. Ensuring Return of Profile form to SWMD | |
| 4. Determining Category of Waste Streams | |
| 5. Completion of Waste Profile forms | |
| 6. Return of Completed Forms | |
| V. Waste Profile Administrative Activities | 3-4 |
| 1. Applications Received by Solid Waste Management Department (SWMD) | |
| 2. Computer Tracking of Document | |
| 3. Application Completeness | |
| 4. Committee Review Processing Time | |
| 5. Categorization of Waste Stream | |
| 6. Applicability of Site Visit | |
| A. Schedule | |
| B. Interview | |
| C. Photograph | |
| D. Memo | |
| E. Draft Letter | |
| 7. Routing Applications | |
| A. Committee (staff members) | |
| 8. Review Completion/Preparation of Acceptance/Rejection Letter | |
| 9. Director's Sign-off | |
| 10. Approval Mail-out | |
| 11. Computer Update Information/File | |

| | <u>Page</u> |
|--|-------------|
| VI. Application Renewals and Extensions | 4 |
| 1. Renewals | |
| A. Continuous Disposal Privileges | |
| B. Customer Notification | |
| 2. Extensions | |
| VII. General/Special Waste Profile Guidelines Supplemental | 5-6 |
| VIII. ATTACHMENT & SAMPLES | A-1 to 20 |
| A. Waste Categories and Descriptions | A-1 to 4 |
| 1. Supplemental Information | A-5 |
| B. Toxicity Characteristic Leaching Procedure (TCLP) | A-6 |
| 1. Florida Fact Sheet | |
| C. Waste Profile Notification Letter | A-7 |
| D. Franchise Collector Contract, RE: Waste Profile Program | A-8 |
| E. Waste Profile Document Examples | A-9 to 19 |
| 1. Waste Profile form | |
| a. Waste Profile Instruction | A-9 |
| b. Sample Form | A-11 |
| c. Change of Information form | A-12 |
| 2. Approval Letters and Certification forms | |
| a. Animal Cadaver Disposal | A-13-a |
| i. Certification Form (Animal Cadaver) | A-13-b |
| ii. Special Handling Requirements | A-13-c |
| 3. Indemnification Form (Special Waste) | A-14 a & b |
| 4. Asbestos Containing Materials Approval Letter | A-15-a |
| a. Handling (Packaging) Instructions | A-15-b |
| 5. Non-Asbestos Containing Materials Certification | A-16 a & b |
| 6. Special Waste Approval Letter | A-17 |
| 7. General Waste Approval Letter | A-18 |
| 8. Rejection Letter | A-19 |
| IX. Waste Profile Flow Chart | A-20 |

COUNTYWIDE SOLID WASTE PROFILE PROGRAM

GUIDELINES & PROCEDURES

I. INTRODUCTION

The Hillsborough County Solid Waste Management Department ("Department") has established the following Guidelines & Procedures to enhance the effectiveness of the new Countywide Solid Waste Profile Program (Program). The Program is designed to identify all non-residential (including residential rental property, ie: condo associations, apartment complexes, manufactured housing communities, etc.) and residential "Special" (ie: asbestos) waste streams delivered to the Solid Waste Management system and to pre-screen materials prior to acceptance.

II. PURPOSE AND OBJECTIVES

The purpose of the Countywide Solid Waste Profile Program is to identify all non-residential solid and residential "Special" waste streams delivered to the Solid Waste Management System ("System"). The program is designed to pre-screen all non-residential solid waste prior to acceptance for disposal in the system. All commercial and/or industrial solid waste generators must receive Solid Waste Management Department (SWMD) approval to dispose of their solid waste streams into the system. Franchise Solid Waste Collectors may not collect and dispose of non-residential solid waste into the county's system unless the generator has prior approval.

The objectives of the Solid Waste Profile Program are to:

- preclude entry of hazardous or harmful waste into the Solid Waste Management System
- preclude leachate from becoming a hazardous waste
- prevent objectionable odors and vectors from becoming a nuisance problem
- ensure that delivered materials can be handled safely by County staff
- ensure reusable materials or prohibited materials are diverted to reclamation facilities.
- identify generator waste types and volumes coming into management system.

The objective of knowing what is going into the system is especially important when the health and welfare of the community is at stake. Therefore, the expansible development of this type of program should vigorously enhance waste disposal awareness to the general public and private sectors.

In 1988, the Federal Government mandated that Industrial type waste streams be laboratory tested using the Toxicity Characteristic Leaching Procedure (TCLP) thereby requiring the Solid Waste Management Department to review each waste profile application and pre-screen certain solid waste materials (See Florida fact sheet attachment for TCLP Rule and regulatory levels).

In Hillsborough County, a Solid Waste Management Department Waste Profile Committee (made up of 6 County staff personnel) was formed to assist in the expansion, management and administration of the Waste Profile Program.

The Countywide Solid Waste Profile Program requires careful analysis of a much wider range of non-residential materials deemed necessary for pre-screening by the SWMD's Waste Profile Committee. Frequent telephone conferences with other regional government agencies may at times be necessary in many cases. Occasionally, there are disposal requests for undesirable waste streams which will be considered unacceptable for disposal in the Solid Waste Management System, such as hazardous material, infectious or biomedical waste, contaminated waste, oily wastes from automotive sources and out-of-County wastes. There is a Hillsborough County policy not to accept soils (treated, untreated or clean-fill) and a zero tolerance for PCBs. Applications will not be reviewed until all supporting documentation (test analyses, MSDS, site descriptions, photos) have been submitted and placed with the application.

Countywide Solid Waste Profile applications determined by the SWMD to be acceptable for disposal in the County's System will receive disposal approval for a minimum term of one (1) year. The SWMD, however, reserves the right to cancel disposal privileges if it is determined that the Countywide Waste Profile application is no longer representative of the waste stream actually delivered to the County's Waste Management System.

III. FRANCHISED SOLID WASTE COLLECTORS' RESPONSIBILITIES:

1. Prior to any disposal, forward a Countywide Solid Waste Profile Application, sample and cover letter to each non-residential solid waste commercial/industrial generator (customer). An original Solid Waste Profile must be completed for all waste streams.
 - A. New Customers:
 - Distribute Countywide Solid Waste Profile form to new customers.
 - Application must be received, reviewed and approved by Department prior to acceptance in the system, i.e., collector may NOT dispose in system until Department issues approval of the solid waste stream.
 - B. Existing Customers (previously approved, but adding a different waste stream):
 - Complete and submit a Countywide Solid Waste Profile for the new waste stream.
 - Application must be received, reviewed and approved by Department prior to acceptance in the system, i.e., collector may NOT dispose in system until Department issues approval of the solid waste stream.
 - Complete a Change of Information (COI) for changes in service, change of address, ownership, or collector.
2. Should completed forms be returned to the Collector, upon review for completion by the collector, each form must be immediately forwarded to the SWMD for review
3. Franchise Hauler must provide a listing of their customers to the SWMD as needed.

Please see "General/Special Waste and Franchise Hauler Waste Profile Guidelines".

IV. CASH AND COMMERCIAL (CHARGE) ACCOUNT CUSTOMERS:

1. Commercial generators/ Self Haulers wishing to dispose of their own waste ("Self Hauler") must complete a Countywide Solid Waste Profile Application prior to any disposal for each waste stream. Commercial generators wishing to establish a Commercial (Charge) account must complete a Countywide Solid Waste Profile Application. A cover letter requesting a Commercial (Charge) account must be attached to the Countywide Solid Waste Profile Application

2. Determine what waste category the waste stream is in (based on application information received) and provide the supporting documentation needed. (Test analysis, MSDS, photos, etc.)
3. Return Waste Profile application and supporting documentation to the SWMD.

V. WASTE PROFILE ADMINISTRATIVE ACTIVITIES:

1. As waste profile applications are received by the SWMD, the Waste Profile Coordinator (WPC) shall compile, review, computer input application tracking data, produce generator instructions letter, pre-screen materials (site inspection) and file application packages.
2. Computer Tracking Document Information:
 - date received
 - waste profile form number
 - generator name and address
 - approval/rejection status
 - application review processing time
3. Review Application for Completeness:
 - Determine Category of Waste Streams (see Application Review Process -item 1)
 - Ensure all applicable items on form are completed.
 - Verify generator Sign-off of form by Company Representative
 - Obtain supporting documentation
4. Review Processing Time - respond in approximately 1-30 working days from the time application is received by the Department. (Depending upon the nature of the waste stream.)
5. During the review process, All generator waste streams must be place in categories A, B, or C: (Please refer to pages with supplemental information for waste categorization).
 - Category A waste** - requires laboratory analysis and MSDS, must verify necessary data attached and must be routed for committee review/comments. Includes, but not limited to, such materials as, any industrial sludges, alum process residue, diatomaceous earth (filter cake), black beauty sand blast grit, incinerator ash, excavated landfill debris, and barricade batteries.
 - Category B wastes** -may or may not require laboratory analysis, will require MSDS, however, some of these waste materials may require special handling and be routed for committee review. Includes, but not limited to, such materials as: asbestos, empty containers, inert materials, ceramic saddles, damaged foodstuffs, oil filters, veterinarian waste (animal cadavers), pharmaceuticals and artificial potting media.
 - Category C wastes** - all other materials that do not require any testing or specific requirements prior to disposal (acceptable as is). Includes but not limited to; construction & demolition debris (C&DD), yard waste, office trash, vermiculite,.

6. During the review process, determine applicability of a site visit (on-site inspection) of waste materials.
 - Contact waste Generator to schedule visit.
 - Upon arrival at waste site, interview environmental coordinator.
 - Request permission to photograph material, if necessary.
 - Prepare Memo.
7. Route all **Category A** applications (packets) and **Category B**, if necessary, through the Waste Profile Committee for review/comment. **Category C** waste will be handled as described in the attached Waste Profile Guidelines and Instructions.
 - A. The Waste Profile Committee consists of 5 staff members and the Department Director.
 - B. The Waste Profile Committee will determine the appropriate disposal facility.
 - processable - Resource Recovery Facility
 - non-processable - Southeast Landfill
8. Upon completion of the Committee's review a letter of acceptance/rejection is prepared.
9. The Letter is sent to the Director for final decision and signature.
10. Upon return to the Committee the letter of acceptance/rejection is sent to the generator. A copy of application package is mailed to the Collector, Disposal Facility, and to Local and State Environmental agencies.
11. The Computer data base tracking document will be updated and the hard copy will be placed on file.

VI. APPLICATION RENEWALS AND EXTENSIONS:

1. Renewals (2 options)
 - A. Franchised Collector (General/Special Waste)
 1. A computer generated list of all Countywide Solid Waste Profile Applications due to expire will be sent to the Collector to review 45 days before expiration.
 2. The Collector is to review this information for accuracy and return it to the SWMD within 15 days
 3. The Waste Profile Coordinator (WPC) will review the Countywide Solid Waste Profile Applications, make corrections to the database, and generate renewal letters.
 4. The Franchised Collector, the Solid Waste Management Department disposal facility, and all other parties will receive a copy of the renewal letter.
 - B. Special Waste and "Self Hauler"
 1. The generator or Franchised Hauler is contacted 30-45 days prior to expiration.
 2. The WPC will review the application, request updates on testing, etc.
 3. Extensions for disposal privileges will be granted on a case-by-case basis.

NOTE: Please see the following supplemental attachment pages.

VII. GENERAL/SPECIAL WASTE AND FRANCHISED HAULER WASTE PROFILE GUIDELINES

(Additional Information) HILLSBOROUGH COUNTY SOLID WASTE PROFILE PROCEDURE

All COMMERCIAL customers of the Franchised Haulers must be approved for disposal at the Hillsborough County's facilities. Service should not be scheduled until a completed Waste Profile has been approved by the Solid Waste Management Department. This includes Curbside/Residential type service, construction sites, one time disposals, special waste disposal, and temporary residential C&D containers. Franchised Hauler customers' waste will not be accepted at any of Hillsborough County's facilities unless an approved Waste Profile is on record.

ALL Franchise commercial customers must complete an original Waste Profile form for each separate waste stream (see Franchise Agreement Attachment), unless previously approved (see below). No faxed or photocopies will be accepted. The Generator (Business) should complete the form....not the Franchise Hauler (The Franchise may assist) or a 3rd party management company. General Waste approvals/rejections will be faxed to the Hauler upon review, generally within 48 hours. Final approval/rejection notification will be in the form of a copy of the letter. Special Waste Profiles will be handled in the manner mentioned in the Special Waste section, **Section V**, above. Approval/Rejection letters will include instructions in the proper disposal of the waste stream and the facility where the waste is to be taken. (See Franchise Hauler Agreement, below.)

The completed form should be reviewed by the Franchise Hauler before forwarding to the SWMD. If information has been omitted by the customer, the Franchise Hauler can complete the form. Please insure that the information is correct before forwarding to the SWMD. Incomplete or inaccurate information will delay the approval process and the forms will be returned to the Franchised Hauler. The Franchise Hauler should return the corrected information to the SWMD within 48 hours in order to facilitate processing of the waste profile application. The SWMD will keep a log of all Waste Profiles not returned to the SWMD. This log will be turned over to the SWMD Franchise Coordinator for further action.

Previously Approved or Change of Information

It is suggested that the Franchise Hauler ask new customers if they were previously serviced by another hauler. A copy of the SWMD data base will be provided to the Hauler several times a year and must be used **ONLY** for the Waste Profile program. If previously profiled, a **Change of Information (COI)** form should be completed with the profile number and expiration date noted, as provided by the SWMD. This form may be faxed to the SWMD. It is suggested that the Franchise supply photocopies of a Change of Information to their Customer Service Department and Sales Force for this purpose.

The above procedure will also apply to previously approved Franchise customers who have changed the business' name, address, ownership, or service (frequency or container size). Change of ownership requires a signature. **Changes in or additional waste streams/service require that a new Solid Waste Profile form be completed with a note attached explaining same.**

Franchise Haulers must supply the SWMD with current updates of new and cancelled customers (with the reason, if known) as the changes occur so that the SWMD may have a current and accurate database. This may be done daily by fax, but Franchised Haulers **MUST** notify the SWMD by fax WEEKLY, by noon Monday, of new customers, canceled customers, change of service addresses, etc.

The Franchised Hauler must provide the SWMD with a copy of their Commercial Customer database when requested. This should be in Excel format and include the name of the Business, the service address, the waste stream being serviced, the disposal facility, and a customer ID number. This will assist the county in keeping an accurate data base and ensuring compliance with the Franchise Collector contract.

Commercial Customers receiving Residential/Curbside Service

Commercial Customers receiving Residential/Curbside Service must also be profiled. This includes Manufactured Housing Communities. The SWMD will endeavor to assist the Franchised Collector in profiling these customers.

Construction Site/Temporary (One Time) Containers

All containers/service for non-reclaimable waste going into the "System" must be profiled. A "T" should be placed in the upper right hand corner of the Waste Profile form (next to the SWMD number) with the proposed length of time for disposal noted in Part C-3. This procedure is to be used for ALL short-term disposal for periods of less than 6 months. Office Trailer (Site Office) waste is restricted to Office Waste and the container must not exceed 4 yards.


Service can NOT begin until the Waste Profile has been reviewed and approved by the SWMD. Servicing accounts WITHOUT county approval is a violation of the Franchised Collector's contract with the county. (See Franchise Collector's Contract)

See Attachments for additional Information.



VIII.

ATTACHMENTS & SAMPLES



COUNTYWIDE SOLID WASTE PROFILE PROGRAM
CATEGORIES AND DESCRIPTION OF MATERIAL
(AS DEFINED IN SECTION V (5))

CATEGORY "A" WASTES

- 1. Industrial Process & Manufacture** - Waste produced from industrial sources that can be disposed of at the Southeast County Landfill, may include but is not limited to:

Black Beauty Sand Blast
Filter Cake/Clay
Paint Sludge
Alum Residue
Metal Slag
Alar Sludge
Celite - (Diatomaceous Earth)
Incinerator Ash
Barricade Batteries (6 vlt & 12 vlt) (Green/Environmentally Friendly)
Sludges (from wastewater treatment)
Spent Lime Dust
Solidified sulphur
Plastics & Fiberglass Residue
Creosote Treated Waste (Railroad Ties, Electric Poles, other Wood products, etc.,)
Note: At present, this material can only be disposed of at the Resource Recovery Facility. The Florida Department of Environmental Protection (FDEP) is currently reviewing the proper disposal procedures for this waste.

- 2. Dry Cleaning/ Laundry Establishments** - The generator must indicate whether this material is a solid, liquid or mud-consistency. This would include:

Wastewater Sludges from commercial Laundries/Laundromats sources

CATEGORY "B" WASTES

- 1. Asbestos Containing Materials** - These materials may be generated from residential as well as industrial sources and will require special handling. They include such wastes as:

Ceiling Tiles
Floor Coverings
Wall board (siding, paneling)
Roofing Shingles
Walls/Ceiling Spray Covering
Fibrous Pipe Insulation

- 2. Medical/ Veterinary/Pharmaceutical** - This waste includes materials produced by medical practitioner, medical clinics, nursing homes, Hospitals, medical testing laboratories and Veterinary hospitals and their test labs. Untreated biomedical waste and medical "*sharps*" will not knowingly be accepted in the Solid Waste Management System. This waste includes but is not limited to:

- Used Diapers
- Outdated Medicines
- Animal Feces (Manure)
- Animal Cadavers
- Test Tubes
- Dried Gauzes / Q-tips
- Specimen Cups
- Throat Cultures

- 3. Automotive Service** - Petroleum contaminated material must not be co-mingled with processable or non-processable waste streams. The Solid Waste Management Department will not knowingly accept Oil or "*Oily wastes*" in its waste management system. Acceptable materials include but are not limited to:

- Oil Filters (drained) - may be co-mingled with other processable materials (paper rags, plastic, etc.).
- Empty Containers
- Auto parts & Equipment (free of petroleum)
- Abandon Vehicles
- Air Filters
- Brake Linings
- Used Tires & Tubes

- 4. Agricultural/Nursery Retail** - Soil (dirt) must be separated from these types of waste streams. **NO soil (dirt) will be accepted.** This waste includes but is not limited to:

- Artificial Potting Media
- Plants/Vegetation
- Plastic Potting
- Trees
- Plastic Mulch (Farming)
- Vermiculite

- 5. Photo Film Processing** - Hazardous photo processing chemicals (liquids) must be separated from this type of waste stream. Examples of this waste are:

- Inked Paper
- Empty Fixer Developer (rinsed container)
- Replenisher Cartridges
- Xray Film
- Printing Process Stabilizer

- 6. Outdated Beverages & Foodstuffs** - The following waste types may require special handling:

- Beer
- Wine
- Alcohol Drink Mixes
- Coffee
- Seafood (shrimp hulls, breaded fish)
- Frozen Fish Product

CATEGORY "C" WASTES

- 1. Construction Demolition Debris** - Soil (dirt) will **not** be accepted in the Solid Waste Management System. The generator will be responsible for separating all soil. This waste includes but is not limited to:

- Drywall & Finishing Compound
- Treated (painted) Wood & Metal Framing
- Cement Solids
- Rock & Gravel
- Tar Paper
- Brick
- Sheetrock (wall board)
- PVC Pipe
- Asphalt

- 2. Retail/Office** - Recycling and Waste Reduction must be a part of the focus when dealing with these waste types. Examples of this are:

- Office Paper
- Plastic Items
- Damaged & Outdated Foodstuffs
- Empty Containers
- Grease (from food service grease traps)
- Produce (spoiled)
- Cardboard Boxes

NON-ACCEPTABLE WASTES

The following materials are considered *unacceptable* in the Solid Waste Management System.

Hazardous Wastes (substances ignitable/flammable, corrosive, reactive or toxic)

Out-of-County Waste Streams

Soil (dirt)

Polychlorinated Biphenols (PCBs)

Liquid Wastes (including but not limited to paints, solvent, fuels and water based materials).

Radioactive Materials

Bio-hazardous (Biomedical) Wastes (infectious/red bag wastes)

Street Sweepings (Containing Soil)

Shredder Fluff (shredded or graded materials from the Automotive Scrap Industry)

Crankcase Oil (Petroleum Contaminated-Oily waste)

Explosives (ammunition, flares, chemicals, etc.)

Toxic Substances containing concentrations of **Heavy Metals**

55 gal. Drums (sealed, unidentified/unknown Materials)

Office Computer Equipment (from commercial sources)

Cathode Ray Tubes (television picture tubes)

Fluorescent Lamps

Heavy Metals

WASTE PROFILE APPLICATION SUPPLEMENTAL INFORMATION

DEFINITIONS:

- **Hazardous Waste** – any substance that may exhibit ignitability, corrosivity, reactivity or toxicity characteristics as defined in 40 CFR PART 261.
- **RCRA** – (Resource Conservation and Recovery Act) – was enacted in 1976 to address the problems of how to safely dispose of large volumes of municipal and industrial waste.
- **D.O.T.** – (Department of Transportation) regulates the transportation of hazardous materials by all modes (rail, highway, air, and pipeline).
- **Industrial Solid Waste** – means solid waste generated by manufacturing or industrial process that is not a hazardous waste. Such waste may include, but is not limited to waste resulting from the following manufacturing process: electric power generation; fertilizer/agricultural chemicals; food and related products and inorganic chemicals.
- **Biohazardous (Biomedical) Waste** – means any solid or liquid waste that may present a threat of infection to humans. Examples include laboratory and veterinarian waste which contain human disease-causing agents; discarded sharps; blood; blood products and body fluids from humans and primates.
- **Processable Waste (Incinerator)** – any combustible (burnable) solid waste including household garbage, cardboard, paper, plastic and wood products.
- **Non-Processable Waste (Landfill)** – non-combustible (non-burnable) solid waste included Construction & Demolition Debris (C&D) such as steel, concrete, brick, asphalt roofing material and ash.

II. ACCEPTABLE WASTE STREAMS (**Some Materials may Require Analytical Testing*)

The following wastes are some of the materials that may be considered to be acceptable for disposal in the Solid Waste Management System.

Landfill

- *Filter Cake Sludge (diatomaceous earth)
- *Black Beauty Sand Blast Grit
- *Incinerator Ash
- *Asbestos Containing Material (ACM)
- Dead Animals
- Empty Containers (metal)
- Used Tires
- C & DD (rocks, plastic, gravel, etc.)
- *Wastewater Residuals (no liquids or soil)
- Plastic Mulch (Farming)

Resource Recovery Facility

- Office Paper
- Empty Containers (Plastic)
- Cardboard
- Incidental Wood Products
- Pharmaceuticals
- Household Garbage
- Rags
- Creosote Treated Products (small qty. 4ft)

III. UNACCEPTABLE WASTE STREAMS


The following wastes are some of the materials considered to be unacceptable for disposal in the Solid Waste Management System:

- Hazardous Wastes
- Fluorescent Bulbs
- Batteries- containing heavy metals such as mercury, cadmium, lead, etc.
- Computer/Electronic Components (all)
- Biomedical Waste (Bio-hazardous) Waste (infectious, red-bagged, sharps, needles, etc.
- Liquid Wastes (free liquid sludges, paints, solvents, fuels, water, photo processing chemicals, etc.
- Soil (dirt, mud, sod, etc.)
- Materials containing Polychlorinated Biphenols (PCBs)
- Petroleum contaminated products (Oily waste)

TOXICITY CHARACTERISTIC RULE

The compounds that are now covered by the Toxicity Characteristic Rule and their regulatory level are listed below. If you do not find the chemical name on the list of ingredients, check for the CAS No. found on the Material Safety Data Sheet (MSDS).

| EPA HW No. | | Regulatory level mg/l | CAS No. |
|---|--------------------------------|--------------------------|-----------|
| SOLVENTS | | | |
| D018 | Benzene | 0.5 | 71-43-2 |
| D019 | Carbon Tetrachloride | 0.5 | 56-23-5 |
| D021 | Chlorobenzene | 100 | 108-90-7 |
| D022 | Chloroform | 6 | 67-66-3 |
| D023 | o-Cresol | 200 | 95-48-7 |
| D024 | m-Cresol | 200 | 108-39-4 |
| D025 | p-Cresol | 200 | 106-44-5 |
| D026 | Cresols | 200 | |
| D027 | 1,4-Dichlorobenzene | 7.5 | 106-46-7 |
| D028 | 1,2-Dichlorethane | 0.5 | 107-06-2 |
| D029 | 1,1-Dichloroethylene | 0.7 | 75-35-4 |
| D030 | 2,4-Dinitrotoluene | 0.13 | 121-14-2 |
| D032 | Hexachlorobenzene | 0.13 | 118-74-1 |
| D034 | Hexachloroethane | 3 | 67-72-1 |
| D035 | Methyl Ethyl Ketone | 200 | 78-93-3 |
| D036 | Nitrobenzene | 2 | 98-95-3 |
| D038 | Pyridine | 5 | 110-86-1 |
| D039 | Tetrachloroethylene | 0.7 | 127-18-4 |
| D040 | Trichloroethylene | 0.5 | 79-01-6 |
| METALS | | | |
| D004 | Arsenic | 5 | 7440-38-2 |
| D005 | Barium | 100 | 7440-39-3 |
| D006 | Cadmium | 1 | 7440-43-9 |
| D007 | Chromium | 5 | 7440-47-3 |
| D008 | Lead | 5 | 7439-92-1 |
| D009 | Mercury | 0.2 | 7439-97-6 |
| D010 | Selenium | 1 | 7782-49-2 |
| D011 | Silver | 5 | 7440-22-4 |
| PESTICIDES and other organic compounds | | | |
| D012 | Endrin | 0.02 | 72-20-8 |
| D013 | Lindane | 0.4 | 58-89-9 |
| D014 | Methoxychlor | 10 | 72-43-5 |
| D015 | Toxaphene | 0.5 | 8001-35-2 |
| D016 | 2,4-D | 10 | 94-75-7 |
| D017 | 2,3,5-TP (Silvex) | 1 | 93-72-1 |
| D020 | Chlordane | 0.03 | 57-74-8 |
| D031 | Heptachlor (and its hydroxide) | 0.008 | 76-44-8 |
| D033 | Hexachloro-1,3-butadiene | 0.5 | 87-68-3 |
| D037 | Pentachlorophenal | 100 | 87-86-5 |
| D041 | 2,4,5-Trichlorophenol | 400 | 95-95-4 |
| D042 | 2,4,6-Trichlorophenol | 2 | 88-06-2 |
| D043 | Vinyl Chloride | 0.2 | 75-01-4 |



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

Deputy County Administrator
Patricia Bean

Assistant County Administrators
Kathy C. Harris
Edwin Hunzeker
Anthony Shoemaker

BOARD OF COUNTY COMMISSIONERS

Stacey L. Easterling
Pat Frank
Chris Hart
Jim Norman
Jan K. Platt
Thomas Scott
Ronda Storms

NOTICE

EFFECTIVE OCTOBER 1, 1997

COUNTYWIDE SOLID WASTE PROFILE PROGRAM

The Hillsborough County Solid Waste Management Department (SWMD) has developed a Countywide Solid Waste Profile (Program) that will assist in identifying *all* non-residential solid waste streams generated in Hillsborough County and delivered to the Solid Waste Management System (System).

The purpose of this "Notice" is to inform you of the Program's requirement that a Countywide Solid Waste Profile application must be completed and returned to the SWMD prior to waste disposal in the System. The SWMD may require waste generators to provide additional back-up information (Laboratory analysis, MSDS, certification letters, etc.) to support their application..

Upon receipt of the completed application, the SWMD Waste Profile Committee will review each application on a case-by-case basis and make recommendations to the Department Director for approval or rejection of the request for solid waste disposal.

The Program is designed to pre-screen *all* non-residential solid waste prior to acceptance for disposal. An on-site inspection by SWMD personnel may be necessary to verify the Applicant's waste generation process and/or the waste materials. The generator will be contacted to schedule a site inspection if required.

Countywide Solid Waste Profile Applications determined to be acceptable will receive disposal approval for a minimum term of one (1) year. The SWMD, however, reserves the right to cancel disposal privileges if it is determined that the Countywide Solid Waste Profile application is no longer representative of the material delivered to the System.

Franchised Solid Waste Collectors under contract to Hillsborough County must have *all* non-residential customers complete a Countywide Solid Waste Profile application. *Franchise Collectors may not collect and dispose of non-residential solid waste unless the generator has approval from the SWMD to utilize the system.*

Should you have any questions regarding this program, please contact Ernie Mayes at 276-2930.

Franchised Collector Contract Agreement (excerpts)

11.2 Waste Profile Program

Section 11.2.1 The Franchise Collector shall be responsible for complying with all aspects of the County's Waste Profile Program which will be implemented at the start of the new collection services on October 1, 1997.

Section 11.2.2 The Franchise Collector shall insure that all Commercial customers have a valid Waste Profile Approval from the County prior to providing commercial collection service.

Section 11.2.3 Should a commercial customer not have a Waste Profile approval from the County, the Franchise Collector shall be required to secure a completed Waste Profile Form from the Commercial Customer. The Franchise Collector shall submit the completed Waste Profile Form to the County for approval. Commercial Collection Services shall not be provided until the Commercial Customer receives County approval.

SECTION 5 DESCRIPTION OF COMMERCIAL COLLECTION SERVICE

- 5.1.1 Commercial Collection Service, which generally applies to front-end or roll-off type collection service, shall be provided to those Commercial Establishments and Residential Units which request this type of service. Commercial Collection Service shall include Processable collection, Non-Processable collection, and Yard Waste collection.
- 5.1.3 The Franchise Collector shall collect Yard Waste separate from other Solid Waste.
- 5.1.4 The Franchise Collector shall collect Non-Processable Solid Waste separate from other Solid Waste.

COMPLETING A COUNTYWIDE WASTE PROFILE FORM

Franchise Haulers should provide a copy of the sample with each Waste Profile form.

PART A GENERAL INFORMATION

1. **BUSINESS NAME:** Give the name of the facility/site where the waste is generated. *This is the name that appears on the business location, not a management company or a commercial property owner (other than residential). Example: World One handles the accounts for Windway Property Mgmt. who owns the office complex known as Tampa Gardens. Windway has an account with World One who has the account with the Franchised Hauler. World One is a 3rd party and has nothing to do with the generation of the waste stream. Tampa Gardens must appear on the waste profile form as this is the name of the property/site. You can include Windway in the business name.*
2. **SIC CODE:** This is the 4-digit Standard Industrial Classification Code for the facility/site.
3. **TYPE OF BUSINESS:** The nature of the business, ie: *Hotel, Office Complex, Auto Repair, etc. If multi-purpose/multi-tenant a list of tenants must be attached.*
4. **BUSINESS LOCATION:** The complete physical address of the business including street number, street, city, state, and zip. *Do NOT use something like "the south corner of HWY 60 and Dover Rd".*
5. **DIRECTIONS TO THE FACILITY:** *The directions to the business/site shown in line 1. The nearest cross street may be used.*
6. **TECHNICAL CONTACT:** The first and last name of the person at the business/site who has technical knowledge of the waste being generated and who can be contacted by the County should there be a problem.
7. **PHONE NUMBER:** The phone number for the Technical Contact above.
8. **COLLECTOR'S NAME:** The Franchised Hauler OR the company responsible for hauling the waste.
9. **PHONE/FAX:** The fax number of the business/site.
10. **GENERATOR MAILING ADDRESS:** *This is the mailing address of the Technical Contact. (Not necessarily the Billing Address and NOT the mgmt. company/3rd party.)*

B. WHAT IS THE GENERAL NATURE OF THE WASTE (check all that apply)

This is the type of waste being generated, ie: A nursery/farm may generate agriculture type waste, ie: plant clippings, pots, packaging, etc. (1.) and Residential waste (8.) If the business is a doctor's office the general nature of the waste should be Retail/Office (7.), by checking #5 the customer would be saying that he is disposing of medical waste and could delay the approval process. If a multi-use complex with an auto mechanic, an office, a convenience store, etc. #'s 2 & 7 should be checked. **A list of Tenants MUST be attached to the Waste Profile for all multiple use and multiple tenant customers.**

C. SOLID WASTE CHARACTERIZATION

This section is for additional information pertaining to the waste generated.

1. **NAME OF WASTE:** Describe the waste being generated (what is being put into the container.) **This must be completed by the Customer/Generator. Do not use Generic terms, ie: General Waste, Solid Waste, etc. List what will be going into the container. The Franchised Hauler may assist the customer.**
2. **CURRENT METHOD OF DISPOSAL:** How was the waste previously disposed of, ie: self hauling, curbside pickup, etc.
3. **FREQUENCY OF DISPOSAL:** The number of times waste is being picked up per week, or month, or year.
4. **QUANTITY GENERATED:** The size of the container(s) or the amount of waste being disposed of. (size of container times the Disposal Frequency)
5. **PHYSICAL STATE:** Check the physical state that most closely describes the waste stream.
6. **EMPTY CONTAINER TYPE:** Provide the type and number of containers being disposed off if the nature of the business is one that disposes of containers on a regular basis. An example would be a paint company with paint cans and cardboard boxes making up a portion of the waste stream.
7. **IS THIS A RCRA or D.O.T. HAZARDOUS WASTE?** Yes or No? (RCRA – Resource Conservation Recovery Act or D.O.T. – Department of Transportation)
8. **ARE THERE ANY FREE LIQUIDS PRESENT?** Answer YES or NO (Indicate Test Method.) **Part 7 & 8 generally refers to Special Waste. This is not for most waste streams generated by most commercial businesses.**

PART D: SAMPLING CRITERIA

Industrial and commercial solid waste will normally require testing to determine acceptability of the waste. MSDS may also be required. **This will not usually apply to most commercial waste. This section is generally for Special Waste. Write NA (Not Applicable) across the section.**

PART E: GENERATOR'S CERTIFICATION

By signing the Countywide Solid Waste Profile Form, the waste generator certifies that the statements in items 1, 2, 3, and 4 of the form, are true and accurate with respect to the waste listed. **Waste Generator MUST complete this section in its entirety.** Should a Customer/Generator alter this section, the Waste Profile will be rejected and disposal will be denied.

- 1.-6. Franchise customer must attest to the conditions of the waste stream.
7. **SIGNATURE:** An **authorized** employee or representative of the waste generator must sign the form. This should be someone who is authorized to make decisions for the business (not a busboy, a part-time worker, etc.)
8. **TITLE:** The above's job title.
9. **NAME:** Legibly print or type this person's name (First, MI, Last)
10. **DATE:** Enter the date the form was signed.



Hillsborough County Solid Waste Management Department COUNTYWIDE SOLID WASTE PROFILE FORM

SWMD

PLEASE RETURN FORM TO:

Hillsborough County Solid Waste Management Department
P.O. BOX 1110
TAMPA, FL 33601-1110
ATTN: Management and Environmental Services Section

COUNTY USE ONLY

Approved _____ Rejected _____
Disposal Facility _____
Expiration Date _____
Special Instructions _____
Reviewed By _____

PART A. GENERAL

1. Business Name (NAME OF BUSINESS GENERATING WASTE. NOT A MGMT CO OR THIRD PARTY CO.) _____
2. SIC Code (STANDARD INDUSTRIAL CLASSIFICATION CODE. CODE ASSIGNED BY STATE FOR THE BUSINESS) _____
3. Type of Business (GENERAL DESCRIPTION OF BUSINESS. AN EXAMPLE WOULD BE A SHOPPING/BUSINESS CENTER) _____
4. Business Location (COMPLETE PHYSICAL ADDRESS OF BUSINESS) IE: 100-144 MAIN ST.
(Street) (City) (State) (Zip Code)
5. Directions to Facility (DIRECTIONS FROM NEAREST CROSS STREET/INTERSECTION) _____
6. Technical Contact Person (FULL NAME OF A LOCAL PERSON TO CONTACT IN CASE OF A PROBLEM) _____
7. Phone (CONTACT'S LOCAL #) _____
8. Collector's Name (Hauler) (NAME OF COMPANY HAULING WASTE) _____
9. Phone/Fax (CONTACT'S FAX #) _____
10. Generator's Mailing Address (LOCAL MAILING ADDRESS FOR TECHNICAL CONTACT. NOT NECESSARILY THE BILLING ADDRESS) _____

PART B. What is the general nature of your waste (Check all that apply): NOT SAME AS TYPE OF BUSINESS

- | | |
|---|---|
| 1. <input type="checkbox"/> Agricultural/Nursery Retail | 5. <input type="checkbox"/> Medical/Veterinary/Pharmaceutical (CHECK ONLY IF WASTE IS OTHER THAN OFFICE WASTE.) |
| 2. <input type="checkbox"/> Automotive Service | 6. <input type="checkbox"/> Photo Film Processing |
| 3. <input type="checkbox"/> Dry Cleaning/Laundry Establishments | 7. <input type="checkbox"/> Retail/Office |
| 4. <input type="checkbox"/> Industrial Process/Manufacturing | 8. <input type="checkbox"/> Other IE: RESTAURANT, CONSTRUCTION SITE (Describe) _____ |

PART C. SOLID WASTE CHARACTERIZATION: (Please complete a separate form for each type of

1. Name of Waste (BE SPECIFIC: PAPER, PLASTIC, FOODSTUFFS, ETC.) (NON-PROCESSIBLE AND YARDWASTE NEED SEPARATE FORM) _____
2. Current Method of Disposal (HOW WAS WASTE PREVIOUSLY DISPOSED OF?) _____
3. Frequency of Disposal (TIMES SERVICED/PICKED UP BY COLLECTOR PER SERVICE CONTRACT) _____
4. Quantity Generated (SIZE OF CONTAINER/DUMPSTER) Per Week (#3 X's #4) _____ Month _____ Year _____
5. Physical State Solid _____ Liquid _____ Semi-Solid _____ Other (Describe) _____
6. Empty Container Types (PAINT CANS, ETC.) _____ How Many? (Per Week, Month, Year) _____
7. Is this a RCRA or D.O.T. hazardous material? (As defined in USEPA 40 CFR PART 260.10) _____ YES _____ NO
8. Are there any Free Liquids present? _____ YES _____ NO
(#6, 7, 8 DO NOT NORMALLY APPLY TO MOST WASTE STREAMS. FILL IN ONLY WHEN WASTE IS OF A POSSIBLE HAZARDOUS NATURE.)

PART D. SAMPLING CRITERIA

Some industrial/commercial wastes require analytical testing data to determine if they are acceptable for disposal in the Solid Waste Management System. The Hillsborough County Solid Waste Management Department (HCSWMD) may require additional information on your waste stream. (Please see instruction sheet.) The HCSWMD reserves the right to require additional analysis of waste prior to, or subsequent to acceptance for disposal.

(USE NA (NOT APPLICABLE) UNLESS WASTE IS OF THIS NATURE.)

1. Indicate current method used to determine the physical and chemical composition of the waste.

_____ TCLP _____ OTHER (Describe): _____

2. A copy of current test results are to be submitted with this form. Attached? Yes _____ No _____

PART E. GENERATOR CERTIFICATION By signing this form, generator certifies that, unless clearly stated above:

1. This waste is not hazardous waste (as defined by the USEPA 40 CFR Part 260.10) Federal Regulation or other State and Local Regulations.
2. This waste does not contain any levels of Polychlorinated Biphenols (PCBs).
3. This waste does not contain any infectious, biomedical, or biohazardous waste materials.
4. This waste does not contain any soil (dirt) material.
5. This form contains a true and accurate description of the waste material to be disposed.
6. All relevant information regarding known or suspect hazards in possession of the generator has been disclosed.

NOTE: Should any changes occur in the character of the solid waste, the generator shall immediately notify the Hillsborough County Solid Waste Management Department.

TITLE OF PERSON DESIGNATED BY BUSINESS AS ITS
REPRESENTATIVE

7. _____
Signature

8. _____
Title

9. PRINT OR TYPE NAME OF SIGNER _____
Name (Type or Print)

10. DATE SIGNED _____
Date



Hillsborough County Solid Waste Management Department WASTE PROFILE CHANGE OF INFORMATION REPORT



MUST BE COMPLETED BY CUSTOMER

1. APPROVED WASTE PROFILE #: _____

2. GENERATOR/BUSINESS NAME (as approved):

3. SERVICE ADDRESS (as approved):

4. TYPE OF CHANGE:

OWNERSHIP ☐ ADDRESS ☐ NAME ☐ HAULER ☐ OTHER ☐ _____

NEW INFORMATION:

5. GENERATOR NAME: _____

6. HAULER: _____

7. SERVICE ADDRESS: _____

★ 8. TECHNICAL CONTACT: _____ PHONE #: _____

★ 9. MAILING ADDRESS (NOT Billing address, 3rd Party, etc.)

10. CONTAINER SIZE: _____ DISPOSAL FREQUENCY: _____

★ 11. DESCRIBE WASTE (BE SPECIFIC) _____

★ 12. REQUIRED IF NEW OWNERSHIP

SIGNATURE

TITLE

PRINTED NAME

DATE

COUNTY USE ONLY

APPROVE ☐ REJECTED ☐ _____

DISPOSAL FACILITY _____

SPECIAL INSTRUCTIONS _____

EXPIRATION DATE: _____ REVIEWED BY: _____



BOARD OF COUNTY COMMISSIONERS

Stacey L. Easterling
Pat Frank
Chris Hart
Jim Norman
Jan K. Platt
Thomas Scott
Ronda Storms



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

Deputy County Administrator
Patricia Bee

Assistant County Administrators
Kathy Morris
Edwin Metzger
Anthony Stromaker

January 12, 2000

SAMPLE

Mrs. Debbie Taylor
Humane Society of Tampa Bay
3607 N. Armenia Ave.
Tampa, Florida 33607

Dear Mrs. Taylor:

The Hillsborough County Solid Waste Management Department (SWMD) has received and reviewed your **Countywide Solid Waste Profile Form** and supporting documentation for **Humane Society of Tampa Bay**. The SWMD approves the renewal for solid waste disposal at the **Southeast County Landfill**.

Application No: SWMD 10050-1

Type Waste: Dead Animals (mostly Cats & Dogs)

Disposition: APPROVED

Expiration Date: 1-31-2002

This approval is subject to the following conditions:

NO INFECTIOUS MATERIALS WILL BE ACCEPTED. DEAD ANIMALS MUST BE WRAPPED AND SEALED IN HEAVY PLASTIC AND MUST BE EITHER FROZEN OR PARTIALLY FROZEN PRIOR TO DELIVERY. SPECIAL HANDLING IS ADVISED TO AVOID NUISANCE ODORS AND VECTORS. THE GENERATOR MUST NOTIFY THE LANDFILL AT LEAST ONE (1) HOUR PRIOR TO TRANSPORTING THE WASTE IN AN ENCLOSED DUMPSTER. THE GENERATOR MUST BRING INDEMNIFICATION FORM TO DISPOSAL SITE.


Should you have any questions, please contact Ernie Mayes at 276-2930.

Sincerely,

Daryl Smith, Director
Solid Waste Management Department

DHS/em

cx: Matt Matthews, Senior Eng. SWMD
Chester McKinney, WMI, Southeast County Landfill



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

County Administrator
Patricia B. ...
Assistant County Administrators
C. Harris
Edwin Hunzeker
Anthony Shoemaker

SAMPLE

ANIMAL CADAVER INFECTION WASTE
CERTIFICATION LETTER

Profile No.

Solid Waste Management Department
Waste Profile Committee
PO Box 1110
Tampa, FL 33601

Dear Sirs:

This is to certify that no known infectious animal cadavers will be delivered to the Solid Waste Management System from this establishment.

I also certify that no sharps, Bio-Hazardous waste (red bags) or other types of medical waste will be placed in the bags with animal cadavers and parts for disposal in the Solid Waste Management System.

I further certify that I have read and fully understand all special handling requirements for disposal of dead animal waste and will adhere specifically to these requirements. (See attachment.)

Signed By:

Print name:

Title:

Company Name:

Date:

NOTE: Please return this letter to the above address.

SAMPLE

**SPECIAL HANDLING REQUIREMENTS
FOR
DEAD ANIMAL WASTE**

1. The Generator (you) is required to certify that no animal remains are known to be infectious, by signing a certification letter prior to delivery to the Solid Waste Management System.
2. The Generator is also required to complete a Countywide Solid Waste Profile Form and submit it to the Solid Waste Management Department (SWMD). The Form can be obtained from the Southeast County Landfill or the SWMD's Administrative office at 601 E. Kennedy Blvd., Tampa FL 33601.
3. Animal waste must be wrapped in 6 mil. Plastic and must be either frozen or partially frozen prior to delivery.
4. It is recommended that animal waste loads be delivered to the landfill each day prior to 10:00 AM.
5. It is necessary that animal waste be covered daily as soon as it is delivered to the landfill. Therefore, an advanced notice of one (1) hour is required prior to delivery.
6. All Animal Waste must be transported in such a manner that leakage or spillage from the delivery vehicle will be prevented.

HILLSBOROUGH COUNTY SOLID WASTE MANAGEMENT DEPARTMENT

SAMPLE

****NOTICE TO GENERATOR****

PLEASE COMPLETE THE ATTACHED FORM WITH AN ORIGINAL SIGNATURE PRIOR TO DELIVERY OF WASTE. DO "NOT" RETURN THIS FORM TO THIS DEPARTMENT. THIS FORM MUST ACCOMPANY EACH LOAD DELIVERED AND MUST BE PRESENTED TO THE LANDFILL INSPECTOR. PLEASE PROVIDE YOURSELF WITH AS MANY COPIES AS YOU NEED.

REMEMBER !!!!!

PRESENT THIS FORM WITH EACH LOAD DELIVERED.

SAMPLE

WASTE PROFILE NUMBER

Verified By: _____

EXPIRATION DATE

Verified By: _____

***SOLID WASTE MANAGEMENT INDEMNIFICATION
DISPOSAL AGREEMENT***

(Generator) certifies that the material identified and directed to the Hillsborough County Disposal Facilities for disposal purposes contains no hazardous materials; PCBs, mercury containing devices, contaminated soils and other materials prohibited in the solid waste Management System as defined by the Federal, State and Local laws.

NAME OF WASTE

QUANTITY

UNIT


Generator's Signature

Date

Print Name

Title

Note: Waste material must be verified by Disposal Facility personnel prior to disposal.



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

SAMPLE

BOARD OF COUNTY COMMISSIONERS

Stacey L. Easterling
Pat Frank
Chris Hart
Jim Norman
Jan K. Platt
Thomas Scott
Ronda Storms

County Administrator
Assistant County Administrators
Kathy C. Harris
Edwin Hunzcker
Anthony Shoemaker

June 12, 2001

Richard Rakestraw
Residence Property Owner
4104 North Ola Avenue #3
Tampa, Florida 33603

Dear Mr. Rakestraw:

The Hillsborough County Solid Waste Management Department (SWMD) has received and reviewed your **Countywide Solid Waste Profile Form** for **Richard Rakestraw/Residence Property Owner**. The SWMD approves the solid waste for disposal at the **Southeast County Landfill**.

Application No: SWMD 26021

Type Waste: Asbestos Containing Siding

Disposition: APPROVED

Expiration Date: A ONE TIME DISPOSAL.
(Appro. 2 loads)

This approval is subject to the following conditions:

MATERIAL MUST BE WETTED DOWN AND PLACED IN A "BURLAP BAG" (OR ANOTHER STRONGER MATERIAL) AND INSERTED INTO A 6 MIL PLASTIC BAG PRIOR TO DISPOSAL. THE GENERATOR MUST ENSURE THAT OTHER TYPES OF WASTE SUCH AS CONSTRUCTION DEBRIS, PETROLEUM CONTAINING PRODUCTS, ETC. ARE NOT MIXED IN WITH THIS WASTE STREAM. MATERIAL MUST ALSO BE LABELED AND TRANSPORTED IN AN ENCLOSED VEHICLE FOR DISPOSAL. THE GENERATOR MUST BRING INDEMNIFICATION FORM TO DISPOSAL SITE.

Should you have any questions, please contact Ernie Mayes at 276-2930.

Sincerely,

Daryl Smith, Director
Solid Waste Management Department

DHS/em

xc: Matt Matthews, Senior Eng., SWMD
Chester McKinney, WMI, Southeast County Landfill

*****PACKAGING INSTRUCTIONS*****

The Generator must insure that the material, friable or non-friable, is bagged or wrapped in burlap and plastic in such a manner that the packaging will not lose its integrity during transport, unloading or handling at the Landfill.

Any bag or load losing its integrity while being processed at the Landfill could result in the EPC, OSHA, and the FDER being notified of a NESHAP violation.

Any bag or load losing its integrity while being processed at the Landfill could result in the Contractor and/or the Waste Hauler losing all future Landfill privileges at the Southeast County Landfill.

The Hillsborough County Solid Waste Management Department requires that asbestos-containing materials be packed in "burlap bags" and placed in plastic bags no larger than 85 gallons. **The generator must notify the Landfill at least one (1) hour prior to disposal.**

SAMPLE


***** NOTICE TO GENERATORS/RESIDENTS *****

NON-ASBESTOS CONTAINING MATERIALS

YOU ARE REQUIRED TO COMPLETE THE ATTACHED FORM WITH YOUR ORIGINAL SIGNATURE PRIOR TO DELIVERY OF NON-ASBESTOS CONTAINING MATERIALS. "DO NOT" RETURN THIS FORM TO THIS OFFICE- THIS FORM MUST ACCOMPANY EACH LOAD OF MATERIALS DELIVERED AND MUST BE PRESENTED TO THE LANDFILL INSPECTOR. PLEASE PROVIDE YOURSELF WITH AS MANY COPIES AS YOU NEED.

REMEMBER !!!!!

YOU MUST PRESENT THIS FORM WITH EACH LOAD DELIVERED.



SAMPLE

| |
|-----------------------|
| County Use Only |
| _____ Verified By: |

**SOLID WASTE MANAGEMENT DEPARTMENT
RESIDENTIAL NON-ASBESTOS DISPOSAL
INDEMNIFICATION AGREEMENT**

I, _____ (Generator), certify that, to the best of my knowledge, the material identified and directed to the Hillsborough County Southeast County Landfill for disposal *contains no Asbestos Containing Materials*.

NAME OF WASTE

QUANTITY

UNIT

ORIGIN OF WASTE: _____
Street Address


Generator's Signature

Date

Print Name

Title

Note: Waste material must be verified by Disposal Facility personnel prior to disposal. Hillsborough County does not accept hazardous materials or other materials within its Solid Waste Management System prohibited by Federal, State or local Laws.



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

February 6, 2001

BOARD OF COUNTY COMMISSIONERS

Stacey L. Easterling
Pat Frank
Chris Hart
Jim Norman
Jan K. Platt
Thomas Scott
Ronda Storms

SAMPLE

Deputy County Administrator
Patricia Bean

Assistant County Administrators
Kathy C. Harris
Edwin Hunzeker
Anthony Shoemaker

Ms. Beverly Schmit
Tampa Electric Company (Gannon Station)
Environmental Planning P-5
P.O. Box 111
Tampa, Florida 33601-0111

Dear Ms. Schmit:

The Hillsborough County Solid Waste Management Department (SWMD) has received and reviewed your **Countywide Solid Waste Profile Form** and supporting documentation for **TECO (Gannon Station)**. The SWMD approves the solid waste for disposal at the **Southeast County Landfill** by **Waste Management of Tampa**.

Application No: SWMD 10143

Type Waste: Sand Blast Grit

Disposition: APPROVED

Expiration Date: 2-28-2003

This approval is subject to the following conditions:

NO LIQUIDS WILL KNOWINGLY BE ACCEPTED. THE GENERATOR MUST ENSURE THAT NUISANCE DUST IS CONTROLLED. MATERIAL MUST BE TARPED AND TRANSPORTED IN AN ENCLOSED DUMPSTER FOR DISPOSAL. OTHER WASTE STREAMS MUST NOT BE MIXED WITH THIS MATERIAL. THE GENERATOR MUST NOTIFY THE LANDFILL WITHIN ONE HOUR OF DELIVERY. THE GENERATOR MUST PRESENT INDEMNIFICATION FORM AT THE DISPOSAL SITE.


Should you have any questions, please contact Ernie Mayes at 276-2930.

Sincerely,

Daryl Smith, Director
Solid Waste Management Department

DHS/em

xc: Matt Matthews, Senior Eng. Tech., Department of Solid Waste
Chester McKinney, WMI, Southeast County Landfill
Waste Management of Tampa



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

BOARD OF COUNTY COMMISSIONERS

Stacey L. Easterling
Pat Frank
Chris Hart
Jim Norman
Jan K. Platt
Thomas Scott
Ronda Storms

Deputy County Administrator
Patricia Bean

Assistant County Administrators
Kathy C. Harris
Edwin Hunzeker
Anthony Shoemaker

February 6, 2001

Allan Smith
AS Landscaping Service
1234 Broad St.
Tampa, FL 33619

Dear Mr. Smith:

The Hillsborough County Solid Waste Management Department (SWMD) has received and reviewed your **Countywide Solid Waste Profile Form** and supporting documentation for **AS Landscaping Service**. The SWMD approves the solid waste for disposal at **Resource Recovery facility by Waste Management of Tampa**.

Application No: SWMD 10143

Type Waste: Office Waste: paper, plastics, foodstuffs, etc.

Disposition: APPROVED

Expiration Date: 2-28-2003

This approval is subject to the following conditions:

NO DIRT/SOIL WILL BE ACCEPTED. YARDWASTE MUST NOT BE CO-MINGLED WITH THIS WASTE STREAM BUT SHOULD BE TRANSPORTED TO ANY OF HILLSBOROUGH COUNTY'S YARD WASTE PROCESSING FACILITIES. NO LIQUIDS WILL KNOWINGLY BE ACCEPTED. OUT-OF-COUNTY WASTE WILL NOT BE ACCEPTED.


Should you have any questions, please contact Ernie Mayes at 276-2930.

Sincerely,

Daryl Smith, Director
Solid Waste Management Department

DHS/em

xc: Matt Matthews, Senior Eng. Tech., Department of Solid Waste
Glenn Hoag, Covanta
Waste Management of Tampa



Hillsborough County
Florida

Office of the County Administrator
Daniel A. Kleman

Deputy County Administrator
Patricia Bean

Assistant County Administrators
Kathy C. Harris
Edwin Hunzeker
Anthony Shoemaker

BOARD OF COUNTY COMMISSIONERS

Stacey L. Easterling
Pat Frank
Chris Hart
Jim Norman
Jan K. Platt
Thomas Scott
Ronda Storms

June 7, 2001

Mike Nichols
Woodruff & Sons
1502 North 50th Street
Tampa, Florida 33619

Dear Mr. Nichols:

The Hillsborough County Solid Waste Management Department (SWMD) has received and reviewed your **Countywide Solid Waste Profile Form for Hillsborough County Water Department/South County Wastewater Treatment Plant**. The SWMD rejects the solid waste for disposal in the Solid Waste Management System.

Application No: SWMD 26490

Type Waste: GRIT-SLUDGE (dirt)

Disposition: REJECTED

Expiration Date: N/A

This waste is rejected for the following reasons:

THE HILLSBOROUGH COUNTY SOLID WASTE MANAGEMENT DEPARTMENT PROHIBITS THE DISPOSAL OF DIRT (SOIL, MUD etc.) OR ANY OTHER MATERIAL SATURATED IN DIRT, IN THE SOLID WASTE MANAGEMENT SYSTEM. DIRT MUST BE SEPARATED FROM WASTE MATERIALS PRIOR TO ANY DISPOSAL.

Should you have any questions, please contact Ernie Mayes at 276-2930.

Sincerely,


Daryl H. Smith, Director
Solid Waste Management Department

DHS/em

xc: Matt Matthews, Senior Eng. Tech., SWM
Chester McKinney, WMI, Southeast County Landfill
Kelly Boatwright, Environmental Protection Commission
Hillsborough County Water Department


REV. AUG 2001

COUNTYWIDE WASTE PROFILE FORM FLOW CHART



*Residents with Special Waste, ie: Asbestos Containing Materials, Animal Waste, etc.

APPENDIX F
LANDFILL GAS MONITORING POINTS



**HILLSBOROUGH COUNTY SOLID WASTE MANAGEMENT DEPARTMENT
SOUTHEAST COUNTY LANDFILL /LFG READINGS**

ADMINISTRATION BUILDING

| | METHANE GAS | L.E.L. | CARBON DIOXIDE | OXYGEN | BALANCE GAS |
|------|----------------|--------|-------------------|--------|----------------|
| SP-1 | | | | | |
| SP-2 | | | | | |
| SP-3 | | | | | |
| SP-4 | | | | | |
| SP-5 | | | | | |
| SP-6 | | | | | |
| SP-7 | | | | | |
| SP-8 | | | | | |
| SP-9 | | | | | |

MAINTENANCE BUILDING

| | METHANE GAS | L.E.L. | CARBON DIOXIDE | OXYGEN | BALANCE GAS |
|-------|----------------|--------|-------------------|--------|----------------|
| SP-10 | | | | | |
| SP-11 | | | | | |
| SP-12 | | | | | |
| SP-13 | | | | | |

LTRF OFFICE

| | METHANE GAS | L.E.L. | CARBON DIOXIDE | OXYGEN | BALANCE GAS |
|-------|----------------|--------|-------------------|--------|----------------|
| SP-14 | | | | | |
| SP-15 | | | | | |
| SP-16 | | | | | |

LANDFILL GAS PERIMETER MONITORING POINT

| WELL | METHANE GAS | L.E.L. | CARBON DIOXIDE | OXYGEN | BALANCE GAS | OBJECTIONAL AMBIENT ODOR (Y/N) |
|-------|----------------|--------|-------------------|--------|----------------|-----------------------------------|
| LFG-1 | | | | | | |
| LFG-2 | | | | | | |
| LFG-3 | | | | | | |
| LFG-4 | | | | | | |

TECHNICIAN SIGNATURE_____

SUPERVISOR SIGNATURE_____

DATE_____

COMMENTS_____

LEGEND SP= AMBIENT SAMPLE POINT

G:\PROJECT\Hillsborough\0990018.34\PERMIT\LFGWELL.DWG Apr 03, 2003 - 2:11pm Layout Name: Layout1 By: 2378sda




Figure F-1. Landfill Gas Perimeter Monitoring Wells





Figure F-2. Scalehouse/Administration Building LFG Monitoring Points.

G:\PROJECT\Hillsborough\0990018.34\MAINTENB.DWG - Apr 03, 2003 - 1:52pm Layout Name: Layout1 Bv. 2378sda



LEGEND

- SP-10 • INDICATE GAS SAMPLE POINT
= DOORWAY


Revised December 10, 2002

NOT TO SCALE

SCS ENGINEERS

Figure F-3. Maintenance Building LFG Monitoring Points.

G:\PROJECT\Hillsborough\09200020.32\LTRF\Office.dwg Apr 03, 2003 - 1:54pm Layout Name: Layout1 Bx: 2378sda



LEGEND

- SP-14● INDICATE GAS SAMPLE POINT
= DOORWAY

Revised December 10, 2002.

NOT TO SCALE

SCS ENGINEERS

Figure F-4. LTRF Office LFG Monitoring Points.






Figure F-5. Passive Flares Location.



SCS ENGINEERS

Figure F-6. Passive Flare, SCLF Phases V and VI.



APPENDIX G-1

LEACHATE REPORTING FORMS

**HILLSBOROUGH COUNTY SOUTHEAST COUNTY FACILITY
LEACHATE MANAGEMENT
DAILY FIELD DATA ENTRY FORM**

| | | |
|------------------------------|-------------|--------------|
| Disposal Area (check one) | Phases I-VI | Sections 7-8 |
|------------------------------|-------------|--------------|

| | |
|------------|------|
| Technician | Date |
| | Time |

| Parameter | Date | Date | Total |
|---|------|------|-------|
| TPS-6 Flowmeter, gal | | | |
| Pump Station A (PS-A), gal | | | |
| Pump Station B (PS-B), inches | 9" + | 9" + | |
| Section 7 Pump Station, gal | | | |
| Section 7 LDS, gal ¹ | | | |
| Depth in Pond B, feet | | | |
| Pond B LDS, gal ² | | | |
| Depth in Pond A, feet | | | |
| MLPS Flowmeter, gal | | | |
| MLPS Effluent Bypass, gal | | | |
| Leachate Dust Control/Evap, gal | | | |
| Effluent Spray Irrigation, gal ³ | | | |
| Effluent Dust Control/Evap, gal | | | |
| LTF Effluent Flow, gal | | | |
| Main LTF Leachate Bypass, gal | | | |
| Depth in 575k Tank, feet | | | |

- Note: (1) If rate is greater than 1,930 gallons per day, contact Supervisor immediately.
 (2) If rate is greater than 1,500 gallons per day, contact Supervisor immediately.
 (3) If runoff observed, contact Supervisor immediately.

Comments _____

TABLE 1. LEACHATE V BALANCE REPORT FORM
2005
SOUTHEAST COUNTY LANDFILL, HILLSBOROUGH COUNTY, FLORIDA

| I | II | III | IV | V | VI | VII | VIII | IX | X | XI | XII | XIII | XIV | XV | XVI | XVII | XVIII | XIX | XX | XXI |
|---------------|-------------------|-----------------------------------|-----------------------------------|---|---|---|---|--|--|--|---|---------------------------------------|---|--------------------------------|--------------------------------|--|----------------------------------|---|---------------------------------------|--------------------------------|
| Day | Rainfall (in.) | Depth in Pond A (ft.) | Depth in Pond B (in.) | Estimated Depth at PS-B (in.) | Leachate Pumped to PS-B from TPS-6 (gal.) | Leachate Pumped to MLPS from Phases I-VI (gal.) | Leachate Pumped from Sections 7-8 Leak Detection (gal.) | Leachate Pumped to MLPS from Sections 7-8 (gal.) | Total Leachate Pumped to LTRF (gal.) | Leachate in 575K Tank (gal.) | Leachate Treated at LTRF (gal.) | Total Leachate Hauled (gal.) | Leachate Dust Control (Sprayed) (gal.) | Pond A Storage (gal.) | Pond B Storage (gal.) | Effluent Sprayed Pond B (gal.) | Effluent Irrigation (gal.) | Effluent Dust Control (Sprayed) (gal.) | Total Effluent Hauled (gal.) | Total Evaporation (gal.) |
| 1 | 1.51 | 3.4 | 2.6 | 33.0 | 5,740 | 40,889 | 0 | 2,495 | 43,384 | 214,000 | 32,700 | 12,024 | 0 | 129,000 | 133,000 | 0 | 0 | 0 | 0 | 0 |
| 2 | 0.50 | 3.6 | 2.9 | 16.7 | 7,480 | 33,987 | 0 | 0 | 33,987 | 225,000 | 20,700 | 12,034 | 0 | 145,000 | 162,000 | 0 | 0 | 0 | 0 | 0 |
| 3 | 0.30 | 3.6 | 3.1 | 21.2 | 3,620 | 36,794 | 0 | 0 | 36,794 | 245,000 | 12,900 | 18,048 | 0 | 145,000 | 182,000 | 0 | 0 | 0 | 0 | 0 |
| 4 | 1.00 | 3.6 | 3.2 | 18.6 | 5,840 | 38,362 | 0 | 2,548 | 40,910 | 264,000 | 14,200 | 0 | 0 | 145,000 | 192,000 | 0 | 0 | 0 | 0 | 0 |
| 5 | 0.23 | 3.6 | 3.4 | 17.6 | 6,565 | 37,184 | 0 | 0 | 37,184 | 292,000 | 14,700 | 0 | 0 | 145,000 | 213,000 | 0 | 0 | 0 | 0 | 0 |
| 6 | 0.00 | 3.6 | 3.6 | 16.5 | 6,565 | 37,184 | 0 | 0 | 37,184 | 319,000 | 13,700 | 6,024 | 0 | 145,000 | 234,000 | 0 | 0 | 0 | 11,873 | 0 |
| 7 | 0.45 | 3.5 | 3.6 | 16.2 | 1,400 | 42,973 | 2 | 2,580 | 45,553 | 348,000 | 14,400 | 12,738 | 0 | 140,000 | 234,000 | 0 | 36,726 | 0 | 0 | 29,400 |
| 8 | 0.15 | 2.8 | 3.6 | 19.9 | 2,090 | 44,715 | 3 | 0 | 44,715 | 372,000 | 6,400 | 24,334 | 0 | 98,000 | 234,000 | 0 | 0 | 0 | 0 | 0 |
| 9 | 0.47 | 3.0 | 3.6 | 18.2 | 8,780 | 44,151 | 0 | 2,856 | 47,007 | 384,000 | 12,500 | 48,208 | 0 | 108,000 | 234,000 | 0 | 53,158 | 0 | 0 | 42,500 |
| 10 | 0.60 | 2.2 | 3.6 | 17.7 | 12,280 | 42,466 | 0 | 0 | 42,466 | 355,000 | 13,100 | 42,184 | 0 | 70,000 | 234,000 | 0 | 0 | 0 | 0 | 0 |
| 11 | 0.82 | 2.5 | 3.7 | 15.6 | 4,320 | 43,221 | 0 | 0 | 43,221 | 377,000 | 12,700 | 0 | 0 | 83,000 | 245,000 | 0 | 0 | 0 | 0 | 0 |
| 12 | 0.32 | 2.8 | 3.8 | 17.4 | 20 | 41,880 | 2 | 1,291 | 43,170 | 399,000 | 12,200 | 0 | 0 | 98,000 | 245,000 | 0 | 0 | 0 | 0 | 0 |
| 13 | 0.00 | 3.0 | 3.8 | 19.1 | 20 | 41,880 | 2 | 1,291 | 43,170 | 422,000 | 4,900 | 54,244 | 0 | 108,000 | 256,000 | 0 | 0 | 0 | 0 | 0 |
| 14 | 0.00 | 3.2 | 3.8 | 17.4 | 10,890 | 45,865 | 0 | 2,587 | 48,452 | 394,000 | 17,900 | 54,288 | 0 | 118,000 | 256,000 | 0 | 34,694 | 0 | 0 | 27,800 |
| 15 | 0.00 | 2.8 | 3.7 | 19.0 | 8,310 | 47,725 | 3 | 0 | 47,725 | 389,000 | 17,900 | 48,161 | 4,751 | 98,000 | 245,000 | 0 | 50,684 | 0 | 0 | 44,300 |
| 16 | 0.00 | 2.5 | 3.5 | 17.1 | 8,800 | 48,392 | 0 | 2,371 | 50,763 | 377,000 | 14,800 | 42,144 | 4,042 | 83,000 | 223,000 | 0 | 20,501 | 0 | 0 | 19,600 |
| 17 | 0.00 | 3.0 | 3.0 | 16.6 | 9,315 | 46,862 | 0 | -2,371 | 44,491 | 367,000 | 12,600 | 30,099 | 0 | 108,000 | 172,000 | 0 | 60,176 | 0 | 0 | 48,100 |
| 18 | 0.00 | 2.8 | 2.7 | 16.8 | 10,415 | 46,301 | 3 | 2,371 | 48,672 | 394,000 | 10,600 | 0 | 0 | 98,000 | 143,000 | 0 | 57,715 | 0 | 0 | 46,200 |
| 19 | 0.00 | 2.9 | 2.5 | 16.5 | 10,635 | 44,722 | 2 | 1,373 | 46,095 | 427,000 | 11,000 | 0 | 0 | 103,000 | 124,000 | 0 | 0 | 0 | 0 | 0 |
| 20 | 0.82 | 3.0 | 2.3 | 16.1 | 10,635 | 44,722 | 2 | 1,373 | 46,095 | 461,000 | 14,000 | 42,279 | 0 | 108,000 | 106,000 | 0 | 37,354 | 0 | 0 | 29,900 |
| 21 | 0.12 | 3.2 | 2.0 | 16.1 | 11,740 | 40,537 | 0 | 0 | 40,537 | 449,000 | 12,500 | 48,211 | 0 | 118,000 | 80,000 | 0 | 0 | 0 | 0 | 0 |
| 22 | 0.07 | 3.4 | 2.0 | 15.8 | 12,035 | 39,486 | 4 | 2,567 | 42,053 | 432,000 | 14,000 | 48,301 | 4,000 | 129,000 | 80,000 | 0 | 27,367 | 0 | 0 | 25,100 |
| 23 | 0.17 | 3.2 | 2.0 | 19.3 | 8,855 | 41,920 | 0 | 0 | 41,920 | 403,000 | 15,900 | 36,065 | 0 | 118,000 | 80,000 | 0 | 24,616 | 0 | 0 | 19,700 |
| 24 | 0.00 | 2.9 | 2.0 | 17.4 | 13,120 | 45,184 | 4 | 2,664 | 47,848 | 381,000 | 13,000 | 54,364 | 0 | 103,000 | 80,000 | 0 | 32,970 | 0 | 0 | 26,400 |
| 25 | 0.00 | 2.8 | 2.0 | 17.6 | 10,200 | 45,729 | 0 | 0 | 45,729 | 398,000 | 14,600 | 18,121 | 0 | 98,000 | 80,000 | 0 | 0 | 0 | 0 | 0 |
| 26 | 0.25 | 2.9 | 2.0 | 15.4 | 10,990 | 41,826 | 2 | 1,333 | 43,159 | 411,000 | 12,000 | 0 | 0 | 103,000 | 80,000 | 0 | 0 | 0 | 0 | 0 |
| 27 | 1.25 | 3.0 | 2.0 | 13.1 | 10,990 | 41,826 | 2 | 1,333 | 43,159 | 425,000 | 11,100 | 48,111 | 0 | 108,000 | 80,000 | 0 | 55,156 | 0 | 0 | 44,100 |
| 28 | 1.47 | 2.3 | 2.0 | 12.3 | 9,730 | 45,032 | 1 | 0 | 45,032 | 405,000 | 19,300 | 56,187 | 0 | 74,000 | 80,000 | 0 | 0 | 0 | 0 | 0 |
| 29 | 0.80 | 2.8 | 2.2 | 12.5 | 4,480 | 44,259 | 0 | 0 | 44,259 | 377,000 | 19,300 | 42,075 | 0 | 98,000 | 97,000 | 0 | 0 | 0 | 0 | 0 |
| 30 | 0.98 | 3.3 | 2.4 | 12.3 | 8,820 | 41,596 | 4 | 2,998 | 44,594 | 360,000 | 21,500 | 42,080 | 0 | 123,000 | 115,000 | 0 | 0 | 0 | 18,104 | 0 |
| Total | 12.28 | | | | 234,680 | 1,277,668 | 35 | 31,659 | 1,309,327 | | 437,100 | 840,324 | 12,793 | 111,600 | 164,000 | 0 | 491,117 | 0 | 29,977 | 403,100 |
| Daily Average | | 3.0 | 2.9 | 17.3 | 7,823 | 42,589 | 1 | 1,055 | 43,644 | 368,900 | | | 400 | | | | 16,400 | 0 | 1,000 | 13,440 |
| Mo. Average | | | | | | | | | | | | | | | | | | | | |

projects\balance\2005\Jun-05\bal.xls (Revised by ler 7/6/05)

Notes:

1. NR = No Records, NA = Not Available.
2. Values in bold are estimated; values in italic are substitute for missing data and are based on averaged values.
3. Daily average is calculated by dividing the total by the actual days measured in the month.
4. Monthly average calculated by dividing the total by the number of days of the month.
5. Column II, Trace is less than 0.01 inches and is not included in total.
6. Columns III and IV, field measured at staff gauges.

7. Column V, PPS-B sensor reading plus 9 inches.
8. Columns VIII & IX, Sections 7-8 leak detection pumped into leachate sump riser.
9. Column XI, calculated from depth in 575,000 gal. leachate tank.
10. Columns VI, VII, VIII, IX, XII, XIII, XIV, XVIII, and XIX, quantities from flow meters.
11. Column XXI includes 80% of the daily values from Columns XIV, XVIII, and XIX plus 5% of the daily values from column XVII.

TABLE 2. FIELD DATA ENTRY FORM
JUNE 2005
SOUTHEAST COUNTY LANDFILL, HILLSBOROUGH COUNTY, FLORIDA

| I | II | III | IV | V | VI | VII | VIII | IX | X | XI | XII | XIII | XIV | XV | XVI | XVI | XVIII | XIX |
|-----|--------------------------|-------------------------------------|--------------------------------------|-------------------------------|-------------------------------------|--------------------------------|----------------------|------------------|---|-------------------|-----------------------------|-----------------------------|---|--|----------------------------------|----------------------|------------------|---|
| Day | Reading PS-B (in.) | Sections 7-8 Leak Det. (gal.) | Sections 7-8 Flow Meter (gal.) | Flow Meter TPS-6 (gal.) | Flow Meter Pump Sta. A (gal.) | Depth in 575K Tank (ft.) | Leachate Hauled | | Leachate Dust Control (Sprayed) (gal.) | Rainfall (in.) | Depth in Pond A (ft.) | Depth in Pond B (ft.) | Effluent Sprayed (Pond B) (gal.) | Leachate Treated at LTRF (gal.) | Effluent Irrigation (gal.) | Effluent Hauled | | Effluent Dust Control (Sprayed) (gal.) |
| | | | | | | | Contractor (gal.) | County (gal.) | | | | | | | | Contractor (gal.) | County (gal.) | |
| 1 | 24.0 | 91,982 | 1,491,233 | 4,093,670 | 878,309 | 7.42 | 0 | 12,024 | 0 | 1.51 | 3.4 | 2.6 | 0.0 | 32,720 | 0 | 0 | 0 | 0 |
| 2 | 7.7 | 91,982 | 1,491,233 | 4,101,150 | 912,296 | 7.83 | 0 | 12,034 | 0 | 0.50 | 3.6 | 2.9 | 0.0 | 20,696 | 0 | 0 | 0 | 0 |
| 3 | 12.2 | 91,982 | 1,491,233 | 4,104,770 | 949,090 | 8.50 | 0 | 18,048 | 0 | 0.30 | 3.6 | 3.1 | 0.0 | 12,868 | 0 | 0 | 0 | 0 |
| 4 | 9.6 | 91,982 | 1,493,781 | 4,110,610 | 987,452 | 9.17 | 0 | 0 | 0 | 1.00 | 3.6 | 3.2 | 0.0 | 14,210 | 0 | 0 | 0 | 0 |
| 5 | 8.6 | 91,982 | 1,493,781 | 4,117,175 | 1,024,636 | 10.13 | 0 | 0 | 0 | 0.23 | 3.6 | 3.4 | 0.0 | 14,702 | 0 | 0 | 0 | 0 |
| 6 | 7.5 | 91,982 | 1,493,781 | 4,123,740 | 1,061,819 | 11.08 | 0 | 6,024 | 0 | 0.00 | 3.6 | 3.6 | 0.0 | 13,669 | 0 | 0 | 11,873 | 0 |
| 7 | 7.2 | 91,984 | 1,496,361 | 4,125,140 | 1,104,792 | 12.08 | 0 | 12,738 | 0 | 0.45 | 3.5 | 3.6 | 0.0 | 14,375 | 36,726 | 0 | 0 | 0 |
| 8 | 10.9 | 91,987 | 1,496,361 | 4,127,230 | 1,149,507 | 12.92 | 0 | 24,334 | 0 | 0.15 | 2.8 | 3.6 | 0.0 | 6,394 | 0 | 0 | 0 | 0 |
| 9 | 9.2 | 91,987 | 1,499,217 | 4,136,010 | 1,193,658 | 13.33 | 30,182 | 18,026 | 0 | 0.47 | 3.0 | 3.6 | 0.0 | 12,496 | 53,158 | 0 | 0 | 0 |
| 10 | 8.7 | 91,987 | 1,499,217 | 4,148,290 | 1,236,124 | 12.33 | 24,067 | 18,117 | 0 | 0.60 | 2.2 | 3.6 | 0.0 | 13,052 | 0 | 0 | 0 | 0 |
| 11 | 6.6 | 91,987 | 1,499,217 | 4,152,610 | 1,279,345 | 13.08 | 0 | 0 | 0 | 0.82 | 2.5 | 3.7 | 0.0 | 12,736 | 0 | 0 | 0 | 0 |
| 12 | 8.4 | 91,989 | 1,500,508 | 4,152,630 | 1,321,225 | 13.88 | 0 | 0 | 0 | 0.32 | 2.8 | 3.8 | 0.0 | 12,216 | 0 | 0 | 0 | 0 |
| 13 | 10.1 | 91,991 | 1,501,798 | 4,152,650 | 1,363,104 | 14.67 | 36,139 | 18,105 | 0 | 0.00 | 3.0 | 3.8 | 0.0 | 4,878 | 0 | 0 | 0 | 0 |
| 14 | 8.4 | 91,991 | 1,504,385 | 4,163,540 | 1,408,969 | 13.67 | 36,197 | 18,091 | 0 | 0.00 | 3.2 | 3.8 | 0.0 | 17,912 | 34,694 | 0 | 0 | 0 |
| 15 | 10.0 | 91,994 | 1,504,385 | 4,171,850 | 1,456,694 | 13.50 | 36,071 | 12,090 | 4,751 | 0.00 | 2.8 | 3.7 | 0.0 | 17,912 | 50,684 | 0 | 0 | 0 |
| 16 | 8.1 | 91,994 | 1,506,756 | 4,180,650 | 1,505,086 | 13.08 | 24,055 | 18,089 | 4,042 | 0.00 | 2.5 | 3.5 | 0.0 | 14,790 | 20,501 | 0 | 0 | 0 |
| 17 | 7.6 | 91,994 | 1,506,756 | 4,189,965 | 1,551,948 | 12.75 | 18,038 | 12,061 | 0 | 0.00 | 3.0 | 3.0 | 0.0 | 12,612 | 60,176 | 0 | 0 | 0 |
| 18 | 7.8 | 91,997 | 1,506,756 | 4,200,380 | 1,598,249 | 13.67 | 0 | 0 | 0 | 0.00 | 2.8 | 2.7 | 0.0 | 10,596 | 57,715 | 0 | 0 | 0 |
| 19 | 7.5 | 91,999 | 1,508,129 | 4,211,015 | 1,642,971 | 14.84 | 0 | 0 | 0 | 0.00 | 2.9 | 2.5 | 0.0 | 10,996 | 0 | 0 | 0 | 0 |
| 20 | 7.1 | 92,000 | 1,509,502 | 4,221,650 | 1,687,693 | 16.00 | 30,054 | 12,225 | 0 | 0.82 | 3.0 | 2.3 | 0.0 | 14,002 | 37,354 | 0 | 0 | 0 |
| 21 | 7.1 | 92,000 | 1,509,502 | 4,233,390 | 1,728,230 | 15.58 | 30,059 | 18,152 | 0 | 0.12 | 3.2 | 2.0 | 0.0 | 12,523 | 0 | 0 | 0 | 0 |
| 22 | 6.8 | 92,004 | 1,512,069 | 4,245,425 | 1,767,716 | 15.00 | 36,160 | 12,141 | 4,000 | 0.07 | 3.4 | 2.0 | 0.0 | 14,011 | 27,367 | 0 | 0 | 0 |
| 23 | 10.3 | 92,004 | 1,512,069 | 4,254,280 | 1,809,636 | 14.00 | 36,065 | 0 | 0 | 0.17 | 3.2 | 2.0 | 0.0 | 15,944 | 24,616 | 0 | 0 | 0 |
| 24 | 8.4 | 92,008 | 1,514,733 | 4,267,400 | 1,854,820 | 13.25 | 36,033 | 18,331 | 0 | 0.00 | 2.9 | 2.0 | 0.0 | 12,958 | 32,970 | 0 | 0 | 0 |
| 25 | 8.6 | 92,008 | 1,514,733 | 4,277,600 | 1,900,549 | 13.83 | 0 | 18,121 | 0 | 0.00 | 2.8 | 2.0 | 0.0 | 14,586 | 0 | 0 | 0 | 0 |
| 26 | 6.4 | 92,010 | 1,516,066 | 4,288,590 | 1,942,375 | 14.29 | 0 | 0 | 0 | 0.25 | 2.9 | 2.0 | 0.0 | 12,010 | 0 | 0 | 0 | 0 |
| 27 | 4.1 | 92,012 | 1,517,399 | 4,299,580 | 1,984,201 | 14.75 | 36,037 | 12,074 | 0 | 1.25 | 3.0 | 2.0 | 0.0 | 11,112 | 55,156 | 0 | 0 | 0 |
| 28 | 3.3 | 92,013 | 1,517,399 | 4,309,310 | 2,029,233 | 14.08 | 37,973 | 18,214 | 0 | 1.47 | 2.3 | 2.0 | 0.0 | 19,258 | 0 | 0 | 0 | 0 |
| 29 | 3.5 | 92,013 | 1,517,399 | 4,313,790 | 2,073,492 | 13.08 | 36,033 | 6,042 | 0 | 0.80 | 2.8 | 2.2 | 0.0 | 19,258 | 0 | 0 | 0 | 0 |
| 30 | 3.3 | 92,017 | 1,520,397 | 4,322,610 | 2,115,088 | 12.50 | 30,054 | 12,026 | 0 | 0.98 | 3.3 | 2.4 | 0.0 | 21,530 | 0 | 18,104 | 0 | 0 |
| | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | |

projects\balance\2005Jun-05bal.xls (Revised by ler 7/6/05)

Notes:

1. NR = No Records, NA = Not Available.
2. Values in bold are estimated; values in italic are substitute for missing data and are based on averaged values
3. Column IV includes quantities from leak detection system.

4. Column XI, trace is less than 0.01 inches.
5. Columns III, IV, V, VI, VIII, IX, X, XIV, XV, XVI, XVII and XVIII are quantities from flow meters.
6. Columns XII and XIII measured from staff gages in each pond.

| Type of Cover | Phases I-VI acres | Sections 7-8 acres |
|---------------|----------------------|-----------------------|
| Open | 6 | 0 |
| Intermediate | 133.4 | 12.5 |
| Final | 23 | 0 |
| Not Opened | 0 | 0 |

**TABLE 3. 2005 MONTHLY LEACHATE BALANCE SUMMARY
SOUTHEAST COUNTY LANDFILL
HILLSBOROUGH COUNTY, FLORIDA**


| Month | Rainfall (in.) | Leachate Arriving at LTRF | | | Leachate Leaving LTRF | | | Effluent Disposal | | | Inflow / Outflow For LTRF | | |
|-----------|-------------------|--|---|--|---|---|--|---------------------------------------|---|----------------------------------|--------------------------------------|---|--|
| | | Leachate Hauled to LTRF from HHLF/TRLF (gal.) | Leachate from Sections 7-8 Pumped to LTRF (gal.) | Leachate from Phases I-VI Pumped to LTRF (gal.) | Total Leachate Hauled from LTRF (gal.) | Leachate Dust Control (Sprayed) (gal.) | Leachate Treated at LTRF (gal.) | Total Effluent Hauled (gal.) | Effluent Dust Control (Sprayed) (gal.) | Effluent Irrigation (gal.) | Total Inflow to LTRF (gal.) | Total Outflow from LTRF (gal.) | Change in Storage ³ (gal.) |
| January | 3.12 | 0 | 26,407 | 1,170,350 | 114,332 | 26,213 | 1,165,300 | 0 | 0 | 1,025,621 | 1,196,757 | 1,305,845 | -109,088 |
| February | 2.78 | 0 | 24,928 | 1,015,209 | 114,369 | 94,365 | 1,085,800 | 0 | 0 | 959,407 | 1,040,137 | 1,294,534 | -254,397 |
| March | 6.32 | 0 | 24,262 | 1,125,629 | 246,830 | 82,172 | 975,500 | 0 | 0 | 921,043 | 1,149,891 | 1,304,502 | -154,611 |
| April | 3.23 | 0 | 20,469 | 1,241,219 | 331,471 | 224,232 | 913,400 | 0 | 0 | 973,733 | 1,261,688 | 1,469,103 | -207,415 |
| May | 6.07 | 0 | 23,126 | 1,242,278 | 271,030 | 14,069 | 1,123,900 | 0 | 0 | 827,998 | 1,265,404 | 1,408,999 | -143,595 |
| June | 12.28 | 0 | 31,659 | 1,277,668 | 840,324 | 12,793 | 437,100 | 29,977 | 0 | 491,117 | 1,309,327 | 1,290,217 | 19,110 |
| July | | | | | | | | | | | | | |
| August | | | | | | | | | | | | | |
| September | | | | | | | | | | | | | |
| October | | | | | | | | | | | | | |
| November | | | | | | | | | | | | | |
| December | | | | | | | | | | | | | |
| YTD Total | 33.8 | 0 | 150,851 | 7,072,353 | 1,918,356 | 453,844 | 5,701,000 | 29,977 | 0 | 5,198,919 | 7,223,204 | 8,073,200 | -849,996 |

projects\balance\2005\2005-summary.xls (Revised by ler 7/7/05)

Note:

1. If the bypass at the effluent pond is ever used to pump effluent back to the LTRF, this table must be modified.
2. Leachate from the Hillsborough Heights and Taylor Road landfills is being hauled to the Faulkenburg Road Wastewater Treatment Facility.
3. Change in storage represents total inflow to LTRF minus total outflow from LTRF.

Revised August 1, 2005



APPENDIX G-2


LEACHATE WATER BALANCE REPORT FORM
FOR MARCH 2004

SCS ENGINEERS

April 14, 2004
File No. 09200020.24

Ms. Patricia V. Berry
Hillsborough County
Solid Waste Management Department
P. O. Box 1110
Tampa, Florida 33601

**CORRES
FILE**



Subject: Leachate Water Balance Report Forms for March 2004
Southeast County Landfill, Hillsborough County, Florida

Dear Patty:

SCS Engineers (SCS) has compiled and reviewed the leachate management operational data from the Southeast County Landfill (SCLF) for March 2004. Attached are the Leachate Water Balance Report Form (Table 1), the Leachate Field Data Entry Form (Table 2), and the 2004 Summary (Table 3). Also attached is a graph showing leachate levels in the Pump Station B sump and rainfall at the site for March (Figure 1). The leachate water balance forms were compiled from data provided by Mr. Matt Matthews from the Hillsborough County Solid Waste Management Department (SWMD). SCS provides commentary on the data, and includes recommendations for modifications to the leachate pumping, treatment, and disposal systems for the SCLF operations where appropriate.

TABLE 1**Day (Column I)**

Column I presents the calendar days for the month of March.

Rainfall (Column II)

Column II presents the average rainfall, in inches, as measured in the field from rainfall stations at the site. There was 2.58 inches of rainfall at the SCLF in March.

Depth in Pond A (Column III)

Column III presents the daily depth, in feet, of effluent stored in the existing effluent pond (Pond A). The daily depth in Pond A varies as a function of the spray irrigation frequency/duration and effluent hauled from the pond. In March, no effluent was stored in Pond A.

Depth in Pond B (Column IV)

Column IV presents the daily depth, in feet, of effluent or leachate that is stored in the effluent/leachate storage pond (Pond B). The depth in Pond B varies as a function of the evaporation frequency/duration and effluent or leachate hauled from the pond. February 14 through March 26, Pond B was used for temporary storage of leachate prior to transport while the 575,000-gallon tank was emptied for inspection and maintenance. The average depth of temporary leachate storage in Pond B for March was 1.4 feet.

Estimated Depth at Pump Station B Sump (PS-B) (Column V)

Column V presents the depth of leachate, in inches, in the PS-B sump. Leachate from Phases I-VI flows to the PS-B sump for removal from the landfill. PS-B then pumps the leachate to Pump Station A (PS-A). Daily depth readings from the PS-B sump are included in this column. In March, PS-B was below the normal operation level of 24 inches. The average depth of leachate in the PS-B sump for the recorded days in March was 17.4 inches.

Leachate Pumped to PS-B from TPS-6 (Column VI)

Column VI presents the quantity of leachate from Phase IV pumped to PS-B by Temporary Pump Station-6 (TPS-6). The quantity of leachate removed by TPS-6 is measured in gallons by an in-line flow meter and is included in the quantity of leachate pumped to the MLPS from Phases I-VI (Column VII). The average daily amount of leachate pumped from TPS-6 in March was 40,065 gallons. A total of 1,242,022 gallons was pumped from TPS-6 to PS-B in March.

Leachate Pumped to MLPS from Phases I-VI (Column VII)

Column VII usually presents the daily amount of leachate, in gallons, collected from PS-A and pumped through the MLPS to the 575,000-gallon storage tank at the LTRF for treatment or disposal. Through March 24, leachate was instead pumped to Pond B from which it was pumped directly into tanker trucks for transport while the 575,000-gallon tank was empty for inspection and maintenance. Beginning March 25, leachate was again pumped through the MLPS to the 575,000-gallon storage tank. The quantity in column VII also includes the daily amount of leachate, in gallons, pumped from TPS-6. The average daily amount of leachate pumped from PS-A in March was 37,157 gallons. A total of 1,151,878 gallons of leachate was pumped to the storage tank or through Pond B in March.

Leachate Pumped from Section 7 Leak Detection System (Column VIII)

Column VIII presents the quantity of leachate removed from the leak detection system of Section 7. The quantity is measured by a flow meter before being pumped back into the Section 7 sump for removal with Section 7 leachate. From March 18-22, the removal rate exceeded 1,250 gallons per day due to excessive stormwater storage in the eastern cell of Section 7. Minimization of future occurrences was described in a letter submitted to the FDEP on March 26, 2004 along with revised replacement pages L-6 and L-7 for the Operations Plan and revised replacement drawings. In March, a total of 19,320 gallons of leachate was removed from the leak detection system of Section 7.

Leachate Pumped to MLPS from Section 7 (Column IX)

Column IX presents the quantity of leachate collected at Section 7 and pumped to the MLPS. The quantity is measured by a flow meter and includes any leachate removed from the leak detection system of Section 7 (Column VIII). In March, 117,482 gallons of leachate was pumped to the MLPS from Section 7.

Total Leachate Pumped to LTRF (Column X)

Column X presents the total quantity of leachate pumped to the LTRF through the MLPS from Phases I-VI and from Section 7. In March, a total of 1,269,360 gallons of leachate was pumped from Phases I-VI and Section 7.

Leachate in 575,000-Gallon Tank (Column XI)

Column XI presents the daily amount of leachate, in gallons, stored in the 575,000-gallon leachate holding tank at the LTRF. The amount of leachate stored in the tank is calculated based on the circumference of the tank and the daily level reading. From February 14 through March 24, instead of being pumped to the tank, leachate was diverted to Pond B from which it was pumped directly into tanker trucks for transport while the 575,000-gallon tank was emptied for inspection and maintenance. Leachate depth was again measured in the tank beginning March 25. The average daily amount of leachate stored in the tank in March, based on recorded days, was estimated at 35,700 gallons.

Leachate Treated at LTRF (Column XII)

Column XII presents the daily amount of leachate, in gallons, treated at the LTRF. The LTRF operations were suspended in early December and the facility is currently undergoing

inspection and tank testing. When the inspections are completed, the LTRF will resume full operation. In March, no leachate was treated at the LTRF.

Total Leachate Hauled (Column XIII)

Column XIII presents the daily amount of leachate, in gallons, hauled off site. During the month of March, a total of 1,053,126 gallons of leachate was hauled off site.

Leachate Dust Control (Sprayed) (Column XIV)

Column XIV presents the daily amount of leachate, in gallons, measured from the flow meter at the bypass-loading arm at the leachate storage tank. The leachate is used for dust control in the active area of the SCLF. In March 75,397 gallons of leachate was used for dust control.

Pond A Storage (Column XV)

Column XV presents the daily amount of effluent, in gallons, stored in Pond A. The daily amount stored in the pond is calculated by using the daily depth of effluent in the Pond A (Column IV). The volume is estimated using AutoCAD software and is based on the cross-sectional area of the pond at varying depths. Under normal operating conditions, the daily amount of effluent stored in the pond varies depending upon the daily amount of leachate treated at the LTRF, the daily rainfall, daily effluent hauling operations, daily spray irrigation operations, and the daily amount of effluent used for dust control/evaporation on the SCLF. The daily average of 800 gallons stored in Pond A in March is stormwater in the sump.

Pond B Storage (Column XVI)

Column XVI presents the daily amount of effluent, in gallons, stored in Pond B. The daily amount stored in the pond is calculated by using the daily depth of effluent in Pond B (Column IV). The volume of the pond at varying depths is estimated using AutoCAD software and calculations based on the conic method for reservoir volumes. Under normal operating conditions, the daily amount of effluent stored in the pond will vary depending upon the daily amount of effluent removed from the pond by the evaporation system, hauled from the pond, used for dust control or evaporated on the SCLF. In March, no effluent was stored in Pond B for evaporation. However, from February 14 through March 26, Pond B was used for temporary storage of leachate while the 575,000-gallon tank was emptied for inspection and maintenance. In March a total of 1,623,000 gallons of leachate was temporarily stored in Pond B prior to pumping into trucks for transport.

Effluent Sprayed at Pond B (Column XVII)

Column XVII presents the daily amount of effluent, in gallons, sprayed for evaporation at Pond B. The amount evaporated is calculated by using 5 percent of the daily flow meter quantity sprayed at Pond B. No effluent was sprayed at Pond B in March.

Effluent Irrigation (Column XVIII)

Column XVIII presents the daily amount of effluent, in gallons, used for spray irrigation on top of the SCLF. The daily amount of effluent irrigation on the SCLF is measured from the flow meter at the irrigation pump station. In March, no effluent was used as spray irrigation.

Effluent Dust Control (Sprayed) (Column XIX)

Column XIX presents the daily amount of effluent, in gallons, sprayed for dust control in the active area of the SCLF. The daily amount of effluent used for dust control, is measured from the flow meter at the bypass-loading arm. In March, no effluent was sprayed as dust control.

Total Effluent Hauled (Column XX)

Column XX presents the daily amount of effluent, in gallons, hauled off site, as measured from the flow meter at the bypass-loading arm. In March, no effluent was hauled off site.

Total Evaporation (Column XXI)

Column XXI presents the daily amount of leachate and effluent, in gallons, that evaporates and therefore will not be returned to the SCLF and/or require treatment. The landfill evaporation rate includes 80 percent of the daily values from Columns XIV, XVIII, and XIX plus 5 percent of the daily values from Column XVII. Evaporation rates of 80 percent (based on the HELP model water balance analysis for the site) and 5 percent evaporation rate for spray in Pond B are assumed. The total evaporation for March was 60,100 gallons.

TABLE 2

Table 2 presents data assembled from daily logs provided by Mr. Matt Matthews of the SWMD.

Ms. Patricia V. Berry
April 14, 2004
Page 6


TABLE 3

Leachate Balance Summary

The Leachate Balance Summary (see Table 3) presents a review of inflow and outflow quantities for the LTRF, as well as rainfall and effluent disposal quantities at the landfill. Total inflow quantity to the LTRF (leachate pumped from the SCLF) in March was 1,269,360 gallons. Total outflow quantity from the LTRF (hauled and evaporated) was 1,128,523 gallons. The balance for the month of March increased by 140,837 gallons.

If you have any questions, please do not hesitate to call.

Very truly yours,



Sheila Carpenter-van Dijk, E.I.
Project Engineer



Larry E. Ruiz, Assoc. AIA
Project Manager
SCS ENGINEERS

cc: Matt Matthews

SCV/LER: scv

Attachments

TABLE 1. LEACHATE WA BALANCE REPORT FORM
MAK 2004
SOUTHEAST COUNTY LANDFILL, HILLSBOROUGH COUNTY, FLORIDA

| I | II | III | IV | V | VI | VII | VIII | IX | X | XI | XII | XIII | XIV | XV | XVI | XVII | XVIII | XIX | XX | XXI |
|---------------|-------------------|-----------------------------------|-----------------------------------|---|---|---|--|---|--|--|---|---------------------------------------|---|--------------------------------|--------------------------------|--|----------------------------------|---|---------------------------------------|--------------------------------|
| Day | Rainfall (in.) | Depth in Pond A (ft.) | Depth in Pond B (in.) | Estimated Depth at PS-B (in.) | Leachate Pumped to PS-B from TPS-6 (gal.) | Leachate Pumped to MLPS from Phases I-VI (gal.) | Leachate Pumped from Sec 7 Leak Det (gal.) | Leachate Pumped to MLPS from Section 7 (gal.) | Total Leachate Pumped to LTRF (gal.) | Leachate in 575K Tank (gal.) | Leachate Treated at LTRF (gal.) | Total Leachate Hauled (gal.) | Leachate Dust Control (Sprayed) (gal.) | Pond A Storage (gal.) | Pond B Storage (gal.) | Effluent Sprayed Pond B (gal.) | Effluent Irrigation (gal.) | Effluent Dust Control (Sprayed) (gal.) | Total Effluent Hauled (gal.) | Total Evaporation (gal.) |
| 1 | 0.00 | 0.0 | 1.5 | 9.5 | 28,587 | 32,114 | 264 | 4,029 | 36,143 | 0 | 0 | 0 | 0 | 800 | 44,000 | 0 | 0 | 0 | 0 | 0 |
| 2 | 0.00 | 0.0 | 1.9 | 10.3 | 30,955 | 34,144 | 326 | 2,776 | 36,920 | 0 | 0 | 18,122 | 2,015 | 800 | 72,000 | 0 | 0 | 0 | 0 | 1,600 |
| 3 | 0.00 | 0.0 | 1.9 | 11.4 | 32,815 | 34,308 | 340 | 5,073 | 39,381 | 0 | 0 | 96,282 | 2,015 | 800 | 72,000 | 0 | 0 | 0 | 0 | 1,600 |
| 4 | 0.00 | 0.0 | 1.3 | 11.6 | 31,435 | 34,698 | 350 | 2,806 | 37,504 | 0 | 0 | 18,013 | 2,014 | 800 | 33,000 | 0 | 0 | 0 | 0 | 1,600 |
| 5 | 0.00 | 0.0 | 1.3 | 15.8 | 35,430 | 36,411 | 311 | 2,737 | 39,148 | 0 | 0 | 72,072 | 2,009 | 800 | 33,000 | 0 | 0 | 0 | 0 | 1,600 |
| 6 | 0.00 | 0.0 | 1.2 | 11.6 | 35,740 | 37,865 | 434 | 2,731 | 40,596 | 0 | 0 | 12,023 | 1,997 | 800 | 28,000 | 0 | 0 | 0 | 0 | 1,600 |
| 7 | 0.00 | 0.0 | 0.0 | NR | 34,305 | 37,027 | 383 | 1,655 | 38,682 | NR | 0 | 0 | 0 | 0 | 800 | 0 | 0 | 0 | 0 | 0 |
| 8 | 0.00 | 0.0 | 2.1 | 11.0 | 34,305 | 37,027 | 383 | 1,655 | 38,682 | 0 | 0 | 48,068 | 4,012 | 800 | 88,000 | 0 | 0 | 0 | 0 | 3,200 |
| 9 | 0.00 | 0.0 | 1.9 | 17.2 | 41,560 | 33,857 | 446 | 7,232 | 41,089 | 0 | 0 | 54,084 | 4,015 | 800 | 72,000 | 0 | 0 | 0 | 0 | 3,200 |
| 10 | 0.00 | 0.0 | 1.8 | 21.9 | 45,390 | 38,978 | 420 | 2,717 | 41,695 | 0 | 0 | 60,610 | 4,030 | 800 | 64,000 | 0 | 0 | 0 | 0 | 3,200 |
| 11 | 0.00 | 0.0 | 1.5 | 18.9 | 36,080 | 32,119 | 424 | 2,380 | 34,499 | 0 | 0 | 60,071 | 2,978 | 800 | 44,000 | 0 | 0 | 0 | 0 | 2,400 |
| 12 | 0.00 | 0.0 | 1.2 | 19.1 | 41,460 | 33,066 | 324 | 2,420 | 35,486 | 0 | 0 | 24,023 | 4,029 | 800 | 28,000 | 0 | 0 | 0 | 0 | 3,200 |
| 13 | 0.00 | 0.0 | 1.5 | 22.5 | 42,210 | 35,090 | 324 | 2,371 | 37,461 | 0 | 0 | 6,005 | 4,023 | 800 | 44,000 | 0 | 0 | 0 | 0 | 0 |
| 14 | 0.00 | 0.0 | 0.0 | NR | 41,200 | 33,918 | 324 | 1,241 | 35,159 | NR | 0 | 0 | 0 | 0 | 800 | 0 | 0 | 0 | 0 | 0 |
| 15 | 0.30 | 0.0 | 2.0 | 23.1 | 41,200 | 33,918 | 324 | 1,241 | 35,159 | 0 | 0 | 54,068 | 3,015 | 800 | 80,000 | 0 | 0 | 0 | 0 | 2,400 |
| 16 | 2.27 | 0.0 | 1.9 | 22.9 | 49,770 | 41,736 | 736 | 2,991 | 44,727 | 0 | 0 | 72,054 | 0 | 800 | 72,000 | 0 | 0 | 0 | 0 | 0 |
| 17 | 0.01 | 0.0 | 2.1 | NR | 45,420 | 38,841 | 755 | 2,959 | 41,800 | 0 | 0 | 30,011 | 3,024 | 800 | 88,000 | 0 | 0 | 0 | 0 | 2,400 |
| 18 | 0.00 | 0.0 | 2.6 | NR | 54,040 | 40,454 | 1,024 | 11,669 | 92,123 | 0 | 0 | 54,336 | 3,012 | 800 | 133,000 | 0 | 0 | 0 | 0 | 1,600 |
| 19 | 0.00 | 0.0 | 2.4 | 9.3 | 28,430 | 41,259 | 1,272 | 5,835 | 47,094 | 0 | 0 | 60,034 | 2,014 | 800 | 115,000 | 0 | 0 | 0 | 0 | 3,600 |
| 20 | 0.00 | 0.0 | 2.0 | 19.6 | 33,705 | 33,080 | 1,261 | 5,883 | 38,963 | 0 | 0 | 54,037 | 4,526 | 800 | 80,000 | 0 | 0 | 0 | 0 | 0 |
| 21 | 0.00 | 0.0 | 0.0 | NR | 44,515 | 36,456 | 1,413 | 6,724 | 43,179 | NR | 0 | 0 | 0 | 0 | 800 | 0 | 0 | 0 | 0 | 3,600 |
| 22 | 0.00 | 0.0 | 2.5 | 18.7 | 44,515 | 36,456 | 1,413 | 6,724 | 43,179 | 0 | 0 | 36,021 | 4,508 | 800 | 124,000 | 0 | 0 | 0 | 0 | 6,000 |
| 23 | 0.00 | 0.0 | 2.5 | 19.5 | 39,085 | 33,956 | 1,201 | 5,510 | 39,466 | 0 | 0 | 60,037 | 7,525 | 800 | 124,000 | 0 | 0 | 0 | 0 | 4,400 |
| 24 | 0.00 | 0.0 | 2.1 | 22.5 | 41,000 | 31,820 | 1,198 | 4,817 | 36,637 | 0 | 0 | 42,017 | 5,523 | 800 | 88,000 | 0 | 0 | 0 | 0 | 0 |
| 25 | 0.00 | 0.0 | 1.8 | 23.3 | 44,890 | 29,786 | 1,020 | 1,134 | 30,920 | 48,000 | 0 | 42,156 | 0 | 800 | 64,000 | 0 | 0 | 0 | 0 | 3,200 |
| 26 | 0.00 | 0.0 | 1.3 | 17.8 | 44,395 | 33,659 | 635 | 6,990 | 40,649 | 91,000 | 0 | 30,903 | 4,018 | 800 | 33,000 | 0 | 0 | 0 | 0 | 0 |
| 27 | 0.00 | 0.0 | 0.0 | 21.9 | 48,430 | 36,452 | 555 | 2,694 | 39,146 | 127,000 | 0 | 0 | 0 | 0 | 800 | 0 | 0 | 0 | 0 | 0 |
| 28 | 0.00 | 0.0 | 0.0 | NR | 45,865 | 37,579 | 371 | 2,590 | 40,169 | NR | 0 | 0 | 0 | 0 | 800 | 0 | 0 | 0 | 0 | 1,700 |
| 29 | 0.00 | 0.0 | 0.0 | 17.8 | 45,865 | 37,579 | 371 | 2,590 | 40,169 | 216,000 | 0 | 0 | 2,074 | 800 | 0 | 0 | 0 | 0 | 0 | 0 |
| 30 | 0.00 | 0.0 | 0.0 | 18.0 | 39,365 | 38,087 | 362 | 2,670 | 40,757 | 245,000 | 0 | 18,043 | 0 | 800 | 0 | 0 | 0 | 0 | 0 | 2,400 |
| 31 | 0.00 | 0.0 | 0.0 | 18.6 | 40,060 | 40,139 | 357 | 2,640 | 42,779 | 238,000 | 0 | 30,036 | 3,021 | 800 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | 2.58 | | | | 1,242,022 | 1,151,878 | 19,320 | 117,482 | 1,269,360 | | 0 | 1,053,126 | 75,397 | | 1,623,000 | | 0 | | | 60,100 |
| Daily Average | | 0.0 | 1.4 | 17.4 | 40,065 | 37,157 | 623 | 3,790 | 40,947 | 35,700 | | | 2,400 | | | | | | | 1,940 |
| Mo. Average | | | | | | | | | | | | | | | | | | | | |

F:\project\Hillsbor\09200020.24\LeachateBalance\2004\02-04.xls (Revised by scv 4/13/04)

Notes:

1. NR = No Records, NA = Not Available.
2. Values in bold are estimated; values in italic are substitute for missing data and are based on averaged values.
3. Daily average is calculated by dividing the total by the actual days measured in the month.
4. Monthly average calculated by dividing the total by the number of days of the month.
5. Column II, Trace is less than 0.01 inches and is not included in total.
6. Columns III and IV, field measured at staff gauges.

7. Column V, PPS-B sensor reading plus 9 inches.
8. Columns VIII & IX, Section 7 leak detection pumped into Section 7 leachate sump riser.
9. Column XI, calculated from depth in 575,000 gal. leachate tank.
10. Columns VI, VII, VIII, IX, XII, XIII, XIV, XVIII, and XIX, quantities from flow meters.
11. Column XXI includes 80% of the daily values from Columns XIV, XVIII, and XIX plus 5% of the daily values from column XVII.

TABLE 2. FIELD DATA ENTRY FORM
MARCH 2004
SOUTHEAST COUNTY LANDFILL, HILLSBOROUGH COUNTY, FLORIDA

| I | II | III | IV | V | VI | VII | VIII | IX | X | XI | XII | XIII | XIV | XV | XVI | XVI | XVIII | XIX |
|-----|--------------------------|----------------------------------|-----------------------------------|-------------------------------|-------------------------------------|--------------------------------|----------------------|------------------|---|-------------------|-----------------------------|-----------------------------|---|--|----------------------------------|----------------------|------------------|---|
| Day | Reading PS-B (in.) | Section 7 Leak Det. (gal.) | Section 7 Flow Meter (gal.) | Flow Meter TPS-6 (gal.) | Flow Meter Pump Sta. A (gal.) | Depth in 575K Tank (ft.) | Leachate Hauled | | Leachate Dust Control (Sprayed) (gal.) | Rainfall (in.) | Depth in Pond A (ft.) | Depth in Pond B (ft.) | Effluent Sprayed (Pond B) (gal.) | Leachate Treated at LTRF (gal.) | Effluent Irrigation (gal.) | Effluent Hauled | | Effluent Dust Control (Sprayed) (gal.) |
| | | | | | | | Contractor (gal.) | County (gal.) | | | | | | | | Contractor (gal.) | County (gal.) | |
| 1 | 0.5 | 65,278 | 414,535 | 75,430,165 | 3,527,050 | 0.00 | 0 | 0 | 0 | 0.00 | 0.0 | 1.5 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2 | 1.3 | 65,604 | 417,311 | 75,461,120 | 3,561,194 | 0.00 | 0 | 18,122 | 2,015 | 0.00 | 0.0 | 1.9 | 0 | 0 | 0 | 0 | 0 | 0 |
| 3 | 2.4 | 65,944 | 422,384 | 75,493,935 | 3,595,502 | 0.00 | 78,171 | 18,111 | 2,015 | 0.00 | 0.0 | 1.9 | 0 | 0 | 0 | 0 | 0 | 0 |
| 4 | 2.6 | 66,294 | 425,190 | 75,525,370 | 3,630,200 | 0.00 | 18,013 | 0 | 2,014 | 0.00 | 0.0 | 1.3 | 0 | 0 | 0 | 0 | 0 | 0 |
| 5 | 6.8 | 66,605 | 427,927 | 75,560,800 | 3,666,611 | 0.00 | 48,016 | 24,056 | 2,009 | 0.00 | 0.0 | 1.3 | 0 | 0 | 0 | 0 | 0 | 0 |
| 6 | 2.6 | 67,039 | 430,658 | 75,596,540 | 3,704,476 | 0.00 | 0 | 12,023 | 1,997 | 0.00 | 0.0 | 1.2 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7 | NR | 67,422 | 432,313 | 75,630,845 | 3,741,503 | NR | 0 | 0 | 0 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 8 | 2.0 | 67,805 | 433,968 | 75,665,150 | 3,778,530 | 0.00 | 30,013 | 18,055 | 4,012 | 0.00 | 0.0 | 2.1 | 0 | 0 | 0 | 0 | 0 | 0 |
| 9 | 8.2 | 68,251 | 441,200 | 75,706,710 | 3,812,387 | 0.00 | 30,021 | 24,063 | 4,015 | 0.00 | 0.0 | 1.9 | 0 | 0 | 0 | 0 | 0 | 0 |
| 10 | 12.9 | 68,671 | 443,917 | 75,752,100 | 3,851,365 | 0.00 | 30,529 | 30,081 | 4,030 | 0.00 | 0.0 | 1.8 | 0 | 0 | 0 | 0 | 0 | 0 |
| 11 | 9.9 | 69,095 | 446,297 | 75,788,180 | 3,883,484 | 0.00 | 30,014 | 30,057 | 2,978 | 0.00 | 0.0 | 1.5 | 0 | 0 | 0 | 0 | 0 | 0 |
| 12 | 10.1 | 69,095 | 448,717 | 75,829,640 | 3,916,550 | 0.00 | 0 | 24,023 | 4,029 | 0.00 | 0.0 | 1.2 | 0 | 0 | 0 | 0 | 0 | 0 |
| 13 | 13.5 | 69,095 | 451,088 | 75,871,850 | 3,951,640 | 0.00 | 0 | 6,005 | 4,023 | 0.00 | 0.0 | 1.5 | 0 | 0 | 0 | 0 | 0 | 0 |
| 14 | NR | NR | 452,329 | 75,913,050 | 3,985,558 | NR | 0 | 0 | 0 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 15 | 14.1 | 70,393 | 453,569 | 75,954,250 | 4,019,476 | 0.00 | 24,051 | 30,017 | 3,015 | 0.30 | 0.0 | 2.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 16 | 13.9 | 71,129 | 456,560 | 76,004,020 | 4,061,212 | 0.00 | 42,019 | 30,035 | 0 | 2.27 | 0.0 | 1.9 | 0 | 0 | 0 | 0 | 0 | 0 |
| 17 | NR | 71,884 | 459,519 | 76,049,440 | 4,100,053 | 0.00 | 30,011 | 0 | 3,024 | 0.01 | 0.0 | 2.1 | 0 | 0 | 0 | 0 | 0 | 0 |
| 18 | NR | 72,908 | 471,188 | 76,103,480 | 4,180,507 | 0.00 | 30,283 | 24,053 | 3,012 | 0.00 | 0.0 | 2.6 | 0 | 0 | 0 | 0 | 0 | 0 |
| 19 | 0.3 | 74,180 | 477,023 | 76,131,910 | 4,221,766 | 0.00 | 30,011 | 30,023 | 2,014 | 0.00 | 0.0 | 2.4 | 0 | 0 | 0 | 0 | 0 | 0 |
| 20 | 10.6 | 75,441 | 482,906 | 76,165,615 | 4,254,846 | 0.00 | 30,014 | 24,023 | 4,526 | 0.00 | 0.0 | 2.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 21 | NR | 76,855 | 489,630 | 76,210,130 | 4,291,302 | NR | 0 | 0 | 0 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 22 | 9.7 | 78,268 | 496,353 | 76,254,645 | 4,327,757 | 0.00 | 30,014 | 6,007 | 4,508 | 0.00 | 0.0 | 2.5 | 0 | 0 | 0 | 0 | 0 | 0 |
| 23 | 10.5 | 79,469 | 501,863 | 76,293,730 | 4,361,713 | 0.00 | 30,013 | 30,024 | 7,525 | 0.00 | 0.0 | 2.5 | 0 | 0 | 0 | 0 | 0 | 0 |
| 24 | 13.5 | 80,667 | 506,680 | 76,334,730 | 4,393,533 | 0.00 | 30,007 | 12,010 | 5,523 | 0.00 | 0.0 | 2.1 | 0 | 0 | 0 | 0 | 0 | 0 |
| 25 | 14.3 | 81,687 | 507,814 | 76,379,620 | 4,423,319 | 1.67 | 30,133 | 12,023 | 0 | 0.00 | 0.0 | 1.8 | 0 | 0 | 0 | 0 | 0 | 0 |
| 26 | 8.8 | 82,322 | 514,804 | 76,424,015 | 4,456,978 | 3.17 | 18,910 | 11,993 | 4,018 | 0.00 | 0.0 | 1.3 | 0 | 0 | 0 | 0 | 0 | 0 |
| 27 | 12.9 | 82,877 | 517,498 | 76,472,445 | 4,493,430 | 4.42 | 0 | 0 | 0 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 28 | NR | 83,248 | 520,088 | 76,518,310 | 4,531,009 | NR | 0 | 0 | 0 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 29 | 8.8 | 83,618 | 522,678 | 76,564,175 | 4,568,588 | 7.50 | 0 | 0 | 2,074 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 30 | 9.0 | 83,980 | 525,348 | 76,603,540 | 4,606,675 | 8.50 | 18,043 | 0 | 0 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 31 | 9.6 | 84,337 | 527,988 | 76,643,600 | 4,646,814 | 8.25 | 18,007 | 12,029 | 3,021 | 0.00 | 0.0 | 0.0 | 0 | 0 | 0 | 0 | 0 | 0 |

F:\project\hillsbor\09200020.24\LeachateBalance\2004\02-04.xls (Revised by scv 4/13/04)

Notes:

- NR = No Records, NA = Not Available.
- Values in bold are estimated; values in italic are substitute for missing data and are based on averaged values
- Column IV includes quantities from leak detection system.

- Column XI, trace is less than 0.01 inches.
- Columns III, IV, V, VI, VIII, IX, X, XIV, XV, XVI, XVII and XVIII are quantities from flow meters.
- Columns XII and XIII measured from staff gages in each pond.

| Type of Cover | Phases I-VI acres | Section 7 acres |
|---------------|----------------------|--------------------|
| Open | 7 | 0 |
| Intermediate | 132.4 | 6 |
| Final | 23 | 0 |
| Not Opened | 0 | 6.5 |

**TABLE 3. 2004 MONTHLY LEACHATE BALANCE SUMMARY
SOUTHEAST COUNTY LANDFILL
HILLSBOROUGH COUNTY, FLORIDA**

| Month | Rainfall (in.) | Leachate Arriving at LTRF | | | Leachate Leaving LTRF | | | Effluent Disposal | | | Inflow / Outflow For LTRF | | |
|-----------|-------------------|--|--|--|---|---|--|---------------------------------------|---|----------------------------------|-----------------------------------|--------------------------------------|--------------------------------|
| | | Leachate Hauled to LTRF from HHLF/TRLF (gal.) | Leachate from Section 7 Pumped to LTRF (gal.) | Leachate from Phases I-VI Pumped to LTRF (gal.) | Total Leachate Hauled from LTRF (gal.) | Leachate Dust Control (Sprayed) (gal.) | Leachate Treated at LTRF (gal.) | Total Effluent Hauled (gal.) | Effluent Dust Control (Sprayed) (gal.) | Effluent Irrigation (gal.) | Total Inflow To LTRF (gal.) | Total Outflow From LTRF (gal.) | Balance ³ (gal.) |
| January | 4.1 | 0 | 255,259 | 1,188,837 | 1,413,342 | 123,926 | 0 | 0 | 0 | 0 | 1,444,096 | 1,537,268 | -93,172 |
| February | 3.09 | 0 | 244,951 | 1,052,923 | 1,596,738 | 27,350 | 0 | 0 | 0 | 0 | 1,297,874 | 1,624,088 | -326,214 |
| March | 2.58 | 0 | 117,482 | 1,151,878 | 1,053,126 | 75,397 | 0 | 0 | 0 | 0 | 1,269,360 | 1,128,523 | 140,837 |
| April | | | | | | | | | | | | | |
| May | | | | | | | | | | | | | |
| June | | | | | | | | | | | | | |
| July | | | | | | | | | | | | | |
| August | | | | | | | | | | | | | |
| September | | | | | | | | | | | | | |
| October | | | | | | | | | | | | | |
| November | | | | | | | | | | | | | |
| December | | | | | | | | | | | | | |
| YTD Total | 9.77 | 0 | 617,692 | 3,393,638 | 4,063,206 | 226,673 | 0 | 0 | 0 | 0 | 4,011,330 | 4,289,879 | -278,549 |

F:\project\Hillsborough\092000\020.24\Leachate Balance\2004\2004summary.xls (Revised by sev. 3/08/04)

Note:

1. If the bypass at the effluent pond is ever used to pump effluent back to the LTRF, this table must be modified.
2. Leachate from the Hillsborough Heights and Taylor Road landfills is being hauled to the Faulkenburg Road Wastewater Treatment Facility.
3. Balance represents total inflow to LTRF minus total outflow from LTRF.




Figure 1. Leachate Levels in Pump Station B and Rainfall for March 2004.

**TABLE 1. LEACHATE HAULING SUMMARY
SOUTHEAST COUNTY LANDFILL
YEAR-2004**

| Date | Leachate Hauled | | Effluent Hauled | |
|-----------|----------------------|------------------|----------------------|------------------|
| | Contractor (gal.) | County (gal.) | Contractor (gal.) | County (gal.) |
| January | 665,717 | 747,625 | 0 | 0 |
| February | 497,284 | 1,099,454 | 0 | 0 |
| March | 626,293 | 426,833 | 0 | 0 |
| April | | | | |
| May | | | | |
| June | | | | |
| July | | | | |
| August | | | | |
| September | | | | |
| October | | | | |
| November | | | | |
| December | | | | |
| Total | 1,789,294 | 2,273,912 | 0 | 0 |

f:\project\Hillsborough\09200020.24\LeachateBalance\2004\hauling2004.xls


APPENDIX G-3
CAPACITY EXPANSION SECTION 7
LEAK DETECTION SYSTEM

CF

SCS ENGINEERS

March 26, 2004
File No. 09200020.14

Mr. Kim Ford, P.E.
Florida Department of Environmental Protection
3804 Coconut Palm Drive
Tampa, Florida 33619



Subject: Capacity Expansion Section 7, Leak Detection System Update
Southeast County Landfill, Permit No.: 35435-007-SO

Dear Mr. Ford:

On behalf of the Hillsborough County Solid Waste Management Department (SWMD), SCS Engineers (SCS) is submitting the following leak detection system (LDS) report in accordance to Section L.8.a of the Operations Plan for Section 7 of the Capacity Expansion at the Southeast County Landfill (Section 7). As shown on Table 1, the LDS rates for Section 7 exceeded 1,250 gallons per day (gpd). As you are aware, the eastern cell is isolated by a separation berm from the active face so that stormwater in the eastern cell can be discharged to the stormwater Basin C. The increase in the LDS rate was due to excessive stormwater storage in the eastern cell of Section 7. Between March 15 and 16 the facility received a rainfall event of 2.6 inches. As a result, there was approximately 3.7 feet of standing water in the southern portion of the eastern cell, thereby increasing the head over the liner to a level that is above normal operating conditions.

As a response and to minimize future occurrence, the SWMD has taken the following measures:

- On March 23, 200⁴, the SWMD installed a larger pump to remove the stored stormwater in the eastern cell (400 gpm capacity). It is expected that the stormwater storage will be removed by end of day on March 26, 200⁴.
- The initial waste placement in Lifts 1A-1B has been completed to an elevation such that stormwater runoff can be accomplished. On April 1, 2004 the SWMD will begin placement of waste into the eastern cell of Section 7. The SWMD will complete the initial lift over the eastern cell (Lifts 1C-1D) thereby providing sufficient slopes to promote stormwater runoff. The SWMD anticipates completing Lifts 1C-1D by the end of May 2004, prior to the beginning of the rainy season.

Attached find the revised replacement pages L-6 and L-7 for the Operations Plan. In addition, attached find the corresponding revised replacement drawings 3, 4, and 6 of the Section 7 Operating Sequence Drawings by SCS. Only the order of filling was revised and no other changes or actions are proposed at this time. Please note that Section 7 began its initial waste placement in January 2004, and as such, normal operating conditions have not yet been achieved. However, the SWMD will continue monitoring the LDS and will keep the FDEP and the Environmental Protection Commission informed.




Mr. Kim Ford, P.E.


March 26, 2004

Page 2

Please do not hesitate to call if you have any questions or need additional information.

Very truly yours,


Larry E. Ruiz, Assoc. AIA
Project Manager


Raymond J. Dever, P.E., DEE
Vice President
SCS ENGINEERS

cc: Patricia Berry, SWMD
Ron Cope, EPC

LER/RJD:lr

TABLE 1. LEAK DETECTION READINGS

| Date | Gallons | Rainfall |
|-------------|----------------|-----------------|
| 3/1/04 | 527 | 0 |
| 3/2/04 | 326 | 0 |
| 3/3/04 | 340 | 0 |
| 3/4/04 | 350 | 0 |
| 3/5/04 | 311 | 0 |
| 3/6/04 | 434 | 0 |
| 3/7/04 | 383(avg.) | 0 |
| 3/8/04 | 383(avg.) | 0 |
| 3/9/04 | 446 | 0 |
| 3/10/04 | 420 | 0 |
| 3/11/04 | 424 | Trace |
| 3/12/04 | 324(avg.) | 0 |
| 3/13/04 | 324(avg.) | 0 |
| 3/14/04 | 324(avg.) | 0 |
| 3/15/04 | 324(avg.) | 0.3 |
| 3/16/04 | 736 | 2.3 |
| 3/17/04 | 755 | Trace |
| 3/18/04 | 1,024 | 0 |
| 3/19/04 | 1,272 | 0 |
| 3/20/04 | 1,261 | 0 |
| 3/21/04 | 1413 (avg.) | 0 |
| 3/22/04 | 1413 (avg.) | 0 |
| 3/23/04 | 1,201 | 0 |
| 3/24/04 | 1,198 | 0 |
| 3/25/04 | 1,020 | 0 |
| 3/26/04 | 635 | 0 |

APPENDIX H

TABLE 1. FILLING SEQUENCE AND PROJECTED DISPOSAL RATE

TABLE 1. SOUTHEAST LANDFILL FILLING SEQUENCE

| Phase | Estimated Volume (CY) | Net(1,2) Capacity (TON) | Approx. Start Date | Approx. Completion Date | Years From Prev. Filling |
|-------------------------|-----------------------|-------------------------|--------------------|-------------------------|--------------------------|
| Phase I | 1,111,679 | 716,175 (4) | Nov-84 | Nov-85 | N/A |
| Phase II | 1,244,716 | 854,502 (4) | Dec-85 | Apr-87 | N/A |
| Phase III - Lift 1 | 1,335,499 | 1,259,590 (4) | May-87 | Jun-90 | N/A |
| Phase IV - Interim | 271,449 | 140,415 (4) | Jul-90 | Nov-90 | N/A |
| Phase III - Lift 2-3 | 878,657 | 900,214 (4) | Dec-90 | Jun-94 | N/A |
| Phase IV - Lift 4 | 202,000 | 263,740 (4) | Jun-94 | May-95 | N/A |
| Phase I - Lift 5 | 714,000 | 756,115 (4) | May-95 | Aug-97 | 10.4 |
| Phase II - Lift 6 | 763,000 | 616,085 (4) | Aug-97 | Apr-99 | 11.6 |
| Phase V to VI - Lift 7 | 2,431,000 | 1,931,130 (4) | Apr-99 | Mar-2003 | 6.6 |
| Phase I - Lift 8 | 954,000 | 513,818 (4) | Mar-2003 | Aug-2004 | 7.9 |
| Phase II - Lift 9 | 694,000 | 384,825 (4) | Aug-2004 | Aug-2005 | 7.0 |
| Phase III - Lift 10 | 837,000 | 585,900 | Aug-2005 | Mar-2007 | 14.5 |
| Phase IV - Lift 11 | 337,000 | 235,900 | Mar-2007 | Dec-2007 | 12.7 |
| Phase V to VI - Lift 12 | 1,313,000 | 919,100 | Dec-2007 | Oct-2010 | 8.6 |
| Phase I - Lift 13 | 672,000 | 470,400 | Oct-2010 | Feb-2012 | 7.4 |
| Phase II - Lift 14 | 543,000 | 380,100 | Feb-2012 | Apr-2013 | 7.4 |
| Phase III - Lift 15 | 567,000 | 396,900 | Apr-2013 | May-2014 | 7.5 |
| Phase IV - Lift 16 | 162,000 | 113,400 | May-2014 | Sep-2014 | 7.0 |
| Phase V to VI - Lift 17 | 1,172,000 | 820,400 | Sep-2014 | Jan-2017 | 6.6 |
| Phase I - lift 18 | 479,000 | 335,300 | Jan-2017 | Dec-2017 | 6.1 |
| Phase II - Lift 19 | 409,000 | 286,300 | Dec-2017 | Sep-2018 | 5.6 |
| Phase III - Lift 20 | 296,000 | 207,200 | Sep-2018 | Apr-2019 | 5.3 |
| Phase IV - Lift 21 | 177,000 | 123,900 | Apr-2019 | Aug-2019 | 4.7 |
| Phase V to VI - Lift 22 | 1,159,000 | 811,300 | Aug-2019 | Sep-2021 | 4.7 |
| Phase V to VI - Lift 23 | 1,340,000 | 938,000 | Sep-2021 | Jan-2024 | 2.0 |
| Total Space (CY) | 20,063,000 | | | | |
| Total Years | 39 | | | | |

southeast\calcs\self-50.xls (Rev. by LER 9/29/05)

NOTES:

1. Assumed cover factor 0%
2. Assumed waste density 1,400
3. Projected disposal rates are based on 0.55 tons per person waste generation.
4. Actual tonnage provided by Hillsborough County.
5. Lift 7 waiting period is a minimum of 5 years from pre-loading condition (September 1992)
6. Estimated diversion date Sep-2014

PROJECTED DISPOSAL RATE
DIVERSION TO EXPANSION

| Year | Projected (3) Disposal Rate (TON) | Percent Diversion | Waste To SCLF (TON) | Waste To Expansion (TON) |
|------|-----------------------------------|-------------------|---------------------|--------------------------|
| 1994 | 278,642 | 0% | 278,642 | 0 |
| 1995 | 293,738 | 0% | 293,738 | 0 |
| 1996 | 319,446 | 0% | 319,446 | 0 |
| 1997 | 358,006 | 0% | 358,006 | 0 |
| 1998 | 393,752 | 0% | 393,752 | 0 |
| 1999 | 464,245 | 0% | 464,245 | 0 |
| 2000 | 508,096 | 0% | 508,096 | 0 |
| 2001 | 523,020 | 0% | 523,020 | 0 |
| 2002 | 451,802 | 0% | 451,802 | 0 |
| 2003 | 490,968 | 0% | 490,968 | 0 |
| 2004 | 545,661 | 50% | 272,831 | 272,831 |
| 2005 | 611,474 | 17% | 507,523 | 103,950 |
| 2006 | 625,983 | 50% | 312,991 | 312,991 |
| 2007 | 639,051 | 50% | 319,525 | 319,525 |
| 2008 | 650,557 | 50% | 325,278 | 325,278 |
| 2009 | 660,286 | 50% | 330,143 | 330,143 |
| 2010 | 669,196 | 50% | 334,598 | 334,598 |
| 2011 | 677,534 | 50% | 338,767 | 338,767 |
| 2012 | 685,872 | 50% | 342,936 | 342,936 |
| 2013 | 694,210 | 50% | 347,105 | 347,105 |
| 2014 | 702,548 | 50% | 351,274 | 351,274 |
| 2015 | 710,886 | 50% | 355,443 | 355,443 |
| 2016 | 721,651 | 50% | 360,826 | 360,826 |
| 2017 | 732,416 | 50% | 366,208 | 366,208 |
| 2018 | 743,181 | 50% | 371,591 | 371,591 |
| 2019 | 753,947 | 50% | 376,973 | 376,973 |
| 2020 | 764,712 | 50% | 382,356 | 382,356 |
| 2021 | 775,477 | 50% | 387,738 | 387,738 |
| 2022 | 786,242 | 50% | 393,121 | 393,121 |
| 2023 | 797,007 | 50% | 398,504 | 398,504 |
| 2024 | 807,772 | 50% | 403,886 | 403,886 |
| 2025 | 818,538 | 100% | 0 | 818,538 |
| 2026 | 829,303 | 100% | 0 | 829,303 |
| 2027 | 840,068 | 100% | 0 | 840,068 |
| 2028 | 850,833 | 100% | 0 | 850,833 |
| 2029 | 861,598 | 100% | 0 | 861,598 |
| 2030 | 872,363 | 100% | 0 | 872,363 |
| 2031 | 883,128 | 100% | 0 | 883,128 |
| 2032 | 893,894 | 100% | 0 | 893,894 |
| 2033 | 904,659 | 100% | 0 | 904,659 |
| 2034 | 915,424 | 100% | 0 | 915,424 |
| 2035 | 926,189 | 100% | 0 | 926,189 |