ENTERPRISE ROAD CLASS III RECYCLING AND DISPOSAL FACILITY MAJOR PERMIT MODIFICATION LANDFILL OPERATIONS PLAN

Prepared for:

ANGELO'S AGGREGATE MATERIALS, LTD 855 28th Street South St. Petersburg, Florida 33712

Prepared by:

LOCKLEAR & ASSOCIATES, INC. 4140 NW 37th Place, Suite a Gainesville, Florida 32606

Revised July 2016 (RAI 1 Response) Revised December 2016 (RAI 2 Response) Revised February 2017 (Supplemental Information)

> BAKER Pensormed Under the Supervision of TAGE 2: 5-27 Lisa b Baker P.E. Oc. Florida PE#74652

ENTERPRISE RECYCLING AND DISPOSAL FACILITY OPERATIONS PLAN TABLE OF CONTENTS

1.0	DESIGNATION OF RESPONSIBLE PERSON(S) 1
2.0	LANDFILL SITE IMPROVEMENTS 1
2.1	FACILITIES1
2.2	PRIMARY HAUL ROUTES
2.3	EFFECTIVE BARRIER
3.0	OPERATING HOURS
4.0	CONTINGENCY OPERATIONS
5.0	WASTE STREAM QUALITY CONTROL PLAN
5.1	VISUAL INSPECTION
5.2	DOCUMENTATION OF WASTE RECEIVED
5.3	CONTINGENCY FOR UNACCEPTABLE MATERIALS
5.4	ACCEPTABLE AND UNACCEPTABLE CLASS III LANDFILL WASTE MATERIALS 4
5.5	RANDOM LOAD INSPECTION
5.6	ASBESTOS WASTE DISPOSAL
5.7	INCIDENTAL RECYCLING OPERATIONS
5	.7.1 Reports
5.8	WOOD ACCEPTANCE AREA
5.9	CCA TREATED WOOD MANAGEMENT PLAN
6.0	WEIGHING OR MEASURING INCOMING WASTE
6.1	Fee Schedule
7.0	VEHICLE TRAFFIC CONTROL AND UNLOADING 10
8.0	METHOD OF CELL SEQUENCE AND LIFE EXPECTANCY 10
8.1	Cell Sequence
8.2	EROSION CONTROL 11
8.3	LIFE EXPECTANCY
9.0	WASTE COMPACTION AND APPLICATION OF COVER

10.0 OPERATION OF GAS, LEACHATE AND STORMWATER CONTROLS	
10.1 Gas Monitoring and Control	
10.1.1 Methane Gas Measurement	
10.1.2 Gas Contingency Plan	14
10.2 LEACHATE CONTROL	14
10.3 Stormwater Control	15
11.0 SIGNS	16
12.0 DUST ABATEMENT PLAN	16
13.0 DUST, LITTER, AND VECTOR CONTROL PLAN	16
14.0 FIRE PROTECTION AND FIRE FIGHTING FACILITIES	16
14.1 HOT LOADS AND SPILLS	17
15.0 LANDFILL PERSONNEL	17
15.1 TRAINING PLAN	
16.0 COMMUNICATIONS FACILITIES	
17.0 EQUIPMENT INVENTORY	19
17.1 Equipment Maintenance	
18.0 SAFETY DEVICES	
19.0 RECORDS, PERMITS AND REPORTS	
19.1 WATER QUALITY MONITORING	
19.2 LANDFILL OPERATING RECORDS	
20.0 EROSION CONTROL	
21.0 FINAL GRADE PLAN	
22.0 CLOSURE AND LONG TERM CARE	
23.0 CERTIFICATION	
24.0 HISTORY OF ENFORCEMENT ACTION	

ATTACHMENTS

- ATTACHMENT 1 FACILITY ENTRANCE SIGN
- ATTACHMENT 2 RANDOM LOAD INSPECTION FORM
- ATTACHMENT 3 FACILITY TRAINING LOG
- ATTACHMENT 4 GAS MONITORING SURVEY FORM
- ATTACHMENT 5 LIST OF APPROVED COURSES
- ATTACHMENT 6 TRAINING CERTIFICATES
- ATTACHMENT 7 SOURCE-SEPARATED ORGANICS PROCESSING FACILITY REGISTRATION

1.0 DESIGNATION OF RESPONSIBLE PERSON(S) AND REFERENCES

Mr. John Arnold, P.E. is designated by Angelo's Aggregate Materials, LTD. (Applicant) as the individual responsible for operation and maintenance of the Enterprise Road Class III Recycling and Disposal Facility (Facility) in accordance with Rule 62-701.500, F.A.C. All correspondence and inquiries concerning the Facility permits and operation should be addressed to him at:

Mr. John Arnold, P.E. Angelo's Aggregate Materials, LTD. 855 28th Street South St. Petersburg, Florida 33712 Telephone: (813) 477-1719

Updated plan sheets and figures are provided in Sections 4 and 3 respectively of the March 2016 permit modification application RAI 1 response dated July 2016.

2.0 LANDFILL SITE IMPROVEMENTS

The 160 acre landfill site is also permitted by Pasco County to be a Class I mine (Pasco County Petition #CU04-26, approved 9/23/2004). The following site improvements have been installed to continue operation of the Class III Landfill.

2.1 <u>Facilities</u>

An office trailer (gate house) is located onsite for the gate attendant. This trailer has hand washing and toilet facilities. Bottled potable water is used to provide drinking water for the trailer. Electric and telephone services are available to the trailer office. Site entrance improvements also include an all-weather entrance roadway, scales and perimeter road as shown on the Sheet C0.02 of the 2016 Plan Set provided in Section 4 of the March 2016 permit modification application RAI 1 response dated July 2016.

2.2 Primary Haul Routes

The primary haul routes used to reach the Facility are U.S. 301, S.R. 52, C.R. 35A, U.S. 98, and Clinton Avenue. These routes lead to Enterprise Road, which is used to access the facility.

Enterprise Road was improved by the Applicant to an all-weather, paved access roadway from C.R. 35A to Auton Road. Enterprise Road is a Pasco county owned roadway that is maintained by the county. The Facility has an all-weather, paved access roadway that will be maintained by the Applicant to provide adequate access at all times.

2.3 <u>Effective Barrier</u>

The existing Facility property previously had a five-foot high wire fence along the perimeter of the site. A 6-foot security fence has been constructed along the south and east boundaries. The security fence consists of a 6-foot high galvanized chain link fence, hereafter referred to as the "security fence." The five-foot wire fence still exists along the north and west property boundaries. The chain link fence has been installed in accordance with permit issuance in October, 2001. Three (3) foot square "NO TRESPASSING" signs with five-inch letters has been installed at no less than 500-feet spacing and at all corners to notice unauthorized access. The only point of access into the landfill site will be through the ticket gate at the entrance. This gate will be locked during closed hours.

An 8-foot high landscape berm has been constructed along the frontages of Enterprise and Auton roads as a visual and noise buffer.

3.0 OPERATING HOURS

The landfill will have the following operating hours:

Day	Hours of Operation
Monday through Friday	7:00 am to 6:00 pm
Saturday	7:00 am to 2:00 pm

Operational hours may be extended periodically to meet special requests of customers, but at no time will normal operating hours extend beyond 7:00 A.M. to 7:00 P.M. Monday through Saturday. Waste will not be accepted during non-daylight hours.

4.0 CONTINGENCY OPERATIONS

If a natural disaster occurs at the facility rendering it unusable, the waste accepted at the Facility would be rerouted to another permitted landfill. If a storm occurs within the surrounding community, storm debris waste will also be accepted at the facility, providing additional staff if required. In terms of equipment breakdown, there will be two operating pieces of equipment for all stages of landfill operation. Currently, Angelo's has on-site two compactors [Cat 826 (2)], two loaders (Cat 950, Cat 980), two dozers (Cat D5, Cat D8), four excavators [John Deere 450 (2), Komatsu PC1100, Komatsu PC300], and two articulated dump trucks (Volvo). If both should breakdown, replacements can be rented or substituted from onsite or offsite within 24 hours.

The site access roads will be constructed to allow passage of vehicles under all expected weather conditions. See Appendix 3-A for the Contingency Plan.

5.0 WASTE STREAM QUALITY CONTROL PLAN

5.1 <u>Visual Inspection</u>

An estimated 550 tons of Class III waste material is currently received at the facility daily. Materials brought onto the Enterprise Road Class III RDF site will be inspected three times. The first inspection takes place at the site entrance. The site will only accept Class III debris (which includes construction and demolition debris by definition); therefore, any vehicles hauling unacceptable waste can be turned away by the attendant at the ticket gate. The gate attendant will question all waste carriers as to the character and origination of their wastes. A mirror is installed overhead and angled to allow gate inspection of all loads after they are untarped. A video camera has been installed over the scale location that allows the gate attendant to visually screen all carrier loads prior to disposal, mainly to identify fire or smoking loads. For loads that are not accepted, a Rejected Load Form will be completed.

The second inspection is a visual inspection that will occur at the working face by a certified, trained spotter. The spotter stationed at the working face will be responsible for spotting trucks bringing in disposal loads. The spotter will show the drivers where to unload, and will also inspect the trucks to make sure unacceptable materials are not unloaded. The spotter will have the authority to ensure that unacceptable materials are reloaded on the truck the material was brought in on.

The third inspection will occur as the waste is spread by the equipment operator. Any unacceptable wastes observed will be placed in the appropriate container located at the working face. The equipment operator may also serve as the spotter and will perform both visual inspections - as the waste is unloaded and as the waste is spread.

The facility will deploy and use spotters based on the volume of waste disposed at the working face. No more than two loads will be allowed to dump simultaneously per spotter at the working face.

5.2 Documentation of Waste Received

Documentation includes recording the name of the company disposing of the waste, driver's signature/information, all vehicle identification numbers, quantity of waste (tons), and type of waste (to meet FDEP and Pasco County's requirements). All vehicles entering the landfill will be weighed. The type of material and location from which the waste was generated will be recorded. This provides a record for tracing ownership of individual loads. See Landfill Operating Records, Section 19.2 for more details.

5.3 <u>Contingency for Unacceptable Materials</u>

If unacceptable waste materials are delivered to the landfill, the truck will be refused entry after inspection at the gate. If the unacceptable waste materials are observed by a spotter while

unloading, they will be reloaded onto the delivery vehicle. Should the vehicle leave before the unacceptable waste has been discovered, Enterprise Road Class III RDF personnel will place the unacceptable material into an appropriate container located at the working face. A maximum of 20 cubic yards of covered dumpster storage for Class I waste will be provided near the active face of the landfill, as shown on Drawing C0.03 of the 2016 Plan Set provided in Section 4 of the March 2016 permit modification application RAI 1 response dated July 2016. These containers are transported by Central Carting Disposal (or other qualified vendor) to a disposal facility permitted to accept Class I material. The covered storage containers will control vectors and odors and Class I waste will be removed within 30 days of discovery. If the storage containers cannot be secured to control vectors and odors, the putrescible waste will be stored no longer than 48-hours.

Unacceptable nonputrescible, non-hazardous wastes, such as batteries, paint, chemicals or similar items that are inadvertently accepted will be removed when observed and stored in a roll-off container or pile at the working face and removed daily to a lockable storage unit. A maximum of 40 cubic yards of stored unacceptable, nonputrescible, non-hazardous wastes may be provided near the active face of the landfill, as shown on Drawing C0.03 of the 2016 Plan Set provided in Section 4 of the March 2016 permit modification application RAI 1 response dated July 2016. These materials will be removed from the site at least every 30 days (sooner if required) by City Environmental (or other qualified vendor) and taken to their facility for processing and proper disposal. This plan should meet the inspection needs for the site to prevent disposal of unacceptable wastes.

If suspect regulated hazardous wastes are identified by operators or spotters by random load inspection or discovered deposited at the landfill, the FDEP will be notified promptly, as well as the hauler and generator of the wastes, if known. The area where the hazardous wastes are stored will immediately be secured from public access. If the generator or hauler cannot be identified, Enterprise Road Class III RDF will assume the cleanup, transportation and disposal of the waste at a permitted hazardous waste management facility.

5.4 Acceptable and Unacceptable Class III Landfill Waste Materials

The Enterprise Road Class III RDF will accept only those solid wastes as defined in Rule 62-701.200 (14), F.A.C. as Class III wastes, except as allowed otherwise by permit.

Acceptable Class III waste materials include the following:

- Land clearing debris
- Demolition debris
- Glass
- Carpet
- Cardboard
- Asbestos

- Construction debris
- Non-Treated Wood Pallets
- Unpainted, painted and untreated wood scraps from manufacturing
- Waste Tires (Processed)*
- Paper
- Furniture other than appliances

• Plastic

- Yard trash
- Automobiles and parts without visible contamination from petroleum products or other chemicals
- * Processed waste tires are acceptable for disposal in the Class III Landfill provided that they have been cut into sufficiently small parts. The processed waste tire parts may be disposed of or used as initial cover at a permitted landfill. For use as initial cover, a sufficiently small part means that 70 percent of the waste tire material is cut into pieces of 4 square inches or less and 100 percent of the waste tire material is 32 square inches or less. For purposes of disposal, a sufficiently small part means that the tire has been cut into at least eight substantially equal pieces. Any processed tire which is disposed of in a landfill and which does not meet the size requirement of subsection (a) above must receive initial cover, as defined in subsection 62-701.200(53), F.A.C., once every week.

The following is a compilation of unacceptable Class III waste materials:

- Putrescible Household Waste
- Paint (liquid)
- Any toxic or hazardous Materials (i.e., batteries, solvents, oils, etc.)
- Contaminated soils
- Electronics

- Refrigerators, freezers, air conditioners (white goods)
- Biomedical waste
- Automobiles or parts that are contaminated with petroleum products or other chemicals.
- Septic tanks and pumping
- Whole waste tires (except at the waste tire processing facility)
- CCA Treated wood

The site has a visible sign at the site entrance on Enterprise Road as provided in Attachment 1. The sign identifies the accepted wastes, hours of operation, landfill classification, and site's 24-hour emergency contact and telephone number. Industrial or excavated waste will be considered for acceptance on a case by case basis, only with prior consent of the Department.

5.5 Random Load Inspection

In accordance with Rule 62-701.500(6)a., F.A.C., the owner or operator will implement a loadchecking program to detect and discourage attempts to dispose of unauthorized wastes at the landfill. The load checking program will consist of the following minimum requirements:

1. The landfill operator will examine at least three random loads of solid waste delivered to the landfill per week. The waste collection vehicle drivers selected by the inspector will be directed to discharge their loads at a designated location in the landfill. A detailed inspection of the discharged material will be made for any unauthorized wastes. The

landfill operator will assure the random inspections will be distributed between both loads originating from the transfer facility and other private waste haulers delivering waste to the landfill.

2. If unauthorized wastes are found, the facility will contact the generator, hauler, or other party responsible for shipping the waste to the landfill to determine the identity of the waste sources.

The following procedures will be followed when inspecting the load:

- A. The load will be "broken apart" by both the spotter and equipment operator to allow for a thorough inspection.
- B. The inspectors will be searching and removing de minimis amounts of unauthorized waste contained in the load.
- C. If the load contains more than de minimis amounts of unauthorized materials, they will immediately be reloaded onto the customer's vehicle for removal from the site. In the event that the transporter will not remove the unacceptable materials, the materials will be loaded into an appropriate container and removed from the site. The customer/generator will be contacted and notified of the site policies as well as charged for the off-site disposal services.
- D. In all cases, if more than minimal unacceptable wastes are found during the inspection, the customer will be notified to assure the prevention of future occurrences.

All inspection will be documented on the site's "Random Load Inspection Form," signed by the inspector, and kept in a current Log Book, see Attachment 2. Log books will be maintained at the landfill for at least 3 years. Inspections will be performed by trained site personnel.

5.6 <u>Asbestos Waste Disposal</u>

Asbestos-containing materials (ACM's) will be accepted for disposal in accordance with 40 CFR Part 61.154. Arrangements for disposal of ACM's between the Facility and the waste generator/hauler will be recorded in the operations record as to the quantity and date of shipment to the landfill. The loads are accepted at pre-arranged times during operational hours.

To ensure that all waste deposited at the Facility meets state and local requirements, all facility personnel will receive training from their supervisor on the identification of unacceptable materials, which is any waste other than properly labeled and bagged ACM. Unregulated, non-friable asbestos containing materials are not required to be bagged, but all other requirements are unchanged.

Each load of ACM arriving at the facility must be accompanied by a completed Waste Shipment Record (WSR) in accordance with 40 CFR 61.150. Each load will be inspected to insure that it is properly bagged, that bags are intact and properly sealed, and that the required warning labels and generator labels are affixed. Bags will not be opened prior to disposal.

ACM arriving at the Facility for disposal will be visually screened by facility personnel a minimum of two times. The first screening will be at the scales, controlling access to the Facility, where the truck drivers will be questioned as to the contents of the load and the shipping documents will be reviewed. The gate attendant will direct the drivers to the appropriate disposal area.

The second screening will be at the working face where a trained inspector/spotter will again question the driver and make a visual examination of the load prior to dumping and as it is dumped. This examination will insure the ACM is properly bagged, the bags are intact and properly sealed, and that the warning labels and generator labels are affixed.

Facility personnel will direct the waste hauler to the designated ACM disposal location in each cell, to be determined by the Operator. The ACM will be covered with 6-inches of soil at the end of any day that ACM is accepted. This designated ACM location will be recorded and updated by the annual topographic survey in accordance with 40 CFR 61.154. ACM disposal records will be maintained for the life of the landfill and disposal locations documented in the Closure Report.

5.7 Incidental Recycling Operations

The Class III landfill does have a separate, dedicated materials recycling area. However, if recyclable wastes are incidentally received, such as metals, concrete rubble, asphalt, and wood wastes, the facility will separate them in stockpiles or in roll-off containers. Concrete and asphalt will be periodically transported to an appropriate location for crushing. Yard and wood wastes may be chipped for use onsite or be placed in roll-off containers for shipment to a wood recycler. These materials will be removed from the site approximately every 6 months. However, if the storage capacity is exceeded, the materials will be removed sooner. Incidental recyclable materials that are identified at the disposal area will be placed in containers located near the working face, as follows and as shown on Drawing C0.03 of the 2016 Plan Set provided in Section 4 of the March 2016 permit modification application RAI 1 response dated July 2016.

ТҮРЕ	MAX. QTY	STORAGE
Ferrous Metal	500 CY	Roll-off or pile
Aluminum	300 CY	Roll-off or pile
Stainless Steel	300 CY	Roll-off or pile
Copper	25 CY	Trash pail, roll-off or pile
Asphalt	300 CY	Roll-off or pile
Concrete / Rubble	300 CY	Roll-off or pile
Recyclable electronics	e electronics 8 CY Covered dumpster	

Trucks identified at the entrance as carrying primarily recyclable products, (i.e., concrete, metal, wood, paper) will be refused entrance into the landfill.

5.7.1 Reports

A Recovered Materials report will be submitted by type of waste recovered and tonnage to the FDEP and Pasco County Solid Waste Department. These reports will also be compiled into an annual report to the FDEP.

5.8 <u>Wood Acceptance Area</u>

The facility is a registered Source-Separated Organics Processing Facility and in compliance with the requirements specified in Rule 62-709.320 and Rule 62-709.330. Initial inspection will be performed at the scalehouse by the attendant. Wood wastes are stockpiled until processing takes place every 180 days. Personnel trained to identify and remove any unacceptable wastes will be present during processing. Unacceptable wastes, if found, will be removed prior to wood processing.

5.9 CCA Treated Wood Management Plan

The following serves as the CCA-treated wood management plan required by 62-701.730(20), F.A.C. Employees will be trained in the proper management of CCA-treated wood. CCA-treated (chromate-copper arsenate) wood must be stored in the temporary storage container for waste destined to go to a lined facility. CCA-treated wood is not allowed to be disposed of in the Enterprise Class III Recycling and Disposal Facility.

The following is strictly prohibited:

- Disposal of CCA-treated wood in any unlined landfill or disposal facility
- Burning of CCA-treated wood in an open burn or an air curtain incinerator
- Mulching of CCA-treated wood or use of CCA-treated wood in other soil amendment products

There are several ways for employees to identify CCA-treated wood: 1) determining the place of origin, 2) identification by shape – typically large, dimensioned pieces of wood and 3) identification by color. CCA-treated wood has been used in a variety of applications including fencing, docks, outdoor decks and stairs, playground equipment and landscaping. The wood is typically large – dimensioned 4-inches or larger.

The most common method for visually identifying treated wood among lumber, timber and plywood is to look at the color of the wood. Untreated wood and borate-treated wood typically have a light yellow color. Wood treated with copper varies in color from a very light green to an intense green color depending on the degree of treatment. A higher degree of treatment is typical for marine applications and for structure with a high load-bearing support. Once the wood treated

with copper has been in-service and has weathered, the green color is generally converted to a silver color. It still may be difficult to visually distinguish weathered treated wood from weathered untreated wood.

Employees are cautioned against handling CCA-treated wood. Workers handling wood preserved with CCA should be sure to wash their hands before eating or smoking. CCA-treated wood splinters in the hands and fingers of workers are reported to be very problematic and should be removed as soon as possible. It is important to make sure that the entire splinter is removed. Removal may require medical attention.

The most efficient way to minimize CCA-treated wood disposal in the facility is to communicate with landfill customers. Dedicated, separate suitable temporary container for CCA-treated wood at demolition and construction job sites can be used. At the scale house, personnel will question transporters on the type of wood and direct customers to dispose CCA-treated wood at a Class I landfill. Personnel will also perform a visual inspection at the scale house if necessary especially for loads originating from the construction and demolition of fences and decks.

The facility shall incorporate CCA-treated wood into its spot-checking program. Spotters visually inspect and determine if any dimensioned wood is in the load, such as railroad ties and fence posts or building materials. If CCA-treated wood is found, the load will be diverted to a Class I landfill for disposal. Tipped loads will be spread and inspected for the presence of CCA-treated wood. CCA-treated wood will be adequately protected from rain to prevent leaching of contaminants.

6.0 WEIGHING OR MEASURING INCOMING WASTE

A scale system is used to weigh incoming waste. The scales will be calibrated every six (6) months. Vehicles will be weighed when they enter the disposal site, and based upon the tare weight of the vehicle, the waste tonnage will be determined. Prior to unloading debris, the tonnage or volume of the waste material disposed will be determined and the appropriate fee assessed. Weigh tickets will be kept on-site for a minimum of 5 years.

6.1 <u>Fee Schedule</u>

The fee schedule for disposal varies depending on the client, type of waste and volume received.

Waste Type	Unit	Fee per Unit
Class III	CY	Variable

This fee schedule will be periodically revised according to the prevailing market for waste disposal. The Operator will notify clients immediately in writing of all fee schedule changes.

7.0 VEHICLE TRAFFIC CONTROL AND UNLOADING

Generally, truck traffic will be controlled by first-in, first-out, as directed by the spotter located at the working. There will be adequate space for truck staging at the site's entrance (7-8 trucks) to mitigate any queuing onto Enterprise Road. Enterprise Road Class III RDF will discourage any truck staging prior to landfill opening. Signs will be posted at the entrance gate and on interior roads to guide mining truck traffic vs. landfill truck traffic to their appropriate areas of the site.

8.0 METHOD OF CELL SEQUENCE AND LIFE EXPECTANCY

8.1 <u>Cell Sequence</u>

Angelo's Aggregate Materials is currently (as of <u>February 2017</u>) filling in Cells 1 - 6 and 15 of the Class III Landfill, while construction of Cell 7 is being completed. The cell construction and filling sequence operations will be as follows:

Phasing Sequence 1	As shown in Drawing Sheets C1.00 and C1.01 Continue filling Cells 1, 2, 3, 4, 5, 6, 6B, 7 and 15 in 10 – 12 foot lifts to waste elevation of 172' Maximum slope is 3H:1V from base grade to waste elevation 122'; 4H:1V from waste elevation 122' to 167'; 1% to 2% grade from waste elevation 167' to 172' 10-ft wide stormwater benches are to be constructed at waste elevations 122' and 147' Sideslope berms and stormwater appurtenances are to be constructed at final closure. Construct Cell 16 in accordance with permitted design
Phasing Sequence 2	As shown in Drawing Sheets C1.10 and C1.11 Begin filling <u>Cell 16 with 4 – 6 feet lift north of the temporary berm</u> <u>stormwater and leachate diversion swale</u> until cell is floored out. Remove temporary <u>berm swale</u> and fill with 4 – 6 feet lift. Continue filling Cell 16 in 10 – 12 foot lifts from base grade to waste elevation 147', including filling over Cell 15. Maximum slope is 3H:1V from base grade to waste elevation 122'; 4H:1V from waste elevation 122' to 147'. A 10-ft wide stormwater bench is to be constructed at elevation 122'. Sideslope berms and stormwater appurtenances are to be constructed at final closure.
Phasing Sequence 3	As shown in Drawing Sheets C2.00 and C2.10 Construct final closure cover system over Cells 1, 2, 3, 4, 5, 6, 6B,

7, 15 and 16 in accordance with the permitted closure design. Construct sideslope berms and stormwater appurtenances. Construct landfill gas vents.

Lift height includes cover material. Due to the landfill bottom elevation, some lifts may not be a full 10 feet in height.

As each sequence is active, the following procedures will be followed

- The access road to the working face will be constructed and graded as necessary
- Waste will be compacted as it is placed. General lift height will be 10 feet and will come within three (3) feet of the final elevation to provide for final cover.
- The working face will remain approximately 100 feet in length
- Avoid channelizing stormwater flows
- Use mulch, grass, and maintain intermediate covers
- Weekly cover of six (6) inches of soil will be placed on the working face
- Intermediate cover of 12 inches of soil will be placed in areas that will not receive waste within 180 days. The cover may be removed immediately prior to placement of new waste

Stormwater runoff from the interior of the excavation and filling area will be diverted to the onsite temporary storage pond using a temporary interior swale and 6-foot berm. Perimeter berms will direct stormwater away from excavation and filling areas. The temporary stormwater pond will receive runoff until Pond 3 is developed.

8.2 <u>Erosion Control</u>

The following engineering controls will be used to minimize erosion at the working face:

- Regrade a maximum of 100 linear feet of the outer edge slopes at a time to 2H:1V. The purpose of this recommendation is that a relatively small area will be subjected to surface erosion at any given time.
- Construct a berm along the top of the slope during the regrading to redirect any rainfall runoff away from the face of the slope. The area along the berm should be graded so as to allow rapid runoff along the top of the slope. Ponding of water near the top of the slope should not be allowed, since seepage through the slope may initiate slope erosion.

- As soon as possible following the construction of the clay layer, begin to fill against the 2H:1V slope with the landfill material.
- Avoid channelizing stormwater flows
- Use mulch, grass, and maintain intermediate covers
- 8.3 <u>Life Expectancy.</u>

The capacity and lifespan estimates are provided in Section 3.8.3 of the Engineering Report.

9.0 WASTE COMPACTION AND APPLICATION OF COVER

Waste received will be segregated based on compatibility. Bulky, incompressible items, such as concrete and tree debris, will be separated and stockpiled for future processing. Tree debris is separated from the waste and periodically mulched for on-site uses. The remaining debris is disposed of in designated "cells" using a CAT 826G Compactor, or equivalent to place, spread the waste daily and compact the debris weekly. Initial cover material is planned to be excavated from onsite areas and placed weekly in approximately 6-inch layers on the compacted lifts to control vectors, reduce rain infiltration and provide a more stable working face area. The facility may also use a 50/50 mixture of mulch and soil as cover in accordance with Policy Memo # SWM-05.4 dated April 25, 2001. An intermediate cover of one (1) foot of compacted soil will be applied if final cover or an additional lift is not to be applied within 180 days of cell completion. Cell closure will occur when all permitted cells are filled. For final buildout grade and closure details, see Drawing Sheets C2.00 and C2.10 of the 2016 Plan Set provided in Section 4 of the March December 2016 permit modification application RAI ± 2 response dated July 2016. The Conceptual Closure Plan includes permitted Cells 1-7 and 15, and proposed Cell 16.

Cell closure will generally conform to the lines and grades specified in the Landfill Conceptual Closure Plan. The grading plan will conform to the rules and regulation specified in 62-701.600, as well as 62-701.400(7) and 62-701.400(8), Florida Administrative Code. Pesticides when deemed necessary to control rodents, insects and other vectors will be used as specified by the Florida Department of Agriculture and Consumer Services. Uncontrolled and unauthorized scavenging will not be permitted at the landfill site. Controlled recycling may be permitted by the Site Manager responsible for the operation of the landfill facility. Temporary storage of soil fill or recycling materials may occur in the closed cell areas.

10.0 OPERATION OF GAS, LEACHATE AND STORMWATER CONTROLS

10.1 Gas Monitoring and Control

The type of materials to be disposed in the Class III Landfill are not expected to generate significant amounts of methane or other toxic gases since the landfill's design prevents

groundwater contact therefore, a passive gas control system is proposed. The Landfill Manager will conduct daily and weekly inspections of the landfill and will check for objectionable odors or gas by driving around the perimeter of the site, record the results, and notify the FDEP and County of any positive detection and immediately take corrective actions. Corrective actions will include placement of additional soil cover, or mulch, or lime containing materials such as crushed concrete that is documented to abate the odors. Quarterly gas monitoring is currently conducted.

Within 30 days of being notified by the Department that objectionable odors per Rule 62-701.200(77), F.A.C. have been confirmed off-site, the Facility will submit to the Department for approval an odor remediation plan. The plan will describe the nature and extent of the problem and the proposed long-term solution, which will be implemented within 30 days of approval. The plan will include procedures to implement a routine odor monitoring program to determine the timing and extent of objectionable odors and a means of evaluating the effectiveness of the remedy.

The facility only accepts Class III debris for disposal and accepts no putrescible household wastes. Surface water and groundwater contact with the Class III wastes will be prevented by the approved facility design thus preventing possible odor operation. Other best management practices to prevent odors include: 1) closure of each cell as it is completed; 2) weekly soil cover application; and, 3) immediate corrective actions to abate odors.

A system of passive gas vents will be installed to manage landfill gas. The location of the gas vents is shown on Sheet C2.00 of the 2016 Plan Set provided in Section 4 of the March December 2016 permit modification application RAI ± 2 response dated July 2016. The construction details of the vents are shown on Figure 3-14 (provided in Appendix 3-C of the 2012 permit renewal application submitted by Kelner Engineering). The vents will be installed during the final closure and installation of the final cover over each landfill cell.

A system of 16 gas monitoring points will be installed to monitor gas at the site, see Sheet C0.03 of the 2016 Plan Set provided in Section 4 of the March 2016 permit modification application RAI 1 response dated July 2016. The construction details of a typical gas probe are shown on Figure 3-14 (provided in Appendix 3-C of the 2012 permit renewal application submitted by Kelner Engineering).

10.1.1 Methane Gas Measurement

In accordance with the requirements of the current FDEP permits, methane gas levels are monitored at each of the active gas monitoring points quarterly, with results submitted to the FDEP. A lower explosive limit (LEL) meter will be used to measure methane levels from each of the gas probes. LEL meters, such as the MSA Model 260 or GEM 500 or equivalent, will be used to conduct this monitoring. These meters are capable of measuring percent volume of methane in air and the percent LEL level of the methane by volume. The meter shall be calibrated in accordance with manufacturer's specifications prior to each methane monitoring event. Attachment 4 of the Operations Plan provided in Appendix 3A of the Engineering Report

presents the proposed gas monitoring probe survey form to be used to conduct the quarterly monitoring at the subject site. This form will document at the time of each gas probe reading, air temperature in degrees Fahrenheit, methane levels in percent volume in air and percent LEL. The reporting action level for methane in air will be considered 5 percent by volume in air as measured by the lower explosive limit. The reporting action limit for methane in structures is 25% of the LEL, or 1.25% methane by volume. The results of each quarterly gas probe survey will be submitted to the Department on the presented form within two weeks of each monitoring event. These events are planned to be coordinated with the semi-annual groundwater monitoring at the subject site.

10.1.2 Gas Contingency Plan

The following Contingency Plan will be implemented if any of the measured gas monitoring points methane levels are detected above the 100% LEL of greater than 5 percent methane in air, or if 25% of the LEL or higher is measured in a structure. If this level of methane or greater is detected in any of the probes, the Facility operator will institute measurement of methane in nearby, at, or below grade structures, i.e., stormwater collection points, or any maintenance or office buildings within 100 feet of the subject gas probe on a weekly basis until these levels go below the 100% LEL at the subject probe. If methane levels measured in any on-site building exceed 25% of the LEL, building windows and/or doors will be opened for ventilation and all personnel evacuated until methane readings are maintained below 25% of the LEL for methane. The monitoring report for any event that detects methane above the LEL will also report methane levels from nearby structures, as indicated above, until the levels go below the methane LEL level or until corrective actions are conducted to reduce methane levels. The FDEP will be notified within seven days of any gas monitoring levels that exceed the reporting action levels.

10.2 Leachate Control

Any leachate that may be produced at the landfill will be controlled with the use of a continuous 3-foot thick clay layer (1x10⁻⁷ cm/s) that will be placed on the bottom of the cells. The clay layer beneath each individual cell will form a continuous barrier layer that will be graded to direct leachate to the remaining portion of the temporary stormwater pond in future Cell 14 and/or the proposed stormwater Pond 3. During Cell 7 construction, leachate will continue to flow along the continuous bottom barrier layer towards the northern landfill boundary, and into the existing stormwater pond in future Cell 14 and proposed Cell 16. Prior to starting construction in Cell 16, a berm temporary stormwater and leachate diversion swale will be constructed immediately north of Cell 15. The berm swale will extend east to west the full width of Cell 16 and slope to the west to the temporary stormwater pond in the future Cell 14 area. A portion of the Leachate generated in existing cells 1-7 and 15 will move to the remaining temporary stormwater pond in the future Cell 14 area. The remainder of the leachate generated in existing cells 1-7 and 15 will move to Pond 3 via the berm located immediately north of Cell 15. Once Cell 16 construction is complete, the berm swale will remain in place while the initial lift of waste is placed across the entire floor of Cell 16. Once Cell 16 is "floored out", the berm swale will be removed for the remainder of

operations. Leachate generated in existing cells 1-7 and 15 will then move to temporary stormwater pond in the future Cell 14 area as it did prior to removal of the berms-swales. The remainder of the leachate generated in cells 1-7, 15 and all leachate generated in Cell 16 will move to Pond 3 via the clay barrier layer beneath Cell 16 a toe drain extending east to west along the northern perimeter of Cell 16. The toe drain will slope west to east and terminate in a manhole located between Cell 16 and Pond 3. The toe drain will "daylight" approximately 3 feet above the bottom of the manhole. A dedicated pump with float control system will be installed in the manhole. Leachate will be pumped from the manhole through a pipe directly to Pond 3. Under no circumstances will waste be placed in water. In the event that water is present above the clay barrier layer at the time waste is to be placed, the operator will utilize pumps to remove the water to Pond 3. Once Cell 16 and any future Cells that would connect to the leachate collection system have been filled to their final design grades and closed, the pumping of leachate into Pond 3 will be vacated.

The controlled method of screening waste also supplements the leachate control. Because the Applicant privately owns the Enterprise Class III Landfill facility, most of the haulers, waste generators, and sources of waste are known to Angelo's and the scale house attendants. For those haulers that are unfamiliar to the Applicant, the scale house attendants question the haulers more intensely to determine the contents of their loads. The spotters and operators add additional monitoring at the active disposal location. The addition of video surveillance to the monitoring process of incoming wastes helps to identify fires or smoking loads. Combined methods of screening waste is an effective method to reduce any possible threat to public health or the environment.

10.3 <u>Stormwater Control</u>

The approved Stormwater Management Plan for the landfill consists of berms, swales, and ponds constructed within the 200-foot landscape buffer zone to divert, collect and contain stormwater runoff from the completed site. These stormwater facilities are designated to retain the 100-year, 24-hour storm volume as required by Pasco County and the FDEP. During excavation, construction and waste disposal, stormwater will be controlled by a series of berms that direct stormwater to the temporary stormwater pond located in the northeast corner of the site. A 6-foot berm adjacent to active and filled cells retains stormwater from the filling area and diverts stormwater from the excavation area to the temporary stormwater pond. A new stormwater Pond 3 is being proposed and submitted to be permitted as an Industrial Wastewater Pond through FDEP. Additional details concerning the stormwater management system are provided in Drawing Sheets C1.00, C1.10, C2.00 and C2.10.

The site manager will perform weekly inspections of the storm water management system. Any areas in need of maintenance will be repaired within seven days.

11.0 SIGNS

Signs will be posted at the entrance to the Facility site which will list the following information:

The operating entity; Hours of operation; No scavenging allowed; No hazardous waste accepted; List of acceptable and unacceptable waste; and, 24-hour phone number of emergency contact.

The scalehouse attendant will direct each driver to the area appropriate to unload wastes. Signs will also be posted to direct trucks to either the borrow pit or the landfill working face.

12.0 DUST ABATEMENT PLAN

The Facility will provide a water tanker to water the landfill access roads if and when dust becomes a problem. This will also be done whenever the County receives complaints about dust or when a dust problem is observed during a County or State inspection.

13.0 DUST, LITTER, AND VECTOR CONTROL PLAN

The nature of the waste to be disposed in the landfill does not typically create litter and vector problems. Daily placement of waste and/or compaction will be the primary means utilized to control litter and vectors. The facility personnel will perform daily inspections of the facility and the access road to assure litter is controlled. As needed, laborers will pick up blowing debris and dispose of it in appropriate containers and/or on site. Temporary fencing to contain litter at the working face of the landfill may be used as needed. These litter controls will also be implemented whenever the County or State receives a complaint from adjacent landowners or a litter problem is observed during an inspection.

If vectors (rodents, insects, and domestic animals) become a nuisance at the Facility, the Operator may obtain the services of a licensed pest management company to review the operations and recommend control measures.

14.0 FIRE PROTECTION AND FIRE FIGHTING FACILITIES

Fires that originate in landfills are primarily extinguished by soil application. Supplemental fire protection will be furnished by the Dade City Fire Department (Station No. 1). The Fire Department will be notified immediately of all landfill fires. An emergency contact list will be posted at the scalehouse with contact phone numbers.

During a fire, incoming trucks will be directed toward another area of the landfill so that a temporary active face can be established. Once the fire is extinguished, appropriate cover will be applied to the waste and operations will continue at the original active face. If the fire is extensive and a temporary active face cannot be established, incoming trucks will be redirected to another landfill.

Onsite fire prevention facilities will include:

- Fire extinguishers mounted in the cab of all heavy equipment and in the office/ scalehouse;
- Telephones to notify personnel of a fire;
- Onsite equipment (dozer) and fill dirt to extinguish fires on working face; and
- Site water truck

Soil for firefighting purposes will be borrowed from the closest unexcavated area of the site to the fire. Details of all firefighting episodes will be recorded in the landfill operating record.

14.1 Hot Loads and Spills

Any hot load (of authorized material) found will be dumped on an area at least 500 feet away from the active working face. The load will immediately be covered with soil if a fire is imminent. Once the fire is extinguished, the load will be pushed and spread using a dozer, allowing for the load to be inspected by a spotter. The waste will not be disposed of until it has cooled completely, and the fire hazard has been mitigated.

In the event of a fire at the working face, waste acceptance will cease until the fire has been completely extinguished and additional cover material compacted in the area of the fire. If the fire is located elsewhere in the landfill, waste acceptance operations may continue at the manager's discretion.

Since liquid disposal is prohibited in a Class III landfill, spills from waste vehicles are not anticipated. In the case of a fuel spill or leak, the contaminated soil will be collected to the extent possible, contained in a drum or roll off container, and taken offsite within thirty (30) days for proper disposal or treatment.

15.0 LANDFILL PERSONNEL

The scalehouse attendant and certified landfill operator will be onsite during all operating hours. In addition, there will be a minimum of one (1) other person (spotter) onsite, for a total of three (3). The state certified landfill operator will be assigned to manage the daily landfill operations. The personnel will be stationed at the landfill ticket gate and active disposal face. Additional personnel will be assigned to the landfill operation as the demand necessitates. Two spotters are generally located at the working face at all times that waste is accepted. However, there are up to eight spotter-trained or in-house trained spotter employees on-site each day and therefore; additional trained employees can be relocated to the working face as necessary to inspect the incoming waste. Certificates for current trained personnel are attached as Attachment 6 to this plan.

At least one (1) spotter will be at the working face at all times the facility is accepting waste. The spotter will direct vehicle traffic around the working face and will direct drivers where to empty their vehicles. The loads will be inspected as described in Section 5.0. If the load is acceptable, the waste will be spread and compacted as necessary. If the load is unacceptable, the spotter will direct the driver to reload the waste into the vehicle, if possible. If the driver is unable to reload the material, on-site personnel will reload the material for the driver using onsite equipment. The spotter will also discourage scavenging by the public.

The equipment operator spreading waste at the working face may also act as a spotter in accordance with the following:

- 1. The heavy equipment operator must be trained as a spotter;
- 2. When unauthorized waste is discovered, the heavy equipment operator must either move the unauthorized waste away from the active area for later removal and proper management, or must stop operation and notify another person on the ground or on other equipment who will come to the active area and remove the unauthorized waste before operations are resumed;
- 3. Each load of waste must be visually inspected for unauthorized waste prior to being compacted or loaded into a transfer vehicle.

	Operating	Scalehouse	Certified	G (1) ()	Equipment
Day	Hours	Attendant	Operator	Spotter(s)	Operator*
M-F	7 am – 6 pm	1 (7 am – 6 pm)	1 (7 am – 6 pm)	Min. 1 (7 am – 6 pm)	Min. 1
				For 2 or more	(7 am – 6 pm)
				(7 am – 4 pm),	
				(12 pm – 6 pm)	
S	7 am – 2 pm	1 (7 am – 3pm)	1 (7 am – 3 pm)		Min. 1
					(7 am – 2 pm)

A typical work schedule is as follows:

* - Equipment Operator may also serve as a spotter

15.1 <u>Training Plan</u>

The Facility will implement an employee training plan to properly train their landfill operators and spotters to operate the landfill in accordance with this Operations Plan, state and local regulations,

and accepted disposal practices and to properly manage any hazardous or prohibited materials which are received at the landfill.

A trained operator will be at the site during all times that the landfill receives waste. All facility operators will be trained at an approved FDEP training course. Each operator will submit proof of training and documentation to the FDEP upon receipt of their certificates.

Landfill operators must have at least one year of work experience in landfill operation and a high school diploma; or have at least two (2) years' experience at a Class I, II, or III landfill. Each operator will complete at least 24 hours of initial training in an FDEP-approved training course, and will pass an examination as part of that training. Sixteen (16) hours of continuing training will be completed within three (3) years of each operator's initial training from an approved course documented by the form in Attachment 3. A list of FDEP approved training courses for operators and spotters are included in Attachment 5.

The Facility spotters will complete an initial eight (8) hour FDEP-approved course and four (4) hours of continuing training every three (3) years. Records documenting each employee's training course completion and schedule will be maintained and kept at the landfill office at all times.

Interim operators must become trained operators within one year of employment as an interim operator and interim spotters must become trained spotters within 3 months of employment as an interim spotter

16.0 COMMUNICATIONS FACILITIES

The landfill scalehouse will have both telephone and facsimile facilities. In addition, all landfill operating areas (gate house, working face etc.) will have radio communication or cell phones with the base station at the gate house.

17.0 EQUIPMENT INVENTORY

Equipment currently planned for use at the landfill site includes:

- A. D-8 Caterpillar bulldozer, CAT 826 G Compactor; two 2.5 cud loaders, water truck, 590 John Deer backhoe, or equivalent are sufficient for adequate operation of the facility. A wood chipper/grinding machine (Hogzilla), or equivalent, will be moved to the site periodically (approximately once every six months) to process wood wastes as needed. Additional equipment, such as a grader may be rented as needed.
- B. Arrangements will be made to provide alternate equipment within 24 hours following an equipment breakdown.

Equipment rental companies that may be used to obtain reserve equipment include the following:

Ring Power - Brooksville, Florida Contact: 352-796-4978

Flagler Equipment - Tampa, Florida Contact: 813-630-0077

- C. There will be safety devices present on equipment to shield and protect the operators from potential hazards during operation.
- 17.1 Equipment Maintenance

The Facility will conduct routine heavy equipment and vehicle maintenance onsite. Maintenance includes fueling of heavy equipment with diesel fuel, lubrication, oil changes and, antifreeze changes. Tire repairs will be handled by an outside service company.

A permanent equipment fueling facility will be installed and registered in accordance with F.A.C. 62-761. Pasco County will be copied on the registration.

Oil and antifreeze changes will be contained by large drip pans to catch the waste oils. These wastes will then be transferred either to a 250-gallon waste oil skid tank or to a 55-gallon drum for waste antifreeze, which will be located in a containment area. The containment area is a covered metal storage shed. Enterprise RDF plans to enter into contracts with licensed recyclers to periodically pick up the waste oil and antifreeze. Records of these pickups will be maintained by Enterprise RDF. All virgin lubricants will be stored undercover within the gate house building or suitable enclosure.

18.0 SAFETY DEVICES

All operating equipment which will be utilized at the landfill site will be fitted with rollover protection and fire extinguishers. All landfill personnel will be required to wear safety helmets, safety shoes, eye protective glasses, gloves, and safety vests. The onsite heavy equipment will meet OSHA safety requirements. First aid equipment will be kept in the office trailer and in the operating equipment.

19.0 RECORDS, PERMITS AND REPORTS

A copy of any Florida Department of Environmental Protection (FDEP) and Pasco County approved engineering drawings, permits and supporting information will be kept at the facility for reference and inspections. Permits will be posted at site per ordinance. A waste type and quantity

intake (in tons) log will be kept daily, compiled monthly and a report will be submitted annually to Pasco County and the FDEP.

An annual estimate of the remaining life and capacity in cubic yards of the landfill will be reported annually to the FDEP.

19.1 <u>Water Quality Monitoring</u>

The Facility will conduct the required initial and semi-annual groundwater monitoring at the sites' monitoring wells as described in the Facility's Groundwater Monitoring Plan. Semi-annual reports of this monitoring will be submitted to Pasco County and FDEP in accordance with this plan. Quarterly monitoring will also be conducted and reported at specific wells per Pasco County conditions.

19.2 Landfill Operating Records

The operating record for the landfill will document daily as a minimum the following activities:

- Self-inspections of landfill conditions, safety equipment and unacceptable waste received, any odor detected;
- Records used to develop permit applications;
- Change in construction, operation or closure permits and supporting designs;
- Water quality sampling events, analytical reports, well installation or repair;
- Employee training;
- Random load checks;
- Facility construction, major maintenance, or demolition;
- Other activities that significantly affect facility operations.

Self-inspections of the landfill conditions are conducted daily, and more extensive inspections are included weekly. Daily inspections include general inspection of site access, site security, and conditions of intermediate cover. Weekly inspections include more detailed inspections of the conditions of the surface water and stormwater management systems and groundwater monitoring wells.

The Operating Record will be kept at the landfill and be accessible to the landfill operators to maintain and for FDEP or Pasco County inspection at reasonable times.

Operational records will be maintained for the design life of the landfill, with the exception of weigh tickets which will be kept at least 5 years. Water quality monitoring information, maintenance records, and permit reports will be maintained for a minimum of 10 years. Background water quality records will be maintained for the design period of the landfill.

20.0 EROSION CONTROL

The site's inherent design as an excavation pit will prevent stormwater from leaving the property. Stabilization by seeding and mulching of the final fill areas will occur as the fill operations progress from cell to cell.

21.0 FINAL GRADE PLAN

Interim grades of the cells are shown on the plans (Drawings C1.00 and C2.00 of the 2016 Plan Set provided in Section 4 of the March 2016 permit modification application RAI ± 2 response dated July December 2016) and in the cross-sections (Drawings C1.10 and C2.10). Permitted mining activities will continue in accordance with the site's Class I mining permit. The final elevations after construction of future cells is planned to reclaim excavated areas back to the grade which existed prior to the site being opened as a mine with allowance for positive drainage. The Landfill Conceptual Closure Plan is provided in Drawing C2.00 (Section 4 of the March 2016 permit modification application RAI ± 2 response dated July December 2016).

22.0 CLOSURE AND LONG TERM CARE

The site's Reclamation and Closure Plan details the procedures to properly close and maintain the landfill during the 30-year post-closure period. A Closure Report will be prepared for the landfill that details the site-specific limitations for land use based on geotechnical stability (settlement), potential gas migration, and site access. Long-term maintenance of erosion controls, storm water controls and monitoring devices is discussed in the Closure Plan (Section 7 of the March 2016 permit modification application RAI <u>4</u> <u>2</u> response dated <u>July December</u> 2016).

23.0 CERTIFICATION

Laboratory testing and observation of cell floor conditions during cell construction completion will consist of the following:

- In-place density testing for each 12-inch thick soil lift, based on laboratory proctor test results for the construction material, will be recorded by a properly trained technician. These tests will be conducted in the location of each permeability test.
- Thickness testing of each lift will be recorded at a minimum frequency of two tests per acre, per lift.

- Confirmation hydraulic conductivity testing of Shelby tube or drive cylinder samples of the compacted cell floor material will be performed at a minimum frequency of one test per lift, per acre.
- Observance for unstable areas such as limestone, sinkholes and soft ground will be performed for each cell.

If the test data from a cell floor section does not meet the requirements of the anticipated conditions of the hydrogeological and geotechnical reports and the requirements of the facility construction permit, additional random samples may be tested from that cell section. If the additional testing demonstrates that the hydraulic conductivity meets the requirements, the cell will be considered acceptable. If not, that cell will be reworked or reconstructed so that it will meet these requirements.

Upon completion of construction of any cell (or cell increment) within the disposal facility, the Applicant will provide the FDEP with the necessary reports, documents, and form 62-701.900(2), F.A.C. demonstrating that the approved construction is complete and in accordance with the submitted plans. The operator will provide the completed form to the FDEP in accordance with Rule 62-701.320(9)a., F.A.C., along with the quality assurance test results described above.

24.0 HISTORY OF ENFORCEMENT ACTION

In 2000, OGC Case No. 00-0009 was opened against the applicant for the Frontier Recycling facility (now Angelo's Recycling Facility) in Largo, Florida. A model consent order was used to resolve the issues of the case. The DEP's database did not include information regarding the subject of the enforcement.

In 2004, OGC Case No. 04-0887 (solid waste) and No. 04-0426 (stormwater) were opened against the applicant for Angelo's Recycling facility in Largo, Florida. ARM requested a minor permit modification to resolve the solid waste enforcement case. Formal enforcement was not taken to resolve the stormwater case. Instead, it was handled through submittal of a new permit application.

In 2006, OGC Case No. 06-0783 was opened against the applicant for the Enterprise Class III Landfill and Recycling Facility in Pasco County, Florida. ARM performed the corrective actions that were required to bring the facility into compliance and the assessed civil penalties were paid.

In 2007, OGC Case No. 07-1985 was opened against the applicant for the Angelo's C&D Recycling Waste Processing Facility in Apopka, Florida. ARM performed the corrective actions that were required to bring the facility into compliance and the assessed civil penalties were paid.

In 2007, Warning Letter #WL07-0019SW51SWD was issued to Angelo's Aggregate Materials, Ltd. for the Enterprise Class III Landfill. The Warning Letter was settled June 5, 2008 for total

fines of \$18,397. In the "Proposed Settlement of Warning Letter WL07-0019SW51SWD", the Department acknowledged that Angelo's would not be considered "irresponsible" under FDEP Rule 62-701.320, FAC, as a result of the enforcement action.

In 2007, Warning Letter # WL07-0008SW52SWD was issued to Angelo's Aggregate Materials, Ltd. for the Recycling Waste Processing Facility in Largo, FL. The Warning Letter was settled April, 2009 for total fines of \$24,986. In the "Proposed Settlement of Amended Warning Letter WL07-0008SW52SWD", the Department acknowledged that Angelo's would not be considered "irresponsible" under FDEP Rule 62-701.320, FAC, as a result of the enforcement action.

ATTACHMENT 1 FACILITY ENTRANCE SIGN



ATTACHMENT 2 RANDOM LOAD INSPECTION FORM

ENTERPRISE RECYCLING AND DISPOSAL FACILITY

RANDOM LOAD INSPECTION FORM

1.	DATE:	
2.	TIME:	·
3.		
4.	VEHICLE INFORMATION:	A) TRUCK # B) LICENSE PLATE #
5.	NAME OF DRIVER:	
6.	SOURCE OF WASTE MATERIA	L:
7.	DESCRIPTION OF WASTE MAT	ERIAL:
8.	IF YES, WHAT MATERIALS WE FOLLOWED?	ACCEPTABLE WASTE MATERIALS? YES: NO: RE FOUND, AND WHAT PROCEDURES WERE
		· · · · · · · · · · · · · · · · · · ·
9.		
10.	INSPECTOR SIGNATURE	
Note [,]	Forms must be maintained in Inspecti	SIGNED
1,010.	a ormo muor de mantanica in mispecti	UI LUZ DUUK

JEG/sas/reports/ranload.frm HAI #99-331.01/Ph.1

ENTERPRISE CLASS III LAI	Load Rejection Form	
Date:	Time:	am/pm
CUSTOMER/GENERATOR		
Name	· · · · · · · · · · · · · · · · · · ·	
Address		
City/State/Zip		
TRANSPORTER/HAULER Image: Same as Customer/Generator		
Name		
Address		
City/State/Zip		
Vehicle License and State		
REASON FOR REJECTION		
Suspected Special Waste Suspected Hazardous Waste	Suspected Medical Waste Suspected Asbestos	Other (Explain below)
Explanation		
ACKNOWLEDGEMENT		
Rejected prior to dumping	Rejected /	After Load was Dumped
Comments		
Driver's Signature	Operator's Signa	ture
Customer/Generator Notified?	•	Hauler Notified? YES NO
If yes, name of person contacted	If yes, name of	person contacted

ATTACHMENT 3 FACILITY TRAINING LOG

ENTERPRISE RECYCLING AND DISPOSAL FACILITY

TRAINING LOG

COURSE	TRAINED OPERATOR INSTRUCTOR	HRS. ATTENDED	SIGNATURES/ DATE
· · ·			
			· · · · · · · · · · · · · · · · · · ·



JEG/sas/reports/trainlog.frm HAI #99-331.01/Ph.1

ATTACHMENT 4 GAS MONITORING SURVEY FORM

ENTERPRISE RECYCLING & DISPOSAL FACILITY CLASS III LANDFILL GAS MONITORING SURVEY FORM

Date:										
Instrument: _										
Sampler:										
GAS	TIME OF	AMBIENT	AMBIENT AIR	AMBIENT AIR	M	ETHANE LEV	/EL	M	ETHANE LE	/EL
PROBE	READING	AIR TEMP	OXYGEN	METHANE	Pre-Pu	urge Measu	rement	Post-P	urge Measu	rement
NO.		(°F)	CONTENT (%)	(%) OF LEL	% O 2	% by vol.	% of LEL	% O 2	% by vol.	% of LEL
1	Not installed									
2	Not installed									
3	Not installed									
4	Not installed									
5	Not installed									
6R										
7R										
8R										
9R										
10R										
11R										
12R										
13R										
14R										
15										
16										
Scale house					N/A	N/A	N/A	N/A	N/A	N/A

NR -Not required, no methane indicated in pre-purge measurement

Notes: (wind direction, weather conditions damage to gas probes, adjacent off-site activity observed, etc.)

ATTACHMENT 5 LIST OF APPROVED COURSES

Flori	da's S	olid W	aste Op	erators	& Spot	ters	University of Florida
Home	Tracks	Courses	Providers	Participants	Reports	Login	

Track Detail Class I, III Landfill Operator

Is a solid waste facility that accepts Class I waste that is not hazardous waste and can be disposed in a lined landfill. The landfill may also accept yard trash, construction and demolition debris, processed tires, asbestos, carpet, cardboard, paper, glass, plastic, furniture other than appliances, or other materials approved by the FDEP that are not expected to produce leachate which poses a threat to public health or the environment. Operators required 24 hours initial course and pass exam with 70% proficiency, then 16 hours of continuing education every 3-year period.

Requirements

Initial Courses

- 24-Hour Initial Training Course for Landfill Operators (Class I, II, III and C&D Sites)
- · Initial Training Course for Landfill Operators and C&D Sites 24 Hour
- SWANA Manager of Landfill Operations [MOLO] & Exam
- SWANA-Management of Landfill Operations
- SWANA-Manager of Landfill Operations (MOLO) Course and Exam

Hours

Hours Required	Effective Date
15	01/01/1800
16	05/27/2001

UF Home DCE Home Copyright © 2012, Divisio		on, University of Florida
3900 SW 63rd Blvd. Gainesville, FL 32608	tel: (352) 392-9570 fax: (352) 392-6910	train@treeo.ufl.edu



UF Division of Continuing Education UNIVERSITY of FLORIDA

Flori	da's S	olid W	aste Op	erators	& Spot	ters	University of Florida
Home	Tracks	Courses	Providers	Participants	Reports	Login	

Track Detail

Spotter / Waste Screener

Is a person employed at a solid waste management facility whose job it is to inspect incoming waste and to identify and properly manage any hazardous or prohibited materials, which are received at the facility. Spotter required 8 hours initial course, then 4 hours of continuing education every 3-year period.

Requirements

Initial Courses

- 8-Hour Initial Training Course for Spotters at Class I, II, III Facilities, Waste Processing Facilities and C&D Facilities
- 8-hour Initial Training for Spotters
- 8-Hour Spotter Training for Class I II III Landfill C&D Sites and Transfer Facilities
- 8-Hour Training Course for Spotters at Landfills, C&D Sites and Transfer Stations
- Environmental Management Systems: An Introduction
- Spotter Training
- Spotter Training for Solid Waste Facilities
- Spotter Training for Solid Waste Facilities Spanish
- Spotter Training for Solid Waste Management Staff with Elements of a Solid Waste Operations Plan
- Waste Screening and Identification for Landfill Operators and Spotters
- Waste Screening at MSW Mgmt Facilities [Onsite Delivery]

Hours

Hours Required	Effective Date
4	01/01/1800

UF Home DCE Home Copyright © 2012, Divisio		on, University of Florida
3900 SW 63rd Blvd. Gainesville, FL 32608	tel: (352) 392-9570 fax: (352) 392-6910	train@treeo.ufl.edu



Florida's Solid Waste Operators & Spotters University of Florida

Tracks Home

Courses

Providers Participants Reports Login

Course Information

<u>Course</u> <u>#</u>	Name_/	<u>Status</u>
582	16-Hour Initial Training Course for Transfer Station and MRF Operators	Active
575	2010 North American Environmental Field Conference and Expo	Active
516	24 Hour HazMat Techician Level	Active
608	24-Hour Initial Training Course for Landfill Operators (Class I, II, III and C&D Sites)	Active
478	40 Hour HazWoper	Active
507	40-Hour HazWoper	Active
626	40-Hour HazWoper Course in Accordance to 29 CFR 1910.120	Active
646	40-Hour OSHA HazWoper	Active
69	40-hour OSHA HAZWOPER Training Course	Active
450	40hr General Site Worker Hazardous Waste Operations	Active
463	4-Hour Refresher Course for Spotters at Landfills, C&D Sites and Transfer Stations	Active
616	6-Hour DOT Regulations	Active
601	8 Hour General Site Worker Refresher Training	Active
623	8 Hour HazWoper Refresher Training	Active
203	8-Hour Initial Training Course for Spotters at Class I, II, III Facilities, Waste Processing Facilities and C&D Facilities	Active
219	8-hour Initial Training for Spotters	Active
62	8-Hour OSHA HazWoper Annual Refresher	Active
644	8-Hour OSHA HazWoper Refresher	Active
488	8-Hour Spotter Training for Class I II III Landfill C&D Sites and Transfer Facilities	Active
462	8-Hour Training Course for Spotters at Landfills, C&D Sites and Transfer Stations	Active
410	Adult CPR	Active
0	Adult CPR	Active
675	Air Regulations and How They Impact MSW Facilities	Active
624	ANSI/AIHA Z10-2006 Occupational Safety and Health Management Systems Training Course Construction Standard	Active
652	Asbestos: Awareness (Class IV)	Active
630	Basic Life Support	Active
639	Bird and Wildlife Management for Utilities	Active
550	Bloodborne Pathogens	Active
618	Carbon Markets, Offsets & Project Level GHG Accounting	Active
614	Chemical Spill Response Training for Hazardous Materials Operations/OSHA Level II	Active
386	Community Hurricane Preparedness - online	Active
525	Composting Wastewater Residuals (Biosolids) in Charlotte County	Active
656	Confined Space Awareness	Active
657	Confined Space Competent Person Training	Active
436	Confined Space Entry Safety Course	Active
440	Construction and Demolition Debris Workshop	Active
485	Contemporary Techniques of Supervision/Management	Active
357	CPR and First Aid	Active

520	Design of Waste Containment Liners and Closure Systems	Active
457	Disaster Debris Management	Active
544	EIA/NSWMA Safety Seminar	Active
542	Electrical Troubleshooting & Preventive Maintenance	Active
596	Emergency Response and Recovery Training	Active
557	Environmental Quality Training Workshop	Active
563	Environmental Safety Occupational Health [EOSH] 2009 Training Symposium	Active
568	Environmental Sampling Field Course	Active
679	Environmental Studies	Active
500	Excavation and Trenching Safety Procedures	Active
100	Excavation and Trenching: Competent Person Training	Active
228	FDEP 8 Hour HazWoper OSHA Refresher	Active
435	FDEP 8 Hour HazWoper OSHA Refresher [DeHate]	Active
433	FDEP Annuals SQG Workshop [5/3-5/06]	Active
434	FDEP Household Hazardous Waste Workshop [5/1-3/06]	Active
445	FEMA Debris Management Course	Active
678	FEMA Debris Management Course - G202	Active
484	Fires at Landfills and Other Solid Waste Management Facilities	Active
411	First Aid (Standard) Workplace Training	Active
634	Florida Composting Facility Operator Training Course: Introduction to Handling Source Seperated	Active
	Organics	
491	Florida Construction & Demolition Debris & Management Workshop - May 2008	Active
451	Florida Water & Pollution Control Operators Association Short School - Stormwater Section	Active
579	Food Recycling and Composting Workshop	Active
521	Foundations of Project Management	Active
156	Four Hour Spotter Refresher for Class I, II and III Landfills, Waste Processing Facilities and C&D Facilities	Active
591	Fundamentals of Emergency Management	Active
638	General Site Worker 8-hour Refresher Course Hazardous Waste Operations & Emergency Response	Active
423	Geosynthetic Testing and Landfill Design Issues Short Course	Active
629	Getting Back to Basics With Landfill Gas	Active
545	GHG Reporting for Landfill & Wastewater Treatment - Webinar	Active
558	Greenhouse Gas Accounting	Active
0	Greenhouse Gas Accounting- Measuring an Organization's Carbon Footprint	Active
604	Greenhouse Gas Recovery at Solid Waste Landfills	Active
224	Hazardous Materials in Construction and Demolition Waste OnLine	Active
503	Hazardous Materials Incident & Waste Training - 24 Hours	Active
356	Hazardous Materials Incident Response Operations-40hr	Active
469	Hazardous Materials Operations / OSHA Level II	Active
439	Hazardous Materials Training	Active
510	Hazardous Waste Management Course	Active
535	Hazardous Waste Management: The Complete Course - 16 hour	Active
541	Hazardous Waste Management: The Complete Course - 8 hour	Active
540	Hazardous Waste Operations with Emergency Response	Active
63	Hazardous Waste Regulations for Generators	Active
514	Hazardous/Chemical Safety Training	Active
555	HazMat IQ	Active
216	HazWoper 40-Hour Health & Safety Online	Active
421	HazWoper 40-Hour OSHA Course	Active

218	HazWoper 8-Hour Refresher Online	Active
422	HazWoper 8-Hour Refresher OSHA Course	Active
659	HazWoper Refresher	Active
617	HazWoper Training for Escambia County	Active
170	Health & Safety Issues for Solid Waste Management Facilities	Active
498	Health and Safety for Solid Waste Workers-4 Hours	Active
281	Health and Safety for Solid Waste Workers-8 Hours	Active
149	Health and Safety Training for Landfill Operations	Active
495	Heavy Equipment Safety	Active
492	Hurricane Debris Management Workshop	Active
683	Hydraulic Excavator Operator Training	Active
613	Identification of Unknowns	Active
476	Improving Landfill Operations	Active
517	Improving Transfer Station Efficiency	Active
442	Initial Training Course for Landfill Operators and C&D Sites - 24 Hour	Active
443	Initial Training Course for Transfer Station Operators and Material Recovery Facilities - 16 Hour	Active
628	Innovative Recycling Grant Workshop at Polk County Landfill	Active
574	Integrated Waste Management Workshop	Active
645	Introduction to Debris Operations in FEMA Public Assistance Program IS-632	Active
212	Introduction to Electrical Maintenance	Active
527	Introduction to Heavy Equipment and Skill Testing	Active
0	Introduction to Wastescreening for Spotters-Spanish	Active
546	IS-700.a NIMS An Introduction	Active
472	Landfill and Transfer Station Operators: Waste Acceptability and Safety Issues Review	Active
676	Landfill Design and Construction	Active
518	Landfill Gas Collection and Re-Use	Active
686	Landfill Gas Collection System Operations and Compliance Training Course	Active
511	Landfill Gas Control and Compliance Seminar	Active
650	Landfill Operations	Active
399	Landfill Operator and MRF Operator Training	Active
589	Landfill Operator Training - 2007 Certified Operators Class	Active
588	Landfill Operator Training 2008 - Certified Operators Class	Active
553	Landfills and Transfer Stations: Past. Present and Future	Active
552	Landfills: Past. Present and Future	Active
441	Laws and Rules	Active
277	Laws and Rules for Florida Engineers	Active
677	Leachate and Landfill Gas Management System Design	Active
684	Linear Construction - Stormwater Compliance for Road and Utility Construction	Active
538	Maintenance of Traffic Training	Active
654	Mathematics for Landfill Operators	Active
523	Maximizing Beneficial Use of Disaster Debris	Active
674	Measurement and Improvement of Performance at Solid Waste Management Facilities ("If you Can't	Active
0	Measure it, You Can't Manage It")	
3	Military Service Active Duty	Active
528	NAHAMMA Conf HHW / SQG Workshop - 2009 - HazMat IQ Training	Active
528	NAHAMMA Conference HHW / SQG Workshop - 2009 - General Session	Active
609	NAHMMA 2010 Annual Conference	Active
653	NAHMMA 2011 Florida Chapter Annual Conference	Active

454	North American Hazardous Materials Management Association Conference 2007 - FL Chapter	Active
489	North American Hazardous Materials Management Association Conference 2008- FL Chapter	Active
670	North Carolina Landfill Manager Course	Active
1001	OK per "Current" Class I II III Transcript	Active
621	Online Laws and Rules	Active
438	Operating Considerations for Transfer Stations	Active
655	Operational Techniques and Compliance Inspections for Landfills	Active
412	Operator Certification for Caterpillar Landfill Equipment	Active
0	OSHA 10-Hour General Industry Course	Active
547	OSHA 10-Hour General Industry Outreach Course	Active
619	OSHA 10-Hour Industrial Outreach Safety Training Program	Active
592	OSHA 1910 General Industry 10-Hour Course	Active
0	OSHA 24 Hour Emergency Response Course (Technician Level)	Active
0	OSHA 8-hour HazWoper Refresher Training	Active
561	OSHA Annual Refresher at KSC	Active
515	OSHA Operations Level Course	Active
532	Paint Filter Test - 1 Hour	Active
192	Pedestrian, Vehicles and Equipment Safety at Transfer Stations	Active
494	Permit Required Confined Space Awareness	Active
104	Permit Required Confined Space Entry	Active
0	Permit Required Confined Space Entry Supervisor	Active
497	Personal Protection Equipment (PPE) and Safety Procedures	Active
602	Personal Radiation Detector Course [PRD] PER-243	Active
533	Principles of Landfill Fires E-Course	Active
468	Project Risk Management	Active
603	Recycle Florida Today - 2010 Annual Conference	Active
651	Recycle Florida Today - 2011 Annual Conference	Active
432	Recycle Florida Today 2006 Annual Conf	Active
431	Recycle Florida Today 2006 Issues Forum 1/2006	Active
414	Recycle Florida Today 2006 Issues Forum 1/23-24/06	Active
460	Recycle Florida Today 2007 Annual Confrence - 6/4-7/2007	Active
512	Recycle Florida Today 2008 Annual Conference	Active
554	Recycle Florida Today Conference [June 2009]	Active
479	Recycled Florida Today 2007 Issues Forum 1/2007	Active
0	Recycled Florida Today 2007 Issues Forum 1/2007	Active
661	Refresher Training Course for Experienced Solid Waste Operators-16 Hours	Active
663	Refresher Training Course for Experienced Solid Waste Operators-4 Hours	Active
662	Refresher Training Course for Experienced Solid Waste Operators-8 Hours	Active
627	RFT / SWANA FL Winter Meeting & Issues Forum 2011	Active
687	RFT / SWANA FL Winter Meeting & Issues Forum 2012	Active
581	RFT/SWANA-FL Winter Wonderland in Waste - 2010 Issues Forum	Active
565	Sanitary Landfill Design	Active
690	Sector L: Landfills & Land Application Sites	Active
4811	Solid Waste Operator & Spotter Refresher Training - Spring 2008 a	Active
584	Southeast Recycling 2010 Conference & Trade Show	Active
640	Southeast Recycling 2011 Conference & Trade Show	Active
692	Southeast Recycling 2012 Conference & Trade Show	Active
580	Southeast Recycling 2012 contenence & trade Show	Active
000		Active

605	SPCC - Spill Prevention Control Act - online	Active
526	Spill Prevention, Control, and Countermeasure Regulation Seminar	Active
400	Spotter Training	Active
0	Spotter Training	Active
214	Spotter Training	Active
437	Spotter Training Course for Waste Processing and Transfer Stations	Active
248	Spotter Training for Solid Waste Facilities	Active
378	Spotter Training for Solid Waste Facilities - Spanish	Active
474	Spotter Training for Solid Waste Management Staff with Elements of a Solid Waste Operations Plan	Active
471	Spotters at Landfills and Transfer Stations: Safety Awareness Review	Active
506	Storage Tank Conference - Central Florida 18th Annual	Active
505	Storage Tank Conference - North Florida 14th Annual	Active
578	Storage Tank Conference -16th Annual Central Florida State Conference	Active
453	Storage Tank Conference 17th Annual	Active
475	Storage Tank Conference Central Florida State 13th Annual	Active
647	Stormwater Erosion And Sedimentation Control Inspector Training Program	Active
202	Stormwater Inspector Certification Course	Active
594	Stormwater Matters	Active
632	Supervisor Safety Training for Solid Waste Operations Staff	Active
586	Sustainability and Recycling	Active
429	SWANA - Compost on Subtitile D Landfills - Webinar	Active
416	SWANA - eCourse - Litter Management at Landfills	Active
567	SWANA – Groundwater Monitoring, Sampling, Analysis and Well Construction	Active
636	SWANA - Integrated Solid Waste Management	Active
693	SWANA - Landfill Gas Basics 1-Day Course	Active
635	SWANA - Landfill Gas Systems Operation and Maintenance	Active
694	SWANA - Landfill Gas Systems Operation and Maintenance - 1 day	Active
537	SWANA - Landfill Operations E- Course	Active
543	SWANA - Landfill Symposium 14th Annual (June 2009)	Active
597	SWANA - Manager of Landfill Operations [MOLO]	Active
598	SWANA - Manager of Landfill Operations [MOLO] & Exam	Active
560	SWANA - Manager of Recycling Course	Active
413	SWANA 2006 Recycling and Special Waste Conference	Active
562	SWANA E-Course Just the Math	Active
556	SWANA e-Course Operation Efficiency at Landfills	Active
599	SWANA e-course: Bioreactor Landfill Research & Development Agencies	Active
577	SWANA e-course: Carbon Credit and Production Tax Credits for LFG Projects	Active
576	SWANA e-course: Financing Solid Waste Facilities: The Roller Coaster to Oblivion?	Active
691	SWANA e-course: Traumatic Injury and Fatality Risks in Solid Waste	Active
564	SWANA- Health & Safety E-Study (Home Study Course)	Active
566	SWANA- Managing Landfill Gas at MSW Landfills	Active
297	SWANA Online - Health & Safety at MSW Landfills	Active
296	SWANA Online - Training Sanitary Landfill Operation Personnel	Active
298	SWANA Online - Wastescreening at MSWS Facilities	Active
345	SWANA-Bioreactor Landfill Course	Active
404	SWANA-Bioreactor Landfill Manager	Active
250	SWANA-Construction and Demolition Debris Course	Active
685	SWANA-e Course: Groundwater Monitoring	Active
		1

643	SWANA-e Course: Landfill Gas & Solid Waste Air Contaminant Hazards	Active	
252	SWANA-FEMA's Debris Management	Active	
425	SWANA-FL 2006 Spring Tri-State Conference [4/2-5/06]	Active	
426	SWANA-FL 2006 Summer Conference [7/23-26/06]	Active	
447	SWANA-FL 2007 Summer Conference [7/15-18/07]	Active	
480	SWANA-FL 2008 Senior Managers Conference [1/2008]		
551	SWANA-FL 2009 Summer Symposium	Active	
607	SWANA-FL 2010 Summer Conference	Active	
658	SWANA-FL 2011 Summer Conference	Active	
534	SWANA-FL Managers Meeting - 2009 Winter	Active	
606	SWANA-FL Road-e-o: Heavy Equipment Safety Training	Active	
94	SWANA-Health & Safety at MSW Landfills	Active	
244	SWANA-Landfill Gas Basics	Active	
428	SWANA-Landfill Gas Symposium 29th Annual [3/27-30/06]	Active	
446	SWANA-Landfill Gas Symposium 30th Annual [3/4-8/07]	Active	
483	SWANA-Landfill Gas Symposium 31st Annual [3/2008]	Active	
536	SWANA-Landfill Gas Symposium 32nd	Active	
689	SWANA-Landfill Gas Symposium 35th Annual - 2012	Active	
231	SWANA-Landfill Gas System Operation and Maintenance	Active	
539	SWANA-Landfill Gas System Operations Workshop	Active	
93	SWANA-Landfill Operational Issues	Active	
681	SWANA-Landfill Symposium (16th Annual - 2011)	Active	
427	SWANA-Landfill Symposium 11th Annual [6/5-7/06]	Active	
465	SWANA-Landfill Symposium 12th Annual [6/25-28/07]	Active	
30	SWANA-Management of Landfill Operations	Active	
1	SWANA-Manager of Landfill Operations (MOLO) - Exam Only	Active	
1600	SWANA-Manager of Landfill Operations (MOLO) Course	Active	
160	SWANA-Manager of Landfill Operations (MOLO) Course and Exam	Active	
243	SWANA-Managing Composting Programs	Active	
251	SWANA-Managing MSW Collection Systems	Active	
234	SWANA-Managing MSW Recycling Systems	Active	
222	SWANA-Managing Transfer Station Systems	Active	
444	SWANA-Transfer Station Design & Operations	Active	
42	SWANA-Transfer Station Design & Operations	Active	
448	SWANA-WasteCon 2006 [9/19-21/06]	Active	
455	SWANA-WasteCon 2007 [10/16-18/07]	Active	
509	SWANA-WasteCon 2008	Active	
559	SWANA-WasteCon 2009	Active	
660	SWANA-WasteCon 2011	Active	
570	The Complete Ground Water Monitoring Field Course	Active	
572	The Complete Ground Water Monitoring Well Design, Construction and Development Course	Active	
569	The Complete Ground Water Sampling Field Course	Active	
116	The Complete Ground-Water Monitoring Course	Active	
571	The Complete Surface Water and Sediment Field Course	Active	
573	The Florida Stormwater Construction Permit-Contractor's Short Course	Active	
530	The Original Environmental Bootcamp	Active	
406	The Sense of Smell, Odor, Theory and Odor Control	Active	
612	Things That Go Boom	Active	

Course Information - Florida's Solid Waste Operators and Spotters

625	Topics in Solid Waste Management for Landfill Operators, MRF Operators and Transfer Station	Active
	Operators	
477	Tractor/Mower Operator Safety Training Program	Active
187	Traffic and Equipment Safety at Landfills	Active
680	Train the Trainer: How to Design & Deliver Effective Training	Active
641	Train-the-Trainer for Operator of Heavy Equipment	Active
642	Trenching Shoring Services Safety in Excavation Course	Active
112	U.S. DOT Hazardous Materials/Waste Transportation	Active
519	Understanding Hazardous Waste in Solid Waste Operations	Active
419	Waste Expo [4/4-6/06]	Active
549	Waste Expo 2007	Active
595	Waste Expo 2010	Active
36	Waste Screening and Identification for Landfill Operators and Spotters	Active
9	Waste Screening at MSW Mgmt Facilities [Onsite Delivery]	Active
51	Waste Screening at Municipal Solid Waste [5/23/94, 12/5/01]	Active
0	Waste Screening Introduction-Spanish	Active
524	Waste Screening Refresher for Supervisors and Managers	Active
418	Waste Tech 2006 [2/27-28/06]	Active
508	Waste Tech 2007	Active
587	Waste-to-Fuels 2010 Conference	Active
622	Wet Weather Operations	Active
449	Wetlands Variance Training	Active
673	Wildlife and Plants at Florida Solid Waste Management Facilities	Active
482	Workzone Safety Training	Active

UF Home DCE Home TREEO Home Home Copyright © 2012, Division of Continuing Education, University of Florida			UF Division of Continuing Education
3900 SW 63rd Blvd. Gainesville, FL 32608	tel: (352) 392-9570 fax: (352) 392-6910	train@treeo.ufl.edu	

ATTACHMENT 6 TRAINING CERTIFICATES



MARKEN CONTRACTOR

Is Proud to Certify That

Alfanso Victor Santos

Has Successfully Completed the 24 Hour Initial Training Course for Solid Waste Management Facility Operators Entitled :

24 Hour Initial Training Course for Landfill Operators (Class I, III and C&D Sites) #608 August 31, September 2 and 4, 2015 And Has Successfully Completed the Required Examination in Accordance with the Training Requirements for Landfill Operators in Florida

Signed this15th day of September, 2015 Melody KoRl

1814

Melody Kohl

President

A STANG



CANNING LINE MARK

Is Proud to Certify That



Has Successfully Completed the 16 Hour Continuing Training Course for Landfill Operators Entitled :

16-Hour Landfill Operator Refresher Course #703 August 31 and September 2, 2015

USW

And Has Successfully Completed 16 hours of Continuing Training for Landfill Operators in Florida

Signed this 15th day of September, 2015 <u>Melody Kohl</u> Melody Kohl

2 mar 12 mar 1 mar

President

Stohl Consulting 9nc

WIND TO MUNICIPALITY OF THE STATE

Is Proud to Certify That

Alfredo T. Martinez

Has Successfully Completed the 16 Hour Continuing Training Course for Landfill Operators Entitled :

16-Hour Landfill Operator Refresher Course #703 August 31 and September 2, 2015

1SW

And Has Successfully Completed 16 hours of Continuing Training for Landfill Operators in Florida

Signed this 15th day of September, 2015 <u>Melody Kohl</u> Melody Kohl

CONTRACTOR CONTRACTOR CONTRACTOR CONTRACTOR CONTRACTOR OF CONTRACTOR OF

President

Stohl Consulting, 9nc

Is Proud to Certify That

Saturnino Martinez

Has Successfully Completed the 4 Hour Continuing Training Course for Landfill Operators Entitled :

4-Hour Spotter Refresher for Class I, III Landfills, Waste Processing Facilities and C&D Facilities #742 And has completed 4 hours of Continuing Training for Landfill Operators, Transfer Station/MRF Operators and Spotters in Florida August 31, 2015

CONTRACTOR OF THE ACTION OF TH

Signed this 15th day of September, 2015

ASM

Malody toke Melody Kohl

President

of chillen Sulfing 9nc Is Proud to Certify That



Has Successfully Completed the **Initial Training Course for Transfer Station and MRF Operators Entitled :**

16-hour Initial Training for Transfer Station and Materials Recovery Facility Operators (with Exam) #582 November 14 and 15, 2013

And Has Successfully Completed the Required Examination in Accordance with the Initial Training Requirements for both Transfer Station and MRF Operators in Florida

Signed the 18th day of November, 2013 Melody Kohl

Melody'Kohl

ATTACHMENT 7 SOURCE-SEPARATED ORGANICS PROCESSING FACILITY REGISTRATION



Florida Department of Environmental Protection

Bob Martinez Center 2600 Blair Stone Road Tallahassee, Florida 32399-2400 Rick Scott Governor

Carlos Lopez-Cantera Lt. Governor

Jonathan P. Steverson Secretary

July 10, 2016

John Arnold Angelo's Aggregate Materials, LTD. 855 28th Street, S. St. Petersburg, FL 33712

Dear John Arnold:

Your registration application for Angelo's Recycled Materials - Dade City, located at 41111 Enterprise Road, Dade City, in Pasco County has been received. The application indicated this facility is operating as a:

- X Yard Trash Transfer Station
- X Yard Trash Recycling Facility
- ____ Manure Blending Operation
- ____ Vegetative, Animal Byproducts or Manure Composting Facility

And processing the following:

- X Yard trash (including clean wood)
- ____ Manure
- ____ Animal byproducts (composting)
- _____ Vegetative wastes (composting)
- ____ Pre-consumer vegetative (composting)

The registration application is complete, and is valid until August 1, 2017. The WACS identification number for this facility is 00087895. The receipt number for the registration fee you paid is 911551.

You must comply with the requirements specified in Rule 62-709.320, and Rules 62-709.330 or 62-709.350, Florida Administrative Code (F.A.C.), in order to maintain qualification for the registration program. A summary of the operating requirements is enclosed.

July 10, 2016 John Arnold Page 2 of 2

If you need further information, please contact the Division of Waste Management, Waste Registration Section at the above address, Mail Station 4550, telephone (850) 245-8707, or email Lauren.OConnor@dep.state.fl.us.

Sincerely,

Jawan Olonnod

Planner I Waste Registration Section

Enclosure

cc: Melissa Madden, Southwest District Steven Tafuni, Southwest District

Requirements for source-separated organics facilities qualifying for registration - Chapter 62-709, F.A.C.

Rule/Referenced Rule	Provision				
Specific to all					
62-709.300(7)(a)	No person shall cause or allow objectionable odor in violation of Chapter 62-296, F.A.C.				
62-709.300(7)(b)	Rule 62-701.300, and subsection 62-701.320(13) apply to facilities regulated under 62-709.				
62-701.300(1)(b)	Stored or processed in a way or location that does not violate air quality or water quality standards.				
62-701.300(2)(a)	Geological formations or subsurface features must provide support for the facility				
62-701.300(2)(c)	Not in a dewatered pit unless permanent leachate containment and special design techniques used.				
62-701.300(2)(d)	Not in any natural or artificial water body(e.g., ground water and wetlands within DEP jurisdiction).				
62-701.300(2)(f)	Not be placed on the right of way of any public highway, road, or alley.				
62-701.300(3)	No open burning in the recycling area of the facility and controlled burning complies with DEP rules.				
62-701.300(14)	No CCA treated wood in material applied as a ground cover, soil or soil amendment.				
62-701.300(15)	No unconfined emissions of particulate matter in violation of paragraph 62-296.320(4)(c), F.A.C.				
62-709.320(2)(a)	Have the necessary operational features and equipment - unless otherwise specified, including				
62-709.320(2)(a)1.	effective barrier to prevent unauthorized entry and dumping				
62-709.320(2)(a)2.	Dust and litter control methods				
62-709.320(2)(a)3.	Fire protection and control provisions to deal with accidental burning of solid waste, including				
62-709.320(2)(a)3.a.	20-foot all-weather access road all around the perimeter				
62-709.320(2)(a)3.b.	No material shall be mechanically compacted				
62-709.320(2)(a)3.c.	No material shall be more than 50 feet from access by motorized firefighting equipment				
62-709.320(2)(b)	Operate in a manner to control vectors				
62-709.320(2)(c)	Operate in a manner to control objectionable odors per with Rule 62-296.320(2), F.A.C.				
62-709.320(2)(d)	Keep any installed drains and leachate or condensate conveyances cleaned				
62-709.320(2)(e)	Process received solid waste timely as follows				
62-709.320(2)(e)1.	Size-reduce or remove yard trash within 6 months or time needed to receive 3,000 tons or 12,000				
	cubic yards, whichever is greater. Separated logs with 6 inch diameter or greater can be stored for				
	up to 12 months before being size-reduced or removed.				
62-709.320(2)(e)2.	Putrescible waste (e.g., vegetative wastes, animal byproducts or manure) shall be processed and				
	incorporated into the composting material, or removed from the facility, within 48 hours.				
62-709.320(2)(f)	Containerized and removed immediately any treated or untreated biomedical waste; hazardous				
	waste; or any materials having (PCB) concentration of 50 ppm or greater.				
62-709.320(2)(g)	All residuals, solid waste and recyclable materials removed and recycled or disposed upon ceasing				
00 700 000(4)(-)	operations. Any remaining processed material shall be properly used or disposed.				
62-709.320(4)(a)	Keep monthly records of incoming and outgoing material for at least three years.				
62-709.320(4)(b)	If temperature used to show disinfection or vector attraction achieved, keep records for 3 years.				

Specific to yard trash only facilities				
62-709.300(7)(b)	Rule 62-701.300, and subsection 62-701.320(13) apply to facilities regulated under 62-709.			
62-701.300(12)(a)	At least 100 feet from off-site potable water well that existed before facility registered.			
62-701.300(12)(b)	At least 50 feet from any body of water, including wetlands. Not including parts of permitted			
	stormwater system, or water bodies totally within facility with no discharge to surface waters.			
62-709.330(2)	Processed material gone from facility within 18 months, unless longer storage authorized by permit.			
62-709.330(3)	Accept only yard trash, and bags used to collect yard trash. Containerized any other material			

Specific to composting of vegetative wastes, animal byproducts or manure, or blending manure			
62-709.300(7)(b)	Rule 62-701.300, and subsection 62-701.320(13) apply to facilities regulated under 62-709.		
62-701.300(2)(b)	Be more than 500 feet off-site potable water well that existed before facility registered		
62-701.300(2)(e)	Within 200 feet from any body of water, including wetlands. Not including parts of permitted stormwater system, or water bodies totally within facility with no discharge to surface waters.		
62-701.320(13)(b)	Not within 10,000 feet of any licensed and operating airport runway used by turbine powered aircraft, or within 5,000 feet of any licensed and operating airport runway used only by piston engine aircraft, unless applicant demonstrates that the facility is designed and will be operated so that it does not pose a bird hazard to aircraft.		
62-709.350(2)	Carbon:nitrogen ratio of the blended feedstocks shall be greater than 20.		
62-709.350(3)	Piles do not exceed 12 feet in height.		
62-709.350(5)	All material removed within 18 months, unless longer storage authorized by permit.		
62-709.350(6)	Show that disinfection achieved. not required if made from only pre-consumer vegetative waste		
62-709.350(7)	Vector attraction reduction controls shall include either (a) or (b) below:		
62-709.350(7)(a)	Composted for at least 14 days, with temperature no lower than 40 degrees Celsius and average temperature of the material being composted higher than 45 degrees Celsius; or		
62-709.350(7)(b)	Specific oxygen uptake rate (SOUR) for material being composted or blended shall be equal to or less than 1.5 milligrams of oxygen per hour per gram of total solids (dry weight basis) at a temperature of 20 degrees Celsius		