

Part 2 of 3 'date & sealed pages for
Construction Record Documentation Report Gas Collection
and control system Phase 1. sequence 3A

first page of document with date stamp, pages with seals

As Built Survey separate document
part 3 of 3

Report is separate document
part 1 of 3



REPORT

CONSTRUCTION RECORD DOCUMENTATION REPORT GAS COLLECTION AND CONTROL SYSTEM PHASE I—SEQUENCE 3A

J.E.D. Solid Waste Management Facility

Osceola County, Florida

RECEIVED

OCT 04 2010

DEP Central Dist.

Submitted To: Florida Department of Environmental Protection
Waste Management Program, Central District
3319 Maguire Boulevard, Suite 232
Orlando, FL 32803-3767

Prepared For: Omni Waste of Osceola County, LLC
1501 Omni Way
St. Cloud, FL 34773

Submitted By: Golder Associates Inc.
9428 Baymeadows Road
Suite 400
Jacksonville, FL 32256 USA

Distribution:

1 Copy	Florida Department of Environmental Protection Waste Management Program, Central District
1 Copy	Florida Department of Environmental Protection Air Resources Management, Central District
1 Copy	Waste Services, Inc.
2 Copies	Golder Associates Inc.

September 2010

083-82734.13

A world of
capabilities
delivered locally




5.0 SUMMARY AND CERTIFICATION

Omni retained Golder to provide CQA services during the installation of the GCCS Phase I, Sequence 3A expansion at JED Facility. These services included the quality assurance monitoring, documentation, and/or testing of the items listed below:


- Installation of 16 gas extraction wells (12 new wells, 3 replacement wells, and 1 test well)
- Installation of 2,831 ft of lateral gas conveyance pipe

Based on the field observations, submittal information from the contractor, field testing results, and the data presented herein, it is Golder's professional opinion that the GCCS Phase I, Sequence 3A expansion at JED Facility was installed in substantial conformance with the FDEP-approved construction drawings and technical specifications as referenced herein. Modifications and deviations from the technical specifications are discussed in Section 2. These modifications did not alter the performance and design intent of the GCCS. Attachment I provides the signed and sealed FDEP Certification of Construction Completion of a Solid Waste Management Facility form, 62-701.900(2).

GOLDER ASSOCIATES INC.



Veronica K. Figueroa, E.I.
Staff Engineer



Don Gigg, P.E.
Senior Project Engineer



Kevin S. Brown, P.E.
Florida Professional Engineer No. 57819

FN: C:\Projects\083\083-82\083-82734\083-82734.13\200_Draft_Reports\Submission Folder\R-08382734 13_Cert_Report.docx



Florida Department of Environmental Protection
Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, FL 32399-2400

DEP Form # 62-701.000(2)
Form Title: Certification of Construction Completion
Effective Date: May 19, 1994
DEP Application No. _____
(Filed by DEP)

Certification of Construction Completion of a Solid Waste Management Facility

DEP Construction Permit No: SC49-0199726-004 County: Osceola

Name of Project: J.E.D. Solid Waste Management Facility

Name of Owner: Omni Waste of Osceola County, LLC

Name of Engineer: Golder Associates, Inc.

Type of Project: Construction of Gas Collection and Control System (GCCS) Phase I, Sequence 3A

Cost: Estimate \$ 268,033.00 Actual \$ 275,000.00

Site Design: Quantity: 7,500 ton/day Site Acreage: Phase 1 - approximately 54 Acres

Deviations from Plans and Application Approved by DEP: The construction was conducted in general accordance with the submitted Phase I Sequence 3A Construction Drawings with some modifications.

Section 2 of the Construction Record Documentation Report, describes the modifications to the referenced construction drawings, which were primarily necessitated by field conditions encountered at time of construction. These modifications didn't alter the performance or design intent of the system.

Address and Telephone No. of Site: 1501 Omni Way, St. Cloud, Florida 34773; (407) 891-3720

Name(s) of Site Supervisor: Mike Kaiser

Date Site inspection is requested: As soon as possible

This is to certify that, with the exception of any deviation noted above, the construction of the project has been completed in substantial accordance with the plans authorized by Construction

Permit No. SC49-0199726-004 :Dated: April 4, 2008

Date: 9/30/10

Signature of Professional Engineer

Page 1 of 1

Northwest District
160 Governmental Center
Pensacola, FL 32501-5794
850-595-8360

Northeast District
7825 Baymeadows Way, Ste. B200
Jacksonville, FL 32256-7590
904-448-4300

Central District
3319 Maguire Blvd., Ste. 232
Orlando, FL 32803-3787
407-894-7555

Southwest District
3804 Coconut Palm Dr.
Tampa, FL 33619
813-744-8100

South District
2295 Victoria Ave., Ste. 364
Fort Myers, FL 33901-3881
841-332-8975

Southeast District
400 North Congress Ave.
West Palm Beach, FL 33401
561-881-8800