



# REPORT

## CONSTRUCTION RECORD DOCUMENTATION REPORT 2011 CELLS 3, 4, 5, 6 & 7 GAS COLLECTION AND CONTROL SYSTEM EXPANSION

**J.E.D. Solid Waste Management Facility  
Osceola County, Florida**

**Submitted to:** Florida Department of Environmental Protection  
Waste Management Program, Central District  
3319 Maguire Boulevard, Suite 232  
Orlando, FL 32803-3767 USA

**Prepared for:** Omni Waste of Osceola County, LLC  
1501 Omni Way  
St. Cloud, FL 34773 USA

**Submitted by:** Golder Associates Inc.  
9428 Baymeadows Road  
Suite 400  
Jacksonville, FL 32256 USA

### **Distribution:**

1 Copy	Florida Department of Environmental Protection Waste Management Program, Central District
1 Copy	Florida Department of Environmental Protection Air Resources Management, Central District
2 Copies	Waste Services, Inc.
1 Copy	Golder Associates Inc.

**February 2012**

**083-82734.19**

**A world of  
capabilities  
delivered locally**





February 22, 2012

083-82734.19

Mr. F. Thomas Lubozynski, P.E.  
Florida Department of Environmental Protection  
Waste Management Program, Central District  
3319 Maguire Boulevard, Suite 232  
Orlando, FL 32803-3767

**RE: CONSTRUCTION RECORD DOCUMENTATION REPORT  
2011 – CELLS 3, 4, 5, 6 & 7 GAS COLLECTION AND CONTROL SYSTEM EXPANSION  
J.E.D. SOLID WASTE MANAGEMENT FACILITY  
OSCEOLA COUNTY, FLORIDA  
PERMIT NUMBERS: SC49-0199726-017 AND SO49-0199726-015**

Dear Mr. Lubozynski:


On behalf of the Omni Waste of Osceola County, LLC (Omni), Golder Associates Inc. (Golder) is pleased to submit the enclosed report documenting the construction quality assurance (CQA) monitoring for construction of the 2011 Cells 3, 4, 5, 6 and 7 gas collection and control system (GCCS) expansion at the J.E.D. Solid Waste Management Facility located in Osceola County, Florida.


The enclosed report contains a narrative describing the construction procedures employed by the contractors and the CQA monitoring of the construction activities performed by Golder. The report also includes a summary of changes with respect to the construction drawings, a CQA certification, an as-built survey for the GCCS expansion, an as-built well schedule, well boring logs, photographic documentation of construction activities, gravel laboratory test results, the CQA engineer field monitoring reports, and the Florida Department of Environmental Protection (FDEP) Certification of Construction Completion of a Solid Waste Management Facility. An electronic copy of the report has been included on CD as well.


If there are any questions on any of the information presented herein, please feel free to call Mr. Mike Kaiser at (904) 673-0446 or the undersigned.

Sincerely,

**GOLDER ASSOCIATES INC.**

  
Veronica K. Figueroa, PE  
Staff Engineer

  
Don E. Grigg  
Senior Project Engineer

  
Kevin S. Brown, PE  
Senior Consultant and Principal

cc: Mr. Mike Kaiser - Waste Services, Inc.  
Ms. Caroline Shine - FDEP Air Resources Management, Central District







## Table of Contents

### COVER LETTER

1.0	INTRODUCTION.....	1
1.1	Background .....	1
1.2	Project Description .....	1
1.3	Scope of Services .....	2
2.0	SUMMARY OF CHANGES .....	3
2.1	Extraction Well Locations .....	3
2.2	Extraction Well Construction .....	3
2.3	Extraction Well Depths .....	3
2.4	Header/Lateral Gas Conveyance Pipe Installation .....	4
2.5	Horizontal Gas Collector Installation .....	4
3.0	CONSTRUCTION ACTIVITIES.....	5
3.1	Project Participants .....	5
3.2	Gas Extraction Well Installation .....	5
3.3	Header/Lateral Gas Conveyance Pipe Installation .....	6
3.4	Horizontal Gas Collector Installation .....	6
4.0	CONSTRUCTION MONITORING .....	8
4.1	Technical Specifications .....	8
4.2	Gas Extraction Well Installation .....	8
4.3	Header/Lateral Gas Conveyance Pipe Installation .....	8
5.0	SUMMARY AND CERTIFICATION.....	9

### List of Tables

Table 1	Extraction Well Design Depth to Actual Depth Comparison
---------	---

### List of Appendices

Appendix A	Construction Drawings
Appendix B	Technical Specifications
Appendix C	Design Drawings
Appendix D	As-Built Survey
Appendix E	As-Built Well Schedule
Appendix F	Well Boring Logs
Appendix G	Photographic Documentation of Construction Activities
Appendix H	Aggregate Backfill Laboratory Test Results
Appendix I	Construction Quality Assurance Engineer Field Monitoring Reports
Appendix J	Certification of Construction Completion of a Solid Waste Facility



## 1.0 INTRODUCTION

The J.E.D. Solid Waste Management Facility (JED Facility) is located southeast of St. Cloud, Florida, in Osceola County. The JED Facility is required under its Solid Waste Permits (SC49-0199726-004 and SO49-0199726-005, issued March 22, 2007 by the Florida Department of Environmental Protection (FDEP)), to install a gas collection and control system (GCCS) at the facility. The GCCS must meet the design drawings and specifications provided in the lateral expansion permit application approved under permit modifications SC49-0199726-017, issued on September 22, 2011 by FDEP. Additionally, the facility's Title V Air Permit, 0970079-007-AV, issued on May 23, 2010 by the FDEP, also requires installation of a GCCS meeting the requirements of 40 CFR 60, Subpart WWW Standards of Performance for Municipal Solid Waste Landfills (New Source Performance Standards [NSPS]). The JED Facility became subject to the GCCS requirements of Subpart WWW on December 23, 2008. The GCCS is required to be operational in all waste that is in place for two years or more for areas at final grade, and five years or more for areas at interim grade.

### 1.1 Background

Golder Associates Inc. (Golder) was retained by Omni Waste of Osceola County, LLC (Omni) to provide full time construction quality assurance (CQA) services during the 2011 Cells 3, 4, 5, 6, and 7 GCCS expansion at the JED Facility. Previous GCCS installation at the facility (Phase I and II) included approximately 65 vertical gas extraction wells, one skid mounted flare system, and header and lateral piping in the Cells 1-6 disposal areas.

The main components of the 2011 Cells 3, 4, 5, 6, and 7 GCCS expansion monitored by Golder were:

- Installation of 13 gas extraction wells (10 new wells and 3 replacement wells);
- Installation of approximately 1,852 feet of header and lateral gas conveyance pipe in Cells 3, 4, 5, and 6; and
- Installation of approximately 1,577 feet of horizontal gas collector pipe in Cell 7.

This report includes a description of the project and the activities observed by Golder during the construction of the GCCS described above. Section 2 provides a summary of the changes in the design that were necessitated by field conditions. Descriptions of the construction activities and the CQA services provided by Golder are presented in Sections 3 and 4, respectively. Section 5 presents the CQA certification by a Florida registered professional engineer.

### 1.2 Project Description

Construction activities for the 2011 GCCS expansion in Cells 3, 4, 5, and 6 were performed in accordance with the Phase I and II Construction Drawings and Technical Specifications prepared by Geosyntec and submitted to the FDEP. A copy of the drawings and specifications are provided in Appendices A and B, respectively. Construction activities for the 2011 GCCS expansion in Cell 7 were performed in



accordance with the Horizontal Gas Collector and GCCS/Leachate Sump Connections Intermediate Permit Modification drawings prepared by Golder and submitted to the FDEP during the permitting process. A copy of the permit modification drawings are provided in Appendix C.

All of the gas wells were installed in the area of the landfill with intermediate cover or within the active filling area. Lateral gas conveyance piping was installed below ground. The lateral gas conveyance piping connects the gas extraction wells to the main header system that directs gas to the existing flare system. Construction activities for the 2011 GCCS expansion in Cells 3, 4, 5, and 6 commenced on November 14, 2011 and were completed on December 9, 2011. Construction activities for the 2011 GCCS expansion in Cells 7 commenced on December 14, 2011 and were completed on January 6, 2012.

### 1.3 Scope of Services

The services Golder provided included observation and documentation of the installation of the gas extraction wells, header and lateral gas conveyance piping, tie-ins of the laterals to the existing GCCS, and installation of horizontal gas collector piping.

Golder conducted its services during this project in accordance with the following documents:

- Proposal titled “2011 – Cells 3, 4, 5, and 6 GCCS Expansion CQA Proposal (P83-82734N),” prepared by Golder, dated October 5, 2011;
- Construction drawings titled “J.E.D. Solid Waste Management Facility, St. Cloud, Florida Gas Collection and Control System (GCCS) Phase I Disposal Area,” prepared by Geosyntec, dated April 2010, and provided in Appendix A of this report;
- Construction drawings titled “J.E.D. Solid Waste Management Facility, St. Cloud, Florida Gas Collection and Control System (GCCS) Phase II Disposal Area,” prepared by Geosyntec, dated December 2010, and provided in Appendix A of this report;
- Design Drawings title “J.E.D. Solid Waste Management Facility, Horizontal Gas Collector and GCCS/Leachate Sump Modifications, Intermediate Permit Modification”, prepared by Golder, dated September 2010 (revised October 2010), and provided in Appendix C of this report; and
- Specifications titled “Technical Specifications” prepared by Geosyntec, and provided in Appendix B of this report.

Omni retained Peavey & Associates Surveying and Mapping, PA (Peavey & Associates) to fulfill all surveying needs associated with the 2011 GCCS expansion in Cells 3, 4, 5, and 6, including development and certification of the as-built survey. As part of its services, Golder reviewed the as-built survey to check that the major components of the construction were shown.





## 2.0 SUMMARY OF CHANGES

The construction was conducted in general accordance with the documents described in Section 1.2 with some modifications necessitated by field conditions as described below. These modifications did not alter the design intent of the system.

### 2.1 Extraction Well Locations

Extraction wells GW-14R1, GW-15R2, and GW-30R1 were redrilled in close proximity to their existing locations as shown in the as-built survey provided in Appendix D. After installation of redrilled extraction wells, the compromised extraction wells were abandoned by excavating to a depth of approximately 4 feet below ground surface (ft bgs) around the pipe, cutting approximately 4 feet of pipe below ground surface, capping the top of the pipe with an 6-inch PVC cap, lag bolting the cap to the well casing, and backfilling the excavation with clean surrounding materials. The as-built well schedule presented in Appendix D provides the northing and easting for the redrilled extraction wells. Well boring logs for all installed extraction wells are presented in Appendix F.

### 2.2 Extraction Well Construction

Appendix H documents the laboratory test results of the aggregate backfill placed at the annulus of the borehole around the slotted pipe of the gas extraction wells. A gravel sample was tested for gradation and showed the gravel sample to have particle sizes slightly greater than American Association of State Highway and Transportation Officials (AASHTO) No. 57 stone as specified in the construction drawings; Omni accepted the larger size aggregate backfill. The carbonate content of the gravel sample was 0.1% which meets construction specifications.

### 2.3 Extraction Well Depths

The design depths of the wells were based upon preconstruction survey elevations obtained by JED Facility and the bottom liner system elevations provided by Geosyntec. The extraction wells were designed to terminate 15 feet from the top of protective cover. The as-built well schedule is provided in Appendix E. The following table summarizes the differences in design versus as-built well depths for wells that were not installed to the design depth. As noted in the well boring logs presented in Appendix F, wet subsurface conditions were encountered which prevented drilling depth advancement using the bucket auger for a few extraction wells. The wet material appeared to consist of auto shredder material, soil, sludges and other non-MSW wastes. Also, there were two extraction wells, GW-68 and GW-70, where the borehole began to cave in on itself thus preventing drilling depth advancement.

**Table 1: Extraction Well Design Depth to Actual Depth Comparison**

<b>Well ID</b>	<b>Design Well Depth (ft bgs)</b>	<b>Actual Well Depth (ft bgs)</b>	<b>Difference Between Design and Actual Well Depth (ft)</b>
GW-22	143.0	97.0	46.0
GW-28	150.0	85.0	65.0
GW-58	132.0	76.0	56.0
GW-61	128.0	83.0	45.0
GW-64	68.0	58.0	10.0
GW-65	124.0	103.0	21.0
GW-68	132.0	88.0	44.0
GW-70	80.0	52.0	28.0
GW-14R1	128.0	55.0	73.0
GW-15R2	146.0	78.0	68.0
GW-30R1	127.0	60.5	66.5

## **2.4 Header/Lateral Gas Conveyance Pipe Installation**

There were no modifications to the details specified in the GCCS Phase I and II Disposal Area drawings (Appendix A) with respect to the lateral gas conveyance pipe installation.

## **2.5 Horizontal Gas Collector Installation**

There were no modifications to the details specified in the P drawings (Appendix C) with respect to the horizontal gas collection pipe installation.



### 3.0 CONSTRUCTION ACTIVITIES

#### 3.1 Project Participants

The parties involved in the 2011 GCCS expansion in Cells 3, 4, 5, 6, and 7 are included:

- Omni, as the owner
- Geosyntec, as the design engineer (Phase I and Phase II, Cells 1-6 GCCS)
- Golder, as the design engineer (Cells 7 horizontal gas collector)
- Golder, as the CQA Engineer
- Shaw Environmental, Inc. (Shaw), as construction contractor
- Peavey & Associates, as the surveyor

#### 3.2 Gas Extraction Well Installation

Shaw performed the drilling and installation of 13 gas extraction wells during the 2011 GCCS expansion in Cells 3, 4, 5, and 6. The installation of the gas wells commenced on November 21, 2011 and was completed on December 8, 2011. The drill rig utilized was a Soilmecc SR 30 with a 3-foot-diameter bucket auger. Shaw used an air-monitoring device during all drilling activities to monitor breathing zones. Peavey & Associates surveyed the locations of the completed gas wells; the certified as-built survey is provided in Appendix D.

Gas extraction well installation depths were field-adjusted to the existing ground elevation of the landfill based on the ground surface survey conducted prior to drilling. Waste material excavated during drilling was hauled to the active working face of the landfill for disposal. The wells were constructed using 8-inch SCH 80 PVC slotted and solid pipe. The as-built well schedule, found in Appendix E, provides the well depths along with the screen and solid pipe lengths. The well pipes were bell and spigot type, and each joint was glued and four lag bolts installed to provide additional support at each joint.

The procedure used for the installation of the extraction wells is summarized below:

- Set the bottom of the slotted pipe approximately ½-foot above the bottom of the borehole.
- Backfill borehole to approximately ½-foot above top of slotted pipe with approved stone;
- Place geocomposite ring (georing) above stone backfill;
- Install 2-foot-thick granular hydrated bentonite plug #1;
- Above bentonite plug #1, backfill borehole with clean cover soil to within approximately 3 feet of existing ground surface;
- Install 2-foot-thick granular hydrated bentonite plug #2;
- Backfill remaining borehole with clean cover soil;
- Place a 6-foot by 6-foot hydrated geosynthetic clay liner (GCL) sheet over cover soil at ground surface; and
- Place clean cover soil over hydrated GCL sheet and slope at the surface to promote surface water runoff.





Some of the extraction wells had well casings installed approximately 7 feet to 15 feet above ground surface in anticipation of future final closure cover elevations; these wells received a larger amount of clean cover soil, which made mounds suitable for easy access to the wellhead for monitoring and wellhead tuning. Appendix F includes well boring logs that show the well construction details, including the materials placed in the borehole annulus. As construction of the lateral pipe system progressed, wellheads were installed and connected to laterals. Appendix G provides photographs of the drilling of the extraction wells, the installation of the extraction wells, the installation of laterals to provide a vacuum source to the extraction wells, and the installation of the wellheads at the extraction wells.

### **3.3 Header/Lateral Gas Conveyance Pipe Installation**

Shaw performed the installation of the lateral gas conveyance piping associated with 2011 GCCS expansion in Cells 3, 4, 5, and 6. Pipe installation commenced on November 14, 2011 and was completed on December 9, 2011. Two excavators (Deere 200C LC and Deere 120C.) were utilized for trench excavation for the header and lateral gas conveyance pipe installation. Lateral gas conveyance piping was 6-inch high-density polyethylene (HDPE) standard dimension ratio (SDR) 17 and installed at a minimum 5 percent slope below ground. The lateral gas conveyance piping connects the extraction wells to the main header system that directs gas to the existing flare system. Header gas conveyance piping was 12-inch HDPE SDR 17 and installed at a minimum 5 percent slope below ground.

At the completion of the trench grading, 6 inches of clean pipe bedding material (soil) was placed. The HDPE SDR 17 pipe (varying diameter) was then placed in the trench and covered with clean fill. Excavated waste material was disposed of at the active working face.

### **3.4 Horizontal Gas Collector Installation**

Shaw performed the installation of two horizontal gas collectors, HGC-2 and HGC-4, during the 2011 GCCS expansion in Cell 7. The installation of the horizontal gas collectors commenced on December 14, 2011 and was completed on January 6, 2012. Two excavators (Deere 200C LC and Deere 120C.) were utilized for trench excavation for the horizontal gas collector pipe installation. Horizontal gas collector piping was 10-inch HDPE SDR 11. The solid pipe portion of the horizontal gas collectors were installed at a minimum 3 percent slope below ground, and the perforated pipe portion of the horizontal gas collectors were installed at a minimum 5 percent slope below ground. The horizontal gas collector piping was connected to the side-slope risers. The horizontal gas collectors will be connected to the main header system once Cell 7 design waste grades have been reached which will accommodate the expansion of the main header system. JED Facility operations surveyed the top of pipe of the horizontal gas collectors; the as-built survey data points with associated pipe profiles are provided in Appendix D. Appendix G provides photographs of the horizontal gas collector pipe installation.



The procedure used for the installation of the horizontal gas collectors are summarized below:

- Backfill trench with 1-foot thick coarse stone;
- Place 10-inch HDPE SDR 11 pipe above top of coarse stone;
  - First 100 feet of pipe to be solid 10-inch HDPE SDR 11;
  - Remaining pipe to be perforated 10-inch HDPE SDR 11;
- Backfill trench approximately 1 ½ feet above top of 10-inch HDPE SDR 11 pipe with tire chips;
- Place 8-ounce geotextile above tire chip backfill; and
- Backfill remaining trench with surrounding waste.



## **4.0 CONSTRUCTION MONITORING**

Construction monitoring was documented by the CQA engineer in daily field monitoring reports, as provided in Appendix I. The field monitoring reports document the overall construction activities and the specific issues encountered during construction on a day-to-day basis.

### **4.1 Technical Specifications**

The construction of the 2011 GCCS expansion in Cells 3, 4, 5, 6 and 7 was performed in general accordance with the technical specifications prepared by Geosyntec and provided in Appendix B. Materials utilized in the 2011 GCCS expansion in Cells 3, 4, 5, 6 and 7 were reviewed for compliance with the requirements of the technical specifications.


### **4.2 Gas Extraction Well Installation**

Golder monitored the drilling and the well construction of all gas extraction wells. Logs showing the installation details for each well are included in Appendix F, and a summary of the well construction details is found in the as-built well schedule included in Appendix E.

### **4.3 Header/Lateral Gas Conveyance Pipe Installation**

Golder monitored the welding and the installation of the lateral pipes during the 2011 GCCS expansion in Cells 3, 4, 5, 6 and 7. The CQA engineer observed pipe welding to ensure that the interior of the pipe was generally clean, that pipe shavings from the cutting process were removed, and that the manufacturer's recommended iron temperature and gauge pressure were followed. All header/lateral gas conveyance pipe was pressure tested at 10 psi for an hour to ensure there were no leaks in the newly installed GCCS. Per standard practice and the construction specifications, all below grade bolts and flanges were protected by covering with a polyethylene wrap and duct taped to HDPE pipe





## 5.0 SUMMARY AND CERTIFICATION

Omni retained Golder to provide CQA services during the construction of the 2011 GCCS expansion in Cells 3, 4, 5, 6 and 7 at the JED Facility. These services included the quality assurance monitoring, documentation, and/or testing of the items listed below:

- Installation of 13 gas extraction wells (10 new wells and 3 replacement wells);
- Installation of approximately 1,852 feet of header and lateral gas conveyance pipe in Cells 3, 4, 5, and 6; and
- Installation of approximately 1,577 feet of horizontal gas collector pipe in Cell 7.

Based on the field observations, submittal information from the contractor, field testing results, and the data presented herein, it is Golder's professional opinion that the 2011 GCCS expansion in Cells 3, 4, 5, 6 and 7 at JED Facility was installed in substantial conformance with the FDEP-approved design/construction drawings and technical specifications as referenced herein. Modifications and deviations from the technical specifications are discussed in Section 2. These modifications did not alter the design intent of the GCCS. Attachment J provides the signed and sealed FDEP Certification of Construction Completion of a Solid Waste Management Facility form, 62-701.900(2).

### GOLDER ASSOCIATES INC.

Veronica K. Figueroa, PE  
Staff Engineer

Don E. Grigg  
Senior Project Engineer

Kevin S. Brown, PE  
Senior Consultant and Principal


FN: G:\Projects\083\083-82\083-82734\083-82734.19\Final Report\R-08382734 19\_Cert\_Report.docx

**APPENDIX A**  
**CONSTRUCTION DRAWINGS**






J.E.D. SOLID WASTE MANAGEMENT FACILITY  
ST.CLOUD, FLORIDA  
GAS COLLECTION AND CONTROL SYSTEM (GCCS)  
PHASE I DISPOSAL AREA  
APRIL 2010



LOCATION MAP


0 32  
SCALE: 1" = 32 MILES

LIST OF DRAWINGS	
DRAWING NO.	DRAWING TITLE
1	TITLE SHEET
2	TOPOGRAPHY MAP
3	PLAN LAYOUT OF GCCS IN PHASE 1
4	PLAN LAYOUT OF GCCS IN PHASE 1 (SEQUENCE 3A)
5	CONTROL POINTS
6	GAS EXTRACTION WELLS DETAILS
7	GCCS DETAILS I
8	GCCS DETAILS II




VICINITY MAP


0 4  
SCALE: 1" = 4 MILES




DETAIL REFERENCE KEY



DETAIL BAR REFERENCE KEY



SECTION REFERENCE KEY





SECTION BAR REFERENCE KEY

CONSTRUCTION DRAWINGS

REV	DATE	DESCRIPTION	DRN	APP
<b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321				
<b>WSI</b> Waste Services, Inc. 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730				
TITLE: TITLE SHEET				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE I DISPOSAL AREA - SEQUENCE 3A				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: April 2010	
		DRAWN BY: JJA	PROJECT NO.: FL1832.01	
		CHECKED BY: WT	FILE: FL1452.03P010	
		REVIEWED BY: KBT	DRAWING NO.: 1 OF 8	
		APPROVED BY: KBT		
SIGNATURE		KWASI BADU-TWENEBOAH LICENSE NO. 42480		
DATE				





P:\JW-CAD\JW-CAD\_SOLID WASTE MANAGEMENT FACILITY\CONSTRUCTION\GAS COLLECTION AND CONTROL SYSTEM PHASE I DISPOSAL AREA\DRAWINGS\FL1452.03P020



LEGEND	
	PROPERTY BOUNDARY
	APPROXIMATE LOCATION OF INTERMITTENT STREAM
	EXISTING GROUND ELEVATION (FEET) (SEE NOTE 4)
	EXISTING FENCE LINE
	EXISTING TOPOGRAPHY SPOT ELEVATION (FEET)
	TREE LINE
	PHASE BOUNDARY
	CELL BOUNDARY



NOTES:

- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)/(FEET).
- THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING INC., KISSIMMEE FLORIDA, DATED AUGUST 12, 1999.
- THE TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING, INC. BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 17 MAY 2007.
- THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.

REV	DATE	DESCRIPTION		DRN	APP
					
1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 – FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321		1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730			
TITLE: TOPOGRAPHY MAP					
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE I DISPOSAL AREA – SEQUENCE 3A					
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY					
<div>THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.</div> <div>_____ SIGNATURE</div> <div>_____ DATE</div> <div>KWASI BADU-TWENEBOAH LICENSE NO. 42460</div>		DESIGN BY:	WT	DATE:	April 2010
		DRAWN BY:	JJA	PROJECT NO.:	FL1832.01
		CHECKED BY:	WT	FILE:	FL1452.03P020
		REVIEWED BY:	KBT	DRAWING NO.:	
		APPROVED BY:	KBT		
		<div>2 OF 8</div>			

CONSTRUCTION DRAWINGS





- LEGEND**
- PROPERTY BOUNDARY
  - APPROXIMATE LOCATION OF INTERMITTENT STREAM
  - EXISTING GROUND ELEVATION (FEET) (SEE NOTE 4)
  - EXISTING FENCE LINE
  - TREE LINE
  - GW-10 GAS EXTRACTION WELL IN CELLS 1 THRU 4 (TYP)
  - GROUNDWATER MONITORING WELL CLUSTER
  - LEACHATE TRANSMISSION MANHOLE
  - LEACHATE SUMP RISERS
  - LEACHATE CLEANOUT
  - EXISTING ELECTRIC POLES
  - APPROXIMATE LIMITS OF ASBESTOS (SEE NOTE 6)
  - REDUCER
  - ISOLATION VALVE
  - CONDENSATE DRAIN (SEE NOTE 12)
  - CONDENSATE TRANSFER LINE
  - LATERAL PIPE (SEE NOTE 7)
  - HEADER PIPE
  - INSIDE EDGE OF BOTTOM LINER AT ELEVATION 96'
  - CENTER LINE OF INTERCELL BERM (SEE NOTE 10)
  - HEADER ACCESS RISER (SEE NOTE 11)
  - LATERAL PIPE SIZE
  - SCREEN = EXISTING
  - BLUE = TO BE CONSTRUCTED IN SEQUENCE 3A (CURRENT SEQUENCE)
  - RED = TO BE CONSTRUCTED IN FUTURE SEQUENCE

- GENERAL NOTES:**
- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83)
  - THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
  - THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING INC., KISSIMEE FLORIDA, DATED AUGUST 12, 1999.
  - THE TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING, INC. BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 17 MAY 2007.
  - THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.
- GCSS NOTES:**
- APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY WSI. CONTRACTOR SHALL MARK THE INDICATED AREAS IN FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED.
  - LATERAL PIPES SHALL BE 6" OR 8" DIA. SDR-17 HDPE PIPES AS SHOWN ON THIS SHEET.
  - GRADES INDICATED ON THIS SHEET WITHIN THE LANDFILL ARE TOP OF FINAL COVER SYSTEM GRADES.
  - A 15-FT WIDE BENCH WILL BE PROVIDED ON THE SIDE SLOPE OF THE LANDFILL EVERY 40 VERTICAL FEET. GAS EXTRACTION WELLS ADJACENT TO THESE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE BENCH AS INDICATED IN DETAIL 11.
  - THE BOTTOM LINER SYSTEM IS AT A RELATIVELY HIGHER ELEVATION ADJACENT TO THE INTERCELL BERMS. CONTRACTOR SHALL PROVIDE ADDITIONAL ATTENTION DURING INSTALLATION OF GAS EXTRACTION WELLS ADJACENT TO THE INTERCELL BERMS.
  - A HEADER ACCESS RISER SHALL BE PROVIDED AT EACH HIGH POINT ALONG HEADER (I.E., AT EACH HPH) AS NOTED ON SHEET 8, WITH THE EXCEPTION OF HIGH POINTS THAT HAVE AN ISOLATION VALVE.
  - A CONDENSATE DRAIN SHALL BE PROVIDED AT EACH LOW POINT ALONG HEADER (I.E., AT EACH LPH) EXCEPT AT LPH-3 AS NOTED ON SHEET 7. SEE SHEET 5 FOR LOCATION OF LPH-3.

REV	DATE	DESCRIPTION	DRN	APP
<div><div><b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321</div><div><b>WSI</b> Waste Services Inc. 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</div></div>				
TITLE: <b>PLAN LAYOUT OF GCSS IN PHASE 1</b>				
PROJECT: <b>GAS COLLECTION AND CONTROL SYSTEM (GCSS) PHASE I DISPOSAL AREA - SEQUENCE 3A</b>				
SITE: <b>J.E.D. SOLID WASTE MANAGEMENT FACILITY</b>				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: April 2010	
SIGNATURE _____		DRAWN BY: JJA	PROJECT NO.: FL1832.01	
DATE _____		CHECKED BY: WT	FILE: FL1452.03P030	
		REVIEWED BY: KBT	DRAWING NO.: <b>3</b> OF <b>8</b>	
		APPROVED BY: KBT		
KWASI BADU-TWENEBOAH LICENSE NO. 42460				










TABLE 1 GAS EXTRACTION WELLS (NOTES 3 AND 4)							
GAS WELL	NORTHING	EASTING	TOP OF FINAL COVER ELEVATION	TOP OF LINER PROTECTIVE LAYER ELEVATION	BOTTOM OF GAS WELL ELEVATION	TOTAL WELL DEPTH	SCREEN LENGTH (SLOTTED PIPE)
GW-01	1,357,490.54	624,600.24	136.63	86.86	101.86	34.77	19.77
GW-02	1,357,344.14	624,538.95	179.46	89.39	104.39	75.07	55.07
GW-03	1,357,522.31	624,460.19	136.59	85.54	100.54	36.05	21.05
GW-04	1,357,179.60	624,437.67	235.82	92.07	107.07	128.75	108.75
GW-05	1,357,522.06	624,310.19	136.67	84.80	99.80	36.87	21.87
GW-06	1,357,406.86	624,324.81	170.07	87.10	102.10	67.97	47.97
GW-07	1,357,519.47	624,153.88	137.42	84.03	99.03	38.39	23.39
GW-08	1,357,401.60	624,080.39	136.56	84.25	99.25	37.31	22.31
GW-09	1,357,245.24	624,080.98	136.67	85.03	100.03	36.64	21.64
GW-10	1,357,286.56	624,243.93	181.01	87.99	102.99	78.02	58.02
GW-11	1,357,095.20	624,081.22	136.67	85.78	100.78	35.89	20.89
GW-12	1,357,065.11	624,240.18	179.64	89.01	104.01	75.63	55.63
GW-13	1,356,945.21	624,081.49	136.67	86.53	101.53	35.14	20.14
GW-14	1,356,962.05	624,436.45	240.00	93.33	108.33	131.67	111.67
GW-15	1,356,875.68	624,596.77	262.56	96.86	111.86	150.70	130.70
GW-16	1,356,795.21	624,081.74	136.67	87.28	102.28	34.39	19.39
GW-17	1,356,840.24	624,241.23	179.86	90.15	105.15	74.71	54.71
GW-18	1,356,752.05	624,436.79	239.99	94.38	109.38	130.62	110.62
GW-19	1,356,645.21	624,082.00	136.67	88.03	103.03	33.64	18.64
GW-20	1,356,645.16	624,237.19	178.40	91.04	106.04	72.36	52.36
GW-21	1,356,592.06	624,442.14	241.69	95.28	110.28	131.41	111.41
GW-22	1,356,490.09	624,682.33	265.12	102.38	117.38	147.74	127.74
GW-23	1,356,485.25	624,082.25	136.66	84.00	99.00	37.66	22.66
GW-24	1,356,470.65	624,237.19	178.30	86.10	101.10	77.20	57.20
GW-25	1,356,345.25	624,082.50	136.67	85.43	100.43	36.24	21.24
GW-26	1,356,274.31	624,242.63	180.00	88.77	103.77	76.23	56.23
GW-27	1,356,362.06	624,442.48	241.67	90.62	105.62	136.05	116.05
GW-28	1,356,288.60	624,682.67	271.49	102.63	117.63	153.86	133.86
GW-29	1,356,195.85	624,084.63	137.29	87.44	102.44	34.85	19.85
GW-30	1,356,170.37	624,437.80	240.00	93.38	108.08	131.92	111.92
GW-31	1,356,091.80	624,683.01	281.33	102.83	117.83	163.50	143.50
GW-32	1,356,043.78	624,083.03	136.67	89.42	104.42	32.25	17.25
GW-33	1,356,072.57	624,242.98	180.00	91.44	106.44	73.56	53.56
GW-34	1,356,895.25	624,083.28	136.67	91.58	106.58	30.09	15.09
GW-35	1,356,885.07	624,243.04	179.92	93.92	108.92	71.00	51.00
GW-36	1,355,958.71	624,438.16	240.00	95.88	110.88	129.12	109.12
GW-37	1,355,891.59	624,683.35	291.34	103.03	118.03	173.31	153.31
GW-38	1,357,425.10	624,735.61	136.65	84.98	99.98	36.67	21.67
GW-39	1,357,265.80	624,697.17	180.05	88.51	103.51	76.54	56.54
GW-40	1,357,084.69	624,612.57	241.67	95.20	110.20	131.47	111.47
GW-41	1,357,360.42	624,869.82	136.62	84.23	99.23	37.39	22.39
GW-42	1,357,289.74	625,004.20	136.60	83.47	98.47	38.13	23.13
GW-43	1,357,178.96	624,877.33	180.01	86.88	101.88	78.13	58.13
GW-44	1,357,149.27	625,058.86	136.60	84.20	99.20	37.40	22.40
GW-45	1,356,976.24	624,737.01	241.66	91.49	106.49	135.17	115.17
GW-46	1,357,007.62	625,106.59	136.54	84.95	99.95	36.59	21.59
GW-47	1,356,991.30	624,943.50	179.81	87.86	102.86	76.95	56.95
GW-48	1,356,862.60	625,154.20	136.87	86.00	101.00	35.87	20.87
GW-49	1,356,801.73	625,007.25	179.77	88.86	103.86	75.91	55.91
GW-50	1,356,692.70	624,657.01	241.48	92.48	107.48	134.00	114.00
GW-51	1,356,680.72	624,681.97	262.11	101.59	116.59	145.52	125.52
GW-52	1,356,722.92	625,202.03	136.57	86.45	101.45	35.12	20.12
GW-53	1,356,611.96	625,070.39	179.94	89.87	104.87	75.07	55.07
GW-54	1,356,597.09	624,864.48	241.59	93.48	108.48	133.11	113.11
GW-55	1,356,580.23	625,249.59	136.67	87.23	102.23	34.44	19.44
GW-56	1,356,430.88	625,262.50	136.67	84.33	99.33	37.34	22.34
GW-57	1,356,417.14	625,102.47	180.02	86.90	101.90	78.12	58.12
GW-58	1,356,402.74	624,903.48	241.36	90.08	105.08	136.28	116.28
GW-59	1,356,280.88	625,262.00	136.92	86.32	101.32	35.60	20.60
GW-60	1,356,217.14	625,102.88	180.00	89.55	104.55	75.45	55.45
GW-61	1,356,202.74	624,904.53	241.13	92.71	107.71	133.42	113.42
GW-62	1,356,130.26	625,263.03	136.67	88.30	103.30	33.37	18.37
GW-63	1,355,980.89	625,262.92	136.79	90.28	105.28	31.51	16.51
GW-64	1,356,017.14	625,103.23	180.00	92.20	107.20	72.80	52.80
GW-65	1,356,002.74	624,903.94	241.44	95.37	110.37	131.07	111.07

TABLE 2 HEADER PIPE (SEE NOTE 4)			
POINTS ALONG HEADER PIPE	Northing	Easting	Elevation
LPH-1	1,355,861.85	624,003.33	107.00
LPH-2	1,356,498.81	624,002.24	107.00
LPH-3	1,357,508.30	624,013.69	107.00
LPH-4	1,357,597.61	624,555.64	107.00
LPH-5	1,357,321.55	625,080.16	107.00
LPH-6	1,356,535.71	625,342.24	107.00
LPH-7	1,355,686.49	625,343.79	107.00
HPH-1	1,356,200.81	624,062.75	127.00
HPH-2	1,356,999.37	624,083.47	134.36
HPH-3	1,357,534.15	624,181.95	129.64
HPH-4	1,357,398.68	624,803.68	131.75
HPH-5	1,356,899.39	625,146.33	132.46
HPH-6	1,356,144.50	625,273.50	130.17
IHL-1	1,355,895.12	624,009.16	---
IHL-2	1,356,043.70	624,035.20	---
IHL-3	1,356,195.81	624,061.87	---
IHL-4	1,356,345.17	624,033.44	---
IHL-5	1,356,485.12	624,005.02	---
IHL-6	1,356,645.11	624,025.98	---
IHL-7	1,356,795.16	624,050.33	---
IHL-8	1,356,945.20	624,074.68	---
IHL-9	1,357,095.18	624,070.33	---
IHL-10	1,357,245.19	624,049.77	---
IHL-11	1,357,401.51	624,028.33	---
IHL-12	1,357,529.84	624,153.88	---
IHL-13	1,357,555.92	624,310.19	---
IHL-14	1,357,581.40	624,460.19	---
IHL-15	1,357,841.92	624,625.04	---
IHL-16	1,357,445.36	624,745.38	---
IHL-17	1,357,377.81	624,878.22	---
IHL-18	1,357,330.59	625,047.75	---
IHL-19	1,357,164.67	625,104.75	---
IHL-20	1,357,014.89	625,128.23	---
IHL-21	1,356,865.99	625,164.32	---
IHL-22	1,356,734.11	625,235.36	---
IHL-23	1,356,599.75	625,307.74	---
IHL-24	1,356,430.98	625,323.84	---
IHL-25	1,356,280.94	625,297.47	---
IHL-26	1,356,130.28	625,275.68	---
IHL-27	1,355,980.95	625,298.60	---

HPH = HIGH POINT ALONG HEADER PIPE  
LPH = LOW POINT ALONG HEADER PIPE  
IHL = INTERSECTION HEADER-LATERAL


TABLE 3 APPROXIMATE ASBESTOS LOCATIONS (SEE NOTE 5)		
ASBESTOS LOCATION	NORTHING	EASTING
1A	1,357,444.76	624,076.99
1B	1,357,280.64	624,445.17
2A	1,356,735.77	624,766.60
2B	1,356,814.48	624,836.54
2C	1,356,917.55	624,766.75
2D	1,356,923.54	624,847.37
2E	1,356,990.25	624,777.55
3A	1,356,256.90	624,986.59
3B	1,356,293.28	624,954.37
3C	1,356,317.48	625,002.76
3D	1,356,287.28	624,884.49
3E	1,356,366.06	624,873.80
3F	1,356,378.11	624,959.81
3G	1,356,372.07	624,927.56

- NOTES:
- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83)
  - THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29) (FEET).
  - SEE DETAIL 1 ON SHEET 5 TO EVALUATE LENGTHS OF STICK-UP, SOLID PIPE, AND SLOTTED PIPE.
  - LOCATIONS OF EXISTING GCCS COMPONENTS ARE BASED ON CONSTRUCTION DRAWINGS FOR PREVIOUS CONSTRUCTION SEQUENCES. AS-BUILT LOCATIONS FOR EXISTING COMPONENTS SHALL BE PROVIDED TO THE CONTRACTOR BY THE OWNER AS NEEDED.
  - ASBESTOS COORDINATES INDICATED WERE PROVIDED BY WSI ON 4 MARCH 2008. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY WSI.

REV	DATE	DESCRIPTION	DRN	APP
<div><div><b>Geosyntec</b> consultants</div><div>1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321</div><div><b>WSI</b> Waste Services, Inc.</div><div>1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</div></div>				
TITLE: CONTROL POINTS				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE I DISPOSAL AREA - SEQUENCE 3A				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: April 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832.01	
DATE		CHECKED BY: WT	FILE: FL1452.03P040	
		REVIEWED BY: KBT	DRAWING NO.: 5 OF 8	
		APPROVED BY: KBT		
KWASI BADU-TWENEBOAH LICENSE NO. 42480				




PLAN=ADJUNCTED SOLID WASTE MANAGEMENT FACILITY CONSTRUCTION GAS COLLECTION AND CONTROL SYSTEM PHASE I DISPOSAL AREA (DRAWING FL1452.03P055)




**1**  
**3**  
**DETAIL**  
**GAS EXTRACTION WELL**  
SCALE: N.T.S.  
XREF: FL1452.03X021


- NOTES:**
1. THE LENGTH OF SOLID PIPE EXTENDING BELOW THE GEOMEMBRANE SHALL BE NO LESS THAN 10 FEET.
  2. BOTTOM ELEVATION OF ALL GAS EXTRACTION WELLS SHALL BE MINIMUM 15' FROM THE BOTTOM LINER (TOP OF PROTECTIVE COVER LAYER).




**2**  
**6**  
**DETAIL**  
**GAS WELL FINAL COVER PENETRATION**  
SCALE: N.T.S.  
XREF: FL1452.03X022



**3**  
**6**  
**DETAIL**  
**GAS WELL SOIL COVER PENETRATION (PRE-FINAL COVER)**  
SCALE: N.T.S.  
XREF: FL1452.03X023



**4**  
**6**  
**DETAIL**  
**WELLHEAD TO LATERAL**  
SCALE: N.T.S.  
XREF: FL1452.03X024.DWG




**5**  
**6**  
**DETAIL**  
**PIPE SLOTS**  
SCALE: N.T.S.  
XREF: 1452.03X025

- NOTE:**
1. ALL GAS SYSTEM COMPONENTS SHALL BE CONSTRUCTED IN ACCORDANCE WITH DETAILS SHOWN HEREIN AND TECHNICAL SPECIFICATIONS. CONTRACTOR SHALL REFER TO BOTH THESE DOCUMENTS.
  2. SCREENED DETAILS ARE PROVIDED FOR INFORMATION PURPOSES ONLY AND ARE NOT INTENDED FOR CONSTRUCTION DURING THIS SEQUENCE.

REV	DATE	DESCRIPTION	DRN	APP
<div><div><div><b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321</div><div><div><b>WSI</b> Waste Services, Inc. 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</div></div></div></div>				
TITLE: <b>GAS EXTRACTION WELLS DETAILS</b>				
PROJECT: <b>GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE I DISPOSAL AREA - SEQUENCE 3A</b>				
SITE: <b>J.E.D. SOLID WASTE MANAGEMENT FACILITY</b>				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: <b>WT</b>	DATE: <b>April 2010</b>	
SIGNATURE		DRAWN BY: <b>JJA</b>	PROJECT NO.: <b>FL1832.01</b>	
DATE		CHECKED BY: <b>WT</b>	FILE: <b>FL1452.03P050</b>	
		REVIEWED BY: <b>KBT</b>	DRAWING NO.: <b>6</b> OF <b>8</b>	
		APPROVED BY: <b>KBT</b>		
		KWASI BADU-TWENEBOAH LICENSE NO. 42460		




PLAN=UNVALUED, SOLID WASTE MANAGEMENT FACILITY CONSTRUCTION GAS COLLECTION AND CONTROL SYSTEM PHASE I DISPOSAL AREA DRAWINGS FL1452.03X036




- NOTES:
1. A CONDENSATE DRAIN SHALL BE PROVIDED AT EVERY LOW POINT ALONG THE HEADER PIPE EXCEPT AT LPH-3.
  2. IF MAXIMUM BLOWER VACUUM ACHIEVABLE IS KNOWN FROM THE BLOWER CURVE PROVIDED BY THE MANUFACTURER, A LENGTH OF 1.0 TIMES THE MAXIMUM BLOWER DESIGN VACUUM MAY BE USED.
  3. THE MAXIMUM DESIGN BLOWER VACUUM IS 50 INCHES OF WATER COLUMN AS NOTED IN THE SPECIFICATIONS.

**8**  
**3** **DETAIL**  
**CONDENSATE DRAIN (NOTE 2)**  
SCALE: N.T.S.  
XREF: FL1452.03X036




NOTE:  
GAS EXTRACTION WELLS ADJACENT TO THE SIDE SLOPE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE 15-FT WIDE BENCH AS INDICATED.


**11**  
**3** **DETAIL**  
**LATERAL PIPE TRENCH AT BENCH CROSSING**  
SCALE: N.T.S.  
XREF: FL1452.03X036




**6**  
**6** **DETAIL**  
**PIPE SOIL COVER PENETRATION (PRE-FINAL COVER)**  
SCALE: N.T.S.  
XREF: FL1452.03X040



**7**  
**6** **DETAIL**  
**PIPE FINAL COVER PENETRATION**  
SCALE: N.T.S.  
XREF: FL1452.03X023



**9**  
**3** **DETAIL**  
**CONDENSATE DRAIN CONNECTION TO LEACHATE CLEANOUT**  
SCALE: N.T.S.  
XREF: FL1452.03X037



NOTE:  
HEADER AND LATERAL PIPES SHALL TYPICALLY BE INSTALLED 3-FT BELOW THE TOP OF FINAL COVER AS INDICATED. HOWEVER, ALL PIPES SHALL BE INSTALLED AT CONSTANT SLOPE BETWEEN THE END POINTS.

**10**  
**4** **DETAIL**  
**PIPE TRENCH**  
SCALE: N.T.S.  
XREF: FL1452.03X038


NOTE:

1. ALL GAS SYSTEM COMPONENTS SHALL BE CONSTRUCTED IN ACCORDANCE WITH DETAILS SHOWN HEREIN AND TECHNICAL SPECIFICATIONS. CONTRACTOR SHALL REFER TO BOTH THESE DOCUMENTS.
2. SCREENED DETAILS ARE PROVIDED FOR INFORMATION PURPOSES ONLY AND ARE NOT INTENDED FOR CONSTRUCTION DURING THIS SEQUENCE.

REV	DATE	DESCRIPTION	DRN	APP
<div><div><div>Geosyntec</div><div>consultants</div><div>1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 ~ FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321</div></div><div><div>WSI</div><div>Waste Services Inc.</div><div>1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</div></div></div>				
TITLE: GCCS DETAILS I				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE I DISPOSAL AREA – SEQUENCE 3A				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: April 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832.01	
DATE		CHECKED BY: WT	FILE: FL1452.03P060	
		REVIEWED BY: KBT	DRAWING NO.: 7 OF 8	
		APPROVED BY: KBT		
		KWASI BADU-TWENEBOAH LICENSE NO. 42460		




PLAN=SHOWN UNLESS SOLID WASTE MANAGEMENT FACILITY CONSTRUCTION GAS COLLECTION AND CONTROL SYSTEM PHASE I DISPOSAL AREA (FL1452.03X020)




NOTE:  
ISOLATION VALVES SHALL BE  
INSTALLED AT LOCATIONS  
INDICATED ON SHEETS 3 AND 8.


12  
-  
DETAIL  
ISOLATION VALVE (NOTE 2)  
SCALE: N.T.S.  
XREF: FL1452.03X020



13  
8  
DETAIL  
FLANGE CONNECTION (TYP.)  
SCALE: N.T.S.  
XREF: FL1452.03X020




14  
3  
DETAIL  
BLIND FLANGE (TYP.)  
SCALE: N.T.S.  
XREF: FL1452.03X020




NOTE:  
HEADER ACCESS RISER SHALL BE PROVIDED AT  
EACH HIGH POINT ALONG THE HEADER PIPE (AT  
EACH HPH), WITH THE EXCEPTION OF THE HPH  
LOCATIONS THAT HAVE AN ISOLATION VALVE.

15  
3  
DETAIL  
HEADER ACCESS RISER (NOTE 2)  
SCALE: NTS  
XREF: FL1452.03X020



PLAN



SECTION

16  
-  
DETAIL  
ANTI-SEEP COLLAR (NOTE 2)  
SCALE: N.T.S.  
XREF: FL1452.03X030

NOTES:  
1. THE ANTI-SEEP COLLAR SHALL EXTEND AT LEAST 1 FOOT  
BEYOND THE TRENCH IN EACH DIRECTION.  
2. SOIL BENTONITE BACKFILL SHALL CONSIST OF MINIMUM  
10% BENTONITE BY WEIGHT.

NOTE:  
1. ALL GAS SYSTEM COMPONENTS SHALL BE CONSTRUCTED IN ACCORDANCE WITH DETAILS SHOWN HEREIN AND  
TECHNICAL SPECIFICATIONS. CONTRACTOR SHALL REFER TO BOTH OF THESE DOCUMENTS.  
2. SCREENED DETAILS ARE PROVIDED FOR INFORMATION PURPOSES ONLY AND ARE NOT INTENDED FOR  
CONSTRUCTION DURING THIS SEQUENCE.


REV	DATE	DESCRIPTION	DRN	APP	
<div>Geosyntec<div>consultants</div><div>1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1818 – FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321</div></div>			<div>WSI<div>Waste Services, Inc.</div><div>1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</div></div>		
TITLE: GCCS DETAILS II					
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE I DISPOSAL AREA – SEQUENCE 3A					
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY					
<div>THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.</div> <div>SIGNATURE</div> <div>DATE</div> <div>KWASI BADU-TWENEBOAH LICENSE NO. 42460</div>		DESIGN BY:	WT	DATE:	April 2010
		DRAWN BY:	JJA	PROJECT NO.:	FL1832.01
		CHECKED BY:	WT	FILE:	FL1452.03P070
		REVIEWED BY:	KBT	DRAWING NO.:	8 OF 8
		APPROVED BY:	KBT		






Omni Waste of Osceola County, LLC

# J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, FLORIDA GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA DECEMBER 2010



LOCATION MAP



0 32  
SCALE: 1" = 32 MILES





VICINITY MAP

0 4  
SCALE: 1" = 4 MILES

LIST OF DRAWINGS			
SHEET	TITLE	REVISION	COMMENTS
1	TITLE SHEET		
2	TOPOGRAPHIC MAP		
3	PLAN LAYOUT OF GCCS IN PHASE 2 (CELLS 5 THROUGH 7)		
4	PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 4)		
5	PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 5)		
6	PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 6)		
7	PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 7)		
8	GAS SYSTEM CONTROL POINTS		
9	VERTICAL GAS EXTRACTION WELLS DETAILS		
10	GCCS DETAILS I		
11	GCCS DETAILS II		
12	FLARE STATION - PLAN AND CROSS SECTION (1)		
13	FLARE STATION - PLAN AND CROSS SECTION (2)		
14	FLARE STATION DETAIL		



EXAMPLE: DETAIL 1 WHICH IS PRESENTED  
ON SHEET 7 WAS FIRST REFERENCED  
ON SHEET 5.





EXAMPLE: SECTION C WHICH IS PRESENTED  
ON SHEET 5 WAS FIRST REFERENCED ON SHEET 3.

CONSTRUCTION DRAWING

REV	DATE	DESCRIPTION	DRN	APP
 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1516 - FAX: 904.366.1143 AUTHORIZATION CERTIFICATE NO. 4321				
 Omni Waste of Osceola County, LLC 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730				
TITLE: TITLE SHEET				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: DECEMBER 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832B.01	
DATE		CHECKED BY: WT	FILE: FL1832B.01P010	
		REVIEWED BY: KBT	DRAWING NO.: 1 OF 14	
		APPROVED BY: KBT		

KLWASHI BADU-TWIENEBOAH - LICENSE NO. 42460



LEGEND	
	PROPERTY BOUNDARY
	APPROXIMATE LOCATION OF INTERMITTENT STREAM
	EXISTING GROUND ELEVATION (FEET) (SEE NOTE 4)
	EXISTING FENCE LINE
	EXISTING TOPOGRAPHY SPOT ELEVATION (FEET)
	TREE LINE
	PHASE BOUNDARY
	CELL BOUNDARY

- NOTES:**
- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
  - THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
  - THE PROPERTY BOUNDARY IS BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING, INC., KISSIMEE FLORIDA, DATED AUGUST 12, 1999.
  - THE TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING, INC., AND IS BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 24 JULY 2010.
  - THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.

REV	DATE	DESCRIPTION	DRN	APP
 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1518 - FAX: 904.398.1143 AUTHORIZATION CERTIFICATE NO. 4321				
 Omni Waste of Osceola County, LLC 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730				
TITLE: TOPOGRAPHIC MAP				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: DECEMBER 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832B.01	
DATE		CHECKED BY: WT	FILE: FL1832B.01P020	
		REVIEWED BY: KBT	DRAWING NO:	
		APPROVED BY: KBT	2 OF 14	

CONSTRUCTION DRAWING



















REV	DATE	DESCRIPTION			DRN APP
<div><p>1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904-858-1818 - FAX: 904-398-1143 AUTHORIZATION CERTIFICATE NO. 4321</p></div>			<div><p>Omi Waste of Osceola County, LLC</p><p>1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</p></div>		
TITLE: <div>PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 5)</div>					
PROJECT: <div>GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA</div>					
SITE: <div>J.E.D. SOLID WASTE MANAGEMENT FACILITY</div>					
<div>THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED:</div> <div><div>SIGNATURE</div><div>DATE</div></div>		<div>DESIGN BY: WT DATE: DECEMBER 2010</div> <div>DRAWN BY: JJA PROJECT NO.: FL1832B.01</div> <div>CHECKED BY: WT FILE: FL1832B.01P03B</div> <div>REVIEWED BY: KBT DRAWING NO.:</div> <div>APOVED BY: KBT</div> <div><div>5</div><div>OF</div><div>14</div></div>			
KIASI BADI-TWENEBIAH - LICENSE NO. 42460					







CONSTRUCTION DRAWING





- GENERAL NOTES:** RED = CURRENT SEQUENCE
1. NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
  2. THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
  3. THE PROPERTY BOUNDARY IS BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING INC., KISSIMEE FLORIDA, DATED AUGUST 12, 1999.
  4. THE TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING, INC., AND IS BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 24 JULY 2010.
  5. THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.
- GCS NOTES:**
6. APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY OMNI. CONTRACTOR SHALL MARK THE INDICATED AREAS IN THE FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED.
  7. LATERAL PIPES SHALL BE 6" OR 8" DIA. SDR-17 HDPE PIPES AS SHOWN ON THIS SHEET.
  8. GRADES INDICATED ON THIS SHEET WITHIN THE LANDFILL ARE TOP OF FINAL COVER SYSTEM GRADES.
  9. A 15-FT WIDE BENCH WILL BE PROVIDED ON THE SLOPE SIDE OF THE LANDFILL EVERY 40 VERTICAL FEET. GAS EXTRACTION WELLS ADJACENT TO THESE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE BENCH AS INDICATED IN DETAIL 9 ON SHEET 10.
  10. THE BOTTOM LINER SYSTEM IS AT A RELATIVELY HIGHER ELEVATION ADJACENT TO THE INTERCELL BERMS. CONTRACTOR SHALL PROVIDE ADDITIONAL ATTENTION DURING INSTALLATION OF GAS EXTRACTION WELLS ADJACENT TO THE INTERCELL BERMS.
  11. A HEADER ACCESS RISER SHALL BE PROVIDED AT EACH HIGH POINT ALONG HEADER (I.E., AT EACH HPH) AS NOTED ON SHEET 11.
  12. THE EXACT LOCATION OF THE EXISTING HEADER PIPES AND EXISTING CONDENSATE DRAIN WILL BE PROVIDED TO THE CONTRACTOR BY OMNI. A REPLACEMENT CONDENSATE DRAIN SHALL BE PROVIDED AT THE LOW POINT ALONG THE HEADER IN CELL 6.
  13. LOCATIONS OF PROPOSED HORIZONTAL GAS COLLECTORS (HGCs) ARE APPROXIMATE. CONTRACTOR SHALL REFER TO INTERMEDIATE PERMIT MODIFICATION PREPARED BY GOLDER ASSOCIATES FOR LOCATIONS AND CONNECTION DETAILS.

REV	DATE		DESCRIPTION	DRN	APP
					
<b>1200 RIVERPLACE BOULEVARD, SUITE 710</b> <b>JACKSONVILLE, FLORIDA 32207 USA</b> <b>PHONE: 904.858.1818 FAX: 904.398.1143</b> <b>AUTHORIZATION CERTIFICATE NO. 4321</b>			<b>Omni Waste of Osceola County, LLC</b> <b>1501 OMNI WAY</b> <b>ST. CLOUD, FLORIDA 34773</b> <b>TEL: 407-891-3720 FAX: 407-891-3730</b>		
TITLE:					
PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 7)					
PROJECT:					
GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA					
SITE:					
J.E.D. SOLID WASTE MANAGEMENT FACILITY					
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT DATE: DECEMBER 2010 DRAWN BY: JJA PROJECT NO.: FL1832B.01 CHECKED BY: WT FILE: FL1832B.01P100 REVIEWED BY: KBT DRAWING NO.: APPROVED BY: KBT			
_____ SIGNATURE _____ DATE		_____ OF _____			

**Geosyntec**   
consultants

1200 RIVERPLACE BOULEVARD, SUITE 710  
JACKSONVILLE, FLORIDA 32207 USA  
PHONE: 904.858.1818 - FAX: 904.386.1143  
AUTHORIZATION CERTIFICATE NO. 4924

JACKSONVILLE, FLORIDA 32207 USA  
PHONE: 904.858.1818 - FAX: 904.396.1143  
AUTHORIZATION CERTIFICATE NO. 4231



Omni Waste of Osceola County, LLC  
1501 OMNI WAY  
ST. CLOUD, FLORIDA 34773  
TEL: 407-891-3720 FAX: 407-891-3730

Omni Waste of Osceola County, LLC  
1501 OMNI WAY  
ST. CLOUD, FLORIDA 34773  
TEL: 407-891-3720 FAX: 407-891-3730

1501 OMNI WAY  
ST. CLOUD, FLORIDA 34773  
TEL: 407-891-3720 FAX: 407-891-3730

### PLAN LAYOUT OF GCCS IN PHASE 2 (SEQUENCE 7)

GAS COLLECTION AND CONTROL SYSTEM (GCCS)  
PHASE 2 DISPOSAL AREA

### PHASE 2 DISPOSAL AREA

J.E.D. SOLID WASTE MANAGEMENT FACILITY

THIS DRAWING MAY NOT BE  
ISSUED FOR PROJECT TENDER OR  
CONSTRUCTION, UNLESS SEALED.

\_\_\_\_\_  
SIGNATURE

DATE \_\_\_\_\_

KWASI BADU-TWENEBOAH - LICENSE NO. 42

DESIGN BY:	WT	DATE:	DECEMBER 2010
DRAWN BY:	JJA	PROJECT NO.:	FL1832B.01
CHECKED BY:	WT	FILE:	FL1832B.01P100
REVIEWED BY:	KBT	DRAWING NO.:	<div style="display: flex; align-items: center; justify-content: center;"> <div style="border-bottom: 1px solid black; padding: 0 10px;">7</div> <div style="margin: 0 5px;">OF</div> <div style="border-bottom: 1px solid black; padding: 0 10px;">14</div> </div>
APPROVED BY:	KBT		

DESIGN BY:	WT	DATE:	DECEMBER 2010
------------	----	-------	---------------

DRAWN BY:	JJA	PROJECT NO.:	FL1832B.01
-----------	-----	--------------	------------

DRAWN BY:	JJA	PROJECT NO.:	FL1832B.01
-----------	-----	--------------	------------

CHECKED BY:	WT	FILE:	FL1832B.01P100
-------------	----	-------	----------------

CHECKED BY:	WT	FILE:	FL1832B.01P100
-------------	----	-------	----------------

RELEASED BY	VDT	BRANCHING
-------------	-----	-----------

RELEASED BY	VDT	BRANCHING
-------------	-----	-----------

REVIEWED BY:	KBI	DRAWING NO.:	
		7	11

REVIEWED BY:	KBI	DRAWING NO.:	
		7	11






TABLE 1  
GAS EXTRACTION WELLS (NOTE 3)

GAS WELL	NORTHING	EASTING	TOP OF FINAL COVER ELEVATION	TOP OF LINER PROTECTIVE LAYER ELEVATION	BOTTOM OF GAS WELL ELEVATION	TOTAL WELL DEPTH	SCREEN LENGTH (SLOTTED PIPE)
GW-66	1355828.69	625270.64	134.3	84.7	99.7	34.6	19.6
GW-67	1355817.00	625101.22	180.8	89.5	104.5	76.3	61.3
GW-68	1355802.74	624903.58	241.7	87.9	102.9	138.8	123.8
GW-69	1355678.69	625270.90	134.3	81.3	96.3	38.0	23.0
GW-70	1355619.52	625101.80	180.9	82.5	97.5	83.4	68.4
GW-71	1355603.72	624905.14	241.7	84.8	99.8	141.9	126.9
GW-72	1355455.45	624778.32	285.4	103.7	118.7	166.7	151.7
GW-73	1355700.16	624696.42	300.3	97.9	112.9	187.3	172.3
GW-74	1355523.75	625292.27	134.4	82.1	97.1	37.3	22.3
GW-75	1355407.44	624944.22	241.7	87.1	102.1	139.6	124.6
GW-76	1355207.00	624807.66	300.9	96.8	111.8	189.2	174.2
GW-77	1355423.87	625151.20	180.8	83.4	98.4	82.4	67.4
GW-78	1355231.61	625037.69	241.8	85.7	100.7	141.1	126.1
GW-79	1355043.91	624923.42	300.9	88.0	103.0	198.0	183.0
GW-80	1354940.06	624812.75	329.8	88.3	103.3	226.5	211.5
GW-81	1355391.43	625388.88	134.4	85.4	100.4	34.0	19.0
GW-82	1355266.48	625274.09	180.9	86.4	101.4	79.6	64.6
GW-83	1355090.43	625178.54	241.6	88.5	103.5	138.2	123.2
GW-84	1354910.35	625073.19	300.8	90.5	105.5	195.3	180.3
GW-85	1355747.09	624076.42	134.3	82.4	97.4	36.9	21.9
GW-86	1355680.32	624245.98	180.8	85.8	100.8	80.0	65.0
GW-87	1355759.20	624453.91	245.1	87.9	102.9	142.3	127.3
GW-88	1355597.22	624076.68	134.3	84.4	99.4	35.0	20.0
GW-89	1355485.17	624246.31	180.8	88.4	103.4	77.4	62.4
GW-90	1355562.08	624455.51	245.6	90.5	105.5	140.1	125.1
GW-91	1355564.42	624616.73	294.3	92.9	107.9	186.4	171.4
GW-92	1355443.50	624076.94	134.3	86.4	101.4	32.9	17.9
GW-93	1355293.30	624077.19	134.3	88.4	103.4	30.9	15.9
GW-94	1355306.20	624246.61	180.8	90.8	105.8	75.0	60.0
GW-95	1355362.06	624444.19	241.7	93.0	108.0	133.7	118.7
GW-96	1355326.35	624617.14	294.3	96.1	111.1	183.3	168.3
GW-97	1355143.30	624077.45	134.3	83.8	98.8	35.5	20.5
GW-98	1355113.67	624246.94	180.8	85.0	100.0	80.8	65.8
GW-99	1355162.06	624444.53	241.7	87.8	102.8	138.9	123.9
GW-100	1355088.43	624651.98	300.8	88.6	103.6	197.2	182.2
GW-101	1354997.58	624077.70	134.3	81.3	96.3	38.0	23.0
GW-102	1354962.06	624444.87	241.7	84.3	99.3	142.4	127.4
GW-103	1354871.09	624652.36	300.8	87.9	102.9	197.9	182.9
GW-104	1354778.55	624900.09	328.9	92.0	107.0	222.0	207.0
GW-105	1354847.52	624077.95	134.3	82.6	97.6	36.8	21.8
GW-106	1354921.92	624247.27	180.8	83.0	98.0	82.8	67.8
GW-107	1354697.26	624078.21	134.3	85.2	100.2	34.2	19.2
GW-108	1354721.27	624247.61	180.8	86.4	101.4	79.3	64.3
GW-109	1354762.06	624445.21	241.7	87.7	102.7	139.0	124.0
GW-110	1354678.27	624652.68	300.8	94.9	109.9	190.9	175.9

TABLE 2  
HEADER PIPE (SEE NOTE 4)

POINTS ALONG HEADER PIPE	NORTHING	EASTING	ELEVATION
LPH-1	1,355,852.00	624,005.09	(NOTE 6)
LPH-2	1,355,069.37	624,004.23	107.0
LPH-3	1,355,690.99	625,343.10	(NOTE 6)
HPH-1	1,355,466.06	624,064.02	127.0
HPH-2	1,354,677.20	624,065.35	127.0
HPH-3	1,355,393.90	625,409.03	127.0
IHL-1	1,355,738.84	624,022.37	---
IHL-2	1,355,592.34	624,044.74	---
IHL-3	1,355,446.00	624,060.99	---
IHL-4	1,355,299.11	624,038.78	---
IHL-5	1,355,159.33	624,017.65	---
IHL-6	1,355,152.50	624,016.62	---
IHL-7	1,355,035.29	624,009.54	---
IHL-8	1,354,986.62	624,017.13	---
IHL-9	1,354,921.30	624,027.31	---
IHL-10	1,354,840.81	624,039.85	---
IHL-11	1,354,804.66	624,045.48	---
IHL-12	1,354,697.78	624,062.14	---
IHL-13	1,354,694.82	624,062.60	---
IHL-14	1,355,837.21	625,320.66	---
IHL-15	1,355,531.80	625,342.16	---
IHL-16	1,355,500.46	625,353.07	---
IHL-17	1,355,405.09	625,401.58	---

HPH = HIGH POINT ALONG HEADER PIPE  
LPH = LOW POINT ALONG HEADER PIPE  
IHL = INTERSECTION HEADER TO LATERAL

TABLE 3  
APPROXIMATE ASBESTOS  
LOCATIONS (SEE NOTE 5)


ASBESTOS LOCATION	NORTHING	EASTING
5A	1,355,433.19	624,529.06
5B	1,355,705.88	624,502.40
5C	1,355,512.12	624,330.24
6A	1,355,729.67	625,066.80
6B	1,355,675.18	625,007.63
6C	1,355,663.05	625,018.37
6D	1,355,657.03	624,969.99
6E	1,355,735.77	625,013.05
6F	1,355,457.07	624,975.21
6G	1,355,923.45	625,212.08
6H	1,355,511.46	625,163.38
6I	1,355,566.07	625,061.29
6J	1,355,275.11	625,206.19
6K	1,355,420.70	624,991.30
6L	1,354,917.79	624,974.78
6M	1,355,572.09	625,109.67
6N	1,355,323.60	625,179.35

GENERAL NOTES:

- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC SYSTEM OF 1929 (NGVD29) (FEET).
- SEE DETAIL 1 ON SHEET 9 TO EVALUATE LENGTHS OF STICK-UP, SOLID PIPE, AND SLOTTED PIPE.
- ELEVATIONS INDICATED REPRESENT ELEVATIONS FOR TOP OF PIPE, WHICH IS 3-FT BELOW THE TOP OF FINAL COVER AS INDICATED IN DETAIL 9 ON SHEET 10.
- ASBESTOS COORDINATES INDICATED WERE PROVIDED BY OMNI ON 7 APRIL 2010. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY OMNI.
- THE EXACT LOCATION OF THE EXISTING HEADER PIPES AND EXISTING CONDENSATE DRAIN WILL BE PROVIDED TO THE CONTRACTOR BY OMNI. A REPLACEMENT CONDENSATE DRAIN SHALL BE PROVIDED AT THE LOW POINT ALONG THE HEADER IN CELL 6.


REV	DATE	DESCRIPTION	DRN	APP
<b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.888.1510 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321				
<b>Omni Waste of Osceola County, LLC</b> 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730				
TITLE: GAS SYSTEM CONTROL POINTS				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT DATE: DECEMBER 2010		
DRAWN BY: JJA		PROJECT NO.: FL1832B.01		
CHECKED BY: WT		FILE: FL1832B.01P40		
REVIEWED BY: KBT		DRAWING NO.: 8 OF 14		
APPROVED BY: KBT				

CONSTRUCTION DRAWING




CONSTRUCTION DRAWING






**6**  
**9** **DETAIL**  
**PIPE FINAL COVER PENETRATION**  
SCALE: N.T.S.  
XREF: FL1452.03X023




**NOTE:**  
HEADER AND LATERAL PIPES SHALL TYPICALLY BE INSTALLED 3-FT BELOW THE TOP OF FINAL COVER AS INDICATED. HOWEVER, ALL PIPES SHALL BE INSTALLED AT CONSTANT SLOPE BETWEEN THE END POINTS.

**8**  
**4** **DETAIL**  
**PIPE TRENCH**  
SCALE: N.T.S.  
XREF: FL1452.03X038



**NOTE:**  
GAS EXTRACTION WELLS ADJACENT TO THE SIDE SLOPE BENCHES SHALL BE OFFSET FROM THE EDGE OF THE 15-FT WIDE BENCH AS INDICATED.

**9**  
**3** **DETAIL**  
**LATERAL PIPE TRENCH AT BENCH CROSSING**  
SCALE: N.T.S.  
XREF: FL1452.03X034





**7**  
**3** **DETAIL**  
**CONDENSATE DRAIN**  
SCALE: N.T.S.  
XREF: FL1452.03X037

**NOTE:**  
1. ALL GAS SYSTEM COMPONENTS SHALL BE CONSTRUCTED IN ACCORDANCE WITH DETAILS SHOWN HEREIN AND TECHNICAL SPECIFICATIONS. CONTRACTOR SHALL REFER TO BOTH THESE DOCUMENTS.

REV	DATE	DESCRIPTION	DRN	APP
<b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1515 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321				
<b>WSI</b> Omni Waste of Osceola County, LLC 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730				
TITLE: GCCS DETAILS I				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: DECEMBER 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832B.01	
DATE		CHECKED BY: WT	FILE: FL1832B.01P070	
		REVIEWED BY: KBT	DRAWING NO:	
		APPROVED BY: KBT	10 OF 14	



CONSTRUCTION DRAWING





- NOTES:**
1. THE ANTI-SEEP COLLAR SHALL EXTEND AT LEAST 1 FOOT BEYOND THE TRENCH IN EACH DIRECTION.
  2. SOIL BENTONITE BACKFILL SHALL CONSIST OF MINIMUM 10% BENTONITE BY WEIGHT.

**NOTE:**

1. ALL GAS SYSTEM COMPONENTS SHALL BE CONSTRUCTED IN ACCORDANCE WITH DETAILS SHOWN HEREIN AND TECHNICAL SPECIFICATIONS. CONTRACTOR SHALL REFER TO BOTH OF THESE DOCUMENTS.

REV	DATE	DESCRIPTION				DRN	APP
				Omni Waste of Osceola County, LLC 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730			
1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.688.1818 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321							
TITLE:		GCCS DETAILS II					
PROJECT:		GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA					
SITE:		J.E.D. SOLID WASTE MANAGEMENT FACILITY					
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.  _____ SIGNATURE  _____ DATE		DESIGN BY: WT  DRAWN BY: WJA  CHECKED BY: WT  REVIEWED BY: KBT  APPROVED BY: KBT		DATE: DECEMBER 2010  PROJECT NO.: FL1832B.01  FILE: FL1832B.01P080  DRAWING NO.:  11 OF 14			
KWSA RADI-TWINPEROAH - I (CNSF NO. 4246)							




LEGEND	
	PROPERTY BOUNDARY
	EXISTING GROUND ELEVATION (FEET) (SEE NOTE 4)
	FINAL COVER ELEVATION (FEET)
	EXISTING FENCE LINE
	EXISTING LEACHATE TRANSMISSION LINE
	INSIDE EDGE OF BOTTOM LINER AT ELEVATION 96'
	HEADER PIPE
	REDUCER
	ISOLATION VALVE

NOTES:

- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
- THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING INC., KISSIMEE FLORIDA, DATED AUGUST 12, 1999.
- THE TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING, INC. BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 24 JULY 2010.
- THE TOPOGRAPHIC INFORMATION PROVIDED DOES NOT NECESSARILY REPRESENT CURRENT CONDITIONS. THE CONTRACTOR SHALL UNDERSTAND CURRENT CONDITIONS BASED ON FIELD RECONNAISSANCE AND/OR ADDITIONAL TOPOGRAPHIC SURVEYS AT THEIR EXPENSE.
- CORRUGATED METAL PIPE OR AN EQUIVALENT APPROVED BY THE OWNER'S REPRESENTATIVE SHALL BE USED AS A CASING TO PROTECT PIPES ALONG THE ROAD CROSSING. THE ANNULUS BETWEEN THE PIPES AND CASING SHALL BE FILLED WITH CEMENT GROUT. OWNER'S REPRESENTATIVE MAY APPROVE CONSTRUCTION OF ROAD CROSSING WITHOUT A SLEEVE DEPENDING ON THE NATURE OF TRAFFIC EXPECTED ON THE ROAD, SIZE AND STRENGTH OF PIPE, PIPE COVER, ETC.
- DETAILS FOR FLARE STATION PAD ARE PRESENTED HERE FOR INFORMATIONAL PURPOSES ONLY. CONTRACTOR SHALL REFER TO CONSTRUCTION DRAWINGS PREPARED BY BAKER KLEIN ENGINEERING, P.L. FOR ALL DETAILS RELATED TO FLARE PAD CONSTRUCTION.

15 PLAN DETAIL  
3 FLARE STATION LAYOUT  
SCALE: 1" = 20'




A SECTION  
12 HEADER PIPE AT FLARE STATION # 1 (NOTE 7)  
SCALE: 1" = 10'  
XREF: FL1832B.01P090

CONSTRUCTION DRAWING


REV	DATE	DESCRIPTION	DRN	APP
<div><div><b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.888.1518 - FAX: 904.398.1143 AUTHORIZATION CERTIFICATE NO. 4321</div><div><b>WSJ</b> Omni Waste of Osceola County, LLC 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730</div></div>				
TITLE: FLARE STATION - PLAN AND CROSS SECTION (1)				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: DECEMBER 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832B.01	
DATE		CHECKED BY: WT	FILE: FL1832B.01P090	
		REVIEWED BY: KBT	DRAWING NO:	
		APPROVED BY: KBT	12 OF 14	
KWASHI BADU-TWIENBOAH - LICENSE NO. 42460				

## CONSTRUCTION DRAWING






**16**  
**9** **DETAIL**  
**EQUIPMENT LAYOUT AT FLARE STATION**  
SCALE: 1" = 3'



**17**  
**9** **DETAIL**  
**DRIPLEG LAYOUT**  
SCALE: 1" = 3'  
XREF: FL1482.00077



**18**  
**9** **DETAIL**  
**KNOCK-OUT POT LAYOUT**  
SCALE: 1" = 6'  
XREF: FL1482.00077

- NOTES:**
- FLARE STATION EQUIPMENT SHALL BE PROVIDED BY FLARE MANUFACTURER IN ACCORDANCE WITH THE PROJECT SPECIFICATIONS. EQUIPMENT ASSEMBLY INDICATED ON HERE IS FOR CONCEPT ONLY.
  - THE DETAILS FOR FLARE STATION LAYOUT, PIPING, EQUIPMENT, AND OTHER REQUIREMENTS WILL BE FINALIZED AFTER DISCUSSIONS WITH THE FLARE MANUFACTURER AND INSTALLER.
  - THE FLEXIBLE PRESSURE EQUALIZATION LINE SHALL BE INSTALLED NO LOWER THAN THE ELEVATION OF THE DRIPLEG PIPE THAT ENTERS THE CONDENSATE SUMP.

REV	DATE	DESCRIPTION	DRN	APP
<div> <div> <b>Geosyntec</b> consultants 1200 RIVERPLACE BOULEVARD, SUITE 710 JACKSONVILLE, FLORIDA 32207 USA PHONE: 904.858.1515 - FAX: 904.396.1143 AUTHORIZATION CERTIFICATE NO. 4321 </div> <div> <b>WSI</b> Omni Waste of Osceola County, LLC 1501 OMNI WAY ST. CLOUD, FLORIDA 34773 TEL: 407-891-3720 FAX: 407-891-3730 </div> </div>				
TITLE: FLARE STATION DETAIL				
PROJECT: GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE 2 DISPOSAL AREA				
SITE: J.E.D. SOLID WASTE MANAGEMENT FACILITY				
THIS DRAWING MAY NOT BE ISSUED FOR PROJECT TENDER OR CONSTRUCTION, UNLESS SEALED.		DESIGN BY: WT	DATE: DECEMBER 2010	
SIGNATURE		DRAWN BY: JJA	PROJECT NO.: FL1832B.01	
DATE		CHECKED BY: WT	FILE: F1832B.01P100	
		REVIEWED BY: KBT	DRAWING NO.:	
		APPROVED BY: KBT	14	OF 14



**APPENDIX B**  
**TECHNICAL SPECIFICATIONS**

# TECHNICAL SPECIFICATIONS

## **SECTION 02221**

### **TRENCHING AND BACKFILLING INSIDE THE LIMITS OF WASTE**

#### **PART 1. GENERAL**

##### **1.01 SCOPE OF APPLICATION**

A. Furnish all labor, material, tools, equipment and incidentals required to perform trench excavation and backfill operations necessary to achieve the specified grades and elevations shown on the Drawings. Review with the Owner's Representative the location, limits, and methods to be used prior to commencing work under this section. Provide support for as-built survey work by installing and removing survey markers.

##### **1.02 REFERENCES**

A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

##### **1.03 SUBMITALS (RESERVED)**

#### **PART 2- PRODUCTS**

##### **2.01 PIPE BEDDING**

A. Clean sandy soils or equivalent material approved by the Owner's Representative.

##### **2.02 GENERAL FILL**

A. Mineral soil, substantially free from organic materials, loam, wood, trash and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of SM, ML, SC, and CL or amendments such as bentonite to facilitate tight compaction as approved by the Owner's Representative.

B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

## 2.03 STOCKPILES

- A. All pipe bedding and other material purchased by the Contractor can be stockpiled on site as directed by the Owner's Representative.
- B. General fill material soils are available onsite or in a borrow area adjacent to the site. The Contractor shall load and haul this material as directed by the Owner.

## PART 3- EXECUTION

### 3.01 EXCAVATION

- A. Trench excavation is anticipated to be through daily or intermediate soil cover and refuse.
- B. Safety precautions must be taken during these construction activities that conform to all OSHA regulations, safety requirements of these specifications, and project Health and Safety Plan.
- C. Contours of existing ground elevations are approximate and are based on aerial topographic mapping. The contours of the final cover are design future grades and may not represent conditions at the time of construction. The Contractor shall satisfy himself as to the existing contours and elevations at the time of construction.
- D. Trenches shall be excavated to the alignments shown on the Drawings. Contractor shall be responsible for reviewing the field stakeouts along proposed trench alignments in the field before starting trenching work. Minimum bottom trench width shall be 2 times the pipe diameter but not less than 18 inches. If more than one pipe is to be installed in a common trench, pipes shall be separated by a horizontal distance of at least 1/4 times the larger pipe diameter.
- E. Excavated cover material shall be separated from excavated refuse wherever possible and any cover material free of refuse shall be used as backfill material. Any material not suitable for backfill will be loaded and hauled to the working face by the Contractor for disposal as directed by the Owner.
- F. The work area shall be cleared of refuse and litter at the end of each work day. The excavated refuse and collected litter are to be loaded and hauled by the Contractor to the operating portion of the landfill for disposal.
- G. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles on the landfill

surface. These stock piles shall either be covered with: (i) temporary plastic covers that are anchored firmly by use of weights to prevent uplift by winds; or (ii) a minimum of 12 in of soil cover. The contractor shall haul and dispose the stored materials as soon as the waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

H. To the extent possible, the trench invert shall slope uniformly in accordance with the Drawings. Minimum trench slope will be 5 percent for all gas collection pipe trenches within waste footprint.

I. The Contractor may not excavate more trench than can be completely backfilled after installation of the pipe. Excavations shall not be left open overnight.

J. All excavation shall be open cut unless otherwise permitted by the Owner's Representative.

### 3.02 LIQUIDS & WATER

A. Perched pockets of leachate may be encountered during trenching operations. The Contractor shall notify the Owner's Representative immediately if leachate is encountered. The Owner's Representative will furnish revised construction plans which may include backfilling the affected area, realignment of the trench, sump installation, or placement of a gravel French drain (or some combination of these alternatives).

B. The Contractor shall take every precaution to prevent water from entering an open trench. Should water enter the trench the water shall be removed so as to return the trench bottom to a firm, dry condition.

### 3.03 ROAD CROSSING

A. Schedule all road crossings with Owner's Representative to minimize disruption to waste disposal operations and traffic.

B. Corrugated metal pipe or an equivalent approved by the Owner's Representative shall be used as a casing to protect pipes along the road crossing. The annulus between the pipes and casing shall be filled with cement grout. Owner's Representative may approve construction of road crossing without a sleeve depending on the nature of traffic expected on the road, size and strength of pipe, pipe cover, etc.

### 3.04 BLASTING

A. Blasting will not be permitted for purposes of excavation.



### 3.05 BACKFILL

- A. Pipe bedding shall be placed and compacted (maximum of 9 inch lifts) using hand compaction tools, as required. The depth of bedding shall be a minimum of 6 inches below and above the pipe. This bedding material shall provide continuous support for the pipe and be well-compacted and free of rocks and other debris.
- B. Next, the trench shall, be backfilled with general fill, placed and compacted in 8-12 inch layers using mechanical compaction equipment. The compaction of this material shall conform to the surrounding material and to the satisfaction of the Owner's Representative. During common fill placement all roots, debris and stones larger than 4 inches in largest dimension shall be completely removed from the backfill material.

### 3.06 FINISH GRADING

- A. All areas covered by the work, including excavated and filled sections, shall be uniformly back-bladed to the finished ground elevations. The finish surface shall be reasonably smooth and free of irregularities and shall provide a presentable and well-drained area.
- B. Excess backfill material shall be stockpiled onsite as directed by the Owner's Representative.
- C. The work area shall be cleaned and restored by the Contractor to a condition ready for re-vegetation or final cover construction by the Owner.

### 3.07 COMPACTION

- A. Compaction of backfill material shall be by tracking over the fill material with Contractor's onsite pipeline equipment to be consistent with the surrounding daily or intermediate cover material.

### 3.08 PROTECTION OF UNDERGROUND PIPING AND UTILITIES

- A. The Contractor shall take all necessary precautions to protect underground piping during the course of the construction. The Owner's Representative/Owner shall make available information pertaining to the location and existence of underground piping and utilities. Contractor shall be responsible for field verification of the locations. Contractor shall perform excavation using hand tools close to the anticipated pipe locations.

### 3.09 FIELD SURVEYING SUPPORT

A. Proposed trench routes shall be marked on the ground using stakes by the surveyor. The Contractor shall review the staked out route and discuss with the Owner's Representative and obtain approval before commencing work.

B. The Contractor shall provide markers to perform as-built survey along the trench location to survey the pipe line route and elevations generally at 100 feet intervals and more frequently if the alignment of the route changes. The markers shall be 6-in diameter PVC pipes or equivalent installed to stand vertically while touching the buried pipes. As an alternative, the contractor may choose to leave the top of pipe exposed at similar intervals, to be backfilled with soil following completion of the as-built survey. All marker pipes shall be removed by the Contractor after the as-built survey to be performed by the Owner. The marker pipe locations shall be backfilled with soil by the Contractor.

### 3.10 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.

B. Visual soil classification and approval of soil by the Owner's Representative.

C. Field inspection of all construction materials and approval by the Owner's Representative.

D. Field inspection of trenching and backfilling work and approval by the Owner's Representative.

**END OF SECTION**

## **SECTION 02222**

### **TRENCHING AND BACKFILL OUTSIDE THE LIMITS OF WASTE**

#### **PART 1. GENERAL**

##### **1.01 SCOPE OF APPLICATION**

A. Furnish all labor, material, tools, equipment and incidentals required to perform trench excavation and backfill operations necessary to achieve the specified grades and elevations shown on the Drawings. Review with the Owner's Representative the location, limits and methods to be used prior to commencing work under this section. Provide support for as-built survey work by installing and removing survey markers.

##### **1.02 REFERENCES**

A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

##### **1.03 SUBMITALS (RESERVED)**

#### **PART 2- PRODUCTS**

##### **2.01 PIPE BEDDING**

A. Clean sandy soils or equivalent material approved by the Owner's Representative.

##### **2.02 GENERAL FILL**

A. Mineral soil, substantially free from organic materials, loam, wood, trash and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of SM, ML, SC, and CL or amendments such as bentonite to facilitate tight compaction as approved by the Owner's Representative.

B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

## 2.03 STOCKPILES

- A. All pipe bedding and other material purchased by the Contractor can be stockpiled on site as directed by the Owner's Representative.
- B. General fill material soils are available onsite at the designated borrow area. The Contractor shall load and haul this material as directed by the Owner.

## **PART 3- EXECUTION**

### 3.01 EXCAVATION

- A. Trench excavation is anticipated to be in the berms constructed on-site and/or in the native soils.
- B. Safety precautions must be taken during these construction activities that conform to all OSHA regulations, safety requirements of these specifications, and project Health and Safety Plan. If refuse is encountered, inform the Owner's Representative immediately.
- C. Contours of existing ground elevations are approximate and are based on aerial topographic mapping. The contours and elevations of the present ground are believed to be reasonably correct, and are presented only as an approximation. However, the Contractor shall satisfy himself as to the existing contours and elevations.
- D. Trenches shall be excavated to the alignments shown on the Drawings. Contractor shall be responsible for reviewing the field stakeouts along proposed trench alignments in the field before starting trenching work. Minimum bottom trench width shall be 2 times the pipe diameter but not less than 18 inches. If more than one pipe is to be installed in a common trench, pipes shall be separated by a horizontal distance of at least 1/4 times the larger pipe diameter.
- E. Excavated material shall be reused as backfill material. Any material not suitable for backfill will be loaded and hauled to the working face by the Contractor for disposal as directed by the Owner.
- F. The Contractor may not excavate more trench than can be completely backfilled after installation of the pipe. Excavations shall not be left open overnight.
- G. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles near the excavation without obstruction to traffic and other landfill operations. These stock piles shall be covered with temporary plastic covers and anchored firmly by use of weights to prevent uplift by winds. The contractor shall haul and dispose the stored materials as soon as the

waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

H. To the extent possible, the trench invert shall slope uniformly in accordance with the Drawings. Minimum trench slope will be 1 percent for gas pipe trenches. Slight adjustments in the depths and alignments may be necessary to maintain a minimum cover of 2 feet. Decrease in pipe slope is not acceptable. There are no minimum slope requirements for trenches that will not have gas collection pipes installed in them (i.e. no minimum slope requirements for compressed air, condensate forcemain, and leachate forcemain pipe trenches).

I. All excavation shall be open cut or ditch ditched unless otherwise permitted by the Owner's Representative.

### 3.02 LIQUIDS & WATER

A. The Contractor will be responsible for the furnishing, operation, and maintaining of dry excavations, and shall pump out or otherwise remove and dispose of as fast as it may collect, any water, other liquids, which may be found or may accumulate in the excavations, regardless of whether it be water or liquid from groundwater, storm water runoff, or from existing conduits and works. If such water be muddy or carrying settleable solids, it shall be disposed of in a proper manner.

B. There shall be at the work site, at all times during construction, proper and approved machinery of sufficient capacity to meet the maximum requirements for the removal and disposal of water or other liquids, in such manner as not to interfere with the proper laying of pipeline or other work under this or other contract, nor endanger existing structures.

C. The Contractor shall take every precaution to prevent water from entering an open trench. Should water enter the trench the water shall be removed so as to return the trench bottom to a firm, dry condition.

### 3.03 ROAD CROSSING

A. Schedule all road crossings with Owner's Representative to minimize disruption to waste disposal operations and traffic.

B. Corrugated metal pipe or an equivalent approved by the Owner's Representative shall be used as a casing to protect pipes along the road crossing. The annulus between the pipes and casing shall be filled with cement grout. Owner's Representative may approve construction of road crossing without a sleeve depending on the nature of traffic expected on the road, size and strength of pipe, pipe cover, etc.

### 3.04 BLASTING

A. Blasting will not be permitted for purposes of excavation without approval of the Owner's Representative and obtaining all relevant permits.

### 3.05 BACKFILL

A. Pipe bedding shall be placed and compacted (maximum of 9 inch lifts) using hand compaction tools, as required. The depth of bedding shall be a minimum of 6 inches below and above the pipe. This bedding material shall provide continuous support for the pipe and be well-compacted and free of rocks and other debris.

B. Next, the trench shall be backfilled with general fill, placed and compacted in 8-12 inch layers using mechanical compaction equipment. The compaction of this material shall conform to Part 3, Section 3.07 of this specification. During common fill placement all roots, debris and stones larger than 4 inches in largest dimension shall be completely removed from the backfill material.

C. Remove excessively wet soil before placement or additional lifts.

### 3.06 FINISH GRADING

A. All areas covered by the work, including excavated and filled sections, shall be uniformly back-bladed to the finished ground elevations. The finish surface shall be reasonably smooth and free of irregularities and shall provide a presentable and well-drained area.

B. Excess backfill material shall be stockpiled onsite as directed by the Owner's Representative.

C. The work area shall be cleaned and restored to a condition ready for revegetation by the Owner.

### 3.07 COMPACTION

A. Compaction of backfill material within the waste footprint shall be accomplished by tracking with construction equipment (e.g. bulldozer) to match the grades of the surrounding cover material.

B. For compaction of backfill outside the waste boundary, backfill shall be compacted to at least 95 percent of the maximum standard Proctor dry unit weight at a moisture content generally within  $\pm 3$  percent of the optimum moisture content as determined by ASTM D 698, or as directed by the Owner's Representative.

C. After completion of the work, or when so ordered by the Owner's Representative, the material remaining in stockpile areas and not needed for other works, shall be rough graded to the grades and elevations directed by the Owner's Representative.

### 3.08 PROTECTION OF UNDERGROUND PIPING AND UTILITIES

A. The Contractor shall take all necessary precautions to protect underground piping during the course of the construction. The Owner's Representative/Owner shall make available information pertaining to the location and existence of underground piping and utilities. Contractor shall be responsible for field verification of the locations. Contractor shall perform excavation using hand tools close to the anticipated pipe locations.

### 3.09 FIELD SURVEYING SUPPORT

A. Proposed trench routes shall be marked on the ground using stakes by the surveyor. The Contractor shall review the staked out route and discuss with the Owner's Representative and obtain approval before commencing work.

B. The Contractor shall provide markers to perform as-built survey along the trench location to survey the pipe line route and elevations generally at 100 feet intervals and more frequently if the alignment of the route changes. The markers shall be 2-in diameter PVC pipes or equivalent installed to stand vertically while touching the buried pipes. All marker pipes shall be removed by the Contractor after the as-built survey to be performed by the Owner. The marker pipe locations shall be backfilled with bentonite by the Contractor.

### 3.10 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.

B. Visual soil classification and approval of soil by the Owner's Representative.

C. Field inspection of all construction materials and approval by the Owner's Representative.

D. Field inspection of trenching and backfilling work and approval by the Owner's Representative.

**END OF SECTION**



## **SECTION 02610**

### **LANDFILL GAS WELL**

#### **PART 1 - GENERAL**

##### **1.01 SCOPE OF APPLICATION**

- A. Supply all equipment, materials, and labor needed to install landfill gas (LFG) extraction wells, wellheads, well hoses, and connections to lateral gas collection pipes as specified herein and as indicated on the Drawings.

##### **1.02 REFERENCES**

- A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

##### **1.03 SUBMITTALS**

- A. Submit to the Owner's Representative Certificates of Compliance on materials furnished, and manufacturer's brochures containing complete information and instructions pertaining to the storage, handling, installation, and inspection of pipe and appurtenances furnished.
- B. The Contractor shall submit to the Owner's Representative samples of all well backfill materials furnished.
- C. The Contractor shall keep detailed well logs and construction diagrams for all wells drilled, including the total depth of the well, the static water level, the temperature of spoils, depth, thickness, and description of soil or waste strata, (including dates from any readable material), and the occurrence of any water bearing zones. Well logs shall be submitted to the Owner's Representative.
- D. The Contractor shall obtain the ground surface elevation and location survey data from the Owner after the as-built survey and include them on the well construction logs.

##### **1.04 SITE CONDITIONS**

- A. Obstructions and saturated conditions such as sludge, and foundry sands are sometimes encountered when drilling in a landfill, many of which can be drilled through. Contractor is expected to make reasonable effort to drill through obstructions and saturated conditions and will be paid for offset re-drilling and boring abandonment only if approval is given by the Owner's Representative. Contractor will be paid for abandonment of abandoned hole and for well installation at new location. Wells shall not be relocated under any circumstances without the permission of the Owner's Representative.

#### **PART 2- PRODUCTS**

## 2.01 AGGREGATE

- A. The aggregate shall be classified as GP in accordance with the Unified Soil Classification System (per ASTM D 2487), and shall meet the AASHTO M43 gradation requirements for No. 57 coarse aggregate. Sieve analysis for this coarse aggregate shall be performed in accordance with ASTM C 136. The gradation for #57 coarse aggregate, by AASHTO standards, is as follows:
- 100% passing a 1.5 inch sieve;
  - 95-100% passing a 1 inch sieve;
  - 25-60% passing a ½ inch sieve;
  - 0-10% passing the #4 sieve; and
  - 0-5% passing the #8 sieve.
- B. The aggregate shall have less than 2 percent by weight passing the No. 200 sieve when tested in accordance with ASTM C 136.
- C. The aggregate shall be tested for carbonate content by means of ASTM D 3042 – “Standard Test Method for Insoluble Residue in Carbonate Aggregates” with the following revision to the method: the aggregate shall have less than 5 percent loss of weight when tested at a pH of 4 instead of the pH specified in ASTM D 3042.

## 2.02 BENTONITE SLURRY MIX

- A. Coarse-ground, granualized bentonite from an approved source is to be mixed thoroughly with potable water at a ratio of 5 gallons of water to every 50 lbs. of bentonite.
- B. “Soil/bentonite plug,” if used, shall refer to a mixture consisting of four parts soil backfill to one part bentonite.

## 2.03 GENERAL FILL

- A. Mineral soil that is substantially free from organic materials, loam, wood, trash, and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of bentonite to facilitate construction of low permeability backfill around the wells as approved by the Owner’s Representative.

- B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

2.04 FILTER FABRIC

- A. 8 oz/yd<sup>2</sup> Non-woven Geotextile donut shaped filter fabric isolation ring with a 36-in diameter and 8-in opening.

2.05 SOLID WALL PIPE

- A. All pipe and fittings shall be rigid PVC Schedule 80. Refer to Section 15061 for PVC pipe.

2.06 SLOTTED PIPE

- A. Slots in PVC extraction well piping shall be 8 inch long by 3/8 inch wide, spaced 90° around the circumference of pipe and 4 inch along the length of the pipe. Contractor shall present other configuration types to the Owner's Representative for approval. Slotting may be done in the factory, or in the field. If slotting is performed in the field, the slotting must be completed per the specs and approved by the Owner's Representative on site.

2.07 WELLHEAD

- A. All wellheads shall be 2-in LandTec Accu-Flo wellheads or equivalent approved by the Owner's Representative and consistent with the Drawings.

2.08 WELLHOSE

- A. All well hoses shall be standard 2-in LandTec well hoses or equivalent approved by the Owner's Representative and consistent with the Drawings.

### **PART 3- EXECUTION**

3.01 DRILLING

- A. Extraction wells shall be drilled at the locations marked on the field by the Owner's Representative. Contractor shall verify all field markings with the Owner's Representative before starting drilling work. Wells shall not be relocated under any circumstances without the permission of the Owner's Representative.
- B. Extraction wells are to be 36 inch diameter, drilled to the depth shown on the Drawings. Contractor must use dry drilling equipment; wet rotary drilling equipment may not be used. All borings shall be made with bucket type augers.
- C. The boring depths shall be evaluated based on the information presented on the Drawings. The boring depths may be adjusted in the field by the Owner's Representative. Three reasons limiting depth might be as follows:

1. If water is encountered in a boring, the Contractor may be directed to drill beyond the point at which it was encountered. If wet conditions remain, the boring may be terminated and the length of perforated pipe adjusted by the Owner's Representative, or the well may be relocated. If wet conditions cease (e.g. due to trapped water layer), then drilling will continue to the design depth.
  2. If a no-progress obstruction is encountered, the Contractor shall make a conscious effort to drill through the obstruction. If drilling through is not possible, the Contractor shall immediately contact the Owner's Representative and as directed by the Owner's Representative install a shorter well or relocate the well and abandon the drill hole. If the drill rates drop below 2 linear feet of drilling per hour due to the presence of any obstructions, the Contractor shall immediately contact the Owner's Representative/Owner to inform them of the situation. If the Owner's Representative/Owner asks the Contractor to continue drilling through the obstruction, the Contractor can charge the Owner at the hourly drilling rate provided in the bid form until the drilling rate increases above 2 linear feet of drilling per hour or the Owner's Representative/Owner instructs the Contractor to stop the drilling.
  3. If for any reason the Contractor suspects that drilling may have advanced to or beyond the liner system. The Contractor shall immediately notify the Owner and the Owner's Representative in this case.
- E. As soon as drilling is completed, a safety screen shall be placed over the top of the bore. This screen shall stay in place until backfilling is within 4 feet of the surface. Safety screen size should be large enough to accommodate all backfill materials and any tools used during backfill yet not large enough for any human to accidentally fall through.
- F. The bore for the well shall be both vertical and straight and the well pipe shall be installed in the center of the bore hole. The Contractor will take all tension off of the pipe by mechanical means and center the pipe in the middle of the borehole before starting to backfill. Contractor shall use clamping devices, or other method approved by Owner's Representative, to aid in centering of the pipe. Wells that are leaning more than 5 degrees from the vertical shall be replaced by the Contractor at his own expense.
- G. PVC well pipe shall be solvent cemented and lag bolted.
- H. Contractor shall leave a minimum 5 feet stickup of the solid well casing above the existing landfill grades (daily or intermediate cover) at the well location.
- I. Contractor shall remove all working platforms constructed for the drill rig after the installation of the well. Hauling, construction, removal and other work tasks related to well installation shall be carried out with minimal disturbance to the vegetation on the landfill.

### 3.02 BACKFILLING

- A. Backfilling of the well shall commence immediately after well drilling is completed and the well piping has been installed in the borehole. Backfill materials shall be installed as indicated on the Drawings and as approved by the Owner's Representative.
- B. Gravel pack shall be poured or scooped through the screen at a rate that will not endanger the integrity of the well casing. Care shall be taken during backfilling to prevent bridging.
- C. The filter fabric shall be installed after the gravel backfill reached the level shown on the Drawings.
- D. The well seal will be formed by evenly distributing two 50 lb. bags of bentonite material around the annulus of the well and then adding 10 gallons of fresh water in a manner that will allow for a thorough saturation of the bentonite material. This process will be continued until a minimum plug thickness of 2 feet has been achieved. Alternatively, well seal can be formed by mixing bentonite with water in a surface mixer and then pouring the slurry down hole.
- E. Soil backfill shall be rodded in the boring to provide even distribution and compaction. Finished grade at the well location shall prevent any water accumulation near the well location by promoting drainage away from the well.
- F. All material layer thicknesses shall be verified by taking measurements before, during, and after installation of each layer.

### 3.03 WELLHEAD AND HOSE INSTALLATION

- A. Wellheads and hoses shall be installed per the manufacturer specifications.
- B. Wellhead and hose installations shall provide the flexibility to make adjustments to accommodate differential settlements. Installation shall be at 1 foot above minimum wellhead adjustment.
- C. Well hose connection shall be about 4 feet length and shall be fitted in a manner that prevents the accumulation of condensate.
- D. The well pipe and lateral pipe vertical extension shall be spaced at 2 feet  $\pm$  6 inches. The lateral pipe vertical extension shall be sticking up about 4 feet from the existing grades (daily or intermediate cover) of the landfill. This would result in the well casing pipe being 1 foot above the lateral pipe vertical extension.

### 3.04 DISPOSAL

- A. Excavated refuse is to be loaded and hauled by the Contractor to the operating portion of the landfill for disposal as directed by the Owner.

- B. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles on the landfill surface. These stock piles shall either be covered with: (i) temporary plastic covers that are anchored firmly by use of weights to prevent uplift by winds; or (ii) a minimum of 12 in of soil cover. The contractor shall haul and dispose the stored materials as soon as the waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

### 3.05 INITIAL DEWATERING

- A. The Contractor shall dewater the wells after the installation if needed. The Contractor shall provide all materials required to dewater and shall also dispose of the pumped liquid as directed by the Owner/Owner's Representative.

### 3.06 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

- A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.
- B. Visual soil classification and approval of soil by the Owner's Representative.
- C. Field inspection of all construction materials and approval by the Owner's Representative.
- D. Field inspection of well installation work and approval by the Owner's Representative.
- E. All wells shall be inspected by the Owner's Representative after setting the well casing in the borehole and backfilling with gravel, but before placement of bentonite, unless as directed otherwise by the Owner's Representative on a case by case basis. The Contractor shall inform the Owner's Representative before backfilling with bentonite for each well.

**END OF SECTION**

**SECTION 15051**  
**HIGH DENSITY POLYETHYLENE (HDPE) PIPE AND FITTINGS**

**PART I GENERAL**

1.01 SCOPE OF APPLICATION

- A. Supply and installation of SDR 17 High Density Polyethylene (HDPE) single contained gas collection pipe and fittings in nominal pipe sizes of 2, 4, 6, 8, 12, 14, 18, 20, and 26 inches.
- B. Supply and installation of SDR 17 High Density Polyethylene (HDPE) single contained condensate gravity drain or transfer pipe and fittings in nominal pipe size of 4 and 6 inches.

1.02 REFERENCES (Reserved)

1.03 SUBMITTALS

- A. The Contractor shall submit all manufacturer quality assurance certificates to the Owner's Representative and obtain approval before using the materials in construction.
- B. The Contractor shall submit all field pressure testing results to the Owner's Representative for approval.

1.04 MANUFACTURER'S QUALITY ASSURANCE

- A. The pipe and fittings manufacturer shall have an established quality assurance program responsible for inspecting incoming and outgoing materials.
- B. The pipe and fittings manufacturer shall have an established quality assurance program responsible for assuring the long term performance of materials and products.
- C. The pipe and fitting manufacturer shall maintain permanent QC and QA records.

1.05 PACKAGING DELIVERY AND HANDLING

- A. The pipe and fitting manufacturer shall package products for shipment in a manner suitable for safe transport by commercial carrier. When delivered, a receiving inspection shall be performed by the Contractor, and any shipping damage reported to the pipe and fittings manufacturer. Pipe and fittings shall be handled, installed,

and tested in accordance with manufacturer's recommendations, and the requirements of this specification.

## **PART 2- PRODUCTS**

### **2.01 PHYSICAL PROPERTIES:**

- A. Materials used for the manufacture of polyethylene pipe and fittings shall meet all industry standards.
- B. The pipe and fittings shall be homogenous throughout and free from visible cracks, holes, foreign inclusions or other injurious defects. The pipe shall be as uniform as commercially practical in color, opacity, density and other physical properties.

### **2.02 PIPE AND FITTINGS:**

#### **A. DIMENSIONS:**

- 1. Pipe Dimensions: The nominal inside diameter of the pipe shall be true to the specified pipe size in accordance with ASTM D 2513. Standard laying lengths shall be 40 feet  $\pm 2''$ . Exceptions may be made for 2 inch diameter pipes in coils if suitable strengthening devices are used.
- 2. Fitting Dimensions: Fittings such as coupling, flanges, wyes, tees, adaptors, etc. for use in laying pipe shall have standard dimensions that conform to ASTM.

- B. Where possible, pipe and fittings should be produced by the same manufacturer from identical materials meeting the requirements of this specification. Special or custom fittings may be exempted from this requirement.

- C. Pipe and fittings shall be pressure rated to meet the service pressure requirements specified by the Owner's Representative. Whether molded or fabricated, fittings shall be fully pressure rated to at least the same service pressure rating as the pipe to which joining is intended.

#### **D. Marking:**

- A. Each standard and random length of pipe and fitting in compliance with this standard shall be clearly marked with the following information:

- 1. ASTM Standard Designation
- 2. Pipe Size



3. Class & Profile Number
4. Production Code
5. Standard Dimension Ratio

### **PART 3 EXECUTION**

#### **3.01 FIELD QUALITY CONTROL**

- A. Field quality control is the responsibility of the Contractor. The Owner's Representative shall inspect and approve the Contractor's field quality control measures.
- B. Pipe shall be rejected for failure to conform to Specifications or the following:
  1. Fractures or cracks passing through pipe wall, except single crack not exceeding 2 in. in length at either end of pipe which could be cut off and discarded. Pipes within one shipment shall be rejected if defects exist in more than 5% of shipment or delivery.
  2. Cracks sufficient to impair strength, durability or serviceability of pipe.
  3. Defects indicating improper proportioning, mixing, and molding.
  4. Damaged ends, where such damage prevents making satisfactory joint.
- C. Acceptance of fittings, stubs or other specifically fabricated pipe sections shall be based on visual inspection at job site and documentation of conformance to these Specifications.

#### **3.02 INSTALLATION**

- A. Trench, backfill, and compact in accordance with Sections 02221 and 02222.
- B. Heat Fusion of Pipe:
  1. Weld in accordance with manufacturer's recommendation for butt fusion methods. Provide at least one fusion operator certified by the pipe manufacturer and with prior field experience in at least 3 projects to manage the fusing operations for the project.

2. Butt fusion equipment for joining procedures shall be capable of meeting conditions recommended by pipe manufacturer including, but not limited to, temperature requirements, alignment, and fusion pressures.
3. For cleaning pipe ends, solutions such as detergents and solvents, when required, shall be used in accordance with manufacturer's recommendations.
4. Do not bend pipe to greater degree than minimum radius recommended by manufacturer for type and grade.
5. Do not subject pipe to strains that will overstress or buckle piping or impose excessive stress on joints.
6. Branch saddle fusions shall be joined in accordance with manufacturer's recommendations and procedures. Branch saddle fusion equipment shall be of size to facilitate saddle fusion within trench.
7. Before butt fusing pipe, inspect each length for presence of dirt, sand, mud, shavings, and other debris or animals. Remove debris from pipe.
8. Cover at end of each working day open ends of fused pipe. Cap to prevent entry by animals or debris.
9. Use compatible fusion techniques when polyethylenes of different melt indexes are fused together. Refer to manufacturer's specifications for compatible fusion.

C. Flange Jointing:

1. Use on flanged pipe connection sections.
2. Connect slip-on carbon steel backup flanges with stainless steel nuts and bolts.
3. Butt fuse fabricated flange adapters to pipe.
4. Observe following precautions in connection of flange joints.
  - a. Align flanges or flange valve connections to provide tight seal. Require nitrile-butadiene gaskets if needed to achieve seal. Gaskets are required for flange/valve connections.
  - b. Place U.S. Standard round washers as may be required on some flanges in accordance with manufacturer's recommendations. Bolts shall be lubricated in accordance with manufacturers recommendations.

- c. Tighten flange bolts in sequence and accordance with manufacturer's recommendations. Do not over-torque bolts.
- 5. Pull bolt down by degrees to uniform torque in accordance with manufacturer's recommendation.
- 6. Protect below grade bolts and flanges by covering with a polyethylene wrap. Duct tape wrap to HDPE pipe.
- 7. Electrofusion couplers, where used, installed per manufacturer's specifications.
- D. Pipe Placement:
  - 1. Grade control equipment shall be of type to accurately maintain design grades and slopes during installation of pipe.
  - 2. Dewatering: Remove standing water in trench before pipe installation.
  - 3. Unless otherwise specifically stated, install pipe in accordance with manufacturer's recommendations.
  - 4. Maximum lengths of fused pipe to be handled as one section shall be placed according to manufacturer's recommendations as to pipe size, pipe SDR, and topography so as not to cause excessive gouging or surface abrasion; but not to exceed 500 ft.
  - 5. Cap pipe sections longer than single joining (usually 40 ft.) on both ends during placement except during fusing operations.
  - 6. Notify Owner's Representative prior to installing pipe into trench and allow time for Owner's Representative's inspection. Correct irregularities found during inspection.
  - 7. Complete tie-ins within trench whenever possible to prevent overstressed connections.
  - 8. Allow pipe sufficient time to adjust to trench temperature prior to testing, segment tie-ins or backfilling activity.
  - 9. Install reducers adjacent to laterals and tees.
  - 10. To reduce branch saddle stress, install saddles at slope equal to and continuous with lateral piping.

11. Place in trench by allowing minimum 12 inch/100 ft for thermal contraction and expansion.
12. Coordinate construction of pipes near access roads with OWNER to limit impediment of landfill operations or operations of other Contractors.

### 3.03 PIPE TESTING

- A. Air Test all pipe sections and fittings after placement in trench, in accordance with manufacturer's recommendations. Wells and other system openings should be blocked off for testing. Pressure test below ground systems (only). Special precautions are required for this type of testing. It is not recommended that above ground systems be pressure tested.
- B. Keep all persons at a safe distance during pressure testing.
- C. Disconnect the test section from all GCCS components that are not being tested. Failure of a section should result in compressed air being released to atmosphere.
- D. Completely backfill extraction pipes before pressure testing to provide adequate restraint.
- E. Heat fusion joints must be properly cooled before pressure testing. Mechanical connections should be installed and tightened per manufacturer instructions.
- F. Repair work should be carried out only after release of pressure. Release pressure gradually.

### 3.04 VALVES

- A. Valves shall be provided at the locations specified on the Drawings.
- B. Valves shall be provided in accordance with the details provided on the project construction drawings. All valves shall meet the industry standard requirements.
- C. Valves shall include monitoring ports at either side in accordance with the details provided by the Owner's Representative.

**END OF SECTION**

## **SECTION 15061**

### **POLYVINYL CHLORIDE (PVC) PIPE AND FITTINGS**

#### **PART 1 GENERAL**

##### **1.01 SCOPE OF APPLICATION**

- A. Supply 8 inch diameter polyvinyl chloride (PVC) Schedule 80 pipe and fittings for well casings. Both solid and slotted pipes are required to be provided.

##### **1.02 REFERENCES**

- A. ASTM D-2855: Standard Practice for Making Solvent-Cemented Joints with Poly (Vinyl Chloride) (PVC) Pipe and fittings
- B. ASTM D-402: Standard Practice for Safe Handling of Solvent Cements Primers, and Cleaners used for Joining Thermoplastic Pipe and Fittings

##### **1.03 SUBMITTALS**

- A. The Contractor shall submit all manufacturer quality assurance certificates to the Owner's Representative and obtain approval before using the materials in construction.

#### **PART 2 PRODUCTS**

##### **2.01 PIPE & FITTINGS**

- A. Materials used for the manufacture of polyethylene pipe and fittings shall meet all industry standards.
- B. The pipe and fittings shall be homogenous throughout and free from visible cracks, holes, foreign inclusions or other injurious defects. The pipe shall be as uniform as commercially practical in color, opacity, density and other physical properties.

##### **2.02 SLOTTED PIPE**

- A. Refer to Section 02610 for Gas Well slotting requirements.

## **PART 3 EXECUTION**

### **3.01 PVC PIPE HANDLING**

- A. PVC pipe and pipe fittings shall be handled carefully in loading and unloading. They shall be lifted by hoists and lowered on skidways in such a manner as to avoid shock. Derricks, ropes, or other suitable equipment shall be used for lowering the pipe into the extraction well borings. Pipe and pipe fittings shall not be dropped or dumped.

### **3.02 PVC PIPE INSTALLATION**

- A. PVC pipe installation shall conform to these specifications and manufacturer's recommendations.

### **3.03 JOINING OF PVC PIPES**

- A. Joining of pipes shall be in accordance with ASTM D-2855.
- B. All pipe shall be inspected for cuts, scratches, or other damages prior to installation. Pipe with imperfections shall not be used.
- C. All burrs, chips, etc., shall be removed from pipe interior and exterior.
- D. All loose dirt and moisture shall be wiped from the interior and exterior of the pipe end and the interior of the fitting.
- E. All pipe cuts shall be square, perpendicular to the center line of pipe.
- F. Pipe ends shall be beveled prior to applying primer and solvent cement so that the cement does not get wiped off during insertion into the fitting socket.
- G. A coating of CPS primer as recommended by pipe supplier shall be applied to the entire interior surface of the fitting socket, and to an equivalent area on the exterior of the pipe prior to applying solvent cement.
- H. The solvent cement shall be applied in strict accordance with manufacturer's specifications.
- I. Pipe shall not be primed or solvent welded when it is raining or when atmospheric temperature is below 40°F or above 90°F when under direct exposure to the sun. This requirement may be waived by the Owner's Representative for extraction well pipe joining vertically by utilizing lag screws as specified in Section 02610.
- J. After solvent welding, the pipe shall remain undisturbed until cement has thoroughly set. As a guideline for joint settling time, use 1 hour for ambient temperatures 60-100°F, or 2 hours when ambient temperature is 40-60°F. This requirement may be waived for extraction well piping utilizing lag screws as specified in Section 02610.

- K. Pipe and pipe fittings shall be selected so that there will be as small a deviation as possible at the joints, and so that inverts present a smooth surface. Pipe and fittings which do not fit together to form a tight fitting will be rejected.

**END OF SECTION**

## **SECTION 11315**

### **CONDENSATE MANAGEMENT SYSTEM**

#### **PART 1 GENERAL**

##### **1.01 SCOPE OF APPLICATION**

- A. This section covers the minimum requirements for the supply, installation, and startup of: (i) six condensate “U tube” drains installed at all low points along the header (i.e., at all LPHs except LPH-3) with gravity drain connections to existing leachate cleanouts; (ii) one 36 inch diameter condensate knockout pot with gravity drain connection to the proposed condensate sump tank; (iii) one condensate “U tube” drain with connections to condensate drains from flare and blower on the pressure side stub and the two knockout pots near the flare station on the vacuum side stub, and a condensate gravity drain connection to the proposed condensate sump tank; and (iv) one 36 inch diameter condensate sump tank with an electrical pump and force main line connection to Cell 1 leachate sump/cleanout.
- B. Equipment supplied under this section shall have a proven performance of not less than two years in actual landfill condensate liquid collection and pump service.

##### **1.02 SITE CONDITIONS**

- A. Condensate liquid from the gas collected from several wells will flow through a section of the gas collection pipe to an engineered low point within the gas piping system. Condensate liquid shall freely drain to a sealed condensate “U tube” drain to be installed at this engineered low point within waste limits. Liquid collected in the condensate “U tube” drain shall gravity drain through a 6 inch diameter pipe to an existing cleanout as shown on the Drawings.
- B. A 36-inch diameter condensate knockout pot with gravity drain connection to the proposed condensate sump tank will be installed outside the waste limits as shown on the Drawings to remove condensate before the gas enters the knockout pot (provided by the Manufacturer) located on the flare skid.
- C. A condensate “U tube” drain is installed near the flare station to provide separation of drain pipes under positive pressure (flare and blower condensate connections) and vacuum (two knockout pots) before connecting the drain to the proposed condensate sump tank.
- D. A 36-inch diameter condensate sump tank with an electrical pump and force main line connection to Cell 1 leachate sump/cleanout is installed to provide adequate storage for condensate in case of pump failure.



### **1.03 GENERAL PRODUCT DESCRIPTION**

- A. The condensate “U tube” drain shall be 6 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- B. The condensate knockout pot shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- C. The condensate sump tank shall be 36 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- D. Integral to the condensate sump shall be an automatic electrical pump that meets the requirements set forth in Part 2, Section 2.06 of this specification.
- C. The equipment shall be rated for service in harsh and potentially explosive environments.

### **1.04 CONDENSATE SYSTEM DIMENSIONS**

- A. The condensate system dimensions shall be as shown on the drawings.

### **1.05 SUBMITTALS**

- A. The condensate knockout pot, sump tank, and pump manufacturer’s specifications.
- B. A piping and instrumentation diagram showing the workings of the automatic electrical pump system.

### **1.06 REFERENCES**

- A. Pipe Material
  - 1. The sump used as part of the condensate liquid sump shall meet the following ASTM specifications:  
HDPE Pipe 03350 standard specifications for polyethylene plastic pipe and fittings materials.

## **PART 2 PRODUCTS**

### **2.01 CONDENSATE “U TUBE” DRAIN**

- A. The condensate “U tube” drain shall be 6 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- B. The condensate “U tube” drain shall have 6 inch diameter HDPE SDR 17 gravity drain connections to existing leachate cleanouts as shown on the Drawings.

## 2.02 CONDENSATE KNOCKOUT POT

- A. The condensate knockout pot shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings. The knockout pot shall be liquid and gas tight and shall be designed to withstand vacuum of 100 inches of water and pressure of 5 psig.
- B. The condensate knockout pot shall have 4 inch diameter HDPE SDR 17 gravity drain connection to the proposed condensate sump tank as shown on the Drawings.

## 2.03 CONDENSATE SUMP TANK AND “U TUBE”

- A. The condensate sump tank shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings. A 6-inch HDPE “U tube” connection shall be used to drain liquid into the sump. The sump shall be liquid and gas tight and shall be designed to withstand vacuum of 100 inches of water and pressure of 5 psig.
- B. The condensate “U tube” drain shall have connections to condensate drains from flare and blower on the pressure side stub and the two knockout pots near the flare station on the vacuum side stub, and a condensate gravity drain connection to the proposed condensate sump tank. Isolation valves shall be installed on drain lines as shown on the Drawings.
- C. The sump shall be designed to have an 8 inch deep solids settling area. Further, the design shall be such that solids will not affect the pump or control system operation.

## 2.04 EQUIPMENT ENCLOSURE HOUSING (VAULT)

- A. All operable components of the condensate pump and control assembly shall be located in a polyethylene vault assembly that is integrally mounted to the top of the condensate liquid sump. The vault shall be able to withstand continuous high temperatures near the flare station.
- B. All equipment in the vault shall be arranged to be easily accessible for operation and maintenance.
- C. Service connections including the liquid discharge and electrical lines shall be bulkhead mounted on a common wall of the vault.

## 2.05 PIPING

- A. Piping requirements are addressed in HDPE specifications Section 15051.

## 2.06 LIQUID PUMP

- A. The pump installed in the condensate sump shall be an EPG Companies SurePump Vertical Sump Drainer. The specific model selected must use 3-phase

power and be capable of pumping rates of 20 to 30 gallons per minute with 20 feet of head. Equivalent pumps must be approved by the Owner's Representative.

## **2.07 LEVEL CONTROL AND ALARM**

- A. An adjustable level control shall be provided for the pump. Peak head levels that determine initiation of pumping shall be decided upon when actual field conditions are known. The upper limit shall not exceed 1 foot below the height of the equalization line or condensate inlet pipe (whichever is lower), as installed on the condensate sump. The lower limit should not exceed the point at which air will be pulled into the pump as installed.
- B. An alarm display shall be provided for high level alarm conditions.

## **2.08 CONNECTIONS**

- A. All materials used in the high pressure liquid discharge line shall be rated for 100 psig pressure with a safety factor of 3.
- B. The pressure equalizing line which runs between the landfill condensate liquid pump system and the top of the LFG header shall be PVC hose, PVC or PE pipe, or other non-corrosive material with 1 inch diameter or larger.

## **2.09 SEALS**

- A. A PVC flexible membrane seal shall be used to seal the excavation as part of the backfill operations.

## **2.10 BACKFILL MATERIAL**

- A. Soil backfill shall not have any large stones or other foreign materials present and should be suitable for adequate compaction as approved by the Owner's Representative. Care shall be taken that the materials adjacent to the condensate sump are fine graded and that no objects are present that could cause damage to the sump.

# **PART 3 EXECUTION**

## **3.01 HANDLING AND SETTING THE CONDENSATE SUMP UNIT**

- A. The condensate sump unit and the knockout pot unit shall be lifted and handled according to written procedures supplied by the manufacturer.
- B. The units are to be set within 1/4 percent of vertical.
- C. The units shall be set so that it is concentrically located in the prepared hole.

- D. The units shall be installed in an area that does not allow accumulation or ponding of water. The vault assembly shall be at least 6 inches higher than surrounding grade unless installed in a water tight vault

### 3.02 CONDENSATE SUMP AND PUMP CONNECTIONS

- A. Prior to making connections, all lines shall be purged of debris and thoroughly cleaned.
- C. Condensate liquid discharge: The condensate liquid discharge line shall be connected to the condensate sump using good engineering practices. Materials and installation shall be as indicated on the Drawings.
- D. Equalizing line: A pressure equalizing line shall be connected between the condensate sump and the top of the LFG header. The equalizing line shall be free draining to either the landfill gas collection pipe or the sump and shall be free of kinks or other obstructions to liquid or air flow.

### 3.03 TESTING

- A. Check sump storage tank, lines and block valve positions prior to operation.
- B. Testing shall include the minimum operations:
  - 1. Pressure test to verify that all connections are tight.
  - 2. Leak test connections prior to setting and backfill.
  - 3. Dry operation of the pump for two minutes.

### 3.04 ACCEPTANCE

- A. Prior to acceptance the following verifications shall be made:
  - 1. Verify units are installed vertically.
  - 2. Verify units have been installed per manufacturer's recommendations.
  - 3. Verify all connections have been: pressure tested per the manufacturer's recommendations.
  - 4. Verify the pipes and connections are clean and free of debris.
  - 5. Verify the level switch displacers are installed at elevations appropriate for the installation. As-built displacer elevations shall be recorded and submitted to the Owner's Representative by the Contractor prior to project acceptance.
  - 6. Verify all required functional testing has been completed.

**END OF SECTION**

## **SECTION 11910**

### **LANDFILL GAS FLARE/BLOWER SKID**

#### **PART 1 - GENERAL**

##### **1.01 SCOPE OF APPLICATION**

- A. Provide all materials, equipment, and labor needed to install the blower/flare skid assemblies and appurtenances in accordance with the Drawings.

##### **1.02 REFERENCES (RESERVED)**

##### **1.03 SUBMITTALS**

- A. Submit to the Owner's Representative for approval manufacturer's literature, shop drawings, or other information pertaining to the assembly, operation, lubrication, adjustments, and other maintenance and repairs of equipment installed under this Section, together with detailed parts lists, drawings, and/or photographs. The Contractor shall also prepare and submit shop drawings showing the layout, orientation and dimensions of the flare, blower/motor assembly, condensate knockout pot, piping, valves and fittings to be installed. All electrical and mechanical drawings for the flare control system shall be submitted.
- B. Submit blower characteristic curves indicating capacity for flow versus pressure head and efficiency as tested at the factory for approval prior to shipment.
- C. Submit signage layout drawings.
- D. Submit operation and maintenance manual.
- E. Submit all applicable warranty documents.
- F. Submit additional field services rate information for a year.

#### **PART 2- PRODUCTS**

##### **2.01 FLARE**

- A. A utility flare manufactured by John Zink, LFG Specialties, Perennial Energy, or equivalent approved by the Owner's Representative can be used. The flare shall be designed in accordance with the United States of Environmental Protection Agency (USEPA) established criteria for open flares, 40 CFR 60.18. The flare shall be capable of burning low Btu gas and shall include a burner; automatic pilot ignition; electric igniter; pilot gas automatic valves and pilot gas pressure



regulator; stack; automatic gas safety shut-off valve; high and low pressure switches; control panel; flame arrester; piping and all other necessary appurtenances to have a complete operational system. The flare shall be capable of combusting LFG with the following composition:

1. Btu Content - 300 to 600 Btu/scf
2. LFG Flow Rate – 360 to 3600 scfm
3. Carbon Dioxide - 20 to 45 percent
4. Hydrogen Sulfide - up to 1,500 ppm
5. Moisture Content - saturated
6. LFG Supply Pressure - 1 to 15 in. w.c.

The flare shall have a minimum destruction efficiency of 98%. The emission factors for the flare shall not exceed the following:

1. CO: 0.37 lb/MMbtu or 374 lb/million dscf of methane (using conversion factor of 1012 Btu/scf)
  2. NOx: 0.07 lb/MMbtu or 71 lb/million dscf of methane (using conversion factor of 1012 Btu/scf)
- B. Stack: The flare stack shall be carbon steel with rust preventive coating, fitted with necessary connections. The portion of the stack exposed to flame and high temperatures shall be stainless steel. The flare shall be designed for 110 mph wind loading.
- C. The electrical connections shall be 480 volts, 60 Hz, and 3 phase.

## 2.02 FLAME ARRESTER

- A. Supply a flame arrester compatible with the required LFG flow rates. Flame arrester shall be sized to match the blower discharge pipe or flare inlet pipe, whichever is larger, with 125 lb. rating ANSI flanged connections. The housing construction shall be cast aluminum. Maximum head loss through the flame arrester shall not exceed 5 in. w.c. at 3,600 cfm as supplied by Varec, Groth, Protectoseal, or other manufacturer approved by Owner's Representative.

### 2.03 PILOT PROPANE (LPG) TANK AND PIPING

- A. The propane tank shall be a standard 200 lb tank equipped with fuel gauges. The pressure of the gas shall meet the requirements of the flare pilot system. Mechanical force shall be provided to boost the gas pressure as required.

### 2.04 CONDENSATE DRAIN PIPES FOR FLARE COMPONENTS

- A. The flame arrester, flare stack, and other parts of the system recommended by the flare manufacturer shall be equipped with condensate drain piping. Pipes shall be sized in accordance with the manufacturer's recommendations.
- B. Condensate drains on the pressure side of the blower shall include an automatic drip trap as supplied by Varec, Groth, Protectoseal, or other manufacturer approved by the Owner's Representative.

### 2.05 AUTOMATIC GAS INLET (SHUTOFF) VALVE

- A. Supply electrically operated automatic inlet (shutoff) valve at the discharge of the blower. Automatic valve shall also include a mechanism to close upon loss of power.

### 2.06 CONTROLS

- A. The controls shall provide for automatic and manual operation and ignition of the flare unit, and shall include a weatherproof control panel, trouble light contacts, automatic start/stop for pilot ignition, controllers, spark plugs, orifices, ultraviolet (UV) scanners, thermocouplers, timers, and all other necessary components for a complete operational, automatic system. The controls shall include an automatic dialer with capacity to store and dial up to 6 phone numbers in a hierarchical order, with the provision to stop dialing other receivers as soon as the call is acknowledged as accepted by one receiver.

### 2.07 IGNITION PROCEDURE AND CONTROL SEQUENCE

- A. Remote spark ignition of propane gas/air mixture creates pilot flame that ignites LFG main flame.
- B. Once pilot is proven, blower turns on and electric gas inlet valve is opened.
- C. When main flame is successfully ignited (as detected by an UV scanner), pilot gas is automatically shut off.
- D. If pilot is not ignited within the preselected time interval (as set on the timer), pilot gas is shut off and "Pilot Ignition Failure" is signalled with trouble light.
- E. If main flame is not ignited within the preselected time interval, pilot gas is shut off and "Flare Ignition Failure" is signaled with trouble light.

- F. If main flame is extinguished after successful ignition, pilot is automatically turned on and reignition attempted for a designated time interval. The waiting time before starting reignition procedures after a main flame failure should be programmable by the operator.
- G. If the main flame is not successfully reignited in the designated time interval after being extinguished during normal operation or upon initial ignition, the automatic shutoff valve is closed, the blower(s) shut down, and the telephone dialer and alarm is activated to notify the locations stored in memory.

## 2.08 BLOWER ASSEMBLIES

- A. The blower assemblies shall be, variable frequency drive (VFD), multistage centrifugal-type blowers capable of delivering 3,600 cubic feet per minute (cfm) of landfill gas at 55 inches of water column (in-w.c.) total pressure head. Blowers manufactured by Gardener Denver, New York Blower, Aerovent, Hoffman, Hauck or equivalent approved by the Owner's Representative can be used. The assembly shall be factory mounted on the flare steel skid and delivered to the site as a complete unit. A total of two blowers (to be used alternatively with one serving as a backup) shall be supplied and installed.
- B. The motor and blower housings shall each be provided with a nameplate which states the manufacturer, model number, serial number, and the pertinent information regarding electrical requirements, size, capacity, etc.
- C. Each blower motor shall be 25 HP, or as recommended by the blower manufacturer to be compatible with electrical service of 480-volt, 3-phase, and 60-hertz. The blower motors shall be high efficiency, non-sparking, totally enclosed, fan cooled (TEFC), explosion proof motor.
- D. Motor starter shall be equipped with ammeter (meter relay), Hand-Off Automatic switch, red run light, time switch, and hour meter. Combination controller shall incorporate I-T-E Type ETI, or equal, motor circuit protector and full-voltage, non-reversible starter, in NEMA 1 enclosure with acrylic window for viewing indicators.
- E. The blowers shall be supplied with a factory applied phenolic coating or other coating to protect all internal parts that will be in contact with landfill gas and to provide resistance to corrosion. Impellers, if constructed of aluminum or stainless steel, shall not require coating.
- F. The blower controls shall include a thermal protection package to monitor the blower inlet and outlet bearing temperatures. Sufficient wiring shall be provided by the Contractor to span the distance between the control panel and the blower bearings.

## 2.09 EXPANSION JOINTS

- A. Expansion joints between the blower inlet and outlet and connected piping shall be supplied by the blower manufacturer and shall be manufactured by Lamson or equivalent approved by the Owner's Representative.

## 2.10 VALVES

- A. Butterfly valves located on the inlet of each blower shall be supplied by the blower manufacturer and shall be a Lamson, wafer-type with a lever or equivalent approved by the Owner's Representative.
- B. Flanged butterfly valves may require spacers between the flange adapters and the valve body in order to allow full travel of the internal disk. If spacers are necessary for any butterfly valve, the Contractor will install valve spacers subject to approval by the Owner's Representative.
- C. Butterfly control valves shall be provided upstream and downstream side of the blower as shown on the Drawings. These valves shall have wheel-type controls.

## 2.11 CONDENSATE KNOCKOUT POT

- A. A 36-in diameter and 72-inch high condensate knockout pot shall be provided with flanged inlet and outlet connectors.
- B. The knockout pot shall include a stainless steel demister pad with a 98% filtration efficiency for free liquid and solid particles of 20 micron or larger.
- C. The knockout pot shall have an appropriate internal coating to resist acidic condensate. The external finish shall be rust resistant.
- D. The knockout pot shall have a removable lid for inspection and repair.
- E. The knockout pot shall have a heavy duty gage glass liquid level indicator, a liquid level switch for high condensate level alarm/shutdown, and a 2-in gravity drain connection with a manual valve.

## 2.12 SIGNAGE

- A. Gas direction arrows shall be placed on all piping in the blower pad area. The moisture trap shall be marked "MOISTURE TRAP". Letters and numerals shall be at least 3 inches high. Numerals identifying Blower Nos. 1 and 2 shall be mounted on the blower coupling guard.
- B. "Danger - No Smoking" signs shall be prominently displayed on all four sides of the fenced enclosure. Signs shall be metal or approved equivalent construction with 2" high lettering. The Contractor shall submit signage layout Drawings for the Owner's Representative's approval.

### 2.13 SPARE PARTS

- A. The Contractor shall provide the following spare parts:
  - 1. 20 ounces of approved grease, or equivalent
  - 2. One each vacuum and pressure gauge
  - 3. Parts recommended by the blower manufacturer.

### 2.14 INSTRUMENTATION

- A. Provide a pressure gauge on the outlet and a vacuum gauge on the inlet side of each blower. Pressure and vacuum gauges shall be capable of measuring 0 to 20 and 0 to 70 in w.c., respectively, with the smallest measurement unit of at least 1 in. w.c. Gauges shall have at least a 2.5-inch-diameter dial as supplied by the blower manufacturer.
- B. Instrumentation for the flare such as thermocouples as specified in Section 2.06 shall be provided.
- C. Provide a digital flow meter manufactured by Fluid Components, Thermal Instruments, or equivalent approved by the Owner's Representative. The flow meter shall be capable of measuring 0 to 4,000 scfm landfill gas flow rate, with the smallest measurement unit of at least 1 scfm. The flow meter shall be capable of directly reading the flow rate in standard cubic feet per minute (scfm). The flow meter shall be installed in a straight section of the gas pipe away from installations such as valves and reducers that may cause flow disturbances.
- D. Provide a temperature gage capable of measuring from 0 to 200°F with the smallest measurement unit of at least 1°F at the upstream side of the blower.

### 2.15 DATA RECORDER

- A. Provide an electronic data recorder manufactured by Yokogawa or equivalent manufacturer approved by the Owner's Representative capable of recording data from all electronic gages on the flare/blower skid. Flare temperature and gas flow rate are required by regulations to be recorded. Some other gages that should be recorded are vacuum (inlet side of blower), pressure (out let side of blower), landfill gas temperature etc.

### 2.16 SKID

- A. Provide a heavy duty structural steel sub-base with non-skid floor plate welded over all open areas. The skid shall be constructed to withstand all loads and hauling forces. All necessary bracing, mounting pads, and piping supports shall be provided for proper equipment installation and alignment.
- B. The skid shall have adequate grounding and lightening protection.



## **PART 3- EXECUTION**

### **3.01 INSTALLATION**

- A. Installation shall be in accordance with the Drawings and Specifications.
- B. Install the blower assemblies in compliance with the manufacturer's recommendations, the referenced codes, the Drawings, and as specified below. The flare and controls shall be installed in accordance with manufacturer's recommendations. All necessary support angles and anchor bolts shall be furnished and installed per the flare manufacturer's recommendations. The connection requirements and stack sizes vary from one manufacturer to another. The Contractor shall prepare the installation surfaces only after the flare unit is approved by the Owner's Representative and stack sizes and piping connections are determined.
- C. The blower assemblies shall be mounted on neoprene isolation pads provided with the blower. Do not bolt down the blower motor assemblies directly to the skid without isolation pads.
- D. The Contractor shall check and, if necessary, adjust the alignment of the motor coupling in accordance with the instructions of the blower manufacturer.
- E. Equipment shall be field-tested to verify proper alignment and operation, including: freedom from binding, scraping, vibration, shaft runout, or other defects.
- F. Shop-painted items which have damage to the shop coatings shall be touched up to match the basic color of the equipment, as approved by the Owner's Representative.

### **3.02 STARTUP AND TESTS**


- A. Furnish all equipment, materials, and labor necessary for testing the operation of the complete system, valves and appurtenances, upon completion of the installation. The blowers shall be tested to assure proper operation and delivery of specified flow rates and vacuums.
- B. Adequate startup training shall be provided. Training schedule shall be submitted and approved by the Owner.

**END OF SECTION**

**APPENDIX C**  
**DESIGN DRAWINGS**

# J.E.D. SOLID WASTE MANAGEMENT FACILITY HORIZONTAL GAS COLLECTOR AND GCCS/LEACHATE SUMP CONNECTIONS INTERMEDIATE PERMIT MODIFICATION

ST. CLOUD, OSCEOLA COUNTY, FLORIDA



SITE LOCATION MAP

## INDEX TO DRAWINGS

SHEET NO.	TITLE
1.	COVER SHEET
29A.	GAS MANAGEMENT PLAN HORIZONTAL GAS COLLECTORS
29B.	HORIZONTAL GAS COLLECTORS PLAN LAYOUT (CELL 7 TO CELL 10)
32A.	HORIZONTAL GAS COLLECTORS DETAILS
32B.	HORIZONTAL GAS COLLECTORS CROSS SECTIONS
32C.	LFG TYPICAL SUMP CONNECTION DETAILS

Prepared for:



OMNI WASTE OF OSCEOLA  
COUNTY, LLC  
1501 OMNI WAY  
ST. CLOUD, FLORIDA 34773  
TEL: 407-891-3720 FAX: 407-891-3730

Prepared by:



September 2010


J.E.D. SOLID WASTE MANAGEMENT FACILITY  
OSCEOLA COUNTY  
FLORIDA

TITLE SHEET/LIST OF DRAWINGS

DRAWING 1



Drawing file: 08382734D029A.dwg Dec 01, 2010 - 9:56am



NORTH



LEGEND

- 120 TOP OF FINAL COVER (FEET, NGVD)
- MAIN HEADER LINE
- GEW-186 PROPOSED VERTICAL GAS EXTRACTION WELL
- CT CONDENSATE TRAP AT LOW POINT
- CONTROL VALVE/MONITORING PORT
- FLARE STATION
- GW-1 GAS MONITORING PROBE
- HORIZONTAL GAS COLLECTOR (1st LEVEL)
- HORIZONTAL GAS COLLECTOR (2nd LEVEL)
- SIDESLOPE GAS COLLECTOR
- MAIN GAS HEADER
- LEACHATE COLLECTION SUMP
- SSC-1 SIDE SLOPE COLLECTOR
- GAS LATERAL PIPE

- NOTES:
- THE PURPOSE OF THIS SHEET IS TO ILLUSTRATE THE LAYOUT OF HORIZONTAL GAS COLLECTOR WELLS IN PHASE 2 AND 3, CELLS 7, 8, 9, & 10, IN RELATIONSHIP TO THE GAS COLLECTION AND CONTROL SYSTEM SHOWN ON PERMIT DRAWING 29.
  - AS WASTE FILLING OCCURS IN CELLS 7, 8, 9, & 10, THE HORIZONTAL GAS COLLECTORS WILL BE INSTALLED IN ACCORDANCE WITH THE DETAILS SHOWN ON DRAWINGS 29B, 32A, AND 32B.
  - THE EXISTING VERTICAL WELL NETWORK AND MAIN GAS HEADER ARE DESIGNED BY OTHERS AND WILL BE INSTALLED ACCORDINGLY.




REV	DATE	DES	DEG	SHOW SSCs AND LCS CONNECTIONS, REVISED REFERENCE CALL OUTS	CADD	CHK	RW
1	09/09/10	DEG					

Kevin Brown, P.E.  
P.E. License No. \_\_\_\_\_

J.E.D. SOLID WASTE  
MANAGEMENT FACILITY  
ST. CLOUD, OSCEOLA COUNTY,  
FLORIDA

GAS MANAGEMENT PLAN  
HORIZONTAL GAS  
COLLECTORS

PROJECT No.	083-82734
FILE No.	08382734D029A
REV. 0	SCALE AS SHOWN
DESIGN	DEG 03/23/10
CADD	BCL 09/03/10
CHECK	DEG
REVIEW	







PROPERTY BOUNDARY

APPROXIMATE LOCATION OF INTERMITTENT STREAM

EXISTING GROUND ELEVATION (FEET)  
(SEE NOTE 2)

80

80

SUBBASE ELEVATION (FEET)

EXISTING FENCE

x

STORMWATER MANAGEMENT BASINS

BORROW AREA BOUNDARY

MAIN HEADER LINE

HORIZONTAL GAS COLLECTOR (1st LEVEL)

HORIZONTAL GAS COLLECTOR (2nd LEVEL)

SIDESLOPE GAS COLLECTOR

LEACHATE COLLECTION SUMP

SUMP


SSC-1

SIDE SLOPE COLLECTOR

GAS LATERAL PIPE

- ## REFERENCES
1. THE PROPERTY BOUNDARY BASED ON A COMPOSITE BOUNDARY SURVEY PROVIDED BY JOHNSTON SURVEYING INC., KISSIMMEE FLORIDA, DATED AUGUST 1999.
  2. THE TOPOGRAPHIC INFORMATION SHOWN IN SECTION 11 AND THE NORTH 1/4 OF SECTION 14 WAS PROVIDED BY AERIAL CARTOGRAPHICS OF AMERICA, ORLANDO, FLORIDA BASED ON AN AERIAL PHOTOGRAPH FLOWN ON NOVEMBER 7, 2001. AREAS OUTSIDE THE LIMITS OF CONSTRUCTION, TOPOGRAPHIC INFORMATION WAS ADDED FROM USGS QUAD MAP FOR HOLOPAW SE, FLORIDA.

- ## LANDFILL - RELATED NOTES
1. PHASE 1 AND 2 (CELLS 1 THROUGH 6) HAVE BEEN CONSTRUCTED AND WASTE DISPOSAL ACTIVITIES ARE ACTIVE IN THESE CELLS.
  2. PHASE 2 CELL 7 IS CURRENTLY UNDER CONSTRUCTION.
  3. FUTURE CELLS (CELLS 7 THROUGH 21) WILL BE CONSTRUCTED IN ACCORD WITH THE VERTICAL EXPANSION PERMIT DRAWINGS DATED SEPTEMBER 2007.

[illegible]Kevin Brown, P.E.  
P.E. License No. \_\_\_\_\_

PROJECT  
J.E.D. SOLID WASTE  
MANAGEMENT FACILITY  
ST. CLOUD, OSCEOLA COUNTY,  
FLORIDA


**HORIZONTAL GAS  
COLLECTORS PLAN LAYOUT  
(CELL 7 TO CELL 10)**

PROJECT No. 083-82734		
FILE No. 08382734D029B		
REV. 0	SCALE	AS SHOWN
DESIGN	DEG	03/23/10
CADD	BCL	09/03/10
CHECK	DEG	
REVIEW		


**DRAWING  
29B OF 40**

Drawing file: 083827340029B.dwg Dec 01, 2010 - 9:07am







1  
32A



4  
32A



5  
32A



2  
32A




6  
32A



3  
32A

7  
32A




8  
32A









Drawing File: 08382734D032C.dwg Dec 01, 2010 - 9:08am




**1 LFG TYPICAL SUMP CONNECTION**  
NTS




**SECTION A-A**  
NTS



**2 SUMP DETAIL**  
NTS



**SECTION B-B**  
NTS




**NOTES**

1. LFG PIPES WITHIN SUMP AREA TO BE SLOPED MINIMUM 1.0% TOWARDS SUMPS.
2. LEACHATE PIPE CONTROLS, METERS, VALVES, AND PIPING AT SUMP PADS NOT SHOWN FOR CLARITY.
3. ORIENTATION OF LFG PIPING AT SUMP PAD MAY VARY DEPENDING ON ORIENTATION OF LEACHATE PIPE, METERS, AND VALVES AT EACH SUMP LOCATION.
4. LATERAL PIPES LOCATED IN AREAS WITH FINAL COVER SHALL BE BURIED NO MORE THAN 12 INCHES BELOW TOP OF FINAL COVER VEGETATION LAYER. LATERAL PIPES LOCATED ON AREAS WITH NO FINAL COVER SHALL BE BURIED A MINIMUM OF 2 FEET BELOW EXISTING WASTE/INTERMEDIATE COVER GRADE.
5. PIPING FROM SUMPS AND LEACHATE CLEANOUT RISER WILL BE CONNECTED TO NEAREST UPSLOPE SUB HEADER OR LATERAL RISER. A LANDTEC CONTROL VALVE WILL BE INSTALLED AT THE CONNECTION LOCATION FOR MONITORING PURPOSES.
6. CONNECTION TO A LEACHATE CLEANOUT RISER WILL ONLY BE MADE IF THE RISER IS LOCATED ADJACENT TO THE SUMP PAD.

**APPENDIX D**  
**AS-BUILT SURVEY**

**2011 CELLS 3, 4, 5, AND 6 GCCS EXPANSION AS-BUILT SURVEY**





**SURVEYOR'S NOTES:**

1) North and coordinate basis is the East Zone of the Florida State Plane Coordinate System, NAD 83. The horizontal control was established by a traverse of points provided by Peavey & Associates, Inc. and 2 from Topographic Survey dated 12/13/01 on the basis of the National Geodetic Vertical Datum of 1929 (NGVD93) utilizing a Leica total station. The elevations shown herein are based on Peavey & Associates Survey 45 provided by client.


2) Vertical information depicted on this report are GPS derived elevations based on the National Geodetic Vertical Datum of 1929 (NGVD93) utilizing a Leica total station. The elevations shown herein are based on Peavey & Associates Survey 45 on elevation of 80.31.

DEBORAH L. PEAVEY, P.S.M. FLORIDA REGISTRATION NUMBER 6345 FLORIDA BUSINESS NUMBER 7779		12/24/2011		SURVEY DATES	
PROJECT NO. 617		SCALE 1"=100'		DRAWING NO. 213	
SHEET 1 OF 1		CLIENT: <b>Omni Waste of Osceola County, LLC Waste Services, Inc. 1501 Omni Way St. Cloud, FL 34778</b>		CUSTOMER: <b>Omni Waste of Osceola County, LLC Waste Services, Inc. 1501 Omni Way St. Cloud, FL 34778</b>	
SURVEYOR: <b>PEAVEY &amp; ASSOCIATES SURVEYING AND MAPPING, PA</b>		DRAWN BY: DLP		THIS SURVEY IS NOT VALID WITHOUT THE SIGNATURE AND ORIGINAL RAISED SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.	
FILE NAME: 617-jed-gaspipe-12-14-2011		PARTY CHIEF: DR		FIELD BOOK: Page:	
BARTON, FLORIDA 33680 PHONE: (888) 333-8888 FAX: (888) 333-8872		DATE		NO.	
REVISION		DATE		NO.	

**2011 CELL 7 GCCS EXPANSION AS-BUILT SURVEY**




## HGC-2 As-Built Profile



**HGC-2 As-Built Survey**  
Survey Performed by JED Facility Operations

<b>Point Name</b>	<b>Measured Northing</b>	<b>Measured Easting</b>	<b>Measured Elevation</b>
HGC-2 Tie In	1355043.152	623997.720	90.636
HGC-2 TP 10 inch	1355043.539	624046.311	92.572
HGC-2 TP 10 inch	1355044.084	624096.249	94.531
HGC-2 HP-1	1355043.705	624144.933	96.310
HGC-2 TP 10 inch	1355044.185	624192.868	93.536
HGC-2 Sump 1	1355045.714	624230.942	92.103
HGC-2 TP 10 inch	1355043.947	624296.024	95.063
HGC-2 HP-2	1355042.350	624345.723	96.600
HGC-2 Sump 2	1355040.805	624395.345	94.128
HGC-2 TP 10 inch	1355043.560	624444.767	96.258
HGC-2 TP 10 inch	1355041.593	624494.510	99.786
HGC-2 HP-3	1355042.652	624530.341	102.177
HGC-2 TP 10 inch	1355043.331	624548.075	101.134
HGC-2 TP 10 inch	1355044.557	624593.938	98.619
HGC-2 Sump 3	1355045.655	624617.817	97.307
HGC-2 TP 10 inch	1355046.274	624645.281	99.908
HGC-2 TP 10 inch	1355045.677	624692.834	102.747
HGC-2 End Cap HP	1355044.870	624755.191	106.358

## HGC-4 As-Built Profile





**HGC-4 As-Built Survey**  
Survey Performed by JED Facility Operations

<b>Point Name</b>	<b>Measured Northing</b>	<b>Measured Easting</b>	<b>Measured Elv</b>
HGC-4 tie in	1354801.875	623994.989	90.685
HGC-4 50	1354803.733	624043.662	92.409
HGC-4 100	1354802.840	624096.083	94.360
HGC-4 150	1354802.068	624144.857	96.079
HGC-4 200	1354801.704	624196.951	98.254
HGC-4 HP-1	1354801.109	624206.163	98.458
HGC-4 250	1354801.488	624247.080	96.059
HGC-4 300	1354803.190	624297.052	93.850
HGC-4 Sump 1	1354802.290	624312.453	94.038
HGC-4 350	1354804.858	624346.253	95.513
HGC-4 400	1354803.465	624396.095	98.486
HGC-4 450	1354803.424	624438.525	101.030
HGC-4 HP-2	1354803.190	624444.322	101.252
HGC-4 500	1354804.831	624492.703	98.668
HGC-4 Sump 2	1354802.613	624530.837	97.376
HGC-4 550	1354804.362	624592.482	100.582
HGC-4 600	1354803.472	624640.871	103.419
HGC-4 TP 10"	1354802.450	624664.611	104.927
HGC-4 HP-3	1354802.428	624664.671	104.937
HGC-4 650	1354804.418	624693.581	103.116
HGC-4 700	1354804.065	624741.069	100.676
HGC-4 Sump 3	1354804.047	624769.791	99.407
HGC-4 750	1354803.096	624793.955	101.230
HGC-4 End cap	1354803.189	624811.478	102.966

**APPENDIX E**  
**AS-BUILT WELL SCHEDULE**

**AS-BUILT WELL SCHEDULE - 2011 CELLS 3, 4, 5, AND 6 GCCS EXPANSION  
J.E.D. Solid Waste Management Facility**

Well ID	Northing <sup>1</sup> (ft)	Easting <sup>1</sup> (ft)	Ground Elevation <sup>1</sup> (ft)	Total Borehole Depth (ft)	Slotted Length (ft)	Solid Length <sup>2</sup> (ft)
GW-22	1356491.92	624682.84	261.2	97	84	24
GW-28	1356288.67	624682.12	267.5	85	70	23
GW-58	1356401.48	624904.43	237.3	76	60	24
GW-61	1356202.03	624905.45	236.0	83	68	24
GW-64	1356016.13	625105.31	175.3	58	40	26
GW-65	1356003.97	624903.48	234.6	103	85	28
GW-68	1355810.14	624901.13	234.8	88	72	28
GW-70	1355617.9	625102.95	177.9	52	35	19
GW-89	1355508.05	624252.62	173.0	69	53	30
GW-92	1355466.68	624082.85	134.9	34	17.5	25
GW-14R1	1356942.61	624442.85	240.3	55	40	20
GW-15R2	1356893.27	624602.48	258.3	78	62	22
GW-30R1	1356169.45	624443.09	238.3	60.5	48	24
Totals	---	---	---	1032.5	734.5	317

## Notes:

<sup>1</sup> Ground elevations, northings, and eastings provided by Peavey & Associates Surveying and Mapping, PA dated December 14, 2011.

<sup>2</sup> Solid length includes below ground solid pipe and above ground (stick up) solid pipe. The above ground (stick up) solid pipe accommodates final closure cover elevations.

**APPENDIX F**  
**WELL BORING LOGS**



Project #: 083-82734.19

Onsite

GAI Rep: Josh Richards

**Well ID:** GW-89**Site:** J.E.D. SWMF

Date/Time Began Drilling: 11/21/11 9:35 AM  
 Date/Time Complete Drilling: 11/21/11 1:10 PM  
 Northing: 1,355,508.05

Date/Time Began Well Install: 11/21/11 1:21 PM  
 Date/Time Complete Well Install: 11/21/11 4:00 PM  
 Easting: 624,252.62  
 Top of Well Casing Elevation: 187.54'  
 Ground Elevation: 173.0'

		Design	Actual
<b>A</b>	Total Depth:	69'	69'
<b>B</b>	Screen Length:	53.5'	53'
<b>C</b>	Solid Pipe Length:	15+15=30'	15+15=30'
	# of Centralizers:	0	0

	Checklist	BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone? <input checked="" type="checkbox"/>	69' (ends at 68.5' BGS)
	● #57 Stone? <input checked="" type="checkbox"/>	
<b>E</b>	○ #89 Stone? <input checked="" type="checkbox"/>	68.5' (ends at 14.5' BGS)
<b>F</b>	GeoDisc? <input checked="" type="checkbox"/>	14.5'
<b>G</b>	1st Bentonite Seal? <input checked="" type="checkbox"/>	14.5' (ends at 12.5' BGS)
<b>H</b>	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	12.5' (ends at 3' BGS)
<b>I</b>	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1' BGS)

Depth to Top Liner: 15' (As provided by Geosyntec)

Depth to Waste: 0.5' BGS

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW, soil 20% M=10%, D=Little	108.6	10:00
10-20	MSW, soil 10% M=15%, D=Moderate	114	10:20
20-30	MSW, soil 10% M=20%, D=Moderate	120	10:38
30-40	MSW, soil 10% M=20%, D=Moderate	127	11:40
40-50	MSW, soil 5% M=25%, D=Moderate	121	12:15
50-60	MSW, soil 5% M=25%, D=Moderate	118	12:35
60-69	MSW, soil 5% M=25%, D=Moderate	127	13:10


\*Key: M=Moisture Content, D=Decomposition

Notes: Drilled to design depth.

CQA Tech Signature:



Date: 11/21/11



Project #: 083-82734.19

Onsite

GAI Rep: Josh Richards

**Well ID:** GW-92**Site:** J.E.D. SWMF

Date/Time Began Drilling: 11/21/11 7:45 AM  
 Date/Time Complete Drilling: 11/21/11 9:25 AM  
 Northing: 1,355,466.68

Date/Time Began Well Install: 11/21/11 9:30 AM  
 Date/Time Complete Well Install: 11/21/11 11:27 AM  
 Easting: 624,082.85  
 Top of Well Casing Elevation: 143.97  
 Ground Elevation: 134.9'

		Design	Actual
<b>A</b>	Total Depth:	33'	34
<b>B</b>	Screen Length:	17.5'	17.5
<b>C</b>	Solid Pipe Length:	15+5=20'	15+10=25'
	# of Centralizers:	0	0

	Checklist	BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone? <input checked="" type="checkbox"/>	34' (ends at 32.5' BGS)
	● #57 Stone? <input checked="" type="checkbox"/>	
<b>E</b>	○ #89 Stone? <input checked="" type="checkbox"/>	32.5' (ends at 14.5' BGS)
<b>F</b>	GeoDisc? <input checked="" type="checkbox"/>	14.5'
<b>G</b>	1st Bentonite Seal? <input checked="" type="checkbox"/>	14.5' (ends at 12.5' BGS)
<b>H</b>	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	12.5' (ends at 3' BGS)
<b>I</b>	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1' BGS)

Depth to Top Liner: 15' (As provided by Geosyntec)

Depth to Waste: 0.5' BGS

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW, soil 5% M=10%, D=Little	108.6	8:02
10-20	MSW, soil 5% M=10%, D=Little	127.9	8:18
20-34	MSW, soil 25% M=20%, D=Moderate	105.7	8:50


\*Key: M=Moisture Content, D=Decomposition

Notes: Drilled to design depth.

CQA Tech Signature:



Date: 11/21/11



Project #: 083-82734.19

**Well ID:** GW-70**Site:** J.E.D. SWMF

Onsite

Rep: Veronica Figueroa

Date/Time Began Drilling: 11/28/11 10:45am  
 Date/Time Complete Drilling: 11/28/11 3:25pm  
 Northing: 1,355,617.90

Date/Time Began Well Install: 11/28/11 3:25pm  
 Date/Time Complete Well Install: 11/25/11 5:00pm  
 Easting: 625,102.95  
 Top of Well Casing Elevation: 185.28  
 Ground Elevation: 177.9

		Design	Actual
<b>A</b>	Total Depth:	80'	52'
<b>B</b>	Screen Length:	64.5'	35'
<b>C</b>	Solid Pipe Length:	15+9+24'	11+8('AG)=19'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone? <input checked="" type="checkbox"/>	52' (ends at 46')
<b>E</b>	● #57 Stone? <input checked="" type="checkbox"/>	
<b>E</b>	○ #89 Stone? <input checked="" type="checkbox"/>	46" (ends at 11.5')
<b>F</b>	GeoDisc? <input checked="" type="checkbox"/>	11.5'
<b>G</b>	1st Bentonite Seal? <input checked="" type="checkbox"/>	11.5' (ends at 9.5')
<b>H</b>	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	9.5' (ends at 3')
<b>I</b>	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')


Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 0'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW, some soil M= 10%, D= little	98.1	11:19am
10-20	Mostly soil MSW= 25%, M= 10%, D= little	114.8	11:57am
20-30	MSW= 75% soil M= 10%, D= little,	111.3	12:20pm
30-40	Soils 85% MSW M= 10% D= little	124.4	12:43pm
40-50	Soils & ash, Wet at 45' M= 30%, D= some	127.7	1:06pm
50-52	Soils M= 30%, D= none	--	3:25pm

\*Key: M=Moisture Content, D=Decomposition

**Notes:** Drilled to 52', at this depth we continued to remove moist soils for over an hour but did not advance in depth. Based on the large amount of recovered soil, it appears that the portion of the borehole was coming in on itself. Soil was not wet only moist. Got approval from WSI to set well at 52'. By the time we set the well, the borehole had filled in 6' and we were only able to set it at 46' (35' perf.; 11' solid BG, and 8' solid AG)



CQA Tech Signature:

Date: 11/28/11

Project #: 083-82734.19  
Onsite Rep: Veronica Figueroa

Well ID: GW-68

Site: J.E.D. SWMF

Date/Time Began Drilling: 11/29/11 7:40am  
Date/Time Complete Drilling: 11/29/11 12:44pm  
Northing: 1,355,810.14

Date/Time Began Well Install: 11/29/11 12:44pm  
Date/Time Complete Well Install: 11/29/11 2:00pm  
Easting: 624,901.13  
Top of Well Casing Elevation: 246.58  
Ground Elevation: 234.8'

		Design	Actual
A	Total Depth:	132'	88'
B	Screen Length:	116.5'	72'
C	Solid Pipe Length:	15+13=28'	15+13=28'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	88' (ends at 87')
	● #57 Stone? <input checked="" type="checkbox"/>	
E	○ #89 Stone? <input checked="" type="checkbox"/>	87' (ends at 14.5')
F	GeoDisc? <input checked="" type="checkbox"/>	14.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	14.5' (ends at 12.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	12.5' (ends at 3')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')


Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 2' top soil

Depth (bgs)	Description*	Temp (F)	Time
0-10	2' top soil, MSW M= 10%, D= little	116.4	7:56am
10-20	MSW=50%, soils= 50% M= 15%, D=some	124.3	8:08am
20-30	MSW M= 15%, D= some	110	8:24am
30-40	MSW M= 20%, D= some	116	8:53am
40-50	MSW, soils M= 25%, D= some	112	9:17am
50-60	Soils wt at 55', lots of liquids M=45%, D= some	107	10:50am
60-70	MSW M=30%, D= some	120	11:30am
70-80	MSW, soils 50% M=30%, D= some	121.6	11:52am
80-88	Soils M=30%, D= some M= 30%, D=some	120.1	12:44pm

\*Key: M=Moisture Content, D=Decomposition

Notes: Encountered saturated materials for 1hr 9:30-10:30am and only advanced 4'. Installed bucket disks at 11:00am and was able to drill through wet area. At 87' we continue to remove moist soils but did not advance in depth. Based on the large amount of recover soil, we believe the borehole was caving in on itself. Got approval from WSI to set well at 87', 72' perf 15' BG solid and 13' HG solid.



CQA Tech Signature:

Date: 11/29/11



Project #: 083-82734.19  
Onsite Rep: Veronica Figueroa

Well ID: GW-65

Site: J.E.D. SWMF

Date/Time Began Drilling: 11/30/11 7:45am  
Date/Time Complete Drilling: 11/30/11 2:05pm  
Northing: 1,356,003.97

Date/Time Began Well Install: 11/30/11 2:05pm  
Date/Time Complete Well Install: 11/30/11 3:40pm  
Easting: 624,903.48  
Top of Well Casing Elevation: 246.76  
Ground Elevation: 234.6'

		Design	Actual
A	Total Depth:	124'	103'
B	Screen Length:	108.5'	85'
C	Solid Pipe Length:	15+13=28'	15+13=28'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	103' (ends at 100')
	● #57 Stone? <input checked="" type="checkbox"/>	
E	○ #89 Stone? <input checked="" type="checkbox"/>	100' (ends at 14.5')
F	GeoDisc? <input checked="" type="checkbox"/>	14.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	14.5' (ends at 12.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	12.5' (ends at 3')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')


Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 2-3' top soil

Depth (bgs)	Description*	Temp (F)	Time
0-10	2-3' of top soil, MSW M= 10%, D= little	117.5	7:56am
10-20	MSW m= 15%, D= little	125.3	8:20am
20-30	Soils, 10% MSW M= 10%, D= little	124.6	8:35am
30-40	Soils 755, MSW, D	125.2	9:32am
40-50	MSW M= 15%, D= some	111.1	10:01am
50-60	MSW M=20%, D= moderate	119.3	10:40am
60-70	MSW, large pieces of bark M=25%, D= moderate	108.7	11:11am
70-80	MSW, Soils M= 25%, D= moderate	128.7	11:54am
80-90	MSW, wet soils M=35%, D= moderate	128.9	12:39am
90-100	Wet muck M= 45%, D= severe	133.8	1:21pm
100-103	Wet muck M= 45%, D= severe	108.9	2:05pm

\*Key: M=Moisture Content, D=Decomposition

Notes: Encountered saturated materials that could not be excavated using a bucket auger. WSI gave approval to set well at 100' after drilling for 1hr with no advancement. Set well above muck at 100".




CQA Tech Signature:

Date: 11/30/11

**Site:** J.E.D. SWMF

Date/Time Began Well Install:	12/1/11 12:20pm
Date/Time Complete Well Install:	12/1/11 2:05pm
Easting:	624,905.45
Top of Well Casing Elevation:	248.49'
Ground Elevation:	236.0'



Project #: 083-82734.19  
 Onsite  
 Rep: Veronica Figueroa

**Well ID:** GW-58**Site:** J.E.D. SWMF

Date/Time Began Drilling: 12/2/11 7:10am  
 Date/Time Complete Drilling: 12/2/11 11:23am  
 Northing: 1,356,401.48

Date/Time Began Well Install: 12/2/11 11:25am  
 Date/Time Complete Well Install: 12/2/11 12:15pm  
 Easting: 624,904.43  
 Top of Well Casing Elevation: 248.6  
 Ground Elevation: 237.3

		Design	Actual
<b>A</b>	Total Depth:	132'	76'
<b>B</b>	Screen Length:	118.5'	60'
<b>C</b>	Solid Pipe Length:	13+11=24	13+11=24'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone? <input checked="" type="checkbox"/>	76' (ends at 73')
<b>E</b>	● #57 Stone? <input checked="" type="checkbox"/>	
	○ #89 Stone? <input checked="" type="checkbox"/>	73' (ends at 12.5')
<b>F</b>	GeoDisc? <input checked="" type="checkbox"/>	12.5'
<b>G</b>	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5' (ends at 10.5')
<b>H</b>	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	10.5' (ends at 3')
<b>I</b>	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')

Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 2' topsoil

Depth (bgs)	Description*	Temp (F)	Time
0-10	2' topsoil, MSW M= 10%, D= little	99.8	7:22am
10-20	MSW M= 15%, D= little	109.4	7:43am
20-30	MSW M= 15%, D= little	100.9	7:58am
30-40	MSW M= 15%, D= little	97.2	8:20am
40-50	MSW M=20%, D= some	114.8	9:03am
50-60	MSW M= 20%, D= Some	102.4	9:32am
60-70	MSW M= 35%, D= moderate	111.5	10:04am
70-76	at 72' soils (wet) and concrete M= 40%, D= moderate	110.2	11:23am


\*Key: M=Moisture Content, D=Decomposition

Notes: Slush plates installed during drilling. Encountered saturated materials that could not be excavated using a bucket auger. WSI gave approval to set at 73' after drilling for line with little advancement. Bucket could go to 75' but we set the well at 73' (above the muck).

CQA Tech Signature:



Date: 12/2/11



Project #: 083-82734.19  
Onsite Rep: Veronica Figueroa

Well ID: GW-64

Site: J.E.D. SWMF

Date/Time Began Drilling: 12/2/11 12:30pm  
Date/Time Complete Drilling: 12/2/11 3:27pm  
Northing: 1,356,016.13

Date/Time Began Well Install: 12/2/11 3:30pm  
Date/Time Complete Well Install: 12/2/11 4:45pm  
Easting: 625,105.31  
Top of Well Casing Elevation: 185.89'  
Ground Elevation: 175.3'

		Design	Actual
A	Total Depth:	68'	58'
B	Screen Length:	52.5'	40'
C	Solid Pipe Length:	15+11=26'	15+11=26'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	58' (ends at 55')
E	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
	<input type="radio"/> #89 Stone? <input type="checkbox"/>	55" (ends at 14.5')
F	GeoDisc? <input type="checkbox"/>	14.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	14.5' (ends at 12.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	12.5' (ends at 3')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')

Depth to Top Liner: 15' ( as provided by Geosyntec)


Depth to Waste: 2' top soil

Depth (bgs)	Description*	Temp (F)	Time
0-10	2' topsoil MSW M= 10%, D= little	106.7	12:44pm
10-20	MSW M= 15%, D= little	111.3	1:00pm
20-30	MSW M= 20%, D= some	129.8	1:22pm
30-40	MSW M= 25%, D= some	106.5	2:00pm
40-50	MSW (wet) sludge M= 25%, D= some	111.8	2:29pm
50-60	MSW (wet sludge) M= 45%, D= severe	105.4	3:27pm
60-70			

\*Key: M=Moisture Content, D=Decomposition

Notes: Slush plates installed during drilling. Encountered saturated materials that could not be excavated using a buck auger. Mike S. gave approval to set well at 55" after drilling for 1hr with little advancement. Bucket could go 58' but we set the well at 55' above the muck.

CQA Tech Signature:  Date: 12/2/11





Project #: 083-82734.19

Onsite

Rep: Veronica Figueroa

**Well ID:** GW-22**Site:** J.E.D. SWMF

Date/Time Began Drilling: 12/3/11 7:15am  
 Date/Time Complete Drilling: 12/3/11 1:02pm  
 Northing: 1,356,491.92

Date/Time Began Well Install: 12/3/11 1:05pm  
 Date/Time Complete Well Install: 12/3/11 2:15pm  
 Easting: 624,682.84  
 Top of Well Casing Elevation: 270.28'  
 Ground Elevation: 261.2'

		Design	Actual
<b>A</b>	Total Depth:	143'	97'
<b>B</b>	Screen Length:	129'	84'
<b>C</b>	Solid Pipe Length:	13.5+11=24.5'	13+11=24'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone? <input checked="" type="checkbox"/>	97' (ends at 95')
<b>E</b>	● #57 Stone? <input checked="" type="checkbox"/>	
	○ #89 Stone? <input checked="" type="checkbox"/>	95' (ends at 12.5')
<b>F</b>	GeoDisc? <input checked="" type="checkbox"/>	12.5'
<b>G</b>	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5' (ends at 10.5')
<b>H</b>	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	10.5' (ends at 3')
<b>I</b>	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')

Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 0'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW M= 10%, D= little	102.5	7:31am
10-20	MSW M= 15%, D= little	101.8	7:45am
20-30	MSW M= 15%, D= little	106.6	8:13am
30-40	MSW M= 15%, D= little	111.3	8:42am
40-50	MSW M= 20%, D= some	119.2	9:11am
50-60	MSW M= 25%, D= some	135.7	9:45am
60-70	MSW, muck M= 35%, D= severe	116.9	10:38am
70-80	MSW, muck M= 40%, D= severe	117.3	11:19am
80-90	muck M= 45%, D= severe	109.8	11:54am
90-97	muck, liquids at 97' M= 45%, D= severe	107.1	1:02pm


\*Key: M=Moisture Content, D=Decomposition

Notes: Slush plates installed during drilling. Encountered saturated materials that could not be excavated using a bucket auger. Set at well at 95' (84' plf. 15' BG and 11" solid AG).

CQA Tech Signature:



Date: 12/3/11



Project #: 083-82734.18  
Onsite Rep: Veronica Figueroa

Well ID: GW-15R2      Site: J.E.D. SWMF

Date/Time Began Drilling: 12/5/11 7:32am  
Date/Time Complete Drilling: 12/5/11 11:26am  
Northing: 1,356,893.27

Date/Time Began Well Install: 12/5/11 12:52pm  
Date/Time Complete Well Install: 12/5/11 2:30pm  
Easting: 624,602.48  
Top of Well Casing Elevation: 265.99'  
Ground Elevation: 258.3'

		Design	Actual
A	Total Depth:	146'	78'
B	Screen Length:	132.5'	62'
C	Solid Pipe Length:	13+9=22'	13+9=22'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	78' (ends at 75')
E	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
	<input type="radio"/> #89 Stone? <input type="checkbox"/>	75' (ends at 12.5')
F	GeoDisc? <input checked="" type="checkbox"/>	12.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5' (ends at 10.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	10.5' (ends at 3')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')

Depth to Top Liner: 15' (as provided by Geosyntec)


Depth to Waste: 2' topsoil

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW, 2' topsoil M=10%, D= little	96.4	7:44am
10-20	MSW M= 10%, D= little	117.3	8:01am
20-30	MSW M= 15%, D= little	128.2	8:23am
30-40	MSW M= 15%, D= some	111.9	8:45am
40-50	MSW/soils, 47' hit water 9am M= 25%, D= moderate	108.4	9:12am
50-60	MSW, soil M= 25%, D= moderate	119.2	9:48am
60-70	MSW, soil M= 30%, D= moderate	131.5	10:29am
70-78	78' , muck M= 40%, D= severe	112.8	11:26am

\*Key: M=Moisture Content, D=Decomposition

Notes: Encountered saturated materials that could not be excavated using a bucket auger. WSI gave approval to set well at 78' after drilling for 1hr with little advancement. Bucket could go 78' but we set the well at 75' above muck.

CQA Tech Signature:  Date: 12/5/11



Project #: 083-82734.19  
Onsite Rep: Veronica Figueroa

Well ID: GW-28

Site: J.E.D. SWMF

Date/Time Began Drilling: 12/6/11 11:00am  
Date/Time Complete Drilling: 12/6/11 3:06pm  
Northing: 1,356,288.67

Date/Time Began Well Install: 12/6/11 3:10pm  
Date/Time Complete Well Install: 12/6/11 4:30pm  
Easting: 624,682.12  
Top of Well Casing Elevation: 277.26  
Ground Elevation: 267.5'

		Design	Actual
A	Total Depth:	150'	85'
B	Screen Length:	136.5'	70'
C	Solid Pipe Length:	13+10=23'	13+10=23'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	85' (ends at 83')
E	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
	<input type="radio"/> #89 Stone? <input type="checkbox"/>	83' (ends at 12.5')
F	GeoDisc? <input checked="" type="checkbox"/>	12.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5' (ends at 10.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	10.5' (ends at 3')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')


Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 2' topsoil

Depth (bgs)	Description*	Temp (F)	Time
0-10	2' topsoil, MSW M= 10%, D= little	84'	11:14am
10-20	MSW M= 10%, D= little	113.7'	11:32am
20-30	MSW M= 15%, D= little	130.8'	11:54am
30-40	MSW, 50% M= 20%, D= little	128.2'	12:18pm
40-50	MSW, soil M= 20%, D=moderate	132.6'	1:04pm
50-60	MSW M= 20%, D= moderate	127.6'	1:36pm
60-70	MSW, liquids at 67' M= 45%, D= severe	129.4'	2:16pm
70-85	Wet muck M= 45%, D= severe	131.7'	2:53pm

\*Key: M=Moisture Content, D=Decomposition

Notes: Encountered saturated materials that could not be excavated using a bucket auger. Set well at 83' (70' slotted, 13' solid BF and 10' solid AG).



CQA Tech Signature:

Date: 12/6/11

Project #: 083-82734.19

Onsite

Rep: Veronica Figueroa

**Well ID:** GW-30R1 (abandoned borehole)**Site:** J.E.D. SWMF

Date/Time Began Drilling: 12/7/11 1:40pm  
 Date/Time Complete Drilling: 12/7/11 3:15pm  
 Northing: 1,356,175.68

Date/Time Began Well Install: --  
 Date/Time Complete Well Install: --  
 Easting: 624,446.28  
 Top of Well Casing Elevation: --  
 Ground Elevation: 235.3'

		Design	Actual
<b>A</b>	Total Depth:	127'	--
<b>B</b>	Screen Length:	114'	--
<b>C</b>	Solid Pipe Length:	12.5+12=24.5'	--
	# of Centralizers:	0'	--

	Checklist		BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone?	<input checked="" type="checkbox"/>	--
	● #57 Stone?	<input checked="" type="checkbox"/>	
<b>E</b>	○ #89 Stone?		--
<b>F</b>	GeoDisc?	<input checked="" type="checkbox"/>	--
<b>G</b>	1st Bentonite Seal?	<input checked="" type="checkbox"/>	--
<b>H</b>	Soil Fill to 3' bgs?	<input checked="" type="checkbox"/>	--
<b>I</b>	2nd Bentonite Seal?	<input checked="" type="checkbox"/>	--

Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 0'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW M= 10%, D= little	111.3	1:51pm
10-20	MSW, 10% M= 15%, D= little	117.6	2:04pm
20-30	100% soil M= 20%, D= little	110.5	2:32pm
30-38	soils M= 20%, D= little	111.8	3:15pm


\*Key: M=Moisture Content, D=Decomposition

Notes: 18' of soils from 20' depth to 38'. At this depth well began to cave in and bucket could only go to 35'. Bucket could be pushed to 40'. WSI approved abandoning the borehole and relocating to nearby location. Will relocated approximately 20' south of borehole. Borehole back filled with soil.

CQA Tech Signature:



Date: 12/7/11





Project #: 083-82734.19  
Onsite Rep: Veronica Figueroa

Well ID: GW-14R1      Site: J.E.D. SWMF

Date/Time Began Drilling: 12/7/11 8:00am  
Date/Time Complete Drilling: 12/7/11 10:02am  
Northing: 1,356,942.61

Date/Time Began Well Install: 12/7/2011 3:15pm  
Date/Time Complete Well Install: 12/7/11 4:20pm  
Easting: 624,442.85  
Top of Well Casing Elevation: 246.28'  
Ground Elevation: 240.3'

		Design	Actual
A	Total Depth:	128'	55'
B	Screen Length:	114'	40'
C	Solid Pipe Length:	13.5+7=20.5'	13+7=20'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	55' (ends at 53')
E	● #57 Stone? <input checked="" type="checkbox"/>	
E	○ #89 Stone? <input checked="" type="checkbox"/>	53' (ends at 12.5')
F	GeoDisc? <input checked="" type="checkbox"/>	12.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5' (ends at 10.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	10.5' (ends at 3')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')

Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 2' topsoil


Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW, 505 soils, 2' topsoil M= 10%, D= little	103.8	8:14am
10-20	MSW M= 10%, D= little	106.5	8:31am
20-30	MSW soils 30% M= 15%, D= little	114.5	8:50am
30-40	MSW 30% soils M= 20%, D= little	118.2	9:09am
40-50	Wet at 50' M= 40%, D= severe	126.1	9:32am
50-55	Wet materials M= 40%, D= severe	117.8	10:02am

\*Key: M=Moisture Content, D=Decomposition

Notes: Encountered saturated materials that could not be excavated using a bucket auger. WSI gave approval to set well at 55'. Set well at 53' above the muck with 40' perf, 13' BG, and 7' AG).

CQA Tech Signature: 

Date: 12/7/11



Project #: 083-82734.19  
Onsite  
Rep: Veronica Figueroa

**Well ID:** GW-14R1 (abandoned borehole)**Site:** J.E.D. SWMF

Date/Time Began Drilling: 12/6/11 8:02am  
Date/Time Complete Drilling: 12/6/11 10:38am  
Northing: 1,356,978.77

Date/Time Began Well Install: --  
Date/Time Complete Well Install: --  
Easting: 624,435.05  
Top of Well Casing Elevation: --  
Ground Elevation: 236.4

		Design	Actual
<b>A</b>	Total Depth:	128'	--
<b>B</b>	Screen Length:	114'	--
<b>C</b>	Solid Pipe Length:	13.5+7=20.5'	--
	# of Centralizers:	0'	--

	Checklist		BGS (to top of layer)
<b>D</b>	0.5' of #57 Stone?	<input checked="" type="checkbox"/>	--
	● #57 Stone?	<input checked="" type="checkbox"/>	
<b>E</b>	○ #89 Stone?		--
<b>F</b>	GeoDisc?	<input checked="" type="checkbox"/>	--
<b>G</b>	1st Bentonite Seal?	<input checked="" type="checkbox"/>	--
<b>H</b>	Soil Fill to 3' bgs?	<input checked="" type="checkbox"/>	--
<b>I</b>	2nd Bentonite Seal?	<input checked="" type="checkbox"/>	--

Depth to Top Liner: 15' (as provided by Geosyntec)

Depth to Waste: 2' topsoil

Depth (bgs)	Description*	Temp (F)	Time
0-10	Top soil 2', MSW 90% soils M= 10%, D= little	99	8:14am
10-20	Soils 30% MSW M= 10%, D= little	110.7	8:26am
20-30	Soils 20% MSW M= 15%, D= little	108.3	8:46am
30-40	soils 10% MSW M= 15%, D= little	122	9:26am
40-50	MSW soils, 49' hit water M= 15%, D= some	124	9:47am
50-54	muck M= 45%, D= severe	120.4	10:38am


\*Key: M=Moisture Content, D=Decomposition

Notes: Encountered saturated materials that could not be excavated using a bucket auger at 54'. WSI approved abandoning the borehole and relocating to nearby location. Will relocate approximately 20' southeast. Borehole backfilled with soil.

CQA Tech Signature:

*Veronica Figueroa*

Date: 12/6/11



Project #: 083-82734.19  
Onsite Rep: Veronica Figueroa

Well ID: GW-30R1

Site: J.E.D. SWMF

Date/Time Began Drilling: 12/8/11 7:50am  
Date/Time Complete Drilling: 12/8/11 11:50am  
Northing: 1,356,169.45

Date/Time Began Well Install: 12/8/11 11:50am  
Date/Time Complete Well Install: 12/8/11 2:00pm  
Easting: 624,443.09  
Top of Well Casing Elevation: 245.46  
Ground Elevation: 238.26

		Design	Actual
A	Total Depth:	127'	60.5'
B	Screen Length:	114'	48'
C	Solid Pipe Length:	12.5+12=24.5'	12+12=24'
	# of Centralizers:	0'	0'

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	60.5' (ends at 60')
	● #57 Stone? <input checked="" type="checkbox"/>	
E	○ #89 Stone? <input checked="" type="checkbox"/>	60' (ends at 11.5')
F	GeoDisc? <input checked="" type="checkbox"/>	11.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	11.5' (ends at 9.5')
H	Soil Fill to 3' bgs? <input checked="" type="checkbox"/>	9.5' (ends at 3.0')
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	3' (ends at 1')

Depth to Top Liner: 15' (as determined by Geosyntec)


Depth to Waste: 0'

Depth (bgs)	Description*	Temp (F)	Time
0-10	MSW M= 15%, D= little	95'	8:08am
10-20	MSW moist, soils 50% M= 15%, D= little	109'	8:20am
20-30	Soils (moist) 60% M= 20%, D= some	108'	8:36am
30-40	MSW soils 20% M= 20%	108'	8:55am
40-50	MSW soils 80% M= 35%, D= mud	107'	9:19am
50-60	wet muck M= 45%, D= severe	110.1'	11:50am

\*Key: M=Moisture Content, D=Decomposition

Notes: At 53' had to change cable (~9:25am). Began to drill again at 11:28am. Encountered saturated materials that could not be excavated using a bucket auger.

CQA Tech Signature:  Date: 12/8/11



**APPENDIX G**  
**PHOTOGRAPHIC DOCUMENTATION OF CONSTRUCTION ACTIVITIES**



## PHOTOGRAPHS

Photograph 1: Project equipment - Deere 200 C LC track hoe

Photograph 2: Project equipment - Deere 120 C track hoe.

Photograph 3: Project equipment – Deere 550J dozer.

Photograph 4: Project equipment – Komatsu dump truck.

Photograph 5: Project equipment – Soilmec SR 30.

Photograph 6: Project equipment – Green cylinder fusion machine.

Photograph 7: Gravel backfill for extraction wells. Lab analysis: gravel finer than No. 4 sieve is 0.2%, gravel finer than No. 200 sieve is 0.1%, carbonate content is 0.1%.

Photograph 8: 8" SCH 80 slotted PVC pipe.

Photograph 9: 8" SCH 80 solid PVC pipe.

Photograph 10: 8" SCH 80 PVC slot width.

Photograph 11: 8" SCH 80 PVC 45° apart, staggered rows.

Photograph 12: 8" SCH 80 PVC slot length.

Photograph 13: 8" SCH 80 PVC cap.

Photograph 14: 8" SCH 80 PVC cap with lag bolts.

Photograph 15: 6" HDPE SDR 17 pipe.

Photograph 16: 12" HDPE SDR 17 pipe.

Photograph 17: 10" HDPE SDR 11 perforated pipe with end cap.

Photograph 18: 12" HDPE SDR 11 tee with flange adapters and backup rings.

Photograph 19: HDPE SDR 17 hard weld showing acceptable bead.

Photograph 20: Air testing 12" HDPE SDR 17 header in Cell 5 (passed).

Photograph 21: 12" HDPE SDR 17 blind flange for future expansion.

Photograph 22: Applying anti-rust spray on bolts.

Photograph 23: Survey slope construction laser set at 5% for trenching laterals and header (typical).

Photograph 24: Sanded trench for lateral (typical).

Photograph 25: Tie-in to existing lateral riser for lateral expansion (typical).

Photograph 26: 12" header in Cell 5 with 12"x6" lateral riser.

Photograph 27: Lateral riser with 90° elbow and top-of-pipe survey riser (typical).

Photograph 28: Lateral riser with tee and top-of-pipe survey riser (typical).

Photograph 29: Backfilled trench. Caution tape applied and survey posts every 50 'and at points of interest (typical).

Photograph 30: Backfilled trench with survey posts every 50 'and at points of interest. Well head assembly installed with access bound (typical).

Photograph 31: Applying PVC primer and cement when joining well casing joints (typ).

Photograph 32: Lag bolting joints to provided additional support (typical).

Photograph 33: Backfilling extraction well with stone and measuring stone depth (typ).

Photograph 34: Applying geotextile donut at extraction well (typical).

Photograph 35: Bentonite used for plugs at extraction wells.

Photograph 36: Hydrating bentonite plug at extraction well (typical).

Photograph 37: Adding sandy soil backfill in between bentonite plugs (typical).

Photograph 38: GCL sheet at extraction well (typical).

Photograph 39: Encountered saturated materials that could not be excavated using a bucket auger (typ).

Photograph 40: Lag bolting cap to abandoned well casing (typ).

Photograph 41: Extending existing lateral towards redrill well (typ).

Photograph 42: Abandoned a portion of lateral GW-53 to GW-54 and replaced compromised pipe.

Photograph 43: For horizontal gas collectors (HGC), survey slope construction laser set at 3% for trenching solid pipe portion and 5% for perforated pipe portion (typical).

Photograph 44: HGC tie-in to 8" side-slope riser with electrofusion coupling and 8"x10 reducer.

Photograph 45: Placing backfill around HGC tie-in to 8" side-slope riser (typical).

Photograph 46: Backfill HGC trench with 1-ft thick coarse stone (typical).

Photograph 47: 10" HDPE SDR 11 pipe above top of coarse stone. 10" First 100' of pipe to be solid 10" HDPE and remaining pipe to be perforated 10" HDPE. (typ).

Photograph 48: Tire chips used for HGC backfill (typical).

Photograph 49: Backfill trench approximately 1 ½ ft above top of 10-inch HDPE SDR 11 pipe with tire chips. Place 8 oz geotextile above tire chip backfill.



Photograph 1: Project equipment - Deere 200 C LC track hoe.



Photograph 2: Project equipment - Deere 120 C track hoe.





Photograph 3: Project equipment – Deere 550J dozer.



Photograph 4: Project equipment – Komatsu dump truck.






Photograph 5: Project equipment – Soilmec SR 30.



Photograph 6: Project equipment – Green cylinder fusion machine.




Photograph 7: Gravel backfill for extraction wells. Lab analysis: gravel finer than No. 4 sieve is 0.2%, gravel finer than No. 200 sieve is 0.1%, carbonate content is 0.1%.



Photograph 8: 8" SCH 80 slotted PVC pipe.





Photograph 9: 8" SCH 80 solid PVC pipe.



Photograph 10: 8" SCH 80 PVC slot width.



Photograph 11: 8" SCH 80 PVC 45° apart, staggered rows.



Photograph 12: 8" SCH 80 PVC slot length.






Photograph 13: 8" SCH 80 PVC cap.



Photograph 14: 8" SCH 80 PVC cap with lag bolts.



Photograph 15: 6" HDPE SDR 17 pipe.



Photograph 16: 12" HDPE SDR 17 pipe.





Photograph 17: 10" HDPE SDR 11 perforated pipe with end cap.



Photograph 18: 12" HDPE SDR 11 tee with flange adapters and backup rings.





Photograph 19: HDPE SDR 17 hard weld showing acceptable bead.



Photograph 20: Air testing 12" HDPE SDR 17 header in Cell 5 (passed).





Photograph 21: 12" HDPE SDR 17 blind flange for future expansion.



Photograph 22: Applying anti-rust spray on bolts.



Photograph 23: Survey slope construction laser set at 5% for trenching laterals and header (typical).



Photograph 24: Sanded trench for lateral (typical).





Photograph 25: Tie-in to existing lateral riser for lateral expansion (typical).



Photograph 26: 12" header in Cell 5 with 12"x6" lateral riser.





Photograph 27: Lateral riser with 90° elbow and top-of-pipe survey riser (typical).



Photograph 28: Lateral riser with tee and top-of-pipe survey riser (typical).






Photograph 29: Backfilled trench. Caution tape applied and survey posts every 50 'and at points of interest (typical).



Photograph 30: Backfilled trench with survey posts every 50 'and at points of interest. Well head assembly installed with access bound (typical).



Photograph 31: Applying PVC primer and cement when joining well casing joints (typ).



Photograph 32: Lag bolting joints to provided additional support (typical).





Photograph 33: Backfilling extraction well with stone and measuring stone depth (typ).



Photograph 34: Applying geotextile donut at extraction well (typical).





Photograph 35: Bentonite used for plugs at extraction wells.



Photograph 36: Hydrating bentonite plug at extraction well (typical).





Photograph 37: Adding sandy soil backfill in between bentonite plugs (typical).




Photograph 38: GCL sheet at extraction well (typical).





Photograph 39: Encountered saturated materials that could not be excavated using a bucket auger (typ).



Photograph 40: Lag bolting cap to abandoned well casing (typ).





Photograph 41: Extending existing lateral towards redrill well (typ).



Photograph 42: Abandoned a portion of lateral GW-53 to GW-54 and replaced compromised pipe.






Photograph 43: For horizontal gas collectors (HGC), survey slope construction laser set at 3% for trenching solid pipe portion and 5% for perforated pipe portion (typical).



Photograph 44: HGC tie-in to 8" side-slope riser with electrofusion coupling and 8"x10 reducer.





Photograph 45: Placing backfill around HGC tie-in to 8" side-slope riser (typical).



Photograph 46: Backfill HGC trench with 1-ft thick coarse stone (typical).





Photograph 47: 10" HDPE SDR 11 pipe above top of coarse stone. 10" First 100' of pipe to be solid 10" HDPE and remaining pipe to be perforated 10" HDPE. (typ).



Photograph 48: Tire chips used for HGC backfill (typical).





Photograph 49: Backfill trench approximately 1 ½ ft above top of 10-inch HDPE SDR 11 pipe with tire chips. Place 8 oz geotextile above tire chip backfill



**APPENDIX H**  
**AGGREGATE BACKFILL LABORATORY TEST RESULTS**

**WSI/NOV 2011 LFG CQA SVCS/FL  
SUMMARY OF SOIL DATA**

Sample Identification	Sample Type	Sample Depth	Soil Classification	Natural Moisture %	Atterberg Limits				Grain Size Distribution			Compaction		Gs	Unit Weight		Carbonate Content %	Additional Tests Conducted (See Notes)
									% Finer No. 4 Sieve	% Finer No. 200 Sieve	% Finer .005 mm	Maximum Dry Density (lb/cuft)	Optimum Moisture %		Moisture %	Dry (lb/cuft)		
					L.L.	P.L.	P.I.	L.I.										
Bulk-1	Bulk	-	GP	-	-	-	-	-	0.2	0.1	-	-	-	-	-	-	0.1	-

**ABBREVIATIONS:** LIQUID LIMIT (LL)  
PLASTIC LIMIT (PL)  
PLASTICITY INDEX (PI)  
LIQUIDITY INDEX (LI)  
SPECIFIC GRAVITY (Gs)  
MOISTURE (Mc)

**NOTES:** T = TRIAXIAL TEST  
U = UNCONFINED COMPRESSION TEST  
C = CONSOLIDATION TEST  
DS = DIRECT SHEAR TEST  
O = ORGANIC CONTENT  
P = pH

# CARBONATE CONTENT

## ASTM D 3042 - MODIFIED

PROJECT TITLE

WSI/NOV 2011 LFG CQA SVCS/FL

PROJECT NUMBER

083-82734-19

SAMPLE ID

Bulk-1

Residue +Tare weight (g)

584.71

590.86

586.41

Tare Weight (g)

83.10

84.40

84.41

Residue weight (g)

501.61

506.46

502.00

### After Acid Application and Wash

Residue + Tare weight (g)

584.38

590.51

586.05

Residue weight (g)

501.28

506.11

501.64

Carbonate Content (%)

0.1

0.1

0.1

Average Carbonate Content (%)

0.1

REMARKS Used pH 4 acid.

SAMPLE DESCRIPTION

Gray, COARSE GRAVEL, trace fines.

USCS

GP

MODIFIED: Only the Plus No.200 Size material used in the test.

TECH

TJ/BLB

DATE

11/30/11

CHECK

REVIEW

APPROVE



**APPENDIX I**  
**CONSTRUCTION QUALITY ASSURANCE**  
**ENGINEER FIELD MONITORING REPORTS**

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19 PROJECT TITLE: 2011 - Cells 3,4,5, & 6 GCCS Expansion  
OWNER: WSI  
LOCATION: JED Landfill CONTRACTOR: Shaw

DATE

11/14/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- Mob. to site at 6:45 am
- Onsite at 8:30 am
- Met with Keith & Kenny & reviewed scope of work
- Surveyed & marked out wells to be drilled
  - GW-37 & GW-87 will not be drilled during this expansion due to waste grades
  - Will need to survey GW-28 & GW-31 later during construction due to actively place waste in these areas
- GW-22 1356490.09; 624682.32 Ele = 261.2' Stick up = 11' AG
- GW-70 135569.05; 625101.81 Ele = 177.9' Stick up = 9' AG
- GW-92 1355466.09; 624090.25 Ele = 134.9' Stick up = 5' AG
- GW-68 1355802.74; 624903.58 Ele = 234.8' Stick up = 13' AG
- GW-65 1356002.74; 624903.94 Ele = 234.6' Stick up = 13' AG
- GW-61 1356202.71; 624904.53 Ele = 236.0' Stick up = 12' AG
- GW-58 1356402.74; 624903.48 Ele = 237.3' Stick up = 11' AG
- GW-64 1356017.14; 625103.23 Ele = 175.3' Stick up = 11' AG
- GW-89 1355507.26; 624253.46 Ele = 173.0' Stick up = 15' AG
- Raise well GW-51 20' (T&M for Shaw)
- Valve stems to be at least 8'. Shaw ordered 10' stick ups per WSI request.
- Pressure loss b/w GW-53 & GW-54. Will need to repair (T&M for Shaw)
- Valve nest to go after GW-92 tie-in.
- Per Keith, no 10' stub outs for future tie-ins will be constructed
- Lunch with Mike K, Mike Parker, & Kenny
- Meeting in afternoon with Mike K.
- Left site at 4pm.

SUBMITTED BY GOLDER ASSOCIATES

Kronenberger  
MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19

PROJECT TITLE: 2011 - Cells 3, 4, 5, & 6 GCS Expansion

OWNER: WSF

LOCATION: JED Landfill

CONTRACTOR: Shaw

DATE 11/15/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- Onsite at 7:30 am
- Material Inventory
  - 1 track hoe RDC
  - 1 track hoe 200C
  - 1 Bull Dozer 550J
  - 1 Dump truck
  - 1 Green 618 Welder Machine
  - 80 6" HDPE strings (40' long)
  - 11 12" HDPE strings (40' long)
  - 5 12" tees
  - 3 12" butterfly valves
  - 6" & 12" flange adapters w/ backup rings, bolts, nuts, & washers
- No material for wells/setting wells. Should come in by Friday
- Fixed 6" & 12" pipe (duct taped ends)
- Began to extend GW-51 20' but realized there was no vacuum at lateral riser. Spoke with Keith & we are to install a new lateral from GW-54 to GW-51 & from GW-53 to GW-54.
- Worked on well schedule.
- Discussed construction schedule week of Thanksgiving
- Left site at 5pm.

SUBMITTED BY GOLDER ASSOCIATES

Veronica Figueroa  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19 PROJECT TITLE: 2011- Cells 3,4,5,8 6 GCS Expansion  
OWNER: WSF  
LOCATION: JED Landfill CONTRACTOR: Shaw

DATE 11/16/11

SMT W T F S

## THE FOLLOWING WAS NOTED:

- On site at 7:05am
- Reviewed construction drawings with Ken & Kenny
- Fused 6" pipe
- Fused 12" tees to flange adapter (with backup rings)
- Fuel tank dropped off
- Prepared (fused) all pipe & associated assembly for high-pt header valves (still need some 12" gaskets - will come in tomorrow)
- butterfly valves installed
- Material inventory received today
  - 12" x 6" reducers
  - 6" flange adapters
- Josh onsite at 3pm. Reviewed HAZOP, drawings, scope of work.
- Left site at 5:30pm

SUBMITTED BY GOLDER ASSOCIATES

Kerwin [Signature]  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-0273419.1  
OWNER: WSI  
LOCATION: OSCEOLA COUNTY, FL

PROJECT TITLE: JED WASTE MANAGEMENT FACILITY GCS  
CONTRACTOR: GOLDER ASSOCIATES / SHAW

DATE 11/17/2011

S M T W T F S

## THE FOLLOWING WAS NOTED:

0645 ARRIVE ON SITE. REVIEW HASP  
0910 BEGIN EXCAVATION @ SW CORNER OF CELL 5  
EXPOSE EXISTING LATERAL PIPE WHERE SHAW WILL CONNECT  
HEADER INTO.  
CONFIRM 5% GRADE USING ~~SIC~~ TRIPOD + GRADE SCOPE w/ STAFF  
1100 SHAW BREAKS FOR LUNCH  
1230 SHAW RETURNS  
1400 BEGIN EXCAVATION OF TRENCH FROM HEADER TO GW-B9.  
1700 DEPART SITE FOR DAY.

SUBMITTED BY GOLDER ASSOCIATES

MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 003-0273419.1  
OWNER: WSI  
LOCATION: Osceola County, FL

PROJECT TITLE: JED WASTE MANAGEMENT FACILITY  
ACCS  
CONTRACTOR: GOLDER ASSOCIATES, SHAW

DATE 11/18/2011

S M T W T F S (F)

THE FOLLOWING WAS NOTED:

0700 ARRIVE ONSITE. REVIEW HASP

0745 SHAW DRIVERS ARRIVE. RIG WILL ARRIVE LATER. SUPPLY TRUCK + HELPERS ARRIVE  
STAKE SUPPLIES ON TOP OF LANDFILL

0930 #4 GRANITE BEGINS TO ARRIVE. IT IS STAGED ON TOP OF LANDFILL

1000 LATERAL PIPE WELDED TO HEADER T.

SPOKE W/ DON GRIGG ABOUT #4 GRANITE SAMPLE FOR LAB

1100 SHAW BREAKS FOR LUNCH


1230 SHAW RETURNS. FINISHES WELDS ON HEADER. ALL PIPING CONNECTED TO  
HEADER, EXCEPT CONNECTION INTO EXISTING PIPE

1400 PRESSURE TEST HEADER AND PIPING CONNECTION. 10PSI

1500 PRESSURE TEST COMPLETE. 10PSI

1700 SHAW COMPLETES LATERAL PIPING CONFIG @ GW-89.

1710 DEPART SITE FOR DAY



SUBMITTED BY GOLDER ASSOCIATES

MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734 19.1

PROJECT TITLE: JED WASTE MANAGEMENT FACILITY #

OWNER: WSI

GCS

LOCATION: Osceola County FL

CONTRACTOR: GOLDER ASSOCIATES SHAW

DATE

11/19/2011

S M T W T F S (S)

THE FOLLOWING WAS NOTED:

0700 - ARRIVE ONSITE. REVIEW HASP

0832 - BEGIN PRESSURE TEST ON PIPING FOR GW-89. 10.5 PSI

0932 - PRESSURE TEST COMPLETE. 10.5 PSI

1015 SHAW BEGINS BACKFILLING. SURVEY PIPES PLACED EVERY 50' + AT BENDS  
'T's, valves, + risers

SHAW PLACES CAUTION TAPE ON TOP OF INTERMEDIATE SOIL ABOVE PIPE.

1015. DRILL RIG ARRIVES ONSITE.

1100 SHAW OFFSITE FOR LUNCH

1200 SHAW RETURNS

1300 SHAW COMPLETES BACKFILLING

1530 GOLDER + SHAW OFFSITE.

SUBMITTED BY GOLDER ASSOCIATES

MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-8293419.1  
OWNER: WSI  
LOCATION: OSCEOLA COUNTY, FL

PROJECT TITLE: JED WASTE MANAGEMENT FACILITY  
GCCS  
CONTRACTOR: GOLDER ASSOCIATES, SNAW

DATE 11/21/2011

S 0 M T W T F S

THE FOLLOWING WAS NOTED:

0700 ARRIVE ONSITE. REVIEW HASP

0745 DRILLERS SET UP @ GW-92 TO 33' BGS W/10' STICKUP.

THE STICKUP WAS CHANGED FROM 5' TO 10' BY KEITH (WSI)

REFER TO WELL LOGS FOR SPECIFICS

0925 COMPLETE DRILLING @ GW-92

0930 SET WOU @ GW-92

0935 BEGIN DRILLING @ GW-89 TO 69' BGS

1130 COMPLETE WOU INSTALL @ GW-92

1310 COMPLETE DRILLING @ GW-89

1320 SET WOU @ GW-92

1401 BEGIN PRESSURE TEST ON PIPING FOR GW-76. 13 PSI

1507 COMPLETE TEST. 12.6 PSI.

1600 COMPLETE WELL @ GW-89

1645 DEPART SITE FOR DAY

SUBMITTED BY GOLDER ASSOCIATES

MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WSE  
LOCATION: JED Landfill

PROJECT TITLE: 2011 - cells 3,4,5, & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

11/28/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site by 9:30am; Shaw to be on site around 10am
- Reviewed well logs & dailies from 11/17 - 11/21 & went/drove around site to see what construction had been completed.
- Began to drill GW-70 at 10:45. Drilled to 52' and at this depth we continued to remove moist soils for over an hour but did not advance in depth. Based on the large amount of recovered soils, it appears that a portion of the borehole was caving in on itself. Soil was moist but not wet. Got approval from WSE to set well at 52'. By the time we set the well, the borehole had filled in 6 feet & we could only set the well at 46' (35' perf; 11' solid B6 & 8' solid A6). Completed well setting per details. We believe to have filled in a good portion of the caved in borehole because we used much more rock than typical, 6 bags bentonite = 1'.
- Spoke with Mike K. about revising solid length BC for wells in area that will soon be capped.
- Left site at 5pm

New Equipment - Soil Mec - SR-30  
Trackhoe - 200C LC

SUBMITTED BY GOLDER ASSOCIATES

Kermita Aguirre  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734,19  
OWNER: WST  
LOCATION: JED Landfill

PROJECT TITLE: 2011- Cells 3, 4, 5 & 6 GCS Expansion

CONTRACTOR: \_\_\_\_\_

DATE 11/29/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- Onsite at 7:15am
- Began drilling GW-68 at 7:40am
- Pipe crew excavated around GW-54 to find 6" lateral that needs to be repaired. Could not find lateral, Keith surveyed another location down slope & they will start to excavate that location tomorrow
- At GW-68 we hit water at 55' at which we drilled for 1 hr and only went 4'. Called Mike K. to ask if they should continue to drill & he told us to drill for 1/2 hr more hour. Shaw installed disks on the inside of the bucket to assist with picking up trash/liquids in borehole. This was successful & we were able to drill through the water pocket. At 87' well borehole began to cave in on itself as we continued to pull soils out but did not advance in depth. WST gave approval to set well (87'). Well set per details & specs at 72' slotted: 15' solid BG & 13' solid AB.
- Drillers left around 2pm & did not return.
- Surveyed proposed redrills with Keith as well as lateral to GW-54.  
GW-14R 1356978.77 624435.05 elev=236.4 7' stick up  
GW-15R1 1356893.96 624602.22 elev=258.3 9' stick up  
GW-30R 1356175.68 624446.28 elev=235.3' 12' stick up  
GW-36R 1355960.42 624444.36 elev=236.4 10' stick up
- Revised well schedule to reflect proposed redrills.
- Left site at 4:30pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica Bigner  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19

PROJECT TITLE: 2011-Cells 3,4,5 & 6 GCS Expansion

OWNER: WSF

LOCATION: JED Landfill

CONTRACTOR: Shaw

DATE

11/30/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- On site at 7:05am
- Began drilling 6W-65 at 7:45am. Encountered saturated materials that could not be excavated using a bucket auger. Mike K. gave approval to set well at 100' after drilling over 1hr. Set well above mud at 100' with 85' slotted, 15' solid B6 & 13' solid A6. Completed well setting per details.
- Pipe crew excavated portion of 6" lateral from 53 to 54 to repair. Found 6" line with no vacuum. Excavated more of the 6" lateral to find the pinch but had no luck. Will tie into existing vacuum source at lateral riser 6W-53 tomorrow. Hard welded a cap to abandoned lateral.
- Left site at 4:45pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica Figueroa  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WSF  
LOCATION: JED landfill

PROJECT TITLE: 2011-Cells 3,4,5&6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/1/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site at 7:10 am
- Began drilling GW-61. Johnny left sick at 10:30 am. Travis will continue to drill GW-61. Disks on bottom of bucket installed. Encountered saturated materials that could not be excavated using a bucket auger. WSE gave approval to set well at 83' after 1 hr of drilling with no progress. Muck at 83' to 80' & therefore set well at 80' to avoid muck. Set well at 80' with 78' slotted, 12' solid BG & 12' solid AG. Well set per details & specs.
- Excavated around GW-53 lateral riser & at 18" of the boot to get grades for lateral tie-in. Used an electrofusion coupling to tie in to existing lateral 1/2 between GW-53 & GW-54. Vacuum at GW-51 was 40". At boot inserted silicone seal & clamp to reseal boot GW-53. Backfilled per specs with clean soil & winding tape. Grade set at +5%. Survey sticks every 50' & at old abandoned lateral which was hard welded with a cap. Total replaced line = 71'.
- Raised GW-54 lateral riser & replaced hosing.
- Raised both GW-51 well casing & lateral riser.
- Spoke to Matt & Keith & saturated soils & how they are inhibiting us from reaching desired drill depths. I will prepare a table that shows the locations where we encounter saturated soils.
- Regraded slideslope between GW-53 & GW-54 & filled in a portion of the hole @ GW-51 with dirt. Shaw will fill in the rest of the hole with waste from drilling.
- Left site at 4:15 pm

SUBMITTED BY GOLDER ASSOCIATES

*Monica Virginia*

MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734/19  
OWNER: WST  
LOCATION: JED landfill

PROJECT TITLE: 2011 - Cells 3, 4, 5, & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/2/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site at 6:55am
- Began drilling GW-58 at 7:10am. Installed slush plates during drilling. Encountered saturated materials that could not be excavated using a bucket auger. Mike K. gave approval to set well at 73' after drilling for 1hr with little advancement. Bucket could go 76' but we set the well at 73' above the muck. Well set per details & specs with 60' slotted, 13' solid B6 & 11' solid A6.
- Pipe crew excavated around GW-57 lateral riser & cut a 12" of the boot to get grade for the lateral tie-in. Used electrofusion coupling to tie-in to the existing GW-57 lateral riser. At cut boot, inserted silicone seal & clamp to reseal boot at GW-57. Trench received bedding, 6" pipe, clean soil backfill, warning tape & survey risers (every 50'). Lateral riser to GW-58 with 90° elbow. Total lateral = 215'.
- Began drilling GW-61 at 12:30pm. Installed slush plates during drilling. Encountered saturated materials that could not be excavated using a bucket auger. Mike K. gave approval to set well at 55' after drilling for 1hr with little advancement. Bucket could go 58' but we set the well at 55' above the muck. Well set per details & specs with 40' slotted, 15' solid B6 & 11' solid A6.
- Pipe crew excavated around GW-60R lateral riser & tie-in to supply vacuum to GW-61. Trench received bedding, 6" pipe, clean soil backfill, warning tape & survey risers (every 50'). Lateral riser to GW-61 with 90° elbow. 185' of 6" lateral installed (plus 12' & 5' risers).
- Left site at 5pm

SUBMITTED BY GOLDER ASSOCIATES

Monica [Signature]

MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 93-82734.19  
OWNER: WSI  
LOCATION: JED Landfill

PROJECT TITLE: 2011 - Cells 3, 4, 5, & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/3/11

S M T W T F S (S)

## THE FOLLOWING WAS NOTED:

- On site at 6:50 am
- Began drilling GW-22 at 7:15 am. Installed slush plates during drilling. Encountered saturated material that could not be excavated using a bucket auger. Left message with Mike & Keith L. gave approval to set well at 97' after drilling for 1 hr with little advancement. Bucket would go 97' feet but re-set at 95' to avoid muck. Lots of liquids; liquids at 80'. Well set per details & specs with 84' slotted, 13' solid BG & 11' solid AG.
- Pipe crew excavated around GW-63 & found 10' stub out of lateral riser GW-63. Tied in to stub out & extended lateral to GW-64 & GW-65. Trench received bedding, 6" pipe, clean soil backfill, warning tape & salinity riser (every 50'). Approx. 365' of 6" lateral installed.
- Left site at 3:20 pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica [Signature]  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 93-8273419

PROJECT TITLE: 2011 - Cells 3, 4, 5 & 6 GCS Expansion

OWNER: WSF

LOCATION: SEO Landfill

CONTRACTOR: Shaw

DATE

12/5/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- On site at 7:00am
- Began drilling GW-15R2 at 7:32am. Encountered saturated materials that could not be excavated using a bucket auger. WSE gave approval to set well at 78' after drilling 1hr with little advancement. Bucket could go 78' but we set at 75' to avoid muck. Well set per details & specs with 62' slotted, 13' solid BG & 9' solid AG.
- Pipe crew excavated around GW-67 & found 10' stub out of lateral riser GW-67. Tied-in to stubout & extended lateral to GW-68. Trench received bedding, 6" pipe, clean soil backfill, warning tape, & survey risers (every 50'). Approx 220' of 6" lateral installed.
- Worked on "sister well" well schedule as requested by Keith. GW-4R, GW-18, GW-40R, GW-21, GW-54, GW-45, GW-50, GW-57, GW-27.
- Pipe crew excavated around GW-21 lateral riser to tie-in to vacuum source for GW-22. Trenched approx 40'.
- Left site for day at 5pm. Surveyed GW-28 with Keith. N=1356288.22 E=62483.01 Elev=267.5 Stick up 8' AG

SUBMITTED BY GOLDER ASSOCIATES

*Monica Delgado*  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WSP  
LOCATION: SED Landfill

PROJECT TITLE: 2011 - Cells 3, 4, 5, & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/6/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- On site at 7:05 am
- Binned GW-14R1 for approx 1 hr. Began to drill at GW-14R1 at approx. 8 am. Encountered saturated materials that could not be excavated using a bucket auger. Bucket could go 54', but design depth was 128'. Elevation of saturated materials at 182'. WSP gave approval to abandon borehole & relocate. Will relocate approx 30' SE of existing GW-14 & approx 5' upslope of original borehole for GW-14R.
- Completed trench to GW-22 from GW-21 to supply vacuum to GW-22 with approx 270' of 6" HDPE. Trench received bedding, 6" pvc, clean soil backfill, warning tape, & survey riser (every 50'). Tied in to GW-21 lateral riser with a 6" tee.
- Began drilling GW-28 at 11 am. Survey stick was ran over by operations. Encountered saturated materials that could not be excavated using a bucket auger at 85'. WSP gave approval to set well. Well set at 83' (bucket could go 85') to add mud with 71' slotted, 13' solid B6 & 10' solid AB.
- Abandoned GW-15R1 approx 3' B6 with cap, pvc glue & strew.
- Extended GW-15R1 lateral to GW-15R2
- Trenched from GW-27 towards GW-28 approx 50'.
- Left site at 5:15 pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica Alvarado  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WSF  
LOCATION: JBO Landfill

PROJECT TITLE: 2011 Tells 3, 4, 5 & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/7/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site at 7am
- Driller <sup>built</sup> banded at the new location for GW-14R which took approx. 1hr. Began drilling GW-14R (new location approx. 30' SE of existing GW-14 & 5' upslope of original GW-14R location which was abandoned). Encountered saturated materials that could not be excavated using a bucket auger. WSF gave approval to set well at 55'. We set the well at 53' to avoid the muck with 40' perf/slot, 13' solid BG, & 7' solid AG. Well set per details & specs.
- Pipe crew completed trench from GW-27 to GW-28 (approx. 270' long & 6" lateral) which supplied vacuum to GW-28. Trench received bedding, 6" pipe, clean soil backfill, warning tape, & survey risers (every 50').
- Drill crew began to build bench for GW-30R1 around 12:45pm which took approx. 1hr to complete. Drilled approx. 38' when borehole became loose on itself. Borehole depth dropped to 35' even though driller could "push" his bucket auger to 40'. Soils were extracted started at depth 20', so we pulled 18' of soils out. WSF gave approval to abandon borehole & redrill at a nearby location.
- Pipe crew mounded dirt around GW-15R2 & put wellhead on & reggraded slideslopes.
- Left site at 4:30pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica (Mason)  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-827434/9 PROJECT TITLE: 2011-Cells 3,4,5 & 6 GCS Expansion  
OWNER: WSF  
LOCATION: JED Landfill CONTRACTOR: Shaw

DATE

12/8/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- On site at 7am
- Drillers prepared bench for new located GW-30R1. Relocated bore hole approx. 20' S(SE) of existing GW-30 & approx. 5' upslope. Encountered saturated materials that could not be excavated using a bucket auger at 60.5'. Set well per details & specs & 60' with 48' slotted, 12' solid BG & 12' solid AG.
- Pipe crew mounded dirt around wells & installed wellhead brick on existing wells GW-21, GW-27, & GW-51. Installed wellheads from abandoned GW-15R & GW-14 to GW-15R2 & GW-14R1.
- Abandoned GW-14 approx 3' BG with cap, pvc glue, & strews. Extended GW-14 lateral to GW-14R1.
- Abandoned GW-30 approx 3' BG with cap, pvc glue, & strews.
- Surveyed GW-31 with Keith & we still need 12' of waste to be at grade. Shaw will not drill this well at this time & will not run a lateral from GW-30R1 to GW-31.
- Surveyed & evaluated GW-4R, GW-18, GW-40R, GW-54, GW-21, GW-15, GW-50, GW-51 & GW-27 to determine if a sister well should be drilled. Only possible sister well should be at GW-51 which would provide approx. 22' more of slotted area. WSE will not drill a sister well at GW-51 at this time.
- Left site at ~~6:00~~ 4:30 pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica Figueroa  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WST  
LOCATION: JED Landfill

PROJECT TITLE: 2011- Cells 3,4,5, & 6 GCS Expansion  
CONTRACTOR: shaw

DATE

12/9/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site at 7:30am
- Pipe crew extended GW-30 lateral to GW-30B. Lateral line included a 3' stub out.
- Punch List
  1. Install wellheads at all new wells
  2. Mound soil at extraction wells, as needed
  3. Regrade sideslopes, as needed
  4. Clean up laydown areas
- Don on site for construction completion walk through.
- Review Cell 7 horizontal collector design & construction procedures with WST.
- Left site at 3:30pm.

SUBMITTED BY GOLDER ASSOCIATES

Veronica Plummer  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WSF  
LOCATION: JED Landfill

PROJECT TITLE: 2011- Cells 3,4,5, & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/14/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site at 7:30am
- Surveyors on site at 10am
- With surveyors from 10am-1pm surveying GCS expansion
- Pipe crew welding 10" solid & jelf pipe HDPE SDR 11
- Inspected 1st/2nd/3rd processed tire chips that will be used as backfill material for horizontals (H's)
- WSF approved the following backfill approach for H's : Bottom = stone Top & around = tire chips processed by WSF; Above tire chips = geotextile
- Left site at 2:30pm

SUBMITTED BY GOLDER ASSOCIATES

Kristina Engstrom  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-52734.19

PROJECT TITLE: 2011 - Cells 3, 4, 5, & 6 CUS Expansion

OWNER: WSI

LOCATION: JED Landfill

CONTRACTOR: Shaw

DATE 12/15/11

SM1WTF5

## THE FOLLOWING WAS NOTED:

- On site at 7:15am
- Operations still filling trash in cell 7 where HGC-2 will be installed
- WSP surveyed pts on HGC-2
- Tire shredder down most of the day
- Trenched approx 150' of HGC-2. Trench received rock
- Cut 10" riser at tie-in location to accommodate for grade & electrified a 22° elbow at 8" pipe then hard welded a 8x10 reducer
- Installed 100' of solid HDPE 10" SDR 11 at tie-in location per design drawings
- Trench received 1' of stone, then 10' solid HDPE SDR 11 pipe, then 1' stone on top, & even trash. Trenched at 3% for 100' solid & 150' perf.
- Left site at 4:30pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica Aguirre  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19  
OWNER: WSF  
LOCATION: JED Landfill

PROJECT TITLE: 2011-Cells 3, 4, 5, & 6 GCS Expansion  
CONTRACTOR: Shaw

DATE

12/16/11

S M T W F S

## THE FOLLOWING WAS NOTED:

- On site at 7am
- Surveyed top of pipe for in-place pipe 0 to 150'
- Trenched approx 300' of HC. Trench received 1' of stone, 10" port HDPE SDR11 pipe, +1.5' of tire chips, geotextile, & trash
- surveyed more top of pipe. Trenched at 50%.
- For each HC sump, depth approx 2' from top of protective soil, stone was added & then tire chips.
- Left site at 5pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica [Signature]  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19

PROJECT TITLE: 201 - Cells 3, 4, 5 & 6 GCS Expansion

OWNER: LOSI

LOCATION: SED Landfill

CONTRACTOR: Shaw

DATE 12/17/11

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- On site at 7am
- Continued trench HGL-9. Trenched approx 10' past design left Trench received 1' of stone, 10" perf. HDPE SDR 11 pipe, + 1.5' of tire chips geotextile, & trench
- Each sump went approx 2' from top of protective soil. Stone was added & then tire chips.
- Last 30' of perf. 10" pipe, received all stone to protect pipe from trucks
- Sump risers installed
- Left site at 1:15pm

SUBMITTED BY GOLDER ASSOCIATES

*[Signature]*  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER:

OWNER:

LOCATION:

83-8273419

WSF

JOB Landfill

PROJECT TITLE:

2011-cells 3, 4, 5, & 6 GCS Emap

CONTRACTOR:

Shaw

DATE

12/19/11

S M T W T F S

## THE FOLLOWING WAS NOTED:

- On site at 7am
- Punch list
  - 1) Survey HC w/ Keith
  - 2) Backfill remaining trench
  - 3) Re-locate 10" pipe
  - 4) Cleanup lay down area
  - 5) Remove survey pipes
  - 6) Install pump & first air compressor (0.8m)
- Had to rephrase portions of HCG-2 & submit to survey crew 50' because Shaw did not place survey pipe on top of pipe
- Next HCG
  - 1) Install sometime in early 2012 (Jan)
  - 2) Site currently has enough pipe, rock, & geotextile
- Left site at 1:30pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica Styring  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-8273419  
OWNER: WSE  
LOCATION: JPO Landfill

PROJECT TITLE: 2011-Cells 3, 4, 5, & 6 GCS Exposed  
CONTRACTOR: Shaw

DATE 1/4/12

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- Hub to site
- On site at 7:15am
- Renewed HASP
- Tailgate with Shaw on proposed work/scope
- Inspected tire chips - not acceptable. Tire chips must be processed 2 times
- Trench 300' with 1st 100' solid @ 34" & first 190' perf at 34". All other at 54".
- 1st sump approx at 300'.
- Cut 10" riser at tie-in location to accommodate for grade & electrofused a 22" elbow at 8" pipe then hard welded a 8x10 reducer
- For 1st 100', solid pipe received 1' of stone on the bottom, 10" solid SDR 11, & clean soil on top. At tie-in location, pipe received extra dirt to protect pipe
- Per JPO summary 1st 300' to sump
- For 1st sump depth approx 2' from top of protective soil, stone was added & then tire chips
- Left site at 5:20pm

SUBMITTED BY GOLDER ASSOCIATES

Vernon J. Stump  
MONITOR



# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734.19

OWNER: WSP

LOCATION: JED Landfill

PROJECT TITLE: 2011-Cells 3, 4, 5, & 6 GCLSE repairs

CONTRACTOR: Shaw

DATE 1/5/12

SMTWTFSS

## THE FOLLOWING WAS NOTED:

- On site at 7:15am
- Continued to trench HGL-4 Trench received 1' of stone, 10' perft. HDPE SDR 11 pipe, +1.5' of tire chips, geotextile, & backfill trench @ 5:00.
- For each HGL sump, depth approx 2' from top of protective soil. Stone was added & then tire chips.
- Met with Mike to discuss primary header design.
- Discussed header cleanout locations to be into J-trap for cell 8 with Mike
- Left site at 5:15pm

SUBMITTED BY GOLDER ASSOCIATES

Veronica [Signature]  
MONITOR

# FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 83-82734A PROJECT TITLE: 2011-Cells 3, 4, 5, & 6 GCS Expansion

OWNER: WSE

LOCATION: JED Landfill

CONTRACTOR: Shaw

DATE

1/6/12

SMTWTFS

## THE FOLLOWING WAS NOTED:

- On site at 7:15 am
- Lots of fog
- Completed rest of H6C-4 trench. Trench received 1' of stone, 10' perf HDPE SDR 11 pipe, +1.5' of tire chips & geotextile, & trench. Trench at 560.
- For each HC sump, depth approx. 2' from top of protective soil, stone was added & then tire chips
- Last 20' of perf. received all stone to protect pipe from trucks
- Surveyed all remaining H6C-4.
- Looked at perimeter header locations
- Left site at 5:15 pm

SUBMITTED BY GOLDER ASSOCIATES

[Signature]

MONITOR



## AIR TEST REPORT

SIZE LINE 12" , 6"  
APP. LENGTH OF LINE 12" = 82 ft      6" = 8 ft  
DATE OF TEST 11/21/11  
TIME OF TEST 1407  
LENGTH OF TEST 60 mins  
PRESSURE @ START 13 psi  
AIR LOSS 0.2 psi (loss due to p. cloudy skies)

TEST RESULTS:

PASSED



FAILED



TEST PERFORMED BY:

Name Ken HABUFSKY

Company SHAW

TEST WITNESSED BY:

Name JOSEPH RICHARDS

Company GOLDEN ASSOCIATES

JOB #: 144366

JOB NAME: JED



## AIR TEST REPORT

SIZE LINE

12", 6"

APP. LENGTH OF LINE

12" 198.8 FT 6" 8 FT, 4

DATE OF TEST

11/19/11

TIME OF TEST

8:32

LENGTH OF TEST

1 HR

PRESSURE @ START

10.5

AIR LOSS

0

TEST RESULTS:

PASSED



FAILED



TEST PERFORMED BY:

Name Ken Harbo FSK V

Company SHAW

TEST WITNESSED BY:

Name Josh Richards

Company GORDEN ASSOCIATES

JOB #: 144368

JOB NAME: JED





## AIR TEST REPORT

SIZE LINE 12", 6"  
APP. LENGTH OF LINE 12" 198.8 FT 6' 8 FT, 4  
DATE OF TEST 11/19/11  
TIME OF TEST 8:32  
LENGTH OF TEST 1 HR  
PRESSURE @ START 10.5  
AIR LOSS 0

TEST RESULTS:

PASSED



FAILED



TEST PERFORMED BY:

Name Ken Harbo FSK 1

Company SHAW

TEST WITNESSED BY:

Name JOHN RICHARDS

Company GORDON ASSOCIATES

JOB #: 144368

JOB NAME: JED



## AIR TEST REPORT

SIZE LINE 12" , 6" Riser  
APP. LENGTH OF LINE 12' 47 ft 6' = 24 ft  
DATE OF TEST 11/18/11  
TIME OF TEST 2:06  
LENGTH OF TEST 1 HA  
PRESSURE @ START 10  
AIR LOSS NONE

TEST RESULTS:

PASSED



FAILED



TEST PERFORMED BY:

Name Ken HOFESKY

Company SHAW

TEST WITNESSED BY:

Name Josh Richards

Company GORMER ASSOCIATES

JOB #: 144368

JOB NAME: JED

**APPENDIX J**  
**CERTIFICATION OF CONSTRUCTION**  
**COMPLETION OF A SOLID WASTE MANAGEMENT FACILITY**



# Florida Department of Environmental Protection

Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, FL 32399-2400

DEP Form # 62-701.900(2)  
Form Title Certification of Construction Completion  
Effective Date May 19, 1994

DEP Application No. \_\_\_\_\_  
(Filled by DEP)

## Certification of Construction Completion of a Solid Waste Management Facility

DEP Construction Permit No: SC49-0199726-017 County: Osceola

Name of Project: 2011 Cells 3, 4, 5, 6 and 7 Gas Collection and Control System Expansion

Name of Owner: Omni Waste of Osceola County, LLC

Name of Engineer: Golder Associates Inc.

Type of Project: Gas Collection and Control System (GCCS) Expansion Construction

Cost: Estimate \$ 450,000 Actual \$ 450,000

Site Design: Quantity: 7,500 ton/day Site Acreage: Phase I: 54, Phase II: 35 Acres

Deviations from Plans and Application Approved by DEP: The construction was conducted in

general accordance with the submitted Phase I and Phase II Construction Drawings and submitted

Modification Permit application package associated with Permit No. SO40-0199726-015 with some

Intermediate modifications as described in Section 2 of the Construction Record Documentation

Report. These modifications didn't alter the performance or design intent of the system.

Address and Telephone No. of Site: 1501 Omni Way, St. Cloud, Florida 34773; (407) 891-3720

Name(s) of Site Supervisor: Mike Kaiser

Date Site inspection is requested: As soon as possible

This is to certify that, with the exception of any deviation noted above, the construction of the project has been completed in substantial accordance with the plans authorized by Construction

Permit No. SC49-0199726-017 :Dated: September 22, 2011

Date: 2/22/12

[Signature]  
Signature of Professional Engineer

Page 1 of 1