



Florida Department of  
Environmental Protection  
Inspection Checklist

---

**FACILITY INFORMATION:**

**Facility Name:** VISTA LANDFILL, LLC., CLASS III (BUTTREY/KEENE RD SOUTH)

**On-Site Inspection Start Date:** 09/24/2012

**On-Site Inspection End Date:** 09/24/2012

**WACS No.:** 87081

**Facility Street Address:** 230 WEST KEENE RD

**City:** APOPKA

**County Name:** ORANGE

**Zip:** 32703

**INSPECTION PARTICIPANTS:**

(Include ALL Landfill and Department Personnel with Corresponding Titles)

**Principal Inspector:** Kimberly M. Rush, Inspector

**Other Participants:** Sheree Grant, Representative; Tommy Bradford, Representative; Yves Carrion, Representative

**INSPECTION TYPE:**

Construction Completion Certification Inspection for Landfill - Class III facility

**ATTACHMENTS TO THE INSPECTION CHECK LIST:**

This Cover Page to the Inspection Checklist may include any or all of the following attachments as appropriate.

**COMMENTS:**

09/26/2012

Cell 3 Construction 9/24/12:

Cell 3 liner installation activities were observed. Approximately 3/4 of the geomembrane was installed at the time of this inspection on 9/24/12. The sump area was being prepped for installation. CQA activities were being performed.

Wet Area:

Prior to liner installation, a wet spot in the North East corner of cell 3 was noticed. 6-12 inches of the subgrade was removed and the soil underneath was dry. The corrective actions were detailed in an email dated 9/19/12 from Waste Management, Paul Bermillo.

Cell 3 Construction 9/27/12:

Cell 3 geocomposite installation was observed on 9/27/12. CQA activities were being performed on the geocomposite materials and installation.

**ATTACHMENTS:**

Inspection Date: 09/24/2012

Geomembrane Installation



Geomembrane CQA



GCL Layer



Connecting Geonet



Sewing of Geocomposite



Inspection Date: 09/24/2012

**Signed:**

Kimberly M. Rush

**PRINCIPAL INSPECTOR NAME**

Inspector

**PRINCIPAL INSPECTOR TITLE****PRINCIPAL INSPECTOR SIGNATURE**

FDEP

**ORGANIZATION**

9/26/2012

**DATE**

Sheree Grant

**REPRESENTATIVE NAME**

Representative

**REPRESENTATIVE TITLE**

NO SIGNATURE

**REPRESENTATIVE SIGNATURE**

Vista

**ORGANIZATION**

Tommy Bradford

**REPRESENTATIVE NAME**

Representative

**REPRESENTATIVE TITLE**

NO SIGNATURE

**REPRESENTATIVE SIGNATURE**

CDM Smith

**ORGANIZATION**

Yves Carrion

**REPRESENTATIVE NAME**

Representative

**REPRESENTATIVE TITLE**

NO SIGNATURE

**REPRESENTATIVE SIGNATURE**

CDM Smtih

**ORGANIZATION****Supervisor: Gloria DePradine**

NOTE: By signing this document, the Site Representative only acknowledges receipt of this Inspection Report and is not admitting to the accuracy of any of the items identified by the Department as "Not Ok" or areas of concern.