



REPORT

CONSTRUCTION RECORD DOCUMENTATION REPORT 2016-2017 GAS COLLECTION AND CONTROL SYSTEM EXPANSION

J.E.D. Solid Waste Management Facility

Osceola County, Florida

Submitted to: Florida Department of Environmental Protection
Waste Management Program, Central District
3319 Maguire Boulevard, Suite 232
Orlando, FL 32803-3767 USA

Prepared for: Omni Waste of Osceola County, LLC
1501 Omni Way
St. Cloud, FL 34773 USA

Submitted by: Golder Associates Inc.
9428 Baymeadows Road, Suite 400
Jacksonville, FL 32256 USA

Florida Board of Professional Engineers
Certificate of Authorization Number 1670

Distribution:

1 Copy	Florida Department of Environmental Protection Waste & Air Resource Programs, Central District
2 Copies	Omni Waste of Osceola County, LLC
1 Copy	Golder Associates Inc.

June 2017

083-82734.51

A world of
capabilities
delivered locally





June 6, 2017

083.82734.51

Ms. Chris Ferraro, PE
Environmental Administrator, Central District
Florida Department of Environmental Protection
3319 Maguire Boulevard, Suite 232
Orlando, FL 32803-3767

**RE: CONSTRUCTION RECORD DOCUMENTATION REPORT
2016-2017 GAS COLLECTION AND CONTROL SYSTEM EXPANSION
J.E.D. SOLID WASTE MANAGEMENT FACILITY
OSCEOLA COUNTY, FLORIDA
PERMIT NUMBERS: 0199726-031-SC-01 AND SO49-0199726-022**

Dear Ms. Ferraro:


On behalf of the Omni Waste of Osceola County, LLC (Omni), Golder Associates Inc. (Golder) is pleased to submit the enclosed report documenting the construction quality assurance (CQA) monitoring for construction of the 2016-2017 gas collection and control system (GCCS) expansion at the J.E.D. Solid Waste Management Facility located in Osceola County, Florida.

The enclosed report contains a narrative describing the construction procedures employed by the contractors and the CQA monitoring of the construction activities performed by Golder. The report also includes a summary of changes with respect to the construction drawings, a CQA certification, an as-built survey for the GCCS expansion, an as-built well schedule, well boring logs, photographic documentation of construction activities, gravel laboratory results, the CQA engineer field monitoring reports, and the Florida Department of Environmental Protection (FDEP) Certification of Construction Completion of a Solid Waste Management Facility. An electronic copy of the report has been included on CD as well.

If there are any questions on any of the information presented herein, please feel free to call Mr. Kirk Wills of Waste Connections at (813) 388-1026 or the undersigned.

Sincerely,




Kevin S. Brown, PE
Practice Leader and Principal

cc: Mr. Kirk Wills – Omni Waste of Osceola County, LLC.
Mr. Ben Gray – Omni Waste of Osceola County, LLC

Enclosure: Construction Record Documentation Report DEG/KSB/ams

Golder Associates Inc.
9428 Baymeadows Road, Suite 400
Jacksonville, FL 32256 USA
Tel: (904) 363-3430 Fax: (904) 363-3445 www.golder.com

Golder Associates: Operations in Africa, Asia, Australasia, Europe, North America and South America

Golder, Golder Associates and the GA globe design are trademarks of Golder Associates Corporation





Table of Contents

COVER LETTER

1.0	INTRODUCTION.....	1
1.1	Background	1
1.2	Project Description	2
1.3	Scope of Services	2
2.0	SUMMARY OF CHANGES	3
2.1	Extraction Well Locations.....	3
2.2	Extraction Well Construction	3
2.3	Extraction Well Depths.....	3
2.4	Header/Lateral Gas Conveyance Pipe Installation	5
3.0	CONSTRUCTION ACTIVITIES	6
3.1	Project Participants	6
3.2	Gas Extraction Well Installation	6
3.3	Header/Lateral Gas Conveyance Pipe, Air Supply Line, and Leachate Forcemain Installation..	7
3.4	Header/Lateral Gas Conveyance Pipe Abandonment.....	7
4.0	CONSTRUCTION MONITORING.....	8
4.1	Technical Specifications.....	8
4.2	Gas Extraction Well Installation	8
4.3	Header/Lateral Gas Conveyance Pipe, Air Supply Line, and Leachate Forcemain Installation..	8
4.4	Header/Lateral Gas Conveyance Pipe Abandonment.....	8
4.5	Geosynthetic Final Cover System.....	8
5.0	SUMMARY AND CERTIFICATION	9

List of Tables

Table 1	Extraction Well Design Depth to Actual Depth Comparison
---------	---

List of Appendices

Appendix A	Construction Drawings
Appendix B	Technical Specifications
Appendix C	As-Built Survey
Appendix D	As-Built Well Schedule
Appendix E	Well Boring Logs
Appendix F	Aggregate Backfill Laboratory Test Results
Appendix G	Photographic Documentation of Construction Activities
Appendix H	Construction Quality Assurance Engineer Field Monitoring Reports and Forms
Appendix I	Comanco Liner Repair Documentation
Appendix J	Certification of Construction Completion of a Solid Waste Facility



1.0 INTRODUCTION

The J.E.D. Solid Waste Management Facility (JED Facility) is owned and operated by Omni Waste of Osceola County, LLC, a subsidiary of Waste Connections, Inc. The facility is located southeast of St. Cloud, Florida, in Osceola County. The JED Facility is required under its Solid Waste Permits (0199726-031-SC-01 and SO49-0199726-022, issued September 7, 2016 and July 12, 2012, respectively by the Florida Department of Environmental Protection (FDEP)), to install and operate a gas collection and control system (GCCS) at the facility. The GCCS must meet the design drawings and specifications provided in the lateral expansion permit application approved under permit modification SC49-0199726-017. Additionally, the facility's Title V Air Permit, 0970079-012-AV, issued on April 8, 2015 by the FDEP, also requires installation of a GCCS meeting the requirements 40 CFR 60, Subpart WWW Standards of Performance for Municipal Solid Waste Landfills (New Source Performance Standards [NSPS]). The JED Facility became subject to the GCCS requirements of Subpart WWW on December 23, 2008. The GCCS is required to be operational in all waste that is in place for two years or more for areas at final grade, and five years or more for areas at interim grade. Note that the facility also falls under the requirements of the newly issued NSPS, Subpart XXX. The facility is in the process of implementing the new NSPS as required by the promulgated timelines.

1.1 Background

Golder Associates Inc. (Golder) was retained by Omni Waste of Osceola County, LLC (Omni) to provide full time construction quality assurance (CQA) services during the 2016-2017 GCCS expansion at the JED Facility. The facility operates the GCCS which includes a number of vertical gas extraction wells, several horizontal collection wells, connections to sumps and sideslope risers, a hydrogen sulfide treatment system, two flares, and one landfill gas to energy facility, which includes 6 engine/generator sets.

The main components of the 2016-2017 GCCS expansion monitored by Golder were:

- Installation of 21 new gas extraction wells;
- Installation of 4 replacement gas extraction wells;
- Installation of approximately 7,500 feet of header, lateral gas conveyance pipe, and various appurtenances;
- Installation of approximately 5,900 feet of forcemain; and
- Installation of approximately 5,900 feet of pressurized air header.

This report includes a description of the project and the activities observed by Golder during the construction of the GCCS described above. Section 2 provides a summary of the changes in the design that were necessitated by field conditions. Descriptions of the construction activities and the CQA services provided by Golder are presented in Sections 3 and 4, respectively. Section 5 presents the CQA certification by a Florida registered professional engineer.



1.2 Project Description

Construction activities for the 2016-2017 GCCS expansion were performed in accordance with the Phase III Construction Drawings prepared by Golder and Technical Specifications prepared by Geosyntec, both of which were previously submitted to the FDEP. A copy of the drawings and specifications are provided in Appendices A and B, respectively.

Gas wells were installed in the area of the landfill with intermediate cover. Header and lateral gas conveyance piping was installed below grade of the waste. The lateral gas conveyance piping connects the gas extraction wells to the main header system that directs gas to the existing flare/LFGTE system. Construction oversight activities for the vertical gas extraction wells and piping commenced on November 16, 2016 and were completed on March 3, 2017. Note that “Holiday Stand-downs” were observed during November 22, 2017 through November 27, 2017 and December 22, 2017 through January 2, 2017, where no work was performed.

1.3 Scope of Services

The services Golder provided included observation and documentation of the installation of the gas extraction wells, horizontal collectors, header and lateral gas conveyance piping, and tie-ins of the header and laterals to the existing GCCS. This report documents the CQA services provided during the observation of the above-listed components.

Golder conducted its services during this project in accordance with the following documents:

- Construction drawings titled “J.E.D. Solid Waste Management Facility Gas Collection and Control System (GCCS) Phase III Disposal Area,” prepared by Golder, dated September 2012, and provided in Appendix A of this report.
- Specifications titled “Technical Specifications” prepared by Geosyntec, and provided in Appendix B of this report.

Omni retained Peavey & Associates Surveying and Mapping, PA (Peavey & Associates), a licensed Professional Surveyor in Florida, to fulfill the surveying needs associated with the 2016 - 2017 GCCS expansion, including development and certification of the as-built survey presented in Appendix C of this report. As part of its services, Golder reviewed the as-built survey to check that the major components of the construction were shown.



2.0 SUMMARY OF CHANGES

The construction was conducted in general accordance with the documents described in Section 1.2 with minor modifications necessitated by field conditions as described below. These modifications did not alter the design intent of the system.

2.1 Extraction Well Locations

The vertical extraction wells installed in general accordance with Phase III Construction Drawings and to replace damaged or faulty gas extraction wells. The locations of the wells were adjusted based upon field conditions. Note that the Cell 9 and 10 wells (GW-125 through GW-132) were installed prior to the timelines set forth under the NSPS in 40 CFR 60.755(b) (2 year/5 year rule). The as-built well schedule presented in Appendix D provides the northing and easting for the extraction wells. Well boring logs for all installed extraction wells are presented in Appendix E.

2.2 Extraction Well Construction

Appendix F documents the laboratory test results of the aggregate backfill placed within the annulus of the borehole around the slotted pipe of the gas extraction wells. One gravel sample was tested for gradation and showed the gravel sample gradation yielded results in between No. 2 and No. 3 stone. Golder believes that no performance impacts of the gas extraction wells will occur due to the use of this larger than typical (No. 4 or No. 57 stone) aggregate. The carbonate content of the gravel sample was 0.0%, which meets construction specifications.

During the setting of well JEDGW114 (after drilling to an apparent depth of 142.5 ft. bgs), gravels were backfilled to the top of ground surface accidentally. CB&I excavated to 8 ft. bgs to remove excess gravel and installed a georing. Two (2) 2-ft sections of 30-in HDPE pipe were utilized as encasement to hold granular bentonite in place during installation of bentonite plugs in hole excavated.

Additionally, there were two wells (JEDGW082 and JEDGW127) which encountered mud-like conditions near the bottom of the borehole. For each of these wells, the well screens were installed several feet above the noted bottom of the borehole due to the mud-like conditions.

2.3 Extraction Well Depths

The design depths of the wells were based upon preconstruction survey elevations obtained by JED Facility and the bottom liner system elevations provided by Golder. The extraction wells were designed to terminate approximately 15 feet from the top of protective cover of the base liner system. Since the actual surface elevations changed daily due to landfill operation activities, target well depths were field adjusted based on new survey elevations prior to drilling. The as-built well schedule is provided in Appendix D. The following table summarizes the differences in design versus as-built well depths for wells that were not installed to



the design depth. As noted in the well boring logs presented in Appendix E, wet subsurface conditions were encountered which prevented drilling depth advancement using the bucket auger for a few extraction wells. Additionally, unstable sub-surface conditions caused some partial sloughing/caving of boreholes, thus reducing the overall depth that some wells were set at.

Table 1: Extraction Well Design Depth to Actual Depth Comparison

Well ID	Design Well Depth (ft. bgs)	Actual Well Depth (ft. bgs)	Difference Between Design and Actual Well Depth (ft.)
JEDG65R2*	127.0	128.5	1.5
JEDG68R2*	133.0	128.5	-4.5
JEDG71R1*	131.0	130.5	-0.5
JEDGW082	81.0	62.5	-18.5
JEDG83R1*	88.0	88.5	0.5
JEDGW084	130.0	130.5	0.5
JEDGW091	135.0	134.5	-0.5
JEDGW096	127.0	141.0	14
JEDGW111	121.0	121.5	0.5
JEDGW114	143.0	143.0	0
JEDGW115	143.0	142.5	-0.5
JEDGW116	146.0	149.5	3.5
JEDGW117	127.0	142.5	15.5
JEDGW121	136.0	136.5	0.5
JEDGW122	31.0	40.5	9.5
JEDGW123	75.0	75.5	0.5
JEDGW124	132.0	132.5	0.5
JEDGW125	30.0	30.5	0.5
JEDGW126	73.0	73.5	0.5
JEDGW127	128.0	105.5	-22.5
JEDGW128	30.0	30.5	0.5
JEDGW129	63.0	63.0	0
JEDGW130	122.0	122.5	0.5
JEDGW131	30.0	30.5	0.5
JEDGW132	61.0	61.5	0.5

* Denotes replacement wells. R1 indicates first replacement well, R2 indicates second replacement well, etc.



2.4 Header/Lateral Gas Conveyance Pipe Installation

There were no significant modifications to the details specified in the GCCS Phase III Disposal Area drawings (Appendix A) with respect to the lateral gas conveyance pipe installation; however the location of the piping was modified to accommodate actual field conditions encountered. The location of the installed piping can be found on the as-built survey in Appendix C.



3.0 CONSTRUCTION ACTIVITIES

3.1 Project Participants

The parties involved in the 2016-2017 GCCS expansion included:

- Omni, as the owner;
- Golder, as the design engineer;
- Golder, as the CQA engineer;
- CB&I, as a construction contractor;
- Peavey & Associates, as the surveyor.

3.2 Gas Extraction Well Installation

CB&I performed the drilling and installation of 30 gas extraction wells during the 2016-2017 GCCS expansion. The first installation of the gas wells commenced on November 21, 2016 and was completed on February 9, 2017. The drill rig utilized was a Soilmec SR-30, with a 3-foot-diameter bucket auger, or a 3-foot-diameter water bucket auger. CB&I used an air-monitoring device during all drilling activities to monitor worker breathing zones. Peavey & Associates surveyed the locations of the completed gas wells; the certified as-built survey is provided in Appendix C.

Gas extraction well installation depths were field-adjusted to the existing ground elevation of the landfill based on the ground surface survey conducted prior to drilling. Waste material excavated during drilling was hauled to the active working face of the landfill for disposal each day drilling occurred. The wells were constructed using 8-inch SCH 80 PVC slotted and solid pipe. The as-built well schedule, found in Appendix D, provides the well depths along with the screen and solid pipe lengths. The well pipes were bell and spigot type, and each joint was glued and three lag bolts installed to provide additional support at each joint.

The procedure used for the installation of the extraction wells is summarized below:

- Set the bottom of the slotted pipe approximately ½-foot above the bottom of the borehole;
- Backfill borehole to approximately ½-foot above top of slotted pipe with approved stone;
- Place geocomposite ring (georing) above stone backfill;
- Install 2-foot-thick granular hydrated bentonite plug #1;
- Above bentonite plug #1, backfill borehole with clean cover soil to within approximately 4 feet of existing ground surface or existing final cover geomembrane;
- Install 2-foot-thick granular hydrated bentonite plug #2; and
- Backfill remaining borehole with clean cover soil and slope at the surface to promote surface water runoff.



Appendix E includes well boring logs that show the well construction details, including the materials placed in the borehole annulus. As construction of the lateral pipe system progressed, wellheads were installed and connected to laterals. Appendix G provides representative photographs of the drilling of the extraction wells, the installation of the extraction wells, the installation of the laterals to provide a vacuum source to the extraction wells, and the installation of the wellheads at the extraction wells.

3.3 Header/Lateral Gas Conveyance Pipe, Pressurized Air Header, and Leachate Forcemain Installation

CB&I performed the installation of the header and lateral gas conveyance piping, pressurized air header piping, and leachate forcemain piping associated with the 2016 - 2017 GCCS expansion.

Three excavators (Deere 270D, Doosan DX225LC, and Komatsu PC290LC) were utilized for trench excavation for the pipe installation. Lateral gas conveyance pipe was 8-inch high-density polyethylene (HDPE) standard dimension ratio (SDR) 17 and installed at a minimum 5 percent slope below grade. The lateral gas conveyance piping connects the extraction wells to the main header system that directs gas to the existing flare/LFGTE system. Header gas conveyance piping was 12-inch and 18-inch HDPE SDR 17 and installed at a minimum 5 percent slope below grade. Pressurized air header pipe was 2-inch HDPE SDR 11 and installed in the same trench with the new header/lateral gas conveyance pipe. Leachate forcemain pipe was 2-inch SDR 11 and 4-inch HDPE SDR 17 and installed in the same trench with the newly installed header/lateral gas conveyance pipe.

At the completion of the trench, the HDPE pipes (varying diameter) were placed in the trench and covered with clean fill. Survey risers were placed every 50 feet and at points of interest for the as-built survey and excavated waste material was disposed of at the active working face. The surface was then reworked to existing grades and slopes using a John Deer 650K dozer.

3.4 Header/Lateral Gas Conveyance Pipe Abandonment

CB&I performed the abandonment of existing header and lateral gas conveyance piping. The HDPE pipes were exposed by the excavators (Deere 270D, Doosan DX225LC, and Komatsu PC290LC) as needed, cut to separate from the system, and capped or removed. The abandoned header pipe in Cell 6 and 9 was removed and stored on site for potential future use.



4.0 CONSTRUCTION MONITORING

Construction monitoring was documented by the CQA engineer in daily field monitoring reports, as provided in Appendix H. The field monitoring reports document the overall construction activities and the specific issues encountered during construction on a day-to-day basis.

4.1 Technical Specifications

The construction of the 2016-2017 GCCS expansion was performed in general accordance with the technical specifications prepared by Geosyntec and provided in Appendix B. Materials utilized in the expansion were reviewed for compliance with the requirements of the technical specifications.

4.2 Gas Extraction Well Installation

Golder monitored the drilling and the well construction of all gas extraction wells. Logs showing the installation details for each well are included in Appendix E, and a summary of the well construction details is found in the as-built well schedule included in Appendix D.

4.3 Header/Lateral Gas Conveyance Pipe, Air Supply Line, and Leachate Forcemain Installation

Golder monitored the welding and the installation of the header and lateral pipes during the 2016-2017 GCCS expansion. The CQA engineer observed pipe welding to ensure that the interior of the pipe was generally clean, that pipe shavings from the cutting process were removed, and that the manufacturer's recommended iron temperature and gauge pressure were followed. Golder also monitored the trench construction and pipe integrity during placement for compliance with the requirements of the technical specifications. Piping was pressure tested at 10 psi for an hour to ensure there were no leaks in the newly installed GCCS.

4.4 Header/Lateral Gas Conveyance Pipe Abandonment

Golder monitored the abandonment of existing header and lateral gas conveyance piping to make sure the abandoned pipes were capped or removed properly.

4.5 Geosynthetic Final Cover System

A portion of the final cover system within Cell 3 was impacted by the GCCS expansion and this area was repaired by Comanco Environmental Corporation. Note that Golder was not present during the repairs, however Omni personnel coordinated and observed the repairs. Documentation regarding the liner repair is included in Appendix I.



5.0 SUMMARY AND CERTIFICATION

Omni retained Golder to provide CQA services during the construction of the 2016-2017 GCCS expansion at the JED Facility. These services included the quality assurance monitoring, documentation, and/or testing of the items listed below:

- Installation of 21 new gas extraction wells;
- Installation of 4 replacement gas extraction wells;
- Installation of approximately 7,500 feet of header, lateral gas conveyance pipe, and various appurtenances;
- Installation of approximately 5,900 feet of forcemain; and
- Installation of approximately 5,900 feet of pressurized air header.


Based on the field observations, submittal information from the contractor, field testing results, and the data presented herein, it is Golder's professional opinion that the 2016-2017 GCCS expansion at the JED Facility was installed in substantial conformance with the FDEP-approved design/construction drawings and technical specifications as referenced herein. Modifications and deviations from the technical specifications are discussed in Section 2. These modifications did not alter the design intent of the GCCS. Appendix J provides the signed and sealed FDEP Certification of Construction Completion of a Solid Waste Management Facility form, 62-701.900(2).

FN: G:\Projects\083\083-82\083-82734\083-82734.51\Final_Reports\GCCS Cover Letter and Report 2016_2017.docx

APPENDIX A
CONSTRUCTION DRAWINGS

J.E.D. SOLID WASTE MANAGEMENT FACILITY GAS COLLECTION AND CONTROL SYSTEM (GCCS) PHASE III DISPOSAL AREA

ST. CLOUD, OSCEOLA COUNTY, FLORIDA



SITE LOCATION MAP

LIST OF DRAWINGS		
SHEET	TITLE	REVISION
1	TITLE SHEET	
2	TOPOGRAPHIC MAP	
3	PLAN LAYOUT OF GCCS IN PHASE 3 (CELLS 8 THROUGH 10)	
4	PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 1)	
5	PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 2)	
6	PLAN LAYOUT OF GCCS IN PHASE 3 (SEQUENCE 3)	
7	GAS SYSTEM CONTROL POINTS	
8	VERTICAL GAS EXTRACTION WELL DETAILS	
9	GCCS DETAILS (1 OF 2)	
10	GCCS DETAILS (2 OF 2)	
11	HORIZONTAL GAS COLLECTOR DETAILS	
12	HORIZONTAL GAS COLLECTOR CROSS SECTIONS	

Prepared for:



OMNI WASTE OF OSCEOLA
COUNTY, LLC
1501 OMNI WAY
ST. CLOUD, FLORIDA 34773
TEL: 407-891-3720 FAX: 407-891-3730

Prepared by:



September 2012

J.E.D. SOLID WASTE MANAGEMENT FACILITY
OSCEOLA COUNTY
FLORIDA



TITLE SHEET/LIST OF DRAWINGS



9428 Baymeadows Way, Suite 400
Jacksonville, Florida 32256
Tel: 904/363-3430 Fax: 904/363-3445
COA No. 1670

Kevin S. Brown, P.E.
Florida Registration No. 57819

SHEET 1



LEGEND

--- PROPERTY BOUNDARY

--- PHASE BOUNDARY

PHASE 3 DISPOSAL AREA

- NOTES**
- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
 - THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
 - TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING WAS PROVIDED BY BASE MAPPING CO. LTD BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 18 MAY 2012.




Kevin S. Brown, P.E.
Florida Registration No. 57819

REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	RVW
PROJECT						
J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
TOPOGRAPHIC MAP						
PROJECT No.		083-82734.22		FILE No.		08382734G002
DESIGN	DEG	05/18/12	SCALE	AS SHOWN		
CADD	BCL	05/18/12				
CHECK						
REVIEW						

Golder Associates
9428 Baymeadows Way, Suite 400
Jacksonville, Florida 32256
Tel: 904/363-3430 Fax: 904/363-3445
COA No. 1670

N:\P\2006\0618\02704_V03_Cem Waste\G_CCS_Press 3 Disposal Area Perforations Drawings\0327340006.dwg [SHEET 7] Modified: User: 05/09/2015 1:52 PM | Printed: Bureau 01/01/21 Jacksonville, FL



HEADER PIPE CONTROL POINTS			
POINTS ALONG HEADER PIPES	NORTHING	EASTING	ELEVATION
HPH-1	1354877.20	624065.35	
HPH-2	1354219.31	624012.58	
HPH-3	1355388.10	625427.37	
HPH-4	1354882.58	626285.31	
IHL-1	1354548.01	624046.99	
IHL-2	1354401.01	624026.97	
IHL-3	1354231.65	624010.60	
IHL-4	1355350.73	625545.51	
IHL-5	1355305.49	625688.54	
IHL-6	1355287.09	625732.72	
IHL-7	1355219.35	625825.54	
IHL-8	1355131.89	625945.36	
IHL-9	1355043.90	626055.33	
IHL-10	1354950.71	626192.38	
LPH-1	1354259.97	624006.06	
LPH-2	1355287.09	625732.72	

PREVIOUS PHASE HEADER PIPE CONTROL POINTS			
POINTS ALONG HEADER PIPES	NORTHING	EASTING	ELEVATION
P2-HPH-1	1355393.90	625409.03	
P2-HPH-2	1355449.21	624062.42	
P2-IHL-1	1355045.09	625401.58	
P2-IHL-2	1355499.25	625349.87	
P2-IHL-3	1354694.82	624062.60	
P2-IHL-4	1354840.81	624039.85	
P2-IHL-5	1354886.62	624017.13	
P2-IHL-6	1355152.50	624016.62	
P2-IHL-7	1355298.25	624044.44	
P2-LPH-1	1355520.33	625338.95	
P2-LPH-2	1355069.97	624004.14	

HPH = HIGH POINT ALONG HEADER PIPE
LPH = LOW POINT ALONG HEADER PIPE
IHL = INTERSECTION HEADER PIPE
P2 = PHASE 2

GAS EXTRACTION WELLS						
GAS WELL	NORTHING	EASTING	TOP OF FINAL COVER ELEVATION	TOP OF LINER PROTECTIVE LAYER ELEVATION	BOTTOM OF GAS WELL ELEVATION	TOTAL WELL DEPTH (SLOTTED PIPE)
GW-111	1354585.70	624845.51	324.3	90.6	105.6	218.6
GW-112	1354543.42	624079.15	134.5	82.3	97.3	37.3
GW-113	1354530.60	624248.16	180.8	83.6	98.6	82.3
GW-114	1354562.06	624441.62	240.4	86.2	101.2	139.2
GW-115	1354491.65	624619.24	294.5	86.8	101.8	192.8
GW-116	1354385.70	624845.85	319.2	89.4	104.4	214.8
GW-117	1354472.67	625045.71	330.0	90.7	105.7	224.3
GW-118	1354393.24	624079.41	134.5	81.6	96.6	38.0
GW-119	1354319.75	624248.50	180.8	84.5	99.5	81.3
GW-120	1354362.06	624445.89	241.7	85.8	100.8	140.9
GW-121	1354291.24	624619.58	294.5	88.7	103.7	190.8
GW-124	1354247.31	624079.66	134.5	84.1	99.1	35.4
GW-399	1354915.72	626180.29	145.6	83.5	96.5	47.1
GW-400	1354799.88	626141.27	180.9	85.1	100.1	80.8
GW-401	1354615.03	626079.49	240.0	87.5	102.5	137.5
GW-402	1354460.54	625989.53	294.5	89.2	104.2	190.4
GW-403	1355032.32	626061.33	134.5	81.0	96.0	38.6
GW-404	1354885.60	625977.26	180.8	82.8	97.8	83.1
GW-405	1354709.71	625898.32	240.0	84.5	99.5	140.5
GW-406	1354561.10	625797.13	294.5	86.6	101.6	192.9
GW-407	1355103.69	625924.78	134.5	83.6	98.6	35.9
GW-408	1355173.17	625791.84	134.5	83.6	98.6	36.0
GW-409	1354977.46	625801.51	180.9	86.2	101.2	79.7
GW-410	1354792.74	625739.46	240.0	87.6	102.6	137.4
GW-411	1354648.04	625630.78	294.5	90.0	105.0	189.6
GW-412	1354508.74	625408.50	313.6	91.3	106.3	207.3
GW-413	1354380.03	625222.96	324.8	91.7	106.7	218.1
GW-414	1354306.83	625917.31	321.1	91.0	106.0	215.2
GW-415	1354311.26	625171.71	314.7	88.8	103.8	210.9
GW-417	1354416.09	625585.74	306.4	91.0	106.0	202.4
GW-418	1354287.39	625400.21	319.7	96.8	111.8	207.9
GW-424	1355241.16	625661.75	134.5	81.1	96.1	38.4
GW-425	1355072.12	625620.38	180.8	83.6	98.6	82.2
GW-426	1354901.82	625530.75	240.0	85.7	100.7	139.3
GW-427	1354747.27	625440.92	294.5	87.5	102.5	182.0
GW-428	1354601.51	625231.32	318.8	88.7	103.7	215.1
GW-429	1355310.64	625258.81	134.5	82.8	97.8	36.8
GW-430	1355163.50	625445.55	180.8	84.4	99.4	81.4
GW-431	1354989.37	625363.24	240.0	86.1	101.1	138.9
GW-432	1354839.37	625264.70	294.5	88.0	103.0	191.5
GW-433	1354694.52	625054.26	324.0	92.2	107.2	216.8

PREVIOUS PHASE GAS EXTRACTION WELLS						
GAS WELL	NORTHING	EASTING	TOP OF FINAL COVER ELEVATION	TOP OF LINER PROTECTIVE LAYER ELEVATION	BOTTOM OF GAS WELL ELEVATION	TOTAL WELL DEPTH (SLOTTED PIPE)
GW-31	1356091.81	624683.01	281.3	100.8	115.8	165.5
GW-37	1355891.59	624683.36	291.3	101.0	116.0	175.3
GW-71	1355603.72	624905.14	241.6	94.8	99.8	141.7
GW-72	1355455.45	624778.32	285.3	103.7	118.7	166.6
GW-73	1355669.04	624730.24	294.5	101.7	116.7	177.9
GW-75	1355407.44	624944.22	241.6	87.1	102.1	139.4
GW-76	1355238.42	624829.07	294.5	104.2	119.2	175.3
GW-77	1355423.80	625151.00	180.9	83.4	98.4	82.5
GW-78	1355231.61	625037.69	241.7	85.7	100.7	141.0
GW-79	1355074.09	624941.79	294.5	87.6	102.6	191.9
GW-80	1354940.06	624612.75	329.8	88.3	103.3	225.5
GW-81	1355391.09	625388.23	134.5	85.4	100.4	34.2
GW-82	1355266.32	625273.96	180.9	86.4	101.4	79.5
GW-83	1355090.43	625178.54	241.6	88.5	103.5	138.1
GW-84	1354939.60	625090.30	294.6	90.2	105.2	189.4
GW-87	1355759.20	624453.91	245.1	87.9	102.9	142.3
GW-90	1355582.08	624455.51	245.6	90.5	105.5	140.0
GW-91	1355564.43	624617.41	294.5	92.9	107.9	186.6
GW-93	1355293.20	624077.87	134.5	88.4	103.4	31.1
GW-94	1355306.32	624246.82	180.8	90.8	105.8	75.1
GW-95	1355362.06	624444.19	241.7	93.0	108.0	133.7
GW-96	1355326.21	624617.82	294.5	96.1	111.1	183.5
GW-97	1355144.79	624064.55	130.0	83.7	98.7	31.3
GW-98	1355120.63	624279.13	191.5	85.4	100.4	91.1
GW-99	1355162.06	624444.53	241.7	87.8	102.8	138.9
GW-100	1355106.20	624602.56	289.3	88.4	103.4	185.9
GW-101	1354992.32	624050.17	125.1	80.9	95.9	29.2
GW-102	1354962.06	624444.87	241.7	84.3	99.3	142.4
GW-103	1354894.59	624628.54	297.9	87.3	102.3	195.6
GW-104	1354778.55	624900.09	328.9	92.0	107.0	221.9
GW-105	1354847.64	624078.63	134.5	82.6	97.6	37.0
GW-106	1354822.13	624247.48	180.8	83.0	98.0	82.9
GW-107	1354697.36	624078.89	134.5	85.2	100.2	34.4
GW-108	1354721.29	624247.82	180.8	86.5	101.5	79.4
GW-109	1354762.06	624445.21	241.7	87.7	102.7	139.0
GW-110	1354691.82	624618.90	294.5	91.6	106.6	187.9

LEGEND

---	PROPERTY BOUNDARY	---	PROPOSED HDPE HEADER PIPE
250	FINAL COVER ELEVATION	---	PROPOSED HDPE LATERAL PIPE
GP-18	EXISTING GAS MONITORING PROBE	---	UPPER TIER HGC
GW-53	EXISTING VERTICAL GAS EXTRACTION WELL	---	LOWER TIER HGC
---	EXISTING HDPE HEADER PIPE	---	FUTURE HDPE LATERAL PIPE
---	EXISTING HDPE LATERAL PIPE	---	LATERAL PIPE SIZE
---	APPROXIMATE LIMITS OF ASBESTOS (SEE NOTE 4)	---	PREVIOUS PHASE PROPOSED VERTICAL GAS EXTRACTION WELL
---	INTERCELL BERM LOCATION	---	PREVIOUS PHASE PROPOSED HDPE LATERAL PIPE
---	PROPOSED VERTICAL GAS EXTRACTION WELL	---	PREVIOUS PHASE PROPOSED HDPE HEADER PIPE
---	FUTURE VERTICAL GAS EXTRACTION WELL	---	

NOTES

- NORTHING AND EASTING COORDINATES SHOWN REPRESENT FLORIDA STATE PLANE EAST ZONE NORTH AMERICAN DATUM OF 1983 (NAD83).
- THE ELEVATIONS SHOWN REPRESENT NATIONAL GEODETIC VERTICAL DATUM OF 1929 (NGVD29)(FEET).
- TOPOGRAPHIC INFORMATION SHOWN ON THIS DRAWING (OUTSIDE OF THE WASTE LIMITS) WAS PROVIDED BY BASE MAPPING CO. LTD BASED ON AN AERIAL PHOTOGRAPH TAKEN ON 18 MAY 2012.
- APPROXIMATE LIMITS OF ASBESTOS SHOWN WERE BASED ON GRID AND GPS TRACKING BY SITE OPERATIONS. THE LIMITS OF ASBESTOS WERE ASSUMED TO BE WITHIN 20-FT RADIUS OF THE COORDINATES PROVIDED BY WSI. CONTRACTOR SHALL MARK THE INDICATED AREAS IN FIELD TO PREVENT INSTALLATION OF GAS EXTRACTION WELLS IN AREAS WHERE ASBESTOS WAS DISPOSED.
- PROPOSED GAS EXTRACTION WELLS GW-402, GW-412 TO GW-415, AND GW-417 TO GW-418 WHICH ARE ALL LOCATED WITHIN CELLS 8-10, WILL NOT BE INSTALLED UNTIL CELLS 11, 12, AND CELL 13 HAVE BEEN BUILT-UP ENOUGH TO ALLOW INSTALLATION NEAR FINAL GRADES.




REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	RVW
PROJECT						
J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
GAS SYSTEM CONTROL POINTS						
PROJECT No.		083-82734.22		FILE No.		08382734G008
DESIGN	DEG	05/18/12	SCALE	AS SHOWN		
CADD	BCL	05/18/12				
CHECK						
REVIEW						

9428 Baymeadows Way, Suite 400
Jacksonville, Florida 32256
Tel: 904/363-3430 Fax: 904/363-3445
COA No. 1670

Kevin S. Brown, P.E.
Florida Registration No. 57819

SHEET 7


N:\P\2008\0818\82734_V03_Cem Wtstg\CCCS Phase 3 Disposal Area Penetration Drawings\082734G009.dwg [SHEET 8] Modified: 3/26/2015 09:20:15 BY PM [Printed: 3/26/2015 09:19:12] Jacksonville, FL




1
8 **DETAIL**
GAS EXTRACTION WELL
SCALE: N.T.S.
XREF: FL1462.03X021

NOTES:


- THE LENGTH OF SOLID PIPE EXTENDING BELOW THE FINAL COVER GEOMEMBRANE SHALL BE NO LESS THAN 13 FEET.
- BOTTOM ELEVATION OF ALL GAS EXTRACTION WELLS SHALL BE MINIMUM 15' FROM THE BOTTOM LINER (TOP OF PROTECTIVE COVER LAYER).





2
8 **DETAIL**
WELLHEAD TO LATERAL
SCALE: N.T.S.



3
8 **DETAIL**
GAS WELL FINAL COVER PENETRATION
SCALE: N.T.S.
XREF: FL1832B.01X022





3A
8 **DETAIL**
GAS WELL/PIPE FINAL COVER PENETRATION (OPTIONAL)
SCALE: N.T.S.




4
8 **DETAIL**
PIPE SLOTS
SCALE: N.T.S.
XREF: 1462.03X020


NOTES

- EXACT CONSTRUCTION DETAILS MAY VARY ACCORDING TO FIELD CONDITIONS AND MANUFACTURER SPECIFIC DETAILS WHILE KEEPING THE GENERAL CONCEPTS OF THE DETAILS PRESENTED ON THIS DRAWING.
- DETAILS 1,2,3, AND 4 BASED UPON PREVIOUS CONSTRUCTION LEVEL DRAWINGS FOR PHASES 1 AND 2 (DATED 04/10 AND 12/10 RESPECTIVELY) PREPARED BY GEOSYNTEC CONSULTANTS.


						
REV	DATE	DES	REVISION DESCRIPTION			CADD CHK RVW
PROJECT						
J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
VERTICAL GAS EXTRACTION WELL DETAILS						
 9428 Baymeadows Way, Suite 400 Jacksonville, Florida 32256 Tel: 904/363-3430 Fax: 904/363-3445 COA No. 1670			PROJECT No. 083-82734.22		FILE No. 08382734G009	
DESIGN		DEG	05/18/12		SCALE NOT TO SCALE	
CADD		BCL	05/18/12			
CHECK		-	-		SHEET 8	
REVIEW		-	-			



1
9 **DETAIL**
CONDENSATE DRAIN TO LEACHATE CLEANOUT OR DRISPLEG
SCALE: N.T.S.
NOTE: DRAIN DEPTH MAY VARY BASED UPON FINAL BUILD-OUT CONDITIONS




2
9 **DETAIL**
PIPE FINAL COVER PENETRATION
SCALE: N.T.S.



NOTE:
HEADER AND LATERAL PIPES SHALL TYPICALLY BE INSTALLED 3-FT BELOW THE TOP OF FINAL COVER AS INDICATED. HOWEVER, ALL PIPES SHALL BE INSTALLED AT CONSTANT SLOPE BETWEEN THE END POINTS.

4
9 **DETAIL**
PIPE TRENCH
SCALE: N.T.S.




3
9 **DETAIL**
LATERAL PIPE TRENCH AT BENCH CROSSING
SCALE: N.T.S.

NOTES

- EXACT CONSTRUCTION DETAILS MAY VARY ACCORDING TO FIELD CONDITIONS AND MANUFACTURER SPECIFIC DETAILS WHILE KEEPING THE GENERAL CONCEPTS OF THE DETAILS PRESENTED ON THIS DRAWING.
- DETAILS 1,2,3, AND 4 BASED UPON PREVIOUS CONSTRUCTION LEVEL DRAWINGS FOR PHASES 1 AND 2 (DATED 04/10 AND 12/10 RESPECTIVELY) PREPARED BY GEOSYNTEC CONSULTANTS.

REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	RVW
PROJECT						
J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
GCCS DETAILS (1 OF 2)						
PROJECT No. 083-82734.22 FILE No. 08382734G010						
DESIGN DEG 05/18/12 SCALE NOT TO SCALE						
CADD BCL 05/18/12						
CHECK						
REVIEW						




Kevin S. Brown, P.E.
Florida Registration No. 57819


SHEET 9



2
10

DETAIL
FLANGE CONNECTION (TYP.)
SCALE: N.T.S.






- NOTES:
- CONDENSATE POCKET DRAIN TO BE INSTALLED APPROXIMATELY EVERY 150 LINEAR FEET ALONG HORIZONTAL GAS COLLECTOR. DRAINS TO BE APPROXIMATELY 5'x5' AND BACKFILLED WITH COARSE STONE, TIRE CHIPS, OR EQUIVALENT INERT DRAINAGE MATERIAL.
 - TO ALLOW FOR INCREASED SETTLEMENT AND COMPRESSIBILITY WHEN USING TIRE CHIPS AS BACKFILL MEDIA, INCREASE DEPTHS TO 1.5' ABOVE AND BELOW PIPE. DIMENSIONS OF TRENCH ARE MINIMUM. OWNER MAY INCREASE SIZE OF TRENCH BASED ON MATERIAL USED.

1 11

TYPICAL PROFILE OF HORIZONTAL GAS COLLECTOR

NTS




NOTE: TO ALLOW FOR INCREASED SETTLEMENT AND COMPRESSIBILITY WHEN USING TIRE CHIPS AS BACKFILL MEDIA, INCREASE DEPTHS TO 1.5' ABOVE AND BELOW PIPE. DIMENSIONS OF TRENCH ARE MINIMUM. OWNER MAY INCREASE SIZE OF TRENCH BASED ON MATERIAL USED.

2 11

TYPICAL SECTION OF 10"Ø HDPE HORIZONTAL GAS COLLECTOR


NTS



3 11

HDPE PERFORATED PIPE DETAIL

NTS




- NOTES:
- SLOPE DIRECTION AND GRADE OF HORIZONTAL GAS COLLECTOR WILL BE BASED ON SLOPE DIRECTION AND GRADE OF FILL OPERATIONS.
 - 8" SIDESLOPE RISER TO BE INSTALLED DIRECTLY ON UNDERLYING BASE OF GEOCOMPOSITE LINER DURING CELL CONSTRUCTION. PLACE ADDITIONAL STRIP OF GEOCOMPOSITE BENEATH PIPE FOR ADDITIONAL CUSHION.

4 11

CONNECTION DETAIL HORIZONTAL GAS COLLECTOR 1ST LEVEL

NTS



NOTE: SLOPE DIRECTION AND GRADE OF HORIZONTAL GAS COLLECTOR WILL BE BASED ON SLOPE DIRECTION AND GRADE OF FILL OPERATIONS.

5 11

CONNECTION DETAIL HORIZONTAL GAS COLLECTOR 2ND LEVEL

NTS

NOTES


- EXACT CONSTRUCTION DETAILS MAY VARY ACCORDING TO FIELD CONDITIONS AND MANUFACTURER SPECIFIC DETAILS WHILE KEEPING THE GENERAL CONCEPTS OF THE DETAILS PRESENTED ON THIS DRAWING.

REV	DATE	DES	REVISION DESCRIPTION	CADD	CHK	RVW
PROJECT						
J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA						
TITLE						
HORIZONTAL GAS COLLECTOR DETAILS						
PROJECT No. 083-82734.22			FILE No. 08382734G011			
DESIGN	DEG	05/18/12	SCALE NOT TO SCALE			
CADD	BCL	05/18/12				
CHECK	-	-				
REVIEW	-	-				

Golden Associates
9428 Baymeadows Way, Suite 400
Jacksonville, Florida 32256
Tel: 904/363-3430 Fax: 904/363-3445
COA No. 1670


Kevin S. Brown, P.E.
Florida Registration No. 57819

SHEET 11




A
12 **CELLS 7 & 8 TYPICAL CROSS SECTION**

20 0 20
VERTICAL SCALE FEET
100 0 100
HORIZONTAL SCALE FEET




B
12 **CELLS 9 & 10 TYPICAL CROSS SECTION**

20 0 20
VERTICAL SCALE FEET
100 0 100
HORIZONTAL SCALE FEET



C
12 **SECTION THRU CELLS 7 AND 8**

20 0 20
VERTICAL SCALE FEET
100 0 100
HORIZONTAL SCALE FEET



D
12 **SECTION THRU CELLS 9 AND 10**

20 0 20
VERTICAL SCALE FEET
100 0 100
HORIZONTAL SCALE FEET

PROJECT J.E.D. SOLID WASTE MANAGEMENT FACILITY ST. CLOUD, OSCEOLA COUNTY, FLORIDA			
TITLE HORIZONTAL GAS COLLECTOR CROSS SECTIONS			
PROJECT No.	083-82734.22	FILE No.	08382734G012
DESIGN	DEG 05/18/12	SCALE	AS SHOWN
CADD	BCL 05/18/12		
CHECK			
REVIEW			
SHEET 12			

APPENDIX B
TECHNICAL SPECIFICATIONS

TECHNICAL SPECIFICATIONS

SECTION 02221

TRENCHING AND BACKFILLING INSIDE THE LIMITS OF WASTE

PART 1. GENERAL

1.01 SCOPE OF APPLICATION

A. Furnish all labor, material, tools, equipment and incidentals required to perform trench excavation and backfill operations necessary to achieve the specified grades and elevations shown on the Drawings. Review with the Owner's Representative the location, limits, and methods to be used prior to commencing work under this section. Provide support for as-built survey work by installing and removing survey markers.

1.02 REFERENCES

A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

1.03 SUBMITALS (RESERVED)

PART 2- PRODUCTS

2.01 PIPE BEDDING

A. Clean sandy soils or equivalent material approved by the Owner's Representative.

2.02 GENERAL FILL

A. Mineral soil, substantially free from organic materials, loam, wood, trash and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of SM, ML, SC, and CL or amendments such as bentonite to facilitate tight compaction as approved by the Owner's Representative.

B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

2.03 STOCKPILES

- A. All pipe bedding and other material purchased by the Contractor can be stockpiled on site as directed by the Owner's Representative.
- B. General fill material soils are available onsite or in a borrow area adjacent to the site. The Contractor shall load and haul this material as directed by the Owner.

PART 3- EXECUTION

3.01 EXCAVATION

- A. Trench excavation is anticipated to be through daily or intermediate soil cover and refuse.
- B. Safety precautions must be taken during these construction activities that conform to all OSHA regulations, safety requirements of these specifications, and project Health and Safety Plan.
- C. Contours of existing ground elevations are approximate and are based on aerial topographic mapping. The contours of the final cover are design future grades and may not represent conditions at the time of construction. The Contractor shall satisfy himself as to the existing contours and elevations at the time of construction.
- D. Trenches shall be excavated to the alignments shown on the Drawings. Contractor shall be responsible for reviewing the field stakeouts along proposed trench alignments in the field before starting trenching work. Minimum bottom trench width shall be 2 times the pipe diameter but not less than 18 inches. If more than one pipe is to be installed in a common trench, pipes shall be separated by a horizontal distance of at least 1/4 times the larger pipe diameter.
- E. Excavated cover material shall be separated from excavated refuse wherever possible and any cover material free of refuse shall be used as backfill material. Any material not suitable for backfill will be loaded and hauled to the working face by the Contractor for disposal as directed by the Owner.
- F. The work area shall be cleared of refuse and litter at the end of each work day. The excavated refuse and collected litter are to be loaded and hauled by the Contractor to the operating portion of the landfill for disposal.
- G. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles on the landfill

surface. These stock piles shall either be covered with: (i) temporary plastic covers that are anchored firmly by use of weights to prevent uplift by winds; or (ii) a minimum of 12 in of soil cover. The contractor shall haul and dispose the stored materials as soon as the waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

H. To the extent possible, the trench invert shall slope uniformly in accordance with the Drawings. Minimum trench slope will be 5 percent for all gas collection pipe trenches within waste footprint.

I. The Contractor may not excavate more trench than can be completely backfilled after installation of the pipe. Excavations shall not be left open overnight.

J. All excavation shall be open cut unless otherwise permitted by the Owner's Representative.

3.02 LIQUIDS & WATER

A. Perched pockets of leachate may be encountered during trenching operations. The Contractor shall notify the Owner's Representative immediately if leachate is encountered. The Owner's Representative will furnish revised construction plans which may include backfilling the affected area, realignment of the trench, sump installation, or placement of a gravel French drain (or some combination of these alternatives).

B. The Contractor shall take every precaution to prevent water from entering an open trench. Should water enter the trench the water shall be removed so as to return the trench bottom to a firm, dry condition.

3.03 ROAD CROSSING

A. Schedule all road crossings with Owner's Representative to minimize disruption to waste disposal operations and traffic.

B. Corrugated metal pipe or an equivalent approved by the Owner's Representative shall be used as a casing to protect pipes along the road crossing. The annulus between the pipes and casing shall be filled with cement grout. Owner's Representative may approve construction of road crossing without a sleeve depending on the nature of traffic expected on the road, size and strength of pipe, pipe cover, etc.

3.04 BLASTING

A. Blasting will not be permitted for purposes of excavation.

3.05 BACKFILL

- A. Pipe bedding shall be placed and compacted (maximum of 9 inch lifts) using hand compaction tools, as required. The depth of bedding shall be a minimum of 6 inches below and above the pipe. This bedding material shall provide continuous support for the pipe and be well-compacted and free of rocks and other debris.
- B. Next, the trench shall, be backfilled with general fill, placed and compacted in 8-12 inch layers using mechanical compaction equipment. The compaction of this material shall conform to the surrounding material and to the satisfaction of the Owner's Representative. During common fill placement all roots, debris and stones larger than 4 inches in largest dimension shall be completely removed from the backfill material.

3.06 FINISH GRADING

- A. All areas covered by the work, including excavated and filled sections, shall be uniformly back-bladed to the finished ground elevations. The finish surface shall be reasonably smooth and free of irregularities and shall provide a presentable and well-drained area.
- B. Excess backfill material shall be stockpiled onsite as directed by the Owner's Representative.
- C. The work area shall be cleaned and restored by the Contractor to a condition ready for re-vegetation or final cover construction by the Owner.

3.07 COMPACTION

- A. Compaction of backfill material shall be by tracking over the fill material with Contractor's onsite pipeline equipment to be consistent with the surrounding daily or intermediate cover material.

3.08 PROTECTION OF UNDERGROUND PIPING AND UTILITIES

- A. The Contractor shall take all necessary precautions to protect underground piping during the course of the construction. The Owner's Representative/Owner shall make available information pertaining to the location and existence of underground piping and utilities. Contractor shall be responsible for field verification of the locations. Contractor shall perform excavation using hand tools close to the anticipated pipe locations.

3.09 FIELD SURVEYING SUPPORT

A. Proposed trench routes shall be marked on the ground using stakes by the surveyor. The Contractor shall review the staked out route and discuss with the Owner's Representative and obtain approval before commencing work.

B. The Contractor shall provide markers to perform as-built survey along the trench location to survey the pipe line route and elevations generally at 100 feet intervals and more frequently if the alignment of the route changes. The markers shall be 6-in diameter PVC pipes or equivalent installed to stand vertically while touching the buried pipes. As an alternative, the contractor may choose to leave the top of pipe exposed at similar intervals, to be backfilled with soil following completion of the as-built survey. All marker pipes shall be removed by the Contractor after the as-built survey to be performed by the Owner. The marker pipe locations shall be backfilled with soil by the Contractor.

3.10 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.

B. Visual soil classification and approval of soil by the Owner's Representative.

C. Field inspection of all construction materials and approval by the Owner's Representative.

D. Field inspection of trenching and backfilling work and approval by the Owner's Representative.

END OF SECTION

SECTION 02222

TRENCHING AND BACKFILL OUTSIDE THE LIMITS OF WASTE

PART 1. GENERAL

1.01 SCOPE OF APPLICATION

A. Furnish all labor, material, tools, equipment and incidentals required to perform trench excavation and backfill operations necessary to achieve the specified grades and elevations shown on the Drawings. Review with the Owner's Representative the location, limits and methods to be used prior to commencing work under this section. Provide support for as-built survey work by installing and removing survey markers.

1.02 REFERENCES

A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

1.03 SUBMITALS (RESERVED)

PART 2- PRODUCTS

2.01 PIPE BEDDING

A. Clean sandy soils or equivalent material approved by the Owner's Representative.

2.02 GENERAL FILL

A. Mineral soil, substantially free from organic materials, loam, wood, trash and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of SM, ML, SC, and CL or amendments such as bentonite to facilitate tight compaction as approved by the Owner's Representative.

B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

2.03 STOCKPILES

- A. All pipe bedding and other material purchased by the Contractor can be stockpiled on site as directed by the Owner's Representative.
- B. General fill material soils are available onsite at the designated borrow area. The Contractor shall load and haul this material as directed by the Owner.

PART 3- EXECUTION

3.01 EXCAVATION

- A. Trench excavation is anticipated to be in the berms constructed on-site and/or in the native soils.
- B. Safety precautions must be taken during these construction activities that conform to all OSHA regulations, safety requirements of these specifications, and project Health and Safety Plan. If refuse is encountered, inform the Owner's Representative immediately.
- C. Contours of existing ground elevations are approximate and are based on aerial topographic mapping. The contours and elevations of the present ground are believed to be reasonably correct, and are presented only as an approximation. However, the Contractor shall satisfy himself as to the existing contours and elevations.
- D. Trenches shall be excavated to the alignments shown on the Drawings. Contractor shall be responsible for reviewing the field stakeouts along proposed trench alignments in the field before starting trenching work. Minimum bottom trench width shall be 2 times the pipe diameter but not less than 18 inches. If more than one pipe is to be installed in a common trench, pipes shall be separated by a horizontal distance of at least 1/4 times the larger pipe diameter.
- E. Excavated material shall be reused as backfill material. Any material not suitable for backfill will be loaded and hauled to the working face by the Contractor for disposal as directed by the Owner.
- F. The Contractor may not excavate more trench than can be completely backfilled after installation of the pipe. Excavations shall not be left open overnight.
- G. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles near the excavation without obstruction to traffic and other landfill operations. These stock piles shall be covered with temporary plastic covers and anchored firmly by use of weights to prevent uplift by winds. The contractor shall haul and dispose the stored materials as soon as the

waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

H. To the extent possible, the trench invert shall slope uniformly in accordance with the Drawings. Minimum trench slope will be 1 percent for gas pipe trenches. Slight adjustments in the depths and alignments may be necessary to maintain a minimum cover of 2 feet. Decrease in pipe slope is not acceptable. There are no minimum slope requirements for trenches that will not have gas collection pipes installed in them (i.e. no minimum slope requirements for compressed air, condensate forcemain, and leachate forcemain pipe trenches).

I. All excavation shall be open cut or ditch ditched unless otherwise permitted by the Owner's Representative.

3.02 LIQUIDS & WATER

A. The Contractor will be responsible for the furnishing, operation, and maintaining of dry excavations, and shall pump out or otherwise remove and dispose of as fast as it may collect, any water, other liquids, which may be found or may accumulate in the excavations, regardless of whether it be water or liquid from groundwater, storm water runoff, or from existing conduits and works. If such water be muddy or carrying settleable solids, it shall be disposed of in a proper manner.

B. There shall be at the work site, at all times during construction, proper and approved machinery of sufficient capacity to meet the maximum requirements for the removal and disposal of water or other liquids, in such manner as not to interfere with the proper laying of pipeline or other work under this or other contract, nor endanger existing structures.

C. The Contractor shall take every precaution to prevent water from entering an open trench. Should water enter the trench the water shall be removed so as to return the trench bottom to a firm, dry condition.

3.03 ROAD CROSSING

A. Schedule all road crossings with Owner's Representative to minimize disruption to waste disposal operations and traffic.

B. Corrugated metal pipe or an equivalent approved by the Owner's Representative shall be used as a casing to protect pipes along the road crossing. The annulus between the pipes and casing shall be filled with cement grout. Owner's Representative may approve construction of road crossing without a sleeve depending on the nature of traffic expected on the road, size and strength of pipe, pipe cover, etc.

3.04 BLASTING

A. Blasting will not be permitted for purposes of excavation without approval of the Owner's Representative and obtaining all relevant permits.

3.05 BACKFILL

A. Pipe bedding shall be placed and compacted (maximum of 9 inch lifts) using hand compaction tools, as required. The depth of bedding shall be a minimum of 6 inches below and above the pipe. This bedding material shall provide continuous support for the pipe and be well-compacted and free of rocks and other debris.

B. Next, the trench shall be backfilled with general fill, placed and compacted in 8-12 inch layers using mechanical compaction equipment. The compaction of this material shall conform to Part 3, Section 3.07 of this specification. During common fill placement all roots, debris and stones larger than 4 inches in largest dimension shall be completely removed from the backfill material.

C. Remove excessively wet soil before placement or additional lifts.

3.06 FINISH GRADING

A. All areas covered by the work, including excavated and filled sections, shall be uniformly back-bladed to the finished ground elevations. The finish surface shall be reasonably smooth and free of irregularities and shall provide a presentable and well-drained area.

B. Excess backfill material shall be stockpiled onsite as directed by the Owner's Representative.

C. The work area shall be cleaned and restored to a condition ready for revegetation by the Owner.

3.07 COMPACTION

A. Compaction of backfill material within the waste footprint shall be accomplished by tracking with construction equipment (e.g. bulldozer) to match the grades of the surrounding cover material.

B. For compaction of backfill outside the waste boundary, backfill shall be compacted to at least 95 percent of the maximum standard Proctor dry unit weight at a moisture content generally within ± 3 percent of the optimum moisture content as determined by ASTM D 698, or as directed by the Owner's Representative.

C. After completion of the work, or when so ordered by the Owner's Representative, the material remaining in stockpile areas and not needed for other works, shall be rough graded to the grades and elevations directed by the Owner's Representative.

3.08 PROTECTION OF UNDERGROUND PIPING AND UTILITIES

A. The Contractor shall take all necessary precautions to protect underground piping during the course of the construction. The Owner's Representative/Owner shall make available information pertaining to the location and existence of underground piping and utilities. Contractor shall be responsible for field verification of the locations. Contractor shall perform excavation using hand tools close to the anticipated pipe locations.

3.09 FIELD SURVEYING SUPPORT

A. Proposed trench routes shall be marked on the ground using stakes by the surveyor. The Contractor shall review the staked out route and discuss with the Owner's Representative and obtain approval before commencing work.

B. The Contractor shall provide markers to perform as-built survey along the trench location to survey the pipe line route and elevations generally at 100 feet intervals and more frequently if the alignment of the route changes. The markers shall be 2-in diameter PVC pipes or equivalent installed to stand vertically while touching the buried pipes. All marker pipes shall be removed by the Contractor after the as-built survey to be performed by the Owner. The marker pipe locations shall be backfilled with bentonite by the Contractor.

3.10 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.

B. Visual soil classification and approval of soil by the Owner's Representative.

C. Field inspection of all construction materials and approval by the Owner's Representative.

D. Field inspection of trenching and backfilling work and approval by the Owner's Representative.

END OF SECTION

SECTION 02610

LANDFILL GAS WELL

PART 1 - GENERAL

1.01 SCOPE OF APPLICATION

- A. Supply all equipment, materials, and labor needed to install landfill gas (LFG) extraction wells, wellheads, well hoses, and connections to lateral gas collection pipes as specified herein and as indicated on the Drawings.

1.02 REFERENCES

- A. ASTM D2488 - Standard Practice for Description of Soils (Visual-Manual Procedure).

1.03 SUBMITTALS

- A. Submit to the Owner's Representative Certificates of Compliance on materials furnished, and manufacturer's brochures containing complete information and instructions pertaining to the storage, handling, installation, and inspection of pipe and appurtenances furnished.
- B. The Contractor shall submit to the Owner's Representative samples of all well backfill materials furnished.
- C. The Contractor shall keep detailed well logs and construction diagrams for all wells drilled, including the total depth of the well, the static water level, the temperature of spoils, depth, thickness, and description of soil or waste strata, (including dates from any readable material), and the occurrence of any water bearing zones. Well logs shall be submitted to the Owner's Representative.
- D. The Contractor shall obtain the ground surface elevation and location survey data from the Owner after the as-built survey and include them on the well construction logs.

1.04 SITE CONDITIONS

- A. Obstructions and saturated conditions such as sludge, and foundry sands are sometimes encountered when drilling in a landfill, many of which can be drilled through. Contractor is expected to make reasonable effort to drill through obstructions and saturated conditions and will be paid for offset re-drilling and boring abandonment only if approval is given by the Owner's Representative. Contractor will be paid for abandonment of abandoned hole and for well installation at new location. Wells shall not be relocated under any circumstances without the permission of the Owner's Representative.

PART 2- PRODUCTS

2.01 AGGREGATE

- A. The aggregate shall be classified as GP in accordance with the Unified Soil Classification System (per ASTM D 2487), and shall meet the AASHTO M43 gradation requirements for No. 57 coarse aggregate. Sieve analysis for this coarse aggregate shall be performed in accordance with ASTM C 136. The gradation for #57 coarse aggregate, by AASHTO standards, is as follows:
- 100% passing a 1.5 inch sieve;
 - 95-100% passing a 1 inch sieve;
 - 25-60% passing a ½ inch sieve;
 - 0-10% passing the #4 sieve; and
 - 0-5% passing the #8 sieve.
- B. The aggregate shall have less than 2 percent by weight passing the No. 200 sieve when tested in accordance with ASTM C 136.
- C. The aggregate shall be tested for carbonate content by means of ASTM D 3042 – “Standard Test Method for Insoluble Residue in Carbonate Aggregates” with the following revision to the method: the aggregate shall have less than 5 percent loss of weight when tested at a pH of 4 instead of the pH specified in ASTM D 3042.

2.02 BENTONITE SLURRY MIX

- A. Coarse-ground, granualized bentonite from an approved source is to be mixed thoroughly with potable water at a ratio of 5 gallons of water to every 50 lbs. of bentonite.
- B. “Soil/bentonite plug,” if used, shall refer to a mixture consisting of four parts soil backfill to one part bentonite.

2.03 GENERAL FILL

- A. Mineral soil that is substantially free from organic materials, loam, wood, trash, and other objectionable materials that may be compressible or that cannot be properly compacted. Common fill shall not contain stones larger than 4 in. in the largest diameter, broken concrete, masonry rubble, or other similar materials. Natural soils visually classified as SP-SM, SW-SM, SM, ML, SP-SC, SW-SC, SC, and CL or as mixtures of these soil types in Unified Soil Classification System (USCS) are acceptable soil types. Soils classifying as SW and SP can be used if they are mixed with adequate quantities of bentonite to facilitate construction of low permeability backfill around the wells as approved by the Owner’s Representative.

- B. The soil shall be visually inspected and approved by the Owner's Representative before use. Contractor shall notify the Owner's Representative of any changes in the soil borrow source and submit new soil samples for inspection and approval.

2.04 FILTER FABRIC

- A. 8 oz/yd² Non-woven Geotextile donut shaped filter fabric isolation ring with a 36-in diameter and 8-in opening.

2.05 SOLID WALL PIPE

- A. All pipe and fittings shall be rigid PVC Schedule 80. Refer to Section 15061 for PVC pipe.

2.06 SLOTTED PIPE

- A. Slots in PVC extraction well piping shall be 8 inch long by 3/8 inch wide, spaced 90° around the circumference of pipe and 4 inch along the length of the pipe. Contractor shall present other configuration types to the Owner's Representative for approval. Slotting may be done in the factory, or in the field. If slotting is performed in the field, the slotting must be completed per the specs and approved by the Owner's Representative on site.

2.07 WELLHEAD

- A. All wellheads shall be 2-in LandTec Accu-Flo wellheads or equivalent approved by the Owner's Representative and consistent with the Drawings.

2.08 WELLHOSE

- A. All well hoses shall be standard 2-in LandTec well hoses or equivalent approved by the Owner's Representative and consistent with the Drawings.

PART 3- EXECUTION

3.01 DRILLING

- A. Extraction wells shall be drilled at the locations marked on the field by the Owner's Representative. Contractor shall verify all field markings with the Owner's Representative before starting drilling work. Wells shall not be relocated under any circumstances without the permission of the Owner's Representative.
- B. Extraction wells are to be 36 inch diameter, drilled to the depth shown on the Drawings. Contractor must use dry drilling equipment; wet rotary drilling equipment may not be used. All borings shall be made with bucket type augers.
- C. The boring depths shall be evaluated based on the information presented on the Drawings. The boring depths may be adjusted in the field by the Owner's Representative. Three reasons limiting depth might be as follows:

1. If water is encountered in a boring, the Contractor may be directed to drill beyond the point at which it was encountered. If wet conditions remain, the boring may be terminated and the length of perforated pipe adjusted by the Owner's Representative, or the well may be relocated. If wet conditions cease (e.g. due to trapped water layer), then drilling will continue to the design depth.
 2. If a no-progress obstruction is encountered, the Contractor shall make a conscious effort to drill through the obstruction. If drilling through is not possible, the Contractor shall immediately contact the Owner's Representative and as directed by the Owner's Representative install a shorter well or relocate the well and abandon the drill hole. If the drill rates drop below 2 linear feet of drilling per hour due to the presence of any obstructions, the Contractor shall immediately contact the Owner's Representative/Owner to inform them of the situation. If the Owner's Representative/Owner asks the Contractor to continue drilling through the obstruction, the Contractor can charge the Owner at the hourly drilling rate provided in the bid form until the drilling rate increases above 2 linear feet of drilling per hour or the Owner's Representative/Owner instructs the Contractor to stop the drilling.
 3. If for any reason the Contractor suspects that drilling may have advanced to or beyond the liner system. The Contractor shall immediately notify the Owner and the Owner's Representative in this case.
- E. As soon as drilling is completed, a safety screen shall be placed over the top of the bore. This screen shall stay in place until backfilling is within 4 feet of the surface. Safety screen size should be large enough to accommodate all backfill materials and any tools used during backfill yet not large enough for any human to accidentally fall through.
- F. The bore for the well shall be both vertical and straight and the well pipe shall be installed in the center of the bore hole. The Contractor will take all tension off of the pipe by mechanical means and center the pipe in the middle of the borehole before starting to backfill. Contractor shall use clamping devices, or other method approved by Owner's Representative, to aid in centering of the pipe. Wells that are leaning more than 5 degrees from the vertical shall be replaced by the Contractor at his own expense.
- G. PVC well pipe shall be solvent cemented and lag bolted.
- H. Contractor shall leave a minimum 5 feet stickup of the solid well casing above the existing landfill grades (daily or intermediate cover) at the well location.
- I. Contractor shall remove all working platforms constructed for the drill rig after the installation of the well. Hauling, construction, removal and other work tasks related to well installation shall be carried out with minimal disturbance to the vegetation on the landfill.

3.02 BACKFILLING

- A. Backfilling of the well shall commence immediately after well drilling is completed and the well piping has been installed in the borehole. Backfill materials shall be installed as indicated on the Drawings and as approved by the Owner's Representative.
- B. Gravel pack shall be poured or scooped through the screen at a rate that will not endanger the integrity of the well casing. Care shall be taken during backfilling to prevent bridging.
- C. The filter fabric shall be installed after the gravel backfill reached the level shown on the Drawings.
- D. The well seal will be formed by evenly distributing two 50 lb. bags of bentonite material around the annulus of the well and then adding 10 gallons of fresh water in a manner that will allow for a thorough saturation of the bentonite material. This process will be continued until a minimum plug thickness of 2 feet has been achieved. Alternatively, well seal can be formed by mixing bentonite with water in a surface mixer and then pouring the slurry down hole.
- E. Soil backfill shall be rodded in the boring to provide even distribution and compaction. Finished grade at the well location shall prevent any water accumulation near the well location by promoting drainage away from the well.
- F. All material layer thicknesses shall be verified by taking measurements before, during, and after installation of each layer.

3.03 WELLHEAD AND HOSE INSTALLATION

- A. Wellheads and hoses shall be installed per the manufacturer specifications.
- B. Wellhead and hose installations shall provide the flexibility to make adjustments to accommodate differential settlements. Installation shall be at 1 foot above minimum wellhead adjustment.
- C. Well hose connection shall be about 4 feet length and shall be fitted in a manner that prevents the accumulation of condensate.
- D. The well pipe and lateral pipe vertical extension shall be spaced at 2 feet \pm 6 inches. The lateral pipe vertical extension shall be sticking up about 4 feet from the existing grades (daily or intermediate cover) of the landfill. This would result in the well casing pipe being 1 foot above the lateral pipe vertical extension.

3.04 DISPOSAL

- A. Excavated refuse is to be loaded and hauled by the Contractor to the operating portion of the landfill for disposal as directed by the Owner.

- B. If waste disposal operations at the working face are not going on at a particular day or time, the Contractor shall store the excavated materials in stockpiles on the landfill surface. These stock piles shall either be covered with: (i) temporary plastic covers that are anchored firmly by use of weights to prevent uplift by winds; or (ii) a minimum of 12 in of soil cover. The contractor shall haul and dispose the stored materials as soon as the waste disposal operations at the working face commence. The Contractor shall also clean the storage location of all excavated materials.

3.05 INITIAL DEWATERING

- A. The Contractor shall dewater the wells after the installation if needed. The Contractor shall provide all materials required to dewater and shall also dispose of the pumped liquid as directed by the Owner/Owner's Representative.

3.06 FIELD QUALITY CONTROL AND QUALITY ASSURANCE

- A. Field quality control shall be the responsibility of the Contractor. Field quality assurance shall be the responsibility of the Owner's Representative.
- B. Visual soil classification and approval of soil by the Owner's Representative.
- C. Field inspection of all construction materials and approval by the Owner's Representative.
- D. Field inspection of well installation work and approval by the Owner's Representative.
- E. All wells shall be inspected by the Owner's Representative after setting the well casing in the borehole and backfilling with gravel, but before placement of bentonite, unless as directed otherwise by the Owner's Representative on a case by case basis. The Contractor shall inform the Owner's Representative before backfilling with bentonite for each well.

END OF SECTION

SECTION 15051
HIGH DENSITY POLYETHYLENE (HDPE) PIPE AND FITTINGS

PART I GENERAL

1.01 SCOPE OF APPLICATION

- A. Supply and installation of SDR 17 High Density Polyethylene (HDPE) single contained gas collection pipe and fittings in nominal pipe sizes of 2, 4, 6, 8, 12, 14, 18, 20, and 26 inches.
- B. Supply and installation of SDR 17 High Density Polyethylene (HDPE) single contained condensate gravity drain or transfer pipe and fittings in nominal pipe size of 4 and 6 inches.

1.02 REFERENCES (Reserved)

1.03 SUBMITTALS

- A. The Contractor shall submit all manufacturer quality assurance certificates to the Owner's Representative and obtain approval before using the materials in construction.
- B. The Contractor shall submit all field pressure testing results to the Owner's Representative for approval.

1.04 MANUFACTURER'S QUALITY ASSURANCE

- A. The pipe and fittings manufacturer shall have an established quality assurance program responsible for inspecting incoming and outgoing materials.
- B. The pipe and fittings manufacturer shall have an established quality assurance program responsible for assuring the long term performance of materials and products.
- C. The pipe and fitting manufacturer shall maintain permanent QC and QA records.

1.05 PACKAGING DELIVERY AND HANDLING

- A. The pipe and fitting manufacturer shall package products for shipment in a manner suitable for safe transport by commercial carrier. When delivered, a receiving inspection shall be performed by the Contractor, and any shipping damage reported to the pipe and fittings manufacturer. Pipe and fittings shall be handled, installed,

and tested in accordance with manufacturer's recommendations, and the requirements of this specification.

PART 2- PRODUCTS

2.01 PHYSICAL PROPERTIES:

- A. Materials used for the manufacture of polyethylene pipe and fittings shall meet all industry standards.
- B. The pipe and fittings shall be homogenous throughout and free from visible cracks, holes, foreign inclusions or other injurious defects. The pipe shall be as uniform as commercially practical in color, opacity, density and other physical properties.

2.02 PIPE AND FITTINGS:

A. DIMENSIONS:

- 1. Pipe Dimensions: The nominal inside diameter of the pipe shall be true to the specified pipe size in accordance with ASTM D 2513. Standard laying lengths shall be 40 feet $\pm 2''$. Exceptions may be made for 2 inch diameter pipes in coils if suitable strengthening devices are used.
- 2. Fitting Dimensions: Fittings such as coupling, flanges, wyes, tees, adaptors, etc. for use in laying pipe shall have standard dimensions that conform to ASTM.

- B. Where possible, pipe and fittings should be produced by the same manufacturer from identical materials meeting the requirements of this specification. Special or custom fittings may be exempted from this requirement.

- C. Pipe and fittings shall be pressure rated to meet the service pressure requirements specified by the Owner's Representative. Whether molded or fabricated, fittings shall be fully pressure rated to at least the same service pressure rating as the pipe to which joining is intended.

D. Marking:

- A. Each standard and random length of pipe and fitting in compliance with this standard shall be clearly marked with the following information:

- 1. ASTM Standard Designation
- 2. Pipe Size

3. Class & Profile Number
4. Production Code
5. Standard Dimension Ratio

PART 3 EXECUTION

3.01 FIELD QUALITY CONTROL

- A. Field quality control is the responsibility of the Contractor. The Owner's Representative shall inspect and approve the Contractor's field quality control measures.
- B. Pipe shall be rejected for failure to conform to Specifications or the following:
 1. Fractures or cracks passing through pipe wall, except single crack not exceeding 2 in. in length at either end of pipe which could be cut off and discarded. Pipes within one shipment shall be rejected if defects exist in more than 5% of shipment or delivery.
 2. Cracks sufficient to impair strength, durability or serviceability of pipe.
 3. Defects indicating improper proportioning, mixing, and molding.
 4. Damaged ends, where such damage prevents making satisfactory joint.
- C. Acceptance of fittings, stubs or other specifically fabricated pipe sections shall be based on visual inspection at job site and documentation of conformance to these Specifications.

3.02 INSTALLATION

- A. Trench, backfill, and compact in accordance with Sections 02221 and 02222.
- B. Heat Fusion of Pipe:
 1. Weld in accordance with manufacturer's recommendation for butt fusion methods. Provide at least one fusion operator certified by the pipe manufacturer and with prior field experience in at least 3 projects to manage the fusing operations for the project.

2. Butt fusion equipment for joining procedures shall be capable of meeting conditions recommended by pipe manufacturer including, but not limited to, temperature requirements, alignment, and fusion pressures.
3. For cleaning pipe ends, solutions such as detergents and solvents, when required, shall be used in accordance with manufacturer's recommendations.
4. Do not bend pipe to greater degree than minimum radius recommended by manufacturer for type and grade.
5. Do not subject pipe to strains that will overstress or buckle piping or impose excessive stress on joints.
6. Branch saddle fusions shall be joined in accordance with manufacturer's recommendations and procedures. Branch saddle fusion equipment shall be of size to facilitate saddle fusion within trench.
7. Before butt fusing pipe, inspect each length for presence of dirt, sand, mud, shavings, and other debris or animals. Remove debris from pipe.
8. Cover at end of each working day open ends of fused pipe. Cap to prevent entry by animals or debris.
9. Use compatible fusion techniques when polyethylenes of different melt indexes are fused together. Refer to manufacturer's specifications for compatible fusion.

C. Flange Jointing:

1. Use on flanged pipe connection sections.
2. Connect slip-on carbon steel backup flanges with stainless steel nuts and bolts.
3. Butt fuse fabricated flange adapters to pipe.
4. Observe following precautions in connection of flange joints.
 - a. Align flanges or flange valve connections to provide tight seal. Require nitrile-butadiene gaskets if needed to achieve seal. Gaskets are required for flange/valve connections.
 - b. Place U.S. Standard round washers as may be required on some flanges in accordance with manufacturer's recommendations. Bolts shall be lubricated in accordance with manufacturers recommendations.

- c. Tighten flange bolts in sequence and accordance with manufacturer's recommendations. Do not over-torque bolts.
- 5. Pull bolt down by degrees to uniform torque in accordance with manufacturer's recommendation.
- 6. Protect below grade bolts and flanges by covering with a polyethylene wrap. Duct tape wrap to HDPE pipe.
- 7. Electrofusion couplers, where used, installed per manufacturer's specifications.
- D. Pipe Placement:
 - 1. Grade control equipment shall be of type to accurately maintain design grades and slopes during installation of pipe.
 - 2. Dewatering: Remove standing water in trench before pipe installation.
 - 3. Unless otherwise specifically stated, install pipe in accordance with manufacturer's recommendations.
 - 4. Maximum lengths of fused pipe to be handled as one section shall be placed according to manufacturer's recommendations as to pipe size, pipe SDR, and topography so as not to cause excessive gouging or surface abrasion; but not to exceed 500 ft.
 - 5. Cap pipe sections longer than single joining (usually 40 ft.) on both ends during placement except during fusing operations.
 - 6. Notify Owner's Representative prior to installing pipe into trench and allow time for Owner's Representative's inspection. Correct irregularities found during inspection.
 - 7. Complete tie-ins within trench whenever possible to prevent overstressed connections.
 - 8. Allow pipe sufficient time to adjust to trench temperature prior to testing, segment tie-ins or backfilling activity.
 - 9. Install reducers adjacent to laterals and tees.
 - 10. To reduce branch saddle stress, install saddles at slope equal to and continuous with lateral piping.

11. Place in trench by allowing minimum 12 inch/100 ft for thermal contraction and expansion.
12. Coordinate construction of pipes near access roads with OWNER to limit impediment of landfill operations or operations of other Contractors.

3.03 PIPE TESTING

- A. Air Test all pipe sections and fittings after placement in trench, in accordance with manufacturer's recommendations. Wells and other system openings should be blocked off for testing. Pressure test below ground systems (only). Special precautions are required for this type of testing. It is not recommended that above ground systems be pressure tested.
- B. Keep all persons at a safe distance during pressure testing.
- C. Disconnect the test section from all GCCS components that are not being tested. Failure of a section should result in compressed air being released to atmosphere.
- D. Completely backfill extraction pipes before pressure testing to provide adequate restraint.
- E. Heat fusion joints must be properly cooled before pressure testing. Mechanical connections should be installed and tightened per manufacturer instructions.
- F. Repair work should be carried out only after release of pressure. Release pressure gradually.

3.04 VALVES

- A. Valves shall be provided at the locations specified on the Drawings.
- B. Valves shall be provided in accordance with the details provided on the project construction drawings. All valves shall meet the industry standard requirements.
- C. Valves shall include monitoring ports at either side in accordance with the details provided by the Owner's Representative.

END OF SECTION

SECTION 15061

POLYVINYL CHLORIDE (PVC) PIPE AND FITTINGS

PART 1 GENERAL

1.01 SCOPE OF APPLICATION

- A. Supply 8 inch diameter polyvinyl chloride (PVC) Schedule 80 pipe and fittings for well casings. Both solid and slotted pipes are required to be provided.

1.02 REFERENCES

- A. ASTM D-2855: Standard Practice for Making Solvent-Cemented Joints with Poly (Vinyl Chloride) (PVC) Pipe and fittings
- B. ASTM D-402: Standard Practice for Safe Handling of Solvent Cements Primers, and Cleaners used for Joining Thermoplastic Pipe and Fittings

1.03 SUBMITTALS

- A. The Contractor shall submit all manufacturer quality assurance certificates to the Owner's Representative and obtain approval before using the materials in construction.

PART 2 PRODUCTS

2.01 PIPE & FITTINGS

- A. Materials used for the manufacture of polyethylene pipe and fittings shall meet all industry standards.
- B. The pipe and fittings shall be homogenous throughout and free from visible cracks, holes, foreign inclusions or other injurious defects. The pipe shall be as uniform as commercially practical in color, opacity, density and other physical properties.

2.02 SLOTTED PIPE

- A. Refer to Section 02610 for Gas Well slotting requirements.

PART 3 EXECUTION

3.01 PVC PIPE HANDLING

- A. PVC pipe and pipe fittings shall be handled carefully in loading and unloading. They shall be lifted by hoists and lowered on skidways in such a manner as to avoid shock. Derricks, ropes, or other suitable equipment shall be used for lowering the pipe into the extraction well borings. Pipe and pipe fittings shall not be dropped or dumped.

3.02 PVC PIPE INSTALLATION

- A. PVC pipe installation shall conform to these specifications and manufacturer's recommendations.

3.03 JOINING OF PVC PIPES

- A. Joining of pipes shall be in accordance with ASTM D-2855.
- B. All pipe shall be inspected for cuts, scratches, or other damages prior to installation. Pipe with imperfections shall not be used.
- C. All burrs, chips, etc., shall be removed from pipe interior and exterior.
- D. All loose dirt and moisture shall be wiped from the interior and exterior of the pipe end and the interior of the fitting.
- E. All pipe cuts shall be square, perpendicular to the center line of pipe.
- F. Pipe ends shall be beveled prior to applying primer and solvent cement so that the cement does not get wiped off during insertion into the fitting socket.
- G. A coating of CPS primer as recommended by pipe supplier shall be applied to the entire interior surface of the fitting socket, and to an equivalent area on the exterior of the pipe prior to applying solvent cement.
- H. The solvent cement shall be applied in strict accordance with manufacturer's specifications.
- I. Pipe shall not be primed or solvent welded when it is raining or when atmospheric temperature is below 40°F or above 90°F when under direct exposure to the sun. This requirement may be waived by the Owner's Representative for extraction well pipe joining vertically by utilizing lag screws as specified in Section 02610.
- J. After solvent welding, the pipe shall remain undisturbed until cement has thoroughly set. As a guideline for joint settling time, use 1 hour for ambient temperatures 60-100°F, or 2 hours when ambient temperature is 40-60°F. This requirement may be waived for extraction well piping utilizing lag screws as specified in Section 02610.

- K. Pipe and pipe fittings shall be selected so that there will be as small a deviation as possible at the joints, and so that inverts present a smooth surface. Pipe and fittings which do not fit together to form a tight fitting will be rejected.

END OF SECTION

SECTION 11315

CONDENSATE MANAGEMENT SYSTEM

PART 1 GENERAL

1.01 SCOPE OF APPLICATION

- A. This section covers the minimum requirements for the supply, installation, and startup of: (i) six condensate “U tube” drains installed at all low points along the header (i.e., at all LPHs except LPH-3) with gravity drain connections to existing leachate cleanouts; (ii) one 36 inch diameter condensate knockout pot with gravity drain connection to the proposed condensate sump tank; (iii) one condensate “U tube” drain with connections to condensate drains from flare and blower on the pressure side stub and the two knockout pots near the flare station on the vacuum side stub, and a condensate gravity drain connection to the proposed condensate sump tank; and (iv) one 36 inch diameter condensate sump tank with an electrical pump and force main line connection to Cell 1 leachate sump/cleanout.
- B. Equipment supplied under this section shall have a proven performance of not less than two years in actual landfill condensate liquid collection and pump service.

1.02 SITE CONDITIONS

- A. Condensate liquid from the gas collected from several wells will flow through a section of the gas collection pipe to an engineered low point within the gas piping system. Condensate liquid shall freely drain to a sealed condensate “U tube” drain to be installed at this engineered low point within waste limits. Liquid collected in the condensate “U tube” drain shall gravity drain through a 6 inch diameter pipe to an existing cleanout as shown on the Drawings.
- B. A 36-inch diameter condensate knockout pot with gravity drain connection to the proposed condensate sump tank will be installed outside the waste limits as shown on the Drawings to remove condensate before the gas enters the knockout pot (provided by the Manufacturer) located on the flare skid.
- C. A condensate “U tube” drain is installed near the flare station to provide separation of drain pipes under positive pressure (flare and blower condensate connections) and vacuum (two knockout pots) before connecting the drain to the proposed condensate sump tank.
- D. A 36-inch diameter condensate sump tank with an electrical pump and force main line connection to Cell 1 leachate sump/cleanout is installed to provide adequate storage for condensate in case of pump failure.

1.03 GENERAL PRODUCT DESCRIPTION

- A. The condensate “U tube” drain shall be 6 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- B. The condensate knockout pot shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- C. The condensate sump tank shall be 36 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- D. Integral to the condensate sump shall be an automatic electrical pump that meets the requirements set forth in Part 2, Section 2.06 of this specification.
- C. The equipment shall be rated for service in harsh and potentially explosive environments.

1.04 CONDENSATE SYSTEM DIMENSIONS

- A. The condensate system dimensions shall be as shown on the drawings.

1.05 SUBMITTALS

- A. The condensate knockout pot, sump tank, and pump manufacturer’s specifications.
- B. A piping and instrumentation diagram showing the workings of the automatic electrical pump system.

1.06 REFERENCES

- A. Pipe Material
 - 1. The sump used as part of the condensate liquid sump shall meet the following ASTM specifications:
HDPE Pipe 03350 standard specifications for polyethylene plastic pipe and fittings materials.

PART 2 PRODUCTS

2.01 CONDENSATE “U TUBE” DRAIN

- A. The condensate “U tube” drain shall be 6 inch diameter HDPE SDR 17 with dimensions as shown on the Drawings.
- B. The condensate “U tube” drain shall have 6 inch diameter HDPE SDR 17 gravity drain connections to existing leachate cleanouts as shown on the Drawings.

2.02 CONDENSATE KNOCKOUT POT

- A. The condensate knockout pot shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings. The knockout pot shall be liquid and gas tight and shall be designed to withstand vacuum of 100 inches of water and pressure of 5 psig.
- B. The condensate knockout pot shall have 4 inch diameter HDPE SDR 17 gravity drain connection to the proposed condensate sump tank as shown on the Drawings.

2.03 CONDENSATE SUMP TANK AND “U TUBE”

- A. The condensate sump tank shall be 36-inch diameter HDPE SDR 17 with dimensions as shown on the Drawings. A 6-inch HDPE “U tube” connection shall be used to drain liquid into the sump. The sump shall be liquid and gas tight and shall be designed to withstand vacuum of 100 inches of water and pressure of 5 psig.
- B. The condensate “U tube” drain shall have connections to condensate drains from flare and blower on the pressure side stub and the two knockout pots near the flare station on the vacuum side stub, and a condensate gravity drain connection to the proposed condensate sump tank. Isolation valves shall be installed on drain lines as shown on the Drawings.
- C. The sump shall be designed to have an 8 inch deep solids settling area. Further, the design shall be such that solids will not affect the pump or control system operation.

2.04 EQUIPMENT ENCLOSURE HOUSING (VAULT)

- A. All operable components of the condensate pump and control assembly shall be located in a polyethylene vault assembly that is integrally mounted to the top of the condensate liquid sump. The vault shall be able to withstand continuous high temperatures near the flare station.
- B. All equipment in the vault shall be arranged to be easily accessible for operation and maintenance.
- C. Service connections including the liquid discharge and electrical lines shall be bulkhead mounted on a common wall of the vault.

2.05 PIPING

- A. Piping requirements are addressed in HDPE specifications Section 15051.

2.06 LIQUID PUMP

- A. The pump installed in the condensate sump shall be an EPG Companies SurePump Vertical Sump Drainer. The specific model selected must use 3-phase

power and be capable of pumping rates of 20 to 30 gallons per minute with 20 feet of head. Equivalent pumps must be approved by the Owner's Representative.

2.07 LEVEL CONTROL AND ALARM

- A. An adjustable level control shall be provided for the pump. Peak head levels that determine initiation of pumping shall be decided upon when actual field conditions are known. The upper limit shall not exceed 1 foot below the height of the equalization line or condensate inlet pipe (whichever is lower), as installed on the condensate sump. The lower limit should not exceed the point at which air will be pulled into the pump as installed.
- B. An alarm display shall be provided for high level alarm conditions.

2.08 CONNECTIONS

- A. All materials used in the high pressure liquid discharge line shall be rated for 100 psig pressure with a safety factor of 3.
- B. The pressure equalizing line which runs between the landfill condensate liquid pump system and the top of the LFG header shall be PVC hose, PVC or PE pipe, or other non-corrosive material with 1 inch diameter or larger.

2.09 SEALS

- A. A PVC flexible membrane seal shall be used to seal the excavation as part of the backfill operations.

2.10 BACKFILL MATERIAL

- A. Soil backfill shall not have any large stones or other foreign materials present and should be suitable for adequate compaction as approved by the Owner's Representative. Care shall be taken that the materials adjacent to the condensate sump are fine graded and that no objects are present that could cause damage to the sump.

PART 3 EXECUTION

3.01 HANDLING AND SETTING THE CONDENSATE SUMP UNIT

- A. The condensate sump unit and the knockout pot unit shall be lifted and handled according to written procedures supplied by the manufacturer.
- B. The units are to be set within 1/4 percent of vertical.
- C. The units shall be set so that it is concentrically located in the prepared hole.

- D. The units shall be installed in an area that does not allow accumulation or ponding of water. The vault assembly shall be at least 6 inches higher than surrounding grade unless installed in a water tight vault

3.02 CONDENSATE SUMP AND PUMP CONNECTIONS

- A. Prior to making connections, all lines shall be purged of debris and thoroughly cleaned.
- C. Condensate liquid discharge: The condensate liquid discharge line shall be connected to the condensate sump using good engineering practices. Materials and installation shall be as indicated on the Drawings.
- D. Equalizing line: A pressure equalizing line shall be connected between the condensate sump and the top of the LFG header. The equalizing line shall be free draining to either the landfill gas collection pipe or the sump and shall be free of kinks or other obstructions to liquid or air flow.

3.03 TESTING

- A. Check sump storage tank, lines and block valve positions prior to operation.
- B. Testing shall include the minimum operations:
 - 1. Pressure test to verify that all connections are tight.
 - 2. Leak test connections prior to setting and backfill.
 - 3. Dry operation of the pump for two minutes.

3.04 ACCEPTANCE

- A. Prior to acceptance the following verifications shall be made:
 - 1. Verify units are installed vertically.
 - 2. Verify units have been installed per manufacturer's recommendations.
 - 3. Verify all connections have been: pressure tested per the manufacturer's recommendations.
 - 4. Verify the pipes and connections are clean and free of debris.
 - 5. Verify the level switch displacers are installed at elevations appropriate for the installation. As-built displacer elevations shall be recorded and submitted to the Owner's Representative by the Contractor prior to project acceptance.
 - 6. Verify all required functional testing has been completed.

END OF SECTION

SECTION 11910

LANDFILL GAS FLARE/BLOWER SKID

PART 1 - GENERAL

1.01 SCOPE OF APPLICATION

- A. Provide all materials, equipment, and labor needed to install the blower/flare skid assemblies and appurtenances in accordance with the Drawings.

1.02 REFERENCES (RESERVED)

1.03 SUBMITTALS

- A. Submit to the Owner's Representative for approval manufacturer's literature, shop drawings, or other information pertaining to the assembly, operation, lubrication, adjustments, and other maintenance and repairs of equipment installed under this Section, together with detailed parts lists, drawings, and/or photographs. The Contractor shall also prepare and submit shop drawings showing the layout, orientation and dimensions of the flare, blower/motor assembly, condensate knockout pot, piping, valves and fittings to be installed. All electrical and mechanical drawings for the flare control system shall be submitted.
- B. Submit blower characteristic curves indicating capacity for flow versus pressure head and efficiency as tested at the factory for approval prior to shipment.
- C. Submit signage layout drawings.
- D. Submit operation and maintenance manual.
- E. Submit all applicable warranty documents.
- F. Submit additional field services rate information for a year.

PART 2- PRODUCTS

2.01 FLARE

- A. A utility flare manufactured by John Zink, LFG Specialties, Perennial Energy, or equivalent approved by the Owner's Representative can be used. The flare shall be designed in accordance with the United States of Environmental Protection Agency (USEPA) established criteria for open flares, 40 CFR 60.18. The flare shall be capable of burning low Btu gas and shall include a burner; automatic pilot ignition; electric igniter; pilot gas automatic valves and pilot gas pressure

regulator; stack; automatic gas safety shut-off valve; high and low pressure switches; control panel; flame arrester; piping and all other necessary appurtenances to have a complete operational system. The flare shall be capable of combusting LFG with the following composition:

1. Btu Content - 300 to 600 Btu/scf
2. LFG Flow Rate – 360 to 3600 scfm
3. Carbon Dioxide - 20 to 45 percent
4. Hydrogen Sulfide - up to 1,500 ppm
5. Moisture Content - saturated
6. LFG Supply Pressure - 1 to 15 in. w.c.

The flare shall have a minimum destruction efficiency of 98%. The emission factors for the flare shall not exceed the following:

1. CO: 0.37 lb/MMbtu or 374 lb/million dscf of methane (using conversion factor of 1012 Btu/scf)
 2. NOx: 0.07 lb/MMbtu or 71 lb/million dscf of methane (using conversion factor of 1012 Btu/scf)
- B. Stack: The flare stack shall be carbon steel with rust preventive coating, fitted with necessary connections. The portion of the stack exposed to flame and high temperatures shall be stainless steel. The flare shall be designed for 110 mph wind loading.
- C. The electrical connections shall be 480 volts, 60 Hz, and 3 phase.

2.02 FLAME ARRESTER

- A. Supply a flame arrester compatible with the required LFG flow rates. Flame arrester shall be sized to match the blower discharge pipe or flare inlet pipe, whichever is larger, with 125 lb. rating ANSI flanged connections. The housing construction shall be cast aluminum. Maximum head loss through the flame arrester shall not exceed 5 in. w.c. at 3,600 cfm as supplied by Varec, Groth, Protectoseal, or other manufacturer approved by Owner's Representative.

2.03 PILOT PROPANE (LPG) TANK AND PIPING

- A. The propane tank shall be a standard 200 lb tank equipped with fuel gauges. The pressure of the gas shall meet the requirements of the flare pilot system. Mechanical force shall be provided to boost the gas pressure as required.

2.04 CONDENSATE DRAIN PIPES FOR FLARE COMPONENTS

- A. The flame arrester, flare stack, and other parts of the system recommended by the flare manufacturer shall be equipped with condensate drain piping. Pipes shall be sized in accordance with the manufacturer's recommendations.
- B. Condensate drains on the pressure side of the blower shall include an automatic drip trap as supplied by Varec, Groth, Protectoseal, or other manufacturer approved by the Owner's Representative.

2.05 AUTOMATIC GAS INLET (SHUTOFF) VALVE

- A. Supply electrically operated automatic inlet (shutoff) valve at the discharge of the blower. Automatic valve shall also include a mechanism to close upon loss of power.

2.06 CONTROLS

- A. The controls shall provide for automatic and manual operation and ignition of the flare unit, and shall include a weatherproof control panel, trouble light contacts, automatic start/stop for pilot ignition, controllers, spark plugs, orifices, ultraviolet (UV) scanners, thermocouplers, timers, and all other necessary components for a complete operational, automatic system. The controls shall include an automatic dialer with capacity to store and dial up to 6 phone numbers in a hierarchical order, with the provision to stop dialing other receivers as soon as the call is acknowledged as accepted by one receiver.

2.07 IGNITION PROCEDURE AND CONTROL SEQUENCE

- A. Remote spark ignition of propane gas/air mixture creates pilot flame that ignites LFG main flame.
- B. Once pilot is proven, blower turns on and electric gas inlet valve is opened.
- C. When main flame is successfully ignited (as detected by an UV scanner), pilot gas is automatically shut off.
- D. If pilot is not ignited within the preselected time interval (as set on the timer), pilot gas is shut off and "Pilot Ignition Failure" is signalled with trouble light.
- E. If main flame is not ignited within the preselected time interval, pilot gas is shut off and "Flare Ignition Failure" is signaled with trouble light.

- F. If main flame is extinguished after successful ignition, pilot is automatically turned on and reignition attempted for a designated time interval. The waiting time before starting reignition procedures after a main flame failure should be programmable by the operator.
- G. If the main flame is not successfully reignited in the designated time interval after being extinguished during normal operation or upon initial ignition, the automatic shutoff valve is closed, the blower(s) shut down, and the telephone dialer and alarm is activated to notify the locations stored in memory.

2.08 BLOWER ASSEMBLIES

- A. The blower assemblies shall be, variable frequency drive (VFD), multistage centrifugal-type blowers capable of delivering 3,600 cubic feet per minute (cfm) of landfill gas at 55 inches of water column (in-w.c.) total pressure head. Blowers manufactured by Gardener Denver, New York Blower, Aerovent, Hoffman, Hauck or equivalent approved by the Owner's Representative can be used. The assembly shall be factory mounted on the flare steel skid and delivered to the site as a complete unit. A total of two blowers (to be used alternatively with one serving as a backup) shall be supplied and installed.
- B. The motor and blower housings shall each be provided with a nameplate which states the manufacturer, model number, serial number, and the pertinent information regarding electrical requirements, size, capacity, etc.
- C. Each blower motor shall be 25 HP, or as recommended by the blower manufacturer to be compatible with electrical service of 480-volt, 3-phase, and 60-hertz. The blower motors shall be high efficiency, non-sparking, totally enclosed, fan cooled (TEFC), explosion proof motor.
- D. Motor starter shall be equipped with ammeter (meter relay), Hand-Off Automatic switch, red run light, time switch, and hour meter. Combination controller shall incorporate I-T-E Type ETI, or equal, motor circuit protector and full-voltage, non-reversible starter, in NEMA 1 enclosure with acrylic window for viewing indicators.
- E. The blowers shall be supplied with a factory applied phenolic coating or other coating to protect all internal parts that will be in contact with landfill gas and to provide resistance to corrosion. Impellers, if constructed of aluminum or stainless steel, shall not require coating.
- F. The blower controls shall include a thermal protection package to monitor the blower inlet and outlet bearing temperatures. Sufficient wiring shall be provided by the Contractor to span the distance between the control panel and the blower bearings.

2.09 EXPANSION JOINTS

- A. Expansion joints between the blower inlet and outlet and connected piping shall be supplied by the blower manufacturer and shall be manufactured by Lamson or equivalent approved by the Owner's Representative.

2.10 VALVES

- A. Butterfly valves located on the inlet of each blower shall be supplied by the blower manufacturer and shall be a Lamson, wafer-type with a lever or equivalent approved by the Owner's Representative.
- B. Flanged butterfly valves may require spacers between the flange adapters and the valve body in order to allow full travel of the internal disk. If spacers are necessary for any butterfly valve, the Contractor will install valve spacers subject to approval by the Owner's Representative.
- C. Butterfly control valves shall be provided upstream and downstream side of the blower as shown on the Drawings. These valves shall have wheel-type controls.

2.11 CONDENSATE KNOCKOUT POT

- A. A 36-in diameter and 72-inch high condensate knockout pot shall be provided with flanged inlet and outlet connectors.
- B. The knockout pot shall include a stainless steel demister pad with a 98% filtration efficiency for free liquid and solid particles of 20 micron or larger.
- C. The knockout pot shall have an appropriate internal coating to resist acidic condensate. The external finish shall be rust resistant.
- D. The knockout pot shall have a removable lid for inspection and repair.
- E. The knockout pot shall have a heavy duty gage glass liquid level indicator, a liquid level switch for high condensate level alarm/shutdown, and a 2-in gravity drain connection with a manual valve.

2.12 SIGNAGE

- A. Gas direction arrows shall be placed on all piping in the blower pad area. The moisture trap shall be marked "MOISTURE TRAP". Letters and numerals shall be at least 3 inches high. Numerals identifying Blower Nos. 1 and 2 shall be mounted on the blower coupling guard.
- B. "Danger - No Smoking" signs shall be prominently displayed on all four sides of the fenced enclosure. Signs shall be metal or approved equivalent construction with 2" high lettering. The Contractor shall submit signage layout Drawings for the Owner's Representative's approval.

2.13 SPARE PARTS

- A. The Contractor shall provide the following spare parts:
 - 1. 20 ounces of approved grease, or equivalent
 - 2. One each vacuum and pressure gauge
 - 3. Parts recommended by the blower manufacturer.

2.14 INSTRUMENTATION

- A. Provide a pressure gauge on the outlet and a vacuum gauge on the inlet side of each blower. Pressure and vacuum gauges shall be capable of measuring 0 to 20 and 0 to 70 in w.c., respectively, with the smallest measurement unit of at least 1 in. w.c. Gauges shall have at least a 2.5-inch-diameter dial as supplied by the blower manufacturer.
- B. Instrumentation for the flare such as thermocouples as specified in Section 2.06 shall be provided.
- C. Provide a digital flow meter manufactured by Fluid Components, Thermal Instruments, or equivalent approved by the Owner's Representative. The flow meter shall be capable of measuring 0 to 4,000 scfm landfill gas flow rate, with the smallest measurement unit of at least 1 scfm. The flow meter shall be capable of directly reading the flow rate in standard cubic feet per minute (scfm). The flow meter shall be installed in a straight section of the gas pipe away from installations such as valves and reducers that may cause flow disturbances.
- D. Provide a temperature gage capable of measuring from 0 to 200°F with the smallest measurement unit of at least 1°F at the upstream side of the blower.

2.15 DATA RECORDER

- A. Provide an electronic data recorder manufactured by Yokogawa or equivalent manufacturer approved by the Owner's Representative capable of recording data from all electronic gages on the flare/blower skid. Flare temperature and gas flow rate are required by regulations to be recorded. Some other gages that should be recorded are vacuum (inlet side of blower), pressure (out let side of blower), landfill gas temperature etc.

2.16 SKID

- A. Provide a heavy duty structural steel sub-base with non-skid floor plate welded over all open areas. The skid shall be constructed to withstand all loads and hauling forces. All necessary bracing, mounting pads, and piping supports shall be provided for proper equipment installation and alignment.
- B. The skid shall have adequate grounding and lightening protection.

PART 3- EXECUTION

3.01 INSTALLATION

- A. Installation shall be in accordance with the Drawings and Specifications.
- B. Install the blower assemblies in compliance with the manufacturer's recommendations, the referenced codes, the Drawings, and as specified below. The flare and controls shall be installed in accordance with manufacturer's recommendations. All necessary support angles and anchor bolts shall be furnished and installed per the flare manufacturer's recommendations. The connection requirements and stack sizes vary from one manufacturer to another. The Contractor shall prepare the installation surfaces only after the flare unit is approved by the Owner's Representative and stack sizes and piping connections are determined.
- C. The blower assemblies shall be mounted on neoprene isolation pads provided with the blower. Do not bolt down the blower motor assemblies directly to the skid without isolation pads.
- D. The Contractor shall check and, if necessary, adjust the alignment of the motor coupling in accordance with the instructions of the blower manufacturer.
- E. Equipment shall be field-tested to verify proper alignment and operation, including: freedom from binding, scraping, vibration, shaft runout, or other defects.
- F. Shop-painted items which have damage to the shop coatings shall be touched up to match the basic color of the equipment, as approved by the Owner's Representative.


3.02 STARTUP AND TESTS

- A. Furnish all equipment, materials, and labor necessary for testing the operation of the complete system, valves and appurtenances, upon completion of the installation. The blowers shall be tested to assure proper operation and delivery of specified flow rates and vacuums.
- B. Adequate startup training shall be provided. Training schedule shall be submitted and approved by the Owner.

END OF SECTION

APPENDIX C
AS-BUILT SURVEY


SEE SHEET 2 FOR PIPE
TABLE INFORMATION



LEGEND:


NO.	NUMBER
CELL	ELEVATION
ASBLT	ASBLT POINT NUMBER
LB	LICENSE BUSINESS

GRAPHIC SCALE



SURVEYOR'S NOTES:

- 1) North and coordinate basis is the East Zone of the Florida State Plane Coordinate System. The published values used for this survey are NAD 83 2007 adjustment
- 2) Vertical information depicted on this report are GPS derived elevations based on the National Geodetic Vertical Datum of 1929 (NGVD29).
- 3) All PVC well casings are 8" diameter schedule 80.
- 4) All lateral and Header piping are HDPE SDR17
- 5) All elevations shown are top of pipe unless otherwise noted



ASBLT SURVEY - GCCS 2017
CELLS 3,4,5,6,9&10 - J.E.D.
SOLID WASTE MANGEMENT FACILITY
1501 OMNI WAY ST. CLOUD, FL

CLIENT:
Omni Waste of Osceola
County, LLC
Waste Services, Inc.
1501 Omni Way
St. Cloud, FL 34773

Peavey & Associates
SURVEYING & MAPPING PA



9399 N LAKE BUFFUM RD
FORT MEADE, FL 33841
PHONE: 863-738-4960
FLORIDA BUSINESS NO.7779

Drawn By: DLP
Party Chief: SP
Field Book: 51
FILE NAME: WC Holipaw gas 2017.dwg



NO.	DATE	REVISION

DEBORAH L. PEAVEY, P.S.M.
FLORIDA REGISTRATION
NUMBER 7779
3/5/2017
SCALE: DRAWING NO.
1-250
PROJ. NO. 1009
SHEET 1

**SEE SHEET 2 FOR PIPE
TABLE INFORMATION**

LEGEND:


ELEV.	ELEVATION
X6516	ASBULT POINT NUMBER
LB	LICENSE BUSINESS



SURVEYOR'S NOTES:

- 1) North and coordinate base is the Easting of the Florida State Plane Coordinate System. The published values used for this survey are NAD 83 2007 adjustment
- 2) Vertical information depicted on this report are GPS derived elevations based on the National geoidetic Vertical Datum of 1929 (NGVD29).
- 3) All PVC well casings are 8" diameter schedule 80.
- 4) All Lateral and Header piping are HDPE SDR17
- 5) All elevations shown are top of pipe unless otherwise noted.

[illegible]

Drawn By:	DLP	
Party Chief:	SP	
Field Book:	51	
FILE NAME: WC Holipaw gas 2017.dwg		

Peavey & Associates

SURVEYING & MAPPING PA



9399 N LAKE BUFFUM RD
FORT MEADE, FL 33841
PHONE: 863-738-4960
FLORIDA BUSINESS NO.7779

CLIENT:

**Omni Waste of Osceola
County, LLC
Waste Services, Inc.
1501 Omni Way
St. Cloud, FL 34773**

POINT NUMBER	NORTHING	EASTING	TOP OF PIPE ELEVATION	DESCRIPTION (Represent the shown elevation the top of pipe)
8287	1354005.4	625529.1	22.6	GW130 lateral
8288	1354004.7	625529.2	21.5	8" steel
8289	1354868.3	625361.3	22.6	8" steel
8290	1354868.9	625361.3	22.8	GW127 lateral
8291	135487.5	625358.1	23.8	GW127 lateral
8294	1355091.8	625179.1	23.9	GW124 lateral
8295	1355091.8	625175.8	23.5	GW124
8296	1355097.8	625175.8	23.2	8" steel
8297	1355153.7	625037.9	24.0	GW121
8298	1355255.1	625102.4	18.1	HG-12 lateral
8299	1355080.9	625104.8	18.0	6" saddle & HCC1 lateral
8301	1355980.9	623246.4	13.9	18" x 8" steel riser elevation
8302	135597.4	623241.1	13.6	18" x 8" steel riser elevation
8303	1355995.0	623246.9	13.8	18" flange round elevation
8304	1355995.0	623246.9	13.8	18" flange round elevation
8305	1356004.1	625226.8	13.7	18" steel elevation & electrofusion coupling
8306	1356015.4	625195.4	14.8	18" leader
8307	1356051.4	625158.9	16.0	18" leader

**ASBUILT SURVEY - GCCS 2017
CELLS 3,4,5,6,9&10 - J.E.D.
SOLID WASTE MANGEMENT FACILITY
1501 OMNI WAY ST. CLOUD, FL**

Deborah L. Peavey
DEBORAH L. PEAVEY, P.S.M.
FLORIDA REGISTRATION
NUMBER 6345
FLORIDA BUSINESS
NUMBER 7779

SCALE 1"=60'	DRAWING NO. 343
-----------------	--------------------

APPENDIX D
AS-BUILT WELL SCHEDULE

AS-BUILT WELL SCHEDULE - 2016-2017 GCCS EXPANSION
J.E.D. Solid Waste Management Facility

Well ID	Northing ¹	Easting ¹	Ground Elevation ² (ft)	Total Drill Depth (ft)	Slotted Length (ft)	BGS ³ Solid Length (ft)	AGS ⁴ Solid Length (ft)	Total PVC Pipe Length (ft)
JEDG65R2	1,355,981.59	624,901.36	238.2	128.5	113.0	15.0	5.0	133.0
JEDG68R2	1,355,786.10	624,903.06	232.8	128.5	112.0	16.0	4.0	132.0
JEDG71R1	1,355,593.33	624,905.11	231.7	130.5	114.0	16.0	4.0	134.0
JEDGW082	1,355,521.37	625,099.36	181.0	62.5	46.0	16.0	4.0	66.0
JEDG83R1	1,355,321.26	625,165.04	189.0	88.5	73.0	15.0	5.0	93.0
JEDGW084	1,355,452.32	624,937.80	232.9	130.5	114.0	16.0	4.0	134.0
JEDGW091	1,355,285.82	624,996.17	237.3	134.5	119.0	15.0	5.0	139.0
JEDGW096	1,355,421.81	624,753.98	255.8	141.0	121.0	16.0	4.0	141.0
JEDGW111	1,355,243.10	624,789.69	241.9	121.5	105.0	16.0	4.0	125.0
JEDGW114	1,355,903.02	624,709.55	256.9	143.0	127.0	15.0	5.0	147.0
JEDGW115	1,355,966.85	624,562.30	255.6	142.5	126.0	16.0	4.0	146.0
JEDGW116	1,355,745.23	624,577.12	256.2	149.5	133.0	16.0	4.0	153.0
JEDGW117	1,355,316.33	624,600.65	254.9	142.5	126.0	16.0	4.0	146.0
JEDGW121	1,355,148.60	625,038.91	239.3	136.5	120.0	16.0	4.0	140.0
JEDGW122	1,355,325.33	625,374.11	146.0	40.5	24.0	16.0	4.0	44.0
JEDGW123	1,355,266.85	625,273.51	178.0	75.5	59.0	16.0	4.0	79.0
JEDGW124	1,355,090.56	625,178.25	237.2	132.5	116.0	16.0	4.0	136.0
JEDGW125	1,355,292.83	625,519.80	130.1	30.5	14.0	16.0	4.0	34.0
JEDGW126	1,355,163.08	625,445.33	174.4	73.5	57.0	16.0	4.0	77.0
JEDGW127	1,354,988.94	625,363.50	231.4	105.5	89.0	16.0	4.0	109.0
JEDGW128	1,355,222.17	625,657.76	128.4	30.5	14.0	16.0	4.0	34.0
JEDGW129	1,355,072.84	625,620.60	163.8	63.0	47.0	15.0	5.0	67.0
JEDGW130	1,354,901.62	625,529.85	225.1	122.5	106.0	16.0	4.0	126.0
JEDGW131	1,355,156.08	625,782.93	130.4	30.5	14.0	16.0	4.0	34.0
JEDGW132	1,354,977.00	625,801.41	163.9	61.5	45.0	16.0	4.0	65.0
Totals	---	---	---	2,546	2,134	395	105	2,634

Notes:

Made by: HH
 Checked by: DEG
 Approved by:

¹ Northing and easting taken from 2016 topographic files provided by Omni Waste of Osceola County, LLC or field survey.

² Ground elevations were provided by JED operations prior to drilling of borehole.

³ BGS - Below ground surface

⁴ AGS - Above ground surface

APPENDIX E
WELL BORING LOGS

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDG65R2

Site: JED Landfill

Date/Time Began Drilling: 12/10/16 0655

Date/Time Complete Drilling: 12/10/16 1350

Northing: 1355981.59

Date/Time Began Well Install: 12/10/16 1355

Date/Time Complete Well Install: 12/10/16 1520

Easting: 624901.36

Ground Elevation: 238.20

		Design	Actual
A	Total Depth:	127'	128.5'
B	Screen Length:	111'	113'
C	Solid Pipe Length:	15' + 3'	15' + 5'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	128'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="checkbox"/> #89 Stone?	14'
F	GeoDisc? <input checked="" type="checkbox"/>	14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA


Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW + Soil	104	0710
10-20	Moist, D=Min Soil + MSW	112	0723
20-30	Moist, D=Min MSW + Soil	119	0752
30-40	Moist, D=Min Soil	119	0800
40-50	Moist, D=Mod MSW	118	0818
50-60	Moist, D=Mod MSW + Soil	126	0835
60-70	Moist, D=Mod MSW + Soil	128	0854
70-80	Wet, D=Mod Soil + MSW	129	0918
80-90	Saturated, D=Severe Soil + MSW	130	0951
90-100	Saturated, D=Severe Soil + MSW	134	1034
100-110	Muddy, D=Severe Soil + MSW	129	1055
110-120	Muddy, D=Severe Soil + MSW	125	1248
120-128.5	Muddy, D=Severe Soil + MSW	124	1350

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 91 ft. Start using water bucket at 110 ft, 1055.

Consturction change 1 ft deeper plus 1 ft more screen due to elevation survey.



CQA Tech Signature:

Date:

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDG68R2

Site: JED Landfill

Date/Time Began Drilling: 12/09/16 0725

Date/Time Complete Drilling: 12/09/16 1320

Northing: 1355786.10

Date/Time Began Well Install: 12/09/16 1330

Date/Time Complete Well Install: 12/09/16 1545

Easting: 624903.06

Ground Elevation: 232.80

	Design	Actual
A	Total Depth:	133'
B	Screen Length:	117'
C	Solid Pipe Length:	15' + 3'
	# of Centralizers:	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	128'
E	<input checked="" type="checkbox"/> #57 Stone? <input checked="" type="checkbox"/>	14'
F	<input checked="" type="checkbox"/> #89 Stone? <input checked="" type="checkbox"/>	14'
G	GeoDisc? <input checked="" type="checkbox"/>	12'
H	1st Bentonite Seal? <input checked="" type="checkbox"/>	4'
I	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	2'
	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA


Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW + Soil	108	0748
10-20	Moist, D=Min MSW + Soil	109	0800
20-30	Moist, D=Min MSW	111	0811
30-40	Moist, D=Min Soil + MSW	111	0824
40-50	Moist, D=Mod MSW	117	0846
50-60	Moist, D=Mod MSW	129	0902
60-70	Moist, D=Mod MSW + Soil	126	0924
70-80	Moist, D=Mod MSW + Soil	125	1003
80-90	Wet, D=Mod MSW + Soil	134	1033
90-100	Wet/Sat, D=Mod MSW + Soil	144	1101
100-110	Sat, D=Severe MSW	143	1134
110-120	Sat, D=Severe MSW	126	1218
120-128.5	Sat/Muddy, D=Severe MSW + Soil	131	1320

*Key: M=Moisture Content, D=Decomposition

Notes: Fuel issue from 0940 - 1000.

Changed well design based on surveyed elevation. Saturated at 97 ft.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDG71R1

Site: JED Landfill

Date/Time Began Drilling: 12/05/16 0700

Date/Time Complete Drilling: 12/05/16 1445

Northing: 1355593.33

Date/Time Began Well Install: 12/05/16 1455

Date/Time Complete Well Install: 12/05/16 1715

Easting: 624905.11

Ground Elevation: 231.70

		Design	Actual
A	Total Depth:	131'	130.5'
B	Screen Length:	115'	114'
C	Solid Pipe Length:	15' + 5'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	130'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="radio"/> #89 Stone?	14.5'
F	GeoDisc? <input checked="" type="checkbox"/>	14.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	105	0720
10-20	Moist, D=Min MSW + Soil	107	0735
20-30	Moist, D=Min MSW + Soil	108	0748
30-40	Moist/Wet, D=Min MSW + Soil	111	0805
40-50	Wet, D=Mod MSW	127	0821
50-60	Wet/Sat, D=Mod MSW + Soil	127	0840
60-70	Sat, D=Mod MSW + Soil	128	0900
70-80	Wet, D=Severe Soil + MSW	127	0930
80-90	Sat/Muddy, D=Severe Soil + MSW	128	1040
90-100	Sat/Muddy, D=Severe MSW + Soil	129	1150
100-110	Sat/Muddy, D=Severe MSW + Soil	127	1230
110-120	Sat/Muddy, D=Severe MSW + Soil	127	1320
120-130.5	Sat/Muddy, D=Severe MSW + Soil	127	1445

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 55 ft. Specs changed for elevation change.



CQA Tech Signature:

Date:

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW082

Site: JED Landfill

Date/Time Began Drilling: 11/29/16 0805

Date/Time Began Well Install: 11/29/16 1350

Date/Time Complete Drilling: 11/29/16 1340

Date/Time Complete Well Install: 11/29/16 0830

Northing: 1355521.37

Easting: 625099.36

Ground Elevation: 181.00

		Design	Actual
A	Total Depth:	81'	62.5'
B	Screen Length:	65'	46'
C	Solid Pipe Length:	15' + 5'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	62'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="checkbox"/> #89 Stone?	12'
F	GeoDisc? <input checked="" type="checkbox"/>	12'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	10'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA

Depth to Waste: 3'


Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry/Moist, D=Min MSW + Soil	99	0826
10-20	Moist*, D=Min Soil + MSW	105	0842
20-30	Moist, D=Mod MSW + Soil	109	0859
30-40	Wet, D=Mod MSW + Soil	120	0915
40-50	Sat, D=Severe MSW + Soil	121	0959
50-60	Sat, D=Severe Soil + MSW	121	1140
60-62	Sat/Muddy, D=Severe Soil + MSW	122	1340
70-80			
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: *Bucket coming up wet at about 12 ft, perched layer.

Very muddy from about 57-62 ft. Driller felt void and collapse at 57-62 ft interval.

Changed well specifications.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDG83R1

Site: JED Landfill

Date/Time Began Drilling: 11/21/16 1000

Date/Time Complete Drilling: 11/21/16 1410

Northing: 1355321.26

Date/Time Began Well Install: 11/21/16 1425

Date/Time Complete Well Install: 11/22/16 0840

Easting: 625165.04

Ground Elevation: 189.00

		Design	Actual
A	Total Depth:	88'	88.5'
B	Screen Length:	72'	73'
C	Solid Pipe Length:	15' + 3'	15' + 5'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	88'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="checkbox"/> #89 Stone?	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	90	1015
10-20	Moist, D=Mod MSW	94	1028
20-30	Moist, D=Mod MSW	115	1058
30-40	Wet, D=Mod MSW + Soil	120	1120
40-50	Wet, D=Mod MSW + Soil	120	1148
50-60	Wet/Sat, D=Mod MSW	118	1201
60-70	Sat, D=Severe MSW	114	1235
70-80	Sat, D=Severe MSW	114	1308
80-88	Sat, D=Severe MSW	112	1410
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Had to use excavator to push well from 73 ft to 88 ft - a lot of liquid in well boring. Should have taken 35 tons of stone, but only took about 20 tons on 11/21. Covered boring with liner and grate for night to allow settling of rock in boring. Finished installing well on 11/22. Rock did not settle.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW084

Site: JED Landfill

Date/Time Began Drilling: 12/02/16 0645

Date/Time Complete Drilling: 12/02/16 1420

Northing: 1355452.32

Date/Time Began Well Install: 12/02/16 1430

Date/Time Complete Well Install: 12/02/16 1630

Easting: 624937.80

Ground Elevation: 232.90

		Design	Actual
A	Total Depth:	130'	130.5'
B	Screen Length:	114'	114'
C	Solid Pipe Length:	15'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	130'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="radio"/> #89 Stone?	14.5'
F	GeoDisc? <input checked="" type="checkbox"/>	14.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA


Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min Soil + MSW	90	0700
10-20	Dry, D=Min MSW	91	0714
20-30	Dry, D=Min MSW + Soil	96	0730
30-40	Moist, D=Min MSW + Soil	110	0745
40-50	Moist, D=Mod MSW	114	0804
50-60	Moist/Wet, D=Mod MSW	118	0827
60-70	Wet, D=Mod MSW + Soil	125	0854
70-80	Wet/Sat, D=Mod MSW + Soil	124	0919
80-90	Sat, D=Mod/Severe Soil + MSW	120	0944
90-100	Sat/Muddy, D=Severe Soil + MSW	126	1024
100-110	Sat, D=Severe MSW*	126	1230
110-120	Sat, D=Severe MSW	121	1325
120-130.5	Sat, D=Severe MSW	119	1420

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 75 ft. Muddy at 90 ft. Begin intermittent use of water bucket at 100 ft.

*Bucket fouled with cable at about 101 ft.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW091

Site: JED Landfill

Date/Time Began Drilling: 11/30/16 0730

Date/Time Began Well Install: 12/01/16 1230

Date/Time Complete Drilling: 12/01/16 1225

Date/Time Complete Well Install: 12/01/16 1530

Northing: 1355285.82

Easting: 624996.17

Ground Elevation: 237.30

	Design	Actual
A	Total Depth:	135'
B	Screen Length:	119'
C	Solid Pipe Length:	15' + 5'
	# of Centralizers:	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	134'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	14'
F	GeoDisc? <input checked="" type="checkbox"/>	14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min Soil + MSW	104	0742
10-20	Dry, D=Min MSW	99	0754
20-30	Dry, D=Min MSW + Soil	106	0812
30-40	Moist, D=Min MSW + Soil	105	0830
40-50	Moist, D=Mod MSW	105	0910
50-60	Moist/Wet, D=Mod MSW	112	0932
60-70	Wet, D=Mod MSW + Soil	118	1051
70-80	Wet/Sat, D=Mod MSW + Soil	123	1155
80-90	Sat, D=Mod/Severe Soil + MSW	124	1250
90-100	Sat/Muddy, D=Severe Soil + MSW	122	1430
100-110	Sat, D=Severe MSW*	117	1522
110-120	Sat, D=Severe MSW	117	1634
120-134	Sat, D=Severe MSW	118	1225 12/01/16

*Key: M=Moisture Content, D=Decomposition

Notes: Surveyed elevation is 1 ft lower than planned. Specs adjusted accordingly. Wet at 45 ft. Covered borehole at 122 ft at 1730 11/30/16. Resumed drilling on 12/01/16.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW096

Site: JED Landfill

Date/Time Began Drilling: 12/07/16 0730
 Date/Time Complete Drilling: 12/07/16 1225
 Northing: 1355421.81

Date/Time Began Well Install: 12/07/16 1230
 Date/Time Complete Well Install: 12/08/16 1130
 Easting: 624753.98
 Ground Elevation: 255.80

		Design	Actual
A	Total Depth:	127'	141
B	Screen Length:	111'	121
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	137'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	14'
F	GeoDisc? <input checked="" type="checkbox"/>	14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA


Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	99	0735
10-20	Dry, D=Min MSW + Soil	101	0746
20-30	Moist, D=Min MSW + Soil	102	0800
30-40	Moist, D=Min MSW + Soil	113	0813
40-50	Moist, D=Mod MSW	118	0832
50-60	Wet, D=Mod MSW	122	0848
60-70	Wet, D=Mod MSW	124	0905
70-80	Wet, D=Mod MSW	129	0928
80-90	Wet, D=Mod MSW	129	1001
90-100	Wet/Sat, D=Severe MSW + Soil*	141	1025
100-110	Wet/Muddy, D=Severe Soil + MSW	129	1113
110-120	Wet/Muddy, D=Severe Soil + MSW	130	1242
120-130	Wet/Muddy, D=Severe Soil + MSW	130	1334
130-141	Wet/Muddy, D=Severe Soil + MSW	128	1440

*Key: M=Moisture Content, D=Decomposition

Notes: * Muddy at 100 ft. Start using water bucket at about 104 ft at 1050.

Cable twisted in rig at 141 ft at 1440. Rig needs new cable. End borehole 1 ft short.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW111

Site: JED Landfill

Date/Time Began Drilling: 11/28/16 0830

Date/Time Complete Drilling: 11/28/16 1650

Northing: 1355243.10

Date/Time Began Well Install: 11/28/16 1655

Date/Time Complete Well Install: 11/29/16 0910

Easting: 624789.69

Ground Elevation: 241.90

		Design	Actual
A	Total Depth:	121'	121.5'
B	Screen Length:	105'	105'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	121'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="radio"/> #89 Stone?	16'
F	GeoDisc? <input checked="" type="checkbox"/>	16'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	14'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 3'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	84	0845
10-20	Moist, D=Min MSW	109	0900
20-30	Wet, D=Mod MSW + Soil	112	0920
30-40	Wet/Sat, D=Mod/Severe MSW + Soil	109	0935
40-50	Wet, D=Mod MSW	119	0948
50-60	Sat, D=Severe MSW	121	1010
60-70	Wet, D=Severe MSW	125	1038
70-80	Sat, D=Severe MSW	124	1110
80-90	Sat, D=Severe MSW	122	1300
90-100	Sat, D=Mod MSW	115	1420
100-110	Sat, D=Severe MSW	129	1520
110-121.5	Sat, D=Severe MSW	122	1650
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Switched to water bucket at 89 ft at 1150. Switched back to regular bucket at 87 ft at 1245. Switched multiple times after. Rock and visqueen 11/28.



CQA Tech Signature:

Date:

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW114

Site: JED Landfill

Date/Time Began Drilling: 12/13/16 0730

Date/Time Complete Drilling: 12/13/16 1509

Northing: 1355903.02

Date/Time Began Well Install: 12/13/16 1515

Date/Time Complete Well Install: 12/14/16 1015

Easting: 624709.55

Ground Elevation: 256.90

		Design	Actual
A	Total Depth:	143'	143'
B	Screen Length:	127'	127'
C	Solid Pipe Length:	15' + 3'	15' + 5'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	142'
	<input checked="" type="checkbox"/> #57 Stone?	
E	<input type="radio"/> #89 Stone?	8'
F	GeoDisc? <input checked="" type="checkbox"/>	8'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	6'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	3'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	1'

Depth to Top Liner: NA

Depth to Waste: 2'


Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW + Soil	103	0755
10-20	Dry, D=Min MSW	103	0805
20-30	Dry, D=Min MSW	108	0818
30-40	Sat, D=Mod/Severe MSW + Soil	122	0837
40-50	Wet, D=Mod Soil + MSW	130	0856
50-60	Wet, D=Mod MSW	136	0912
60-70	Moist, D=Mod MSW	131	0933
70-80	Moist, D=Mod Soil	135	0951
80-90	Wet, D=Mod MSW	142	1014
90-100	Wet, D=Mod MSW	139	1039
100-110	Sat/muddy, D=Severe Soil + MSW	142	1105
110-120	Sat/muddy, D=Severe Soil	143	1146
120-130	Sat/muddy, D=Severe Soil + MSW	146	1325
130-142.5	Sat/muddy, D=Severe Soil + MSW	149	1509

*Key: M=Moisture Content, D=Decomposition

Notes: Perched layer, saturated 37 ft. Wet below from water draining in.

Saturated at about 105 (muddy, was wet after 37 ft). Start using water bucket

at 129 ft at 1310 as needed.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW115

Site: JED Landfill

Date/Time Began Drilling: 12/12/16 0745

Date/Time Complete Drilling: 12/12/16 1657

Northing: 1355966.85

Date/Time Began Well Install: 12/12/16 1705

Date/Time Complete Well Install: 12/13/16 0830

Easting: 624562.30

Ground Elevation: 255.60

		Design	Actual
A	Total Depth:	143'	142.5
B	Screen Length:	127'	126'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	142'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	14'
F	GeoDisc? <input checked="" type="checkbox"/>	14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	107	0754
10-20	Dry, D=Min Soil + MSW	107	0805
20-30	Moist, D=Min MSW	106	0824
30-40	Moist, D=Mod MSW	125	0846
40-50	Moist, D=Mod MSW	140	0906
50-60	Moist, D=Mod Soil + MSW	146	0924
60-70	Moist, D=Mod MSW + Soil	143	0946
70-80	Wet/Sat, D=Mod MSW + Soil	149	1012
80-90	Sat/Muddy, D=Severe Soil + MSW	146	1049
90-100	Sat/Muddy, D=Severe Soil + MSW	145	1136
100-110	Sat, D=Severe Soil + MSW	140	1249
110-120	Sat/Muddy, D=Severe Soil + MSW	142	1336
120-130	Sat/Muddy, D=Severe Soil + MSW	146	1510
130-142.5	Sat/Muddy, D=Severe Soil + MSW	151	1657

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 74 ft. Begin using water bucket as needed at 118 ft.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW116

Site: JED Landfill

Date/Time Began Drilling: 12/15/16 1110
 Date/Time Complete Drilling: 12/16/16 1415
 Northing: 1355745.23

Date/Time Began Well Install: 12/16/16 1425
 Date/Time Complete Well Install: 12/16/16 1545
 Easting: 624577.12
 Ground Elevation: 256.20

	Design	Actual
A	Total Depth:	146'
B	Screen Length:	130'
C	Solid Pipe Length:	15' + 3'
	# of Centralizers:	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	149'
E	<input checked="" type="checkbox"/> #57 Stone? <input checked="" type="checkbox"/>	14'
F	<input checked="" type="checkbox"/> GeoDisc? <input checked="" type="checkbox"/>	14'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA


Depth to Waste: 1.5'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	103	1125 12/15
10-20	Dry, D=Min MSW	106	1138
20-30	Moist, D=Min MSW	112	1149
30-40	Moist, D=Min MSW	114	1348
40-50	Moist, D=Min MSW	123	1406
50-60	Moist, D=Min Soil + MSW	129	1430
60-70	Moist, D=Mod MSW + Soil	140	1452
70-80	Moist/Sat, D=Mod Soil + MSW	135	0748 12/16
80-90	Sat, D=Severe MSW + Soil	139	0815
90-100	Sat, D=Severe MSW + Soil	141	0914
100-110	Sat, D=Severe Soil + MSW	140	0947
110-120	Sat, D=Severe Soil	138	1014
120-130	Sat, D=Severe MSW + Soil	137	1116
130-140	Sat, D=Severe MSW + Soil	141	1231
140-149.5	Sat, D=Severe Soil + MSW	141	1415

*Key: M=Moisture Content, D=Decomposition

Notes: At 1505 12/15, stop drilling for the day while returns are dry.

No cave in overnight. Start using water bucket at 80 ft. Push down last 8 ft during installation.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW117

Site: JED Landfill

Date/Time Began Drilling: 12/14/16 0905

Date/Time Began Well Install: 12/15/16 1010

Date/Time Complete Drilling: 12/15/16 1002

Date/Time Complete Well Install: 12/15/16 1120

Northing: 1355316.33

Easting: 624600.65

Ground Elevation: 254.90

		Design	Actual
A	Total Depth:	127'	142.5'
B	Screen Length:	111'	126'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	142'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'

Depth to Top Liner: NA


Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Dry, D=Min MSW	103	0918 12/14
10-20	Dry, D=Min MSW	105	0933
20-30	Moist, D=Min MSW	115	0950
30-40	Moist, D=Mod MSW + Soil	123	1003
40-50	Moist, D=Mod MSW	125	1015
50-60	Wet/Sat, D=Mod MSW + Soil	123	1028
60-70	Wet/Sat, D=Severe Soil + MSW	135	1122
70-80	Sat, D=Severe MSW + Soil	134	1206
80-90	Sat, D=Severe MSW	135	1250
90-100	Sat, D=Severe MSW + Soil	132	1341
100-110	Sat, D=Severe MSW	133	1433
110-120	Sat, D=Severe MSW	128	1550
120-130	Sat, D=Severe MSW + Soil	130	0758 12/15
130-142.5	Sat, D=Severe MSW + Soil	132	1002

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 55 ft, perched layer that drained into borehole below.

At 1647 12/14, drilled to 127 ft. Cover borehole for the night. Caved in to 120 ft overnight.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW121

Site: JED Landfill

Date/Time Began Drilling: 01/25/17 0725

Date/Time Complete Drilling: 01/25/17 1533

Northing: 1355148.60

Date/Time Began Well Install: 01/25/17 1545

Date/Time Complete Well Install: 01/25/17 1655

Easting: 625038.91

Ground Elevation: 239.34

		Design	Actual
A	Total Depth:	136'	136.5'
B	Screen Length:	120'	120'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	136'
E	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	15'
F	<input checked="" type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
G	GeoDisc? <input checked="" type="checkbox"/>	15'
H	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
I	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Min MSW	101	0755
10-20	Moist, D=Min MSW	110	0808
20-30	Moist, D=Min MSW	117	0828
30-40	Moist, D=Min MSW	118	0848
40-50	Moist, D=Mod MSW	118	0906
50-60	Wet, D=Mod Soil + MSW	124	0927
60-70	Moist, D=Mod MSW	126	0949
70-80	Wet, D=Mod MSW + Soil	129	1015
80-90	Sat, D=Severe MSW + Soil	136	1046
90-100	Sat, D=Severe Soil + MSW	140	1115
100-110	Sat, D=Severe Soil + MSW	133	1201
110-120	Sat, D=Severe Soil + MSW	132	1358
120-130	Sat, D=Severe Soil + MSW	135	1502
130-136.5	Sat, D=Severe Soil + MSW	134	1533

*Key: M=Moisture Content, D=Decomposition

Notes: Wet at 58 ft, perched layer. Saturated at about 88 ft. At 1145, changed to water bucket at 109 ft as needed.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW122

Site: JED Landfill

Date/Time Began Drilling: 02/09/17 1258

Date/Time Complete Drilling: 02/09/17 1402

Northing: 1355325.33

Date/Time Began Well Install: 02/09/17 1425

Date/Time Complete Well Install: 02/09/17 1550

Easting: 625374.11

Ground Elevation: 146.00

		Design	Actual
A	Total Depth:	40'	40.5'
B	Screen Length:	24'	24'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	40'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Wet, D=Mod MSW	100	1312
10-20	Wet, D=Mod MSW + Soil	118	1323
20-30	Sat, D=Severe MSW	128	1348
30-40	Sat, D=Severe MSW + Soil	122	1402
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 26 ft.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW123

Site: JED Landfill

Date/Time Began Drilling: 02/07/17 0730

Date/Time Complete Drilling: 02/07/17 1145

Northing: 1355266.85

Date/Time Began Well Install: 02/07/17 1150

Date/Time Complete Well Install: 02/07/17 1300

Easting: 625273.51

Ground Elevation: 178.00

		Design	Actual
A	Total Depth:	75'	75.5'
B	Screen Length:	59'	59'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	75'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Wet, D=Mod MSW + Soil	115	0800
10-20	Wet, D=Mod MSW + Soil	123	0820
20-30	Wet, D=Mod MSW	126	0837
30-40	Wet, D=Mod MSW	125	0901
40-50	Sat, D=Mod MSW + Soil	122	0930
50-60	Sat/Muddy, D=Severe Soil + MSW	121	1054
60-70	Sat/Muddy, D=Severe Soil + MSW	126	1125
70-80	Sat/Muddy, D=Severe MSW + Soil	122	1145
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 49 ft. At 1025, use water bucket as needed at 56 ft bgs. Flowing lyer at about 56 ft bgs.



CQA Tech Signature:

Date:

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW124

Site: JED Landfill

Date/Time Began Drilling: 01/26/17 0710

Date/Time Complete Drilling: 01/26/17 1221

Northing: 1355090.56

Date/Time Began Well Install: 01/26/17 1230

Date/Time Complete Well Install: 01/26/17 1350

Easting: 625178.25

Ground Elevation: 237.20

		Design	Actual
A	Total Depth:	132'	132.5'
B	Screen Length:	116'	116'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	132'
E	<input checked="" type="checkbox"/> #57 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Min MSW + Soil	104	0722
10-20	Moist, D=Min MSW	111	0743
20-30	Moist, D=Min MSW	116	0758
30-40	Moist, D=Mod MSW	117	0815
40-50	Moist, D=Mod MSW	117	0832
50-60	Moist, D=Mod MSW	124	0848
60-70	Wet, D=Mod MSW	128	0912
70-80	Wet, D=Mod MSW	128	0942
80-90	Wet, D=Mod MSW	117	1007
90-100	Sat, D=Mod MSW	125	1032
100-110	Sat, D=Severe MSW + Soil	129	1056
110-120	Sat, D=Severe Soil + MSW	132	1135
120-132.5	Sat, D=Severe Soil + MSW	132	1221

*Key: M=Moisture Content, D=Decomposition

Notes: Changed to water bucket at 0725. Saturated at 90 ft.



CQA Tech Signature:

Date:

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW125

Site: JED Landfill

Date/Time Began Drilling: 02/06/17 1000

Date/Time Complete Drilling: 02/06/17 1048

Northing: 1355292.83

Date/Time Began Well Install: 02/06/17 1055

Date/Time Complete Well Install: 02/06/17 1110

Easting: 625519.80

Ground Elevation: 130.10

		Design	Actual
A	Total Depth:	30'	30.5'
B	Screen Length:	14'	14'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	30'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Wet, D=Mod Soil + MSW	100	1013
10-20	Sat, D=Mod MSW + Soil	120	1027
20-30	Sat, D=Mod MSW	121	1048
30-40			
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 17 ft.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW126

Site: JED Landfill

Date/Time Began Drilling: 02/06/17 1118

Date/Time Complete Drilling: 02/06/17 1409

Northing: 1355163.08

Date/Time Began Well Install: 02/06/17 1415

Date/Time Complete Well Install: 02/06/17 1530

Easting: 625445.33

Ground Elevation: 174.40

	Design	Actual
A	Total Depth:	73'
B	Screen Length:	57'
C	Solid Pipe Length:	15' + 3'
	# of Centralizers:	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	73'
E	<input checked="" type="checkbox"/> #57 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Wet, D=Min MSW + Soil	102	1130
10-20	Wet, D=Mod MSW + Soil	118	1143
20-30	Wet, D=Mod MSW + Soil	119	1202
30-40	Sat, D=Severe MSW	123	1225
40-50	Sat, D=Severe MSW	134	1320
50-60	Sat, D=Severe MSW	138	1345
60-73.5	Sat, D=Severe MSW	135	1409
70-80			
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes:



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW127

Site: JED Landfill

Date/Time Began Drilling: 01/27/17 0830

Date/Time Began Well Install: 01/28/17 1035

Date/Time Complete Drilling: 01/28/17 1030

Date/Time Complete Well Install: 01/28/17 1230

Northing: 1354988.94

Easting: 625363.50

Ground Elevation: 231.37

	Design	Actual
A	Total Depth:	128'
B	Screen Length:	112'
C	Solid Pipe Length:	15' + 3'
	# of Centralizers:	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	105'
E	<input checked="" type="checkbox"/> #57 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Min MSW + Soil	99	0846 01/27
10-20	Moist, D=Min MSW	107	0903
20-30	Moist, D=Min MSW	113	0924
30-40	Moist, D=Mod Soil + MSW	120	0955
40-50	Moist, D=Mod MSW + Soil	119	1020
50-60	Moist, D=Mod MSW	120	1045
60-70	Sat, D=Mod MSW + Soil	122	1119
70-80	Sat, D=Severe MSW + Soil	120	1333
80-90	Sat, D=Severe Soil + MSW	120	1442
90-100	Sat, D=Severe Soil + MSW	122	1516
100-105	Sat, D=Severe Soil + MSW	123	1030 01/28
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at about 65 ft. Water bucket used as needed beginning at 1410. Drilled to 103 ft at 1600 01/27. Cover borehole for overnight. Caved in to 97 ft overnight. Drilled for 3 hours at 103 - 105 ft. Sloughing at bottom of well. Set well at 105' at approval of Ben and Brad.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW128

Site: JED Landfill

Date/Time Began Drilling: 02/06/17 0805

Date/Time Began Well Install: 02/06/17 0920

Date/Time Complete Drilling: 02/06/17 0913

Date/Time Complete Well Install: 02/06/17 1030

Northing: 1355222.17

Easting: 625657.76

Ground Elevation: 128.40

		Design	Actual
A	Total Depth:	30'	30.5'
B	Screen Length:	14'	14'
C	Solid Pipe Length:	15'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	30'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Wet, D=Mod Soil + MSW	97	0821
10-20	Sat, D=Mod Soil + MSW	125	0848
20-30	Sat, D=Mod MSW + Soil	124	0913
30-40			
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 19 ft.



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW129

Site: JED Landfill

Date/Time Began Drilling: 01/31/17 0700

Date/Time Began Well Install: 01/31/17 095

Date/Time Complete Drilling: 01/31/17 0910

Date/Time Complete Well Install: 01/31/17 1140

Northing: 1355072.84

Easting: 625620.60

Ground Elevation: 163.80

		Design	Actual
A	Total Depth:	63'	63'
B	Screen Length:	47'	47'
C	Solid Pipe Length:	15' + 3'	15' + 5'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	62'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	13'
F	GeoDisc? <input checked="" type="checkbox"/>	13'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	11'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Min MSW + Soil	102	0712
10-20	Moist, D=Mod MSW	116	0725
20-30	Wet, D=Mod MSW	121	0735
30-40	Wet, D=Mod MSW	129	0756
40-50	Sat, D=Severe MSW + Soil	129	0827
50-63	Sat, D=Severe Soil + MSW	124	0910
60-70			
70-80			
80-90			
90-100			
100-110			
110-120			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes:



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW130

Site: JED Landfill

Date/Time Began Drilling: 01/30/17 0720

Date/Time Complete Drilling: 01/30/17 1410

Northing: 1354901.62

Date/Time Began Well Install: 01/30/17 1420

Date/Time Complete Well Install: 01/30/17 1548

Easting: 625529.85

Ground Elevation: 225.10

		Design	Actual
A	Total Depth:	122'	122.5'
B	Screen Length:	106'	106'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	122'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 2'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Min MSW	98	0741
10-20	Moist, D=Min MSW	105	0753
20-30	Moist, D=Min MSW + Soil + Wood	109	0807
30-40	Moist, D=Mod MSW + Soil	114	0830
40-50	Moist, D=Mod MSW	104	0859
50-60	Moist, D=Mod MSW	123	0932
60-70	Moist, D=Mod MSW	130	0959
70-80	Wet, D=Severe MSW + Soil	124	1024
80-90	Wet, D=Severe MSW + Soil	122	1053
90-100	Sat, D=Severe MSW	119	1122
100-110	Sat/Muddy, D=Severe Soil + MSW	125	1240
110-122.5	Sat/Muddy, D=Severe Soil + MSW	123	1410
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: At 1215, use water bucket as needed. Saturated at 94 ft.



CQA Tech Signature:

Date:

Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW131

Site: JED Landfill

Date/Time Began Drilling: 02/01/17 0900

Date/Time Began Well Install: 02/01/17 1240

Date/Time Complete Drilling: 02/01/17 0945

Date/Time Complete Well Install: 02/01/17 1425

Northing: 1355156.08

Easting: 625782.93

Ground Elevation: 130.40

		Design	Actual
A	Total Depth:	30'	30.5'
B	Screen Length:	14'	14'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	30'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	14.5'
F	GeoDisc? <input checked="" type="checkbox"/>	14.5'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	12.5'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	3'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	1'


Depth to Top Liner: NA

Depth to Waste: 1.5'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Mod Soil + MSW	103	0909
10-20	Wet, D=Mod MSW	111	0924
20-30	Wet, D=Mod MSW + Soil	122	0945
30-40			
40-50			
50-60			
60-70			
70-80			
80-90			
90-100			
100-110			
110-122.5			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes:



Project #: 083-82734.51

Onsite

Rep: S. Neal

Well ID: JEDGW132

Site: JED Landfill

Date/Time Began Drilling: 01/31/17 0949

Date/Time Began Well Install: 01/31/17 1300

Date/Time Complete Drilling: 01/31/17 1222

Date/Time Complete Well Install: 01/31/17 1430

Northing: 1354977.00

Easting: 625801.41

Ground Elevation: 163.90

		Design	Actual
A	Total Depth:	61'	61.5'
B	Screen Length:	45'	45'
C	Solid Pipe Length:	15' + 3'	16' + 4'
	# of Centralizers:	NA	NA

	Checklist	BGS (to top of layer)
D	0.5' of #57 Stone? <input checked="" type="checkbox"/>	61'
	<input checked="" type="radio"/> #57 Stone? <input checked="" type="checkbox"/>	
E	<input type="radio"/> #89 Stone? <input checked="" type="checkbox"/>	15'
F	GeoDisc? <input checked="" type="checkbox"/>	15'
G	1st Bentonite Seal? <input checked="" type="checkbox"/>	13'
H	Soil Fill to 3' BGS? <input checked="" type="checkbox"/>	4'
I	2nd Bentonite Seal? <input checked="" type="checkbox"/>	2'


Depth to Top Liner: NA

Depth to Waste: 1.5'

Depth (bgs)	Description*	Temp (F)	Time
0-10	Moist, D=Mod Soil + MSW	113	0959
10-20	Moist, D=Mod MSW + Soil	123	1018
20-30	Wet, D=Mod Soil + MSW	119	1031
30-40	Sat, D=Severe Soil + MSW	124	1053
40-50	Sat, D=Severe MSW + Soil	125	1140
50-60	Sat, D=Severe MSW + Soil	123	1222
60-70			
70-80			
80-90			
90-100			
100-110			
110-122.5			
120-130			

*Key: M=Moisture Content, D=Decomposition

Notes: Saturated at 39 ft. No water bucket.



APPENDIX F
AGGREGATE BACKFILL LABORATORY TEST RESULTS

[illegible]

NOTES: T = TRIAXIAL TEST
U = UNCONFINED COMPRESSION TEST
C = CONSOLIDATION TEST
DS = DIRECT SHEAR TEST
O = ORGANIC CONTENT
P = pH

PARTICLE SIZE DISTRIBUTION


ASTM C117, C136

PROJECT NAME: OMNI WASTE/OSCEOLA CO GCCS EXP/FL

SAMPLE ID: JED-ROCKS-1

Depth: -

TYPE: Bulk



	Coarse	Fine	Coarse	Medium	Fine	Silt or Clay
COBBLES	GRAVEL		SAND			FINES

U.S. Standard Sieves Sizes and Numbers

Particle Size			Particle Size	
	(mm)	% Passing	Classification	Percentage
12.0"	304.8	100.0	Cobbles	0.0
3.0"	75	100.0		
2.5"	63.5	100.0		
2.0"	50	77.8	Coarse Gravel	99.8
1.5"	37.5	12.8		
1.0"	25	0.5		
0.75"	19	0.2		
0.50"	12.7	0.2		
0.375"	9.5	0.2		
#4	4.75	0.2	Fine Gravel	0.0
#8	2.36	0.2	Coarse Sand	0.0
#16	1.18	0.2	Medium Sand	0.0
#30	0.60	0.2		
#50	0.30	0.2		
#100	0.15	0.1	Fine Sand	0.0
#200	0.075	0.1		
Fines				0.1

$D_{60} = 46.21$	$D_{30} = 40.46$	$D_{10} = 34.16$
------------------	------------------	------------------

$C_u = D_{60}/D_{10} =$	1.4	< 4
$C_c = D_{30}^2/(D_{10} \cdot D_{60}) =$	1.0	> 1

DESCRIPTION: GRAVEL, coarse, trace fines; gray.

USCS: GP

 M_c -

TECH	JS
DATE	11/22/16
CHECK	<i>[Signature]</i>
REVIEW	<i>[Signature]</i>
APPROVE	

**CARBONATE CONTENT
ASTM D 3042 - MODIFIED**

PROJECT TITLE	OMNI WASTE/OSCEOLA CO GCCS EXP/FL
PROJECT NUMBER	083-82734-51
SAMPLE ID	JED-ROCKS-1

Residue +Tare weight (g)	613.94	603.79	617.98
Tare Weight (g)	82.08	81.25	81.53
Residue weight (g)	531.86	522.54	536.45

After Acid Application and Wash

Residue + Tare weight (g)	613.90	603.72	617.97
Residue weight (g)	531.82	522.47	536.44
Carbonate Content (%)	0.0	0.0	0.0

Average Carbonate Content (%)

0.0



REMARKS used pH 4 acid.

SAMPLE DESCRIPTION GRAVEL, coarse, trace fines; gray.

USCS

GP

MODIFIED: Only the Plus No.200 Size material used in the test.

TECH	JS
DATE	11/22/16
CHECK	
REVIEW	
APPROVE	

APPENDIX G
PHOTOGRAPHIC DOCUMENTATION OF
CONSTRUCTION ACTIVITIES

PHOTOGRAPHS

Photograph 1: 8" SCH 80 slotted and solid PVC pipes.

Photograph 2: Drilling operations.

Photograph 3: Saturated waste at bottom of boreholes.

Photograph 4: Setting gas well screen (typical).

Photograph 5: Gluing slotted PVC pipes (typical).

Photograph 6: Lag bolted joints to provide additional support (typical).

Photograph 7: Backfilling extraction well with approved stone (typical).

Photograph 8: Installing georing (typical).

Photograph 9: Hydrating bentonite plug at extraction well (typical).

Photograph 10: Hydrating bentonite plug in encasement at JEDGW114.

Photograph 11: Completed well (typical).

Photograph 12: Installing new wellhead (typical).

Photograph 13: Trench excavated (typical).

Photograph 14: Checking trench slope while excavating.

Photograph 15: Welding 18" header pipe.

Photograph 16: 18" header pipe in trench.

Photograph 17: Welding electrofusion coupling (typical).

Photograph 18: Welding 8" lateral.

Photograph 19: Welding 2" air and 2" forcemain.

Photograph 20: Installing lateral pipe in trench with air supply line and forcemain.

Photograph 21: Flange bolts wrapped with 10 mil plastic and taped to pipe.

Photograph 22: Installing valves on header pipe.

Photograph 23: Backfilling trench. Caution tape applied and survey posts every 50' and at points of interest (typical).

Photograph 24: Regrading slopes with dozer (typical).



Photograph 1: 8" SCH 80 slotted and solid PVC pipes.



Photograph 2: Drilling operations.



Photograph 3: Saturated waste at bottom of boreholes.



Photograph 4: Setting gas well screen (typical).



Photograph 5: Gluing slotted PVC pipes (typical).



Photograph 6: Lag bolted joints to provide additional support (typical).



Photograph 7: Backfilling extraction well with approved stone (typical).



Photograph 8: Installing geogring (typical).



Photograph 9: Hydrating bentonite plug at extraction well (typical).



Photograph 10: Hydrating bentonite plug in encasement at JEDGW114.



Photograph 11: Completed well (typical).



Photograph 12: Installing new wellhead (typical).



Photograph 13: Trench excavated (typical).



Photograph 14: Checking trench slope while excavating.



Photograph 15: Welding 18" header pipe.



Photograph 16: 18" header pipe in trench.



Photograph 17: Welding electrofusion coupling (typical).



Photograph 18: Welding 8" lateral.



Photograph 19: Welding 2" air and 2" forcemain.



Photograph 20: Installing lateral pipe in trench with air supply line and forcemain.



Photograph 21: Flange bolts wrapped with 10 mil plastic and taped to pipe.



Photograph 22: Installing valves on header pipe.



Photograph 23: Backfilling trench. Caution tape applied and survey posts every 50' and at points of interest (typical).



Photograph 24: Regrading slopes with dozer (typical).

APPENDIX H
CONSTRUCTION QUALITY ASSURANCE ENGINEER
FIELD MONITORING REPORTS AND FORMS

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
82° Sunny, 10 mph
CONTRACTOR: CB&I

DATE

11-16-16

S M T W T F S

80° sunny (80)

THE FOLLOWING WAS NOTED: ¹³⁰⁰⁻ Pre-Construction meeting with CB&I Gas Plant Representatives, CB&I construction representatives, J.E.D. Representatives, Golder Assoc. (S. Neal, D. Grigg)

1420- Investigate watered in pipe header in Cell 9 / Cell 10 Area. 18" header exposed and an approximately 30 ft. belly found just NW of H6C-14. Smaller, ~ 5 ft belly found just SE of H6W-14.
1630- off site, All

(2)

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Scott Neal
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
CONTRACTOR: CB&I

DATE

11-17-16

S M T W T F S

70° sunny

THE FOLLOWING WAS NOTED:

0605 - On site

0715 - Trench immediately upslope of 18" header next to HGC-14

0725 - Flange at end of future expansion wye next to HGC-14 was hit; small air leak. Gas plant called. Brad + Andy on site.

0750 - Wye cut just behind flange. 8" schedule-80 pvc cap placed on wye then bagged. Air leak stopped. Plant notified.

0800 - Trench NW from HGC-14 ~100 ft

0920 - Strap attached to header + adjusted header adjusted. Adjustments only move belly upslope. Brady/Andy off site

1000 - Continue trenching SE of HGC-14. Don Grigg on site; discuss plan.

1200 - 1300 - Lunch. Don Grigg off site

1310 - Resume trenching

1400 - Wye next to Cell 10 Riser hit. Air leak into system. Plant notified. Wye was not on as-built. Wye was a future expansion wye.

1420 - Brad + Andy on site. Wye was completely removed. 8" schedule-80 PVC cap placed on line then bagged. Air leak stopped.

1500 - Trench past just past HGC-15 where header reduces to end of line.

1520 - Regraded header along stormwater pond retaining wall at 18"-28" connection. Water was seen at connection previous day

1550 - off site

SUBMITTED BY GOLDER ASSOCIATES

Scott McNeil / Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
7B, Sunny Smyth
CONTRACTOR: CB&I

DATE

11/18/16

S M T W T F S

THE FOLLOWING WAS NOTED:

0630 - On site, safety meeting; CB&I loads truck
0710 - To cell 10. Excavator refueled.
0730 - To exposed header. HGC-14 is above header at header belly & needs to be cut & refused below header. HGC-14 is surging liquid & there are no pipe pinchers / squeeze-off tools on site. Kevin (CB&I) will have proper tool on site 11/19/16
0830 - CB&I preps & lubricates drill rig
1000 - Attach bucket to rig then move rig to top of cell 6 / Cell 9
1130 - 1230 - Lunch
1300 - Find area to stage rock for wells
1330 - Rock delivered
1415 - "JED Rock SAMPLE 1" collected in 5-gallon bucket
1520 - All equipment moved
1530 - Golder off site
1615 - Releasish "JED Rock SAMPLE 1" to FedEx
1700 - hotel

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Smith M
MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
70, sunny 15 mph
CONTRACTOR: CB&I

DATE

11/21/16

S (M) T W T F S

THE FOLLOWING WAS NOTED:

0630 - On site Safety meeting
0700 - Move to JEDG83R1 area
0815 - Hertz delivers excavator
0900 - Excavator to JEDG83R1 + Builds bench for drill rig
1000 - Begin drilling JEDG83R1, liner at 4 ft
1100 - 30 ft b/s
1120 - Wet at ~40 ft b/s, soil + MSW
1235 - 70 ft b/s
1410 - 88 ft b/s, Bucket clear borehole w/ little/no resistance
1425 - Begin installing well; 72 ft screen, 15 ft riser
1505 - Well should take ~35 tons of stone. Only ~20 tons brought stone above screen.
Also had to push well last 15 feet due to liquid or collapse in borehole.
1600 - Equipment staged. Grate + liner placed over well for the night.
1630 - off site

SUBMITTED BY GOLDER ASSOCIATES

[Signature]
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
68°, clouds 15 mph
CONTRACTOR: CB&I

DATE

11/22/16

S M T W T F S

THE FOLLOWING WAS NOTED:

0700- Chance (CB&I) on site. Golder on site. Chip + Glen (CB&I) to Orlando to pick up pinching tool from FedEx
0715- Inspect well JEDG83R1. Rock has not ~~settled~~ settled; is still one foot above screen. Continue constructing well
0745- Chip + Glen on site
0900- Well constructed
0930- Rock delivered (3 loads total for day)
0930- Begin regrading of Cell 9-10 Riser. 6" 46-C 14 cut + re-fused under 18" riser
1240- 1340 - Lunch
1400- Begin covering re-graded header, Expose Cell 10 Riser lateral (6") that has unfused coupling
1500- Fuse coupling
1530- Cell 10 Riser lateral repaired + covered
1600- 18" header covered except at 2 wyes that need new flanges
1630- Area secure, equipment at staging area
1640- All off site

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
72° cloud
CONTRACTOR: CB&I

DATE

11/28/16

S M T W T F S

15+ mph wind, 75°, clouds

THE FOLLOWING WAS NOTED: 0700 - On site. CB&I on site. Safety meeting.

0730 - Prep near JED GW-III gas extraction well
0830 - Begin drilling JED GW-III (see Well Log)
0845 - Juan and Johnny (CB&I) Building benches at proposed well locations along slopes
0845 - Chip & Talo connecting header pipe at staging area
- Approximately 800 feet of 18" header fused at staging area throughout day
0925 - Wet at 33 ft b/s
1110 - 80 ft b/s
1150 - Started rotating between regular bucket and water bucket
1650 - 121.5 ft b/s
1655 - Grate placed over borehole & well construction initiated (see log)
1755 - Rock in well above screen. visqueen over grate for night
1805 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Phil
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
80°, sunny
CONTRACTOR: CB&I

DATE

11/29/16

S M T W T F S

THE FOLLOWING WAS NOTED:

0645 - CB&I & Golder on site at staging area. Prep/housekeeping

0715 - Safety meeting

0730 - Pipe crew continues fusing 18" hdpe header. Gene moves rig to JEDGW082. Others to JEDGW111 to complete well install (see log).

0750 - Surveyed elevation of GW 082 is 181.0 compared to previous 182.0. Screen and well specifications adjusted accordingly (see well log)

0805 - Begin Drilling to 80 ft BLS at JEDGW082 (see well log for details)

0832 - Wet at ~13 ft, perched

0859 - 30 ft

0915 - Wet at 40 ft

1140 - 60 ft

1315 - Very muddy and refusal at 62 ft. Driller says he feels void from 57-62 ft

1340 - End drilling at 62.5 ft

1350 - Begin JEDGW082 construction

1500 - too much rock in well. At 12 ft BLS instead of 15 ft BLS. Cover with vibro screen and allow to settle for ~~2~~ over night

1600 - 400 ft of 18" header fused. 600 ft 12" header fused. Header brought to top of landfill.

1630 - off site

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
80° Sunny, Afternoon - light Rain
CONTRACTOR: CB&I

DATE

11/30/16

SMT W T F S

THE FOLLOWING WAS NOTED: 0645 - Safety meeting

0700 - Drill crew to JEDGW091, set up materials

0730 - Begin drilling JEDGW091. Surveyed depth is ~~1 ft~~ ⁺¹⁰ elev. is 1 ft lower than planned; adjust well specs. Pipe crew fusing 100 ft sections of 12" header/pipe

0745 ~~0800~~ - Continue JEDGW082 construction. Rock still at 12 ft

0830 - Complete JEDGW082 construction

0845 - 45 ft. wet.

1051 - ~~muddy~~ ⁵ 70 ft

1250 - muddy 90 ft

1430 - 100 ft

1600 - 1400 ft (100 ft sections) of 12" pipe fused + brought to top of landfill

1634 - 120 ft

1700 - 122 ft, call to see if we should set well or resume in morning (getting dark)

1730 - cover + grate well, to resume in morning

1800 - All off site

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
80° fog → sun
CONTRACTOR: CB&I

DATE

12/1/16

S M T W T F S

THE FOLLOWING WAS NOTED:

0645 - on site; safety
0700 - Drill crew to JEDGW091. Pipe crew begins fusing 8" pipe into 100' sections
0730 - ~~Begin~~ Resume drilling on JEDGW091. Not much liquid or sloughing off from walls.
0800 - 123'; progress from 11/31
1135 - 130'
1225 - 134'
1230 - Begin JEDGW091 construction - see well log
1530 - Complete well construction
1545 - Set up on Well JEDGW084 for 12/2
1608 - off site

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
72, 10 mph, clouds
CONTRACTOR: CB&I

DATE

12/2/16

SMTWTFS

THE FOLLOWING WAS NOTED:

0630- On site Safety meeting
0645- Begin drilling to 130 ft BLS on JEDGW084. See well log
0745- 40 ft
0919- 80 ft. Saturated at 75 feet BLS
1035- fouled cable in bucket had to be cleared. Slight delay.
1100- Started using water bucket - muddy returns
1420- 130.5 feet
1430- Grate on borehole, begin well install (see Well Log)
1630- Well installed; move equipment to top of landfill staging area
1700- off site

SUBMITTED BY GOLDER ASSOCIATES

Justin Jure
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
78° cloudy, 10 mph
CONTRACTOR: CB&I

DATE

12/3/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0650 - On site. Discuss SOW + safety

0720 - Drill crew to top of land fill; staging materials + performing maintenance +
safety checks on equipment

0720 - Pipe crew cleaning staging area + organizing trailers

0800 - Check ~~sa~~ flagged locations of proposed header low points in cells 3 + 9
and proposed high point in cell 6.

0845 - Check location of jumper (18 inch) to be relocated in Cell 3

1050 - Talk to Dan Grigg

1115 - off site

SUBMITTED BY GOLDER ASSOCIATES

John H. [Signature]

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
12/5/16 82° sunny, 10 mph
CONTRACTOR: CB&I

DATE

12/5/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0640 - On site; safety. Move to JEDGW-71R1
0700 - Begin drilling on JEDGW-71R1. Chip is drilling; Gene is off site
for the day for OSHA HAZWOPER physical. See Well Log for
well info
0735 - 20 ft
*0700 - Pipe crew is fabricating header fittings at staging area
0830 - Saturated at 55 feet. Well to be installed to 130 ft. Changed from
131 feet because surveyed elevation was 1 foot lower. Use water bucket as needed.
1150 - 100 ft
1445 - 130 ft. Place grate over borehole
1455 - Begin well construction. See Well Log.
1715 - End well construction - to specs.
1720 - off site

SUBMITTED BY GOLDER ASSOCIATES

Justin M. [Signature]
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
84°, cloudy, 15+ mph (Rain)
CONTRACTOR: CB&I

DATE

12/6/16

SMTWTFSS

THE FOLLOWING WAS NOTED: 0640 - On site; safety. SOW for day includes cleanup and slope restoration around GW-091, GW-84, GW-71R1, GW-111. Some MSW & leachate exposed at surface. Rain & lightning in morning forecast and crew does not want to be exposed with rig in the ground.
0710 - Pipe crew continues fabricating fittings. Move to well locations to restore slopes.
0920 - Finished resurfacing slope
0930 - All crew fusing fittings - tees, flanges, reducers, etc. Chip & Johnny off site for H40 (E) supplies
1140 - Chip & Johnny on site. All off site for lunch
1300 - Back on site. Continue fusing fittings
1330 - Steady rain
1345 - CBT1 covers equipment & packs trailers.
1350 - Radar shows more rain. CBT1 makes call to end day due to weather.
1405 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Jeff [Signature]
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
70° - 60° - 80°, sunny, 5 mph
CONTRACTOR: CB&I

DATE

12/7/16

SMTWTF S

THE FOLLOWING WAS NOTED: 0640 - on site; safety. Trino at OSHA physical for the day.
0650 - Drill crew to top of landfill at JEDGW 096 (GW-96) location. Elevation was
surveyed at 255.8 ft vs. 241.0 on Well schedule. Chipt Johnny off site for supplies.
0710 - Start drilling (See Well Log)
0730 - Confirm change in total well depth and screen length with Don Riggs. Changed
total from 127' to 142' and screened from 111' to 126'.
0800 - 30 ft
0928 - 80 ft
1025 - 100 ft - saturated
1050 - ~104', begin using water bucket as needed
1140 - Trino on site from physical
1242 - 120 ft
1300 - 1325 - Weekly Construction Conference Call
1440 - Cable twisted in drill rig. At 141 ft. Rig need new cable. End boring at
141 ft b/s (1 foot short)
1505 - Begin well install - See Well Log
1535 - While installing well, realize last water bucket load had no returns, so borehole
was only to ~137 ft. cut 4 feet out of screen length & add coupling (net
- 4 ft from screen & total well depth). Well set at 137 ft b/s.
1620 - Well should have taken approx. 2.5 truck loads of gravel, but filled to 14 ft
with 1.5 loads. Cover well with visqueen and allow settling overnight.
1655 - off site

SUBMITTED BY GOLDER ASSOCIATES

Smith M

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
57° → , Sunny
CONTRACTOR: CB&I

DATE

12/8/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0635 - On site, safety, Review S.O.W.

0650 - Drill crew to top of landfill to repair cable on drill rig
0700 - Johnny + Chip to investigate tie in between JEDGW078 + JEDGT104. Trench
between GW-078 + GT-104.
0900 - Done trenching. Pipe crew joins drill crew to repair drill rig. Electrical wire(s) also
need replacing.
1015 - Rig fixed. Finish constructing ^{JEDGW} ~~JEDGT~~ 096 (see well Log). Rock did not settle overnight.
1045 - ~~JEDGW~~ JEDGW-096 complete
1130 - Area around GW-096 cleared
1145 - 1300 - Lunch
1305 - Gene + Chance change oil + other Drill Rig maintenance
1305 - Rest of CB&I to JEDGT104. Connect 8-inch pipe trenched from GW-078 with
Tee electrofused to existing + 90° bent fused to new 8" pipe and Tee.
1545 - Attach new 8" pipe to GW-078. Remove lateral stick up which is with 90°, and
replace with ~~new~~ new lateral stick up with tee to attach old lateral
with new. Re-attach GW-078 well head.
1615 - Survey stakes placed every 50 ft and at fittings at GW-078 and GT-104. "Buried
Gas Line" tape buried ~1 ft deep in trenches
1700 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Justin
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
50's, 15 mph, cloudy/light rain
CONTRACTOR: CB&I

DATE

12/9/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0640-on site, safety; review S.O.W.

0700-Drill crew to JEDG68R2. Pipe crew fusing 2" air lines + fittings in trailer
due to likelihood of rain throughout day
0725-Begin drilling on JEDG68R2 (SEE WELL LOG). Surveyed elevation is 232.8; Correct
well specifications to new surface elevation (128' total depth vs. 133' planned total).
0846-50 ft
0940-fuel issue
1000-issue fixed
1101-100 ft, saturated at 97 ft
1320-128' total depth. Begin well install (see well log)
1420-Johnny excavates ~10 ft at JEDGW083 to locate tie in to existing 8" lateral. Stopped
at 10 feet b/c of danger of losing new JEDGW083R1. Connection not found + gas
heard leaking from damaged well. Brad contacted. Well and wellhead cut + capped.
1500-Well took 2 ~~ton~~ dump truck loads of rock
1545-Well complete, clean/secure work areas. Set up on next well
1600-All off site

SUBMITTED BY GOLDER ASSOCIATES

Justin J. He
MONITOR

3.75

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55° → 65°, cloudy, 20 mph
CONTRACTOR: CB&I

DATE 12/10/16

SMTWTFSS

JEDG65R2

JEDG65R2

THE FOLLOWING WAS NOTED: 0640 - On site, Safety, move to JEDG65R2
0655 - Begin drilling on JEDG65R2. Surveyed elevation (238.2) 1 foot higher than what's on well schedule. Adjust depth + screen length accordingly
0655 - Pipe crew fabricates valve with flange + blind flange
0800 - 40 ft
0918 - 80 ft
0925 - Saturated at 81 ft
1034 - 100 ft, begin using water bucket when needed (@ 1055)
1245 - Trino to JEDG65R2; Johnny + Chip off site
1350 - 128.5 ft; total depth
1355 - Begin JEDG65R2 construction - See Well Log
1520 - Finish JEDG65R2 to specs
1530 - Clean work area, stage equipment
1550 - off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Jule
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60°-80° fog → cloudy, 10 mph
CONTRACTOR: CB&I

DATE

12/12/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0650 - On site, safety. New CB&I personnel. Josh on site to join Gene and Chance on drill crew. Sam to join pipe crew with Chip, Johnny, Trino.
0710 - Drill crew to JEDGW115 and set up rig. Elevation ~~meas~~ surveyed at 254.5 ft. Adjust well design accordingly; 1 ft shorter screen and total well depth.
0710 - Pipe crew to JEDGW111 to trench to JEDGW091. Plan to trench from GW111 towards GW091 at 5° grade.
0745 - Begin drilling on JEDGW115 - See Well Log
0800 - Trenching started at 1 ft b/s at GW111. Will be ~12 ft at edge of flat road area before reaching landfill slope. Talked to Don G. + Brad and will add extra fill on top of piping near GW111 for protection.
0824 - 30 ft
0946 - 70 ft
0955 - Saturated at 74'
1100 - Trenched to edge of landfill slope next to GW091; ~12 ft deep
1136 - 100 ft
1336 - 120
~~1400~~ 1510 - 130 ft
1500 - 8" lateral pipe in trench between JEDGW111 and JEDGW091 with stubouts. Brad on site + surveys gradient, overall 5.6% grade between wells. Soil cover for ~12" above pipe then 2' compacted cover
1657 - 142' 5"
1705 - Begin installing JEDGW111 to 142 ft. Install slotted, riser, and rock to 14 ft b/s.
1800 - Dark so cover well with visqueen for the night.
1815 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Jeff Me

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55° → 77° , sunny
CONTRACTOR: CB&I

DATE

12/16/16

SMTWTFS

THE FOLLOWING WAS NOTED: 0640 - on site, safety. Chance (CB&I) off site for training
0705 - Move to top of landfill. Refuel equipment.
0720 - Pipe crew continues work on GW36R1 → GW114 cross over
0730 - Continue drilling on JEDGW116.
0930 - Stubouts & riser tees connected to 8" line at GW114 and GW115. Pipe laid into trench
0947 - 106 ft
- Trench & pipe ~ 9.5 ft b/s at GW115
1100 - Air lines laid out by trench
1145 - 8" line run & fused length from JED 6BR2 to JEDGW36R1 with all 4 8" stickups
fused. Start pressure test at 10 psi
1231 - 140 feet
1245 - No drop in PSI in pipe
1150 - 1300 - CB & I except Gene to lunch
1346 - 149 ft
1315 - Brad okays tie in at GW36R1, Pipe crew preps. Plant already down for other reasons
1400 - lateral connected to 6 inch riser at GW36R1 via a tee at 4 ft b/s. Tee is
8" to 6"
1415 - 149 ft at GW116
1425 - Begin GW116 construction; See Well Log
1425 - Pipe crew fusing force main air & condensate pipe (2 inch) with tees at wells
1600 - Pipe crew placing air & condensate lines in trench next to new header
1610 - Well install complete
1630 - Stage equipment, pack tools
1645 - Off site, CB&I to staging area at base of landfill

SUBMITTED BY GOLDER ASSOCIATES



MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65°-83°, fog-sun, 5 mph
CONTRACTOR: CB&I

DATE

12/13/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0645- All onsite, Safety, Review saw

0710- Drill crew to JEDGW114 + get ready to drill
0710- Pipe crew to JEDG-83 to try to find existing tie in down slope - of well. It
is too deep at well; Danger of undercutting JEDG83R1
0730- Begin drilling JEDGW114
0738- Josh + Chance Finish JEDGW115 construction (georing, bentonite, + soil) - See Well Log
0830- JEDGW115 construction complete
0837- 40 ft b/s at JEDGW114. Saturated + muddy at 37 ft
0920- Found tie in at JEDG83. ^{90°} WTE located ~15 ft bgs. Trench to expose 8" line down slope
of ^{90°} Pipe. 90°
~~1039- 100 ft~~
1100- JEDG83 capped with screws at ~11 ft b/s. 8" existing lateral exposed 50 ft down slope
then pulled up to level with trench at JEDG83R1. Okayed by JED to keep people out of deep trench.
~~1130- Camp, Johnny, Juan, Trino~~
1155- Begin pressure test on 8" lateral pipe from JEDGW111 to JEDG83R1. 10 PSI
1200- Pipe crew to lunch, back at 1320
1255- Check pressure test - no drop in pressure
1315- Johnny calls Brad to schedule shutdown for tie ins. 391 feet of pipe from
GW111 stubout to G83R1 stubout
1509- GW114 to final depth of 142.5
1515- Begin constructing GW114 to 142 ft b/s - See Well Log
1515- Pipe crew waiting for plant shut down + okay to cut 8" lateral. A down flow valve
was closed at 1630 + line cut, but there was still suction on line; line cut patched
+ Brad notified.
1530 - 8" existing header electro fused to new 8" header at JEDG83R1
1600- Backfilling lateral pipe + trench with soil then backfill (trash) with survey stakes
every 50 ft
1640- Pipe crew off site. Too much rock in well; excess rock excavated.
1700- Block/barricade well for night
1720- All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott M. Lee

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1 ★

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
CONTRACTOR: CB&I

DATE

12/14/16

SMTWTFS

THE FOLLOWING WAS NOTED:

- 0635 - On site, safety
0655 - Drill crew to JEDGW114, discuss plan to set bentonite plugs & complete well. Greg Cooper (CB&I) on site
0710 - Discuss above with Don Grigg & Brad
0715 - Pipe crew digs to find JEDG71RT → Cell 5 12" header crossover tie in points
0905 - Begin drilling JEDGW117 to depth of 142 ft. Adjusted to 142' from 127' based on 15' elevation change from well schedule
0915 - Tie in points found. ~4.5' deep in cell 5. ~150' down slope of tie in point on figure in Cell 6; unknown depth, but much deeper at point on figure.
1015 - JEDGW114 complete. Rock excavated to 8 ft bls, geo ring on well on top of rock. 2 ft section of 30" pipe on top of georing & bentonite hydrated in pipe. bentonite around outside of pipe at base also. Soil from ~1 to 3 ft. Second 2 ft 30" pipe from 3' → 1' bls with hydrated bentonite in annulus between well & pipe. Soil to surface. Trash & backfilled around well area as constructed. ★ See Rear of this page for sketch
1015 - 50'
1026 - saturated at 55' - Perched layer
1206 - 80'
1240 - Pipe crew to lunch, Return at 1350
1200 - Kevin (CB&I) on site
1245 - Kevin 1250 - 90 ft
1250 - Brad & Kevin connecting well heads to GW111, GW91, & G83R1; good positive pressure
1400 - Hertz on site
1530 - Excavator fixed
1550 - 120 ft
1647 - 127 ft; cover for night. No way to finish well. Skipped (in). Covered & blocked by equipment
1705 - off site

SUBMITTED BY GOLDER ASSOCIATES

Steffen

MONITOR

GCS FORM R1
(JUNE 1992)

GOLDER ASSOCIATES

★ - Sketch of JEDGW114 on rear of this sheet

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
78-82° fog
CONTRACTOR: CB&I

DATE

12/15/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0700 - On site, CB&I already on site

0720 - Resume drilling on JEDGW117 - Caved in from 127 to 120 ft over night

0730 - Drill crew to Cell 4, 3, 6 crossover. Waiting for 12"-8" reducers so can't work on G71R1

Cell 5 - Cell 6 crossover. Plan to connect GW 115, GW 114 & G68R2 in at ~~GW 36R1~~ GW 36R1 to
have 3 more wells pulling ~~to~~ before breaking for Holidays.

1002 - 142 ft at JEDGW117, end of drilling

1010 - Begin JEDGW117 construction - See Well Log. Well sunk ~2 ft during installation.

1045 - Move drill rig to JEDGW116

1110 - Begin drilling on JEDGW116. Desired total depth changed to 149.0 ft based on
surveyed elevation

* 0830 - Pipe crew trenching outwards from high point just SW ^{at (6)} of GW114

1149 - 30 ft

1215 - 1330 - lunch off site for all

1348 - 40 ft

1350 - Trenched to GW36R1, 15 ft deep at well & tie in not visible. Brad okays ^{tying} ~~tying~~ (6")
tying into riser pipe (6")

1430 - 60 ft

1750 - Excavated ~60 ft East of GW114. All trench bedded with soil. 3 6" tees with ^{stubs} ~~3 6" tees w. to~~ (6) of one
stubs fused for connecting wells.

1505 - Stop drilling for day. Cover & block well. Drill crew assists pipe crew

1700 - All off site.

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51

PROJECT TITLE: 2016 4th Qtr GCCS Expansion

OWNER: Omni Waste of Osceola Cty.

LOCATION: Osceola County, FL

CONTRACTOR: 80°, 15 mph, clouds

CB&I

DATE

12/17/16

S M T W T F S

THE FOLLOWING WAS NOTED: 0645 - ~~CB&I on site~~ ^(G) CB&I on site

0730 - On site. Had to patch tire at hotel - screw in tire. CB&I covering
JED68R2 - JED6W36R1 pipes with soil

0930 - Backfilling with excavated trash. Survey stakes every 50 ft along
trench and at fittings

1110 - Hauling excess trenched trash to disposal area of landfill

1220 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Jeff M
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
70° → 83°, foggy, 5 mph
CONTRACTOR: CB&I

DATE

12/19/16

SMTWTFSS

THE FOLLOWING WAS NOTED: 0640 - All on site, safety, Review SOW.

0720 - All to top of land fill. ~~then~~ Haul off remaining trash from trenching +
restore surface conditions. Mechanical compacting of soil at surface.
1010 - Attach + cover 2" tee stickups at GW68R2. Cover + compact soil
1140 - Surface restored for entire length of trench (GW68R1 - GW68R2)
1200-1320 - All off site for lunch
1320 - Brad + ~~John~~ connecting well heads. GW115, GW114, + 36R1 all connected
1330 - Johnny stays with Brad change to construction plan; instead of GW117 connecting to
GW096, GW117 will go west downslope to the 8" line at GW095.
1330 - Dig at GW095 to find line
1400 - find, 8" butt cap at well; excavate to GW117
1405 - GW068R2 connected + gas flowing to plant
1520 - Place pipe in trench. Trench bedded with soil, 25°, and 22' deep
1550 - Begin backfilling trench with soil + place survey markers every 50' from GW117.
Trench is 168' from GW117 to GW096
1655 - Off site

SUBMITTED BY GOLDER ASSOCIATES

Jeff Zuhl
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65° - 75° , foggy 10mph
CONTRACTOR: CB&I

DATE

12/20/16

SMTWTFS

THE FOLLOWING WAS NOTED: 0700 - On site, CB&I on site - Review S.O.W.

0720 - To top GW117

0730 - Begin pressure test of GW117 - GW095 8" pipe at 10 psi

0830 - No pressure drop - test passed

0745-930 - load excavated trash into trucks for disposal into active landfill

0940 - Connect new 8" pipe into existing 8" at ~~50~~ GW095 via electro fusion coupler

0945 - Brad + ~~Jeremy~~ connect well head (QED). Plant has been notified & shut down

1010 - Plant back on. Begin backfilling trench with soil &

1045 - Return to staging area. CB&I safety call (Chip + Johnny only). Trino + Chance continue to resurface trench area

1140-1240 - lunch

1245 - Fuse ~~50~~ haul larger diameter pipe stringers to top of landfill for staging

1500 - Fuse 4" stringers

1610 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Just Phil
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51

OWNER: Omni Waste of Osceola Cty.

LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion

70° - 83°, Foggy then cloudy

CONTRACTOR: CB&I

DATE

1/3/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0610 - Hotel, gas, water

0700 - On site, CB&I (Johnny, Chip, Chance, Juan) on site, Safety, Review SOW

0730 - Begin exposing tie-in point ~30 ft NW of HEDH6C11 Riser in CELL 9

0810 - Hauling waste while trenching NW. Find 18" - 16" reducer. Caution tape area

0915 - Move to JEDGW062 to expose liner. Liner ~4 ft bgs. Sound depth to 12" header at GW062; 9 ft bgs

1135 - 1250 - Lunch

1300 - Continue exposing liner between highpoint & GW062 (~25' x 12' area)

1450 - Cut & peel back liner between highpoint riser & GW062

1520 - Excavate beneath liner to existing header - another ~4 ft

1550 - Set caution tape around perimeter of exposed areas.

1600 - All off site

SUBMITTED BY GOLDER ASSOCIATES

John H. Mc

MONITOR

GCS FORM R1

(JUNE 1992)

GOLDER ASSOCIATES

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
70° cloudy
CONTRACTOR: CB&I

DATE

1/4/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0645 - on site

0700 - Inventory parts and materials (~150 bags of bentonite) for new wells + lateral connections
0815 - Begin ~~stockpiling~~ stockpiling soil at top of landfill. Continue exposing liner in Cell 3
1030 - Talk to Brad - no sump will be installed at Cell 3 tie-in
1145 - 1245 - Lunch
1245 - Continue exposing liner south of JEDGW062. Highpoint^(S) Suspected highpoint at level area in pipe ~15 ft south of GW062. Continue stockpiling soil.
1430 - Cell 3 tie-in area open with pipe exposed for ~30 ft. Left open for JED to inspect. Area of excavation surrounded with caution tape
1445 - Move to bone yard & move one 18" to 8" tee and one 18" to 8" tee with 8" wye moved to staging area at top of landfill
1545 - Fuse 18" to 6" connection for future pressure testing
1615 - End stockpiling soil
1635 - ~~Move~~ Pressure test fitting fusion complete
1645 - off site

SUBMITTED BY GOLDER ASSOCIATES

Jeff Jule
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55° - 75° , sunny
CONTRACTOR: CB&I

DATE

1/5/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0700 - On site. CB&I on site. New operator Kenny on site.

0730 - move track-mounted heat welder & other equipment to top of landfill

0815 - Fuse two 200 foot sections of 18" header

0915 - Clear out & haul away trash immediately next to cell 9 tie-in header

0950 - Clear out & haul soil immediately next to CELL 3 header tie-in area

1045 - Move 800' section of 18" header to eastern edge of top of landfill

1030 - Move Heat welder and to CELL 3 tie in

1110 - 1225 - Lunch & refuel fuel canisters

1235 - Start trenching & benching at 6.75° towards high point

1500 - Trenched to GW 68R2, trench ~6'-8' deep. Lay 18" header and force main lines into trench. Some leachate seeping into trench

1600 - Cover lines with sandy soil ($\geq 12"$)

1645 - Backfill & compact to surface. Tie-in excavation left open with pipe ends covered (left open for future pressure test). Back filled to ~15' west of GW 68R2;

1720 - Tape off open areas

1730 - off site

(SN)

SUBMITTED BY GOLDER ASSOCIATES

Just Phil

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55° - 80°, foggy → Sunny 5 mph
CONTRACTOR: CB&I

DATE

01/06/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0700 - On site, CB&I on site. Safety Review SOW. ReCal AirMeters

0800 - To CELL 3 - Heavy Rain expected ~~and leachate~~ 01/07 AM. Leachate pumps have
been down for 2 days and leachate ditches are full. CB&I wants to wait
until after rain and pump system operational again due to leachate in ground.
0815-1040 - Weld 18" tee with flange for jumper connection, 18"-6" tee for GW063, and 18"-8"
tee for connection to GBR2 lateral. All fused together for connection at 18" header
~12 ft west of GW063. #

1200-1300 - (S)

0840 - 1.5 + 4" ~~for main~~ forcemain lines running from portable pump at base of cell 3
due east of GW062 out on 01/05. Both lines rewelded so pump can be turned
ON.

1100 - Move backfill upslope of Cell 3 tie-in excavation in hopes to divert rain
around excavation via a berm

1100 - 2 crew at staging area at Landfill base fusing air line fittings

1130 - CB&I to lunch. I locked keys in truck & have to wait as locksmith

1145 - Truck unlocked

1200 - 1300 - GAI lunch

1300 - CB&I fusing ~~440~~ 140 ft long 8" stringers & moving to top staging area.
Continue fusing forcemain fittings. 6 stringers total made

1640 - CB&I off site.

1645 - Talk to Brad (IED); he surveyed proposed GW132, GW129, GW126, & GW122 locations.

1700 - off site.

**Front to come in Saturday with rain. CB&I will do NO trenching or piping.
They will fuse pipe if possible **

Vg *** Rain on 1/7. Safety & equipment maintenance in AM only. No GAI on site

SUBMITTED BY GOLDER ASSOCIATES

Jeff M
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
40° - 65° Sunny
CONTRACTOR: CB&I

DATE

1/9/17

S (M) T W T F S

THE FOLLOWING WAS NOTED: 0645- On site, CB&I on site, Review SOW

0710- Move to top of landfill and set up equipment / clear work area for 12" crossover header located between GW079 & GW081

0800- Begin trenching from highpoint; ~145 ft from GW081 & ~116 ft from GW079
so. Trenched at 5° grade to west. Unwind 2" hdpe piping spools

1115- trenched to edge of top of landfill, ~8 ft at edge. Secure site

1125-1240- Lunch, fuel

1245- Begin trenching east from highpoint at 5° grade

1540- Secure trench with equipment and barricades

1605- off site

1605

SUBMITTED BY GOLDER ASSOCIATES

Jan # JHE
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
50° - 70°, Sunny, 5 mph. Rain in PM
CONTRACTOR: CB&I

DATE

1/10/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0655 - on site; CB&I on site. Chance (CB&I) off site.
Chip + Dan (CB&I; new to site) to come on site later.
0700 - Move pipe welder & pipe fittings to top of landfill.
0740 - Fuse 2 12" stringers together
0820 - Chip + Dan (CB&I) on site
0830 - Fuse in 12"-8" tee due north of GW079
0915 - Excavate 59' from 12" header to GW079. Haul away trash.
1100 - Fuse 90 with stick up for GW079 to 59' of 8" pipe
1130 - lunch
1245 - Return to site
1250 - Fuse 8" pipe to 12" crossover then put header in trench
1330 - Run 2" forcemain lines. Tees fused 59 feet north of GW079 at crossover trench.
1500 - 90°s with capped fused butt caps on 6' risers fused at GW079 on forcemain lines
1530 - Forcemain lines in trenches. Soil on top of piping then backfill to surface.
Compacted in lifts with excavator bucket
1630 - Block trenches with equipment
1650 - All off site

SUBMITTED BY GOLDER ASSOCIATES

[Signature]
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55° - 72°, Sunny 5mph
CONTRACTOR: CB&I

DATE 01/11/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0650 - On site. CB&I on site. Juan (CB&I) sick - off site
0710 - Move to top of landfill
0720 - Use survey equipment to find JED GW081 tie in point with $\geq 5\%$ grade. Will tie in
with ~~45~~ 20' 121 feet east of highpoint
0750 - Begin digging from tie in towards GW081. Haul away trash while trenching
0845 - Go check new proposed well locations
1050 - Finish trenching to GW081. Uses 90° & sweeps up to well
1100 - Move 12"-8" tee to GW081 → crossover header tie in
1110 - 1220 - Lunch
1230 - Fuse 12"-8" ~~red~~ tee at GW081 tie in. 160 ft of piping from tie in to GW081
1300 - ~~the~~ Construction Conference Call. Chip & Johnny to JED office
1400 - Chip & Johnny back on site. Call over.
1410 - Fuse 8" riser at GW081 & pressure test cap
1450 - Fuse 2" forcemain tees at GW081/crossover junction
1600 - Fuse 90° with risers ~~and~~ terminating with fused butt caps on forcemain at GW081
1630 - All off site

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
58° - 75°, Sunny, 10 mph
CONTRACTOR: CB&I

DATE

01/12/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0700- On site. CB&I on site; Safety & Review SOW

0725- move to top of landfill

0740- Begin backfilling GW081 trench & crossover at GW081 tie in. All Piping bedded with $\geq 6"$ soil then covered with $\geq 12"$ soil. Survey stakes every 50' from highpoint & ~~well~~ GW081 & at connections

0800- Trench west towards JEDGW90. Trenched ~50 ft past; exposed JEDGW090A tie-in.

0940- 1.5" forcemain line hit at GW090. Have compressor shut off & repair line.

1000- line repaired, JED notified they can turn on compressor. Haul away trash.

1020- Begin fusing tees for GW90 & GW90A tie-ins & risers. Move 12" + 2" to trench. (SW)

1130-1245- lunch

1255- Begin fusing ~~tees~~ Tees:

• 1 12"-8" at GW090 (vertical riser for well)

• 1 12"-8" 15 ft west of GW090 for GW090A replacement

• 2 2" risers at GW090 (vertical forcemain risers)

(SW) • 2 2" 15 west of GW090 for GW090A

• 200' stringer Backfill from crossover highpoint to western landfill top edge

1340- expose air line that passed ~1.5 ft below ground at GW090 Running North-South

1600- Johnny off site

1625- All others off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Nal, Golder

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
AM- 60°, light rain PM- 70° bumpy, clouds
CONTRACTOR: CB&I

DATE

01/13/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655- Gas, Ice, waters

0705- On site, CB&I on site. Light rain. Safety

0730- Top of landfill. Load & haul away excess trash and ~~backfill~~ backfill
western slope of crossover header

0850- fuse 2" tees in Air/force main lines at JEDGW090 with 6' vertical risers.

- fuse 2 2" tees ~10 ft west of GW090 for GW090A → GW116 trench.

- ~5 ft stubouts with butt caps welded on west of GW090A → GW116 trench
to terminate force main lines

1040- 8" 45° fitting fused onto 8 ft section of 8" pipe from tee at crossover
for GW090A → GW116 trench

Rain stops → 0940- Trench from GW116 downslope to 45° 8" 45 at 12° GW090. Load &
Haul away trash

1020 (S)

1135-1245 Lunch

1255- Fuse 8" pipe to 45 at GW090 and run in trench

1350- fuse 8" tee with ~~riser~~ capped riser at GW090A

1420- fuse Air/force main lines to tee at GW090.

1445- fuse 90 (8") at GW116 with capped riser attached (235' from GW90 → GW116)

1530- Run Air/force main 2" lines to GW116 & fuse tees with risers at GW090A

1620- fuse 8" & 2" risers (2 2") at GW116

1700- off site

SUBMITTED BY GOLDER ASSOCIATES

Jeffrey
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
75°, 10 mph, cloudy
CONTRACTOR: CB&I

DATE

01/14/17

SMTWTF(S)

THE FOLLOWING WAS NOTED: 0700 - On site, CB&I on site

0715 - Top of landfill, CB&I backfilling western end of crossover + GW090 → GW116 trench.
1 foot of soil on top of pipe (compacted) then backfill to surface. Survey stakes every 50 Ft
and at fittings. Haul away excess trash

0730 - Johnny trenches crossover from eastern edge to GW071R1; bed with
6" soil while trenching

0900 - lay 12" crossover pipe in trench. Fuse 2" air/force main lines

0945 - weld air/force main + 12"-8" gas line tees at GW071R1. Risers for
each also welded. Stubouts extend 50' + past east past well

1030 - cover pipes with 1 foot soil then backfill to surface from top of landfill
to ~~5' to 10' past~~ GW071R1. Excess trash hauled away. Survey stakes installed

1200 - Backfilling complete. Secure equipment

1215 - Off site

SUBMITTED BY GOLDER ASSOCIATES

John H. Mel
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65°-77° Sunny Smyth
CONTRACTOR: CB&I

DATE

01/16/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0700 - On site. CB&I onsite. Safety, Review SOW.
0720 - Move equipment to existing 12"-18" tee where existing GW083 connects
to existing 18" header. Chip stockpiling soil at Cell 9 tie-in
0800 - Excavate to locate tee
0840 - Tee found
0900 - Move 18" stringer to cell 9 tie in
0925 - Bring tees to work area
0945 - Okay use of 4" saddles for H6C10
0955 - Fuse 18"-8" tee for future JEDGW129 trench
1055 - Tee fused
1105 - 1205 - lunch
1220 - fuse 18"-8" tee for future JEDGW126 trench
1400 - Fuse (S)
1345 - Move 2" air & 4" forcemain stringers to CELL 9 tie-in / Header trench
1430 - Fuse 2 18" tees
1530 - Chip done stockpiling soil
1535 - fuse tees in air & forcemain at ~~GW126~~ & GW129 future trenches
1620 - Secure work area & equipment
1630 - All off site

(S)

* Crew of 4 on site for CB&I (Chip, Johnny, Juan, Kenny)

(S)

SUBMITTED BY GOLDER ASSOCIATES

Gutter Gold
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

200

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65° - 80° Sunny 5 mph
CONTRACTOR: CB&I

DATE

01/17/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0700- On site. CB&I on site (Johnny, Chip, Juan, Kenny, Chance, Josh)
Review SWW.

0725- Move to Cell 9 header & begin trenching at 50%.

0800- Fuse 90s with stubouts on 2" & 4" lines at Cell 9 tie-in point

0915- Fuse 2" & 4" tees at location of future JEDGW126 trench in 18" header
trench. 4" tee is a 4" → 2" tee -- 2" into GW126 trench

1000- Brad (JED) on site. Call Don G. about possible Removal of 16" pipe in Cell 9 and
possible use of PVC caps on abandoned pipe. Don to check ASTM standards

1155-1205- Lunch

1212- continue trenching. Laying New 18" header, 2" air, & 4" force main in trench
and covering with soil. Survey stakes every 50' and at fittings

1320- Call Don about unmarked horizontal riser ~25 feet NE of future GW123
location. Okay to connect via 8" line & 90° ~~tee~~ off of GW123 lateral
Will need to be surveyed in

1420- Weld in 4"-2" tee & 2" tee at GW127 lateral / header intersect (200 ft from tie in)

1500- ~~Excavated to~~ Trenched to ~15 ft past JEDGW122 trench. Existing
line uncovered. over

1520- ~~Fuse 18" - 8" tee at~~ GW122 / header junction excavated to allow men/equipment in trench

1545- Rename wells to account for GW125 being removed from next phase of well
installs

1645- Secure equipment & work area

1655- All off site

SUBMITTED BY GOLDER ASSOCIATES

Signature
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60°-81°, Sunny/Clouds
CONTRACTOR: CB&I

DATE

01/18/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655- on site

0700- CELL 9 header. Clear out area to place heat welder into trench to connect
18" stringer and 18"-8" tee. Stockpile soil.
1000- Fuse 18"-12" tee to 18" header ~20 ft west of GW112 tee. Fuse 200 feet
of 18" header on tee continuing towards highpoint
1030- Begin covering header with soil. Compact on top of header.
1020- Don Grigg (Golder) on site
1110- 1225 - Lunch
1230- Fuse 4"2" & 2" tees in Foreman & air lines, respectively, at GW112 trench
1230 - Backfill header trench
1300- ~~More~~ stockpile soil, fill in low-lying area upslope of header in Cell 9
with trash from trenching
1400- Don walks through areas on top of landfill, installed wells, and Cell 3
1500- Don Grigg off site
1625- trenched to JEDGW074 tie lateral tie in area (~150' from high point)
Clean work area; regrade
1725- off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Golder, S. H. Ke
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51

PROJECT TITLE: 2016 4th Qtr GCCS Expansion

OWNER: Omni Waste of Osceola Cty.

65°-82°, Sunny Smpk

LOCATION: Osceola County, FL

CONTRACTOR: CB&I

DATE

01/19/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0700- On site, CB&I on site

0705- Move to CELL 6. leachate in JEDGW122 trench/ header junction excavation which was left open. leachate draining into excavation from ditch/terrace adjacent to header at JEDGW122 junction. trench dug to allow drainage into lower terrace/ditch

0730- Continue trenching towards high point

0820- Connect 18"-8" tee to connect JEDGW074 down slope well
vertical

Saddle will be electrofused next to tee for HGC09 Riser. Tee is located ~ 560 feet from cell 9 header tie-in

0940- cover header with soil

1030- Chip onsite, was buying parts for CB&I equipment

- Survey stakes placed while backfilling trench

1130-1245- Lunch, Josh B off site

1250- Fuse 4"-2" tee and 2" tee at GW074 trench junction

1350- Fuse Additional 2" + 4" stringers in main header trench. Trench to high point

1500- Fuse 18" 45's to make a ~10 ft flat section at high point. 18" vertical access riser with blind flange fused to tee between 45's, 18"-8" tee fused ~ 6 ft east of eastern high point 45 for GW082 lateral

1640- All off site

SUBMITTED BY GOLDER ASSOCIATES

Justin Neal, Justin Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65° 83° Sunny 5 mph
CONTRACTOR: CB&I

DATE

01/20/2017

SMTWTFS

THE FOLLOWING WAS NOTED: 0655- On site, CB&I on site, Safety
0705- Repair equipment at staging area
0735- Move to header high point in Cell Co. access @
0800- Need to move location of high point upslope so riser is not in
terrace ditch. Also over-excavate high point to have more room to
place fitting in at high point.
- Multiple cuts & welds to place properly. End up with one 45° at high point
1115- 1225- lunch
1235- Trench to GW070 lateral trench & weld on 18" pipe from high point
- High point is single 18" 45° fitting. Access riser ~ 2ft downslope
of high point on GW070 side
1420- Soil backfill from GW074 from lateral junction to high point. Fuse 4"-2" tee
& 2" tee in forcemain & air lines. Air & forcemain into trench, soil,
then backfilled to high point
→ ((SV) at GW082 trench)
1500- ~~excavate~~ over-excavate area near GW070 trench to allow space to
install valves
1620- All off site

GCS FORM R1
(JUNE 1992)

SUBMITTED BY GOLDER ASSOCIATES

Scott McEl, Scott Neal - Golder
MONITOR

GOLDER ASSOCIATES

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65° - 82°, SUNNY, 15 mph
CONTRACTOR: CB&I

DATE

01/21/17

SMTWTF(S)

THE FOLLOWING WAS NOTED: 0645 - Gas0715 - On site. CB&I on site. Brandon (CB&I) new crew member on site

0730 - To header in Cell 6, Cell 6 Sump will have remote well head via saddle on header (no saddles on site). Construct and fuse (2) 18" valves and one 12" valve to go in at JED GW070 lateral. All valves are ~ 5 feet away from central point of Tee junction. One 18" valve on either side of tee & 12" valve on 12" side of tee (GW070 lateral)

1145 - 1255 - lunch

1300 (S) * valves are attached to header with gasketed flanges & Gate valves *
1300 - Fuse 45° fitting (12") approximately 8 feet from header in GW070 trench. Excavate to GW71R1.

1415 - backfill portion of header between valves and highpoint1650 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Yule, Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
Rain, 65°, 30 mph
CONTRACTOR: CB&I

DATE

01/23/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0645 - on site, CB&I on site, heavy rain + wind. Front
came through Sunday (1/22) and rained through the night
CB&I housekeeping in trailer

0730 - Rain Stops. Inspect work areas. Haul roads have saturated areas that
are hard to pass. Standing water/mud near top of landfill. Slope in
Cells 3, 6, 9 wet, trenches have standing water, haul road in turn washed
over.

0815 - Johnny talks to Brad. Not able to work on header or trench.

0900 - Patch 8" line with Fernco near

0930 - 1030 - Pressure test 12" crossover from GW090 - GW116 - GW082. gate valve at
GW082 in 8" line closed. 10 PSI for 1 hr with no pressure drop

1100 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Smith Phil, Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
50°-72°, Sunny, 15 mph
CONTRACTOR: CB&I

DATE

01/24/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0715 - On site, CB&I on site. Johnny not on site (appointment)
0730 - Move to GW082 area. Fuse 4"-2" tee and 2" tee in forcemain + air lines
respectively.
0800 - Kenny begins trenching from GW096 east towards GW084 at 5% grade
0945 - Tee risers at GW082 for well head, air, + forcemain. Fuse 12", & (two) 2" lines
just east of G71R1
1130-1245 - lunch
1250 - continue trenching + hauling away trash
- 200 feet pipe/trench between 18" header in cell ~~G71R1~~ (G71R2) Tee in 18"
header and GW084. ~175 feet between GW084 and GW096
1330 - Fuse tees with risers + welded butt caps for 2" lines
1930 - Run ~375 feet 8" line from 18" header to GW096. Riser + butt cap fused
at GW096
1645 - off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60°-80°, 2 mph, sun
CONTRACTOR: CB&I

DATE

01/25/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0640 - HWY 192 block by accident in heavy fog
0715 - on site. CB&I on site
0725 - Top of landfill. Pipe crew (Kenny, Juan, Johnny, Brandon) working on GW084 riser.
0730 - Drilling Begins on JEDGW 121. See well log. (Chip + Chance) Drilling w/ Sop/Mec SR-30
0850 - Fuse GW082 riser & tee & fuse GW082 8" lateral to 18" header via
18"-8" tee
1000 - Run 2" air & forcemain lines in GW082 trench. Fuse Risers via tees at
GW082, ~~G711R1~~ GW084, GW096
1055 - Backfill between GW096 & GW084 so leachate truck can drive through top of landfill
Backfill 12" header between 18" header and G71R1
1300 - Construction progress conference call
1705 ~~1655~~ All off site

(5)

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60-82, 15 mph, Clouds
CONTRACTOR: CB&I

DATE

01/26/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0700- On site, CB&I on site. Steven added to crew
0710- Begin drilling gas well # JEDGW124 - see well log for details
0715- Pipe crew hauling excess trash from trenches for disposal
0930- Pipe crew to 12" crossover tie-in west of GW090. Cut and cap former
12" header 12 feet west of GW090. Cap former GW090A lateral pipe
at crossover trench.
0950- Prep and electrofuse 12" (5u) new 12" crossover to existing 12" ~25 feet
west of GW090
1100- Pipe crew to lunch - 1230 - Return
1230- Attach existing wells to new risers and abandon (cut + cap riser below grade) - exist
former risers: JEDGW090, JEDGW079, JEDGW081, JEDGW090A
Attach well (5u) new wells to risers via 2" QED control valves: JEDGW116,
JEDGW71R1, JEDGW68R2
1420- Soil on west side slope, compact, and backdrag
1610- Off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65°, 12 mph, Sun
CONTRACTOR: CB&I

DATE

01/27/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0700 - On site. CB&I onsite, Johnny Waters on site + to
to replace Chip (Chip's last day on site). Safety & vehicle checks
0745 - To proposed JEDGW127 - planned 128 ft well. Build bench for rig
0800 - Pipe crew to Cell 9 header tie in to prep for Pressure test of 18"
header & attached laterals to highpoint gate valves
0830 - Begin drilling on GW127 - see well log for details
0913 - 10 psi in 18" header to gate valve at JEDGW070 ~~GW082~~
1013 - Pressure test passed. No drop in PSI
1030 - Get saddles for header, drain standin water from header trench
1130 - 1230 - lunch
1235 - Electrofuse saddles to 18" header for 6" risers at Cell 9^{Sump} riser, HGC¹⁰ riser,
and Cell 6 sump Riser tie in points. Also fuse risers to saddles
1600 - Cover GW127 borehole with visqueen & well grate for night. 103" bgs
1625 - Fuse 16" end cap for abandonment of header; likely on Monday
1655 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55°, 10 mph, cloudy
CONTRACTOR: CB&I

DATE

01/28/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0705 - on site, CB&I on site

- 0710 - Resume drilling JED GW127. @ 97 ft bgs (2 ft collapse over night)
0715 - Pipe crew grading slope and hauling trash from header trench in Cells 6 and 9 to low spots above header in Cell 9
0800 - Hydraulics out on main wrench on drill rig. 103 ft
0830 - Repaired + drilling resumes
1030 - Slow/no advancement past 105 ft. Buckets changed 4 times.
1035 - Talk to Don Grigg (Golder) + Brad (JED). Well construction changed from 128 feet total depth to 105 feet total depth.
See Well log for details.
1230 - Well construction complete (see well log)
1245 - All off site

SV

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion

CONTRACTOR: CB&I, Scott Neal

DATE 1/30/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0700 - On site. CB&I on site, Safety + SOW.

- 0710 - Drill crew to JEDGW130
0715 - Pipecrew to Cell 9 tie in, clear out soil + trash that washed into trench
0720 - Begin drilling on JEDGW130, see well log for details
0930 - Cut existing header in CELL 9 in 18" just east of 18"16" reducer. Plant
is down for maintenance. Cut 16" ~ 100 feet to the west and remove
100 ft section of 16" pipe. Place temporary cap on 16" at end of exposed header.
0955 - Regrade trench to >5% grade + electrofuse new 18" to existing 18" at
Cell 9 tie in adjacent to Sump 24" flange
1120 - header fused
1140 - Pipe crew to lunch
1210 - Pipe crew on site
1230 - Excavate around existing 12" line that connects JED83R1 at existing 18" header.
1300 - Fuse 12" line to 12" tee in new 18" header. Electrofusion coupler
used.
* 6" line used for H6C09 hit. valve at riser closed. will be repaired
1/31
1500 - Backfilling + compacting from Cell 9 tie^(S) header tie in
1548 - Well JEDGW130 complete to 122 ft. see well log
1615 - JEDH6C10 Riser hit while backfilling. Temporarily patched with coupling for night
1650 - Off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Scott Neal
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
(Swth Neul, 40-68°, Sunny, Smph
CONTRACTOR: CB&I

DATE 1/31/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0655 - on site, CB&I on site. ~~At~~ Go directly to JEDGW129
0700 - Begin drilling on JEDGW129 - See Well Log
0715 - Pipe crew fusing fittings at top of landfill
1130-1230 - Pipe crew lunch, Cooper (CB&I) on site
1140 - JEDGW129 installed to 63 ft
* 0949 - Begin drilling to 61 ft logs on JEDGW132 - See Well Log
1300 - Pipe crew connects QED well heads to wells GW096, GW084, & GW082. All
are sending gas to plant
1430 - JEDGW132 installed - See well log
1530 - Drill crew off site
1545 - Repair HGC13 lateral broken 1/30, two 6" Electrofusion couplings used
1645 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Swth Neul
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
45-72 Sunny
CONTRACTOR: CB&I, Scott Neal

DATE 02/01/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0655- On site, CB&I on site. Safety Meeting
0710- Cooper (CB&I) holds meeting with CB&I
0730- Talk with Brad - move JEDGW126 location 10 ft along topo contour NW to
give more horizontal separation from HGC10
0840- Set up on JEDGW131 - See Well Log
0800- Pipe crew to 18" high point in CELL 6
0945- Fuse 18"-8" tees for downslope well JEDGW069 and Cell 6 sump remote
well head 90' ± 100' from JEDGW70 junction
~~0840~~ - (8)
0840- CB&I repairs Kubota 4x4 and uses new pump for water - JED pump down
1130-1230 - CB&I Lunch
1240- Construct JEDGW131 - see Log
1425- Complete JEDGW131
1430- Fuse 18" pipe to land tee, and 18"-8" tee for JEDGW721 and feed 18"-8" riser
for JEDGW066 downslope well
1640- All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
680, 10 mph, sunny
CONTRACTOR: CB&I

DATE

02/02/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0700- ^{on site,} CB&I on site. Safety, Review S.O.W.

0745- Top of landfill, lube equipment

0815- to header in Cells 3 & 6

0830- Start Stockpiling soil for header & laterals

1000- Trench at 5%+ towards tie-in

1105-1245- CB&I lunch

1255- Continue trenching towards header ^(N) located just west of JEDGW063

1310- ^(N) ~~the~~ cover 18" header from valves to North of JEDGW066 lateral

1315- Fuse 2" & 4" lines From JEDGW070 ^(N)

8" JEDG67R1 / JEDGW066 cut & capped w/ PVC & screw where new header trench crosses

1430- Fuse 4"-2" tees & 2" tees at Cell 6 Remote Sump wellhead trench, JEDGW069 trench,

1600- To ~ 50 ft of where ^(N) ~~ext~~ 18" header ^(N) ~~ends~~ stubout is located west of JEDGW063

1615- off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60-80°, 10 mph, partly cloudy
CONTRACTOR: CB&I

DATE

02/03/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655 - on site, CB&I on site. Safety & review SOW.

0720 - Move to 18" header in Cells 3 + 6. No drilling - all crew needed for header work

0815 - 18-inch existing header jumper cut and capped. ~100 foot section reused and fused to new 18-inch header

1000 - Existing GW064/GW063 lateral cut & capped.

1030 - Tees fused for JEDGW063 and JEDGW064 (18"-8")

1130 - 1230 - lunch

1235 - Fuse 18" blind flange on 18" tee where existing 18" jumper will tie in

1430 - Fuse 18" to ~~ext~~ 18" near stubout from Cell 3 tie in located by JEDGW063

Entire 18" header from tie-in to tie-in is ~1300 ft long

1530 - 8" tee fused for JEDGW064

1600 - 18" Jumper capped. Existing lines for GW063 & GW064 cut & capped

1620 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55° 80', sunny 5 mph
CONTRACTOR: CB&I

DATE

2/6/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0645-On site, CB&I on site, Safety
0745- Drill crew (Johnny W, Chance, Steve) to Cell 9. Pipe crew (Johnny, Juan, Kenny,
Brandon) to Cell 3
0805- Begin drilling on JEDGW128 - See Well Log
0800- Pipe crew compact & backfill header trench from valves to JEDGW066. Connect
8" & 2" air/foreman to JEDGW066 (S) JEDGW063
0920- Install JEDGW066 (S) construct JEDGW128 - See Well Log
1010- Begin Drilling JEDGW125 - See Well Log
1130-1230- Pipe crew lunch
1055- Construct/install JEDGW125 - See Well Log
1118- Begin drilling JEDGW126 - See Well log
1245- Pipe crew fused 8" stringers to 18" header at JEDGW064 & JEDGW067R1. Trench
to each respective well & run stringer to well.
1410- Backfill & compact laterals
1620- off site

SUBMITTED BY GOLDER ASSOCIATES

Justin Phil
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60°-80°, 5 mph,
CONTRACTOR: CB&I

DATE 02/07/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0650 - On site, CB&I on site
0700 - Move to top of landfill. Pipe crew unroll 2" + 4" hdpe spools
0730 - Begin drilling on JEDGW123 (see Well Log)
1150 - Begin JEDGW123 construction (see Log)
1130 - Peavy Surveying on site
1145 - CB&I to lunch
1300 - Return
* CB&I pipe crew trenched from JEDGW064 to JEDG65R2 to JEDGW037
~~existing 6" capped / cut in place (S)~~
1300 - fuse 8" tee in 8" lateral at JEDGW064
1445 - Fuse 8" tee at JEDG65R2, Clean up + backfill
1700 - off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60-82°, Windy 20 mph, Sunny
CONTRACTOR: CB&I

DATE

02/08/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0655 - On site

0700 - Pipe crew to JEDGW037 - Fuse 8" + two 2" elbows + risers at JEDGW037.
Soil over pipes, backfill, + compact trench

0700 - Drill crew to JEDGW122 proposed location. Already wet area is saturated
with standing water + water/leachate seeping out of ground. Hold off drilling

0800 - Drill crew to help pipe crew. Talk (SW)

0930 - 0745 - Talk to Don Grigg about possibly moving well location. JED checks
location.

0900 - Brad + Andy shoot proposed new location ~ 50 ft ESE of original
JEDGW122 location. Coordinates sent to Don to update Well schedule.
Allow area to dry

1130 - 1250 - CB&I lunch off site

1300 - Continue backfilling JEDGW122 trench. Tie fuse 8" to 8" at JEDG68R2
as well as two 2" lines

1350 - All of JEDG6SR2 + JEDG6BR2 laterals complete - finish backfill

1445 - JED starts pumping water from excavation at Cell 3 tie-in

1640 - off site - CB&I

1705 - off site

SUBMITTED BY GOLDER ASSOCIATES

Justin M. [Signature]
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
70°-83°, Cloudy, 15 mph
CONTRACTOR: CB&I

DATE 02/09/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655 - On site. CB&I on site. Review S.O.W.
0705 - Move to Cell 3. Haul away trash from Northern trenches. Rest of crew
to 18" header Cell 3 tie in excavation
0830 - JED personnel to excavation to pump liquid to cell 6 sump
1030 - JED done pumping. CB&I move end of 18" out of excavation, fuse on
air pressure test cap + gauges
1100-1215 - Lunch
1230 - ~~1230~~ - Pressure test 18" header + attached laterals north of gate valves for
1 hour at 10 psi. - Test passed; no pressure drop
1258 - Begin drilling/construction of JED GW122 in new location - See Well Log
1330 - Regrading slope in cells 3+6 by header
1330 - Prep Cell 3 for 18" tie-in tomorrow 2/10
1610 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
55°-73°
CONTRACTOR: CB&I

DATE 02/10/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655-on site. CB&I on site.

0715- To Cell 3 18" header tie-in. Plant is running to flare.

0730- Cut + cap existing 12" line

0940- 18" header electrofused to existing 12" ~12 feet south of Access riser

1145- 18" jumper fused (electrofusion coupling) to tee south of JEDGW063.

1230-1330- Lunch

1445- 8" header fused ^(S) lateral fused at ^(S) JEDG68R2

* 1345- All valves open; Plant reports 300-400 cfm immediate increase

1450- Backfill cell 3 18" header. Only backfill to liner at tie-in

1450- Connect well heads ^(S) in cell 3

1620- off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60-80°, Sunny 15 mph
CONTRACTOR: CB&I

DATE

02/13/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655- On site. CB&I on site

0725- Move to Cell 3. Move well-heads from previous risers to new risers at
JED6W037, JED6W063, JED665R1.

0920- Attach air + foremain risers at JED6W062 + finish backfill + compaction
to depth of liner (~5 ft bgs)

1000- Cut + cap remaining risers in Sequence One area.

- Ran out of 6" pvc caps. some temporarily capped

1100-1145- lunch

1200- Resurface cell 3 ~~and~~. Run loads of fill to cell 9 for Sequence 2 laterals.

Haul away trash from cell 3 + 6

1615- off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
62°-82°, cloudy,
CONTRACTOR: CB&I

DATE 02/14/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0700- On site, CB&I on site.

0715- Top of landfill + fuse 8" stringers

0800- Trench JEDGW125 → JEDGW127 trench. Soil as base as trenching

0945- More more soil to GW125 trench

0930- Fuse capped 8" risers to 8" tees + elbows

1130-1245- lunch

1250- 8" line in trench. Flanges ^(S) on both header tee + lateral

1310- Fuse tee + riser at JEDGW125

1420- Fuse tee + riser at JEDGW126, Run 2" air + forcemain lines in trench

1530- Fuse elbow and riser at JEDGW127, Run 2" air + forcemain to risers at
90° at well

1630- off site

SUBMITTED BY GOLDER ASSOCIATES

JS with Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
72°, Cloudy/light rain, 20 mph
CONTRACTOR: CB&I

DATE 02/15/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655 - on site

0700 - Top of landfill, fuse fittings for JEDGW069 downslope well
0830 - Move to cell 8 to cut 18" jumper & remove to gain access to GW069
0845 - Fire from 18" jumper caused by after/while cutting 18" jumper. Fire put out by covering with soil. CB&I reconvene & address situation. JED personnel (Andy) on site when fire started. All gas sources to jumper shut. Don Grigg notified
0930 - Continue work. Trench from JEDGW069 to header
1030 - 8" tee glued ~ 3 feet below grade on GW069. 8" hdpe pipe with flange bolted to flange off of 8" tee on well. 8" pipe run upslope to 8" (S)
1130 - 1245 - lunch
1250 - GW069 tee flange bolted to 8" hdpe line running to header. 8" riser at header. 2" Air & forcemain lines from header to GW069 from tees from 2" & 4" lines in main header trench
1445 - Backfill & compact trench
1605 - All off site

(S)

SUBMITTED BY GOLDER ASSOCIATES

John Neal
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
60-73 5 mph Sunny
CONTRACTOR: CB&I

DATE

2/16/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0800-On site. CB&I fusing 2" tees + elbows + excavating at valve cluster near Cell 6 Sump pad.

0900- Start fusing Air (2") + forcemain (2") lines at JEDGW125/16" header junction. JEDGW125-2" reducer on forcemain

0915- Brad (JED), Doug Kevin (CB&I) on site. 1 ft + standing water in excavation + excavation ~12 ft deep. Change ~~scop~~ plan to cutting J-trap just below header + ~6 ft bgs at blind flange + cap below surface. There is also a 6" Riser ~10 ft east of blind flange that will be cut + capped at same depth bgs

0950- Doug Allen (CB&I) on site

1020- 12" header removed from J-trap north. Immediately backfilled as pipe is pulled from ground.

1115-1225- Lunch

1345- Air + forcemain fused with risers at GW125, GW126, GW127


1500- 12" former header removed in Cells 6 + 3 from Cell 6 sump/valve cluster area North

1630- 12" J-trap, 12" J-trap access riser, + 6" riser b/w access riser + sump pad cut ~5-8 ft bgs. Capped w/ PVC caps, lag screwed, sealed with Silicon, + covered with duct tape

1655- Area back-filled, compacted, + surface restored except ~10'x10' area to be pumped in AM

1710- All off site

SUBMITTED BY GOLDER ASSOCIATES


MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51

OWNER: Omni Waste

LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. GCCS Expansion

45°-75°, Sunny, 5 mph

CONTRACTOR: CB&I

DATE 2/17/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0655 - On site. CB&I doing safety checks

0750 - Move to CELL 6, Expose Flanged valve connecting GWO69 to former 12" header.

Remove valve + connect blind to lateral flange.

1000 - Remove lateral 12" header to above ground cell 6 leachate

pipes

1000 - ex Trench from new header to GWO69

1200 - 1140 - backfill all of valve area; Compact

1200 - 1325 - lunch



1345 - Cut Cell 6 Riser

1520 - 6" gas line from Primary and 4" gas line from prim Primary 2

connected via 6"-4" tee fused to 6" Primary, 4" 90's into 4" top of tee, 6" end of tee capped temporarily. See sketch below (photographs taken)

SV

1605 - Off site



GCS FORM R1
(JUNE 1992)

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

GOLDER ASSOCIATES

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51

PROJECT TITLE: 2016 4th Qtr QCCS Expansion

OWNER: Omni Waste

65-75°, Sunny, 5 mph

LOCATION: Osceola County, FL

CONTRACTOR: CB+I

DATE 2/18/17

SMTWTF(S)

THE FOLLOWING WAS NOTED: 0700 - on site

0730 - CB+I packing away equipment ~~noting~~ ^(G) no longer needed (18", drill-related, etc)

0730 - Pressure test 8" lateral from 18" header flange location to GW125 - GW127

0845 - Pressure test passed. 1 hour at 10 psi; dropped < 0.5 psi

0800 - CB+I move excess pipe from top of Cell 3 / Cell 4 to top of capped Cells 1 + 2

0940 - Off site, CB+I continuing clean up

(SU)

SUBMITTED BY GOLDER ASSOCIATES

John J. H.
MONITOR

FIELD MONITORING REPORT

PAGE ____ OF ____

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. QCCS Expansion
72nd Smply, sun
CONTRACTOR: CB&I

DATE

02/20/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0650 - On site; CB&I on site - Safety + Review SOW

0800 - to Cell 6, Auxiliary leachate line is leaking into Cell 6 Riser area.
JED working to resolve issue

0830 - Expose existing lines + trench from JEDGW074 + JEDHGCO9 to
new 18" header

0915 - Brad + Andy (JED) on site to discuss design. Both HGCO9 + GW074
will be run in same trench. Existing HGCO9 piping will be
adjusted + reused

1055 - Bolt hdpe flange to pvc flange from pvc 8" tee on GW074. 8" pipe run
to header

1100 - Air + forcemain (2") hdpe lines run from tees at header trench
+ terminate at capped risers off of elbows at GW074

1145-1245 - lunch


1300 - Excavate Cell 6 riser area to GW069

1330 - run pipe from header to Cell 6 Riser area

1400 - Fuse Cell 6 (Primary 1 + Primary 2) tee to 8" line to header. Backfill
to GW069

1630 - off site

GCS FORM R1
(JUNE 1992)



SUBMITTED BY GOLDER ASSOCIATES

Scott Ward

MONITOR

GOLDER ASSOCIATES

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr QCCS Expansion
75°, 5 mph, sunny
CONTRACTOR: CB+I

DATE

02/21/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0655- On site, CB+I on site

0705- to GW069 to modify into a downslope well.

0740- Glue 8" tee ~3 ft below surface on well riser (tee w/ flange)

0900- Bolt flange from 8" hdpe line from header into 8" pvc flange on GW069

0945- Run 2" Air/ forcemain lines from header trench to GW069. Elbows w/ risers fused on at well.

1100- Fuse Air & Forcemain (2") to 2" & 4"-2" tees, respectively, on main air & forcemain lines in header trench. Backfill rest of trench

1130-1230- lunch

1235- finish backfilling GW069 trench

1330- Plant down; bolt GW125 trench to header with flange-flange connection

1350- Move to H6C09 Riser. Cut out 10" knockdown chamber and rotate 180° to put 6" elbow on west side of horizontal drain pipe.

1515- heating element in 6" fuser broken - to ~~star~~ work trailer to repair.

1630- off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. QCCS Expansion
65-75, cloudy / Rain, 5 mph
CONTRACTOR: CB&I

DATE

02/22/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0700-on site, CB&I on site. Juan on site, Johnny Waters & Steve off site
0710- to H6C09, move 10" knockdown chamber downslope to ~10' north of GW074
0900- Run 6" line to header to move Riser & well head to ~~header~~ (S) header
(6" line runs from H6C09 to 10" knockdown chamber, 6" line runs from knockdown chamber downslope to Cell 6 Sump, 6" line 90's out from chamber and runs upslope to riser at header)
1030- Backfill & compact trench. Pipe remains above grade from knockdown chamber downslope to sump. Resurface area.
1115- Rain starts, Pack Equipment, Move to (S)
1145- All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51

OWNER: Omni Waste

LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. QCS Expansion

60°-80°, Cloudy, 7 mph

CONTRACTOR: CB+I

DATE 2/23/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0655- On site, CB+I (4 crew) on site

0740 - top of landfill

0800 - Trench & bury [ⓐ] 2" air & foremain lines from JEDGW096 to JEDGW117 (186 feet)

0935 - Uncovering Cell 6 riser at new location by header & 18"-8" tee broken inadvertently [ⓑ] off header inadvertently. 18" capped and JED notified.

1240 - New 18" tee with 18"-8" reducer fused to header. Cell 6 Riser ~ 5 feet away from header. Backfill & compact

1300 - 1400 - Lunch

1400 - Connect 8 foot extensions to valves in [ⓐ] 18" header valves in Cell 6 - Backfill & compact GW124 trench

1715 - off site

(SW)

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. QCGS Expansion
65°-80°, cloudy, 15 mph
CONTRACTOR: CB+I

DATE

2/24/17

SMTWTFS

THE FOLLOWING WAS NOTED: *Interstate 95 south closed*

0730 - On site, CB+I on site - go to cells 6 + 9
0800 - Finish Backfilling + Compacting JEDGW125 Trench
0800 - Trench from header past GW128, GW129, to GW130
0815 - Fuse 8" pipe, risers, + flange for GW128 lateral
1115 - 1230 - Lunch
1245 - 8" pipe in GW128 trench
1350 - Fuse 8" riser off of tee at GW129
1540 - Fuse 8" riser off of elbow at GW130 (capped with Air valve and
gauge for pressure test).
1640 - All off site

SUBMITTED BY GOLDER ASSOCIATES

Joel Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82754.51
OWNER: Omni Waste
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. QCCS Expansion
CONTRACTOR: 65°-80°, Cloudy, 10 mph
CB+I

DATE

2/27/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0700- on site, CB+I on site

0725 - To top of cells 6 + 9
0745 - 0845 - Pressure test 8" hdpe lateral + risers that extend from 18" header
to JEDGW128, JEDGW129, JEDGW130. Tested at 10 PSI; no ^{measurable} drop in pressure
after 1 hour
0755 - Trench from header to JEDGW122, HGL13, JEDGW123, JEDGW124, + JEDGW121
0800 - other crew fusing risers to 8" pipe
1000 - 8" pipe into trenches. Blind flange fused ^(S) on 8" at 18" header
1115 - 1230 - lunch
1240 - Bolt blind flange to 8" flange at 18"-8" tee at header
1350 - JEDGW122 Riser
1450 - JEDGW123
1550 - Begin fusing tee b/w GW123 + GW124
1630 - All off site

SUBMITTED BY GOLDER ASSOCIATES

(Signature) M. L. Golder

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82734.51
OWNER: Omni Waste of Osceola Cty.
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr GCCS Expansion
65°-84°, Foggy → Sunny, 10 mph
CONTRACTOR: CB&I

DATE 02/28/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0705-On site, CB&I on site, Move to JEDGW123
0725- Fuse tee between JEDGW123 & JEDGW124 to run 8" pipe to JEDGW121
0800- Fuse 8" riser at JEDGW124
0900- Fuse 8" riser at JEDGW121
0920- begin fusing & laying 2" air & forcemain lines in trenches
1000- 2" risers at JEDGW121
1030-1130 - Pressure test GW121 → 122 → 124 8" hdpe @ 10psi for 1 hour.
No measurable drop in pressure
1140- lunch
1250- Return
1300- 2" Air and forcemain capped risers at JEDGW124
1400- 2" Air & forcemain capped risers at JEDGW123
1515- 2" Air & forcemain capped risers at JEDGW122
1600 - JEDGW121, 122, 123, 124 trench backfilled & compacted to within 20 feet of header
1715 - CB&I off site
1745 - off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal - Golden
MONITOR

GCS FORM R1
(JUNE 1992)

GOLDER ASSOCIATES

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82754.51
OWNER: Omni Waste
LOCATION: Osceola County, Florida

PROJECT TITLE: 2016 4th Qtr. QCCS Expansion
70-88, Sunny, Smyth
CONTRACTOR: CB+I

DATE 03/11/17

SMTWTF S

THE FOLLOWING WAS NOTED: 0700- On site, Johnny on site
0725- Rest of CB+I on site
0800- To header by JEDGW131; uncover 18" blind flange ~ 50 ft east of HGC11
0910- Brad on site, Call Don Grigg and check future plans to see if 18"
crossover to be used later- it's not. Plan to bolt on 18" flange to
18" ~~reducer~~ → 8" reducer
0945- Single 2" (likely Air) line next to header at flange. ~~Planned~~ Only one
line found so trenched from JEDGW128 header tie-in to
JEDGW131 to run/extend 2" Air + 4" forcemain lines to JEDGW131
trench
0800-1000- Compact + regrade JEDGW121-124 area except at header
1000- Fuse 2" + 4" extensions to tees at JEDGW128/Header junction
1200-1315- lunch
1315- Fuse 18" flange to 18"-8" Reducer
(SD)
1320- Fuse 2" tee + 4"-2" tee on air + forcemain lines at JEDGW131/header
junction. 10 ft 2" + 4" stubouts east of JEDGW131/132 - Header junction
1500- Backfill header ~~between~~ in Cell 9 except at lateral tie in locations
1515- 8-inch ~~pipe~~ tees and risers fused for JEDGW131 + JEDGW132
1630- to staging area
1645- off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Golder
MONITOR



FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82754.51

OWNER: Omni Waste

LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. BCCS Expansion

65° - 84°, 15 mph, Sunny

CONTRACTOR: CB&I

DATE 03/02/17

SMTWTFSS

THE FOLLOWING WAS NOTED: 0700 - On site, CB&I on site

0735 - ~~Exc~~ Trench from header (18" flange) to JEDGW131 and JEDGW132

0745 - Construct 8" pipe with 8" risers for GW131/132 lateral after measuring distances b/w wells and/or header

0910-1010 - Pressure test JEDGW131/132 8" lateral - 10 psi for 1hr - passed

1025 - Put lateral in trench

1100 - Use soil to anchor risers (8") vertically at wells

1130-1230 - Lunch

1235 - Fuse 2" ~~risers~~ risers and 2" lines for Air & foremain. Risers on tees at JEDGW131. Risers on elbows at 132

4"-2" reducer ~~at~~ ^{on} foremain at lateral/header junction

1245 - Remove former header from ~10 ft east of HGC10 to cell 6/9 boundary (~130 ft)

1400 - Expose HGC10 & HGC12 Risers

1515 - Fuse 18 ft 6" ~~hdp~~ hdp to move HGC10 Riser from former location upslope to new header

1700 - Reattach HGC10 well-head to header

1735 - CB&I off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal, Golder
MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82754.51
OWNER: Omni Waste
LOCATION: Osceola County, FL

PROJECT TITLE: 2016 4th Qtr. QCCS Expansion
80°, clouds, 10 mph
CONTRACTOR: CB+I

DATE 03/03/17

SMTWTFS

THE FOLLOWING WAS NOTED: 0705-on site, CB+I on site

0740- Top of landfill

0750- Plant to flare

0815- Begin install of 6-inch saddle on header ~22 feet from NE of HGC12

0840- Saddle electrofused

0920- 21 feet 6" hdpe fused to extend connect HGC12 riser to header. Reattach

wellhead

0925- Move to header at JEDGW122 trench to bolt 8" flanges & tie in wells

JEDGW122, 123, 124, 121 & HGC13

1025- 8"-8" flange w/ gasket connection of header to JEDGW129, 130, 131 lateral

1215- Connected 18" flange with gasket to connect JEDGW132, 133 lateral.
(18"-8" reducer immediately after flange on lateral). Flanges wrapped in plastic

1240- 1350- Lunch

1400- To cell 3 header tie-in location. Hook up valves & pressure gauges to

2" air & 4" forcemain pipes. The lines are run to all Air & forcemain
lines installed during Schedule 1 & Schedule 2 well expansion construction
(Nov/16 - March/17) during

1430- Begin pressure test. Both lines under 10 psi pressure.

1350- Backfill & compaction in Cells 6 & 9 at trenches' tie-ins. Resurface
slope

1700- All off site

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

FIELD MONITORING REPORT

PAGE 1 OF 1

PROJECT NUMBER: 083-82754.51

PROJECT TITLE: 2016 4th Qtr. QLS Expansion

OWNER: Omni Waste

LOCATION: Osceola County, FL

CONTRACTOR: 70°, cloudy, 30 mph

Peavey & Associates

DATE 3/6/17

S M T W T F S

THE FOLLOWING WAS NOTED: 0600- leave Jacksonville, FL Golder office

0905- On site Omni/JED Landfill

0955- Peavey surveyor on site

1000- Sets up base station

1030- Walk around with surveyor to Sequence 2 well & gas line locations. Also
header location in cell 3 and northernmost lateral in cell 3

1530- Surveying complete

1600- off site

1910- Golder office, off job

SUBMITTED BY GOLDER ASSOCIATES

Scott Neal

MONITOR

APPENDIX I
COMANCO LINEAR REPAIR DOCUMENTATION



[03/22/2017]

Safety ★ Quality ★ Service

GEOSYNTHETICS QUALITY CONTROL DATA

Project No. 05178527

Name Waste Connections JED Landfill
Liner Repairs

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com



TABLE OF CONTENTS

Panel Placement _____	SECTION A
Pre-weld _____	SECTION B
Seam Installation _____	SECTION C
Repair Record _____	SECTION D
As-Built Drawing _____	SECTION E
Photos _____	SECTION F

Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com



Project No 05178527

Name Waste Connections JED Landfill
Liner Repairs

SECTION A

Panel Placement

Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com



Comanco Environmental Corporation

Daily Panel Placement

Page 1

Project Name: Waste Conenctions JED Liner repairs Job # 05178527

Deployment Date 03/15/17

Superintendent: Jorge B

Material Type:

40 mil textured

☒ PrimarySecondary ☐Cell ☐Pond ☐Pad ☐

Other:

Description (i.e. Phase #, Cell #, Pond # etc.)

Closure

Roll Stock SF

16,100

Panel #	Roll #	Final Length Avg.	Final Width Avg.	Final Length Avg.	Final Width Avg.	Final Length Avg.	Final Width Avg.
1	0	26.00	17.00	2	0	26.50	22.50
Notes:		Notes:		Notes:			
Lineal Feet Trench		Lineal Feet Trench		Lineal Feet Trench			
Final SF	442	0	Final SF	596	0	Final SF	270

Panel #	Roll #	Final Length Avg.	Final Width Avg.	Panel #	Roll #	Final Length Avg.	Final Width Avg.	Panel #	Roll #	Final Length Avg.	Final Width Avg.
		0.00	0.00			0.00	0.00			0.00	0.00
Notes:		Notes:		Notes:							
Lineal Feet Trench		Lineal Feet Trench		Lineal Feet Trench							
Final SF	-	-	Final SF	-	-	Final SF	-	-	-	-	-

Panel #	Roll #	Final Length Avg.	Final Width Avg.	Panel #	Roll #	Final Length Avg.	Final Width Avg.
		0.00	0.00			0.00	0.00
Notes:		Notes:					
Lineal Feet Trench		Lineal Feet Trench					
Final SF	-	-	Final SF	-	-	-	-

Material in Anchor Trench		
Total LF In Trench This Page	27.00	LF
Depth and Width Allowed in Trench	4	LF
Total SF Trench This Page	108	SF
Total Panel SF This Page	1,308	SF
Total Pay Area This Page	1,416	SF
LF In Trench Previous	-	LF
LF In Trench To Date	27	LF
SF In Trench Previous	-	SF
Total SF in Trench to Date	108	SF
Total Panel SF Previous	-	SF
Total Panel SF To Date	1,308	SF
Total Pay Area To Date Including Anchor Trench	1,416	



Project No 05178527

Name Waste Connections JED Landfill
Liner Repairs

SECTION B

Pre-weld

Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com



COMANCO ENVIRONMENTAL CORPORATION

Preweld Test Report

Project Name: Waste Conections JED landfill repairs
Material Type: 40 mil
Job Description: Closure repair
Reported By : Jorge Barrantes
Other : Closure

Job # 05178527

Primary ☒
Secondary ☐

Superintendent: Jorge Barrantes

Pond ☐
Cell ☐
Pad ☐

Peel Test Extrusion Minimum 48 **PPI**
Peel Test Fusion Minimum 50 **PPI**
Shear Test Minimum 60 **PPI**

Liner Types S = Smooth T = Textured SG = Super Grip

Weld Date	Time	Operator	Mach	Mach	Mach	Preheat	Ambient		Coupon 1	Coupon 2	Coupon 3	Coupon 4	Coupon 5	Test
Liner Type	AM PM	Name/ ID	No.	Speed	Temp	Temp	Temp		A : B	A : B	A : B	A : B	A : B	Results
3/15/17	1:36	Eliazar Reyes	ET-A065		500	500	66	Peel	114	104	116	122	119	Pass
T TO T	PM							Shear	143	138	142	142	140	
3/15/17	1:48	Eliazar Reyes	WE-A100	6	860		66	Peel	121	121	123	126	130	Pass
S TO S	PM							Shear	168	188	171	174	163	
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						
	:							Peel						
	TO							Shear						



Project No 05178527

Name Waste Connections JED Landfill
Liner Repairs

SECTION C

Seam Installation

Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com

COMANCO ENVIRONMENTAL CORPORATION
Seam Control Form

Project Name: Waste Conections JED landfill repairs

Job # 05178527

Superintendent: Jorge Barrantes

Material Type: 40 mil

Primary	X
---------	---

Pond	
------	--

Job Description:	Closure repair
-------------------------	----------------

Secondary ☐

Cell	
------	--

Reported By	Jorge Barrantes
-------------	-----------------

Pad	
-----	--

Other	Closure
-------	---------

30 PSI

5 Minutes

4 PSI

133 Total LF of Welding to Date Combined

Extrusion LF Weld Total To Date	-
--	----------

Fusion LF Weld Total To Date:	133
--------------------------------------	------------

[illegible]



Project No 05178527
Name Waste Connections JED Landfill
Liner Repairs

SECTION D

Repair Records

Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com



COMANCO ENVIRONMENTAL CORPORATION

Repair Report

Project Name Waste Conections JED landfill repairs

Job # : 05178527

Superintendent: Jorge Barrantes

Material Type: 40 mil

Primary	X	Pond	
---------	---	------	--

Job Description: Closure repair

Secondary		Cell
-----------	--	------

Reported by : Jorge Barrantes

Pad	
-----	--

Other: Closure

[illegible]



Project No 05178527
Name Waste Connections JED Landfill
Liner Repairs

SECTION E

As-Built Drawing



Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com



REPAIR
AREA LINER



LEGEND

P PANEL NUMBER	— CAP
R REPAIR NUMBER	○ PATCH
DS DESTRUCTIVE SAMPLE NUMBER	○ DESTRUCTIVE TEST
— ANCHOR TRENCH	— EXTRUSION WELD TIE-IN

CLOSURE AREA LINER REPAIRS

PRIMARY
AS BUILT

WASTE CONNECTIONS JED LANDFILL

ST. CLOUD, FL



4301 STERLING COMMERCE DR.
PLANT CITY, FL 33566-7372
TELEPHONE: (813) 988-8829
FAX: (813) 496-7305

ENVIRONMENTAL CORPORATION

DRAWN BY: G. Pignataro	CHKD. BY: G. Pignataro	DWG. NO:
DATE: 03/22/2017	APPRVD. BY: --	
PLOT SCALE: NTS	FILE NAME: COMANCO	
PROJECT NO.: 05178527	JED Closure Area Liner Repairs	



Project No 05178527
Name Waste Connections JED Landfill
Liner Repairs

SECTION F

Photos

Safety ★ Quality ★ Service

4301 Sterling Commerce Drive * Plant City, FL 33566 * (813)988-8829 * FAX (813) 988-8779

www.comcnco.com









APPENDIX J
CERTIFICATION OF CONSTRUCTION COMPLETION
OF A SOLID WASTE FACILITY



Florida Department of Environmental Protection
Twin Towers Office Bldg. • 2600 Blair Stone Road • Tallahassee, FL 32399-2400

DEP Form # 62-701.900(2)
Form Title Certification of Construction Completion
Effective Date May 19, 1994
DEP Application No. _____
(Filled by DEP)

Certification of Construction Completion of a Solid Waste Management Facility

DEP Construction Permit No: SC49-0199726-017 County: Osceola

Name of Project: 2016-2017 Gas Collection and Control System Expansion

Name of Owner: Omni Waste of Osceola County, LLC

Name of Engineer: Golder Associates Inc.

Type of Project: Gas Collection and Control System (GCCS) Expansion Construction

Cost: Estimate \$ 849,738 Actual \$ 820,822

Site Design: Quantity: 7,500 ton/day Site Acreage: 135.9 Acres

Deviations from Plans and Application Approved by DEP: The construction was conducted in general accordance with the submitted Phase III Construction Drawings and submitted

Modification Permit application package associated with Permit No. SO40-0199726-015 with some Intermediate modifications as described in Section 2 of the Construction Record Documentation

Report. These modifications didn't alter the performance or design intent of the system.

Address and Telephone No. of Site: 1501 Omni Way, St. Cloud, Florida 34773; (407) 891-3720

Name(s) of Site Supervisor: Kirk Wills


Date Site inspection is requested: As soon as possible

This is to certify that, with the exception of any deviation noted above, the construction of the project has been completed in substantial accordance with the plans authorized by Construction

Permit No. SC49-0199726-017 :Dated: 9/22/2011

Date: 6/6/2017

Signature of Professional Engineer



Page 1 of 1