

Hsu, Benjamin

From: Spradlin, Kollan <KSpradlin@scsengineers.com>
Sent: Friday, May 10, 2019 3:13 PM
To: Madden, Melissa; Morgan, Steve; Dilmore, Cory; Chamberlain, Justin; Hsu, Benjamin; Ciaravella, Philip
Cc: RuizLE@hillsboroughcounty.org; O'Neill, Joseph(Hillsborough County; Guilbeault, Ken; Devitt, Caroline; Susan; Curtis, Bob; WiesmanR@hillsboroughcounty.org
Subject: Hillsborough County Southeast County Landfill Phase II Cutoff Trench Extension Construction Notification - Update

The Hillsborough County Infrastructure Services, Solid Waste Management Division hereby submits an update of construction activities for extension of the Phase II Cutoff Trench Extension. Construction activities began May 8, 2019 and are expected to take approximately three weeks to complete.

This week, environmental contractors excavated to the top of clay and electrofusion welded a wye into the existing cutoff trench pipe. Trenching and pipe placement is planned to continue into next week.

We will continue to provide FDEP weekly progress updates via email during construction. Please let us know if you have any questions or require additional information.

Thank you,

Kollan Spradlin, PE, CHMM
Project Professional
SCS Engineers
3922 Coconut Palm Drive, Suite 102
Tampa, Florida 33619
813-804-6706 (W)
813-955-4906 (C)
KSpradlin@scsengineers.com

Driven by Client Success
www.scsengineers.com