

May 9, 2011

41193

Susan J. Pelz, P.E. Program Manager, Solid Waste Department of Environmental Protection 13051 North Telecom Parkway Temple Terrace, Florida 33637-0926

Subject:

**Summary Report** 

Stage 1 Sinkhole Stabilization Plan Compaction Grouting

Hillsborough County Southeast County landfill

FDEP Permit No. 35435-014-SO/01

Dear Ms. Pelz:

On behalf of Hillsborough County Public Utilities Department, Solid Waste Management Group (SWMG), HDR Engineering, Inc. (HDR) hereby submits one copy of the Stage 1 –Sinkhole Stabilization Plan summary report, prepared by SDII Global Corporation (SDII), for the compaction grouting conducted at the Southeast County Landfill (SCLF). The Stage 1 Plan was submitted to the Florida Department of Environmental Protection – Southwest District (FDEP) on January 12, 2011, and was subsequently accepted by the FDEP for implementation by SWMG.

The implementation of the Stage 1 – Sinkhole Stabilization Plan began on March 7, 2011, and final completion was achieved by the contractor on April 7, 2010. The Stage 1 work included drilling inclined holes from a safe area east of the sinkhole for use in the compaction grouting. Approximately 509 cubic yards of grout was injected in the soil/waste material beneath the sinkhole depression. SDII provided engineering oversight during the compaction grouting process and as shown in the attached summary report, concluded that the Stage 1 compaction grouting program was sufficient to provide a reasonable degree of safety for the Stage 2 Plan for cut, fill, and waste relocation within the proximity of the sinkhole.

As previously discussed with the FDEP, the County's engineering consultants are preparing the Stage 2 – Cut, Fill, and Waste Relocation Plan to further stabilize and fill sinkhole area for providing a safe and adequate surface area for the Stage 3 geotechnical and geophysical investigation

Ms. Susan J. Pelz, P.E. May 9, 2011 Page 2

For clarification and as stated in the Sinkhole Action Plan (SAP), dated December 22, 2010, submitted and accepted by the FDEP, the County will submit to the FDEP a written plan for each Stage of the work prior to implementation of each Stage. Moreover, the FDEP will be notified if during the implementation of each Stage changes occur that requires a modification to the plan.

Please call me if you have any questions or require additional information.

Sincerely,

HDR ENGINEERING, INC.

**Richard Siemering** 

Solid Waste Section Manager

Attachment

cc: Patricia V. Berry, PUD

Megan M. Miller, PUD Larry E. Ruiz, PUD

Steven H. Meiggs, SDII



## SDII Global Corporation www.sdii-global.com

\*4509 George Road Tampa, FL 33634 tel 813-496-9634 fax 813-496-9664



May 6, 2011

Mr. Richard A. Siemering HDR Engineering, Inc. 5426 Bay Center Drive; Suite 400 Tampa, Florida 33609-3444

Subject: Interim Stage 1 Sinkhole Stabilization Report Hillsborough County Southeast County Landfill Lithia, Hillsborough County, Florida

SDII Project No.: 3027462

Dear Mr. Siemering:

SDII Global Corporation (SDII) is pleased to present this interim report summarizing the results of the Stage 1 sinkhole stabilization performed at the Hillsborough County Southeast Landfill in Lithia, Florida.

#### **BACKGROUND INFORMATION**

A sinkhole occurred at the Southeast Landfill on December 14, 2010. In response to this event, the "Stage I – Sinkhole Stabilization Plan", dated January 12, 2011 (Appendix A) was developed by SDII and HDR to provide sufficient stabilization of the apparent sinkhole to allow for a geotechnical investigation and subsequent remediation efforts to be conducted above the apparent sinkhole feature. The future work efforts include earthwork to re-grade the area for equipment and personnel access, geotechnical/geophysical investigation, and final remediation of the sinkhole.

SDII provided engineering oversight to perform the following activities during the Stage 1 compaction grouting program:

- Monitor the compaction grouting contractor, Hayward Baker, Inc. (HBI) field operations;
- Provide recommendations during the compaction grouting operation to adjust the operations, as necessary;
- Develop grout hole logs documenting the information obtained from the installation and completion of each grout hole; and
- Confirm that the compaction grouting program was completed in substantial compliance with the *Stage 1 Sinkhole Stabilization Plan*.

#### COMPACTION GROUT HOLE INSTALLATION DATA

Between March 9 and April 1, 2011, HBI installed nine (9) compaction grout holes as shown on Figures 1 and 2. The grout holes were began in a stable area east of the sinkhole feature and drilled at a 35 degree angle from the horizontal into the subsurface vicinity of the sinkhole. The grout holes generally encountered materials that were previously identified in the two sonic core holes B-SH-1 and B-SH-2 (Appendix B). This included:

- Landfill clay liner that appears to have been displaced from its location as identified in B-SH-2:
- Areas that likely contain voids and/or very loose materials in the general area beneath the sinkhole feature;
- Losses of drilling fluid circulation adjacent to the apparent sinkhole feature; and
- Transition from drilling with no to relatively little resistance to substantial resistance near the termination of each grout hole.

The pertinent data obtained from each grout hole are summarized and included in Tables 1 and 2 and the grout hole logs are included in Appendix C. Compaction grout was injected in each grout hole from the bottom of the hole to the ground surface. The compaction grout volume generally increased in areas with relatively low grout injection back-pressures and correspondingly decreased in areas with relatively high grout injection back-pressures.

The following pertinent information was obtained during the compaction grouting:

- A total of approximately 509 cubic yards of low-slump, compaction grout was injected in the 9 holes;
- An average of approximately 56 cubic yards of compaction grout was injected in each hole (refer to Table 1);
- The average grout injection pressure generally increased for the upper row of grout holes (GH-1 through GH-5) that were installed after the lower row of grout holes (GH-6 through GH-9); and
- The ready mix compaction grout slump of 3 to 6-3/4 inches generally met the required values of 3 to 6 inches in the specifications.

The compaction grout volumes per foot of depth and the corresponding grout injection pressures for each grout hole are plotted on Figures 3 through 7 for grout holes GH-1 through GH-9, respectively. The compaction grout volume was generally low near the bottom of the grout hole with a corresponding high grout pressure. This was an indication that the holes were drilled into firm native material outside of the disturbed sinkhole material. Above a depth of about 160 to 180 feet (depths are inclined down hole depths) for the lower row of grout holes, GH-6 through GH-9, the grout volume generally increased with a decrease in grout pressure. For the upper row of grout holes, GH-1 through GH-4A, the higher grout volume and lower grout pressure occurred at a shallower depth of about 120 to 140 feet. At a depth of approximately 10 feet below the presinkhole, landfill-liner elevation observed during the installation of each grout hole, the injected grout volumes and pressures were reduced to avoid hydraulic fracturing of, or other impacts to, the liner system. This is indicated on Figures 3 through 7 at a grout injection depth of about 100 to 120 feet where the grout volume per foot of depth is relatively low.

The compaction grout laboratory compressive strength results are shown in Table 2. The required compressive strength based on the grout mix design was a minimum of 1,500 psi at 28-days. Based on the results presented in Table 2, it appears some of the grout did not attain the specified 28-day strength; most significantly, the average compressive strength for the samples from GH-4A was 1,130 psi. However, it is SDII's opinion that the lower strength grout is acceptable for the Stage 1 grouting program. It should be noted that the grout has a relatively high fly ash content that generally retards the gain in compressive strength; consequently the strength gain should continue with time.

#### APPARENT STABILITY OF SINKHOLE DEPRESSION

From December 14, 2010 to March 22, 2011 the sinkhole depression appeared to be relatively stable except for minor sloughing of the sidewalls of the depression. The width of the catalogued tension cracks around the perimeter of the sinkhole remained relatively constant indicating that additional movement was not occurring. The readings from the two vertical displacement gauges (Figures 8 and 9) placed in the bottom of the depression generally did not indicate continued movement with the exception of approximately 3.5 feet of settlement of the south displacement gauge on February 20, 2011. However, on March 22, 2011, after the completion of grout hole GH-1, additional subsidence occurred in the form of shifting and collapse of the sidewalls of the sinkhole. The north and south displacement gauges settled 8 to 13.5 ft relatively quickly before the gauge cables broke. The aerial dimensions of the sinkhole feature increased as shown on Figures 1 and 2. This subsidence was not unexpected as the grout was intended to cause the soil and waste within the sinkhole column to move as they were being stabilized. It is likely that a layer of loose waste materials and soil that may include void spaces occupies the base of the sinkhole above the upper row of grout holes.

#### CONCLUSIONS AND RECOMMENDATIONS

Based on the above information, it is SDII's opinion that the compaction grouting program was completed in substantial compliance with the Stage 1 - Sinkhole Stabilization Plan. It is our opinion that the area around the sinkhole is relatively safe for the proposed work activities; however, continued monitoring of the sinkhole is required. The site health and safety plan should be updated to include a monitoring plan and response plan in the event unanticipated movement of the sinkhole occurs.

Because of the additional movement of the sinkhole on March 22, 2011, the layer of loose soil above the upper row of grout holes could settle due to the weight of the earth-fill required to grade the area. This settlement could cause issues regarding the future stability of the sinkhole. For this reason, we recommend that the base of the sinkhole depression be filled to elevation 115 ft. (NGVD) with a Controlled Low Strength Material (CLSM). This would require about 790 cubic yards of material. The CLSM plug would be approximately 20 feet thick with a diameter of about 60 feet, with a compressive strength of no less than 300 psi. The CLSM plug should provide certain benefits that include:

- A relatively large mass of material that will be difficult to displace or move;
- Compaction of the loose material above the upper row of grout holes that should reduce the potential of additional settlement;

- A reduction in the possibility for a sudden downward movement that could potentially threaten personnel and/or equipment;
- Possible permeation of the upper wastes in the sinkhole column, thus adding additional stability to the waste mass; and
- A substantial barrier to surface water infiltration.

In our opinion, the CLSM plug is a necessary precaution to allow placement of personnel or equipment directly above the sinkhole.

A monitoring plan will be developed under separate cover to measure settlement of the CLSM plug as well as the settlement of the materials beneath the CLSM plug. Settlement data will be collected and evaluated while work is occurring above the sinkhole feature, and appropriate actions will be included in the health and safety plan if unexpected movement should occur.

#### LIMITATIONS AND CERTIFICATIONS

The contents of this report are intended for the use of HDR and their representatives or clients. SDII assumes no liability for the misuse of this information by others. The professional opinions and/or recommendations included within this report are based on the interpretations of the testing and/or data collection activities performed at the site by SDII. SDII reserves the right to update this report should additional information become available.

SDII appreciates the opportunity to have assisted HDR on this project. Should you have any questions concerning this or any other matter, please do not hesitate to contact us.

Sincerely,

**SDII Global Corporation** 

4509 George Road, Tampa, Florida 33634

FBPE Certification of Authorization #8778

Steven H. Meiggs, P.F. PG, PSSC

Principal Geological Geotechnical Engineer

State of Florida License 64832

State of Florida License PG2352

Sam B. Upehurch, Ph.D., P.G.

Vice President and Senior Principal Geologist

State of Florida License PG4

ATTACHMENTS: Table 1 – Compaction Grout Hole Installation Data

Table 2 – Compaction Grout Compressive Strength Data

Figure 1 – Sinkhole Area – Plan View

Figure 2 – Grout Holes and Sonic Borings – Profile View

Figures 3 through 7 – Grouting Volume and Pressure Data

Figures 8 – Stage 1 Vertical Displacement Gauge Data (North)

Figures 9 – Stage 1 Vertical Displacement Gauge Data (South)

Appendix A – Stage 1 Stabilization Plan

Appendix B – Sonic Core Boring Logs

Appendix C – Grout Hole Drilling and Injection Logs

Preliminary Stage 1 Sinkhole Stabilization Report Hillsborough County Southeast County Landfill SDII Project No. 3027462

Tables


SDII Global Corporation				Table 1 Compaction Grout Hole Installation Data				
Compaction Grout Hole	Row Location	Grout Hole Depth ** (ft)	Installation Sequence	Completion Date	Grout Volume (cy)	Average Grout Pressure (psi)	Range Grout Slump (in)	
GH-1	Upper	177	5	3/22/2011	59.86	156	3 – 4 ¾	
GH-2A	Upper	177	7	3/29/2011	47.01	227	3 3/4 - 5	
GH-3	Upper	181	6	3/25/2011	51.72	228	3 3/4 - 5 3/4	
GH-4A	Upper	173	8	3/30/2011	57.48	261	3 ½ - 5	
GH-5	Upper	173	9	4/01/2011	57.87	226	3 3/4 - 4 3/4	
GH-6	Lower	215	1	3/15/2011	56.87	187	4 1/4 - 6 3/4	
GH-7	Lower	198	2	3/18/2011	67.56	205	3 ½ - 5 ¼	
GH-8	Lower	193	3	3/18/2011	57.35	181	3 – 5	
GH-9	Lower	191	4	3/21/2011	53.09	181	3½ - 5½	


<sup>\*\*</sup> Grout hole depth measured along the 35° angle

SDII Global Corporation				Table 2 Compaction Grout Compressive Strength Data					
Compaction	Row	Range	Grout Compressive Strength (PSI)						
Grout Hole Location		Grout Slump (in)	3-day	7-day	28-day			Average (psi)	
GH-1	Upper	3 – 4 3/4	670	770	1,470	1,410	1,450	1,440	
GH-2A	Upper	3 3/4 - 5	660	610	1,240	1,150	1,200	1,200	
GH-3 (1 of 2)	Upper	3 3/4 - 5 3/4	640	700	1,540	1,470	1,510	1,510	
GH-3 (2 of 2)			630	750	1,590	1,720	1,930	1,750	
GH-4A	Upper	3 1/2 - 5	580	610	1,200	1,110	1,090	1,130	
GH-5	Upper	3 3/4 - 4 3/4	510	690	1,350	1,130	1,360	1,280	
GH-6 (1 of 2)	Lower	4 1/4 - 6 3/4	770	n/a	1,310	1,330	1,280	1,310	
GH-6 (2 of 2)			570	800	1,160	1,250	1,230	1,210	
GH-7 (1 of 2)	Lower	3 ½ - 5 ¼	1,020	960	1,630	1,630	1,800	1,690	
GH-7 (2 of 2)			750	820	1,450	1,400	1,460	1,440	
GH-8	Lower	3 – 5	870	930	1,480	1,740	1,500	1,570	
GH-9	Lower	4½-5½	640	970	1,810	1,850	1,820	1,830	

Preliminary Stage 1 Sinkhole Stabilization Report Hillsborough County Southeast County Landfill SDII Project No. 3027462

Figures





ENVIRONMENTAL PROTECTION

MAY 0.9 2011


SOUTHWEST DISTRICT


SOUTHEAST COUNTY LANDFILL SINKHOLE


GROUT HOLES AND SONIC BORINGS - PROFILE VIEW


SCALE: 1"-20'

FIGURE 2














ENVIRONMENTAL PROTECTION

MAY 0.9 2011

SOUTHWEST DISTRICT

TAMPA

**FOR** 

SOUTHEAST COUNTY LANDFILL SINKHOLE
GROUTING VOLUME AND PRESSURE DATA

MAY 2011

FIGURE

7

### North Displacement Gauge



### North Displacement Gauge During Enlargement



ELORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION

MAY 0,9 2011

SOUTHWEST DISTRICT

TAMPA


HOR


SOUTHEAST COUNTY LANDFILL SINKHOLE
STAGE 1 VERTICAL DISPLACEMENT GAUGE DATA

MAY 2011


FIGURE

8





### **South Displacement Gauge During Enlargement**



SOUTHWEST DISTRICT TAMPA

HOR

SOUTHEAST COUNTY LANDFILL SINKHOLE

STAGE 1 VERTICAL DISPLACEMENT GAUGE DATA

**MAY 2011** 

FIGURE

9

Preliminary Stage 1 Sinkhole Stabilization Report Hillsborough County Southeast County Landfill SDII Project No. 3027462

# Appendix A Stage 1 Stabilization Plan



January 12, 2011

Ms. Susan Pelz, P.E.
Program Manager, Solid Waste
Department of Environmental Protection
13051 North Telecom Parkway
Temple Terrace, Florida 33637-0926

RE: Stage 1 - Sinkhole Stabilization Plan Hillsborough County Southeast County Landfill FDEP Permit No. 35435-014-SO/01

Dear Ms. Pelz:

On behalf of Hillsborough County Public Utilities Department, Solid Waste Management Division, (SWMD), HDR Engineering, Inc. (HDR) and SDII Global Corporation (SDII) are pleased to submit four copies of the Stage 1-Sinkhole Stabilization Plan (Stage 1 Plan) and four full size sets of the Stage 1 Plan drawings. The Stage 1 Plans and drawings are signed and sealed by a Professional Engineer, registered in the state of Florida. The Stage 1 Plan is intended to stabilize the sinkhole which is located on the west side of Phase VI, within Phases I-VI, at the Southeast County Landfill, in order to provide access and a safe working environment for the subsequent geotechnical/geophysical investigation.

As you are aware, SWMD, HDR, and SDII staff met with the FDEP on January 11, 2011, to briefly review and discuss the Stage 1 Plan for assisting the FDEP with their review, minimize the need for additional information, and to expedite FDEP's review process.

The County would appreciate your timely review of the enclosed Stage 1 Plan so that the sinkhole can be stabilized for further investigation and final remediation. More importantly, stabilizing (grouting) the sinkhole will reduce the potential for impacts to the environment.

Ms. Susan Pelz, P.E. January 12, 2011 Page 2

Please let us know if you have any questions or require additional information.

Sincerely, HDR ENGINEERING, INC.

Richard Siemering Senior Project Manager Solid Waste Section Manager

Enclosures

cc: Patricia Berry, PUD/SWMD Larry Ruiz, PUD/SWMD Dave Adams, PUD/SWMD Michelle Van Dyke, PUD SDII GLOBAL CORPORATION

Steven H. Meiggs, RE Principal Engineer Florida License #64832

# STAGE 1 – SINKHOLE STABILIZATION PLAN

Southeast County Landfill Hillsborough County, Florida

Prepared for:

Hillsborough County
Public Utilities Department
Solid Waste Management Division

Prepared by:

SDII Global Corporation 4509 George Road Tampa, FL 33634

Submitted to:

Florida Department of Environmental Protection Southwest District

January 12, 2011

Steven H. Meiggs, PE

Principal Engineer

Florida License #64832 SDII Global Corporation

Certificate of Authorization No. 8778

#### STAGE 1 - SINKHOLE STABILIZATION PLAN NARRATIVE

#### SOUTHEAST COUNTY LANDFILL

#### HILLSBOROUGH COUNTY, FLORIDA

**JANUARY 12, 2011** 

The initial stabilization of the landfill is required to provide safe access to the area of concern in order to complete a full subsidence/geotechnical investigation to determine the mechanism of the subsurface failure that led to the development of the apparent sinkhole (presumed sinkhole as defined by §627.706 Florida Statue), the extent of the subsurface impacts, to develop a thorough and complete remedial design for full subsurface stabilization, arrest the migration of material down the throat of the apparent sinkhole, etc. This initial stabilization is recommended to consist of compaction grouting.

#### **Inclined Boreholes**

The installation of two inclined boreholes will provide initial, although limited, insight into the subsurface conditions that underlie the area of concern. The boreholes will be advanced using the sonic technique that provides a continuous core sample and does not require the injection of drilling fluid (i.e. water) into the borehole. The borehole locations (B-SH-01 and B-SH-02) are shown on Sheets C-04 and C-05 (see Attachment C). The boreholes have been positioned to intersect the throat of the sinkhole. It is highly likely the upper borehole will intersect the sinkhole throat, but it is possible the lower borehole may not if the throat of the sinkhole is inclined to the north or south. If it does not, the borehole will be backfilled with grout and one or two additional boreholes will be advanced in an effort to locate the throat. The third borehole (B-SH-03) will be advanced 10 ft to the north and at the same elevation as B-SH-02. If this borehole does not intersect the throat, a fourth, B-SH-04, will be advanced 10 ft to the south of BH-SH-02. A 2-inch SCH 40 PVC casing will be installed in the two boreholes that intersect the throat, and boreholes that do not intersect it would be backfilled with grout.

#### **Borehole Survey**

After grouting the casing into the boreholes, a Reflex Instruments EZ-Shot downhole survey tool will be used to obtain 3D positioning of the casing. This will allow a more thorough evaluation of the core samples and provide a baseline measurement of the casing position prior to

compaction grouting. Borehole surveys will be performed during the grouting program and biweekly after completion of the grouting program.

#### Vertical Displacement Gauges

Two vertical displacement gauges will be placed in the base of the sinkhole that is approximately 64 ft below the original landfill surface. These gauges will be placed using a cable and pulley system to maintain personnel safety. The hydraulic gauges will measure change in elevation relative to a reference point that is a sufficient distance away from the sinkhole as shown on Sheet C-04. The reference point will be surveyed periodically to confirm it is stable.

#### **Compaction Grouting**

The initial stabilization will be accomplished through compaction grout injection to densify the soils beneath the sinkhole (see Attachment A - Technical Specification and Attachment C - Drawings). The compaction grout stabilization will utilize nine injection points spaced approximately 10 feet apart as shown on Sheet C-04. As shown on Sheet C-05, five of the injection points will be approximately 20 ft below the in-filled portion of the sinkhole and four injection points will then be placed at a relative depth of 30 ft. The grout points will be inclined at approximately a 35 degree angle as shown on Sheet C-05. As shown on the drawings, the initial orientation of the grout holes are east to west. However, based on the findings of the sonic boreholes and/or the compaction grouting, additional grout holes may be required in a south to north orientation.

Grout point casing installation and extraction shall be performed using rotary duplex drilling. This process involves the advancement of an outer casing, inner drill rod, and drill bit at the same time. Rotary duplex drilling will be required based on the following advantages:

- 1) Lowest risk of ground loss in the landfill and underlying soils as the hole will be cased full length
- 2) Minimize water from being introduced into the landfill given that the water and cuttings travel up the interior of the casing rather than the casing exterior as is common with conventional compaction grouting equipment.
- 3) Greater accuracy positioning the grout injection points.
- 4) Ability to sample the drill cuttings at the drill head; drill cuttings can be used to further characterize the landfill material and soils.
- 5) Drill bits can be changed by removing the inner drill rod during injection point installation if an obstruction is encountered (i.e. outer casing remains in place).

The outer casing will have a minimum inside diameter of 4.5 inches with an approximate outside diameter of 5.5 inches to allow for the injection of the low slump grout.

The drill rig to be utilized for the drilling will have a minimum of 12,000 ft/lbs of torque. Due to the angles of the inclined casing anticipated for this project, all of the pulling and grouting of the casing will be done with the drill.

Drilling in the casing will require approximately 100 gallons of water per minute and will generate a similar quantity of water and drill cuttings. As shown on Sheet C-03, a bermed temporary infiltration area will be constructed near the drilling activities (away from the sinkhole) to collect and allow for the infiltration of the flushing water into the landfill to avoid pumping and transport of the water to the County's on-site Leachate Treatment Plant and/or a County owned WWTP. The infiltration area was established based on an assumed infiltration rate of 2.835 ft/day (see Attachment B). During the course of the workday, the infiltration pond will allow for minor infiltration of the discharge water within the limits of the lined area of Phases I-VI. At the end of the work day, the residual water in the holding pond (not including the sedimentation pond area) will be pumped into a tanker truck for disposal. In addition, if the turbidity of the water in the holding pond appears to be reasonably low, the residual water may be pumped into the existing Phases I-VI leachate collection system at a sufficient distance away and down gradient from the sinkhole area. The volume of the water stored in the holding pond will be monitored to ensure adequate storage capacity for grout operations and for the potential occurrence of a rainfall event.

In order to supply water for the drilling, water will be accessed from the maintenance facility supply well. Water will be transferred via a jet pump to a 22,000 gallon holding tank near the drilling activities as shown on Sheet C-03.

A temporary access road will be constructed for drilling rig and ready-mix truck access. The driveway will extend from the Phase I area of the landfill to the drilling/injection site as shown on Sheet C-03. This roadway can be constructed from excess hardpan material available from within the landfill.

A compaction grout with sufficient silt sizes to develop internal friction to not enter soil pores but remain in a homogenous mass that can give controlled displacement of loose soils will be used. The material blend per cubic yard will consist of:

- 250 pounds of Portland cement (ASTM C150 Type I/II),
- 2,250 to 2,270 pounds of FDOT fine aggregate silica sand,

- 750 pounds of flyash (ASTM C618, Class F) with a fineness (amount retained on 325 sieve) of greater than 20%,
- Water (estimated 400 pounds) and admixtures (estimated 10 pounds) to achieve a pumpable, thixotropic, viscous grout with a 3 to 6 inch slump, to enable pumping at high pressure and remain intact after injection.

The strength of the grout is designed to have a minimum compressive strength of 1,500 pounds per square inch (psi) at 28 days and to provide a permanent, non-erodible material.

Grout mix design submittals will include the following:

- 1) Sieve analysis and source of fine aggregates.
- 2) Test for aggregate organic impurities.
- 3) Test for deleterious aggregate per ASTM C289.
- 4) Proportioning of all materials.
- 5) Type of cement with mill certificate for cement.
- 6) Type of fly ash with certificate of conformance to specification requirements and mill certificate.
- 7) Slump.
- 8) Air content.
- 9) Brand, type, ASTM designation, and quantity of each admixture proposed for use.
- 10) 28-day cylinder compressive test results of trial mixes per ACI 318 and as indicated herein.
- 11) Standard deviation value for concrete production facility.

The project geotechnical engineer will approve all grout mix design submittals prior to use. Adjustment of grout mix designs when material characteristics, job conditions, weather, strength, test results, or other circumstances warranted will not occur unless approved by the project geotechnical engineer.

Ready-mixed concrete batch plants will be certified by the National Ready Mixed Concrete Association (NRMCA). A delivery ticket for each load of ready-mixed concrete shall include:

- 1) Truck operator shall hand ticket to Construction Administrator or Laboratory Technician at the time of delivery.
- 2) Ticket to show:
  - a. Mix identification mark.
  - b. Quantity delivered.
  - c. Amount of each material in batch.
  - d. Outdoor temperature in the shade.
  - e. Time at which cement was added.

- f. Numerical sequence of the delivery.
- g. Approved amount of water (if any) added.

The grout will be pumped at a relatively slow rate such that the grout will densify the formation and reduce the risk of hydraulic fracturing. The injection pressures (near the top of pipe) should be limited to between 300 to 500 psi. The grouting contractor will provide mechanical and electronic instrumentation to monitor grout pressure, flow rate of grout, and the volume of grout injected. Calibration information will be provided for all instrumentation.

Each point will be injected with compaction grout from the terminal depth of pipe to the ground surface. At a depth of 10 ft below the landfill liner, the grout pressure will be reduced so that the hole created by the drill casing is being filled and grout is not being forced into the landfill. In addition, the injected grout will change to a cement-bentonite grout to be mixed onsite. The material blend will consist of water, cement, and bentonite in a weight to ratio mixture of 2.5:1.0:0.3 (i.e. 30 gallons of water: 1 cubic foot of Portland (ASTM C150 Type I/II): 25 pounds of sodium bentonite powder (QUIK-GEL 200-mesh, premium-grade, high-yielding Wyoming sodium bentonite or equal). The water and cement will be mixed prior to the addition of the bentonite. The cement-bentonite grout is designed to have a minimum compressive strength of 50 pounds per square inch (psi) at 28 days and bulk modulus (equilateral resistance to compression) of 10,000 psi.

The project geotechnical engineer will approve all grout mix design submittals prior to use. Adjustment of grout mix designs when material characteristics, job conditions, weather, strength, test results, or other circumstances warranted will not occur unless approved by the project geotechnical engineer.

Since the purpose of the grouting program is to provide a stable working platform to enable completion of the geotechnical investigation program and sinkhole grouting program, each grout point will be limited to approximately 30 cubic yards of compaction grout. The grout pressure is expected to increase as the grouting program progresses indicating the formation is being densified.

#### Instrumentation Measurements During Grouting

At the completion of each grout hole, a downhole survey of the PVC pipe installed in the two boreholes will be performed with the Reflex Instruments EZ-Shot logging tool to determine the 3D position of the casing. The casing position relative to the initial position will provide information regarding the movement of the PVC pipe/formation in response to the compaction grouting.

The vertical displacement gauges will be monitored during the grouting program to see if the soil/waste in the base of the sinkhole (approximately 64 ft below original landfill surface) moves during grout pumping. Excessive heaving of the sinkhole base would indicate the grout point may be too shallow and the formation is not being densified. These gauges will also be monitored after grouting to confirm the soil base within the sinkhole maintains stability.

#### **Health and Safety Plan**

The grouting contractor will be required to submit an acceptable Health and Safety Plan to the Owner/Engineer for review prior to commencing with the work. The Health and Safety Plan will include, but not be limited to, monitoring of landfill gases, monitoring subsidence within the sinkhole area, precautions for placement of loads within the proximity of the sinkhole area, and other potential environmental issues associated with working on or near a Class I landfill and sinkhole formation.

## Attachment A

Technical Specification

# SECTION 02341 COMPACTION GROUT

#### PART 1 - GENERAL

#### 1.1 SUMMARY

- A. Section Includes:
  - 1. Compaction grout injection.
  - 2. Grout mixes, proportioning, and source quality control.
- B. Related Sections include, but are not necessarily limited to:
  - 1. Division 1 General Requirements.

#### 1.2 QUALITY ASSURANCE

- A. Referenced Standards:
  - 1. American Concrete Institute (ACI):
    - a. 116R, Cement and Concrete Terminology.
    - b. 212.3R, Chemical Admixtures for Concrete.
    - c. 318, Building Code Requirements for Structural Concrete.
  - 2. American Society for Testing and Materials (ASTM):
    - a. C31, Standard Practice for Making and Curing Concrete Test Specimens in the Field.
    - b. C33, Standard Specification for Concrete Aggregates.
    - C39, Standard Test Method for Compressive Strength of Cylindrical Concrete Specimens.
    - d. C94, Standard Specification for Ready-Mixed Concrete.
    - e. C138, Standard Method of Test for Unit Weight, Yield, and Air Content (Gravimetric) of Concrete.
    - f. C143, Standard Test Method for Slump of Hydraulic Cement Concrete.
    - g. C150, Standard Specification for Portland Cement.
    - h. C172, Standard Practice for Sampling Freshly Mixed Concrete.
    - C173, Standard Test Method for Air Content of Freshly Mixed Concrete by the Volumetric Method.
    - C231, Standard Test Method for Air Content of Freshly Mixed Concrete by the Pressure Method.
    - k. C260, Standard Specification for Air Entraining Admixtures for Concrete.
    - C289, Standard Test Method for Potential Alkali-Silica Reactivity of Aggregates (Chemical Method).
    - m. C494, Standard Specification for Chemical Admixtures for Concrete.
    - n. C618, Standard Specification for Coal Fly Ash and Raw or Calcined Natural Pozzolan for Use as a Mineral Admixture in Concrete.
    - E329, Standard Specification for Agencies Engaged in the Testing and/or Inspection of Materials Used in Construction.
  - 3. Federal Specification (FS):
    - a. CEGS 03300, Vegetable Fiber.
  - 4. Florida Building Code, current edition.
  - 5. Florida Department of Transportation, 2010:
    - a. Section 902 Fine Aggregate

#### B. Quality Control:

- 1. Grout testing agency.
  - a. Contractor to employ and pay for services of an independent testing laboratory to:
    - 1) Perform materials evaluation.
    - 2) Perform retests due to initial failing tests.

- b. See 3.4 "Field Quality Control" for Owner employment of testing laboratory.
- Grout testing agency to meet requirements of ASTM E329 and be approved by Engineer.
- 2. Do not begin concrete production until proposed concrete mix design has been approved by Engineer.
  - a. Approval of grout mix design by Engineer does not relieve Contractor of his responsibility to provide grout that meets the requirements of this Specification.
- 3. Adjust grout mix designs when material characteristics, job conditions, weather, strength test results or other circumstances warrant.
  - a. All adjustments to be properly documented by Contractor
  - b. Do not use revised concrete mixes until submitted to and approved by Engineer.

#### C. Qualifications:

 Ready mixed concrete batch plant certified by National Ready Mixed Concrete Association (NRMCA).

#### 1.3 DEFINITIONS

- A. Per ACI 116R except as modified herein:
  - 1. Grout Testing Agency: Testing agency employed to perform materials evaluation, design of concrete mixes or testing of concrete placed during construction.
  - 2. Indicated: Indicated by Contract Documents.
  - 3. Required: Required by Contract Documents.
  - 4. Specified strength: Specified compressive strength at 28 days.
  - 5. Submitted: Submitted to Project Geotechnical Engineer (Engineer).

#### 1.4 SUBMITTALS

- A. Shop Drawings:
  - 1. See Section 01340.
  - 2. Equipment to be utilized to include:
    - a. Injection pump
    - b. Drill rig
    - c. Mechanical and electrical instrumentation
    - d. Drill bits
    - e. Casing
    - f. Drill bit attachments
  - 3. Grout mix designs proposed for use. Grout mix design submittal to include:
    - a. Sieve analysis and source of fine and coarse aggregates.
    - b. Test for aggregate organic impurities.
    - c. Test for deleterious aggregate per ASTM C289.
    - d. Proportioning of all materials.
    - e. Type of cement with mill certificate for cement.
    - f. Type of fly ash with certificate of conformance to specification requirements and mill report.
    - g. Slump.
    - h. Air content.
    - Brand, type, ASTM designation, and quantity of each admixture proposed for use.
    - 3, 7 and 28 day cylinder compressive test results of trial mixes per ACI 318 and as indicated herein.
    - k. Standard deviation value for concrete production facility.
  - 4. Strength test results of newly placed concrete, including slump, air content and concrete temperature.

#### 1.5 DELIVERY, STORAGE, AND HANDLING

#### A. Delivery:

- 1. Ready-mix Grout:
  - a. Prepare a delivery ticket for each load for ready-mixed grout.
  - Truck operator shall hand ticket to Construction Administrator Technician at the time of delivery.
  - c. Ticket to show:
    - 1) Mix identification mark.
    - 2) Quantity delivered.
    - 3) Amount of each material in batch.
    - 4) Outdoor temp in the shade.
    - 5) Time at which cement was added.
    - 6) Numerical sequence of the delivery.
    - 7) Approved amount of water (if any) added.
    - 8) Time of completion of unloading

#### PART 2 - PRODUCTS

#### 2.1 MATERIALS

#### A. Drilling Rig

- 1. Klemm KR 806-3 or 802-1 (or equal) to have the following attachments/capabilities:
  - a. 12,000 ft-lbs of torque
  - b. Rotary Duplex Drilling
  - c. Steel Outer drill casing of 5.5-inch outside diameter and 4.5-inch inside diameter
    - 1) Minimum onsite casing of 450 linear feet
  - . Steel Inner drill pipe with integrated flushing system
    - 1) Minimum onsite drill pipe of 450 linear feet
  - e. Multiple drill head attachments for the end of the inner drill casing capable of advancement through multiple materials to include steel, clay, sand, concrete, wood, and plastic sheets and strands.
  - f. Integrated injection system to allow for compaction grout injection from separate pump
- 2. Trailer Concrete /Grout Pump Reed Model C70S (or equal) capable of the following:
  - a. Concrete output of 6 to 70 cy ft/hour
  - b. Theoretical horizontal pumping distance of 1000 ft
  - c. Variable-volume and RPM control
  - d. Hydraulic outriggers
  - e. Calibration capacity
- B. Portland Cement: Conform to ASTM C150 Type I and Type II.

#### C. Fly Ash:

- 1. ASTM C618, Class F.
- 2. Minimum material retained on 325 sieve to be 20% from mill certification
- 3. Nonstaining.
  - a. Hardened concrete containing fly ash to be uniform light gray color.
- 4. Maximum loss on ignition: 4 percent.
- 5. Compatible with other concrete ingredients.
- 6. Obtain proposed fly ash from a source approved by the State Highway Department in the state where the Project is located for use in bridge concrete.

#### D. Admixtures:

- 1. Air entraining admixtures: ASTM C260.
- 2. Water reducing, retarding, and accelerating admixtures:
  - a. ASTM C494 Type A through E.
  - b. Conform to provisions of ACI 212.3R.

- c. Do not use retarding or accelerating admixtures unless specifically approved in writing by Engineer and at no cost to Owner.
- d. Follow manufacturer's instructions,
- e. Use chloride free admixtures only.
- 3. Maximum total water soluble chloride ion content contributed from all ingredients of concrete including water, aggregates, cementitious materials and admixtures by weight percent of cement:
  - a. 0.10 all concrete.
- 4. Do not use calcium chloride.
- 5. Provide admixtures of same type, manufacturer and quantity as used in establishing required concrete proportions in the mix design.
- E. Water: To be supplied by Hillsborough County.
  - 1. Contractor to supply 22,000 holding tank for drilling water
  - 2. Contractor to supply jet pump for water transfer from supply well tank to holding tank

#### F. Aggregates:

- 1. Normal weight concrete: ASTM C33, except as modified below.
- 2. Fine aggregate: Clean natural silica sand,
  - a. No manufactured or artificial sand,
  - b. FDOT specification code F01 fine aggregate sand
- G. Concrete strength test results
  - 1. Strength test frequency:
    - a. Not less than one test each day concrete placed.
    - b. Not less than one test for each 50 CY or major fraction thereof placed in one day.
    - c. Not less than one test for each type of concrete poured.
  - 2. Not less than one test for each delivery where water addition has been approved at the jobsite.

#### 2.2 CONCRETE MIXES

#### A. General:

- 1. All concrete to be ready mixed concrete conforming to ASTM C94 with all components and additives blended in at plant, unless otherwise approved.
- Provide concrete of specified quality capable of being placed without segregation and, when cured, of developing all properties required.
- 3. All concrete to be normal weight concrete.
- 4. Mix shall contain fly ash.
- B. The material blend per cubic yard will consist of:
  - 1. 250 pounds of Portland cement (ASTM C150 Type I/II),
  - 2. 2250 to 2270 pounds of FDOT fine aggregate silica sand,
  - 750 pounds of flyash (ASTM C618, Class F) with a fineness (amount retained on 325 sieve) of greater than 20%
  - 4. Water (estimated 400 pounds) and admixtures (estimated 10 pounds) to achieve a pumpable, thixotropic, viscous grout with a 3 to 6 inch slump, to enable pumping at high pressure and remain intact after injection.

#### C. Strength:

1. Provide specified strength for grout as follows:

		SPECIFIED
AREA	WEIGHT	STRENGTH*
Injection points	Normal weight	1,500 psi

<sup>\*</sup>Minimum 28-day compressive strength.

D. Air Entrainment: Provide air entrainment in all concrete resulting in a total air content percent by volume as follows:

#### TOTAL AIR CONTENT PERCENT 5% +/- 1 ½%

- 1. Air content to be measured in accordance with ASTM C231, ASTM C173, or ASTM C138.
- E. Slump: 6 IN maximum, 3 IN minimum.
  - 1. Measured just before injection point.
  - 2. Pumped concrete:
    - a. Provide additional water at batch plant or at site to allow for slump loss due to pumping.
      - 1) For site addition, hold back water from batch plant quantity.
    - b. Provide only enough additional water so that slump of concrete at injection point does not exceed maximum slump specified above.
      - 1) Do not exceed approved mix design's water content.
  - 3. Determine slump per ASTM C143.

#### PART 3 - EXECUTION

#### 3.1 INJECTION OF CONCRETE (GROUT)

#### A. General:

- 1. Grout point casing installation and extraction shall be performed using rotary duplex drilling
  - a. Drill rig capable of 12,000 foot-pounds of torque (Kleem 800 series or equal) equipped with the following:
    - 1) Outer casing outer diameter of 5.5 inches
    - 2) Outer casing inner diameter of 4.5 inches
    - 3) Flush system incorporated into inner drill casing
      - a) Discharge to be piped to holding area by Contractor
  - 4) Inner casing tip with drill bit
- 2. Contractor is responsible for all injection equipment and casing
- 3. Provide capacity to return cuttings to surface for inspection
- 4. Flushing system to be capable of utilizing air or water
- 5. Drilling equipment must be able to install points as well as extract during injection
- 6. Multiple drill bit types necessary to penetrate waste material in landfill including
  - a. Clay
  - b. Steel
  - c. Concrete
  - d. Wood
  - e. Plastic sheets and strands

#### B. Testing Grout Equipment:

- 1. Pump a minimum 3 CY of grout through 200 linear feet of casing placed on the ground surface.
- Measure grout pressure at three pumping rates of approximately 0.1, 0.25 and 0.5 cv/minute.
- 3. Measure slump on a minimum of three samples obtained at the discharge end of pipe corresponding to the three pumping rates.

#### C. Placing Grout:

- 1. Place in a continuous operation during casing extraction
- 2. Injection pressures to be between 300 to 500 psi near top of injection point prior to casing extraction unless excessive heaving is noted.
- 3. Injection pressures and casing extraction as per Project Geotechnical Engineer

#### D. Consolidation:

1. Not required.

#### 3.2 FIELD QUALITY CONTROL

- A. Contractor will employ and pay for services of a concrete testing laboratory to perform testing of concrete placed during construction.
  - 1. Contractor to provide Owner with test results as soon as results are available.

#### B. Tests During Construction:

- 1. Strength test procedure:
  - a. Four cylinders, 6 IN DIA x 12 IN high, will be taken from each sample per ASTM C172 and C31.
  - b. Cylinders will be tested per ASTM C39:
    - 1) One at 3 days.
    - 2) One at 7 days.
    - 3) Two at 28 days.
    - 4) One held in reserve.
- 2. Strength test frequency:
  - a. Not less than one test each day concrete placed.
  - b. Not less than one test for each 50 CY or major fraction thereof placed in one day.
  - c. Not less than one test for each type of concrete poured.
  - d. Not less than one test for each delivery where water addition has been approved at the iobsite.
- 3. Slump test: Per ASTM C143.
  - a. Determined for each strength test sample.
  - b. Minimum 1 per truck load delivered
  - c. Additional slump tests may be taken.
- 4. Air content: Per ASTM C231, C173, and C138.
  - a. Determined for each strength test sample.
- 5. Temperature: Determined for each strength test sample.

#### C. Evaluation of Tests:

- 1. Strength test results: Average of 28-day strength of two cylinders from each sample.
  - a. If one cylinder manifests evidence of improper sampling, molding, handling, curing or testings, strength of remaining cylinder will be test result.
  - b. If both cylinders show any of above defects, test will be discarded.

#### D. Acceptance of Grout:

- 1. Strength level of each type of concrete shall be considered satisfactory if both of the following requirements are met:
  - a. Average of all sets of three consecutive strength tests equals or exceeds the required specified 28-day compressive strength.
  - b. No individual strength test falls below the required specified 28-day compressive strength by more than 500 psi.
- 2. If tests fail to indicate satisfactory strength level, perform additional tests and/or corrective measures as directed by Engineer.
  - a. Perform additional tests and/or corrective measures at no additional cost to Owner.

#### **END OF SECTION**

# Attachment B

**Discharge Water Calculations** 



To: Hillsborough County SWMD	
From: HDR Engineering, Inc.	Project Hillsborough County Sink Hole Grouting Discharge Water Calculations
CC:	
Date: January 8, 2010	Job No:

## **RE: ICPR Model Discharge Water Calculations**

The ICPR model was generated to model a sedimentation pond for storage capacity for 15,000 gallons of water from a grouting operation (estimated by Hayward Baker) in a 10-hour working day. The sedimentation pond size is 64 ft. by 64 ft. by 2 foot depth. In order to demonstrate adequate storage capacity the model was broken into three (3) stages. The stages are described below.

## Stage 1

In this stage 15,000 gallons were inputted into the model with no infiltration was allowed through the bottom of the pond. The model output generated a water level elevation of 163.5 ft. See Attachment 1 for model outputs. This was doubled checked by hand calculating:

15,000 gal / 7.4805 gal/ 
$$ft^3 = 2005.2 \text{ ft}^3$$
  
2005.2  $ft^3$  / 4096 sf = 0.49 ft  
Bottom of pond = 163 ft. + 0.49 ft. = 163.49 ft.

# Stage 2

Stage 2 inputted 15,000 gallons into the model but allowed infiltration through a 1 ft. thick layer of sand at vertical conductivity of 1x10<sup>-3</sup>. The model output elevation is 163.19 ft. See Attachment 1 for model outputs. This was doubled checked by calculating storage capacity in the sand

# Stage 3

This final stage inputted 15,000 gallons into the model for 2-consecutive days and allowed infiltration through a 1 ft. thick layer of sand. The output elevation is 163.65.

# **Summary**

The Stage 1 model demonstrates that a proposed pond has capacity to accommodate a 10-hour working day of inflow from a grouting operation without infiltration through the bottom of the pond. Stage 2 model demonstrated the anticipated actual working conditions of the pond with infiltration through the bottom of the pond. Stage 2 demonstrates that there is over 1 ft. of freeboard in the pond. Stage 3 demonstrates that the pond has reserve capacity for two consecutive days of inflow from the grouting operations.

# Attachment 1

Stage 1

Hillsborough County Phase I Sink Grouting ICPR Analysis (STAGE 1) Nodes
A Stage/Area
V Stage/Volume
T Time/Stage M Manhole Basins O Overland Flow A: Truck U SCS Unit CN S SBUH CN Y SCS Unit GA Z SBUH GA R: Grout Ops <u>Links</u> P Pipe W Weir A: Sed C Channel D Drop Structure B Bridge U:B1 R Rating Curve W: WSedBNDRY H Breach E Percolation F Filter X Exfil Trench T:BNDRY E:Sed\_INFIL T:GW\_SINK 15,000 gal/10 hr MAX. STAGE 165.51 NO INFILTRATION 162

Name: Bl Group: BASE Node: Sed Status: Onsite Type: SCS Unit Hydrograph CN Unit Hydrograph: Uh484 Rainfall File: Flmod Peaking Factor: 484.0 Storm Duration(hrs): 24.00 Rainfall Amount (in): 0.000 Time of Conc(min): 6.00 Time Shift(hrs): 0.00 Max Allowable Q(cfs): 999999.000 Area(ac): 0.023 Curve Number: 100.00 DCIA(%): 0.00 --- Nodes ---Name: BNDRY Base Flow(cfs): 0.000 Init Stage(ft): 165.000 Group: BASE Warn Stage(ft): 165.000 Type: Time/Stage Time (hrs) Stage (ft) 0.00 165,000 999.00 165,000 Name: GW SINK Base Flow(cfs): 0.000 Init Stage(ft): 162.000 Group: BASE Warn Stage(ft): 162.000 Type: Time/Stage Time(hrs) Stage (ft) 0.00 162.000 999.00 162.000 Init Stage(ft): 163.000
Warn Stage(ft): 164.000 Name: Sed Base Flow(cfs): 0.000 Group: BASE Type: Stage/Area Stage(ft) Area (ac) 163.000 0.0900 165.000 0.0900 Init Stage(ft): 165.000
Warn Stage(ft): 0.000 Name: Truck Base Flow(cfs): 0.000 Group: BASE Type: Stage/Area Stage(ft) Area (ac) 165.000 0.0000 170.000 0.0000 == Operating Tables == Name: Grout Ops Group: BASE Type: Rating Curve Function: Time vs. Discharge Time(hrs) Discharge(cfs) 0.00 0.06 10.00 10.01 0.06 0.00

```
Name: WSedBNDRY
                                                                               From Node: Sed
                                                                                 To Node: BNDRY
                    Group: BASE
Flow: Both
                                                                                        Count: 1
                      Type: Vertical: Mavis
                                                                                Geometry: Trapezoidal
                            Bottom Width(ft): 1.00
                 Rottom watchil; 1,000
Left Side Slope(h/v): 3.00
Right Side Slope(h/v): 3.00
Invert(ft): 165.000
Control Elevation(ft): 165.000
                Struct Opening Dim(ft): 9999.00
                                                                                                         TABLE
                               Bottom Clip(ft): 0.000
                      Top Clip(ft): 0.000
Weir Discharge Coef: 3.200
               Orifice Discharge Coef: 0.600
 ward Rating Curves wanningspeciations and analysis analysis and analysis analysis and analysis analysis and analysis analysis and analysis and analysis and analysis analysis and analysis analysis analysis analysis analysis ana
                                                                              From Node: Truck
                   Group: BASE
                                                                              To Node: Sed
                                                                                                                                                                Flow: Both
                                                                    ELEV ON (ft)
                                  TABLE
                                                                                                          ELEV OFF(ft)
                          #1: Grout Ops
                                                                     165.000
                                                                                                          165,000
                                                                      0.000
                                                                                                          0.000
                                                                      0.000
                                                                                                          0.000
                          #4:
                                                                      0.000
                                                                                                          0.000
 --- Percolation Links
                    Name: Sed_INFIL From Node: Sed
                                                                                                                                                               Flow: None
                  Group: BASE
                                                                                   To Node: GW SINK
                    Surface Area Option: Use 1st Point in Stage/Area Table
       Vertical Flow Termination: Horizontal Flow Algorithm
                Aquifer Base Elev(ft): 162.000
                                                                                                                                       Perimeter 1(ft): 256.000
                                                                                                                                     Perimeter 2(ft): 382.000
Perimeter 3(ft): 758.000
  Water Table Elev(ft): 162.000
    Horiz Conductivity(ft/day): 1.400
Vert Conductivity(ft/day): 2.835
                                                                                                                             Distance 1 to 2(ft): 10.000
Distance 2 to 3(ft): 40.000
Num Cells 1 to 2: 76
            Effective Porosity(dec): 0.300
                          Suction Head(in): 7.000
                                                                                                                                    Num Cells 2 to 3: 152
                    Layer Thickness(ft): 1.000
Name: HILLS SNKSTGI
           Filename: C:\Program Files\Icpr3\HILLS SNKSTGI.R32
             Override Defaults: No
Time (hrs)
                                    Print Inc(min)
30.000
                                  2.00
ware Routing Simulations nonverservementary of the Routing Simulations nonverservement
                    Name: HILLS SNKSTG1 Hydrology Sim: HILLS_SNKSTGI
           Filename: C:\Program Files\Icpr3\HILLS SNKSTG1.132
             Execute: Yes
                                                           Restart: No
    Alternative: No
                 Max Delta Z(ft): 1.00
                                                                                                              Delta Z Factor: 0.00500
         Time Step Optimizer: 10.000
```


Start Time(hrs): 0.000 Min Calc Time(sec): 0.5000 Boundary Stages: End Time(hrs): 24.00 Max Calc Time(sec): 24.0000 Boundary Flows:

Time (hrs) Print Inc(min)
999.000 15.000

Group Run
BASE Yes

Name	Group	Simulation	Max Time Stage hrs	Max Stage ft	Warning M Stage ft	ax Delta Stage ft	Max Surf Area ft2	Max Time Inflow hrs	Max Inflow cfs	Max Time Outflow hrs	Max Outflow cfs	
BNDRY GW SINK	BASE BASE	HILLS_SNKSTG1 HILLS_SNKSTG1	0.00	165.00 162.00	165.00 162.00	0.0000	00	0.00	0.00	0.00	0.00	
Sed Truck	Base Base	HILLS SNKSTG1	24.00	163 51 165.00	164.00	0.0001	3920 113	10.00	0.06	0.00	0.00	





= Basins ===			<b>4888888888888888888888888888888888888</b>
<b></b>			,
Name: Group:		Node: Sed Type: SCS Unit P	Status: Onsite Nydrograph CN
Unit H	/drograph: Uh484	Poakir	g Factor: 484.0
Raini	fall File: Flmod	Storm Durat	ion(hrs): 24.00
Rainfall Ar	nount(in): 0.000 Area(ac): 0.023		conc(min): 6.00 aift(hrs): 0.00
Curr	e Number: 100.0		e Q(cfs): 999999.000
	DCIA(%): 0.00	•	
11		D . W1 / G	- 4 4611 465 006
Name: BNI Group: BAS		Base Flow(cfs): 0.000	Init Stage(ft): 165.000 Warn Stage(ft): 165.000
Type: Tim			
			•
Time/hu-1	04mm 164		
time (nrs)	Stage(ft)	<u>-</u>	
0.00			
999.00			
Name: GW		Base Flow(cfs): 0.000	Init Stage(ft): 162.000
Group: BAS	E	base from (CIS) ( 0.000	Warn Stage(ft): 162.000
Type: Tim	e/Stage		
Time (hrs)	Stage(ft)		P.
0.00	***************************************	•	
999.00			
		· · · · · · · · · · · · · · · · · · ·	
Name: Sed		Base Flow(cfs): 0.000	<pre>Init Stage(ft): 163.000</pre>
Group: BAS Type: Sta			Warn Stage(ft): 164.000
••	•		
Stage(ft)	Area (ac)		
163.000 165.000			
_ 30.000	0.000		
Name: True		Base Flow(cfs): 0.000	Init Stage(ft): 165.000
Group: BAS	<u>.</u>	• • •	Warn Stage(ft): 0.000
Type: Sta	le/ UFAQ		
Stage(ft)	Area(ac)		•
165.000	0.0000		
170.000	0.0000		
			조르 현교의 교수 및 중앙의 및 중국 중 중 중 한 장 등 학원 설심 수 없이 주 및
		_	
Name: Grou		Group: BASE	
	vs. Discharge		
Time there	Diccharge (afa)		
Time (hrs)	Discharge (cfs)		
0.00	0.06 0.06		

```
Name: WSedBNDRY
                                                                                   From Node: Sed
                                                                                    To Node: BNDRY
                     Group: BASE
                       Flow: Both
                                                                                           Count: 1
                       Type: Vertical: Mavis
                                                                                    Geometry: Trapezoidal
                 Bottom Width(ft): 1.00

Left Side Slope(h/v): 3.00

Right Side Slope(h/v): 3.00

Invert(ft): 165.000

Control Elevation(ft): 165.000
                Struct Opening Dim(ft): 9999.00
                                                                                                            TABLE
                               Bottom Clip(ft): 0.000
                      Top Clip(ft): 0.000
Weir Discharge Coef: 3.200
                Orifice Discharge Coef: 0.600
 Name: Grout Ops
                                                                               From Node: Truck
                    Group: BASE
                                                                                  To Node: Sed
                                                                                                                                                                     Flow: Both
                                                                        ELEV ON(ft)
                                    TABLE
                                                                                                             ELEV OFF(ft)
                           #1: Grout Ops
                                                                        165.000
                                                                                                             165.000
                                                                        0.000
                                                                                                             0.000
                           #3:
                                                                        0.000
                                                                                                              0.000
                           #4:
                                                                        0.000
                                                                                                              0.000
 ware Percolation Links accessorations and the Percolation Links accessoration acce
                     Name: Sed_INFIL From Node: Sed
                                                                                                                                                                    Flow: Both
                   Group: BASE
                                                                                     To Node: GW_SINK
                     Surface Area Option: Use 1st Point in Stage/Area Table
       Vertical Flow Termination: Horizontal Flow Algorithm
                Aquifer Base Elev(ft): 162.000
                                                                                                                                            Perimeter 1(ft): 256.000
                                                                                                                                 Perimeter 2(ft): 382.000
Perimeter 2(ft): 382.000
Perimeter 3(ft): 758.000
Distance 1 to 2(ft): 10.000
Distance 2 to 3(ft): 40.000
Num Cells 1 to 2: 76
   Water Table Elev(ft): 162.000
    Horiz Conductivity(ft/day): 1.400
Vert Conductivity(ft/day): 2.835
           Effective Porosity(dec): 0.300
                          Suction Head(in): 7.000
                                                                                                                                        Num Cells 2 to 3: 152
                     Layer Thickness(ft): 1.000
Name: HILLS_SNKSTG2
           Filename: C:\Program Files\Icpr3\HILLS SNKSTG2.R32
              Override Defaults: No
Time (hrs)
                                     Print Inc(min)
30.000
                                    2.00
           Name: HILLS_SNKSTG2 Hydrology Sim: HILLS_SNKSTG2
Filename: C:\Program Files\Icpr3\HILLS_SNKSTG2.132
                    Name: HILLS_SNKSTG2
              Execute: Yes
                                                              Restart: No
    Alternative: No
                 Max Delta Z(ft): 1.00
                                                                                                                   Delta Z Factor: 0.00500
         Time Step Optimizer: 10.000
```


Start Time(hrs): 0.000 Min Calc Time(sec): 0.5000 Boundary Stages: End Time(hrs): 24.00 Max Calc Time(sec): 24.0000 Boundary Flows:

Time(hrs) Print Inc(min)
999.000 15.000

Group Run
BASE Yes

Name	Group	Simulation	Max Time Stage hrs	Max Stage ft	Warning M Stage ft	ax Delta Stage ft	Max Surf Area ft2	Max Time Inflow hrs	Max Inflow cfs	Max Time Outflow hrs	Max Outflow cfs	
BNDRY	Base	HILLS SNKSTG2	0.00	165.00	165.00	0.0000	0	0.00	0.00	0.00	0.00	
GW_SINK	Base	HILLS SNKSTG2	0.00	162.00	162.00	0.0000	0	5.87	0.06	0.00	0.00	
Sed	Base	HILLS SNKSTG2	10.01	163:199	164.00	0.0001	3920	10.00	0.06	5.87	0.06	
Truck	Base	HILLS SNKSTG2	0.00	165.00	0.00	0.0000	113	0.00	0.00	0.00	0.06	

Stage 3



==== Basins Name: B1 Node: Sed Status: Onsite Group: BASE Type: SCS Unit Hydrograph CN Peaking Factor: 484.0 Storm Duration(hrs): 24.00 Time of Conc(min): 6.00 Time Shift(hrs): 0.00 Unit Hydrograph: Uh484 Rainfall File: Flmod Rainfall Amount (in): 0.000 Area(ac): 0.023 Curve Number: 100.00 DCIA(%): 0.00 Max Allowable Q(cfs): 999999.000 Init Stage(ft): 165.000
Warn Stage(ft): 165.000 Name: BNDRY Base Flow(cfs): 0.000 Group: BASE Type: Time/Stage Time (hrs) Stage(ft) 0.00 165,000 999.00 165.000 Name: GW\_SINK Init Stage(ft): 162.000 Base Flow(cfs): 0.000 Group: BASE
Type: Time/Stage Warn Stage(ft): 162,000 Time (hrs) Stage (ft) 0.00 162.000 162.000 999.00 Name: Sed Base Flow(cfs): 0.000 Init Stage(ft): 163.000 Group: BASE Warn Stage(ft): 164.000 Type: Stage/Area Stage(ft) Area(ac) 163,000 0.0900 165,000 0.0900 Name: Truck Init Stage(ft): 165.000 Base Flow(cfs): 0.000 Warn Stage(ft): 0.000 Group: BASE Type: Stage/Area Stage (ft) Area (ac) 0.0000 165,000 170.000 0.0000

- Operating Tables

Group: BASE

Name: Grout Ops Type: Rating Curve Function: Time vs. Discharge

Time(hrs) Discharge(cfs) 0.00 10.00 0.06 10.01 0.00 31.99 0.00

```
0.06
            42.00
            42.01
 mena Weirs monutanurobearnonusononnonenderanaranaranakuusbeerrururanaranakun mena
          Name: WSedBNDRY
                                       From Node: Sed
         Group: BASE
                                        To Node: BNDRY
          Flow: Both
                                           Count: 1
           Type: Vertical: Mavis
                                        Geometry: Trapezoidal
        Bottom Width(ft): 1.00
Left Side Slope(h/v): 3.00
Right Side Slope(h/v): 3.00
       Invert(ft): 165.000
Control Elevation(ft): 165.000
Struct Opening Dim(ft): 9999.00
                                                    TABLE
               Bottom Clip(ft): 0.000
          Top Clip(ft): 0.000
Weir Discharge Coef: 3.200
       Orifice Discharge Coef: 0.600
Name: Grout Ops
                                       From Node: Truck
                                                                              Count: 1
         Group: BASE
                                         To Node: Sed
                                                                               Flow: Both
                 TABLE
                                   ELEV ON(ft)
                                                    ELEV OFF(ft)
                                                    165.000
0.000
0.000
                                   165.000
0.000
             #1: Grout Ops
             #2:
                                   0.000
             #3:
                                                    0.000
Name: Sed_INFIL
                                       From Node: Sed
         Group: BASE
                                         To Node: GW SINK
 Surface Area Option: Use 1st Point in Stage/Area Table
Vertical Flow Termination: Horizontal Flow Algorithm
Aquifer Base Elev(ft): 162.000 Peri
Water Table Elev(ft): 162.000 Peri
                                                                   Perimeter 1(ft): 256.000
Perimeter 2(ft): 382.000
Perimeter 3(ft): 758.000
  Horiz Conductivity(ft/day): 1.400
Vert Conductivity(ft/day): 2.835
Effective Porosity(dec): 0.300
Suction Head(in): 7.000
Layer Thickness(ft): 1.000
                                                              Distance 1 to 2(ft): 10.000
Distance 2 to 3(ft): 40.000
Num Cells 1 to 2: 76
Num Cells 2 to 3: 152
Name: HILLS_SINK1
      Filename: C:\Program Files\Icpr3\HILLS_SINK1.R32
      Override Defaults: No
Time (hrs)
                  Print Inc(min)
                  2.00
Name: HILLS_SINK1 Hydrology Sim: HILLS_SINK1 Filename: C:\Program Files\Icpr3\HILLS_SINK1.I32
      Execute: Yes
                              Restart: No
                                                       Patch: No
```

#### Alternative: No

Max Delta Z(ft): 1.00
Time Step Optimizer: 10.000
Start Time(hrs): 0.000
Min Calc Time(sec): 0.5000
Boundary Stages:

Delta Z Factor: 0.00500

End Time(hrs): 60.00 Max Calc Time(sec): 60.0000 Boundary Flows:

Time (hrs)	Print Inc(min)
999.000	15.000
Group	Run
oronb	KON
BASE	Yes

Name	Group	Simulation	Max Time Stage hrs	Max Stage ft	Warning M Stage ft	lax Delta Stage ft	Max Surf Area ft2	Max Time Inflow hrs	Max Inflow cfs	Max Time Outflow hrs	Max Outflow cfs	
BNDRY	BASE	HILLS SINK1	0.00	165.00	165.00	0.0000	0	0.00	0.00	0.00	0.00	
GW_SINK	BASE	HILLS SINK1	0.00	162.00	162.00	0.0000	. 0	5.87	0.06	0.00	0.00	
Sed	BASE	HILLS SINK1	42.01	163065 d	164.00	0.0001	3920	10.00	0.06	5.87	0.06	
Truck	BASE	HILLS SINK1	0.00	165.00	0.00	0.0000	113	0.00	0.00	0.00	0.06	

HR ONE COMPANY Many Solutions

Project:	Computed:	Date:
Subject:	Checked:	Date:
Task:	Page:	of:
Job#:	No:	

GIVEN: -15,000 GAL PUMP INTO FOND PER DAY

-10 HE = 1 DAY

-64' × 64' SETTLING POND (2' DEPTH)

W/ 12" SAND LAYER

- PORDSITY OF SAND (KY)=|X10<sup>-3</sup>CH/S = 2.8346 PT/DAY  $K_H = \frac{K_Z}{2} = \frac{2.8346}{2} = 1.4 FT/DAY$ 

CONVERT: 15,000gal | 1cf | 1 hr | 1min | = 0.557 | cfs | 10hr | 7.4805gal | 60min | 60 sec | = 0.557 | cfs |


AREA OF POND = 64FT × 64 FT = 4,096 SF OR 0.09 ac

- BOTTOM OF POND ELEV. = 163'

- TOP OF POND ELEV. = 165'

- AQUIFER ELEV. = 162'

PERCOLATION POND GEOMETRY CALCS:




P1 = 2(64')+2(64)=256P2 = P1 +  $2\pi(x_1*2)$ =  $256+(2\cdot3.14\cdot20)$ P2 = 382P3 = P1 +  $2\pi[(x_1\cdot2)+(x_2\cdot2)]$ =  $256+(2\cdot3.14\cdot80)$ P3 = 758

# Attachment C

**Construction Drawings** 







Construction Drawings For

# STAGE 1 SINKHOLE STABILIZATION GROUTING PLAN

PROJECT LOCATION

Project No. 096-149350-010


LITHIA, FLORIDA JANUARY 2011


# INDEX OF DRAWINGS

G-01	Cover Sheet
C-01	Existing Conditions
C-02	Sinkhole Area Plan
C-03	Sinkhole Grouting Layout Plan
C-04	Sinkhole Grout Hole and Core Hole Plan
C-05	Sinkhole Grouting Holes Sections
C-06	Grouting Water Discharge Basin Plan and Section
C-07	Details











or browning of the state of the





NOTES

1. TOPOGRAPHICAL INFORMATION COMPUED FROM EXISTING CONDITIONS SURVEY PERFORM BY PICKETT & ASSOCIATES DATED JULY 2010.

2. LIMITED SINK HOLE AREA SURVEY BY PICKETT AND ASSOC. DATED DECEMBER 21, 2010.



	<b>.</b>	1	
<b>A</b>			
l la			-
County	A	01/12/2011	ISSUED FOR FDEP REVIEW
* 1	ISSUE	DATE	DESCRIPTION
			The state of the s

·	DDO IFOT WILLIAFD	0000 140350 050	PRINCIPAL ENGINEER
			STEVEN H. MEIGGS, PE
	<u> </u>		
	DRAWN BY	B. JOHNSON	
<u> </u>	REVIEWED BY	J. TIMMONS	1
	PROJECT MANAGER	N. SIEWERING	


STAGE 1 SINKHOLE STABILIZATION **GROUTING PLAN** SOUTHEAST COUNTY LANDFILL HILLSBOROUGH COUNTY, FLORIDA **DETAILS** 

FILENAVE OOC-07.0WG

C-07

Preliminary Stage 1 Sinkhole Stabilization Report Hillsborough County Southeast County Landfill SDII Project No. 3027462

Appendix B Sonic Core Boring Logs




HDR ENGINEERING, INC. TAMPA, FLORIDA



<b>DESIGNED BY:</b>
CHECKED BY:
DRAWN BY:

BF PROJECT NO: SM BORING DATE: MVK PAGE NO.: 3027462 02/02/11 1 OF 3

BORING S-BH-1



HDR ENGINEERING, INC. TAMPA, FLORIDA




SITE LOCATION: LITHIA, FLORIDA

**DESIGNED BY:** CHECKED BY: DRAWN BY:

BF PROJECT NO: SM **BORING DATE:** MVK PAGE NO.:

3027462 02/02/11 2 OF 3

BORING S-BH-1



HDR ENGINEERING, INC TAMPA, FLORIDA




### SPT BORING LOG

SITE NAME: SE HILLSBOROUGH CO. LANDFILL SITE LOCATION: LITHIA, FLORIDA

DESIGNED BY: CHECKED BY: DRAWN BY: BF PROJECT NO: SM BORING DATE: MVK PAGE NO.:

3027462 02/02/11 3 OF 3 BORING S-BH-1




TAMPA, FLORIDA



PROJECT NO: CHECKED BY: SM **BORING DATE:** MVK PAGE NO.: DRAWN BY:

02/04/11 S-BH-2 1 OF 4



HDR ENGINEERING, INC. TAMPA, FLORIDA




SITE LOCATION: LITHIA, FLORIDA


PROJECT NO:

<b>DESIGNED BY:</b>	BF	PROJECT N
CHECKED BY:	SM	BORING D
DRAWN BY:	MVK	PAGE NO.:

3027462 **BORING DATE:** 02/04/11 2 OF 4

**BORING S-BH-2** 





HDR ENGINEERING, INC. TAMPA, FLORIDA



### SPT BORING LOG

SITE NAME: SE HILLSBOROUGH CO. LANDFILL SITE LOCATION: LITHIA, FLORIDA

DESIGNED BY: CHECKED BY: DRAWN BY: BF PROJECT NO: SM BORING DATE: MVK PAGE NO.: 3027462 02/04/11 4 OF 4 BORING S-BH-2

Preliminary Stage 1 Sinkhole Stabilization Report Hillsborough County Southeast County Landfill SDII Project No. 3027462

# Appendix C Grout Hole Drilling and Injection Logs



Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
0 - 97	0 - 55.6	4.05	100		400.360	Waste
93 - 103	53.3 - 59.1	1.95	100		100-360	White Sand w/some brown clay
102 - 104	58.5 - 59.7	0.21	11		100	
104 - 106	59.7 - 60.8	0.12	6		100	
106 - 108	60.8 - 61.9	0.16	8	T	100	Grey Clay (liner) starting @ 103
108 - 110	61.9 - 63.1	0.74	38	Truck #6 - 3/22/11 (514 strokes) - 6" casing to 113	100	
110 - 112	63.1 - 64.2	0.10	5	feet. Pulling 3" casing after	100	
112 - 114	64.2 - 65.4	0.40	2	114-116. 20 strokes to	110	Grey Clay (liner) RLOC @ 113
114 - 116	65.4 - 66.5	0.31	16	prime 6" casing. Grouting	110	
116 - 118	66.5 - 67.7	0.31	16	6" casing starting at 112 to 114 feet	120	
118 - 120	67.7 - 68.8	0.27	14		120	
120 - 122	68.8 - 70.0	0.29	15		140	Green Grey clay to brown sandy clay/clayey sand cuttings apparer after regaining circulation starting at 122-138
122 - 124	70.0 - 71.1	0.45	23		120	
124 - 126	71.1 - 72.3	2.14	110		140	
126 - 128	72.3 - 73.4	2.14	110		140	
128 - 130	73.4 - 74.6	2.23	100\20		160	
130 - 132	74.6 - 75.7	2.21	120	T 1 115 2 /22 /44 /544	140	
132 - 134	75.7 - 76.9	2.21	120	Truck #5 - 3/22/11 (544 strokes)	140	Brown sandy clay/clayey sand - some what appeared to be fly ash
134 - 136	76.9 - 78.0	3.65	200	3trokes/	100	material just before losing circulation again - RLOC @ 138
136 - 138	78.0 - 79.2	2.27	106\4		260	
138 - 140	79.2 - 80.3	1.59	110		200	
140 - 142	80.3 - 81.4	1.59	110		280	
142 - 144	81.4 - 82.6	1.59	110	Truck #4 - 3/22/11 (691	120	
144 - 146	82.6 - 83.7	1.59	110	strokes)	120	
146 - 148	83.7 - 84.9	1.84	127		260	Unknown - Minimal to no drilling resistance
148 - 150	84.9 - 86.0	0.01	1		300	
150 - 152	86.0 - 87.2	1.47	71\18		300	
152 - 154	87.2 - 88.3	1.89	108	Truck #3 - 3/22/11 (572	120	
154 - 156	88.3 - 89.5	2.76	158	strokes)	100	



Installed at 35 degree incline from horizontal

Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
156 - 158	89.5 - 90.6	1.89	108		100	
158 - 160	90.6 - 91.8	1.89	108		80-260	
160 - 162	91.8 - 92.9	0.23	13		400	
162 - 164	92.9 - 94.1	1.92	<sub>99</sub> \6		180	
164 - 166	94.1 - 95.2	1.84	100		100	
166 - 168	95.2 - 96.4	1.84	100	Truck #2 - 3/22/11 (544 strokes)	100	
168 - 170	96.4 - 97.5	1.84	100	Strokesj	100	Unknown - More resistant to drilling
170 - 172	97.5 - 98.7	4.95	<sub>95</sub> \ <sup>145</sup>		80	
172 - 174	98.7 - 99.8	6.35	265	Truck #1 - 3/22/11 (417	200	
174 - 177	99.8 - 101.5	0.62	26	strokes) - 31 used to prime line	300	Unknown - Very resistant to drilling - hard

Total Grout



GLGU	SDII Global Co	rporatio	<b>1</b>	Ins	talled at 3!	<b>GH-2</b> 5 degree incline from horizontal
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
0 - 85	0 - 48.8					Waste - RLOC @ 73'
87 - 97	49.9 - 55.6	1.92	96		80-30	Very easy drilling - likely sand above liner
97 - 108	55.6 - 61.9			Truck #1 - 3/24/11 (500		Unknown - likely clay/sand at top of liner
108 - 110	61.9 - 63.1	0.04	2	strokes estimated) - 6"	100	
110 - 112	63.1 - 64.2	0.06	3	casing to 123 feet. 3"	110	
112 - 114	64.2 - 65.4	0.16	8	casing sheared off below 136' - unable to advance	110	
114 - 116	65.4 - 66.5	0.04	2	GH further. Pulled all 3"	100	Grey Clay (liner) as identified by drill cuttings caked to inner drill string
116 - 118	66.5 - 67.7	0.08	4	prior to starting injection -	100	String
118 - 120	67.7 - 68.8	0.12	6	30 strokes to prime line	100	
120 - 123	68.8 - 70.5	1.04	0.3		440	
123 - 136	70.5 - 78.0	1.84	92		110	Unknown - appeared to start to drill through grout at 126

Total Grout



### GH-2A

Installed at 35 degree incline from horizontal - 3 feet north of GH-2

Depth Down-hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
0 - 85	0 - 48.8					Waste - RLOC @ 73'
87 - 97	49.9 - 55.6	0.62	30		100-360	Very easy drilling - likely sand above liner
97 - 102	55.6 - 58.5					
102 - 104	58.5 - 59.7	0.04	2		200	Unknown - likely clay/sand at top of liner
104 - 106	59.7 - 60.8	0.10	5		140	
106 - 108	60.8 - 61.9	0.23	11	Truck #5 - 3/29/11 (483	130	
108 - 110	61.9 - 63.1	0.12	6	strokes)	120	
110 - 112	63.1 64.2	0.17	8		130	
112 - 114	64.2 65.4	0.48	23		130	
114 - 116	65.4 66.5	1.45	70		130	Grey Clay (liner) as identified by drill cuttings caked to inner drill string from 106 to 123
116 - 118	66.5 67.7	1.33	64		140	
118 - 120	67.7 68.8	0.54	26		140	
120 - 122	68.8 70.0	6.01	90\200		140	
122 - 123	70.0 - 70.5	2.08	100	Truck #4- 3/29/11 (481	150	
123 - 126	70.5 - 72.3	2.08	100	strokes) - 6" casing to 123	150	
126 - 128	72.3 - 73.4		41	feet. Pulling 3" casing after	300	
128 - 130	73.4 - 74.6	2.08	100	126. 34 strokes to prime 6"	290	
130 - 132	74.6 - 75.7	2.08	100	casing.	280	
132 - 134	75.7 - 76.9	1.42	60\10		310	
134 - 136	76.9 - 78.0	1.72	85		310	
136 - 138	78.0 - 79.2	2.03	100	Truck #3- 3/29/11 (493	300	
138 - 140	79.2 - 80.3	2.03	100	strokes)	290	Unknown - Minimal to no drilling resistance
140 - 142	80.3 - 81.4	2.03	100		290	
142 - 144	81.4 - 82.6	1.41	21\48		300	
144 - 146	82.6 - 83.7	3.25	158		310	
146 - 148	83.7 - 84.9	5.14	250	Truck #2 - 3/29/11 (486	290	
148 - 150	84.9 - 86.0	0.35	17	- strokes)	310	
150 - 152	86.0 - 87.2	1.11	13\40		300	



### GH-2A

Installed at 35 degree incline from horizontal - 3 feet north of GH-2

Depth Down-hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
152 - 154	87.2 - 88.3	0.38	17		290	
154 - 156	88.3 - 89.5	2.29	102		270	
156 - 158	89.5 - 90.6	0.20	9		270	
158 - 160	90.6 - 91.8	0.54	24		270	
160 - 162	91.8 - 92.9	2.20	98		270	
162 - 164	92.9 - 94.1	0.25	11	Truck #1 - 3/29/11 (446	250	
164 - 166	94.1 - 95.2	0.94	42	strokes) - 23 to prime	250	Unknown Mara resistant to drilling
166 - 168	95.2 - 96.4	0.09	4		270	Unknown - More resistant to drilling
168 - 170	96.4 - 97.5	1.23	55		250	
170 - 172	97.5 - 98.7	0.00	1		325	
172 - 174	98.7 - 99.8	0.02	1		300	Unknown Vary resistant to drilling hard
174 - 177	99.8 - 101.5	1.03	46		250	Unknown - Very resistant to drilling - hard

Total Grout



### GH-3

•	Down- ole	Equivalent V Depth		Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
0 -	- 93	0 - 53	3.3					Waste - RLOC @ 83' regained for 3' @ 88' before RLOC again @ 91
93	- 100	53.3 - 57	7.4	1.00	50		100-360	Very easy drilling - likely sand above liner
100	- 102	57.4 - 58	8.5					University likely electroned at the conflict of
102	- 106	58.5 - 60	0.8	0.00	4	Truck #2 - 3/25/11 (estimate 500 strokes) - 6"	200	Unknown - likely clay/sand at top of liner
106	- 109	60.8 - 62	2.5	0.08	4	casing to 123 feet. Pulling	200	
109	- 113	62.5 - 64	4.8	0.32	16	3" casing after 128. 35	200	Grey Clay (liner) as identified by drill cuttings caked to inner drill string from 106 to 123
113	- 123	64.8 - 70	0.5	0.32	16	strokes to prime 6" casing.	400	String Hori 100 to 125
123	- 128	70.5 - 73	3.4	0.08	4	Lost 35' of 88.9 casing and 25' of 5-1/2" casing	400	
128	- 134	73.4 - 76	6.9	0.02	1	25 51 5 27 2 5551118	400	
134	- 136	76.9 - 78	8.0	0.16	8		380	
136	- 138	78.0 - 79	9.2	2.10	105		280	
138	- 140	79.2 - 80	0.3	3.51	135\ <sup>27</sup>		100	
140	- 142	80.3 - 81	1.4	5.48	250	Truck #1- 3/25/11 (456 strokes) - 34 to prime	90	
142	- 144	81.4 - 82	2.6	2.74	<sub>105</sub> \ <sup>33</sup>		110	
144	- 146	82.6 - 83	3.7	2.88	150	Truck #5- 3/24/11 (520	100	
146	- 148	83.7 - 84	4.9	4.33	225	strokes)	90	Unknown - Minimal to no drilling resistance
148	- 150	84.9 - 86	6.0	1.98	67\ <sup>39</sup>		110	
150	- 152	86.0 - 87	7.2	1.96	107		120	
152	- 154	87.2 - 88	8.3	2.28	124	Truck #4 - 3/24/11 (545	120	
154	- 156	88.3 - 89	9.5	1.93	105	strokes)	120	
156	- 158	89.5 - 90	0.6	1.93	105		120	
158	- 160	90.6 - 91	1.8	5.03	223\37		100	
160	- 162	91.8 - 92	2.9	5.07	260		240	
162	- 164	92.9 - 94	4.1	0.06	3	Truck #3 - 3/24/11 (513	300	
164	- 166	94.1 - 95	5.2	0.06	3	strokes)	350	
166	- 168	95.2 - 96	6.4	0.02	1		360	
168	- 170	96.4 - 97	7.5	0.34	11\6		360	Unknown - More resistant to drilling
170	- 172	97.5 - 98	8.7	0.08	54	Truck #2 - 3/24/11 (501	360	

S. C. C. L.	SDII Global Co	rporatio	n	Ins	talled at 3!	<b>GH-3</b> 5 degree incline from horizontal
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
172 - 174	98.7 - 99.8	0.24	12	strokes) - 37 to prime	240	
174 - 176	99.8 - 100.9	2.99	150		280	
176 - 178	100.9 - 102.1	4.03	202		250	
178 - 181	102.1 - 103.8	0.70	35		300	Unknown - Very resistant to drilling - hard

Total Grout

51.72



### GH-4A

Installed at 35 degree incline from horizontal - 12 feet south of original location of GH-5

Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
0 - 93	0 - 53.3	1.50	75		100.360	Waste - RLOC between 80' and 83'
93 - 100	53.3 - 57.4	1.56	75		100-360	Very easy drilling - likely sand above liner
100 - 102	57.4 - 58.5	0.06	3		120	Unknown - likely clay/sand at top of liner
102 - 104	58.5 - 59.7	1.88	90	Truck #6 - 3/30/11 (Estimate 480 strokes)	120	
104 - 106	59.7 - 60.8	1.46	70	400 Strokes/	140	
106 - 108	60.8 - 61.9	2.19	105		120	
108 - 112	61.9 - 64.2	2.15	103		200	
112 - 114	64.2 65.4	2.34	112	Truck #5 - 3/30/11 (478	150	Likely clay liner - drilling a little more resistant but still easy to moderately resistant
114 - 116	65.4 66.5	5.23	250	strokes) Flushed at 118 d/t blockage - 20 strokes to	140	moderatery resistant
116 - 118	66.5 67.7	1.84	88	reprime	300	
118 - 120	67.7 68.8	0.76	39	Truck #4- 3/30/11 (511	320	
120 - 122	68.8 70.0	2.05	105	strokes) - 6" casing to 123	210	
122 - 128	70.0 - 73.4	5.87	300	feet. Pulling 3" casing after	200	
128 - 134	73.4 - 76.9	0.04	2	128. 13 strokes to prime 6"	400	
134 - 138	76.9 - 79.2	0.12	6	casing.	400	
138 - 140	79.2 - 80.3	2.17	55\55		320	
140 - 142	80.3 - 81.4	2.19	110	Truck #3 - 3/30/11 (503	300	
142 - 144	81.4 - 82.6	4.37	220	strokes) Flushed at 144 d/t blockage - 12 strokes to	300	Unknown - Little to no resistance to drilling
144 - 146	82.6 - 83.7	2.11	106	reprime	300	
146 - 148	83.7 - 84.9	4.26	228	Truck #2 - 3/30/11 (535	310	
148 - 150	84.9 - 86.0	4.73	253	strokes)Flushed at 150 d/t blockage - 15 strokes to reprime	310	
150 - 152	86.0 - 87.2	1.52	39\39		300	
152 - 154	87.2 - 88.3	0.48	24		300	1
154 - 156	88.3 - 89.5	0.06	3		340	Unknown - More resistant to drilling
156 - 158	89.5 - 90.6	2.12	105	Truck #1 - 3/30/11 (496 strokes) - 31 to prime	280	Onknown - More resistant to drining
158 - 160	90.6 - 91.8	0.12	6	strokes) - 51 to prime	300	
160 - 162	91.8 - 92.9	2.18	108		290	

-
17

### GH-4A

Installed at 35 degree incline from horizontal - 12 feet south of original location of GH-5

						<u> </u>
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
162 - 164	92.9 - 94.1	1.13	56		290	
164 - 166	94.1 - 95.2	1.63	81		300	
166 - 168	95.2 - 96.4	0.08	4		290	I be a second of the second of
168 - 170	96.4 - 97.5	0.18	9		280	Unknown - Very resistant to drilling - hard
170 - 173	97.5 - 99.2	0.60	30		280	

Total Grout



### GH-5

Installed at 35 degree incline from horizontal - Installed 1 foot south of its original location @midpoint between GH-3 and GH-4A

Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
0 - 93	0 - 53.3	2.02	101		100 100	Waste - RLOC between 73' and 83'
93 - 100	53.3 - 57.4	2.02	101		100-400	Very easy drilling - likely sand above liner
100 - 102	57.4 - 58.5	0.12	6		200	Unknown - likely clay/sand at top of liner
102 - 104	58.5 - 59.7	0.46	23		130	
104 - 106	59.7 - 60.8	0.60	30	Truck #6 - 4/1/11 (Estimate	130	
106 - 108	60.8 - 61.9	0.60	30	500 strokes - 480 strokes	125	
108 - 110	61.9 - 63.1	0.60	30	used)	120	
110 - 112	63.1 64.2	0.60	30		115	Likely clay liner - drilling a little more resistant but still easy to
112 - 114	64.2 65.4	0.60	30		120	moderately resistant - regained circulation @ 103'. RLOC again at 112'
114 - 116	65.4 66.5	0.60	30		110	
116 - 118	66.5 67.7	2.00	100		100	
118 - 120	67.7 68.8	2.17	37\70		110	
120 - 122	68.8 70.0	2.18	105	Truck #5 - 4/1/11 (482	100	
122 - 128	70.0 - 73.4	6.22	300	strokes)	100	
128 130	73.4 74.6	0.65	35	Truck #4- 4/1/11 (537	270	
130 - 132	74.6 - 75.7	1.96	105	strokes) - 6" casing to 123	270	
132 - 134	75.7 - 76.9	1.96	105	feet. Pulling 3" casing after	250	
134 - 136	76.9 - 78.0	1.96	105	128. 40 strokes to prime 6"	260	
136 138	78.0 79.2	2.98	160	casing.	260	Unknown - Little to no resistance to drilling - able to push 3-1/2"
138 - 140	79.2 - 80.3	2.14	89\ <sup>27</sup>		270	casing 7 feet out of 6" casing with wash only until resistance was encountered
140 - 142	80.3 - 81.4	1.93	105		270	chedantered
142 - 144	81.4 - 82.6	1.93	105	Truck #3 4/1/11/545	260	
144 - 146	82.6 - 83.7	1.93	105	Truck #3 - 4/1/11 (545 strokes) Flushed at 150 d/t	280	
146 - 148	83.7 - 84.9	1.93	105	blockage - 13 strokes to	280	
148 - 150	84.9 - 86.0	0.20	11	reprime	400	
150 - 152	86.0 - 87.2	0.22	12		400	
152 - 154	87.2 - 88.3	0.23	12	Truck #2 - 4/1/11 (524	325	Unknown - More resistant to drilling fluctuation to easy drilling in
154 - 156	88.3 - 89.5	4.79	251	strokes)	225	between.



### GH-5

Installed at 35 degree incline from horizontal - Installed 1 foot south of its original location @ midpoint between GH-3 and GH-4A

Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date - Notes	Max PSI	General Boring Log
156 - 158	89.5 - 90.6	4.77	250		220	
158 - 160	90.6 - 91.8	1.97	91\11		310	
160 - 162	91.8 - 92.9	1.74	90		310	
162 - 164	92.9 - 94.1	1.54	80		305	
164 - 166	94.1 - 95.2	2.03	105	Truck #1 - 4/1/11 (518	300	
166 - 168	95.2 - 96.4	1.18	61	strokes) - 36 to prime	310	Links and Manager to delike a bond
168 - 170	96.4 - 97.5	0.35	18		310	Unknown - Very resistant to drilling - hard
170 - 173	97.5 - 99.2	0.71	37		300	

Total Grout



### GH-6

3Dil Giobal Corporation			111300		degree incline from horizontal
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Truck and Date	Max PSI	General Boring Log
0 - 97	0 - 55.6				Waste
97 - 99	55.6 - 56.8	2.17	T 1 1/5 2 /4 7 /4 4 /5 11 1 1 2 4 2	40	Yellow Sand
99 - 111	56.8 - 63.7		Truck #6 3/15/11 (Estimated 248 strokes for 5 yds)		Grey Clay (liner)
111 - 113	63.7 - 64.8	0.92	Strokes for 5 yas)	50	Grey Clay (liner) RLOC @ 113
113 - 122	64.8 - 70.0	0.92		50	
122 - 124	70.0 - 71.1	0.88		100	
124 - 126	71.1 - 72.3	1.88		80	
126 - 128	72.3 - 73.4	1.88	Truck #5 3/15/11 (510 strokes)	100	
128 - 130	73.4 - 74.6	1.88		100	
130 - 132	74.6 - 75.7	2.64		100	
132 - 134	75.7 - 76.9	1.91		100	
134 - 136	76.9 - 78.0	1.91		100	
136 - 138	78.0 - 79.2	1.91	Taylob #4 2/15/11 /502 attralian)	280	
138 - 140	79.2 - 80.3	1.91	Truck #4 3/15/11 (502 strokes)	280	
140 - 142	80.3 - 81.4	1.91		250	
142 - 144	81.4 - 82.6	1.78		250	
144 - 146	82.6 - 83.7	1.89		250	Unknown but relatively easy drilling
146 - 148	83.7 - 84.9	1.89	Tues H2 2/45/44 /407	250	
148 - 150	84.9 - 86.0	1.89	Truck #3 3/15/11 (487 strokes)	250	
150 - 152	86.0 - 87.2	1.89		250	
152 - 154	87.2 - 88.3	1.88		250	
154 - 156	88.3 - 89.5	1.82		50	
156 - 158	89.5 - 90.6	1.82		50	
158 - 160	90.6 - 91.8	1.82	Truck #2 3/15/11 (484 strokes)	50	
160 - 162	91.8 - 92.9	1.82		180	
162 - 164	92.9 - 94.1	1.82		180	
164 - 166	94.1 - 95.2	1.96		180	
166 - 168	95.2 - 96.4	1.34	Truck #1 3/15/11 (448 strokes)	200	
168 - 170	96.4 - 97.5	1.34	1 HUCK #1 3/13/11 (448 STOKES)	200	



### GH-6

Installed at 35 degree incline from horizontal

======================================			mstanea at 33 degree meime nom nonzontal			
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Truck and Date	Max PSI	General Boring Log	
170 - 172	97.5 - 98.7	1.34		200		
172 - 174	98.7 - 99.8	1.34		210		
174 - 176	99.8 - 100.9	3.34		230		
176 - 178	100.9 - 102.1	0.2		600		
178 - 180	102.1 - 103.2	2.42		250		
180 - 182	103.2 - 104.4	0.04		300		
182 - 184	104.4 - 105.5	0.02	Truck #1 3/14/11 - Grout pipe	300		
184 - 186	105.5 - 106.7	0.02	plugged at depth - Need to pull	350		
186 - 188	106.7 - 107.8	0.02	and redrill	350	Unknown but drilling slightly more resistant	
188 - 190	107.8 - 109.0	0.12		350	Officiowif but driffing slightly more resistant	
190 - 192	109.0 - 110.1	0.04		400		
192 - 194	110.1 - 111.3	0.12		400		
194 - 196	111.3 - 112.4	0.02		500		
196 - 198	112.4 - 113.6	0.02		500		
198 - 200	113.6 - 114.7	0.02		500		
200 - 202	114.7 - 115.9	0.02		500		
202 - 204	115.9 - 117.0	0.02	Truck #1 3/11/11 6" Casing sticking - Rig cannot pull easily - Need to pull and redrill	500		
204 - 206	117.0 - 118.2	0.02		500	Unknown but drilling more resistant	
206 - 208	118.2 - 119.3	0.02		500		
208 - 210	119.3 - 120.4	0.02		400		
210 - 212	120.4 - 121.6	0.06		400		
212 - 215	121.6 - 123.3	0.87		400		

Total Grout



Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Truck and Date	Max PSI	General Boring Log
0 - 95	0 - 54.5		·		Waste
95 - 102	54.5 - 58.5	2.30		300	Waste but easy drilling - some sand
102 - 103	58.5 - 59.1				
103 - 111	59.1 - 63.7	0.08		200	Grey Clay (liner)
111 - 123	63.7 - 70.5	0.19		180	
123 - 125	70.5 - 71.7	0.08		200	
125 - 127	71.7 - 72.8	0.15	Touch #1 2/19/11 /F3F ****	200	Creanish Cray Clay/Clayey and Trace limestone No. 100
127 - 129	72.8 - 74.0	0.19	Truck #1 3/18/11 (525 strokes)	160	Greenish Grey Clay/Clayey sand - Trace limestone -No LOC
129 - 131	74.0 - 75.1	0.19		180	
131 - 133	75.1 - 76.3	0.19		200	
133 - 135	76.3 - 77.4	0.30		300	
135 - 137	77.4 - 78.6	0.38		310	Brown Sandy Clay - Very Soft - SLOC @ 135
137 - 139	78.6 - 79.7	1.98		280	
139 - 141	79.7 - 80.9	1.98		200	
141 - 143	80.9 - 82.0	1.91		200	Brown Sandy Clay - Very Soft - SLOC @ 135
143 - 145	82.0 - 83.2	1.88		160	
145 - 147	83.2 - 84.3	1.88	Tours   #0 2/17/11 (FF2 -+u-line)	110	
147 - 149	84.3 - 85.5	1.88	Truck #8 3/17/11 (552 strokes)	110	
149 - 151	85.5 - 86.6	1.92		180	
151 - 153	86.6 - 87.8	1.93		210	
153 - 155	87.8 - 88.9	2.05	-	110	
155 - 157	88.9 - 90.1	2.09	Truck #7 2/17/11 /E27 strokes)	180	Control of the second
157 - 159	90.1 - 91.2	2.05	Truck #7 3/17/11 (527 strokes)	210	Greenish Grey clay with trace phosphate - Minimal drilling resistance
159 - 161	91.2 - 92.3	2.05		200	. co.stanted
161 - 163	92.3 - 93.5	2.10		200	
163 - 165	93.5 - 94.6	2.13		200	_
165 - 167	94.6 - 95.8	2.58	Truck #6 3/17/11 (507 strokes)	180	RLOC at 165
167 - 169	95.8 - 96.9	2.13		200	Unknown - Minimal to no drilling resistance
169 - 171	96.9 - 98.1	2.49		220	OURHOWH - MINIMA TO HO CHIMING TESISTATICE



### GH-7

Installed at 35 degree incline from horizontal

		<u>-                                      </u>			
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Truck and Date	Max PSI	General Boring Log
171 - 173	98.1 - 99.2	2.01		90	
173 - 175	99.2 - 100.4	2.01	Tours #4 2 /4 7 /44 (F 20 starters)	160	
175 - 177	100.4 - 101.5	2.01	Truck #4 3/17/11 (538 strokes)	180	
177 - 179	101.5 - 102.7	2.01		200	
179 - 181	102.7 - 103.8	1.97		220	
181 - 183	103.8 - 105.0	1.83		240	
183 - 185	105.0 - 106.1	1.96	Truck #3 (547 strokes) + 24 strokes from truck 2 which was returned - out of spec	200	
185 - 187	106.1 - 107.3	1.83		300	
187 - 189	107.3 - 108.4	1.83	Tetarried out or spec	280	
189 - 191	108.4 - 109.6	1.85		250	
191 - 193	109.6 - 110.7	1.57		260	
193 - 195	110.7 - 111.8	3.80	Truck #1-3/17/11 (527 strokes)	260	
195 - 197	111.8 - 113.0	2.00		3.50	Unknown - More resistant to drilling
197 - 198	113.0 - 113.6	3.80		260	Unknown - Very resistant to drilling - hard

Total Grout

67.56

Truck #2 rejected - 7.25" inch slump at 81 degrees

Truck #5 rejected - 2" slump at 87 degrees



Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Truck and Date	Max PSI	General Boring Log
0 - 93	0 - 53.3				Waste
89 - 91	51.0 - 52.2	2.04			White Sand
91 - 93	52.2 - 53.3	2.04			Brown Clay
93 - 103	53.3 - 59.1			-	
103 105	59.1 60.2	0.11		160	
105 107	60.2 61.4	0.06		160	
107 109	61.4 62.5	0.15		160	Grey Clay (liner)
109 111	62.5 63 <i>.</i> 7	0.13	T 1 1/2 0/40/44 / 740 1	180	
111 113	63.7 64.8	0.31	Truck #7 3/18/11 (540 strokes - est.)	200	
113 - 120	64.8 68.8	0.69	<i>C3t.</i> ,	180	
120 - 123	68.8 - 70.5	0.69		100	Brown Clayey sand/sandy clay SLOC @ 120'
123 - 128	70.5 - 73.4	0.08		300	
128 - 136	73.4 - 78.0	0.06		300	RLOC @ 135'
136 - 138	78.0 - 79.2	0.15		400	
138 - 140	79.2 - 80.3	0.65		300	
140 - 142	80.3 - 81.4	1.48		220	
142 - 144	81.4 - 82.6	1.94		260	
144 - 146	82.6 - 83.7	0.84		400	
146 - 148	83.7 - 84.9	1.98		100	
148 - 150	84.9 - 86.0	1.98	Truck #6 3/18/11 (530 strokes)	180	
150 - 152	86.0 - 87.2	1.89	Truck #0 3/16/11 (330 Strokes)	240	Unknown - Minimal to no resistance to drilling
152 - 154	87.2 - 88.3	1.98		260	
154 - 156	88.3 - 89.5	1.97		300	
156 - 158	89.5 - 90.6	1.93		90	
158 - 160	90.6 - 91.8	1.93	Truck #5 3/18/11 (544 strokes)	70	
160 - 162	91.8 - 92.9	1.93	THUCK HO STOTE (544 STOKES)	80	
162 - 164	92.9 - 94.1	1.93		80	
164 - 166	94.1 - 95.2	1.94		100	
166 - 168	95.2 - 96.4	1.88	Truck #4 3/18/11 (558 strokes)	100	Unknown - Moderate Resistance to drilling



Installed at 35 degree incline from horizontal

Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Truck and Date	Max PSI	General Boring Log
168 - 170	96.4 - 97.5	3.58		40	
170 - 172	97.5 - 98.7	3.76		100	
172 - 174	98.7 - 99.8	1.91		100	
174 - 176	99.8 - 100.9	1.91		70	
176 - 178	100.9 - 102.1	1.91	Truck #3 3/18/11 (549 strokes)	80	Unknown - Minimal to no resistance to drilling
178 - 180	102.1 - 103.2	1.91	11uck #3 3/18/11 (349 strokes)	80	
180 - 182	103.2 - 104.4	1.91		100	
182 - 184	104.4 - 105.5	3.94		280	
184 - 186	105.5 - 106.7	3.99		310	_
186 - 188	106.7 - 107.8	1.50	Tmucl. #2. 2/40/44 (F2C -4 . L)	310	Unknown Mara resistant to drilling
188 - 190	107.8 - 109.0	0.36	Truck #2-3/18/11 (526 strokes)	310	Unknown - More resistant to drilling
190 - 193	109.0 - 110.7	0.64		305	Unknown - Very Resistant to drilling

Total Grout



Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date	Max PSI	General Boring Log
0 - 95	0 - 54.5					Waste
93 - 97	53.3 - 55.6	1.58	82		100-350	Waste but easy drilling (preceded by 5 to 10 feet of very resistant
97 - 102	55.6 - 58.5					drilling
102 - 103	58.5 - 59.1	0.46	24	Truck #6 - 3/21/11 (260	100	
103 - 104	59.1 - 59.7	0.46	24	strokes - 5 yds) 61 stokes to prime lines and 6" casing	100	
104 - 106	59.7 - 60.8	0.12	6	printe lines and o casing	200	
106 - 108	60.8 - 61.9	0.35	18		90	
108 - 110	61.9 - 63.1	0.50	26		90	
110 - 112	63.1 - 64.2	0.83	43		90	Grey Clay (liner)
112 - 114	64.2 - 65.4	0.12	6		160	Grey clay (inter)
114 - 116	65.4 - 66.5	0.30	15		160	
116 - 118	66.5 - 67.7	0.65	33		110	
118 - 120	67.7 - 68.8	0.18	9		120	
120 - 122	68.8 - 70.0	0.89	45		110	
122 - 124	70.0 - 71.1	1.52	77		85	- Greenish Grey Clay/Clayey sand - Roots -No LOC
124 - 126	71.1 - 72.3	3.47	175		75	
126 - 128	72.3 - 73.4	2.40	121	T1. #F 2/24/44 (FOF	100	
128 - 130	73.4 - 74.6	0.06	3	Truck #5 - 3/21/11 (505 strokes)	240	
130 - 132	74.6 - 75.7	0.02	1	our once,	300	
132 - 134	75.7 76.9	0.02	1		300	
134 - 136	76.9 - 78.0	0.02	1		320	
136 - 138	78.0 - 79.2	0.04	2		380	Brown Sandy Clay/Clayey Sand - Very Soft - SLOC @ 125 - 6" casing
138 - 140	79.2 - 80.3	0.04	2		300	to 133' bls, RLOC @145'
140 - 142	80.3 - 81.4	0.02	1		400	
142 - 144	81.4 - 82.6	0.02	1		400	
144 - 146	82.6 - 83.7	0.16	8		340	
146 - 148	83.7 - 84.9	4.51	244	Truck #4 3/21/11 (541	90	Unknown - Minimal to no drilling resistance
148 - 150	84.9 - 86.0	3.70	200	strokes)	100	



CLE	SDII Global Co	rporation	1	In	stalled at 35	<b>GH-9</b> 5 degree incline from horizontal
Depth Down- hole	Equivalent Vertical Depth	Grout Injected (Yards)	Strokes	Truck and Date	Max PSI	General Boring Log
150 - 152	86.0 - 87.2	2.39	34\ <sup>97</sup>		110	
152 - 154	87.2 - 88.3	1.90	108		110	
154 - 156	88.3 - 89.5	1.90	108	Truck #3 3/21/11 (567	100	
156 - 158	89.5 - 90.6	1.90	108	strokes)	100	
158 - 160	90.6 - 91.8	1.90	108		100	
160 - 162	91.8 - 92.9	1.95	9\101		140	
162 - 164	92.9 - 94.1	2.01	109		160	
164 - 166	94.1 - 95.2	1.95	106	Truck #2 3/21/11 (543	180	
166 - 168	95.2 - 96.4	1.95	106	strokes)	120	
168 - 170	96.4 - 97.5	1.95	106		120	
170 - 172	97.5 - 98.7	4.97	158\107		180	
172 - 174	98.7 - 99.8	3.49	184		300	
174 - 176	99.8 - 100.9	2.43	128		320	
176 - 178	100.9 - 102.1	0.02	1		380	
178 - 180	102.1 - 103.2	0.02	1		380	
180 - 182	103.2 - 104.4	0.11	6	Truck #1 3/21/11 (527	380	
182 - 184	104.4 - 105.5	0.04	2	strokes) - 35 strokes to prime	400	
184 - 186	105.5 - 106.7	0.08	4		380	Unknown - More resistant to drilling
186 - 188	106.7 - 107.8	0.06	3		400	Official More resistant to drining
188 - 190	107.8 - 109.0	0.09	5		320	
190 - 191	109.0 - 109.6	0.03	<i></i>		320	Unknown - Very resistant to drilling - hard

Total Grout