



## **CORRECTIVE ACTION PLAN SOUTHEAST COUNTY LANDFILL LITHIA, FLORIDA**

**Submitted to:**

Hillsborough County Public Works Department  
Solid Waste Management Division  
332 N. Falkenburg Rd.  
Tampa, Florida 33619



**Hillsborough  
County Florida**

**Prepared by:**

**SCS ENGINEERS**

4041 Park Oaks Blvd., Suite 100  
Tampa, Florida 33610  
(813) 621-0080  
Fax: (813) 623-6757

June 26 2017  
File No. 09215600.04

**Offices Nationwide**  
[www.scsengineers.com](http://www.scsengineers.com)

## **CORRECTIVE ACTION PLAN**

**Southeast County Landfill  
Lithia, Florida**


### **Submitted to:**

Hillsborough County  
Public Works Department  
Solid Waste Management Division  
332 N. Falkenburg Rd.  
Tampa, Florida 33619

### **Prepared by:**

**SCS ENGINEERS**  
4041 Park Oaks Blvd., Suite 100  
Tampa, Florida 33610  
(813) 621-0080  
Fax: (813) 623-6757

June 26, 2017  
File No. 09215600.04

  
Bruce J. Clark, P.E.  
No. 31924 6/26/17

## Table of Contents

Section	Page
1 Background .....	1
2 Leachate Removal Aspects.....	1
Operational Leachate Levels.....	1
Leachate Levels .....	1
Estimated Leachate Quantity.....	3
3 Current Corrective Action Plan .....	3
Cleanout Installation.....	3
Temporary Leachate Collection Sump .....	4
Supplemental Leachate Removal.....	4
4 Proposed Corrective Action Plan .....	4
STAGE 1 - Pumping of Gas Wells and Condensate Traps.....	4
STAGE 2 - Supplemental Leachate Monitoring and Removal Systems .....	4
STAGE 3 – Leachate Pumping and Level/Water Quality Assessment.....	7
STAGE 4 – Approved Operating Level Stabilization and Completion of the Plan.....	7
5 Monitoring and Reporting .....	7
Temporary Leachate Piezometers .....	7
Water Quality Monitoring Wells .....	7
Quarterly Review of Plan .....	8
Long-Term Leachate Monitoring.....	8
6 Schedule .....	8

### Table of Plan Amendments

#### Attachment

Attachment 1	Supplemental Findings Report, Dec. 2016 – May 2017
Attachment 2	Dewatering Wells Plan and Details
Attachment 3	Proposed Cut-Off Wall Plan and Details
Attachment 4	Schedule

## 1 BACKGROUND

During the February 2016 groundwater monitoring event at the Southeast County Landfill (SCLF), elevated readings were observed by the Hillsborough County Public Works Department, Solid Waste Management Division (SWMD) for select parameters at monitoring well TH-67. TH-67 is a detection well approximately 45 feet east of Phase II and monitors surficial groundwater at the SCLF. Since that time, the SWMD and its engineering Consultant, SCS Engineers (SCS), have been conducting investigations of potential causes for the elevated readings and have installed additional measures to monitor the area of concern. As a result of the investigations, it has been determined that the most likely cause of the elevated parameters was the overtopping of the east containment berm due to elevated leachate levels or seepage from isolated saturated zone within the Phase II disposal area.

The results of the on-going investigation have been shared with the Florida Department of Environmental Protection (FDEP) in multiple reports, weekly emails, and meetings. The objective of this Corrective Action Plan (Plan) is to pull all of these reports together into one document, monitor the elevated liquid level in piezometers sealed in the leachate collection and removal system (LCRS), monitor water quality in the area adjacent to Phase II, and to propose actions that the SWMD will take to reduce the leachate head on liner to an Approved Operating Level. This Plan is part of, and only related, to a Consent Agreement between the SWMD and FDEP.

A Supplemental Findings report is included in [Attachment 1](#). This report documents actions taken by the SWMD from December 2016 through May 2017. The SWMD and SCS will provide on-going reporting of all activities related to this Plan through the use of separate memorandums or letter reports.

As this Plan is reviewed and the effectiveness of leachate removal and water quality are evaluated, revisions and amendments to the Plan will be made. Revisions and amendment dates will be documented on the Table of Amendments.

## 2 LEACHATE REMOVAL ASPECTS

### **Operational Leachate Levels**

Since the original 1984 Operation Permit for the SCLF Phase I through VI disposal areas, there have been several documents that reference different operational head on bottom clay liner system, varying from 12 to 36 inches. The SWMD will request from the FDEP, in a separate document, a permit modification to clarify and establish a maximum operating head over liner depth which will serve as the approved operating level and the ultimate goal for this Plan.

### **Leachate Levels**

During the site investigation completed to-date within the Phase I-VI disposal areas, varying depths of leachate above the approved level have been identified (Refer to [Attachment 1](#) with a listing of initial measured points and supplemental readings and/or additional monitoring points will be added as this Plan develops during the duration of its implementation). The elevated readings have been measured in piezometers (Refer to [Attachment 1](#) for a table of liquid levels,



landfill cross sections, and figure with estimated top of clay). Perched liquid also has been found in the landfill gas (LFG) recovery system and in some condensate traps. The highest levels were measured in the eastern part of Phase I, the central and south portion of Phase II, and the eastern portion of Phase III. Liquid levels within the LFG recovery system wells are significantly different than levels measured in the piezometers installed to specifically measure leachate head over the clay bottom liner. The LFG well system liquids appear to be perched, and are not related to the piezometer liquid levels. The leachate in the gas wells drain very slowly, if at all. This appears to be due to the very dense ash and waste at the base of the gas well. This is a phenomena that is common in many landfills and has been validated in research conducted in Florida landfills by Dr. Timothy Townsend.<sup>(1)</sup>

Because of the areal discontinuity in liquid levels noted in the LFG recovery system, LFG condensate traps, and the piezometers, multiple, temporary dewatering locations will likely be necessary to achieve successful leachate removal and reduction of the head on liner to the Approved Operating Level within a time frame agreed to by the County. To-date the leachate removal actions by the SWMD have included:

1. Installation of permanent air-operated pumps in three LFG well condensate traps (CT-1, CT-2, and CT-3) and four LFG extraction wells (EW-38, EW-44, EW-48, and EW-66) in Phase I and Phase II.
2. Dewatering of 25 LFG extraction wells was conducted on a one-time basis and was conducted from January 5 through January 27, 2017. This included 15 LFG wells in Phase II.
3. Installation of a temporary dewatering trench sump and pump (designated as TPS-2 since it is located in Phase II) in the southeast area of Phase II.

Currently the active total daily liquid removal from No. 1, and 3 above, is approximately 3,300 gallons per day (GPD). Table 1 summarizes the individual liquid volume contributions removed.

**Table 1. Summary of Liquid Removal Rates**

<b>Dewatering Point</b>	<b>Approximate Removal Rate (GPD)</b>
LFG EW-38, EW-44, EW-48, & EW-66 and CT-1, CT-2, CT-3	1,000
TPS-2	2,300
<b>TOTAL APPROXIMATE REMOVAL RATE</b>	<b>3,300</b>

1. Effect of Perched Water Conditions in MSW Landfills: Considerations for Landfill Operators, Dr. Timothy Townsend

### Estimated Leachate Quantity

Based on calculations made by SCS, it is estimated that a total amount of leachate stored above the 30-inch level, roughly within the Phase II area, is approximately 13.5 million gallons. The 30-inch depth was chosen for the calculation based on historical levels and this level is subject to change with the Alternate Procedure to be applied for to establish the Approved Operating Level for the Phase I-VI disposal areas. This quantity does not include leachate perched in the gas wells and any excess leachate created by rainfall that is in excess of that collected in the main leachate sump at PS-B. The key assumptions in this estimate include:

- Potential area with “collectable” leachate = 2,700,000 s.f. (~62 acres)
- Average thickness of perched leachate (above the 30-inch level) = 6.8 ft.
- Percentage overall area that is dry (does not contain appreciable amount of leachate) = 30%
- Percent of remaining volume containing ash = 60%
- Saturated ash does not provide accessible leachate – permeability is too low.
- Percent of volume containing “other wastes” = 40%
- Porosity of “other wastes” = 50%
- Fraction of leachate held in pores by capillary action = 30%

For the purpose of establishing leachate removal activities, this volume of liquid was targeted and pumping removal rates for existing and proposed points established in an effort to provide an estimated timeline to the Plan. A total leachate withdrawal rate of approximately 42,000 gallons per day (GPD) was established as a goal to remove the volume within approximately one year. However, given some of the complexity of the landfill dewatering the SWMD has seen to date, the ultimate volume of leachate, removal rates, and ultimately the timeline, could be more or less than that estimated.

## 3 CURRENT CORRECTIVE ACTION PLAN

### Cleanout Installation

The original design of the main leachate collection header of Phases I, II, and III did not include a typical header cleanout point. The SWMD located the leachate collection pipe and constructed a cleanout on the header on the south side of Phase I on or about March 9, 2017. The SWMD then jet cleaned and inspected this LCRS header pipe in Phase I area and results of the inspection indicated the pipe is open and collecting leachate. Several attempts over a period of three weeks were made by the SWMD with large excavations to locate the leachate collection pipe in the Phase II area and one attempt to locate the header in the Phase III area. These excavations have not been successful to-date. Additional excavation in Phase II is scheduled to begin on June 26, 2017, as described in Section 4 below. This more aggressive excavation has two goals, i) to locate the Phase II LCRS pipe and ii) to install a cut-off trench.

### **Temporary Leachate Collection Sump**

The SWMD installed a temporary leachate collection trench and sump on the east side of Phase II. Leachate removed from Temporary Pump (TPS-2) is pumped to the main leachate pump station (MLPS) located north of Phase II. TPS-2 is currently removing an average 2,300 GPD directly from the Phase II disposal area. While installing TPS-2, the gravel trench along the inside perimeter of the berm was found in the location shown on the original design drawings, prepared by CDM Smith dated February 11, 1985, for the Phase I – VI disposal areas. This gravel trench is still functional and conveying leachate to the TPS-2 sump and removal point. This gravel trench is a key feature that will be utilized to withdraw and control leachate head levels along the perimeter of the Phase II disposal area.

### **Supplemental Leachate Removal**

#### **LFG Extraction Well Pumps**

Currently the SWMD has installed seven permanent pneumatic pumps in four extraction wells (EW-38, EW-44, EW-48 and EW-66) and three condensate traps (CT-1, CT-2, and CT-3) in the LFG collection system. These pumps are currently removing approximately 1,000 GPD of leachate from the south side of Phase I and Phase II areas.

## **4 PROPOSED CORRECTIVE ACTION PLAN**

The SWMD will execute the corrective action plan and leachate removal activities in four stages summarized as follows. A summary of the total estimated daily leachate removal rates are provided in Stage 2 following this section.

### **STAGE 1- Pumping of Gas Wells and Condensate Traps**

The SWMD will continue to extract leachate from Condensate Traps CT-1, CT-2, and CT-3, LFG wells EW-38, EW-44, EW-48, and EW-66, and TPS-2.

### **STAGE 2 - Supplemental Leachate Monitoring and Removal Systems**

The SWMD is executing the following leachate removal and mitigation activities:

1. Use of GCL fabric to reduce surface water run-in at LFG wells (Planned for the summer of 2017).
2. Large diameter leachate dewatering wells. (two wells have been completed as of May 19, 2017)
3. A leachate cut-off and drainage trench on the perimeter of Phase II (Planned excavation to start June 26, 2107).
4. Additional piezometers to measure leachate head in the eastern part of Phase II. (Two installed as of April 13, 2017)
5. Excavation to locate the end of LCRS header pipes in Phases II and III, installation of a permanent clean-out and jet-cleaning of the headers (Planned upon location of headers).

6. In addition, a separate permit modification is proposed to modify the filling sequence to place additional waste within Phases III, IV, V, and VI. This modification will induce settlement in these disposal areas to promote leachate flow away from the Phase II area and toward the sump, PS-B (Minor Permit Modification submitted to FDEP on April 10, 2017).

These are described in more detail in the following section.

#### **GCL Skirts at LFG Wells (Scheduled for Summer of 2017)**

To minimize the potential for surface water entering through the landfill extraction wellheads in the Phase II area, a GCL layer will be placed at the surface around the wells and covered with soil and vegetative cover. These GCL skirts will be installed at all extraction wellheads on Phases I-VI.

#### **Dewatering Wells (Completed)**

The SWMD installed two, 8-inch diameter (min) vertical leachate removal wells, within two 36-inch diameter boreholes, in the west central part of the Phase II and eastern part of Phase I disposal areas to provide additional liquid removal. Plan and detail sheets of the dewatering wells are included in [Attachment 2](#). These wells were recently installed, and the pump settings are currently being evaluated and adjusted.

Large diameter boreholes with one or multiple pumps have been used successfully to dewater other landfills. SCS and the SWMD considered other leachate removal options and concluded that the well would be the best current choice. Because the landfill is mainly composed of dense, relatively impermeable ash, leachate flow paths and flow rates are difficult to determine. Thus, flow rates and total volume from any dewatering fixture cannot be accurately estimated at this landfill.

The initial data indicates that the dewatering wells are currently pumping approximately 1,300 GPD combined. While the pumps have the capacity to pump at much greater volumes, the slow recharge rate and the low hydraulic conductivity of the waste appears to limit the amount of liquid available to the pumps. In an effort to increase liquid pumping, SCS is currently evaluating the affects that altering pump placement in the wells may have on pumping volumes and liquid levels.

The target combined pumping rate for all dewatering points, including an allowance for downtime of 10%, results in an effective total pumping rate of approximately 42,000 GPD to remove the 13.5 million gallons. Table 2 summarizes the leachate removal points, and the individual removal rates discussed above.

**Table 2. Summary of Proposed Goal for Liquid Removal Rates**

<b>Stage</b>	<b>Dewatering Point</b>	<b>Estimated Removal Rate (GPD)</b>
1	TPS-2, EW-38, EW-44, EW-48, EW-66, CT-1 and CT-2	3,300
2	New Dewatering Wells DW-1 and DW-2	1,300*
3	Cut-Off Trench and other methods (to be determined)	37,400
4	Addition methods to increase removal efficiency to be determined	
<b>TOTAL PROPOSED GOAL REMOVAL RATE</b>		<b>42,000</b>

*\*Currently, wells DW-1 and DW-2 are being adjusted to stabilize the pumping of leachate and to minimize collection of sediment from the well installation*

#### **Cut-off Trench (Schedule for June 2017)**

The SWMD will also install a combination leachate cut-off trench and liquid level monitoring standpipe along the eastern and southern side of Phase II at a depth corresponding to top of the clay ([Attachment 3](#)). The cut-off trench will be installed adjacent to the existing gravel trench system along the perimeter berm. A riser pipe at each end of the cut-off wall will allow the SWMD to monitor leachate levels that, if increasing, would alert them to a potential for the leachate to be higher than the elevation of the top of the synthetic liner anchor trench in the berm. In that case, the riser pipe can be used to allow a portable pump suction line to be inserted and the leachate directly removed and the level drawn down before it reaches the top of the berm, and pumping continued until the level begins to recede.

#### **Additional Temporary Piezometers (Completed)**

In addition, two temporary piezometers (SB-26 and SB-27) were installed on the eastern side of Phase II, to allow the SWMD to monitor leachate levels and the effectiveness of the removal effects along the east berm. These piezometers will be replaced by monitoring points (riser pipes) along the cut-off trench.

#### **Excavation to Locate LCRS**

The SWMD will attempt to locate the header pipes in Phases II and III. If located, a permanent clean-out will be extended through the perimeter berm and the lines jet-cleaned to validate functionality and increase flow capacity. The headers will be inspected with video camera if jetting does not clearly establish increased flow.

#### **Fill Sequence Modification**

The filling sequence will be modified to place additional waste within Phases III, IV, V, and VI. This modification will induce settlement in these disposal areas to promote leachate flow away from the Phase II area and toward the sump, PS-B.

### **STAGE 3 – Leachate Pumping and Level/Water Quality Assessment**

As the liquid levels decrease, leachate removal points may be removed from the Plan if pumping points do not appear to be effective in reducing head levels in a specific area. If leachate levels do not decrease, new dewatering points will be added, as necessary in order to maintain the desired pumping rate and or to reduce levels to the Approved Operating Level.

During this Stage 3 period, leachate levels and pumping efficiency may vary and adjustments to the Stage 3 and 4 timeline, methods, and location of leachate removal points, and water quality results will be assessed. Our recommendations will be included in the monthly reports sent to FDEP.

### **STAGE 4 – Approved Operating Level Stabilization and Completion of the Plan**

Upon reducing the leachate level to the Approved Operating Level, the removal of leachate will continue until pumping rates are reduced and levels within Phase I, II, and III are measured at the Approved Operating Level, or less, continually for at least one (1) month. This will signify the leachate removal efforts have been effective and will be the start of a period of extended monitoring.

The extending monitoring will be for a one (1) year period, or until the Consent Agreement between the SWMD and FDEP has been satisfied, will be used to determine completion of this Plan.

Upon completion of the removal efforts, a follow-up evaluation report of the LCS will be prepared documenting the results of the Plan and ability of the LCS to maintain the Approved Operating Level. The evaluation will include recommendations on continued operations procedures for the Phase I-VI disposal areas. Procedures may include pumping rates, liquid level monitoring techniques, water quality monitoring, or other procedures as identified during the completion of the Plan. The SWMD will coordinate with FDEP on the evaluation report and any permitting requirements that may be needed for continual operation of the Phase I-VI area.

## **5 MONITORING AND REPORTING**

### **Temporary Leachate Piezometers**

The SWMD has installed 19 temporary piezometers in Phases I-VI. The water levels in these piezometers will continue to be monitored during implementation of this Plan through Stage 4. The SWMD will submit monthly progress reports to the FDEP that document the activities completed during the previous calendar month. These reports will include the preceding monthly leachate pumpage volume and weekly piezometer liquid level readings for the site. The progress report will be submitted to the FDEP by the 15<sup>th</sup> of each month.

### **Water Quality Monitoring Wells**

The SWMD will continue to collect samples from surficial groundwater monitoring wells TH-20B, TH-38B, TH-66A, TH-67, TH-79, TH-80, TH-81, and TH-82 on a quarterly basis (February, May, August, and November). These samples will be analyzed for sodium, ammonia,

chloride, and total dissolved solids. Field parameters will include temperature, pH, Conductivity, Turbidity, Dissolved Oxygen, and ORP. Results will be submitted to the FDEP within 60 days of completion of laboratory analysis.

Quarterly monitoring of these groundwater monitoring wells will continue for one year or as outlined in Stage 4 of the Plan. At that time, the SWMD will discuss with the FDEP discontinuing quarterly monitoring at these locations.

### **Quarterly Review of Plan**

The SWMD will, at three month intervals, review and evaluate the performance of the activities. This review will include the pumpage rate from dewatering locations, liquid levels in all piezometers, and if modifications are required to ensure leachate levels are dropping and that the system is performing as intended. A status report of the effectiveness and timeline for the Plan after each review period will be provided to the FDEP within 30 days of the review (i.e., before the end of the month in which the review took place).

### **Long-Term Leachate Monitoring**

As outlined in Stage 4 of the Plan, the leachate levels will be monitored for one additional year to confirm that the levels have receded and the Phase I-VI areas are operating as designed and in accordance with the Approved Operating Level. With FDEP approval, following the one year extended monitoring period, the levels will not be monitored at the monitoring locations identified in this Plan.

## **6 SCHEDULE**

A schedule of activities is included in **Attachment 4**. This schedule includes current and proposed site leachate removal activities and is based on a goal for leachate removal of 42,000 GPD. This time frame estimate is with an understanding that placement and performance of existing and supplemental dewatering wells and other features and leachate removal conditions are optimum, the seasonal effects of weather are minimal, obtaining any necessary governmental approvals in a timely manner, and the dewatering points maintain projected flows. These factors will likely vary during the activities within the Plan.

The intent of this Plan is to reduce leachate head levels down to the Approved Operating Levels based upon pumping information observed during implementation of the Plan.

FDEP will be kept informed of progress of leachate removal, head over liner estimates, water quality results, and schedule updates with reports and data submitted as described in this Plan.

**Plan Amendments**

<b>Revision #</b>	<b>Description</b>	<b>Date</b>



**Attachment 1  
Supplemental Findings Report  
Dec. 2016 – May 2017**



**LIQUID ASSESSMENT MONITORING  
SUPPLEMENTAL FINDINGS REPORT  
DECEMBER 2016 – MAY 2017**

**SOUTHEAST COUNTY LANDFILL  
LITHIA, FLORIDA**

**Submitted to:**

Hillsborough County Public Works Department  
Solid Waste Management Division  
332 N. Falkenburg Rd.  
Tampa, Florida 33619



**Hillsborough  
County Florida**

**Prepared by:**

**SCS ENGINEERS**

4041 Park Oaks Blvd., Suite 100  
Tampa, Florida 33610  
(813) 621-0080  
Fax: (813) 623-6757

June 13, 2017  
File No. 09215600.04

**Offices Nationwide**  
[www.scsengineers.com](http://www.scsengineers.com)

**LIQUID ASSESSMENT MONITORING  
SUPPLEMENTAL FINDINGS REPORT  
DECEMBER 2016 – MAY 2017**

**Southeast County Landfill  
Lithia, Florida**


**Submitted to:**

Hillsborough County  
Public Works Department  
Solid Waste Management Division  
332 N. Falkenburg Rd.  
Tampa, Florida 33619

**Prepared by:**

**SCS ENGINEERS**  
4041 Park Oaks Blvd., Suite 100  
Tampa, Florida 33610  
(813) 621-0080  
Fax: (813) 623-6757

June 13, 2017  
File No. 09215600.04

  
Bruce J. Clark, P.E.  
No. 31924 6/26/17

## Table of Contents

Section	Page
1 Introduction .....	1
2 Background.....	1
3 Interim Liquid Removal Activities .....	3
3.1 Installation of Pneumatic Pumps in Extraction Wells and Condensate Traps.....	3
3.1.1 Methodology .....	3
3.1.2 Findings .....	3
3.2 Landfill Gas Extraction Wells Cleaning .....	4
3.2.1 Methodology .....	4
3.2.2 Findings .....	4
3.3 Liquid Removal from LFG EW Network Phases I - V .....	4
3.3.1 Methodology .....	5
3.3.2 Findings .....	5
Phase I Extraction Wells.....	5
Phase II Extraction Wells.....	6
Phases III, IV, V, and VI Extraction Wells.....	6
4 Leachate Collection and Recovery System Investigation .....	7
4.1 Trench Excavation.....	7
4.1.1 Methodology .....	7
4.1.2 Findings .....	8
Phase I .....	8
Phase II .....	8
Phase III .....	8
4.2 Phase I CleanOut Installation, Cleaning, and Inspection .....	9
4.2.1 Jet Cleaning (Methodology).....	9
4.2.2 Video Inspection (Findings) .....	9
5 Liquid Monitoring and supplemental Assessment.....	9
5.1 Piezometer Installations.....	9
5.1.1 Methodology .....	9
5.1.2 Waste Description, Drainage Layer, and Depth to Clay Findings .....	10
5.1.3 Piezometer Installations.....	10
5.2 Liquid Level Observations.....	11
5.2.1 Methodology .....	11
5.2.2 Findings .....	11
5.3 Additional Series-1 Piezometers .....	12
5.3.1 Methodology .....	12
SB-26 and SB-27 .....	12
SB-29 and SB-30 .....	13
5.3.2 Piezometer Installation .....	13
SB-26 and SB-27 .....	13
SB-29 and SB-30 .....	13
5.3.3 Findings .....	13
SB-26 and SB-27 .....	13

SB-29 and SB-30 .....	13
5.4 Temporary Monitoring Wells .....	14
5.4.1 Methodology .....	14
5.4.2 Findings .....	14

### List of Figures

Figure 1. Site Location	
Figure 2. Piezometer Location Plan	
Figure 3. Trench Excavation Locations	
Figure 4. Temporary Pump Station 2 Plan View and Cross Section	
Figure 5. Phase I Cleanout Locations	
Figure 6. Phase I Cleanout Pipe Cross Section	
Figure 7. Phase I Cleanout Plan View	
Figure 8. Plan View of Piezometers and Sections	
Figure 9. Section A-A Piezometer Liquid Levels	
Figure 10. Section B-B Piezometer Liquid Levels	

### Appendices

Appendix A - LFG EW Dewatering Plan, December 20, 2016	
Appendix B - EW and CT Pneumatic Pump Discharge Table	
Appendix C - Dewatering and Liquids Managements Summary	
Appendix D - Trench Exploration Work Memorandum, February 15, 2017	
Appendix E - Florida JetClean Reports, March 2017	
Appendix F - Boring and Piezometer Installation Logs	
Appendix G - Piezometer Surveys	
Appendix H - Liquid Elevation and Head-Over-Liner Information	
Appendix I - Shallow Groundwater Monitoring Wells	

## 1 INTRODUCTION

On behalf of Hillsborough County Public Works Department, Solid Waste Management Division (SWMD), SCS Engineers (SCS) is submitting this report to present findings of the liquid assessment monitoring and dewatering activities completed at the Southeast County Landfill (SCLF) located in Lithia, Florida (**Figure 1**). On December 13, 2016, the SWMD submitted to the Florida Department of Environmental Protection (FDEP) a Liquids Assessment Monitoring Finding Report (December 2016 Report) detailing the preliminary results of the ongoing investigation related to elevated groundwater quality parameters at onsite piezometer TH-67 and its possible connection to the leachate liquid levels in the Phase II cell of the landfill. The December 2016 Report also included a series of plans depicting a phased approach to assess and address the liquid levels within Phases I through VI of the SCLF. In an email dated December 16, 2016, the FDEP commented that they had no objections to the approach.

The purpose of this report is to present the strategy, methodology, and results of the liquid assessment and dewatering actions completed at the SCLF since the December 2016 Report. A cut-off date for data included in this report was set at the end of May. However, as explained in the report there are some activities that will continue on. These will be reported to the FDEP in supplemental, but separate update memoranda, or letter reports (see Corrective Action Plan dated June 2017). This report includes recommendations for future course of actions to address the above-mentioned concerns. This assessment uses a sequential and flexible approach that allows the results of the previous phase to be incorporated into the next phase of the project. By implementing this approach, SCS was able to adapt the execution of the field efforts to actual field conditions and modify the approach as needed according to site-specific data. The following presents the results of SCS' and SWMD's field investigation and recommendations for future actions to address the elevated leachate liquids levels detected in Phases I, II, and III of the SCLF.

## 2 BACKGROUND

In June 2016, the SWMD and SCS initiated an investigation related to elevated groundwater quality parameters at monitoring well TH-67 and its possible connection to the leachate liquid levels in Phase II of the SCLF. The initial investigation consisted of the installation and liquid level measurements in four temporary piezometers (SB-01, SB-02, SB-03, and SB-05) strategically located within Phase II of the SCLF (**Figure 2**). These four temporary piezometers were installed in open/unsealed boreholes to the top of the clay liner. The boreholes were previously used to collect clay samples for geotechnical testing related to sequences of waste fill activities. For ease of reference, these unsealed piezometers will be referred to as "Series-1" piezometers. Additional piezometers discussed later in this report were constructed in a different manner. Results of this preliminary investigation indicated that elevated liquid levels were present in all the piezometers installed.

In response to the liquid in Series-1 piezometers, in November 2016, SCS completed an additional investigation that included liquid level assessment in the landfill gas (LFG) extraction wells (EWs) network and in the temporary piezometers installed in Phase II. Results from this limited investigation are included in the December 2016 Report and revealed the presence of elevated liquid levels in LFG EWs located on Phases I and II of the Landfill. SCS compared the

liquid levels data from the temporary piezometers against the levels observed in the EWs to determine if a direct relationship or pattern existed between the two data sets. The comparison revealed no direct correlation between the two data sets, as there was no discernable pattern in the distribution of the liquid levels across the Landfill. Additionally, a direct correlation between the liquid levels observed in the temporary piezometer and the EW was not possible as none of the EW wells extended to the top of the Phases I-VI clay liner.

SCS also compared the distribution and occurrence of the liquid accumulation in the SCLF EWs network. This comparison showed no evidence of a relationship, as the presence or absence of liquid in the EWs changed across the Phases I-VI area without a discernable pattern.

In response to these findings, SCS completed short-term pumping tests in selected LFG EWs and in all four temporary piezometers. These tests were completed to determine, among other things, liquid levels response, recharge rates, movement of leachate through the ash and the drainage sand in the landfill, and if there was a hydraulic connection between LFG EWs and piezometers. The pumping test results indicated that wells EW-44 and EW-48 located in Phase I sustained pumping rates of up to 5 gallons per minute supporting the idea that pockets of perched leachate might exist at the SCLF.

Pumping rates from the temporary piezometers were not as significant. Liquid level measurements showed a relatively rapid drawdown followed by a relative rapid recharge (except SB-01). The pumping liquid level change in the temporary piezometers behave similar to the response of a natural aquifer. Based on these findings, it was determined that the liquid levels observed in the extraction wells were representative of liquid accumulations trapped in “perched zones” created by the differential compaction of waste material within the landfill.

Given that the temporary piezometers were installed in open boreholes without a seal to prevent the potential downward migration of fluids from “perched liquids” above the screen, it was determined that the liquids levels observed at the temporary piezometers are not representative of true head over liner conditions at the landfill. SCS presented the results of these liquid assessment to the FDEP in the December 2016 Report.

The following sections provide a detailed narrative of the interim liquid removal actions and supplemental liquid assessment efforts taken by the SWMD to expeditiously mitigate and address the apparent elevated liquid concern at the SCLF. These activities, in summary, included:

1. Installation of pneumatic pumps in select LFG EWs and LFG condensate traps (completed).
2. Cleaning of select LFG EWs to allow dewatering (completed).
3. Supplemental liquid removal from select LFG EWs (completed).
4. Investigating condition of existing leachate collection and recovery system (initiated).
5. Liquid monitoring and supplemental assessment of head over liner (completed).

Additional description and details of these activities provided in the following sections.

### 3 SUPPLEMENTAL LIQUID REMOVAL ACTIVITIES

Field activities completed at the SCLF were conducted per the December 2016 Report and the Landfill Gas and Extraction Well Dewatering Plan dated December 20, 2016 (**Appendix A**). The following sections present actions completed to date by the SWMD to mitigate and further assess elevated liquid levels at the SCLF.

#### 3.1 INSTALLATION OF PNEUMATIC PUMPS IN EXTRACTION WELLS AND CONDENSATE TRAPS

The purpose of these activities was to initiate dewatering efforts at the landfill at specific existing locations known to contain leachate. For that purpose, the SWMD installed permanent pneumatic pumps in LFG EWs EW-44 and EW-48, between December 21, 2016 and January 5, 2017. Additional permanent pneumatic pumps were installed in EW-38 and EW-66 in April 2017. These four locations were chosen since they exhibited the highest liquid accumulation levels, pumping, and recharge rates during the November 2016 and January 2017 pumping tests. Leachate percolations into the waste can find its way into the traps. Thus, the SWMD also installed pneumatic pumps at existing condensate traps (CTs) CT-1, CT-2 and CT-3 to enhance liquid dewatering efforts at Phases I and II of the SCLF (**Figure 2**).

##### 3.1.1 Methodology

To maximize the pumping capacity at each of the locations mentioned above, the SWMD placed each pneumatic pump near the bottom of the EWs and condensate traps. The pumps are connected to the existing 2-inch diameter airline that is part of the existing LFG collection and conveyance system. The liquid discharge lines associated with these pneumatic pumps are connected to the existing LFG condensate forcemain line that directs flow through a cleanout in Phase V (C-O-5-3) to the leachate collection system. Each pump is equipped with a meter to measure the pumping rate and the amount of liquids removed from each location. Each pump is operated continuously and SWMD personnel monitor their performance to assure proper functioning and efficiency of the recovery efforts in progress. Please note that CT-3 has been dry since the onset of the pumping efforts, therefore no liquids have been removed from this location. The pump will remain in CT-3 to be utilized in the event the liquid level rises during the wet season.

##### 3.1.2 Findings

Active dewatering efforts from these EWs were initiated on December 21, 2016 and are still ongoing. To date (May 31, 2017) the dewatering efforts have recovered approximately 450,000 gallons of liquids. A table with liquid removed from each EW and CT as of May 31, 2017 is included in **Appendix B**. Drawdown data is not available as the EWs are sealed preventing the collecting of water level measurements during active pumping conditions. Of importance is to mention that the amount of water being pumped from these wells is decreasing, which is an indication of the decreasing amount of liquid around the well or condensate trap. An email from SCS with quantities of liquid pumped from these locations is sent to the FDEP on a weekly basis.



## 3.2 LANDFILL GAS EXTRACTION WELLS CLEANING

During the November 2016 liquid assessment activities, SCS encountered a viscous black residue in LFG EWs EW-64, EW-66, EW-67, EW-69, and EW-71 that prevented the removal of liquids from these wells. The location of these EWs are key to the investigation of liquid in Phase II.

### 3.2.1 Methodology

In response to these conditions, SCS contracted Layne Christensen Company (Layne) to remove the black residue and rehabilitate the EWs for incorporation into the liquids removal program. The cleaning consisted of two parts, dilution and pumping. Clean water (approximately 300 gallons) was injected into each EW to dilute and breakdown the viscosity of the black residue in the well. The liquids and residue mixture was then extracted using an airlift pump.

### 3.2.2 Findings

Liquids and black residue removal was completed at EW-66, EW-69, and EW-71. However, liquids could not be pumped out from EW-64 and EW-67. Following the first unsuccessful attempt, these two EWs were treated with a mixture of water and chlorine (ratio of 50 to 1) in an attempt to break down the residue and allow pumping.

For EW-67, this approach was ineffective, as the solution either flowed out of the well screen and into the surrounding tire chips or the amended water mixture was not strong enough to break down the viscosity of the residue. The SWMD may investigate other methods for removing the residue from EW-67.

In the case of EW-64, it was determined that the initial liquid level reading was false, most likely caused by residue on the interior sides of the well creating a false positive reading of the electronic water level meter. Following the initial cleaning, the liquid level inside the well was less than 2-feet; therefore, there was not enough liquid in the well to sustain pumping.

Once EW cleaning efforts were completed, EW-66, EW-69, and EW-71 were incorporated in the dewatering efforts described below. A summary of the findings of the EW cleaning are included with the memorandum in **Appendix C**.

## 3.3 SUPPLEMENTAL LIQUID REMOVAL FROM LFG EW NETWORK PHASES I - VI

The purpose of these efforts was to remove liquids as expeditiously as possible from the areas with the highest amount of liquid accumulation and measure how quickly and by how much the liquid level recovered. Then, use this information to formulate a plan for the design and installation of a permanent leachate dewatering system. For the EW dewatering activities, SCS equipped two teams of professionals with submersible pumps and associated piping to extract liquids from EW clusters at the landfill. SCS conducted the liquid removal efforts between January 5 and January 27, 2017. Liquid removal activities consisted of pumping from EWs in Phases I-VI that contained liquid levels greater than 2 feet. Following is an overview of the

dewatering activities completed at the SCLF. A copy of the work plan is included in **Appendix A**.

### **3.3.1 Methodology**

Prior to initiating the dewatering efforts, SCS personnel measured the total depth and liquid level at each EW to assess liquid levels and determine which locations met the above-mentioned criteria. The field teams worked in tandem to pump liquid from each EW and used mobile above ground storage tanks (ASTs) operated by the SWMD to containerize the extracted liquids. To maximize liquid pumpage amounts, SCS placed the submersible pump approximately 6-inches above the bottom of the EW and once the pump was securely placed, pumping was initiated.

SCS collected conductivity readings from the liquids being extracted from each well. Pumping activities continued at each EW until a minimal amount of liquid remained in the EWs or until the AST was full. Once full, the ASTs were transported to the onsite Main Leachate Pump Station (MLPS) and the contents discharged into the sump. In several instances and to maximize efficiency in the field, SCS personnel used the time while the SWMD personnel emptied the AST to set up at the next EW location. After completing the first dewatering event, SCS personnel returned the following day to the same well and if sufficient liquid was present, initiated pumping until the well did not appear to recharge. Typically, each EW was pumped four separate times unless there was insufficient recharge. Deviations from the planned four pump cycles are noted in the Dewatering and Liquid Managements Summary memorandum in **Appendix C**.

### **3.3.2 Findings**

The results of these dewatering efforts indicate that 11 EWs in Phase I, 14 EWs in Phase II, and one EW in Phase V exhibited liquid levels greater than 2 feet prior to dewatering. The resulting liquids levels, liquid column, and amount of water removed from these EWs is provided in **Appendix C**. The following is a summary of the collected EW dewatering data by landfill cell phase.

#### **Phase I Extraction Wells**

The Phase I EWs with the greatest volume of liquids removed were EW-50, EW-47, EW-45, and EW-49. For instance, SCS removed 3,255 gallons (gals) of liquids from EW-50 and 2,100 gals from EW-47. From EW-45, SCS removed 1,650 gals and from EW-49 1,055 gals of liquids were removed. Other notable wells were EW-46 (660 gals) and EW-56 (385 gals).

Review of the liquid level data collected prior to the first and last dewatering event indicated that the pumping efforts lowered the liquids levels in the EW wells involved in these efforts. For instance, the starting liquid level at EW-50 on January 13, 2017 was 43.0 ft below top of casing (btoc). On January 19, 2017, the liquid level at EW-50 was 45.0 ft btoc. This represents a water level drop of 2.0 ft from the removal of approximately 3,255 gallons of leachate. Other Phase I EWs with notable diminished liquid levels were EW-49 (1.7 ft) and EW-45 (1.4 ft) and EW-47 (0.9 ft). In general, a

similar pattern was apparent at all the Phase I EWs wells pumped during these efforts. During this time, no significant rain fell, thus limiting the creation of new leachate and possibly altering the liquid level in each EW.

### **Phase II Extraction Wells**

The EWs in Phase II with the greatest volume pumped and best recharge were EW-30, EW-38, and EW-66. Specifically, SCS removed 2,650 gals from EW-30; 1,900 gals from EW-66; and 650 gals from EW-38. Other notable EWs include EW-32, EW-70, and EW-71. EW-38 did not produce as much volume, but was consistent. Both EW-70 and EW-71 pumped well during both pumping events while EW-29, EW-31, EW-33, EW-34, EW-34, and EW-35 were pumped only once as the water liquid level dropped to 2 feet or lower.

Review of the liquid level data collected prior to the first and last dewatering event indicated that the pumping activities successfully lowered the liquids levels in the EW wells involved in these efforts. For instance, the starting liquid level at EW-30 on January 11, 2017 was 43.5 ft btoc. On January 19, 2017, the liquid level at EW-30 was 46.0 ft btoc. This represents a water level drop of 2.5 ft from the removal of approximately 2,650 gallons of leachate. Other Phase II EWs with notable diminished liquid levels were EW-69 and EW-39.

### **Phases III, IV, V, and VI Extraction Wells**

With the exception of EW-21, the EWs in Phases III, IV, V, and VI did not contain adequate liquid to be pumped. EW-21 was pumped once, but did not recharge adequately to allow additional pumping.

### **Summary**

In total, 26 EWs were pumped at least once during these dewatering efforts and a total of approximately 18,170 gallons of leachate were removed from the landfill. The highest volume of liquids were removed from EW-50, EW-30, EW-47, EW-66, EW-45, and EW-49 located in Phase I and Phase II. The Dewatering and Liquids Management Summary memorandum (**Appendix C**) contains recommendations for additional permanent pneumatic pump installations. Following this effort, permanent pneumatic pumps were installed in EW-38 and EW-66 to assist in the removal of liquid on the east and north sides of Phase II.

This effort reinforced the fact that there are pockets of perched liquid in Phases I and II that are not representative of leachate head over liner. The fact that we were able to drawdown the levels slightly at each EW is an indicator that the liquid can be removed by use of pumps in the EWs.

## 4 LEACHATE COLLECTION AND RECOVERY SYSTEM INVESTIGATION

As part of the on-going investigation of liquid, the SWMD conducted explorations to locate and assess the condition of the Leachate Collection and Recovery System (LCRS) in Phases I, II, and III. The header pipes for these areas were not intended to extend to cleanouts, per the original design plans. The following sections provide detail narrative of the action taken by the SWMD to assess this concern.

### 4.1 TRENCH EXCAVATION

Between February 1 and February 7, 2017, the SWMD staff and Waste Management Inc. (WMI) conducted trench exploration activities to locate the perimeter LCRS header pipe for Phases I, II, and III of the SCLF. The approximate trench excavation locations are shown in **Figure 3**.

#### 4.1.1 Methodology

The purpose of the exploration was to locate the LCRS headers without damaging the LCRS header pipe, perimeter hypalon liner, and the bottom clay liner. The terminus of the leachate header pipes were scaled from the construction plans and then that location transferred to coordinates that were staked in the field, at each phase (I, II, and III), by a land surveyor (See **Figure 3**). This was to provide a gage for planning the extent and number of excavations for locating the pipe. The pipe was estimated to be approximately 15 feet below the top of the landfill and thus other techniques, such as ground penetrating radar (GPR) were not believed to be useful. A GPR survey was initially made to locate the header in Phase II but was not successful. At each location, the trenches were extended approximately 50 feet in length on each side of the survey marker for a total length of 100 feet. **Appendix D** contains the report prepared by SWMD detailing these activities. To accomplish this goal, the following methodology was used:

- SWMD excavated a 4-foot wide trench 25 feet inside the solid waste boundary, away from the edge of the perimeter hypalon liner.
- The excavation extended to the top of the sand layer and the top 12 inches of sand was removed. The existing cover soils were stockpiled for reuse and the waste removed was hauled to the active working phase of the Landfill.
- Using the excavator bucket teeth, the operator scraped the upper 12 inches of the remaining sand layer with the expectation of locating the upper portion of the LCRS gravel trench (assuming the total sand layer is 3 feet thick and the gravel trench around the pipe is 2 square feet).
- After the trench exploration was completed, the trench was backfilled with sand to about 2 feet from the surface. Stockpiled clayey cover soil was used for the remaining 2 feet.

#### **4.1.2 Findings**

##### **Phase I**

The trench in Phase I was completed on February 1, 2017. The trench was located in the middle of the southern footprint of Phase I. The trench was 108 feet long by 15 feet deep. The drainage sand layer appeared moist and the waste was dry. At the trench location, the waste consisted of a 2-foot thick layer of class I MSW with a large quantity of agricultural plastic material. No ash was observed. The LCRS gravel trench was surveyed, cleanout pipes installed, and the header pipe jet cleaned and inspected. The installation of the cleanout riser pipe, jet cleaning, and inspection are described in Section 4.2.

##### **Phase II**

The trench in Phase II began on February 7, 2017. Two trenches were excavated in Phase II. The first trench (2A) was located in the middle of the eastern footprint of Phase II. This trench was 142 feet long by 15 feet deep and the drainage sand appeared moist and the waste was dry. At this location, the waste type consisted of a 2-foot layer of class I MSW with a large quantity of agricultural plastic material. No ash was observed. The LCRS gravel trench was not located and this trench was backfilled.

The second trench (2B) was located in the southeast portion of the eastern footprint of Phase II. This trench was 100 feet long by 15 feet deep. The drainage sand was saturated and the waste was wet. At the trench location, the waste consisted of a 3-foot layer of Class I MSW with a large quantity of agricultural plastic material. No ash was observed. A possible location of the LCRS gravel trench was located, however, it could not be confirmed due to standing leachate in the trench.

On February 10, 2017, the SWMD installed a temporary sump with vacuum assisted diesel pump to remove leachate from this location. This location is referred to as Temporary Pump Station 2 (TPS-2) (See Figure 4). The trench and sump were backfilled. Information on leachate removal (pumpage) from TPS-2 is provided in the Corrective Action Plan document.

##### **Phase III**

The trench in Phase III was completed from February 2, 2016 through February 6, 2017. The trench was located in the northwest corner of the northern footprint of Phase III. The trench was 190 feet long by 20 feet deep. The drainage sand appeared moist and the waste was dry. At the trench location, the waste consisted of a 6-foot layer of class I MSW with a large quantity of agricultural plastic material. Ash was observed mixed with the plastic material. The LCRS gravel trench was not located and the trench was backfilled. If as-built information with differing information is found, the SWMD may attempt to locate the Phase III LCRS by trenching further into the landfill. However, at this time, there does not appear to be perched liquid in Phase III.

## 4.2 PHASE I CLEANOUT INSTALLATION, CLEANING, AND INSPECTION

Trenching activities conducted by the SWMD in February 2017 located the LCRS header pipe along the south side of Phase I. Once located, a cleanout pipe was connected to the header line to allow access for high-pressure water jet cleaning and future maintenance and inspection of the pipe. The Phase I cleanout location is shown on **Figure 5**. Additional cleanouts were installed to access the perimeter pipe in the east and west directions. A cross section and detail of the cleanout are shown on **Figure 6** and **Figure 7**, respectively.

### 4.2.1 Jet Cleaning (Methodology)

The SWMD contracted Florida JetClean to clean and inspect the Phase I LCRS header pipe. On March 9, 2017, Florida JetClean arrived at the SCLF and with a high-pressure water equipment, jet cleaned the LCRS from three different access points: Phase 1 LCRS header access south (newly installed), Phase I perimeter pipe access east, and Phase I perimeter pipe access west. Appendix E provides the Florida JetClean report regarding the jet cleaning.

### 4.2.2 Video Inspection (Findings)

Once the jet cleaning was completed, the header and perimeter pipe lines were video-inspected to determine the condition of the pipes. Video inspection showed that the pipes were in good condition with no visible evidence of breakage or leakage. Some debris, mostly consisting of sand, was present inside the main header pipe (8-inch diameter) line and no blockage was observed. **Appendix E** provides the Florida JetClean and SCS reports regarding the video inspection.

## 5 LIQUID MONITORING AND SUPPLEMENTAL ASSESSMENT

### 5.1 PIEZOMETER INSTALLATIONS

The purpose of these activities was to determine a true head over the clay liner in areas of Phases I-VI at the SCLF. For that purpose, SCS provided oversight during the installation of 19 piezometers (2 shallow and 17 deep) strategically located across Phases I, II, III, IV and VI. These will be designated “Series-2 piezometers.” The installation of these piezometers is necessary, as the construction of the temporary piezometers (Series-1) do not prevent the downward migration of “perched liquids” intersected above the temporary piezometer screen (if any). Therefore, liquid levels in Series-1 piezometers may not be representative of true head over liner conditions at the SCLF. Installation of the “Series-2” piezometers were completed to more accurately measure head-on-liner. Tierra Inc. (Tierra) completed the drilling activities between January 23, 2017 and April 28, 2017. **Figure 2** shows the locations of the Series-2 piezometers.

#### 5.1.1 Methodology

Drilling activities were conducted using the hollow stem auger drilling technique. At each borehole, a 2-inch diameter by 2-foot long split spoon sampler was used to collect continuous



core samples of the landfill material from approximately 10 feet above the projected top of clay depth to the top of clay. The split spoon containing the cored material was retrieved to the surface and examined by SCS personnel to describe the composition of the landfill waste layers, determine the thickness of the landfill drainage sand layer, and to estimate the depth of the top of clay liner.

### **5.1.2 Waste Description, Drainage Layer, and Depth to Clay Findings**

Atop the waste is an 18- to 24-inch layer of intermediate cover soil overlain by sod in all areas of the investigation, with the exception of the active filling area in Phase I (SB-25D and SB-28D). The description of the cored (waste) material collected during the drilling activities indicated that the landfill is generally composed of intermixed layers of waste, sand (daily cover soil), and ash that extend to the top of the drainage sand layer. The waste material is mostly composed of fabric, paper, wood fragments, as well as plastic and metal pieces. The intermixed layers of waste, sand, and ash varied in thickness but in general ranged between six and 12-inches.

In general, the thickness of drainage sand layer in Phase I, II, III and IV ranged between 3 and 6 feet with some exceptions. Depth to the top of clay also varied depending on the boring location across the phases of the landfill. For instance at Phase I, the depth to the top of the clay liner was encountered at approximately 90 feet below ground surface (ft-bgs). The top of clay liner at Phase II was encountered between 63 and 69 ft-bgs, and at Phase III it was observed between 78 and 87 ft-bgs. At Phase IV and Phase VI the top of clay was observed between 78 and 85 ft-bgs. Descriptions of the cored material are provided in **Appendix F**. These clay elevations are, in general, within limits anticipated by SCS through the historic use of clay settlement graphs developed by Ardaman for use in developing the original landfill fill sequence.

### **5.1.3 Piezometer Installations**

Each deep borehole was converted into piezometer at the top of the clay liner, with the screen intersecting a minimum 2-foot continuous section of the drainage sand layer. The deep piezometers were constructed of a 2-inch diameter polyvinyl chloride (PVC) pipe consisting of a 2-foot section of 0.010-inch horizontal slotted, Schedule 40 PVC well screen threaded to a solid PVC riser extending approximately 3 feet above surface. A PVC end cap was connected to the bottom of each screen to provide a sump for sediments. In most instances, the PVC end cap is set below the top of clay.

As part of these activities, SCS also installed shallow piezometers SB-19S and SB-23S that were paired with SB-19D and SB-23D, respectively. These shallow piezometers were installed in the waste section of the landfill and approximately 5 feet above the drainage sand layer in order to measure the hydraulic gradients. The shallow piezometers construction was similar to the deep piezometers except that the shallow wells were equipped with 5-foot screens instead of 2-foot screens. The shallow piezometers SB-19S and SB-23S were installed to approximately 78 ft-bgs and 80 ft-bgs, respectively. The pairing of a shallow piezometer with a deep piezometer and locating these clusters close to an existing LFG EW was made to confirm the initial observation that liquid in the gas EWs, as observed by a shallow piezometer, is essentially “perched”. Although the liquid may vary slowly drain out of the well, the liquid is

not hydraulically connected to nor the same liquid as that in the deep piezometer. Findings and conclusions that confirm this observation are found in Section 5.2.

At each boring location, the annular space between the borehole wall and the piezometer screen was filled with 20/30 graded silica sand from the bottom of the borehole to at least 1-foot above the top of the piezometer screen. A nominal 1-2 foot thick layer of fine sand followed by a 2-3 foot layer of bentonite chips was placed above the filter sand layer to seal the horizon between the landfill drainage sand layer and the landfill ash waste layer and to prevent the downward migration of cement grout into the screened portion of the well. During installation, frequent measurements were made with a weighted tape to allow for proper placement of the annular materials (sand pack, fine sand, and bentonite chips) inside the annular space.

The remaining annular space above the bentonite chips was sealed to the surface by pumping bentonite cement grout through a tremie pipe. Piezometer construction logs are included in **Appendix F**. Upon completion, the cement grout in each piezometer was allowed to set for at least 48 hours, and the piezometer was later developed using a submersible pump.

## 5.2 LIQUID LEVEL OBSERVATIONS

Liquid level measurements for the newly installed piezometers were initiated the third week of February and are still ongoing. Peavey & Associates (Peavey), a Professional Land Surveyor licensed in the State of Florida, surveyed the top of casing and ground surface elevation of the newly installed piezometers. The collected surveyed data information was tied in vertically relative to the 1929 National Geodetic Vertical Datum (NGVD) and the horizontal coordinates transferred to the base map developed for the SCLF site (See **Figures 8, 9, and 10**). Results of the survey are included in **Appendix G**.

### 5.2.1 Methodology

SWMD and SCS personnel collected liquid level measurements from the Series-1 and Series-2 piezometers to establish liquid level trends across the different phases of the landfill. Depth-to-liquid measurements were collected using an electronic water-level indicator, and the surveyed top of casing (TOC) was used as the measuring point. A relative head over liner measurement was calculated by subtracting the recorded liquid elevation from the top of clay elevation. The depth to liquid measurements and calculated head over liner levels are included in **Appendix H**.

### 5.2.2 Findings

The liquid levels data collected from the Series-2 piezometers indicated that the highest head over liner levels were observed in piezometers located in Phase I (SB-25D) and Phase II (SB-15D and SB-16D) of the landfill. Figures 8, 9, and 10 show the liquid levels in the piezometers and cross sections.

Initial measurements obtained in February 2017 from Phase I piezometer SB-25D showed a head over liner level of more than 10 feet while in Phase II, piezometers SB-15D and SB-16D showed a head over liner level of almost 10 feet and nine feet, respectively. Please note that since February 2017, weekly liquid level data have showed a steady decrease in head over liner levels in almost all the Phase II piezometers. For instance, at piezometer SB-15D the head over



liner level has decreased 2.6 ft since late February 2017 and at SB-16D, the liquid level decreased 2.9 ft during the same period. This drop in liquid levels at the Phase II well is likely due to the dewatering actions currently ongoing by the SCLF and the lack of precipitation during this period of the dry season, as confirmed by rainfall records at the landfill.

The highest head over liner levels in piezometers located in Phase III, IV and VI are 2.3 feet or less. Additionally, no liquid accumulation was observed in shallow piezometers SB-19S and SB-23S.

SCS compared the liquid levels observed in the unsealed Phase II temporary wells (Series 1 piezometers SB-1 through SB-5) against the head over liner levels observed in Series-2 piezometers in Phase II to determine whether there is a correlation between the two. The comparison showed a significant difference in liquid accumulation levels between Series-1 and Series-2 and if the combination of liquid dewatering activities and normal gravity drainage into the LCRS is reducing head over liner.

For instance, since February 2017 temporary piezometer SB-1 has steadily shown a liquid level of more than 10 ft. Piezometer SB-15D (Series-2), which is the closest piezometer to SB-01, has shown not only a decreasing trend but currently there is a 3 foot difference in liquid levels between the two points. Similarly, since February 2017 the liquid level at SB-3 (Series-1) has remained at least eight feet higher than the liquid level observed at Phase II piezometer SB-24D (Series-2) which is the closest permanent piezometer to SB-3. This difference in liquid accumulation between the temporary and the permanent piezometers indicates that perched liquids from areas above the temporary piezometers screen are migrating down through the unsealed borehole providing a liquid elevation that is not representative of actual head over liner levels at the Landfill.

### **5.3 ADDITIONAL SERIES-1 PIEZOMETERS**

On April 13, 2016, the SWMD installed two additional piezometers (SB-26 and SB-27) on the southeast side of Phase II. From May 1 to May 2, 2017 SCS installed two piezometers (SB-29 and SB-30) on Phase I and Phase II. These four piezometers are constructed similar to other Series-1 piezometers. Their construction and purposes are listed below.

#### **5.3.1 Methodology**

Similar to other drilling activities, these boreholes were conducted using the hollow stem auger drilling technique. A split spoon sampler was used to collect continuous core samples of the landfill material from approximately 10 feet above the projected top of clay depth to the top of clay. The split spoon containing the cored material was retrieved to the surface and examined to describe the composition of the landfill waste layers, determine the thickness of the landfill drainage sand layer, and to estimate the depth of the top of clay liner.

#### **SB-26 and SB-27**

The SWMD installed piezometers SB-26 and SB-27 in order to better define the liquid level along the eastern slope of Phase II. These two piezometers are located between SB-05 and the eastern containment berm near TH-67.

### **SB-29 and SB-30**

Prior to the installation of leachate dewatering wells, two borings (SB-29 and SB-30) were drilled at the proposed locations to determine the depth to top of clay and to install temporary piezometers. These piezometers will be used to measure the depth of perched liquid prior to and during pumping. Boring logs are included in **Appendix F**.

### **5.3.2 Piezometer Installation**

#### **SB-26 and SB-27**

The depth of cover soil was approximately 2 feet thick at both SB-26 and SB-27. Boring SB-26 consisted of waste from 2' to 23.5' bgs and drainage sand from 23.5' to 26' bgs. The top of clay is 26' bgs. Boring SB-27 consisted of waste from 2' to 12.5' bgs and drainage sand from 12.5' to 14.5' bgs. The top of clay is 14.5' bgs.

The bottom of the piezometers are set at 25.6' bgs and 15.6' bgs at SB-26 and SB-27, respectively. The 10-foot screen is not sealed in the drainage sand layer.

#### **SB-29 and SB-30**

The depth of cover soil was approximately 2 feet thick at both SB-29 and SB-30. Boring SB-29 consisted of waste from 2' to 81.5' bgs and drainage sand from 81.5' to 86.5' bgs. The top of clay is 86.5' bgs. Boring SB-30 consisted of waste from 2' to 61' bgs and drainage sand from 61' to 67.5' bgs. The top of clay is 67.5' bgs.

The bottom of the piezometers are set at 87.5 ft bgs and 68.5 ft bgs at SB-29 and SB-30, respectively. The piezometers were constructed of a 2-inch diameter polyvinyl chloride (PVC) pipe consisting of a 10-ft section of 0.010-inch horizontal slotted, Schedule 40 PVC well screen threaded to a solid PVC riser extending approximately 3 feet above surface. A PVC end cap was connected to the bottom of each screen to provide a sump for sediments. In most instances, the PVC end cap is set below the top of clay. The screen is not sealed in the drainage sand layer.

### **5.3.3 Findings**

Peavey surveyed the TOC and ground surface elevation of these four piezometers. Results of the survey are included in **Appendix G**. As with the other piezometers, this survey data was used to determine head over liner. Liquid level data is included in **Appendix H**.

#### **SB-26 and SB-27**

The liquid levels data collected on May 26, 2017 indicate approximately 4-feet and 2-feet of head over liner at SB-26 and SB-27, respectively.

#### **SB-29 and SB-30**

The liquid levels data collected on May 26, 2017 indicate approximately 11-feet and 6-feet of head over liner at SB-29 and SB-30, respectively. These levels are expected to lower once the dewatering wells are pumping.

## 5.4 TEMPORARY MONITORING WELLS

Based on recommendations from the FDEP, the SWMD completed the installation of three new temporary groundwater monitoring wells designated TH-80, TH-81, and TH-82 near monitor well TH-67. These new monitoring wells will be used to monitor shallow groundwater quality parameters east of TH-67.

### 5.4.1 Methodology

Tierra installed these shallow wells in March 2017, under the supervision of SWMD personnel. These wells are located east of TH-67 (See **Figure 3**). Borings for these wells were completed using 6-1/2" hollow stem augers. Boring and well installation logs are included in **Appendix I**.

The wells were constructed of a 2-inch diameter polyvinyl chloride (PVC) pipe consisting of a 10-foot section of 0.010-inch horizontal slotted, Schedule 40 PVC well screen threaded to a solid PVC riser extending approximately 3 feet above surface. A PVC end cap was connected to the bottom of each screen to provide a sump for sediments.

At each boring location, the annular space between the borehole wall and the well screen was filled with 20/30 graded silica sand from the bottom of the borehole to at least 1-foot above the top of the piezometer screen. A nominal 1-foot thick layer of fine sand was placed above the filter sand layer to prevent the downward migration of cement grout into the screened portion of the well. The remainder of the annular space above the fine sand was filled with cement grout. During installation, frequent measurements were made with a weighted tape to allow for proper placement of the annular materials (sand pack and fine sand) inside the annular space. A concrete pad was placed at the ground surface with three bollards surrounding the protective steel casing at each well.

#### TH-80

TH-80 is approximately 50-feet east of TH-79. The bottom of the well is approximately 15 feet below grade.

#### TH-81

TH-81 is approximately 50-feet east of TH-67. The bottom of the well is approximately 14 feet below grade.

#### TH-82

TH-82 is on the east side of the landfill perimeter road, approximately 200-feet northeast of TH-67. The bottom of the well is approximately 15 feet below grade.

### 5.4.2 Findings

Peavey surveyed the TOC and ground surface elevation of these three monitoring wells. Results of the survey are included in **Appendix I**. Sampling of these temporary monitoring wells will be conducted during the monthly supplemental sampling events. Results of the water quality monitoring will be reported to the FDEP as part of the on-going assessment monitoring plan.

## FIGURES




FIGURE 1. SITE LOCATION  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017






FIGURE 2. PIEZOMETER LOCATION PLAN  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017






FIGURE 3. TRENCH LOCATIONS  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017

\\TAM-FS02\TAMPA\FILES\PROJECT\09215600.03\PHASE 1\TASK 1100 - GENERAL\2.0 PHASE II GEOTECH\FINDINGS REPORT\REFERENCE PDFS\FIGURES\FIGURE 4.DWG



PLAN VIEW




CROSS SECTION

FIGURE 4. TEMPORARY PUMP STATION 2 PLAN VIEW AND CROSS SECTION  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017



\\TAM-FS02\TAMPA\FILES\PROJECT\09215600.03\PHASE 1\TASK 1100 - GENERAL\2.0 PHASE II GEOTECH\FINDINGS REPORT\REFERENCE PDFS\FIGURES\FINDINGS REPORT FIGURE 5.DWG



SCS ENGINEERS

FIGURE 5. PHASE 1 CLEANOUT LOCATION  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017

NOT TO SCALE. FOR  
ILLUSTRATION ONLY.




FIGURE 6. PHASE I HEADER CLEANOUT CROSS SECTION  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017





FIGURE 7. PHASE I HEADER CLEANOUT PLAN VIEW  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017




**NOTE:**

1. TOPOGRAPHIC SURVEY BY PICKETT, JANUARY 2017.
2. CLAY CONTOURS ARE BASED ON 2017 TOP OF CLAY CONTOURS CALCULATIONS AND FIELD-MEASURED CLAY ELEVATIONS DURING INSTALLATION OF PIEZOMETERS.

FIGURE 8. PLAN VIEW OF PIEZOMETERS AND SECTIONS  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017

F:\PROJECT\09215600.03\PHASE 1\TASK 1100 - GENERAL\2.0 PHASE II GEOTECH\FINDINGS REPORT\REFERENCE PDFS\FIGURES\FIGURES 8, 9, 10.DWG



SCS ENGINEERS

FIGURE 9. SECTION A-A PIEZOMETER LIQUID LEVELS  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017

F:\PROJECT\09215600.03\PHASE 1\TASK 1100 - GENERAL\2.0 PHASE II GEOTECH\FINDINGS REPORT\REFERENCE PDFS\FIGURES\FIGURES 8, 9, 10.DWG




FIGURE 10. SECTION B-B PIEZOMETER LIQUID LEVELS  
SOUTHEAST COUNTY LANDFILL  
JUNE 2017

**Appendix A**  
**LFG EW Dewatering Plan**  
**December 20, 2016**

## SCS ENGINEERS

December 20, 2016  
File No. 09215600.03

### MEMORANDUM

**TO:** Mr. Larry E. Ruiz, S.C., Manager Landfill Operations  
Hillsborough County Solid Waste Division  
Mr. David S. Adams, P.G., Environmental Manager  
Hillsborough County Public Utilities Department

**FROM:** Mr. Bruce J. Clark, P.E., SCS Engineers  
Mr. Robert B. Curtis, P.E., SCS Engineers  
Mr. Robert L. Westly, P.G., RL Westly, PLLC

**SUBJECT:** Summary of Southeast County Landfill LFG EW Dewatering Plan

This memo summarizes a proposed initial dewatering plan for the Southeast County Landfill (SCLF). We have prepared this plan as a result of exploratory studies that indicate varying liquid levels in the landfill, which may, or may not, represent leachate head over liner. The intent of the dewatering plan is to promptly reduce the liquid levels and provide an approach for assessing how best to control liquid buildup in the future.

### SCLF DEWATERING PLAN

The dewatering plan is proposed to be conducted in two phases as summarized below:

- Phase 1 - Install permanent dewatering pumps in landfill gas extraction wells (LFG EW's), EW-44 and EW-48 because of their relatively high production rate, then dewater all other existing LFG EW's in a staged approach.
- Phase 2 (if necessary) – Install supplemental, dedicated dewatering wells in the landfill, repeat dewatering of LFG EWs, and/or install permanent pumps in selected LFG EW's.

#### Phase 1

##### Equipment and Logistics

- 1) Selected LFG EW's on the SCLF will be dewatered where recorded liquid level depths in the EW wells have exceeded 24-inches in the in the most recent water level readings. Refer to the **Attachment 1**. The 24-inch criterion is due to the head-over-intake operating requirements for the submersible dewatering pump.
  - a. SCS will provide a crew of two professionals to set-up/break-down the equipment, operate the dewatering pumps, and collect data. The Hillsborough County Solid Waste Management Division (SWMD) will supply the portable tank and periodically provide a tanker for emptying





the portable tank and taking the pumpage for final disposal in Leachate Treatment and Reclamation Facility (LTRF).

- b. LFG EW's will be dewatered singly or in clusters of two, as logistics permit. In order to dewater as quickly as possible, LFG EW's will be preferentially dewatered in clusters, as practical. See **Attachment 1** for locations of LFG EW's to be dewatered in clusters.
  - c. The discharge of the dewatering pumps where two LFG EW's are simultaneously dewatered will be manifolded with a 1-inch or 1-1/2-inch diameter discharge line laid on the landfill. The discharge from the pumps will be directed into a portable tank.
  - d. Field data will be collected in each well during dewatering and will include the following parameters:
    - i. Starting liquid level during each dewatering cycle (two dewatering events per day).
    - ii. Number of dewatering cycles and date(s) dewatered.
    - iii. Approximate time required to dewater each cycle.
    - iv. Total quantity of liquids pumped (total in aggregate)
    - v. Physical characteristics (once, grab sample during dewatering): pH, conductivity, color.
    - vi. Final liquid level during each dewatering cycle.
- 2) The SCLF will be dewatered in multiple stages. There are seven proposed stages covering 36 existing LFG EWs. See **Attachment 1** for locations of each dewatering stage.

#### Stage 0

1. SWMD will install permanent pneumatic-controlled pumps in LFG EW-44 and EW-48, and in Condensate Trap (CT-1).

#### Stages 1 through 7

1. See **Attachment 1** and **Table 1** on the following page for summary of dewatering stages. For the remaining stages 1 through 7, the SCS will use temporary submersible pumps to dewater LFG EW's until they recharge to less than 24-inches of liquid, i.e. 24-inches above the end cap of each LFG EW perforated pipe. We believe that three to five consecutive dewatering cycles will be necessary to fully dewater a well over a period of about three to five days (one cycle per day), assuming no significant rainfall infiltration events.
2. Liquid levels in all LFG EW's will be lowered to below the berm elevation.

**Table 1. Dewatering Stages**


Stage	Well(s)	Stage	Well(s)
0	EW-44	4	EW-49
	EW-48		EW-50 & EW-51
	CT-1		EW-52 & EW-53
1	EW-38 & EW-39	5	EW-55
	EW-40 & EW-41		EW-2
	EW-45		EW-56
	EW-46 & EW-47		EW-12
2	EW-35	6	EW-15
	EW-33 & EW-34		EW-21
	EW-31 & EW-32		EW-27
	EW-29 & EW-30		EW-65
3	EW-61	7	EW-64
	EW-63		EW-66
	WE-68		EW-67
	EW-70		EW-69
			EW-71

### 3) Schedule

- a) We assume that four dewaterings (whether a single EW or double cluster) can be can be accomplished in one day, if the following is available: two field personnel, four submersible pumps, and two tanks (two dewater simultaneously in two different locations in a stage). It is estimated that each dewatering of an LFG EW well will take approximately four hours to complete. This rate is based on prior field experience pumping the LFG EW's at SCLF.
- b) According to our estimates, the dewatering plan can be completed in approximately four weeks, if operations are conducted on a typical Monday – Friday, 10-hour-day, schedule, without any unforeseen delays, and the conditions in the preceding paragraph a) are met.

## **Phase 2**

The need for Phase 2 of the dewatering plan is to be determined after results of Phase 1 dewatering have been reviewed by the SWMD and the FDEP. Phase 2, if required by the FDEP, could likely involve supplemental, dedicated dewatering wells in areas where LFG EW's do not provide adequate coverage, and possibly another round of temporary pump dewatering in some LFG EWs and/or permanent dewatering pumps installed in some of the existing LFG EW's.



ATTACHMENT 1. DEWATERING PLAN STAGING MAP  
(PHASE 1 OF PLAN)

## **Appendix B EW and CT Pneumatic Pump Discharge Table**

Appendix B  
Landfill Gas Eextraction Well and Condensate Trap Dewatering  
Daily and Weekly Summary  
Southeast County Landfill

DATE	CT-1 (gal)	CT-2 (gal)	CT-3 (gal)	EW-38 (gal)	EW-44 (gal)	EW-48 (gal)	EW-66 (gal)	All (gpd)	WEEKLY TOTAL (gal)	Daily Avg (gpd)
12/21/2016	0	0	0	0	988	537	0	1,525		
12/22/2016	0	0	0	0	754	433	0	1,187		
12/23/2016	0	0	0	0	1,016	568	0	1,584		
12/24/2016	0	0	0	0	0	0	0	0		
12/25/2016	0	0	0	0	165	91	0	256		
12/26/2016	0	0	0	0	1,526	745	0	2,271		
12/27/2016	0	0	0	0	710	500	0	1,210		
12/28/2016	0	0	0	0	1,192	500	0	1,692		
12/29/2016	0	0	0	0	854	468	0	1,322		
12/30/2016	0	0	0	0	824	449	0	1,273		
12/31/2016	0	0	0	0	0	0	0	0	8,024	1146
1/1/2017	0	0	0	0	231	124	0	355		
1/2/2017	0	0	0	0	1,483	730	0	2,213		
1/3/2017	0	0	0	0	823	422	0	1,245		
1/4/2017	0	0	0	0	893	470	0	1,363		
1/5/2017	2,004	0	0	0	799	421	0	3,224		
1/6/2017	514	0	0	0	791	427	0	1,732		
1/7/2017	0	0	0	0	0	0	0	0	10,132	1447
1/8/2017	806	0	0	0	280	139	0	1,225		
1/9/2017	761	0	0	0	584	1,451	0	2,796		
1/10/2017	0	0	0	0	0	0	0	0		
1/11/2017	4,435	0	0	0	1,722	117	0	6,274		
1/12/2017	2,341	0	0	0	897	652	0	3,890		
1/13/2017	2,173	0	0	0	808	551	0	3,532		
1/14/2017	812	0	0	0	290	247	0	1,349	19,066	2724
1/15/2017	0	934	0	0	0	0	0	934		
1/16/2017	2,884	584	0	0	1,386	1,133	0	5,987		
1/17/2017	2,610	89	0	0	914	789	0	4,402		
1/18/2017	2,700	106	0	0	871	747	0	4,424		
1/19/2017	2,068	260	0	0	635	601	0	3,564		
1/20/2017	2,569	336	0	0	777	714	0	4,396		
1/21/2017	0	0	0	0	0	0	0	0	23,707	3387
1/22/2017	973	430	0	0	259	266	0	1,928		
1/23/2017	3,074	164	0	0	1,305	1,113	0	5,656		
1/24/2017	2,030	173	0	0	737	615	0	3,555		
1/25/2017	1,737	488	0	0	666	623	0	3,514		
1/26/2017	1,680	469	0	0	646	642	0	3,437		
1/27/2017	1,531	250	0	0	608	473	0	2,862		
1/28/2017	1,664	87	0	0	608	401	0	2,760	23,712	3387
1/29/2017	1,664	77	0	0	608	401	0	2,750		
1/30/2017	808	0	0	0	647	386	0	1,841		
1/31/2017	2,139	36	0	0	776	412	0	3,363		
2/1/2017	1,887	62	0	0	661	434	0	3,044		
2/2/2017	1887	62	0	0	661	434	0	3,044		
2/3/2017	2992	626	0	0	959	684	0	5,261		
2/4/2017	2992	626	0	0	1109	685	0	5,412	24,715	3531
2/5/2017	0	0	0	0	0	0	0	0		
2/6/2017	1164	351	0	0	643	370	0	2,528		
2/7/2017	0	434	0	0	579	439	0	1,452		
2/8/2017	6303	434	0	0	770	449	0	7,956		
2/9/2017	8443	436	0	0	686	424	0	9,989		

Appendix B  
Landfill Gas Eextraction Well and Condensate Trap Dewatering  
Daily and Weekly Summary  
Southeast County Landfill

DATE	CT-1 (gal)	CT-2 (gal)	CT-3 (gal)	EW-38 (gal)	EW-44 (gal)	EW-48 (gal)	EW-66 (gal)	All (gpd)	WEEKLY TOTAL (gal)	Daily Avg (gpd)
2/10/2017	7597	382	0	0	516	355	0	8,850		
2/11/2017	9119	322	0	0	645	443	0	10,529	41,304	5901
2/12/2017	9119	322	0	0	645	443	0	10,529		
2/13/2017	9208	0	0	0	813	444	0	10,465		
2/14/2017	9731	0	0	0	1178	452	0	11,361		
2/15/2017	9807	0	0	0	886	445	0	11,138		
2/16/2017	9233	0	0	0	712	404	0	10,349		
2/17/2017	7652	0	0	0	552	342	0	8,546		
2/18/2017	9223	1	0	0	543	399	0	10,166	72,554	10365
2/19/2017	9223	1	0	0	543	399	0	10,166		
2/20/2017	9480	0	0	0	516	424	0	10,420		
2/21/2017	9836	0	0	0	578	427	0	10,841		
2/22/2017	9142	0	0	0	595	421	0	10,158		
2/23/2017	4816	83	0	0	580	496	0	5,975		
2/24/2017	4923	32	0	0	480	410	0	5,845		
2/25/2017	3677	0	0	0	459	368	0	4,504	57,909	8273
2/26/2017	3677	0	0	0	459	368	0	4,504		
2/27/2017	1580	2	0	0	439	418	0	2,439		
2/28/2017	1574	0	0	0	481	447	0	2,502		
3/1/2017	1667	158	0	0	504	455	0	2,784		
3/2/2017	2182	364	0	0	429	515	0	3,490		
3/3/2017	1327	168	0	0	201	329	0	2,025		
3/4/2017	1327	168	0	0	201	329	0	2,025	19,769	2824
3/5/2017	1327	168	0	0	201	329	0	2,025		
3/6/2017	1392	358	0	0	330	326	0	2,406		
3/7/2017	1635	803	0	0	519	422	0	3,379		
3/8/2017	1424	133	0	0	458	367	0	2,382		
3/9/2017	1680	205	0	0	510	418	0	2,813		
3/10/2017	2090	366	0	0	543	420	0	3,419		
3/11/2017	2289	268	0	0	585	382	0	3,524	19,948	2850
3/12/2017	2289	268	0	0	585	382	0	3,524		
3/13/2017	2625	13	0	0	647	346	0	3,631		
3/14/2017	2039	287	0	0	501	350	0	3,177		
3/15/2017	1356	476	0	0	453	306	0	2,591		
3/16/2017	1018	409	0	0	385	268	0	2,080		
3/17/2017	1028	0	0	0	443	336	0	1,807		
3/18/2017	1430	195	0	0	524	452	0	2,601	19,411	2773
3/19/2017	1430	195	0	0	524	452	0	2,601		
3/20/2017	917	282	0	0	400	229	0	1,828		
3/21/2017	1599	467	0	0	487	409	0	2,962		
3/22/2017	1618	412	0	0	510	335	0	2,875		
3/23/2017	1327	411	0	0	452	299	0	2,489		
3/24/2017	1622	313	0	0	608	322	0	2,865		
3/25/2017	1739	0	0	0	298	370	0	2,407	18,027	2575
3/26/2017	1739	0	0	0	298	370	0	2,407		
3/27/2017	1500	0	0	0	360	403	0	2,263		
3/28/2017	1324	0	0	0	339	409	0	2,072		
3/29/2017	1042	0	0	0	335	383	0	1,760		
3/30/2017	1408	0	0	0	388	445	0	2,241		
3/31/2017	1056	0	0	0	411	390	0	1,857		
4/1/2017	982	0	0	0	426	427	0	1,835	14,435	2062

Appendix B  
Landfill Gas Eextraction Well and Condensate Trap Dewatering  
Daily and Weekly Summary  
Southeast County Landfill

DATE	CT-1 (gal)	CT-2 (gal)	CT-3 (gal)	EW-38 (gal)	EW-44 (gal)	EW-48 (gal)	EW-66 (gal)	All (gpd)	WEEKLY TOTAL (gal)	Daily Avg (gpd)
4/2/2017	982	0	0	0	426	427	0	1,835		
4/3/2017	909	0	0	0	366	411	0	1,686		
4/4/2017	786	0	0	0	185	352	0	1,323		
4/5/2017	827	1	0	0	376	440	0	1,644		
4/6/2017	643	1	8	0	245	306	0	1,203		
4/7/2017	537	1	0	0	204	283	0	1,025		
4/8/2017	90	0	0	0	59	64	0	213	8,929	1276
4/9/2017	0	0	0	0	0	0	0	0		
4/10/2017	241	0	0	0	368	239	0	848		
4/11/2017	464	0	0	141	304	234	0	1,143		
4/12/2017	795	2	0	111	320	379	1121	2,728		
4/13/2017	952	0	0	90	292	374	510	2,218		
4/14/2017	747	1	0	55	345	316	363	1,827		
4/15/2017	638	0	0	55	397	336	334	1,760	10,524	1503
4/16/2017	638	0	0	55	397	336	334	1,760		
4/17/2017	136	0	0	59	403	347	298	1,243		
4/18/2017	1118	0	0	46	451	364	335	2,314		
4/19/2017	407	0	0	40	336	252	233	1,268		
4/20/2017	551	0	0	49	437	333	293	1,663		
4/21/2017	537	0	0	66	396	287	281	1,567		
4/22/2017	661	0	0	76	460	347	283	1,827	11,642	1663
4/23/2017	661	0	0	76	460	347	283	1,827		
4/24/2017	566	0	0	57	353	255	248	1,479		
4/25/2017	529	0	0	31	380	281	256	1,477		
4/26/2017	478	0	0	24	369	293	258	1,422		
4/27/2017	376	0	0	12	355	307	264	1,314		
4/28/2017	258	0	0	0	351	293	235	1,137		
4/29/2017	287	0	0	2	376	284	243	1,192	9,848	1407
4/30/2017	287	0	0	2	376	284	243	1,192		
5/1/2017	311	0	0	2	378	271	243	1,205		
5/2/2017	316	0	2	4	380	279	240	1,221		
5/3/2017	343	0	0	4	340	275	241	1,203		
5/4/2017	429	0	0	38	340	264	256	1,327		
5/5/2017	334	0	0	15	340	219	220	1,128		
5/6/2017	87	0	0	0	340	274	218	919	8,195	1171
5/7/2017	87	0	0	0	340	274	218	919		
5/8/2017	95	0	0	0	340	185	213	833		
5/9/2017	233	0	0	0	340	266	215	1,054		
5/10/2017	187	0	0	0	340	289	207	1,023		
5/11/2017	259	0	0	0	340	329	234	1,162		
5/12/2017	331	0	0	8	344	318	213	1,214		
5/13/2017	335	4	0	10	371	303	62	1,085	7,290	1041
5/14/2017	335	4	0	10	371	303	62	1,085		
5/15/2017	239	0	0	0	335	276	0	850		
5/16/2017	204	0	0	0	300	235	233	972		
5/17/2017	247	0	0	0	328	308	0	883		
5/18/2017	243	0	0	0	351	340	0	934		
5/19/2017	204	0	0	0	304	291	0	799		
5/20/2017	255	0	0	0	332	309	274	1,170	6,693	956
5/21/2017	255	0	0	0	332	309	274	1,170		
5/22/2017	334	0	0	0	302	285	240	1,161		

Appendix B  
Landfill Gas Eextraction Well and Condensate Trap Dewatering  
Daily and Weekly Summary  
Southeast County Landfill

DATE	CT-1 (gal)	CT-2 (gal)	CT-3 (gal)	EW-38 (gal)	EW-44 (gal)	EW-48 (gal)	EW-66 (gal)	All (gpd)	WEEKLY TOTAL (gal)	Daily Avg (gpd)
5/23/2017	338	0	0	0	317	270	230	1,155		
5/24/2017	394	0	0	3	337	278	237	1,249		
5/25/2017	306	0	0	0	314	252	208	1,080		
5/26/2017	286	0	0	0	270	229	190	975		
5/27/2017	353	0	0	0	294	261	197	1,105	7,895	1128
5/28/2017	353	0	0	0	294	261	197	1,105		
5/29/2017	353	0	0	0	294	261	197	1,105		
5/30/2017	355	0	0	0	288	264	191	1,098		
5/31/2017	355	0	0	0	301	266	189	1,111		



## **Appendix C**

# **Dewatering and Liquids Managements Summary**

## SCS ENGINEERS

March 10, 2017  
File No. 09215600.03

### MEMORANDUM

**TO:** Mr. Larry E. Ruiz, SC, Solid Waste Management Division

**FROM:** Mr. Bruce J. Clark, P.E., SCS Engineers  
Mr. Robert B. Curtis, P.E., SCS Engineers

*BJC*  
*RB*

**SUBJECT:** Southeast County Landfill Dewatering & Liquids Management Summary

**CC:** File

### BACKGROUND

As requested by the Hillsborough County Public Works Department, Solid Waste Management Division (SWMD), SCS Engineers (SCS) has completed a series of dewatering and liquids management efforts located in Phases I-VI of the Southeast County Landfill (Landfill). On December 16, 2016, SCS submitted a liquids assessment report to the Florida Department of Environmental Protection (FDEP) which included a liquids dewatering plan as part of an on-going investigation into elevated readings of select groundwater quality parameters at TH-67 and its possible connection to liquid levels in Phase II of the Landfill. A summary of work performed as well as our initial findings are presented in the following paragraphs for your consideration.

### LANDFILL DEWATERING EFFORTS

SCS prepared a dewatering plan for parts of the landfill gas (LFG) extraction well (EW) system as a follow up to the previously-referenced report. On December 20, 2016, SCS submitted a summary of this LFG EW Dewatering Plan to the SWMD and FDEP. Two teams of professionals worked simultaneously on LFG EW clusters to remove liquids from strategic areas of the Landfill that would likely yield high flows and would lead to greater liquids removal from the Landfill. A map of LFG EWs that were dewatered can be found in **Attachment 1**.

#### Method Summary

Multiple pumps and teams were employed as a means of expediting the liquids removal process. Each team used a submersible pump to pump liquids from select EWs into a mobile tank operated by the SWMD. The tank was ultimately transported to the Main Leachate Pump Station (MLPS) and the contents discharged into the sump. Liquid in the sump was pumped to the Leachate Treatment and Reclamation Facility (LTRF). Prior to pumping, the depth to bottom and liquid level at the LFG EW was measured and recorded. If a LFG EW contained greater than two feet estimated liquid depth, the well was pumped; however, if a well was essentially dry or if liquid was at a level below the



submersible pump intake (i.e. less than two feet), then the well was not dewatered (refer to **Attachment 2**).

An EW pumping cycle was generally completed during a full day of effort. However, in certain cases, the work day ended or the pump was unable to continue operating due to insufficient liquid level. In some instance the mobile tank was full and the field crew moved to another location while the tank was emptied. After one dewatering cycle was completed, personnel would return the following day to the same LFG EW, take a liquid level measurement, and then (if sufficient liquid was present) resume pumping until the well did not appear to recharge. Typically, each LFG EW was pumped four separate times unless there was insufficient recharge or some unforeseen issue. Any deviations from the planned four pump cycles are noted on the table in **Attachment 2**.

### **Dewatering Pumps**

As part of the Dewatering Plan, between December 21, 2016 and January 5, 2017, the SWMD installed permanent pneumatic pumps in two LFG EWs and two condensate traps (CT). Pumps were installed in EW-44, EW-48, CT-1, and CT-2. These locations were selected based on recharge capacity determined during an initial dewatering study. The discharge lines are connected to the existing LFG condensate forcemain that flows to the leachate collection system. The SWMD has been monitoring the daily flow from these pumps.

### **CLEANING OF SELECTED WELLS**

During SCS's initial field work in November and December 2016, we encountered a viscous black residue in certain LFG EWs at the Landfill. SWMD personnel also noted this material during their monitoring. Layne Christensen Company (Layne) was contracted to attempt to remove the residue. The following wells were cleaned prior to dewatering: EW-64, EW-66, EW-67, EW-69, and EW-71. These wells are shown in **Attachment 1**. Approximately 300 gallons of clean water was injected into each well in order to dilute the residue. An air lift pump was then used to pump liquid (with sediment) from each well. Liquid and residue were successfully removed from EW-66, EW-69, and EW-71. Layne was unable to pump liquid from EW-64 and EW-67. EW-64 was then treated with a mixture of approximately 295 gallons water and five gallons of chlorine to break up the residue. This was unsuccessful. It appears the solution flowed out of the well through the screen and into the surrounding tire chips.

Following the cleaning, EW-66, EW-69, and EW-71 were dewatered as described previously. EW-64 and EW-67 could not be dewatered. If requested by the SWMD, we will review alternate cleaning methods for these two wells.

### **DEWATERING SUMMARY**

SCS's dewatering efforts were conducted beginning January 5, 2017 and ending January 27, 2017. A few summary metrics are included in **Table 1** on the following page. The full set of dewatering data is presented in **Attachment 2**.

**Table 1. SCLF LFG EW Dewatering Summary Data (Jan. 5 – Jan. 27, 2017)**

<b>Total Wells Pumped</b>	25
<b>Total Liquids Removed (Gal)</b>	18,170
<b>Well with Greatest Volume Removed</b>	EW-50 (3,255 Gal Removed)
<b>Wells with &gt; 1,000 Gal Removed</b>	EW-50, EW-30, EW-47, EW-66, EW-45, EW-49
<b>Volume Pumped vs. Drawdown: Ratio &gt;100</b>	Pump Candidates: EW-47, EW-66, EW-30, EW-32

The liquid levels were generally lower during the January 2017 event than measured in October 2016. Some of the EWs that were scheduled to be dewatered contained less than two feet of liquid and could not be pumped. In general, LFG EWs on the east side of the Landfill (Phase II and southeast side of Phase I) contained more than two feet of liquid and were dewatered. LFG EWs on the west side of the Landfill either did not contain enough liquid (less than two feet) to be pumped or, as in the case of EW-64, could not be pumped due to residue. A total of 25 of the initially planned 36 EWs were pumped. Of the remaining 11 EWs, nine were not pumped due to insufficient water (less than 2-feet) and two due to the previously mentioned residue.

#### **Phase I Extraction Wells**

The EWs in Phase I with the greatest volume pumped and best recharge are along the southeast near Phase II. Specifically EW-45, EW-47 and EW-50 exhibit the greatest volume and recharge. This seems reasonable since they are in or near the active filling area. The initial pumping of EW-49 produced a large quantity of leachate, but did not recharge as well as well as the three nearby EWs. EW-56 showed good recharge and relatively moderate volume.

#### **Phase II Extraction Wells**

The EWs in Phase II with the greatest volume pumped and best recharge are EW-30, EW-32 and EW-66. Other notable EWs include EW-38, EW-70, and EW-71. EW-38 did not produce as much volume, but was consistent and showed good recharge. Both EW-70 and EW-71 recharged well, but we have limited data.

#### **Phases III, IV, V, and VI Extraction Wells**

With the exception of EW-64, the EWs in Phases III, IV, V, and VI did not contain adequate liquid to be pumped. EW-64 appears to contain a black residue that is restricting pumping. This residue could not be removed with the cleaning attempts.

### **RECOMMENDATIONS**

#### **Phase I Extraction Wells**

The EWs in Phase I with the greatest volume pumped and best recharge are along the southeast near Phase II. These include EW-45, EW-47, and EW-50. The SWMD has already installed four permanent

pneumatic pumps along this section. There is adequate coverage and we do not recommend additional pumps in Phase I at this time.

## Phase II Extraction Wells

The current pumps in Phase I and the pump installed in CT-1 provide leachate removal along the south side of Phase II. Additional dewatering should be conducted along the north and east sides. We recommend installing two additional pneumatic pumps in EWs within Phase II. Table 2 shows dewatering data associated with potential dewatering points within Phase II.

**Table 2. Select Dewatering Summary Data**

Well	Bottom Elev. (ft-NGVD)	Pump Cycles	Average Volume Pumped per Cycle (Gal.)	Liquid Depth Prior to First Cycle (ft)	Liquid Depth Prior to Last Cycle (ft)	Change in Depth First-to-Last Cycle (ft)	Average Drawdown During Pumping (Gal.)
<b>North Side</b>							
EW-30	125.3	5	530**	6.7	4.2	2.5	3.7
EW-32	123.0	4	110	4.1	3.6	0.5	1.1
EW-66	123.9	2	950**	13.8	13.3	0.4	5.4
<b>East Side</b>							
EW-38	124.9	4*	187***	5.6	4.8	0.7	3.2
EW-39	123.7	4	115	6.5	5.3	1.2	4.3
EW-40	123.9	4*	170***	6.6	5.9	0.7	5.2

**Notes:**

\* Some pump cycles not completed due to mechanical problems with pump equipment.

\*\* Some pump cycles stopped before complete drawdown due to full tank. Volume included in average since volume > 100 gallons.

\*\*\* Average of completed cycles. Does not include cycles stopped due to equipment issues.

## North Side

On the north side, we recommend installing a permanent pump in EW-66. We considered wells EW-30, EW-32 and EW-66, which are all good options. They each have their merits and have similar bottom depths, but EW-66 pumped the greatest volume with less drawdown. Unfortunately, EW-66 was pumped only two times, however the volume pumped from EW-66 increased with each pump cycle and exhibited good recharge. The average volume pumped from EW-30 was over 500 gallons, but showed limited recharge and may soon go dry with continuous pumping.

## East Side

On the east side, we recommend installing a permanent pump in EW-38. This well produced a good volume with limited drawdown. EW-40 is an alternative, but exhibited more drawdown during pumping. Both EW-38 and EW-40 had similar reductions in liquid depth from the first pump cycle to the last.

## CONCLUSION


The dewatering provided information to select locations for the installation of permanent dewatering pumps. SCS provided our recommendations for pump installation based on a review of the data provided.

During the dewatering effort, water levels were monitored in other EWs in close proximity to the LFG EW being pumped. There was no indication that the liquid levels in the EWs are connected. Therefore, pumping a single EW may not remove liquid in a nearby EW.

During the dewatering effort, SCS and SWMD monitored liquid levels in the four older piezometers in Phase II (SB-01, SB-02, SB-03, and SB-05). The liquid levels did not lower or change as EWs were pumped. This may indicate there is no correlation between the liquid levels in these EWs and the piezometers. Extraction of liquid in areas where piezometers are installed may require a different and supplemental technique that removes liquid directly from the lower level of the landfill (i.e. at the sand drainage layer).

## **Attachment 1**

### **LFG EW Dewatering Locations**



ATTACHMENT 1. MAP OF DEWATERED AND CLEANED LANDFILL GAS EXTRACTION WELLS  
SOUTHEAST COUNTY LANDFILL  
FEBRUARY 2017



## **Attachment 2 LFG EW Dewatering Data**

Attachment 2. SCLF Dewatering Field Data (Jan 5 - Jan. 27, 2017)

Phase	WELL	WELL DEPTH (ft-BTOC)	DATE	DEWATERING CYCLE	STARTING LIQUID LEVEL (ft-BTOC)	CALCULATED INITIAL LIQUID COLUMN (ft)	APPROX TIME PER CYCLE (min)	TOTAL QUANTITY PUMPED (est. gpd)	PHYSICAL CHARACTERISTICS	pH	CONDUCTIVITY (µS/cm)	FINAL LIQUID LEVEL (ft-BTOC)	CHANGE IN LIQUID COLUMN (ft.)	LIQUID PUMPED: COLUMN REDUCTION (Gal:ft.)	COMMENTS
I	EW-2	60.5	1/20/17	1	57.5	3.0	12	50	Brown	7.41	17,450	58.5	1.0	50	
			1/23/17	2	57.5	3.1	8	20	Foamy, brown, visible gas	7.45	16,950	58.5	1.1	19	Foam at end of cycle - air in pump discharge
I	EW-45	48.3	1/6/17	1	36.8	11.5	105	350	Light tan, odor	7.99	27,290	42.7	5.9	59	Near active fill area
			1/9/17	2	37.3	11.0	150	400	Yellow, clear	7.48	33,990	43.4	6.1	66	
			1/10/17	3	38.0	10.3	160	400	Yellow, clear	7.44	43,060	44.2	6.2	65	
			1/11/17	4	38.2	10.1	240	500	Brown	7.93	43,250	44.0	5.8	86	
I	EW-46	43.2	1/6/17	1	32.7	10.5	100	120	Pale yellow, odor	7.38	10,340	41.4	8.7	14	
			1/9/17	2	33.5	9.7	90	190	Pale yellow	7.52	7,510	40.4	6.9	27	
			1/10/17	3	33.9	9.3	85	175	Pale yellow	7.27	14,340	40.5	6.6	27	
			1/11/17	4	33.8	9.4	79	175	Pale yellow, odor	7.57	14,610	40.3	6.5	27	
I	EW-47	41.0	1/10/17	1	34.3	6.7	180	300	Black, odor	7.95	32,700	37.6	3.3	92	Stopped pump at the end of day
			1/11/17	2	34.4	6.6	170	300	Black, odor	7.60	31,860	38.7	4.3	70	Stopped pump at the end of day
			1/12/17	3	35.0	6.0	300	600	Black, odor	7.66	27,410	39.0	4.0	150	Stopped pump when tank filled up
			1/16/17	4	35.2	5.8	437	900	Black, Visible gas	7.26	8,960	39.4	4.2	214	High flow, filled tank; stopped pump when tank filled up
I	EW-49	54.3	1/13/17	1	47.8	6.5	45	300	Brown, odor	7.91	41,950	53.6	5.8	52	
			1/16/17	2	48.1	6.2	32	400	Black, visible gas odor	7.79	25,500	52.6	4.5	90	
			1/17/17	3	48.5	5.8	100	150	Black, visible gas	7.45	36,910	52.5	4.0	38	Lower flow
			1/18/17	4	49.5	4.8	14	180	Black, visible gas	7.52	46,420	52.4	2.9	62	
			1/19/17	5	49.5	4.8	9	25	Black, visible gas	7.61	38,170	52.5	3.0	8	Difficulty getting flow due to short water column
I	EW-50	46.0	1/13/17	1	43.0	3.0	120	600	Brown, odor	7.94	36,290	52.2	9.2	65	Stopped pump when tank filled up
			1/16/17	2	43.4	2.6	325	780	Brown, odor	7.43	24,510	52.1	8.7	90	
			1/17/17	3	43.5	2.5	394	625	Brown, odor	7.41	13,480	51.7	8.2	77	
			1/18/17	4	43.4	2.6	331	650	Brown, odor	7.53	38,750	51.8	8.4	77	
			1/19/17	5	45.0	1.0	300	600	Brown, odor	7.58	34,030	51.3	6.3	96	Stopped pump at the end of day
I	EW-51	58.5	1/18/17	1	53.9	4.6	0	0	Light brown	7.64	25,240	53.9	0.0	N/A	Pump kept turning off - no pumping
			1/19/17	2	54.0	4.5	20	100	Foamy, brown, odor	7.15	35,600	57.0	3.0	33	Foam at end of cycle - air in pump discharge
			1/20/17	3	54.2	4.3	39	155	Dark brown, odor	7.33	25,770	56.2	2.0	78	
I	EW-52	52.9	1/19/17	1	51.0	1.9	NR	NR	NR	NR	NR	51.0	0.0	N/A	Insufficient water, did not pump
I	EW-53	50.9	1/20/17	1	48.5	2.4	6	50	Dark brown	7.42	32,130	49.7	1.2	42	
			1/27/17	2	49.1	1.8	0	0	NR	NR	NR	49.1	0.0	N/A	Insufficient water, did not pump
I	EW-55	57.3	1/19/17	1	57.0	0.3	NR	NR	NR	NR	NR	57.0	0.0	N/A	Did not pump - error in WL reading
			1/20/17	2	48.5	8.8	8	50	Dark brown, odor	7.42	32,130	49.7	1.2	42	
I	EW-56	57.0	1/23/17	1	52.9	4.1	95	200	Light brown, visible gas	7.51	15,800	54.9	2.0	103	
			1/27/17	2	53.0	4.0	60	185	Light brown, visible gas	8.00	31,000	55.5	2.5	74	
I	EW-68	52.9	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	Located in active fill area - did not pump

NOTE:  
NR = Data was not recorded due to pump malfunction, end of work day, or other circumstances.  
ND = Not dewatered; see comments for reason.  
BTOC = Below Top of Casing  
GPM = Gallons per Minute

Attachment 2. SCLF Dewatering Field Data (Jan 5 - Jan. 27, 2017)

Phase	WELL	WELL DEPTH (ft-BTOC)	DATE	DEWATERING CYCLE	STARTING LIQUID LEVEL (ft-BTOC)	CALCULATED INITIAL LIQUID COLUMN (ft)	APPROX TIME PER CYCLE (min)	TOTAL QUANTITY PUMPED (est. gpd)	PHYSICAL CHARACTERISTICS	pH	CONDUCTIVITY (µS/cm)	FINAL LIQUID LEVEL (ft-BTOC)	CHANGE IN LIQUID COLUMN (ft.)	LIQUID PUMPED: COLUMN REDUCTION (Gal:ft.)	COMMENTS
II	EW-29	57.2	1/11/17	1	54.9	2.3	5	15	Light brown	NR	NR	56.0	1.1	14	Short pump cycle
			1/12/17	2	55.9	1.3	0	0	NR	NR	NR	55.9	0.0	N/A	Insufficient water, did not pump
			1/17/17	3	55.8	1.4	0	0	NR	NR	NR	55.8	0.0	N/A	Insufficient water, did not pump
II	EW-30	50.2	1/11/17	1	43.5	6.7	60	350	Brown, odor	7.73	31,600	48.8	5.3	66	
			1/12/17	2	44.8	5.4	60	350	Brown, odor	7.84	28,360	47.4	2.6	135	
			1/17/17	3	43.7	6.5	234	820	Brown , odor	7.62	25,180	48.6	4.8	169	Stopped pump when tank filled up
			1/18/17	4	45.5	4.7	357	700	Brown, odor	7.45	23,500	48.5	3.0	233	Stopped pump at the end of day
			1/19/17	5	46.0	4.2	75	430	Foamy, brown, odor	7.28	29,860	48.8	2.8	154	Stopped pump at the end of day. Foam may indicate air in discharge line.
II	EW-31	45.0	1/12/17	1	43.6	1.4	53	580	Brown, odor	8.10	17,250	46.4	2.8	211	
			1/13/17	2	44.3	0.7	0	0	NR	NR	NR	44.3	0.0	N/A	Insufficient water, did not pump
			1/17/17	3	43.6	1.4	0	0	NR	NR	NR	43.6	0.0	N/A	Insufficient water, did not pump
			1/19/17	4	43.7	1.3	0	0	NR	NR	NR	43.7	0.0	N/A	Insufficient water, did not pump
II	EW-32	53.3	1/12/17	1	49.2	4.1	6	30	Brown, odor	7.82	30,990	50.4	1.2	26	
			1/13/17	2	49.6	3.7	4	10	Brown, odor	7.88	32,330	50.7	1.1	9	
			1/17/17	3	49.3	4.1	47	100	Visible gas, light brown	7.56	27,700	50.5	1.3	80	Better flow than previous pumpage
			1/18/17	4	49.7	3.6	74	300	Visible gas, light brown	7.63	30,740	50.6	0.9	319	Better flow than previous pumpage
II	EW-33	50.0	1/12/17	1	48.3	1.7	4	10	Brown, odor	7.97	32,890	48.7	0.4	29	Difficulty priming pump
			1/13/17	2	48.5	1.5	0	0	NR	NR	NR	48.5	0.0	N/A	Insufficient water, did not pump
			1/17/17	3	48.0	2.0	0	0	NR	NR	NR	48.0	0.0	N/A	Insufficient water, did not pump
			1/19/17	4	48.0	2.0	0	0	NR	NR	NR	48.0	0.0	N/A	Insufficient water, did not pump
II	EW-34	42.3	1/12/17	1	39.7	2.6	39	200	Brown, odor	7.74	27,830	45.0	5.3	38	
			1/13/17	2	40.5	1.8	0	0	NR	NR	NR	40.5	0.0	N/A	Insufficient water, did not pump
			1/17/17	3	39.8	2.6	0	0	NR	NR	NR	39.8	0.0	N/A	Insufficient water, did not pump
			1/19/17	4	39.9	2.5	19	60	Brown, odor	7.47	38,670	45.3	5.4	11	Short pump cycle
II	EW-35	43.3	1/12/17	1	41.4	1.9	5	15	NR	NR	NR	41.9	0.5	30	Short pump time - unable to retrieve sample
			1/13/17	2	42.6	0.7	0	0	NR	NR	NR	42.6	0.0	N/A	Insufficient water, did not pump
			1/17/17	3	41.4	1.9	0	0	NR	NR	NR	41.4	0.0	N/A	Insufficient water, did not pump
			1/19/17	4	41.4	1.9	0	0	NR	NR	NR	41.4	0.0	N/A	Insufficient water, did not pump
II	EW-38	48.9	1/5/17	1	43.3	5.6	15	100	Dark brown, warm, odor	7.80	30,000	46.8	3.5	29	Stopped pump early to avoid overheating
			1/6/17	2	43.5	5.4	24	200	Dark brown, odor	7.84	30,020	46.9	3.4	59	
			1/9/17	3	44.3	4.6	30	200	Brown, odor	7.50	15,550	47.0	2.7	74	
			1/10/17	4	44.1	4.8	25	160	Brown, odor	7.91	42,970	47.2	3.1	52	
II	EW-39	51.0	1/5/17	1	44.6	6.5	20	100	Tan	7.68	11,450	49.0	4.5	22	
			1/6/17	2	44.5	6.5	15	100	Warm, brown, odor	7.95	22,890	49.1	4.6	22	
			1/9/17	3	44.4	6.6	30	180	Tan, odor	7.43	30,580	49.0	4.6	39	
			1/11/17	4	45.7	5.3	27	80	Tan, odor	8.06	38,340	49.0	3.3	24	

NOTE:  
NR = Data was not recorded due to pump malfunction, end of work day, or other circumstances.  
ND = Not dewatered; see comments for reason.  
BTOC = Below Top of Casing  
GPM = Gallons per Minute

Attachment 2. SCLF Dewatering Field Data (Jan 5 - Jan. 27, 2017)

Phase	WELL	WELL DEPTH (ft-BTOC)	DATE	DEWATERING CYCLE	STARTING LIQUID LEVEL (ft-BTOC)	CALCULATED INITIAL LIQUID COLUMN (ft)	APPROX TIME PER CYCLE (min)	TOTAL QUANTITY PUMPED (est. gpd)	PHYSICAL CHARACTERISTICS	pH	CONDUCTIVITY (µS/cm)	FINAL LIQUID LEVEL (ft-BTOC)	CHANGE IN LIQUID COLUMN (ft.)	LIQUID PUMPED: COLUMN REDUCTION (Gal:ft.)	COMMENTS
II	EW-40	57.0	1/6/17	1	50.4	6.6	28	180	Tan, Warm, odor	7.78	22,930	55.1	4.7	38	
			1/9/17	2	49.9	7.1	30	200	Light tan	7.23	28,400	55.0	5.1	39	
			1/10/17	3	51.2	5.8	0	0	NR	NR	NR	51.2	0.0	N/A	Very little pumped due to pump malfunction
			1/11/17	4	51.1	5.9	35	130	Tan, odor	7.77	36,940	57.0	5.9	22	
II	EW-41	52.7	1/6/17	1	50.7	2.0	0	0	NR	NR	NR	50.7	0.0	N/A	Insufficient water, did not pump
II	EW-66	66.4	1/23/17	1	52.7	13.8	83	500	Foamy, brown	7.70	27,460	55.3	2.6	191	Stopped pump when tank filled up
			1/24/17	2	53.1	13.3	273	1400	Brown, visible gas	7.67	28,520	61.3	8.2	172	Stopped pump when tank filled up
II	EW-67	83.0	1/20/17	ND	73.2	9.8	0	0	ND	ND	ND	ND	ND	N/A	Blockage from black residue - did not pump
II	EW-69	67.5	1/20/17	1	60.2	7.3	153	350	Light brown, odor	7.91	19,020	65.7	5.4	65	
			1/27/17	2	62.0	5.5	58	125	Brownish, odor	7.67	29,950	65.1	3.1	40	
II	EW-70	78.2	1/13/17	1	63.8	14.4	95	340	Brown, odor	8.16	30,860	76.0	12.2	28	
			1/26/17	2	62.5	15.7	0	0	NR	NR	NR	62.5	0.0	N/A	Pump operational difficulty
II	EW-71	62.1	1/20/17	1	49.1	13.1	106	325	Light brown, odor	8.09	35,650	61.4	12.4	26	
			1/23/17	2	49.6	12.6	34	270	Brown, visible gas	7.70	26,950	61.2	11.7	23	
III	EW-27	50.3	1/23/17	ND	49.2	1.1	ND	ND	ND	ND	ND	49.2	0.0	N/A	Insufficient water, did not pump
III	EW-63	77.0	1/20/17	ND	76.6	0.4	ND	ND	ND	ND	ND	76.6	0.0	N/A	Insufficient water, did not pump.
III	EW-64	79.0	1/25/17	ND	66.3	12.7	ND	ND	ND	ND	ND	66.3	0.0	N/A	Blockage from black residue - did not pump
III	EW-65	70.6	1/25/17	ND	70.6	0.0	ND	ND	ND	ND	ND	70.6	0.0	N/A	Insufficient water, did not pump
IV	EW-61	77.0	1/25/17	ND	76.4	0.6	ND	ND	ND	ND	ND	76.4	0.0	N/A	Insufficient water, did not pump
V	EW-12	40.5	1/23/17	1	40.0	0.5	NR	NR	NR	NR	NR	40.0	0.0	N/A	Insufficient water, did not pump
V	EW-15	43.0	1/23/17	1	41.0	2.0	NR	NR	NR	NR	NR	41.0	0.0	N/A	Insufficient water, did not pump
V	EW-21	36.3	1/23/17	1	32.7	3.6	28	40	Dark brown	6.94	41,720	34.5	1.8	22	
			1/24/17	2	34.3	2.0	0	0	NR	NR	NR	34.3	0.0	N/A	Insufficient water, did not pump

NOTE:  
NR = Data was not recorded due to pump malfunction, end of work day, or other circumstances.  
ND = Not dewatered; see comments for reason.  
BTOC = Below Top of Casing  
GPM = Gallons per Minute

**Appendix D**  
**Trench Exploration Work Memorandum**  
**February 15, 2017**



# Hillsborough County Florida

## PUBLIC WORKS

PO Box 1110 Tampa, FL 33601-1110  
(813) 272-5912 | Fax: (813) 272-5811

### MEMORANDUM

DATE: February 15, 2017

TO: Kimberly Byer, Division Director, Public Works  
Department, Solid Waste Management Division

FROM: Larry Ruiz, Section Manager, Public Works Department,  
Solid Waste Management Division

SUBJECT: Trench Exploration Work at the Southeast County Landfill

The Solid Waste Management Division Staff and Waste Management conducted a trench exploration project with the intent to locate the perimeter leachate collection and recovery system (LCRS) header pipe for Phases I through III. The main goal of the exploration was to locate the LCRS headers while at the same time preventing damage to the LCRS header, perimeter hypalon liner, and the bottom clay liner. To accomplish this goal, the following methodology was used:

- An excavation of a 4-foot wide trench was made 25 feet inside the solid waste boundary, away from the edge of the perimeter hypalon liner.
- The approximate location of the header was field located by a Surveyor using coordinates provided by SCS Engineers obtained using information available from old as-built drawings (See Figure 1).
- Initially the trenches were planned to extend 50 feet in length on each side of the survey marker for a total length of 100 feet.
- Excavation occurred to the top of the sand layer and the top 12 inches of sand was removed. Existing cover soil was stockpiled for reuse. Waste removed was hauled to the active working face.
- Using the excavator bucket teeth the operator scraped the upper 12 inches of the remaining sand layer with the expectation of locating the upper portion of the LCRS gravel trench (assuming the total sand layer is 3 feet thick and the gravel trench around the pipe is 2 square feet).
- After the trench exploration was completed, the trench was backfilled with sand to about 2 feet from the surface. Stockpiled clayey cover soil was used for the remaining 2 feet.

## BOARD OF COUNTY COMMISSIONERS

Victor D. Crist  
Ken Hagan  
Al Higginbotham  
Pat Kemp  
Lesley "Les" Miller, Jr.  
Sandra L. Murman  
Stacy R. White

## COUNTY ADMINISTRATOR

Michael S. Merrill

## COUNTY ATTORNEY

Chip Fletcher

## INTERNAL AUDITOR

Peggy Caskey

## CHIEF DEVELOPMENT & INFRASTRUCTURE SERVICES ADMINISTRATOR

Lucia E. Garsys

**Phase I Observations:**

The trench in Phase I was completed on February 1, 2017. The trench was located in the middle of the southern footprint of Phase I. The trench was 108 feet long by 15 feet deep. The drainage sand layer appeared moist and the waste was dry. At the trench location the waste consisted of a 2-foot thick layer of class I MSW with a large quantity of agricultural plastic material. No ash was observed (See Picture No. 1). The LCRS gravel trench was located and 20 feet of the trench remains open to allow for the future installation of a cleanout pipe. The SWMD is currently obtaining quotes from Contractors for the installation of a cleanout pipe.

**Phase II Observations:**

The trench in Phase II began on February 7, 2017. Two trenches were excavated in Phase II. The first trench (2A) was located in the middle of the eastern footprint of Phase II. This trench was 142 feet long by 15 feet deep. The drainage sand appeared moist and the waste was dry. At the trench location the waste type consisted of a 2-foot layer of class I MSW with a large quantity of agricultural plastic material. No ash was observed (See Picture No. 2). The LCRS gravel trench was not located and this trench was backfilled.


The second trench (2B) was located in the southeast portion of the eastern footprint of Phase II. This trench was 100 feet long by 15 feet deep. The drainage sand was saturated and the waste was wet. At the trench location the waste consisted of a 3-foot layer of class I MSW with a large quantity of agricultural plastic material. No ash was observed (See Picture No. 3). A possible location of the LCRS gravel trench was located, however, it could not be confirmed due to standing leachate in the trench. On February 10, 2017, the SWMD installed a temporary vacuum assisted diesel pump to remove leachate from this location (See Picture No. 4). This 20 foot long portion of the excavated trench remains open to allow for future dewatering and confirmation of the trench location. If the LCRS trench location is confirmed, it will be followed by installation of a cleanout pipe. The SWMD is currently obtaining quotes from Contractors for the installation of a cleanout pipe.

**Phase III Observations:**

The trench in Phase III was completed from February 2nd through the 6th, 2017. The trench was located in the northwest corner of the northern footprint of Phase III. The trench was 190 feet long by 20 feet deep. The drainage sand appeared moist and the waste was dry. At the trench location the waste consisted of a 6-foot layer of class I MSW with a large quantity of agricultural plastic material. Ash was observed mixed with the plastic material (See Picture No. 5). The LCRS gravel trench was not located and the trench was backfilled. Unless additional as-built information is found to better locate this gravel LCRS trench, the SWMD is not planning additional trenching in Phase III.

Please let me know if you have any questions regarding the information provided.

Sincerely,



Larry E. Ruiz, SC  
Manager Landfill Operation  
Solid Waste Management Division

LR/ya  
Enclosures



Picture 1



Phase I trench looking west showing top of sand layer. Green pipe in the picture is an abandoned leachate forcemain.

Picture 2



Phase II trench "A" looking south showing top of sand layer.



Picture 3



Phase II trench “B” looking south showing top of sand layer.

Picture 4



Phase II trench “B” looking north showing temporary pump.

Picture 5



Phase III trench looking east showing top of sand layer.




FIGURE 1 - TRENCH LOCATION PLAN

2024 08/28/2024

## **Appendix E Florida JetClean Reports March 2017**

## **FLORIDA JETCLEAN**

---

HIGH PRESSURE WATER JETTING  
EXPLOSION PROOF VIDEO INSPECTION  
VACUUM TRUCK SERVICES  
WWW.FLORIDAJETCLEAN.COM

7538 DUNBRIDGE DRIVE  
ODESSA, FL 33556  
T: 800-226-8013 / F: 813-926-4616  
FLORIDAJETCLEAN@YAHOO.COM

# **Hillsborough County Solid Waste Southeast Landfill Phase 1 Header 2017 Pipe Jetcleaning**

## **Work Performed March 2017**

Conducted By:  
**Florida Jetclean**  
**800-226-8013**



## FLORIDA JETCLEAN

HIGH PRESSURE WATER JETTING  
EXPLOSION PROOF VIDEO INSPECTION  
VACUUM TRUCK SERVICES  
WWW.FLORIDAJETCLEAN.COM

7538 DUNBRIDGE DRIVE  
ODESSA, FL 33556  
T: 800-226-8013 / F: 813-926-4616  
FLORIDAJETCLEAN@YAHOO.COM

### REPORT

DATE : 3/23/2017  
TO : Larry Ruiz – Hillsborough County Solid Waste Management - SELF  
FROM : Ralph Calistri (floridajetclean@yahoo.com)  
SUBJECT : Southeast Landfill - Phase 1 Header - Jetcleaning Project

Florida Jetclean completed the high-pressure water-jetting of the Phase 1 Header - Access 1, 2 & 3, leachate collection piping on 3/9/2017.

As the below jetting log indicates, the Phase 1 Header piping was jetcleaned as far as possible from the available access locations utilizing high-pressure water-jetting nozzle.

### **SOUTHEAST LANDFILL – PHASE 1 HEADER LEACHATE COLLECTION SYSTEM JETTING LOG JETTING PERFORMED BY FLORIDA JETCLEAN MARCH 2017**

<u>LOCATION</u>	<u>ACHIEVED DISTANCE (ft)</u>	<u>COMMENTS</u>
P1 Header - Access 1	913'	End of pipe reached.
P1 Header - Access 1	91'	End of pipe reached.
P1 Header - Access 1	97'	End of pipe reached.

Please call us with questions or concerns.

Regards,



Ralph Calistri - Florida Jetclean - 800-226-8013

## **FLORIDA JETCLEAN**

---

HIGH PRESSURE WATER JETTING  
EXPLOSION PROOF VIDEO INSPECTION  
VACUUM TRUCK SERVICES  
WWW.FLORIDAJETCLEAN.COM

7538 DUNBRIDGE DRIVE  
ODESSA, FL 33556  
T: 800-226-8013 / F: 813-926-4616  
FLORIDAJETCLEAN@YAHOO.COM

# **Hillsborough County Solid Waste Southeast Landfill Phase 1 Header 2017 Pipe EX Video Inspections**

## **Work Performed March 2017**

Conducted By:  
**Florida Jetclean**  
**800-226-8013**

## FLORIDA JETCLEAN

---

HIGH PRESSURE WATER JETTING  
EXPLOSION PROOF VIDEO INSPECTION  
VACUUM TRUCK SERVICES  
WWW.FLORIDAJETCLEAN.COM

7538 DUNBRIDGE DRIVE  
ODESSA, FL 33556  
T: 800-226-8013 / F: 813-926-4616  
FLORIDAJETCLEAN@YAHOO.COM

### **REPORT**

DATE : 3/23/2017  
TO : Larry Ruiz – Hillsborough County Solid Waste Management - SELF  
FROM : Ralph Calistri (floridajetclean@yahoo.com)  
SUBJECT : Southeast Landfill - Phase 1 Header - EX Video Inspection Project


Florida Jetclean completed the explosion-proof video-inspection work on the Phase 1 leachate collection Header, Access locations 1, 2 & 3, on 3/9/2017.

#### **Explosion-proof Video-inspections:**

After pipe jetcleaning was completed, the above piping was video-inspected as far as possible from each available access location utilizing certified explosion-proof video-inspection equipment. Please reference the provided videos, Pipe Graphic Reports, and CCTV Survey Listings for the detailed results of these inspections.

Please call us with questions or concerns.

Regards,



Ralph Calistri - Florida Jetclean - 800-226-8013



# CCTV Surveys List for HILLSBOROUGH COUNTY

Number of surveys in this list is 4 as of Thursday, March 09, 2017

Unit of measure: ft

Setup Date	Street	Start MH	Finish MH	Dir	Size inch	Pre Clean	Vid Cassette	Scheduled Length	Surveyed Length
1 3/9/2017	PHASE 1 HEADER	ACCESS 1 SOUTH-	NORTH	D	8	Y	1		140.5
2 3/9/2017	PHASE 1 HEADER	ACCESS 2	EAST	U	8	Y	1	91.0	91.7
3 3/9/2017	PHASE 1 HEADER	ACCESS 3	WEST	U	8	Y	1	97.5	97.6
4 3/9/2017	PHASE 1 HEADER	ACCESS 1 SOUTH-	NORTH	D	8	Y	1		149.9

Total Scheduled Length  
Total Length Surveyed

188.5

479.7



FLORIDA JETCLEANPhone:1-800-226-8013

# Pipe Graphic Report of PLR

ACCESS 1 SOUTH- A

for HILLSBOROUGH COUNTY

Work Order	Contract	Video	1	Setup	1
Facility	Operator	Van Ref		Surveyed On	03/09/2017
Street Name	PHASE 1 HEADER	City	SE HILLSBOROUGH LF		
Location type	Berm				
Surface					
Survey purpose	Other (state in comments)	Weather	Dry		
Pipe Use	Other (state in comments)	Schedule length	Ft	From	ACCESS 1 SOUTH-
Shape	Circular	Size	8 by	To	NORTH
Material	Polyvinyl chloride	Joint spacing	Ft	Direction	Downstream
Lining		Year laid		Pre-clean	Y
				Last cleaned	3/8/2017
General note	JETTING 913 FEET			Structural	Service
Location note				Miscellaneous	Hydraulic



FLORIDA JETCLEAN  
Phone:1-800-226-8013


# CCTV pictures of ACCESS 1 SOUTH- A for HILLSBOROUGH COUNTY

Work Order	Surveyed On	Direction	Downstream	Setup
Street Name PHASE 1 HEADER	03/09/2017	Downstream		1
Location Berm	City Name SE HILLSBOROUGH LF	Direction	Downstream	Setup
	From Manhole ACCESS 1 SOUTH- To Manhole NORTH			

Date: 03/09/2017  
Distance: 29.1 Ft  
Obs: Debris (Not grease or silt)  
Comments:  
SAND



Date: 03/09/2017  
Distance: 91.5 Ft  
Obs: Debris (Not grease or silt)  
Comments:  
SAND



Date: 03/09/2017  
Distance: 93.4 Ft  
Obs: Debris (Not grease or silt)  
Comments:  
SAND



Date: 03/09/2017  
Distance: 84.0 Ft  
Obs: Debris (Not grease or silt)  
Comments:  
SAND



Date: 03/09/2017  
Distance: 93.0 Ft  
Obs: Debris (Not grease or silt)  
Comments:  
SAND



Date: 03/09/2017  
Distance: 140.5 Ft  
Obs: Survey abandoned  
Comments:  
SAND




# Pipe Graphic Report of PLR

EAST

B

for HILLSBOROUGH COUNTY

Work Order	Contract	Video	1	Setup	2
Facility	Operator	Van Ref		Surveyed On	03/09/2017
Street Name	PHASE 1 HEADER	City	SE HILLSBOROUGH LF		
Location type	Berm				
Surface					
Survey purpose	Other (state in comments)	Weather	Dry		
Pipe Use	Other (state in comments)	Schedule length	91.0 Ft	From	ACCESS 2
Shape	Circular	Size	8 by	To	EAST
Material	Polyvinyl chloride	Joint spacing	Ft	Direction	Upstream
Lining		Year laid		Pre-clean	Y
				Last cleaned	3/8/2017
General note	JETTING 91 FEET			Structural	Service
Location note				Miscellaneous	Hydraulic



# CCTV pictures of EAST B for HILLSBOROUGH COUNTY

Work Order	Video 1	Surveyed On	Direction	Setup 2
Street Name PHASE 1 HEADER	City Name SE HILLSBOROUGH LF	03/09/2017	Upstream	
Location Berm	From Manhole ACCESS 2		Weather Dry	To Manhole EAST

Date: 03/09/2017  
 Distance: 90.9 Ft  
 Obs: General observation

Comments:  
 END OF LINE



Observation: G0(General observation)  
 Counter: 90.9'  
 From:

Date: 03/09/2017  
 Distance: 91.0 Ft  
 Obs: Finish of Surveys

Comments:



Observation: FH(Finish of Surveys)  
 Counter: 91.0'  
 From:

Date: 03/09/2017  
 Distance: 91.7 Ft  
 Obs: General observation

Comments:  
 END OF LINE




Observation: G0(General observation)  
 Counter: 91.7'  
 From:




# Pipe Graphic Report of PLR WEST C for HILLSBOROUGH COUNTY

Work Order	Contract	Video	1	Setup	3
Facility	Operator	Van Ref		Surveyed On	03/09/2017
Street Name	PHASE 1 HEADER	City	SE HILLSBOROUGH LF		
Location type	Berm				
Surface					
Survey purpose	Other (state in comments)	Weather	Dry		
Pipe Use	Other (state in comments)	Schedule length	97.5 Ft	From	ACCESS 3
Shape	Circular	Size	8 by	To	WEST
Material	Polyvinyl chloride	Joint spacing	Ft	Direction	Upstream
Lining		Year laid		Pre-clean	Y
				Last cleaned	3/8/2017
General note	JETTING=97 FEET			Structural	Service
Location note				Miscellaneous	Hydraulic



FLORIDA JETCLEAN  
Phone:1-800-226-8013

Work Order	Surveyed On 03/09/2017	Setup 3
Street Name PHASE 1 HEADER		Video 1
City Name SE HILLSBOROUGH LF	Weather Dry	
Location Berm		
From Manhole ACCESS 3	To Manhole WEST	Direction Upstream



Date: 03/09/2017 Distance: 97.5 Ft Obs: General observation  
Comments: END OF LINE




Date: 03/09/2017 Distance: 97.6 Ft Obs: Finish of Surveys  
Comments: END OF LINE

# Pipe Graphic Report of PLR

ACCESS 1 SOUTH- D

for HILLSBOROUGH COUNTY

Work Order		Contract		Video 1		Setup 4	
Facility		Operator		Van Ref		Surveyed On 03/09/2017	
Street Name		PHASE 1 HEADER		City		SE HILLSBOROUGH LF	
Location type		Berm					
Surface							
Survey purpose		Other (state in comments)		Weather		Dry	
Pipe Use		Other (state in comments)		Schedule length		Ft	
Shape		Circular		Size 8 by		ins	
Material		Polyvinyl chloride		Joint spacing		Ft	
Lining		Year laid		From		ACCESS 1 SOUTH-	
				To		NORTH	
				Direction		Downstream	
				Pre-clean		Y	
				Last cleaned		3/8/2017	
General note				JETTING=913 FEET			
Location note							
				Structural		Service	
				Miscellaneous		Hydraulic	
				Constructional			



FLORIDA JETCLEAN  
Phone:1-800-226-8013



# CCTV pictures of ACCESS 1 SOUTH- D

for HILLSBOROUGH COUNTY

Work Order	Video 1	Surveyed On 03/09/2017	Direction Downstream	Setup 4
Street Name PHASE 1 HEADER	City Name SE HILLSBOROUGH LF		Weather Dry	
Location Berm	From Manhole ACCESS 1 SOUTH-		To Manhole NORTH	


Date: 03/09/2017

Distance: 37.2 Ft

Obs: General observation

Comments:

SAND



Date: 03/09/2017

Distance: 149.9 Ft

Obs: Survey abandoned

Comments:

SAND



## **FLORIDA JETCLEAN**

---

HIGH PRESSURE WATER JETTING  
EXPLOSION PROOF VIDEO INSPECTION  
VACUUM TRUCK SERVICES  
WWW.FLORIDAJETCLEAN.COM

7538 DUNBRIDGE DRIVE  
ODESSA, FL 33556  
T: 800-226-8013 / F: 813-926-4616  
FLORIDAJETCLEAN@YAHOO.COM

# **Hillsborough County Solid Waste Southeast Landfill 2017 Pipe Jetcleaning**

## **Work Performed April 2017**

Conducted By:  
**Florida Jetclean**  
**800-226-8013**

## FLORIDA JETCLEAN

HIGH PRESSURE WATER JETTING  
EXPLOSION PROOF VIDEO INSPECTION  
VACUUM TRUCK SERVICES  
WWW.FLORIDAJETCLEAN.COM

7538 DUNBRIDGE DRIVE  
ODESSA, FL 33556  
T: 800-226-8013 / F: 813-926-4616  
FLORIDAJETCLEAN@YAHOO.COM

### REPORT

DATE : 4/4/2017  
TO : Larry Ruiz – Hillsborough County Solid Waste Management - SELF  
FROM : Ralph Calistri (floridajetclean@yahoo.com)  
SUBJECT : Southeast Landfill - Leachate Pipe Jetcleaning Project

Florida Jetclean completed the high-pressure water-jetting of selected areas of the leachate collection piping at the Hillsborough County Southeast Landfill on 4/3/2017. The below jetting log documents the pipes that were addressed, and the distances that were achieved with the high-pressure water-jetting nozzle in each pipe. These pipes were blockage free at the completion of these activities.

### **SOUTHEAST LANDFILL LEACHATE COLLECTION SYSTEM JETTING LOG JETTING PERFORMED BY FLORIDA JETCLEAN APRIL 2017**

<u>LOCATION</u>	<u>ACHIEVED DISTANCE (ft)</u>	<u>COMMENTS</u>
Phase IV - CO 4-1	1,965'	Maximum Distance Achievable
Phase V - CO 5-2	1,125'	End Of Pipe Reached.
Phase V - CO 5-3	1,200'	End Of Pipe Reached.
Phase V - CO 5-1	1,450'	End Of Pipe Reached.
Phase VI - CO 6-1	1,180'	End Of Pipe Reached.
Phase V - CO 5-4	1,020'	End Of Pipe Reached.

Please call us with questions or concerns.

Regards,



Ralph Calistri - Florida Jetclean - 800-226-8013

## **Appendix F**

### **Boring and Piezometer Installation Logs**

Table 1 - Boring and Piezometer Installation Data  
Southeast County Landfill

Phase	Boring No.	Survey			Boring				Piezometer Construction										Comments
		Northing	Easting	Elevation Ground (NGVD 1929)	Depth Top of Clay (ft bgs)	Elevation Top of Clay (NGVD 1929)	Depth Top of Sand (ft bgs)	Elevation Top of Sand (NGVD 1929)	Bottom of PVC (ft bgs)	Screened Length (ft)	Solid PVC Length (ft bgs)	Coarse Sand Pack (ft bgs)	Fine Sand Pack (ft bgs)	Bentonite Chips (ft bgs)	Grout (ft bgs)	Elevation Top PVC (NGVD 1929)	Measured Depth (ft-TPVC)	Stick up (ft)	
I	SB-25D	1249933.9	597434.2	205.8	88.3	117.5	84.7	121.1	89.6	2	87.1	90 - 87	87 - 86	86 - 83	83 - 0	208.83	92.6	3.03	Series 2 - drainage sand
	SB-25D adjusted*	1249933.9	597434.2	207.8	90.3	117.5	86.7	121.1	91.7	2	89.2	92-89	89-88	88-85	85-2	211.40	95.3	3.6	Series 2 - drainage sand
	SB-28D	1250040.0	596725.3	205.7	89.0	116.7	84.5	121.2	89.5	2	87.0	90 - 86.5	86.5 - 85.5	85.5 - 83	83 - 0	208.62	92.5	2.93	Series 2 - drainage sand
	SB-29	1249866.0	597614.4	204.2	86.7	117.5	81.5	122.7	87.5	10	77.0	87 - 74	-	74 - 72	soil	207.86	89.25	3.64	Series 1
II	SB-01	1249803.8	597922.9	184.8	66.5	118.3	63.5	121.3	67.5	10	57.0	67.3 - 54	-	-	-	188.35	70.9	3.55	Series 1
	SB-02	1250147.3	598351.8	183.9	66.0	117.9	63.0	120.9	66.5	10	56.0	66.5 - 53	-	-	-	187.62	70.2	3.72	Series 1
	SB-03	1250682.8	597834.5	182.4	65.0	117.4	62.5	119.9	66.2	10	55.7	66.2 - 53	-	-	-	185.73	65.3	3.33	Series 1
	SB-05	1249764.6	598401.7	177.5	59.0	118.5	55.0	122.5	58.7	10	48.2	58.7 - 45	-	-	-	180.19	61.4	2.69	Series 1
	SB-15D	1249797.0	598218.8	181.7	64.7	117.0	57.6	124.1	65.3	2	62.8	65.3 - 62	62 - 60	60 - 57	57 - 0	184.44	68.0	2.74	Series 2 - drainage sand
	SB-16D	1249796.9	598315.2	180.4	63.2	117.2	58.5	121.9	64.0	2	61.5	64 - 60.5	60.5 - 59.5	59.5 - 56.5	56.5 - 0	183.6	67.2	3.20	Series 2 - drainage sand
	SB-17D	1250512.1	598111.1	182.4	62.8	119.6	59.5	122.9	63.6	2	61.1	63.6 - 61.5	61.5 - 60.5	60.5 - 57.5	57.5 - 0	185.47	66.7	3.07	Series 2 - drainage sand
	SB-18D	1250501.7	598219.3	179.8	59.5	120.3	56.3	123.5	60.6	2	58.1	60.6 - 58	58 - 57	57 - 53	53 - 0	182.71	63.5	2.91	Series 2 - drainage sand
	SB-26	1249616.9	598539.2	145.3	26.0	119.3	23.5	121.8	25.6	10	15.1					148.36	28.6	3.00	Series 1
	SB-27	1249606.0	598582.8	135.1	14.5	120.6	12.5	122.6	15.6	10	5.1					138.11	18.51	2.91	Series 1
	SB-30	1249850.5	598143.7	185.8	68.0	117.8	61.0	124.8	68.5	10	58.0	68 - 55	-	65 - 63	soil	189.53	70.7	3.75	Series 1
III	SB-19D	1250693.0	597033.6	200.4	86.2	114.2	81.5	118.9	87.3	2	84.8	87.3 - 84.5	84.5 - 83	83 - 80	80 - 0	203.06	89.9	2.66	Series 2 - drainage sand
	SB-19S	1250679.8	597036.8	200.0	NA	NA	77.5	NA	75.2	5	69.7	76.5 - 69	-	69 - 67	67 - 0	203.36	78.6	3.36	Series 2 - shallow
	SB-20D	1250837.8	597321.7	190.0	75.0	115.0	70.5	119.5	75.2	2	72.7	75.3 - 71.5	71.5 - 71	71 - 69	69 - 0	192.86	78.1	2.86	Series 2 - drainage sand
	SB-24D	1250696.9	597654.7	186.1	68.5	117.6	65.2	120.9	69.8	2	67.3	70 - 67	67 - 66	66 - 63	63 - 0	188.82	72.6	2.72	Series 2 - drainage sand
VI	SB-21D	1250827.3	596433.6	191.3	78.3	113.0	71.5	119.8	78.9	2	76.4	78.9 - 75.5	75.5 - 73.5	73.5 - 70.5	70.5 - 0	194.30	81.9	3.00	Series 2 - drainage sand
	SB-22D	1250913.8	596382.9	190.0	76.8	113.2	71.6	118.4	77.6	2	75.1	77.6 - 75	75 - 73.5	73.5 - 70.5	70.5 - 0	193.05	80.6	3.05	Series 2 - drainage sand
IV	SB-23D	1250642.4	596444.3	196.5	83.2	113.3	79.0	117.5	84.0	2	81.5	84 - 81.5	81.5 - 80.5	80.5 - 78.5	78.5 - 0	199.70	87.2	3.20	Series 2 - drainage sand
	SB-23S	1250636.7	596455.0	196.4	NA	NA	NA	NA	77.3	5	71.8	77.5 - 70	-	70 - 68	68 - 0	199.45	80.3	3.05	Series 2 - shallow

Notes:

\*Additional waste and soil was added to area surrounding SB-25D after installation, therefore PVC riser was extended and ground and Top PVC elevations changed.

SB-29 and SB-30 contain sediment

Borings SB-14 through SB-25 and SB-28 through SB-30 drilled using hollow stem augers.

Borings SB-26 and SB-27 drilled using \_\_\_\_\_.

Series 1 indicates the piezometer not isolated in discreet interval.


Series 2 indicates the piezometer isolated in discreet interval, either drainage sand or waste .

"D" denotes deep piezometer, "S" denotes shallow piezometer.

	Need to check field notes
	Estimated - no survey data

<div>SCS ENGINEERS</div>						PROJECT PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL						REPORT OF BORING : SB-01  SHEET        1 of 4 JOB NO.     09215600.02 CHKD. BY    _____							
DRILLER: TIERRA						HORIZ: N1249803.8 E597922.9      See notes for datum													
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 184.8                  WELL MP: Top of PVC (Riser) 188.35													
SAMPLER: Split Spoon - Started at 56'						DATE START    6/2/2016                  DATE END    6/3/2016													
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS													
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
CASING SIZE: 4"                          OTHER:																			
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	<div>SAND</div> <div>Brown sand with some organic material and sod</div> <div>2'</div> <div>WASTE</div> <div>Wash Boring</div>						Methane (ppm)	<div>Stick-up = 3.55'</div> <div>BENTONITE (TYP)</div> <div>2-INCH SCH 40 PVC SOLID</div> <div>OPEN BOREHOLE</div>						
		NA	NA		NC							0							
				1															
				2															
				3															
				4															
5				5								▼							
				6								0							
				7															
				8															
				9															
10				10								▼							
				11								0							
				12															
				13															
				14															
15				15								▼							
				16								0							
				17															
				18															
				19															
20		▼	▼	20	▼	▼													
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from drilling fluid when no split spoon collected.																			

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-01</div> <div>SHEET 2 of 4 JOB NO. 09215600.02 CHKD. BY _____</div>												
DRILLER: TIERRA						HORIZ: N1249803.8 E597922.9				See notes for datum												
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 184.8				WELL MP: Top of PVC (Riser) 188.35												
SAMPLER: Split Spoon - Started at 56'						DATE START 6/2/2016				DATE END 6/3/2016												
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS																
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME								
CASING SIZE: 4"						OTHER:																
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM										
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)	<div><div></div><div>2-INCH SCH 40 PVC SOLID</div><div>OPEN BOREHOLE</div></div>											
		NA	NA		NA					0												
				21																		
				22																		
				23																		
				24																		
25				25						▼												
				26						0												
				27																		
				28																		
				29																		
30				30						▼												
				31						0												
				32																		
				33																		
				34																		
35				35						▼												
				36						0												
				37																		
				38																		
				39																		
40		▼	▼	40	▼					▼												
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point																						


<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PROJECT PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL				REPORT OF BORING : SB-01 SHEET 3 of 4 JOB NO. 09215600.02 CHKD. BY _____					
DRILLER: TIERRA						HORIZ: N1249803.8 E597922.9				See notes for datum					
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 184.8				WELL MP: Top of PVC (Riser) 188.35					
SAMPLER: Split Spoon - Started at 56'						DATE START 6/2/2016				DATE END 6/3/2016					
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4" OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)					
		NA	NA		NS										
				41		SAND				0					
				42											
				43											
				44											
				45											
45				45											
				46											
				47											
				48											
				49											
				50											
50				50											
				51											
				52											
				53											
				54											
				55											
55				55											
				56		56.5'				0					
		S-1	18	57		Gray fine to med sand (moist to wet)									
				58											
		S-2	18	59											
				60											
60				60											
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															



SCS ENGINEERS						PROJECT		REPORT OF BORING : SB-01	
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL		SHEET 4 of 4 JOB NO. 09215600.02 CHKD. BY _____	
DRILLER: TIERRA						HORIZ: N1249803.8 E597922.9		See notes for datum	
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 184.8		WELL MP: Top of PVC (Riser) 188.35	
SAMPLER: Split Spoon - Started at 56' Hydraulic Hammer						DATE START 6/2/2016		DATE END 6/3/2016	
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS			
						DATE	TIME	DTW (ft btor)	CASING
CASING SIZE: 4" OTHER:									
Casing		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)	
						SAND (CONT.)		0	
		S-3	18	61		Gray fine to med sand (moist to wet)			
				62					
				63					
		S-4	18	64		Gray sand mixed with silt (Wet)			
				65					
65				66					
		S-5	6	66		CLAY			
				67		White silty clay (Phosphatic)			
				68					
		T-1	24	69					
						BOE = 69.5'			
Notes: - ADVANCED TO 69.5' TO COLLECT CLAY SAMPLES FOR GEOTECHNICAL INVESTIGATION. - BOTTOM OF PIEZOMETER SET AT 67.3 DUE TO SWELLING CLAY  DTW = Depth to water btor = Below top of riser MP = Measuring point									

<div>SCS ENGINEERS</div>			<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION</div> <div>SOUTHEAST COUNTY LANDFILL</div> <div>LITHIA, FL</div>			<div>REPORT OF BORING : SB-02</div> <div>SHEET 1 of 4</div> <div>JOB NO. 09215600.02</div> <div>CHKD. BY</div>				
<div>DRILLER: TIERRA</div>			<div>HORIZ: N1250147.3 E598351.8</div> <div>ELEV.: 183.9</div>			<div>See notes for datum</div> <div>WELL MP: Top of PVC (Riser) 187.62</div>				
<div>INSPECTOR: SCS -Stephanie Liptak</div>			<div>DATE START 6/3/2016</div>			<div>DATE END 6/8/2016</div>				
<div>SAMPLER: Split Spoon - Started at 59'</div> <div>Hydraulic Hammer</div>			<div>GROUNDWATER READINGS</div>							
<div>METHOD: Drive and Wash</div>			<div>DATE</div>	<div>TIME</div>	<div>DTW (ft btor)</div>	<div>CASING</div>	<div>STABILIZATION TIME</div>			
<div>CASING SIZE: 4" OTHER:</div>										
<div>CASING</div>		<div>SAMPLE</div>				<div>SAMPLE DESCRIPTION</div>		<div>H&amp;S</div>	<div>WELL INSTALLATION DIAGRAM</div>	
<div>DEPTH</div>	<div>TIME</div>	<div>NO.</div>	<div>REC (in.)</div>	<div>DEPTH (Ft.)</div>	<div>BLOWS (/6")</div>			<div>Methane (ppm)</div>		
		NA	NA		NC	<div>SAND</div>		0		
				1		Brown sand with some organic material and sod				
				2		<div>WASTE</div>				
				3		Wash Boring				
				4						
5				5				▼		
				6				0		
				7						
				8						
				9						
10				10				▼		
				11				0		
				12						
				13						
				14						
15				15				▼		
				16				0		
				17						
				18						
				19						
20		▼	▼	20	▼			▼		
<div>Notes:</div> <div>DTW = Depth to water</div> <div>btor = Below top of riser</div> <div>MP = Measuring point</div> <div>SAMPLE DESCRIPTIONS - based on observed cuttings from wash when no split spoon or shelby tube collected.</div>										

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-02</div> <div>SHEET 2 of 4 JOB NO. 09215600.02 CHKD. BY _____</div>										
DRILLER: TIERRA						HORIZ: N1250147.3 E598351.8				See notes for datum										
INSPECTOR: SCS -Stephanie Liptak						ELEV.: 183.9				WELL MP: Top of PVC (Riser) 187.62										
SAMPLER: Split Spoon - Started at 59'						DATE START 6/3/2016				DATE END 6/8/2016										
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS														
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME						
CASING SIZE: 4" OTHER:																				
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM								
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	<div>WASTE (CONT.)</div> <div>Wash Boring</div>				Methane (ppm)	<div>Open Borehole</div> <div>2-INCH SCH 40 PVC SOLID</div>									
		NA	NA		NA					0										
				21																
				22																
				23																
				24																
25				25						▼										
										0										
				26																
				27																
				28																
				29																
30				30						▼										
										0										
				31																
				32																
				33																
				34																
35				35						▼										
										0										
				36																
				37																
				38																
				39																
40		▼	▼	40	▼					▼										
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point																				

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-02</b> SHEET 3 of 4 JOB NO. 09215600.02 CHKD. BY _____					
DRILLER: TIERRA						HORIZ: N1250147.3 E598351.8				See notes for datum					
INSPECTOR: SCS -Stephanie Liptak						ELEV.: 183.9				WELL MP: Top of PVC (Riser) 187.62					
SAMPLER: Split Spoon - Started at 59'						DATE START 6/3/2016				DATE END 6/8/2016					
METHOD: Drive and Wash						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4" OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)  Wash Boring				Methane (ppm)					
		NA	NA		NS					0					
				41											
				42											
				43											
				44											
45				45						▼					
				46						0					
				47											
				48											
				49											
50				50						▼					
				51						0					
				52											
				53											
				54											
55				55						▼					
				56						0					
				57											
				58											
				59											
60		S-1	24	60	▼	Sand, glass, wood, other debris				▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															


SCS ENGINEERS						PROJECT PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL			REPORT OF BORING : SB-02 SHEET 4 of 4 JOB NO. 09215600.02 CHKD. BY _____			
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610												
DRILLER: TIERRA						HORIZ: N1250147.3 E598351.8			See notes for datum			
INSPECTOR: SCS -Stephanie Liptak						ELEV.: 183.9			WELL MP: Top of PVC (Riser) 187.62			
SAMPLER: Split Spoon - Started at 59'						DATE START 6/3/2016			DATE END 6/8/2016			
METHOD: Drive and Wash						GROUNDWATER READINGS						
						DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME		
CASING SIZE: 4" OTHER:												
AUGER		SAMPLE				SAMPLE DESCRIPTION			H&S		WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")				Methane (ppm)			
			NA		NC	WASTE (CONT.)			0			
				61		Sand, glass, wood, other debris						
		S-2	24	62								
				63								
					63.0'	SAND						
		S-3	24	64		Gray fine to med sand (moist to wet)						
65				65					↓			
									0			
		T-1	24	66		CLAY						
				67		White silty clay (Phosphatic)			66.0			
				68								
			0	69					66.5			
		T-1	24	70								
				71					↓			

Notes:


- ADVANCED TO 71.0' TO COLLECT SAMPLES FOR GEOTECHNICAL INVESTIGATION.
- BOTTOM OF BORING BACKFILLED WITH BENTONITE
- BOTTOM OF PIEZOMETER SET AT 66.5 DUE TO SWELLING CLAY

BOE = 71'


DTW = Depth to water  
 btor = Below top of riser  
 MP = Measuring point

SCS ENGINEERS						PROJECT PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL						REPORT OF BORING : SB-03  SHEET        1 of 4 JOB NO.     09215600.02 CHKD. BY    _____					
DRILLER: TIERRA						HORIZ: N1250682.8 E597834.5      See notes for datum											
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 182.4      WELL MP: Top of PVC (Riser) 185.73											
SAMPLER: Split Spoon - Started at 55' Hydraulic Hammer						DATE START    6/9/2016      DATE END    6/10/2016											
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4"                  OTHER:																	
CASING		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)	Stick-up = 3.33'				
		NA	NA		NC	SAND						0					
				1		Brown sand with some organic material and sod											
				2		WASTE											
				3		Wash Boring											
				4													
				5													
				6													
				7													
				8													
				9													
10				10													
				11													
				12													
				13													
				14													
				15													
				16													
				17													
				18													
				19													
20				20													
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from drilling fluid when no split spoon or shebly tube collected.																	

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-03</div> <div>SHEET 2 of 4 JOB NO. 09215600.02 CHKD. BY _____</div>					
DRILLER: TIERRA						HORIZ: N1250682.8 E597834.5				See notes for datum					
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 182.4				WELL MP: Top of PVC (Riser) 185.73					
SAMPLER: Split Spoon - Started at 55'						DATE START 6/9/2016				DATE END 6/10/2016					
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4" OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)	<div><div></div><div>2-INCH SCH 40 PVC SOLID</div><div>OPEN BOREHOLE</div></div>				
		NA	NA		NA					0					
				21											
				22											
				23											
				24											
				25						▼					
25				25						0					
				26											
				27											
				28											
				29											
				30						▼					
30				30						0					
				31											
				32											
				33											
				34											
				35						▼					
35				35						0					
				36											
				37											
				38											
				39											
40		▼	▼	40	▼					▼					
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point															


<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-03</b> SHEET 3 of 4 JOB NO. 09215600.02 CHKD. BY _____					
DRILLER: TIERRA						HORIZ: N1250682.8 E597834.5				See notes for datum					
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 182.4				WELL MP: Top of PVC (Riser) 185.73					
SAMPLER: Split Spoon - Started at 55'						DATE START 6/9/2016				DATE END 6/10/2016					
METHOD: Circulated Mud Rotary						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4" OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)					
		NA	NA		NS					0					
				41											
				42											
				43											
				44											
45				45						▼					
				46						0					
				47											
				48											
				49											
50				50						▼					
				51						0					
				52											
				53											
				54											
55		▼	▼	55						▼					
		S-1	24	56						0					
				57											
				58											
		S-2	24	59											
		S-3	24												
60					60	▼					▼				
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															




<b>SCS ENGINEERS</b>				<b>PROJECT</b> PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-03</b> SHEET 4 of 4 JOB NO. 09215600.02 CHKD. BY _____						
DRILLER: TIERRA				HORIZ: N1250682.8 E597834.5				See notes for datum						
INSPECTOR: SCS -Stephanie Liptak				ELEV.: GROUND = 182.4				WELL MP: Top of PVC (Riser) 185.73						
SAMPLER: Split Spoon - Started at 55'				DATE START 6/9/2016				DATE END 6/10/2016						
METHOD: Circulated Mud Rotary				GROUNDWATER READINGS										
				DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME		
CASING SIZE: 4"				OTHER:										
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM		
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)				
		S-3 (cont.)	24			WASTE (CONT.) ↓				0				
				61										
			0											
				62										
						62.5'	SAND  Gray fine to med sand (moist to wet)							
				63										
		S-4	24											
							CLAY  White silty clay (Phosphatic)							
				64										
65				65		65.0'					↓			
											0			
		T-1	24											
				66										
				67										
						BOE = 67.5'								
<b>Notes:</b> - ADVANCED TO 67.5' TO SET PIEZOMETER IN ORDER TO COLLECT CLAY SAMPLES FOR GEOTECHNICAL INVESTIGATION. - BOTTOM OF PIEZOMETER SET AT 66.2 DUE TO SWELLING CLAY  DTW = Depth to water btor = Below top of riser MP = Measuring point														

<div>SCS ENGINEERS</div>						<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION</div> <div>SOUTHEAST COUNTY LANDFILL</div> <div>LITHIA, FL</div>						<div>REPORT OF BORING : SB-05</div> <div>SHEET 1 of 3</div> <div>JOB NO. 09215600.02</div> <div>CHKD. BY</div>					
<div>DRILLER: TIERRA</div>						<div>HORIZ: N1249764.6 E598401.7</div> <div>ELEV.: GROUND = 177.5</div> <div>DATE START 6/21/2016</div>						<div>See notes for datum</div> <div>WELL MP: Top of PVC (Riser) 180.19</div> <div>DATE END 6/22/2016</div>					
<div>INSPECTOR: SCS -Stephanie Liptak</div>						<div>GROUNDWATER READINGS</div>											
<div>SAMPLER: Split Spoon - Started at 57"</div> <div>Hydraulic Hammer</div>						<div>DATE</div>		<div>TIME</div>		<div>DTW (ft btor)</div>		<div>CASING</div>		<div>STABILIZATION TIME</div>			
<div>METHOD: Hollow Stem Auger</div>																	
<div>CASING SIZE: 4"</div> <div>OTHER:</div>																	
<div>CASING</div>		<div>SAMPLE</div>				<div>SAMPLE DESCRIPTION</div>						<div>H&amp;S</div>		<div>WELL INSTALLATION DIAGRAM</div>			
<div>DEPTH</div>	<div>TIME</div>	<div>NO.</div>	<div>REC (in.)</div>	<div>DEPTH (Ft.)</div>	<div>BLOWS (/6")</div>							<div>Methane (ppm)</div>					
		NA	NA		NC	<div>SAND</div>						0					
				1		<div>Brown sand with some organic material and sod</div>											
				2													
				3		<div>WASTE</div>											
				4		<div>Bulk Auger Cuttings of MSW</div>											
5				5								▼					
				6								0					
				7													
				8													
				9													
10				10								▼					
				11								0					
				12													
				13													
				14													
15				15								▼					
				16								0					
				17													
				18													
				19													
20				20								▼					
<div>Notes:</div> <div>DTW = Depth to water</div> <div>btor = Below top of riser</div> <div>MP = Measuring point</div> <div>SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.</div>																	

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-05</div> <div>SHEET 2 of 3 JOB NO. 09215600.02 CHKD. BY _____</div>									
DRILLER: TIERRA						HORIZ: N1249764.6 E598401.7				See notes for datum									
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 177.5				WELL MP: Top of PVC (Riser) 180.19									
SAMPLER: Split Spoon - Started at 57'						DATE START 6/21/2016				DATE END 6/22/2016									
METHOD: Hollow Stem Auger						GROUNDWATER READINGS													
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
CASING SIZE: 4" OTHER:																			
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM							
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)	<div><div></div><div>Open Borehole</div><div>2-INCH SCH 40 PVC SOLID</div></div>								
		NA	NA		NA					0									
				21															
				22															
				23															
				24															
25				25						▼									
				26						0									
				27															
				28															
				29															
30				30						▼									
				31						0									
				32															
				33															
				34															
35				35						▼									
				36						0									
				37															
				38															
				39															
40		▼	▼	40	▼					▼									
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point																			

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASE II GEOTECHNICAL INVESTIGATION SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-05</div> <div>SHEET 3 of 3 JOB NO. 09215600.02 CHKD. BY</div>							
DRILLER: TIERRA						HORIZ: N1249764.6 E598401.7				See notes for datum							
INSPECTOR: SCS -Stephanie Liptak						ELEV.: GROUND = 177.5				WELL MP: Top of PVC (Riser) 180.19							
SAMPLER: Split Spoon - Started at 57'						DATE START 6/21/2016				DATE END 6/22/2016							
METHOD: Hollow Stem Auger						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4"						OTHER:											
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)							
		NA	NA		NS					0							
				41													
				42													
				43													
				44													
45				45						▼							
				46						0							
				47													
				48													
				49													
50				50						▼							
				51						0							
				52													
				53													
				54													
55				55		55.0'				▼							
				56		SAND				0							
				57		Gray fine to med sand (moist to wet)											
		S-1	18	58													
				59		59.0'											
		S-2	18	60		CLAY											
						White silty clay (Phosphatic)											
BOE @ 60.5'																	
Notes: - ADVANCED TO 60.5' TO SET PIEZOMETER IN ORDER TO COLLECT CLAY SAMPLES FOR GEOTECHNICAL INVESTIGATION. - BOTTOM OF PIEZOMETER SET AT 57.8'														DTW = Depth to water btor = Below top of riser MP = Measuring point			

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-15D</div> <div>SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY</div>							
DRILLER: TIERRA - Derek, Cruz, and Ben						HORIZ: N1249797.0 E598218.8						See notes for datum							
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 181.7						WELL MP: Top of PVC (Riser) 184.44							
SAMPLER: Split Spoon - Started at 53'						DATE START 2/16/2017						DATE END 2/20/2017							
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS													
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																			
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)	Stick-up = 2.74'						
	11:11	NA	NA		NS	SAND						0							
				1		Brown sand with organic material and sod													
				2	2'	WASTE													
				3		Black and brown fine silty sand intermixed with plastic, paper, organics (dry)													
				4															
5	11:21			5								▼							
	11:26			6								0							
				7		Black fine silty sand intermixed with waste (lots of plastic, paper, organics, wood, tire shreds) (dry to moist)													
				8															
				9															
10	11:35			10								▼							
	11:41			11								0							
				12		Black fine silty sand intermixed with plastic, paper, wood (moist)													
				13															
				14															
15	11:45			15								▼							
	11:48			16								0							
				17		Black fine silty sand intermixed with plastic, paper, wood (moist)													
				18															
				19															
20	11:52	▼	▼	20	▼							▼							
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.																			


<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL						REPORT OF BORING : SB-15D  SHEET      2 of 4 JOB NO.    09215600.03 CHKD. BY   —											
DRILLER: TIERRA - Derek, Cruz, and Ben						HORIZ.: N1249797.0 E598218.8						See notes for datum											
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 181.7						WELL MP: Top of PVC (Riser) 184.44											
SAMPLER: Split Spoon - Started at 53' Hydraulic Hammer						DATE START    2/16/2017                  DATE END    2/20/2017																	
METHOD: Hollow-Stem Auger (HSA)						GROUNDWATER READINGS																	
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME									
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D.						OTHER: CME 55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM									
DEPTH		TIME		NO.		REC (in.)		DEPTH (Ft.)		BLOWS (/6")		Methane (ppm)		<div><div></div><div>GROUT (TYP)</div><div>2-INCH SCH 40 PVC SOLID</div></div>									
11:56		NA		NA		NS		WASTE (CONT.)												0			
						21																	
						22																	
						23														Black fine silty sand intermixed with paper, plastic, metal wire (moist)			
						24																	
25 12:01						25		Black fine silty sand intermixed with paper, plastic, metal wire (moist)												↓			
12:04																				0			
						26																	
						27																	
						28																	
						29																	
30 12:13						30		Black fine silty sand intermixed with plastic, paper, tire shreds, wood, organics (moist)												↓			
12:17																				0			
						31																	
						32																	
						33																	
						34																	
35 12:36						35		Black fine silty sand intermixed with plastic, paper, wood, metal wire (moist)												↓			
14:29																				0			
						36																	
						37																	
						38																	
						39																	
40 14:34		↓		↓		40		↓															
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																							



[illegible]



SCS ENGINEERS						PROJECT		REPORT OF BORING : SB-16D		
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY _____		
DRILLER: TIERRA - Derek and Ben						HORIZ: N1249796.9 E598315.2		See notes for datum		
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 180.4		WELL MP: Top of PVC (Riser) 183.6		
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer						DATE START 2/14/2017		DATE END 2/15/2017		
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS				
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig						DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)	Stick-up = 3.20'	
	14:45	NA	NA		NS	SAND		0		
				1		Brown sand with organic material and sod				
				2		2' WASTE				
				3		Dark brown fine silty sand intermixed with tplastic, tile, paper, fabric (dry to moist)				
				4						
				5						
5	15:15			5						
	15:18					Gray sand with possibly some clay content (cohesive) with little waste		0		
				6		Black fine silty sand intermixed with a large amount of waste-paper, wood, plastic, organics, metal, fabric (moderately moist)				
				7						
				8						
				9						
10	15:30			10				↓		
	15:34					Black fine silty sand intermixed with a large amount of waste-plastic, paper, wood, organics, metal, fabric (moderately moist)		0		
				11						
				12						
				13						
				14						
15	15:51			15				↓		
	15:56					Black fine silty sand intermixed with plastic, paper, organics, wood (moderately moist)		0		
				16						
				17						
				18						
				19						
20	16:03	↓	↓	20	↓	20' Hard obstruction		↓		
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.										

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-16D</div> <div>SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY</div>							
DRILLER: TIERRA - Derek and Ben						HORIZ: N1249796.9 E598315.2				See notes for datum							
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 180.4				WELL MP: Top of PVC (Riser) 183.6							
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer						DATE START 2/14/2017								DATE END 2/15/2017			
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)					
	16:07	NA	NA		NS	WASTE (CONT.)						0					
				21													
				22													
				23		Black fine silty sand intermixed with paper, organics, wood, plastic (moist)											
				24													
25	16:28			25								▼					
	16:33											0					
				26													
				27		Black fine silty sand intermixed with plastic, paper, wood, fabric, metal wire (moist)											
				28													
				29													
30	16:39			30								▼					
	16:44											0					
				31													
				32		Black fine silty sand intermixed with a metal wire, organics, plastic, paper (moist)											
				33													
				34													
35	16:48			35								▼					
	16:52											0					
				36													
				37		Black fine silty sand intermixed with a metal wire, organics, plastic, paper (moist)											
				38													
				39													
40	17:00	▼	▼	40	▼							▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																	

SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : SB-16D

SHEET 3 of 4  
JOB NO. 09215600.03  
CHKD. BY

DRILLER: TIERRA - Derek and Ben

HORIZ: N1249796.9 E598315.2 See notes for datum

INSPECTOR: SCS - C. Devitt

ELEV.: GROUND = 180.4 WELL MP: Top of PVC (Riser) 183.6

SAMPLER: Split Spoon - Started at 50'  
Hydraulic Hammer


DATE START 2/14/2017 DATE END 2/15/2017

METHOD: Hollow -Stem Auger (HSA)

GROUNDWATER READINGS

CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig


DATE TIME DTW (ft btor) CASING STABILIZATION TIME

AUGER		SAMPLE				SAMPLE DESCRIPTION	H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")		Methane (ppm)	
	17:03	NA	NA		NS	WASTE (CONT.)	0	
				41				
				42				
				43		Black fine silty sand mixed with wood, paper, plastic, organics (moist)		
				44				
45	17:05			45			▼	
	8:35						0	
				46				
				47		Black fine silty sand mixed with wood, paper, plastic, organics (moist)		
				48				
				49				
50	8:43	▼	▼	50	▼		▼	
	9:08	S-1	5		13	Start Split Spoon Sampling at 50'	0	
				51	17	Black fine silty sand intermixed with organics, wood, plastic (moist)		
				12				
	9:10			52	30			
	9:29	S-2	20		9	Wood		
				53	13	Black fine silty sand mixed w/ plastic, paper (moist)		
				16		Wood		
	9:31			54	17	Black fine silty sand mixed w/ organics, wood, plastic bags (moist)		
	9:39	S-3	15		45	Black fine silty sand mixed with waste (moist)		
55				55	9	Wood	▼	
				9			0	
	9:42			56	10	Gray sand mixed with black fine silty sand, little waste (wet)		
	9:55	S-4	20		13	Gray sand (wet)		
				57	10	Black fine silty sand mixed with wood, organics, glass (wet)		
				10		Gray sand (wet)		
	9:56			58	10	Black fine silty sand mixed with waste (wet)		
	10:15	S-5	21		4	58.5'		
				59	17	SAND		
				30		Gray, fine to medium sand, compacted (wet)		
60	10:18			60	38		▼	

Notes:

DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>		<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>		<div>REPORT OF BORING : SB-16D</div> <div>SHEET 4 of 4 JOB NO. 09215600.03 CHKD. BY _____</div>	
DRILLER: TIERRA - Derek and Ben		HORIZ: N1249796.9 E598315.2		See notes for datum	
INSPECTOR: SCS - C. Devitt		ELEV.: GROUND = 180.4		WELL MP: Top of PVC (Riser) 183.6	
		DATE START 2/14/2017		DATE END 2/15/2017	
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer					
METHOD: Hollow -Stem Auger (HSA)		GROUNDWATER READINGS			
		DATE	TIME	DTW (ft btor)	CASING
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig					

AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	10:30	S-6	24		9	SAND (CONT)  Light gray/tan, fine to medium grain size sand (wet)		0		
				61	16					
					27					
	10:32			62	26					
	10:50	S-7	24		2	63.2'				
				63	2					
					3					
	10:52			64	4					
						CLAY				
						Gray silty clay (wet)				

Notes:  
BOE=64'  
- ADVANCED AUGERS TO 64' TO SET PIEZOMETER. HIGH LIQUID LEVEL CREATED SAND INTRUSION INTO AUGERS.  
- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~0.75' INTO CLAY.  
- DEVELOPED PIEZOMETER ON 2/17/17 USING MONSOON SUBMERSIBLE PUMP. REMOVED ~ 80 GALLONS..

Location ~10' south of original location, obstruction at ~15' below ground at original location, causing move.

Notes:  
DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point  
BOE = Bottom of exploration

<b>SCS ENGINEERS</b>		PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				REPORT OF BORING : SB-17D SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY _____					
DRILLER: TIERRA - Cruz, Derek, and Ben		HORIZ: N1250512.1 E598111.1				See notes for datum					
INSPECTOR: SCS - B. Weglarz		ELEV.: GROUND = 182.4				WELL MP: Top of PVC (Riser) 185.47					
SAMPLER: Split Spoon - Started at 55' Hydraulic Hammer		DATE START 2/9/2017				DATE END 2/10/2017					
METHOD: Hollow -Stem Auger (HSA)		GROUNDWATER READINGS									
		DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig											
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S		WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)	Stick-up = 3.07'		
	12:53	NA	NA		NS	SAND		0			
				1		Brown sand with little debris (waste), organic material, metal/ash					
				2		WASTE					
				3		Black fine silty sand intermixed with tires, wood, plastic, VHS tape strip, paper, metal, plastic bags (dry)					
				4							
5	13:23			5				↓			
	13:26							0			
				6		Black fine silty sand intermixed with plastic, wood, metal (dry to moist)					
				7							
				8							
				9							
						Black fine silty sand intermixed with a large amount of waste-fabric, wood, plastic, metal wire (moist)					
10	13:32			10				↓			
	13:37							0			
				11		Black fine silty sand intermixed with a large amount of waste-plastic, paper, wood, styrofoam, metal, fabric (dry)					
				12							
				13							
				14							
15	13:49			15				↓			
	13:52							0			
				16		Black fine silty sand intermixed with plastic, paper, wood (dry)					
				17							
				18							
				19							
20	14:01	↓	↓	20	↓			↓			
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.											

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>			<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>			<div>REPORT OF BORING : SB-17D</div> <div>SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY</div>				
DRILLER: TIERRA - Cruz, Derek, and Ben			HORIZ: N1250512.1 E598111.1			See notes for datum				
INSPECTOR: SCS - B. Weglarz			ELEV.: GROUND = 182.4			WELL MP: Top of PVC (Riser) 185.47				
SAMPLER: Split Spoon - Started at 55' Hydraulic Hammer			DATE START 2/9/2017			DATE END 2/10/2017				
METHOD: Hollow -Stem Auger (HSA)			GROUNDWATER READINGS							
			DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig										
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	14:05	NA	NA		NS	WASTE (CONT.)		0		
				21						
				22						
				23		Black fine silty sand intermixed with wood, metal wire, plastic (dry)			GROUT (TYP)	
				24						
25	14:23			25		... hard obstruction at 25.0'		0		
	14:26									
				26						
				27		Black fine silty sand intermixed with plastic, wood, fabric, metal (dry)			2-INCH SCH 40 PVC SOLID	
				28						
				29						
30	14:39			30				0		
	14:43									
				31						
				32		Black dirt intermixed with a lot of hard plastic, wood, metal, fabric, plastic bags, paper (dry)				
				33						
				34						
35	15:04			35				0		
	15:08									
				36						
				37		Black fine silty sand intermixed with plastic, metal, rubber (dry)				
				38						
				39						
40	15:24			40				0		
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point										

SCS ENGINEERS						PROJECT		REPORT OF BORING : SB-17D	
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		SHEET 3 of 4 JOB NO. 09215600.03 CHKD. BY	
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250512.1 E598111.1		See notes for datum	
INSPECTOR: SCS - B. Weglarz						ELEV.: GROUND = 182.4		WELL MP: Top of PVC (Riser) 185.47	
SAMPLER: Split Spoon - Started at 55' Hydraulic Hammer						DATE START 2/9/2017		DATE END 2/10/2017	
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS			
						DATE	TIME	DTW (ft btor)	CASING
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig									


  

AUGER		SAMPLE				SAMPLE DESCRIPTION	H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")		Methane (ppm)	
	15:28	NA	NA		NS	WASTE (CONT.)	0	
				41				
				42				
				43		Black fine silty sand intermixed with wood, hard plastic, metal (dry)		
				44				
45	15:41			45			↓	
	15:43						0	
				46				
				47		Black fine silty sand intermixed with wood, hard plastic, metal, fabric (dry)		
				48				
				49				
50	15:50			50			↓	
	15:54						0	
				51				
				52		Black fine silty sand intermixed wood, hard plastic, metal wire (dry)		
				53				
				54				
						Black fine silty sand, plastic, organics (very moist)	↓	
55	16:02	↓	↓	55	↓		↓	
	16:15	S-1	11	16		Start Split Spoon Sampling at 55'	0	
				56	150/5	Misc. waste, wood, plastic (very wet- perched water)		
				-		... Obstruction at 55.9'		
	16:19			57	-			
	16:47	S-2	18	4				
				58	11	Black fine silty sand intermixed with wood, plastic, paper, shell (very moist)		
					8			
	16:48			59	12			
	8:47	S-3	20	13		Black fine silty sand intermixed with wood, plastic, waste 59.5'		
60				60	22	SAND	↓	


Notes:

DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point

<b>SCS ENGINEERS</b>					<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL					<b>REPORT OF BORING : SB-17D</b> SHEET 4 of 4 JOB NO. 09215600.03 CHKD. BY _____						
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610					DRILLER: TIERRA - Cruz, Derek, and Ben					HORIZ: N1250512.1 E598111.1 See notes for datum						
INSPECTOR: SCS - B. Weglarz					ELEV.: GROUND = 182.4 WELL MP: Top of PVC (Riser) 185.47					DATE START 2/9/2017 DATE END 2/10/2017						
SAMPLER: Split Spoon - Started at 55' Hydraulic Hammer					GROUNDWATER READINGS											
METHOD: Hollow -Stem Auger (HSA)					DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM				
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)						
		S-3	20		45	SAND (CONT.)				0						
	8:50				61					70						
	9:05	S-4	20		4	Coarse gray sand (wet)										
					62					15						
					25											
	9:07				63					15						
	9:28	S-5	24		WH	CLAY										
					64					2						
					3											
					65					4						
65	9:28					65'				↓						
Notes: - ADVANCED AUGERS TO 63' TO SET PIEZOMETER. COLLECTED SPLIT SPOON FROM 63'-65' TO CONFIRM CLAY. - BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~0.8' INTO CLAY. - DEVELOPED PIEZOMETER ON 2/27/17 USING MONSOON SUBMERSIBLE PUMP. REMOVED ~ 10 GALLONS.																
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point BOE = Bottom of exploration WH = Weight of hammer																



<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-18D</div> <div>SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY —</div>																									
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250501.7 E598219.3 ELEV.: GROUND = 179.8 DATE START 2/10/2017						See notes for datum WELL MP: Top of PVC (Riser) 182.71 DATE END 2/13/2017																									
INSPECTOR: SCS - B. Weglarz/C. Devitt						<div>GROUNDWATER READINGS</div> <table> <tr> <th>DATE</th> <th>TIME</th> <th>DTW (ft btor)</th> <th>CASING</th> <th>STABILIZATION TIME</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>												DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME															
DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME																																	
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer																																					
METHOD: Hollow -Stem Auger (HSA)																																					
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																																					
AUGER						SAMPLE						SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM																	
DEPTH		TIME		NO.		REC (in.)		DEPTH (Ft.)		BLOWS (/6")		<div>SAND</div> <div>Brown sand with little debris (waste), organic material, metal/ash</div>						Methane (ppm)		<div>Stick-up = 2.91'</div> <div>GROUT (TYP)</div> <div>2-INCH SCH 40 PVC SOLID</div>																	
8:51		NA		NA		1		NS		1.5'								0																			
								2				<div>WASTE</div> <div>Black silty fine sand intermixed with plastic, wood, floor tile (dry)</div>																									
						3																															
						4																															
5		9:03				5												↓																			
		9:08						6				<div>Black silty fine sand intermixed with plastic, fabric, wood (dry)</div>						0																			
						7																															
						8																															
						9																															
10		9:17				10						<div>Black silty fine sand intermixed with wood, fabric, plastic (dry)</div>						↓																			
		9:21				11				0																											
						12																															
						13																															
						14						<div>Black silty fine sand intermixed with a large amount of misc. waste- carpet, plastic, foam, fabric (dry)</div>						↓																			
15		9:30				15				0																											
		9:35				16																															
						17																															
						18						<div>Black silty fine sand intermixed with a large amount of misc. waste- fabric, plastic, metal, plexiglass (dry)</div>																									
						19																															
						20				↓																											
20		9:41		↓		↓		20		↓																											
Notes:												<div>DTW = Depth to water</div> <div>btor = Below top of riser</div> <div>MP = Measuring point</div> <div>SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.</div>																									

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-18D</b> SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY _____					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250501.7 E598219.3				See notes for datum					
INSPECTOR: SCS - B. Weglarz/C. Devitt						ELEV.: GROUND = 179.8				WELL MP: Top of PVC (Riser) 182.71					
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer						DATE START 2/10/2017								DATE END 2/13/2017	
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D.						OTHER: CME 55 Drill Rig									
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)						Methane (ppm)			
	9:44	NA	NA		NS	Black silty fine sand intermixed with metal wire, plastic, wood, and rubber (dry)						0			
				21											
				22											
				23											
				24											
25	9:48			25		Black silty fine sand intermixed with wood, plastic, rubber sole, metal (moist)						0			
	9:52			26											
				27											
				28											
				29											
30	10:02			30		Black silty fine sand intermixed with brown silty fine sand, plastic, wood, metal wire, metal chunks (dry to moist)						0			
	10:47			31											
				32											
				33											
				34											
35	10:57			35		Black silty fine sand intermixed with plastic, wood, some brown silty fine sand and chunks of metal (moist)						0			
	11:00			36											
				37											
				38											
				39											
40	11:06	▼	▼	40	▼							▼			
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>		<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>		<div>REPORT OF BORING : SB-18D</div> <div>SHEET 3 of 4 JOB NO. 09215600.03 CHKD. BY</div>	
DRILLER: TIERRA - Cruz, Derek, and Ben		HORIZ: N1250501.7 E598219.3		See notes for datum	
INSPECTOR: SCS - B. Weglarz/C. Devitt		ELEV.: GROUND = 179.8		WELL MP: Top of PVC (Riser) 182.71	
		DATE START 2/10/2017		DATE END 2/13/2017	
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer					
METHOD: Hollow -Stem Auger (HSA)		GROUNDWATER READINGS			
		DATE	TIME	DTW (ft btor)	CASING
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig					

AUGER		SAMPLE				SAMPLE DESCRIPTION	H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")		Methane (ppm)	
	11:09	NA	NA		NS	WASTE (CONT.)	0	
				41				
				42				
				43		Black silty fine sand intermixed with plastic, wood, and misc. waste (moist)		
				44				
45	11:14			45			▼	
	11:17						0	
				46				
				47		Black silty fine sand intermixed with wood, plastic, and metal chunks (very moist)		
				48				
				49				
50	11:23	▼	▼	50	▼		▼	
	11:28				12	Start Split Spoon Sampling at 50'	0	
		S-1	16	51	21	Black silty fine sand intermixed with wood, plastic, misc. waste (very moist to wet)		
					26	... 3" layer of white shell and stone		
	11:29			52	15			
	11:42				6	... Water at 52' (pocket)		
		S-2	19	53	15	Black silty fine sand intermixed with sand, paper, plastic, rocks, wood, misc. waste (moist)		
					12			
	11:43			54	12			
	12:00				17			
55		S-3	13	55	60	Dark sand (moist)	▼	
					21	Wood and coarse gray sand intermixed with rocks and black mud (wet)	0	
	12:02			56	54			
	12:16				10	SAND		
		S-4	18	57	20	Coarse gray sand (Moist to wet)		
					35			
	12:18			58	41			
	12:25				7	... Becoming more silty (sand mixed with clay)		
		S-5	21	59	11			
					7			
60	12:25			60	8	CLAY	▼	


Notes:


DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point

The diagram illustrates the well's construction and the encountered soil profile. It shows a 2-inch SCH 40 PVC solid casing extending from the surface down to a 2-inch SCH 40 PVC NO. 10 slot screen at a depth of 60.0 feet. The screen has a length of 2 feet. Grout (typical) is shown around the casing. Soil layers are identified with depth markers: 53.0 feet (Bentonite Chips), 57.0 feet (Fine Sand), 58.0 feet (Coarse Sand), and 60.0 feet (CLAY). A water level is indicated at 52.0 feet. The diagram also shows the casing is 4-1/4" I.D. and 8-1/4" O.D.

<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL							REPORT OF BORING : SB-18D  SHEET      4 of 4 JOB NO.     09215600.03 CHKD. BY    _____										
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ:       N1250501.7 E598219.3 ELEV.:       GROUND = 179.8							See notes for datum WELL MP: Top of PVC (Riser) 182.71										
INSPECTOR: SCS - B. Weglarz/C. Devitt						DATE START      2/10/2017                  DATE END    2/13/2017																	
SAMPLER: Split Spoon - Started at 50' Hydraulic Hammer  METHOD: Hollow -Stem Auger (HSA)  CASING SIZE:    4-1/4" I.D. & 8-1/4" O.D.    OTHER:   CME 55 Drill Rig						GROUNDWATER READINGS																	
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME									
AUGER						SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH		TIME		NO.		REC (in.)		DEPTH (Ft.)		BLOWS (/6")		CLAY (CONT.)  White silty clay (phosphatic)						Methane (ppm)		<div><div>60.5</div><div><div></div><div></div></div>PVC End Cap L=6"</div>			
		12:31		S-6		24				2								0					
								61															
								3															
62		12:31						62		4		BOE = 62'						↓					
Notes:																							
- ADVANCED AUGERS TO 62' TO SET PIEZOMETER. COLLECTED SPLIT SPOON FROM 60'-62' TO CONFIRM CLAY.																							
- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~1.0' INTO CLAY.																							
- DEVELOPED PIEZOMETER ON 2/24/17 USING MONSOON SUBMERSIBLE PUMP. REMOVED ~ 10 GALLONS.																							
Notes:																							
DTW = Depth to water																							
btor = Below top of riser																							
MP = Measuring point																							
BOE = Bottom of exploration																							

SCS ENGINEERS				PROJECT				REPORT OF BORING : SB-19D			
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610				PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				SHEET 1 of 5 JOB NO. 09215600.03 CHKD. BY			
DRILLER: TIERRA - Cruz, Derek, and Ben				HORIZ: N1250693.0 E597033.6				See notes for datum			
INSPECTOR: SCS - B. Weglarz/ M. Rivera				ELEV.: GROUND = 200.4				WELL MP: Top of PVC (Riser) 203.06			
SAMPLER: Split Spoon - Started at 75' Hydraulic Hammer				DATE START 2/1/2017				DATE END 2/3/2017			
METHOD: Hollow -Stem Auger (HSA)				GROUNDWATER READINGS							
				DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig											
AUGER		SAMPLE		SAMPLE DESCRIPTION				H&S	WELL INSTALLATION DIAGRAM		
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)	Stick-up = 2.66'		
	10:02	NA	NA		NC	SAND		0			
				1		Brown sand with little debris (waste), organic material, metal/ash					
				2		WASTE					
				3		Metal, plastic, wires, glass, paper, wood (dry)					
				4		Metal, wire mixed with black silty fine sand (dry)					
				5		Metal wire, black silty fine sand, pieces of radiator (dry)					
5	10:43			5				0			
	10:51			6		Black silty fine sand (dry)					
				7							
				8		Glass, metal scraps, nails, metal wire, brown silty fine sand, moist black silty fine sand, copper wire, misc. waste, rubber, strips of plastic (mostly dry)					
				9							
10	11:22			10							
	11:26			11		Rubber, wood, strips of plastic, black silty fine sand (slightly moist)		0			
				12		Wood, strips of plastic, black silty fine sand, some brown silty fine sand (slightly moist)					
				13							
				14		Fiberglass, black silty fine sand intermixed with small amounts of brown silty fine sand, misc. waste (slightly moist)					
15	11:43			15							
	11:47			16		Plastic, metal, black silty fine sand, (slightly moist)		0			
				17		Rubber, glass, fiberglass, black silty fine sand (slightly moist)					
				18		Metal wire, black and brown silty fine sand intermixed, metal chunks (slightly moist)					
				19		Rubber, plastic strips, plastic chunks (slightly moist)					
				20		Moist clay, black and brown silty fine sand intermixed, wood (slightly moist)					
20	12:27			20							
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.											

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-19D</div> <div>SHEET 2 of 5 JOB NO. 09215600.03 CHKD. BY _____</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250693.0 E597033.6				See notes for datum							
INSPECTOR: SCS - B. Weglarz/ M. Rivera						ELEV.: GROUND = 200.4				WELL MP: Top of PVC (Riser) 203.06							
SAMPLER: Split Spoon - Started at 75' Hydraulic Hammer						DATE START 2/1/2017				DATE END 2/3/2017							
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)					
	12:33	NA	NA		NA	WASTE (CONT.)						0					
				21													
				22													
				23		Metal chunks, wood, plastic, fiberglass, paper, metal wire mixed with black silty fine sand. Some layers of light brown sand. (Slightly moist)											
				24													
25	12:53			25								▼					
	12:57			26		Wood, black and brown silty fine sand intermixed (slightly moist)						0					
				27		Plastic, wire, black and brown silty fine sand intermixed, fabric, rug, plastic bag (slightly moist)											
				28		Metal chunks, black and brown silty fine sand intermixed (slightly moist)											
				29		Wood, black and brown silty fine sand intermixed (slightly moist)											
30	13:24			30								▼					
	13:30			31		Metal chunks, fabric, black and brown silty fine sand intermixed (dry), carpet, black silty fine sand (moist)						0					
				32		PVC, wood, roots, rubber, fiberglass, black and brown silty fine sand intermixed (slightly moist)											
				33													
				34		Tar paper, black and brown silty fine sand intermixed (slightly moist)											
35	13:53			35								▼					
	13:55			36		Plastic bag, black silty fine sand (dry)						0					
				37		Rug, plastic, rubber, black and brown silty fine sand (slightly moist)											
				38		Black silty fine sand, plastic, black and brown silty fine sand intermixed, metal wire (slightly moist)											
				39													
40	14:32	▼	▼	40	▼	Plastic scraps, black and brown silty fine sand intermixed (mostly dry)						▼					
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point																	


<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-19D</div> <div>SHEET 3 of 5 JOB NO. 09215600.03 CHKD. BY _____</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250693.0 E597033.6				See notes for datum							
INSPECTOR: SCS - B. Weglarz/ M. Rivera						ELEV.: GROUND = 200.4				WELL MP: Top of PVC (Riser) 203.06							
SAMPLER: Split Spoon - Started at 75' Hydraulic Hammer						DATE START 2/1/2017      DATE END 2/3/2017											
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D.    OTHER: CME-55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)							
	14:37	NA	NA		NS	WASTE (CONT.)				0							
				41		Plastic, metal wire, wood (mostly dry) Hard drilling 40'											
				42		Fiberglass, copper, roots, black and brown silty fine sand intermixed (mostly dry)											
				43													
				44		Black and brown silty fine sand intermixed, wood, plastic (mostly dry)											
45	14:59			45						▼							
	15:03									0							
				46		Plastic, wood, black silty fine sand (mostly dry)											
				47													
				48		Plastic bags, copper wire, black silty fine sand (mostly dry)											
				49													
				50		Glass, newspaper, black silty fine sand (mostly dry)											
50	15:19			50						▼							
	15:24									0							
				51		Black silty fine sand, plastic, wood, metal (dry)											
				52													
				53		Black silty fine sand, plastic bags, nails, metal wire (dry)											
				54													
				55		Rubber tires, plastic strips, roots, black silty fine sand (dry, very light and fluffy)											
55	15:33			55						▼							
	15:37									0							
				56		Wood, plastic, black silty fine sand (mostly dry)											
				57		Black silty fine sand, wood, plastic, metal chunks (mostly dry)											
				58													
				59		Black silty fine sand, big chunks of plastic, wood (mostly dry)											
60	15:54	▼	▼	60	▼					▼							
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																	


<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-19D</div> <div>SHEET 4 of 5 JOB NO. 09215600.03 CHKD. BY _____</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250693.0 E597033.6				See notes for datum							
INSPECTOR: SCS - B. Weglarz/ M. Rivera						ELEV.: GROUND = 200.4				WELL MP: Top of PVC (Riser) 203.06							
SAMPLER: Split Spoon - Started at 75' Hydraulic Hammer						DATE START 2/1/2017								DATE END 2/3/2017			
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)					
	15:57	NA	NA		NC	WASTE (CONT.)						0					
				61													
				62													
				63		Black silty fine sand, wood, plastic bag, plastic chunks, metal wire (mostly dry)											
				64													
65	16:11			65								▼					
	16:49											0					
				66													
				67		Black silty fine sand, wood, plastic bag, plastic chunks (mostly dry)											
				68													
				69													
70	17:04			70								▼					
	9:00											0					
				71													
				72		Black silty fine sand, wood, plastic bag, plastic chunks (mostly dry)											
				73													
				74													
75	9:35	▼	▼	75	▼							▼					
	9:44				2	Start Split Spoon Sampling at 75'						0					
		S-1	15	76	4	Black silty fine sand intermixed with glass and wood (moist)											
					8	Wood											
	9:45			77	21	Paper, wood, black silty fine sand (moist)											
	10:11				6	Ash intermixed with glass and wood (moist)											
		S-2	16	78	8	Coarse white sand with black specks (moist)											
					5	Black silty fine sand intermixed with paper and wood (moist)											
	10:13			79	4												
	10:33	S-3	15		5	Ash intermixed with glass and wood (moist)											
80				80	7	Wood and plastic intermixed with some ash and black silty fine sand (moist)						▼					
<div>Notes:</div> <div>DTW = Depth to water btor = Below top of riser MP = Measuring point</div>																	




<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>					<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>					<div>REPORT OF BORING : SB-19D</div> <div>SHEET 5 of 5 JOB NO. 09215600.03 CHKD. BY _____</div>					
DRILLER: TIERRA - Cruz, Derek, and Ben					HORIZ: N1250693.0 E597033.6					See notes for datum					
INSPECTOR: SCS - B. Weglarz/ M. Rivera					ELEV.: GROUND = 200.4					WELL MP: Top of PVC (Riser) 203.06					
					DATE START 2/1/2017					DATE END 2/3/2017					
SAMPLER: Split Spoon - Started at 75' Hydraulic Hammer					GROUNDWATER READINGS										
METHOD: Hollow -Stem Auger (HSA)															
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig					DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME		
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)					
81	10:34	S-3 (cont)	15	81	23	Plastic, wood, and paper intermixed (moist)									
	11:01	S-4	13		5	Moist black sand and wood									
82					82	6	SAND  Gray fine sand (Moist)								
						7									
83	11:03				83	8									
	11:44	S-5	16		11										
84					84					20					
										35					
85	11:47			85	63										
	14:49	S-6	15		12	CLAY  White silty clay (phosphatic)				0					
86					86					27					
										18					
87	14:51	S-7	NR	87	13										
	15:15					2									
88					88	3									
						5									
89	15:15			89	5										
BOE = 89'															
<div>Notes:</div> <div>- ADVANCED AUGERS TO 87' TO CONFIRM CLAY AND SET PIEZOMETER.</div> <div>- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~1.1' INTO CLAY.</div> <div>- DEVELOPED PIEZOMETER ON 2/27/17 USING MONSOON SUBMERSIBLE PUMP. REMOVED ~ 10 GALLONS.</div>															
<div>Notes:</div> <div>DTW = Depth to water</div> <div>btor = Below top of riser</div> <div>MP = Measuring point</div>															



<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-19S</b> SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY _____					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250679.77 E597036.76 See notes for datum									
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 200.0 WELL MP: Top of PVC (Riser) 203.36									
SAMPLER: Split Spoon - Started at 71' Hydraulic Hammer						DATE START 2/24/2017				DATE END 2/27/2017					
METHOD: HSA						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)					
										0					
	10:09	NA	NA		NS	Moist black silty fine sand intermixed with waste- fabric, organics, metal wire, plastic. (moist)				0					
				21											
				22											
				23											
				24											
25	10:13			25		Black silty fine sand intermixed with waste- fabric, plastic, organics, wood. (moist)				0					
	10:16			26											
				27											
				28											
				29											
30	10:24			30		Black silty fine sand intermixed with waste- plastic, rubber, fabric, wood, organics. (moist)				0					
	10:28			31											
				32											
				33											
				34											
35	10:37			35		Black silty fine sand intermixed with waste- fabric, wood, metal. (moist)				0					
	10:40			36											
				37											
				38											
				39											
40	10:59	▼	▼	40	▼					▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>				<div>REPORT OF BORING : SB-19S</div> <div>SHEET 3 of 4 JOB NO. 09215600.03 CHKD. BY _____</div>					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250679.77 E597036.76 See notes for datum									
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 200.0 WELL MP: Top of PVC (Riser) 203.36									
SAMPLER: Split Spoon - Started at 71' Hydraulic Hammer						DATE START 2/24/2017 DATE END 2/27/2017									
METHOD: HSA						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)				Methane (ppm)					
	11:02	NA	NA		NS	Black silty fine sand intermixed with waste- metal, fabric, plastic, wood, organics. (moist)				0					
				41											
				42											
				43											
				44											
45	11:21			45		Black silty fine sand intermixed with waste- metal, fabric, plastic, wood, organics. (moist)				▼					
	11:25														
				46											
				47											
				48											
				49											
50	11:31			50		Black silty fine sand intermixed with waste- wood, organics, rubber, plastic. (moist)				▼					
	11:34														
				51											
				52											
				53											
				54		...Hard drilling 53'-55'									
55	11:49			55		Black silty fine sand intermixed with waste- wood, organics, metal. (moist)				▼					
	15:48														
				56											
				57											
				58											
				59											
60	16:11	▼	▼	60	▼					▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															



<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-20D</div> <div>SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250837.8 E597321.7 ELEV.: GROUND = 190.0 DATE START 1/23/2017						See notes for datum WELL MP: Top of PVC (Riser) 192.86 DATE END 1/27/2017							
INSPECTOR: SCS - L. Urena/M. Rivera																			
SAMPLER: Split Spoon - Started at 65' Hydraulic Hammer						GROUNDWATER READINGS													
METHOD: Hollow -Stem Auger (HSA)						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																			
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)	Stick-up = 2.86'						
	12:53	NA	NA		NS	SAND						0							
				1		Brown sand with little debris (waste), organic material, metal/ash													
				2		WASTE													
				3		Black silty fine sand intermixed with tires, wood, plastic, VHS tape strip, paper, metal, plastic bags (dry)													
				4															
5	13:23			5								↓							
	13:26			6								0							
				7		Black silty fine sand intermixed with plastic, wood, metal (dry to moist)													
				8															
				9		Black silty fine sand intermixed with a large amount of waste-fabric, wood, plastic, metal wire (moist)													
10	13:32			10								↓							
	13:37			11								0							
				12															
				13		Black silty fine sand intermixed with a large amount of waste-plastic, paper, wood, styrofoam, metal, fabric (dry)													
				14															
15	13:49			15								↓							
	13:52			16								0							
				17															
				18		Black silty fine sand intermixed with plastic, paper, wood (dry)													
				19															
20	14:01	↓	↓	20	↓							↓							
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.																			

<b>SCS ENGINEERS</b>						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-20D</b> SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY _____							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250837.8 E597321.7 ELEV.: GROUND = 190.0 DATE START 1/23/2017				See notes for datum WELL MP: Top of PVC (Riser) 192.86 DATE END 1/27/2017							
INSPECTOR: SCS - L. Urena/M. Rivera																	
SAMPLER: Split Spoon - Started at 65' Hydraulic Hammer						GROUNDWATER READINGS											
METHOD: HSA						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)					
	14:05	NA	NA		NS	WASTE (CONT.)						0					
				21													
				22													
				23		Black silty fine sand intermixed with wood, metal wire, plastic (dry)											
				24													
25	14:23			25								▼					
	14:26											0					
				26													
				27		Black silty fine sand intermixed with plastic, wood, fabric, metal (dry)											
				28													
				29													
30	14:39			30								▼					
	14:43											0					
				31													
				32													
				33		Black silty fine sand intermixed with a lot of hard plastic, wood, metal, fabric, palstic bags, paper (dry)											
				34													
35	15:04			35								▼					
	15:08											0					
				36													
				37													
				38		Sand, organic waste, plastic intermixed with ash, pieces of rubber tires. Black.											
				39													
40	15:24	▼	▼	40	▼							▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																	

<div>SCS ENGINEERS</div>			<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING</div> <div>SOUTHEAST COUNTY LANDFILL</div> <div>LITHIA, FL</div>			<div>REPORT OF BORING : SB-20D</div> <div>SHEET 3 of 4</div> <div>JOB NO. 09215600.03</div> <div>CHKD. BY —</div>				
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610										
DRILLER: TIERRA - Cruz, Derek, and Ben			HORIZ: N1250837.8 E597321.7			See notes for datum				
INSPECTOR: SCS - L. Urena/M. Rivera			ELEV.: GROUND = 190.0			WELL MP: Top of PVC (Riser) 192.86				
SAMPLER: Split Spoon - Started at 65' Hydraulic Hammer			DATE START 1/23/2017			DATE END 1/27/2017				
METHOD: HSA			GROUNDWATER READINGS							
			DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig										
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	8:40	NA	NA		NS	WASTE (CONT.)		0		
				41		Black sand mixed with ash, organics, debris, rubber tire pieces.			GROUT (TYP)	
				42						
				43						
				44						
					...more cohesive with some clay (moist)					
45	9:20			45				↓		
								0		2-INCH SCH 40 PVC SOLID
				46		...more dense/compacted				
				47						
				48						
				49		Softer, moist to wet, less debris (not much return came out from this interval)				
50	9:50			50				↓		
								0		
				51		Black sand and ash intermixed with debris (tire pieces, plastic, wire, organics). Moist, not as dense.				
				52						
				53						
				54						
55	10:10			55				↓		
								0		
				56		Sand and ash intermixed with organics, metal pieces, fabric, and plastic. Moist and black.				
				57						
				58						
				59						
60	10:30	↓	↓	60	↓			↓		
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point										



SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : SB-20D

SHEET 4 of 4  
JOB NO. 09215600.03  
CHKD. BY

DRILLER:

TIERRA - Cruz, Derek, and Ben

HORIZ:

N1250837.8 E597321.7

See notes for datum

INSPECTOR:

SCS - L. Urena/M. Rivera

ELEV.:

GROUND = 190.0

WELL MP: Top of PVC (Riser) 192.86

DATE START

1/23/2017

DATE END

1/27/2017

SAMPLER:

Split Spoon - Started at 65'

Hydraulic Hammer

METHOD:

HSA

CASING SIZE:

4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig

GROUNDWATER READINGS

DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME

AUGER		SAMPLE		SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)	
	10:30	NA	NA		NS	0	
				61			
				62			
				63			
				64			
				65			
	11:55				31	0	
		S-1	17		66		
					23		
	11:57				67		
	12:30				7		
		S-2	16		68		
					24		
					22		
	12:32				69		
	13:17				11		
		S-3	19		70		
					25		
					19		
	13:19				71		
	13:50				20		
		S-4	22		72		
					67		
					91		
	13:59				73		
	15:30				32		
		S-5	NR		74		
					34		
					36		
	15:35				75		
	10:40 (1/26)				2		
		S-6	24		76		
					3		
					3		
	10:42				77		

Notes:

BOE = 77'

- ADVANCED AUGERS TO 75' TO SET PIEZOMETER. COLLECTED SPLIT SPOON FROM 75'-77' TO CONFIRM CLAY.

- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~0.3' INTO CLAY.

- DEVELOPED PIEZOMETER ON 2/27/17 USING MONSOON SUBMERSIBLE PUMP. REMOVED ~ 5 GALLONS.

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

BOE = Bottom of exploration

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-21D</div> <div>SHEET 1 of 4</div> <div>JOB NO. 09215600.03</div> <div>CHKD. BY —</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250827.3 E596433.6						See notes for datum							
INSPECTOR: SCS - B. Weglarz/M. Rivera						ELEV.: GROUND = 191.3						WELL MP: Top of PVC (Riser) 194.30							
SAMPLER: Split Spoon - start at 65' Hydraulic Hammer						DATE START 2/3/2017						DATE END 2/7/2017							
METHOD: Hollow Stem Auger						GROUNDWATER READINGS													
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
CASING SIZE: 4.25" ID & 8.25" OD OTHER:																			
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)		<div>Stick-up = 3.00</div> <div>GROUT (TYP)</div> <div>2-INCH SCH 40 PVC SOLID</div>					
	14:59	NA	NA		NS	SAND						0							
				1		Brown sand with little debris (waste), organic material, metal/ash						↓							
				2								↓							
				3		WASTE						0							
				4								↓							
				5		Black ash, plastic, metal wire, paper, piece of fabric. (dry)						↓							
5	15:14											↓							
	15:19			6		Black ash, plastic. (dry)						0							
				7								↓							
				8								↓							
				9								↓							
				10								↓							
10	15:29					Black ash and silty fine sand, rubber, wood, metal, plastic, metal wire. (slightly moist)						0							
	8:38			11								↓							
				12								↓							
				13								↓							
				14								↓							
				15		Ash (moist)						0							
15	9:00					Black ash, plastic, fabric, silty fine sand, metal wire, wood. (moist)						↓							
	9:03			16								↓							
				17								↓							
				18								↓							
				19								↓							
20	9:28	↓	↓	20	↓							↓							

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.

SCS ENGINEERS				<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-21D</b> SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY ____					
DRILLER: TIERRA - Cruz, Derek, and Ben				HORIZ: N1250827.3 E596433.6 ELEV.: GROUND = 191.3 DATE START 2/3/2017				See notes for datum WELL MP: Top of PVC (Riser) 194.30 DATE END 2/7/2017					
INSPECTOR: SCS - B. Weglarz/M. Rivera													
SAMPLER: Split Spoon - start at 65' Hydraulic Hammer				GROUNDWATER READINGS									
METHOD: Hollow Stem Auger				DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4.25" ID & 8.25" OD OTHER:													

AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	9:32	NA	NA		NS	<b>WASTE (CONT.)</b>		0		
				21						
				22						
				23		Black silty fine sand, plastic, paper, waste. (moist)				
				24						
25	9:46			25				▼		
	9:49							0		
				26						
				27		Brown and black silty fine sand, mixed waste- plastic, paper, organics, metal. (slightly moist)				
				28						
				29						
30	10:15			30				▼		
	10:25							0		
				31						
				32						
				33		Black and brown silty fine sand, some clay, metal spoon. Hard drilling. (moist)				
				34						
35	11:22			35				▼		
	11:26							0		
				36						
				37						
				38		Black silty fine sand, gray sand, plastic, copper wire, metal, paper. (moist)				
				39						
40	12:17	▼	▼	40	▼			▼		

Notes:  
 DTW = Depth to water  
 btor = Below top of riser  
 MOP = Measuring point


<div>SCS ENGINEERS</div>		<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING</div> <div>SOUTHEAST COUNTY LANDFILL</div> <div>LITHIA, FL</div>		<div>REPORT OF BORING : SB-21D</div> <div>SHEET 3 of 4</div> <div>JOB NO. 09215600.03</div> <div>CHKD. BY —</div>						
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610										
DRILLER: TIERRA - Cruz, Derek, and Ben		HORIZ: N1250827.3 E596433.6		See notes for datum						
INSPECTOR: SCS - B. Weglarz/M. Rivera		ELEV.: GROUND = 191.3		WELL MP: Top of PVC (Riser) 194.30						
SAMPLER: Split Spoon - start at 65' Hydraulic Hammer		DATE START 2/3/2017		DATE END 2/7/2017						
METHOD: Hollow Stem Auger		GROUNDWATER READINGS								
		DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME				
CASING SIZE: 4.25" ID & 8.25" OD		OTHER:								
AUGER		SAMPLE			SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM		
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")		Methane (ppm)			
	12:21	NA	NA		NS	WASTE (CONT.)	0			
				41						
				42						
				43			Black silty fine sand, metal, plastic, clay. (slightly moist)			
				44						
45	12:33			45			↓			
	12:39					Black silty fine sand, plastic, metal, fabric. (dry)	0			
				46						
				47						
				48						
				49						
50	12:47			50			↓			
	12:52					Black silty fine sand, plastic, metal, wire. (dry)	0			
				51						
				52						
				53			Black silty fine sand, plastic, metal, wire. (dry)			
				54						
55	13:03			55			↓			
	13:09					Black silty fine sand, plastic, wire, fabric. (dry)	0			
				56						
				57						
				58			Black silty fine sand, plastic, wire, fabric. (dry)			
				59						
60	13:21	↓	↓	60	↓		↓			
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point										


SCS ENGINEERS				PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				REPORT OF BORING : SB-21D SHEET 4 of 4 JOB NO. 09215600.03 CHKD. BY					
DRILLER: TIERRA - Cruz, Derek, and Ben				HORIZ: N1250827.3 E596433.6				See notes for datum					
INSPECTOR: SCS - B. Weglarz/M. Rivera				ELEV.: GROUND = 191.3				WELL MP: Top of PVC (Riser) 194.30					
SAMPLER: Split Spoon - start at 65' Hydraulic Hammer				DATE START 2/3/2017				DATE END 2/7/2017					
METHOD: Hollow Stem Auger				GROUNDWATER READINGS									
CASING SIZE: 4.25" ID & 8.25" OD OTHER:				DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL						<b>REPORT OF BORING : SB-22D</b> SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY ____																															
DRILLER: TIERRA - Cruz, Derek, and Ben												HORIZ: N1250913.8 E596382.9 See notes for datum ELEV.: GROUND = 190.0 WELL MP: Top of PVC (Riser) 193.05 DATE START 2/7/2017 DATE END 2/8/2017																															
INSPECTOR: SCS - B. Weglarz/M. Rivera																																											
SAMPLER: Split Spoon - Start at 65' Hydraulic Hammer												<b>GROUNDWATER READINGS</b>																															
METHOD: Hollow-Stem Auger (HSA)												<table border="1"> <tr> <th>DATE</th> <th>TIME</th> <th>DTW (ft btor)</th> <th>CASING</th> <th>STABILIZATION TIME</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>												DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME															
DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME																																							
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:																																											
AUGER						SAMPLE						SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM																							
DEPTH		TIME		NO.		REC (in.)		DEPTH (Ft.)		BLOWS (/6")								Methane (ppm)																									
		13:45		NA		NA				NS		SAND						0																									
								1				Brown sand with little debris (waste), organic material, metal/ash																															
								2		2'		WASTE																															
								3				Black and brown silty fine sand intermixed with metal and plastic. (moist)																															
								4																																			
5		14:00						5										▼																									
		14:05						6										0																									
								7				Harder drilling, black silty fine sand, metal wire, brown silty fine sand, metal chunks, plastic, nail, fabric, plastic bags. (very moist)																															
								8																																			
								9																																			
10		14:36						10										▼																									
		14:41						11										0																									
								12				Black silty fine sand intermixed with plastic, fabric, wood, metal. (dry)																															
								13																																			
								14																																			
15		14:55						15										▼																									
		15:00						16										0																									
								17				Black silty fine sand intermixed with wood, plastic, fabric, and metal. (moist)																															
								18																																			
								19																																			
20		15:08		▼		▼		20		▼								▼																									

Notes:

DTW = Depth to water  
 btor = Below top of riser  
 MP = Measuring point  
 SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.

<b>SCS ENGINEERS</b>				<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-22D</b> SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY ____							
DRILLER: TIERRA - Cruz, Derek, and Ben				HORIZ: N1250913.8 E596382.9				See notes for datum							
INSPECTOR: SCS - B. Weglarz/M. Rivera				ELEV.: GROUND = 190.0				WELL MP: Top of PVC (Riser) 193.05							
				DATE START 2/7/2017				DATE END 2/8/2017							
SAMPLER: Split Spoon - Start at 65' Hydraulic Hammer				GROUNDWATER READINGS											
METHOD: Hollow-Stem Auger (HSA)				DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)					
	15:15	NA	NC		NS	WASTE (CONT.)				0					
				21											
				22											
				23		Harder drilling, black silty fine sand intermixed with waste, wood, plastic, metal, fabric.									
				24											
25	15:38			25						▼					
	15:43									0					
				26											
				27		Black silty fine sand intermixed with waste- wood, metal, plastic, fabric.									
				28											
				29											
30	16:04			30						▼					
	16:08									0					
				31											
				32											
				33		Black silty fine sand intermixed with waste- plastic, wood. Hit something very hard at 32 feet, metal.									
				34											
35	16:36			35						▼					
	8:55									0					
				36											
				37											
				38		Dark brown silty fine sand, organics, plastics, wood.									
				39											
40		▼	▼	40	▼					▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															

<b>SCS ENGINEERS</b>				<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-22D</b> SHEET 3 of 4 JOB NO. 09215600.03 CHKD. BY ____							
DRILLER: TIERRA - Cruz, Derek, and Ben				HORIZ: N1250913.8 E596382.9 See notes for datum											
INSPECTOR: SCS - B. Weglarz/M. Rivera				ELEV.: GROUND = 190.0 WELL MP: Top of PVC (Riser) 193.05											
				DATE START 2/7/2017				DATE END 2/8/2017							
SAMPLER: Split Spoon - Start at 65' Hydraulic Hammer				GROUNDWATER READINGS											
METHOD: Hollow-Stem Auger (HSA)				DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)					
	9:04	NA	NC		NA	WASTE (CONT.)				0					
				41											
				42											
				43		Black silty fine sand intermixed with waste including plastic, wire.									
				44											
45				45						↓					
	9:35									0					
				46											
				47		Black silty fine sand intermixed with waste including plastic, wire.									
				48											
				49											
50				50						↓					
	9:52									0					
				51											
				52											
				53		Black silty fine sand intermixed with waste including plastic, wire.									
				54											
55				55						↓					
	10:14									0					
				56											
				57											
				58		Black silty fine sand with high paper and plastics content, larger metal pieces.									
				59											
60		↓	↓	60	↓					↓					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															



SCS ENGINEERS						PROJECT		REPORT OF BORING : SB-22D		
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		SHEET 4 of 4 JOB NO. 09215600.03 CHKD. BY		
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250913.8 E596382.9		See notes for datum		
INSPECTOR: SCS - B. Weglarz/M. Rivera						ELEV.: GROUND = 190.0		WELL MP: Top of PVC (Riser) 193.05		
						DATE START 2/7/2017		DATE END 2/8/2017		
SAMPLER: Split Spoon - Start at 65' Hydraulic Hammer						GROUNDWATER READINGS				
METHOD: Hollow-Stem Auger (HSA)						DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:										
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	10:33	NA	NC		NA	WASTE (CONT.)		0		
				61						
				62						
				63		Brown organics, plastics, fibers.				
				64						
65	10:48			65						
					12	Start Split Spoon Sampling at 65'		0		
		S-1	20.4"	66	15	Silty fine to med sand. (dry)				
				67	16					
	10:56			67	12	Waste/ash				
	11:05			68	8	Waste/ash				
		S-2	16.8"	68	7	Silty medium sand				
				69	12					
	11:09			69	28	Fibrous waste, carpet				
	11:23			70	18					
70		S-3	3"	70	12	Waste and ash (dry)		0		
				71	13					
	11:26			71	15					
	12:27			72	10	71.6'				
		S-4	13"	72	16	SAND				
				73	19					
	12:32			73	22					
	12:48			74	12	Gray coarse Sand (moist)				
		S-5	20.5"	74	22					
				75	30					
75	12:50			75	43					
				76	11			0		
		S-6	15"	76	24	...76' wet				
				77	13					
				77	10	76.8'				
	13:03			78	1	CLAY				
		S-7	2"	78	2	Moist Clay				
				79	4					
79	13:03			79	6	79'				


Notes:

- ADVANCED AUGERS TO 77.5', THEN COLLECTED SPLIT SPOON FROM 77'-79' TO CONFIRM TOP OF CLAY.
- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~0.8' INTO CLAY.
- DEVELOPED PIEZOMETER ON 2/20/17 USING AIR LIFT. REMOVED ~2 GALLONS.

General Notes:

DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-23D</div> <div>SHEET 1 of 5 JOB NO. 09215600.03 CHKD. BY</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250642.4 E596444.3 See notes for datum													
INSPECTOR: SCS - B. Weglarz/M. Rivera						ELEV.: GROUND ≈ 196.5 WELL MP: Top of PVC (Riser) 199.70													
SAMPLER: Split Spoon - Started at 70' Hydraulic Hammer						DATE START 1/27/2017 DATE END 1/30/2017													
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS													
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	SAND  Brown sand with some organic material and sod						Methane (ppm)	Stick-up = 3.20'						
	15:45	NA	NA		NC							0							
				1		WASTE  Sand intermixed with waste (organics, metal, rags, fabric, plastic, wood)							GROUT (TYP)						
				2															
				3															
				4															
				5		Organics, plastics. Loosely compacted.							2-INCH SCH 40 PVC SOLID						
5	16:00																		
	NA (1/30)			6															
				7															
				8															
				9		Dark organics, plastics, fibers. Loosely compacted.													
				10															
				11															
				12															
				13															
10				10		Dark organics, fibers, plastics, unprocessed debris. Moderately moist, moderately compacted.													
	8:45 (1/30)			14															
				15															
				16															
				17															
15	9:39			15															
				18															
				19															
				20															
20	10:19	▼	▼	20	▼														
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.																			

<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				REPORT OF BORING : SB-23D <div>SHEET      2 of 5</div> <div>JOB NO.     09215600.03</div> <div>CHKD. BY    —</div>					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250642.4 E596444.3      See notes for datum									
INSPECTOR: SCS - B. Weglarz/M. Rivera						ELEV.: GROUND = 196.5      WELL MP: Top of PVC (Riser) 199.70									
SAMPLER: Split Spoon - Started at 70' Hydraulic Hammer						DATE START 1/27/2017      DATE END 1/30/2017									
METHOD: Hollow-Stem Auger (HSA)						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	WASTE (CONT.)  Dark brown organics, moderately moist. No significant change in subsurface. Large chunks of metal.				Methane (ppm)					
	10:19	NA	NA		NA					0					
				21											
				22											
				23		Dark gray silty sand, plastics and fibers.					2-INCH SCH 40 PVC SOLID				
				24											
25				25		Dark gray silty sand with waste.				↓					
	11:22									0					
				26											
				27											
				28		Dark brown, moderate moisture, plastics.									
				29											
30				30		Dark gray silty sand with waste.				↓					
	11:52									0					
				31											
				32											
				33		Dark brown, moderate moisture, plastics.									
				34											
35				35		Dark brown, moderate moisture, plastics.				↓					
	12:28									0					
				36											
				37											
				38		Dark brown, moderate moisture, plastics.									
				39											
40		↓	↓	40	↓					↓					
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point															

<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL							REPORT OF BORING : SB-23D  SHEET      3 of 5 JOB NO.     09215600.03 CHKD. BY    —																		
DRILLER: INSPECTOR: SAMPLER:						TIERRA - Cruz, Derek, and Ben SCS - B. Weglarz/M. Rivera Split Spoon - Started at 70' Hydraulic Hammer										HORIZ: N1250642.4 E596444.3 ELEV.: GROUND = 196.5 DATE START 1/27/2017								See notes for datum WELL MP: Top of PVC (Riser) 199.70 DATE END 1/30/2017							
METHOD:						Hollow -Stem Auger (HSA)										GROUNDWATER READINGS															
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D.						OTHER:										DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME							
AUGER		SAMPLE				SAMPLE DESCRIPTION										H&S		WELL INSTALLATION DIAGRAM													
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")											Methane (ppm)															
	13:10	NA	NA		NS	WASTE (CONT.)										0	<div><div></div><div>GROUT (TYP)</div><div>2-INCH SCH 40 PVC SOLID</div></div>														
				41		Dark brown, silty.																									
				42																											
				43																											
				44																											
45	13:40			45		Dark brown, silty, dry with paper and plastic debris.										↓															
				46												0															
				47																											
				48																											
				49																											
50				50		Dark brown, silty.										↓															
	14:12			51												0															
				52																											
				53																											
				54																											
55				55		Dark gray, silty, some plastics.										↓															
	14:31			56												0															
				57																											
				58																											
				59																											
60	15:09	↓	↓	60	↓											↓															
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																															

SCS ENGINEERS						PROJECT		REPORT OF BORING : SB-23D		
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		SHEET 4 of 5 JOB NO. 09215600.03 CHKD. BY		
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250642.4 E596444.3		See notes for datum		
INSPECTOR: SCS - B. Weglarz/M. Rivera						ELEV.: GROUND = 196.5		WELL MP: Top of PVC (Riser) 199.70		
						DATE START 1/27/2017		DATE END 1/30/2017		
SAMPLER: Split Spoon - Started at 70' Hydraulic Hammer						GROUNDWATER READINGS				
METHOD: Hollow-Stem Auger (HSA)						DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:										
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
			NA		NC	WASTE (CONT.)		0		
				61						
				62						
				63		Dark brown, silty, dry organics with pieces of plastic and moisture.				
				64						
65				65				▼		
	15:18							0		
				66						
				67		Dark brown organics, moderately moist.				
				68						
				69						
					69'	"hard" layer, mostly dark organics. Some metal pieces.				
70	15:47			70	▼			▼		
					32	Start Split Spoon Sampling at 70"		0		
					71	Waste				
		S-1	24		78	Sand				
					34	Ash/klinker				
	16:12				72	Waste, wood, fabric, sand, glass				
	12:34				11	Waste (dry)				
		S-2	23.5		73	Black sand (dry)				
					30					
	16:36				74	Sand, metal, wood, ash, wood, ceramics (dry)				
	8:21				8					
75		S-3	19		75	Black sand and waste intermixed with organics and fabric. (dry)		▼		
					11			0		
	8:22				76	Piece of wood. (dry)				
						Waste and sand. (dry to moist)				
	8:52					Waste- newspaper, wood, plastic. (dry to moist)				
		S-4	23		77	Ash with glass. (mostly dry w/ bit of moisture)				
					27					
	8:55				78	Waste- fabric, newspaper, wood. (dry)				
	9:18				26	Black sand with waste, some wood				
		S-5	20.4		79					
					28					
					60	SAND				
80	9:22				80	Gray fine sand, very compacted (slightly moist)		▼		

GROUT (TYP)

SCH 40 PVC 2-INCH SOLID

78.5

Bentonite Chips (typ.)

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610		<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		REPORT OF BORING : SB-23D SHEET 5 of 5 JOB NO. 09215600.03 CHKD. BY ____		
		DRILLER: TIERRA - Cruz, Derek, and Ben INSPECTOR: SCS - B. Weglarz/M. Rivera SAMPLER: Split Spoon - Started at 70' Hydraulic Hammer METHOD: Hollow -Stem Auger (HSA) CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:		HORIZ: N1250642.4 E596444.3 ELEV.: GROUND = 196.5 DATE START 1/27/2017 See notes for datum WELL MP: Top of PVC (Riser) 199.70 DATE END 1/30/2017		
		GROUNDWATER READINGS				
		DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME

AUGER		SAMPLE		SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)		
	9:52	S-6	21.6		18	0		
81				81	28			
					45			
82	9:55		82	60				
	10:13	S-7	20.4		5			
83				83	9			
					6			
84	10:14		84	6				

BOE = 84'

Notes:

- ADVANCED AUGERS TO 84' TO SET PIEZOMETER IN ORDER TO AVOID SAND INTRUSION.
- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~0.8' INTO CLAY.
- DEVELOPED PIEZOMETER ON 2/20/17 USING AIR LIFT. REMOVED ~ 10 GALLONS.


Notes:

DTW = Depth to water  
 btor = Below top of riser  
 MP = Measuring point


<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL						<b>REPORT OF BORING : SB-23S</b> SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY ____																															
<b>DRILLER:</b> TIERRA - Cruz, Derek, and Ben												<b>HORIZ:</b> N1250636.73 E596454.97 See notes for datum <b>ELEV.:</b> GROUND =196.4 WELL MP: Top of PVC (Riser) 199.45 <b>DATE START</b> 2/20/2017 <b>DATE END</b> 2/21/2017																															
<b>INSPECTOR:</b> SCS - C. Devitt																																											
<b>SAMPLER:</b> Split Spoon - Started at 69' Hydraulic Hammer												<b>GROUNDWATER READINGS</b>																															
<b>METHOD:</b> Hollow -Stem Auger (HSA)												<table border="1"> <tr> <th>DATE</th> <th>TIME</th> <th>DTW (ft btor)</th> <th>CASING</th> <th>STABILIZATION TIME</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>												DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME															
DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME																																							
<b>CASING SIZE:</b> 4-1/4" I.D. & 8-1/4" O.D. <b>OTHER:</b> CME 55 Drill Rig																																											
<b>AUGER</b>						<b>SAMPLE</b>						<b>SAMPLE DESCRIPTION</b>						<b>H&amp;S</b>		<b>WELL INSTALLATION DIAGRAM</b>																							
<b>DEPTH</b> TIME (min)		<b>NO.</b> 		<b>REC</b> (in.)		<b>DEPTH</b> (Ft.)		<b>BLOWS</b> (/6")								Methane (ppm)		Stick-up = 3.05'																									
10		NA		NA				NS		<b>SAND</b>  Brown sand with some organic material and sod						0																											
						1																																					
						2		2'		<b>WASTE</b>  Sand intermixed with waste (organics, metal, rags, fabric, plastic, wood)																																	
						3																																					
						4																																					
						5										▼																											
15						6				Organics, plastics. Loosely compacted						0																											
						7																																					
						8																																					
						9																																					
						10										▼																											
12						11				Dark organics, plastics, fibers. Loosely compacted.						0																											
						12																																					
						13																																					
						14																																					
						15										▼																											
10						16				Dark organics, fibers, plastics, unprocessed debris. Moderately moist, moderately compacted.						0																											
						17																																					
						18																																					
						19																																					
						20										▼																											
		▼		▼		20		▼																																			


**Notes:**


DTW = Depth to water  
 btor = Below top of riser  
 MP = Measuring point  
 SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.  
 Times on page 1 represent time taken to drill each 5 foot increment

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-23S</div> <div>SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY</div>																		
DRILLER: TIERRA - Cruz, Derek, and Ben												HORIZ: N1250636.73 E596454.97 See notes for datum																		
INSPECTOR: SCS - C. Devitt												ELEV.: GROUND =196.4 WELL MP: Top of PVC (Riser) 199.45																		
SAMPLER: Split Spoon - Started at 69' Hydraulic Hammer												DATE START 2/20/2017 DATE END 2/21/2017																		
METHOD: HSA												GROUNDWATER READINGS																		
												DATE TIME DTW (ft btor) CASING STABILIZATION TIME																		
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																														
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM																
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)																		
	15:11	NA	NA		NS	WASTE (CONT.)						0																		
				21		Dark brown organics, moderately moist.																								
				22																										
				23																										
				24																										
25	15:16			25		Black fine silty sand intermixed with fabric, plastic, paper (moist)						0																		
	15:21			26																										
				27																										
				28																										
				29																										
30	15:27			30		Black fine silty sand intermixed with fabric, plastic, paper (moist)						0																		
	15:32			31																										
				32																										
				33																										
				34																										
35	15:45			35		Black fine silty sand intermixed with fabric, plastic, paper (moist)						0																		
	15:53			36																										
				37																										
				38																										
				39																										
40	16:03	↓	↓	40	↓							↓																		
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																														



<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL							REPORT OF BORING : SB-23S  SHEET      3 of 4 JOB NO.    09215600.03 CHKD. BY   _____										
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250636.73 E596454.97      See notes for datum																	
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND =196.4      WELL MP: Top of PVC (Riser) 199.45																	
SAMPLER: Split Spoon - Started at 69' Hydraulic Hammer  METHOD: HSA						DATE START    2/20/2017                          DATE END    2/21/2017																	
						GROUNDWATER READINGS																	
						DATE			TIME			DTW (ft btor)			CASING			STABILIZATION TIME					
CASING SIZE:    4-1/4" I.D. & 8-1/4" O.D.						OTHER: CME 55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION										H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")											Methane (ppm)							
	16:09	NA	NA		NS	WASTE (CONT.)       Black fine silty sand intermixed with organics, plastic, paper, wood, metal wire (moist)										0							
				41																			
				42																			
				43																			
				44																			
45	16:26			45		-----       Black fine silty sand intermixed with organics, plastic, paper, wood, metal wire (moist)										↓							
	16:31			46																			
				47																			
				48																			
				49																			
50	16:41			50		-----       Black fine silty sand intermixed with plastic, paper, wood, metal, organics, tire shreds (moist)										↓							
	16:46			51																			
				52																			
				53																			
				54																			
55	16:52			55		-----       Black fine silty sand intermixed with wood, plastic, paper, metal, organics (moist)										↓							
	16:59			56																			
				57																			
				58																			
				59																			
60	17:08	▼	▼	60	▼											↓							
Notes:  DTW = Depth to water btor = Below top of riser MP = Measuring point																							

<b>SCS ENGINEERS</b>			PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL			REPORT OF BORING : SB-23S SHEET 4 of 4 JOB NO. 09215600.03 CHKD. BY _____				
DRILLER: TIERRA - Cruz, Derek, and Ben			HORIZ: N1250636.73 E596454.97			See notes for datum				
INSPECTOR: SCS - C. Devitt			ELEV.: GROUND =196.4			WELL MP: Top of PVC (Riser) 199.45				
SAMPLER: Split Spoon - Started at 69' Hydraulic Hammer			DATE START 2/20/2017			DATE END 2/21/2017				
METHOD: HSA			GROUNDWATER READINGS							
			DATE		TIME	DTW (ft btor)	CASING	STABILIZATION TIME		
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig										
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	17:13	NA	NA		NS	WASTE (CONT.)		0		
				61		Black fine silty sand intermixed with organics, wood, plastic, paper, metal (moist)				
				62						
				63						
				64						
65	17:22			65				↓		
	17:27			66		Very hard drilling 65-69, Black fine silty sand with lots of metal pieces (moist)		0		
				67						
				68						
	17:48	↓	↓	69	↓	Start Split Spoon sampling at 69'				
	8:47	S-1	NR		46			↓		
70	↓				70	25	Black fine silty sand mixed with organics and wood (moist)		0	
	↓					30				
	8:50			71	8					
	9:07	S-2	20		8	Black fine silty sand mixed with organics and wood (moist)				
	↓				72	8	Gray sand, fine grained (moist)			
	↓					18	Black fine silty sand mixed with organics, wood, glass, plastic bags (wet)			
	9:09			73	25					
	9:19	S-3	15		22					
	↓				74	12	Black fine silty sand mixed with plastic bags, wood, organics, glass, paper (moist)			
	↓					17				
75	9:22			75	27					
	9:49	S-4	7		17					
	↓				76	25	Black fine silty sand mixed with plastic, glass, wood, organics (moist)			
	↓					9				
	9:51				77	13				
								↓		
						77.5				
Notes: - BOTTOM OF PVC END CAP AND PRE-PACKAGED SCREEN SET IN WASTE LAYER - NO WATER PRESENT- PIEZOMETER NOT DEVELOPED										
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point BOE = Bottom of exploration										

<b>SCS ENGINEERS</b>						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-24D</b> SHEET 1 of 4 JOB NO. 09215600.03 CHKD. BY _____					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250696.87 E597654.72 ELEV.: GROUND = 186.1 DATE START 2/27/2017				See notes for datum WELL MP: Top of PVC (Riser 188.82) DATE END 3/1/2017					
INSPECTOR: SCS - C. Devitt															
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer						GROUNDWATER READINGS									
METHOD: Hollow -Stem Auger (HSA)						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)	Stick-up = 2.72				
	15:53	NA	NA		NS	SAND				0					
				1		Brown sand with sod, organic material.									
				2		WASTE									
				3		Black fine silty sand intermixed with fabric, plastic, paper. (moist)									
				4											
5	16:09			5						▼					
	16:13			6						0					
				7		Black fine silty sand intermixed with fabric, rubber, plastic, wood, organics, paper. (moist)									
				8											
				9											
10	16:17			10						▼					
	16:20			11						0					
				12		Black fine silty sand intermixed with fabric, rubber, plastic, wood, organics, paper. (moist)									
				13											
				14											
15	16:25			15						▼					
	16:28			16						0					
				17		Black fine silty sand intermixed with waste- rubber tire shreds, wood, organics, fabric, plastic. (moist)									
				18											
				19											
20	16:33	▼	▼	20	▼					▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.															

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-24D</div> <div>SHEET 2 of 4 JOB NO. 09215600.03 CHKD. BY —</div>					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250696.87 E597654.72						See notes for datum					
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 186.1						WELL MP: Top of PVC (Riser 188.82)					
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer						DATE START 2/27/2017						DATE END 3/1/2017					
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																	
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)					
	16:38	NA	NA		NS	WASTE (CONT.)						0					
				21								0					
				22													
				23								Black fine silty sand intermixed with waste- rubber tire shreds, plastic, organics, fabric. (moist)					
				24													
25	16:44			25								↓					
	16:49					Black fine silty sand intermixed with fabric, plastic, organics, wood, metal. (moist)						0					
				26								0					
				27													
				28													
				29													
30	17:08			30								↓					
	9:03					...Hard drilling 30'-32'						0					
				31		Black fine silty sand intermixed with waste- metal, fabric, wood, organics. (moist)											
				32													
				33													
				34													
35	9:21			35								↓					
	10:36					Black fine silty sand intermixed with plastic, metal, tile, fabric, wood. (wet- likely perched water)						0					
				36													
				37													
				38													
				39													
40	10:56	↓	↓	40	↓							↓					

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

SCS ENGINEERS						PROJECT		REPORT OF BORING : SB-24D		
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		SHEET 3 of 4 JOB NO. 09215600.03 CHKD. BY		
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250696.87 E597654.72		See notes for datum		
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 186.1		WELL MP: Top of PVC (Riser 188.82)		
						DATE START 2/27/2017		DATE END 3/1/2017		
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer						GROUNDWATER READINGS				
METHOD: Hollow-Stem Auger (HSA)						DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig										
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	11:00	NA	NA		NS	WASTE (CONT.)		0		
				41						
				42						
				43		Black fine silty sand intermixed with waste- organics, metal wire, plastic. (wet)				
				44						
45	11:13			45				▼		
	11:16							0		
				46						
				47		Black fine silty sand inermixed with metal, rubber, plastic, wood. (moist)				
				48						
				49						
50	11:32			50				▼		
	11:43							0		
				51						
				52		Black fine silty sand inermixed with metal, rubber, plastic, wood. (moist)				
				53						
				54						
55	11:57			55				▼		
	12:02							0		
				56		Black fine silty sand intermixed with waste- organics, wood, plastic.				
				57						
	12:14	▼	▼	58	▼					
	12:36				10	Start Split Spoon Sampling at 58'				
		S-1	0	59	13	Black fine silty sand intermixed with waste. (wet)				
					8					
60	12:38			60	11			▼		
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point										

GROUT (TYP)

2-INCH SCH 40 PVC SOLID

55.0

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610		<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		<b>REPORT OF BORING : SB-24D</b> SHEET 4 of 4 JOB NO. 09215600.03 CHKD. BY ____	
<b>DRILLER:</b> TIERRA - Cruz, Derek, and Ben		<b>HORIZ:</b> N1250696.87 E597654.72 <b>ELEV.:</b> GROUND = 186.1 <b>DATE START</b> 2/27/2017		See notes for datum WELL MP: Top of PVC (Riser 188.82) <b>DATE END</b> 3/1/2017	
<b>INSPECTOR:</b> SCS - C. Devitt					
<b>SAMPLER:</b> Split Spoon - Started at 58' Hydraulic Hammer		<b>GROUNDWATER READINGS</b>			
<b>METHOD:</b> Hollow-Stem Auger (HSA)		<b>DATE</b>	<b>TIME</b>	<b>DTW (ft btor)</b>	<b>CASING</b>
<b>CASING SIZE:</b> 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig					

AUGER		SAMPLE		SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)		
	12:54	S-2	8		10	0		
				61	11			
					15			
	12:56			62	22			
	13:14	S-3	22		10			
				63	10			
					9			
	13:15			64	14			
	13:30	S-4	20		10			
65				65	20			
					42			
	13:32			66	63			
	13:59	S-5	23		14			
				67	19			
					26			
	14:01			68	20			
	14:18	S-6	24		4			
				69	3			
					4			
70	14:19			70	5			

BOE = 70'


Notes:


- ADVANCED AUGERS TO 70' TO SET PIEZOMETER. LEACHATE HEAD CAUSED SAND TO FILL AUGER ANULUS.
- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~1.3' INTO CLAY.
- DEVELOPED PIEZOMETER ON 3/7/2017 USING MONSOON SUBMERSIBLE PUMP. REMOVED ~ 10 GALLONS.


Notes:

DTW = Depth to water  
 btor = Below top of riser  
 MP = Measuring point  
 BOE = Bottom of exploration  
 WH = Weight of hammer

<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL							REPORT OF BORING : SB-25D  SHEET      1 of 5 JOB NO.     09215600.03 CHKD. BY    _____									
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249933.86 E597434.18      See notes for datum																
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 205.8      WELL MP: Top of PVC (Riser) 208.83																
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer						DATE START    3/2/2017      DATE END    3/7/2017																
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS																
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME								
CASING SIZE:    4-1/4" I.D. & 8-1/4" O.D.    OTHER:																						
AUGER		SAMPLE				SAMPLE DESCRIPTION							H&S		WELL INSTALLATION DIAGRAM							
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")								Methane (ppm)	Stick-up = 3.03'								
	9:13	NA	NA		NC	SAND							0									
				1		Brown sand and mulch																
				2	2'																	
						WASTE																
				3																		
				4		Brown fine silty sand intermixed with woodchips, little waste- metal, fabric, glass (dry)																
5	9:28			5									↓									
	9:34												0									
				6																		
				7																		
				8		Black fine silty sand intermixed with some waste- fabric, plastic, rubber tire shreds, woodchips, organics (dry)																
				9																		
10	9:39			10									↓									
	9:43												0									
				11																		
				12																		
				13		Black fine silty sand intermixed with large amounts of waste- fabric, plastic, rubber, plastic bags, paper, metal, chunks of clay (dry)																
				14																		
15	9:52			15									↓									
	9:56												0									
				16																		
				17																		
				18		Black fine silty sand intermixed with large amounts of waste- fabric, plastic, rubber, plastic bags, metal chunks, metal wire, organics (dry)																
				19																		
20	10:04	↓	↓	20	↓								↓									
Notes:  DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.																						

<b>SCS ENGINEERS</b>						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-25D</b> SHEET 2 of 5 JOB NO. 09215600.03 CHKD. BY ____					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249933.86 E597434.18 See notes for datum									
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 205.8 WELL MP: Top of PVC (Riser) 208.83									
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer						DATE START 3/2/2017				DATE END 3/7/2017					
METHOD: Hollow-Stem Auger (HSA)						GROUNDWATER READINGS									
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)					
	10:23	NA	NA		NA	WASTE (CONT.)				0					
				21											
				22											
				23		Black fine silty sand intermixed with large amounts of waste- plastic, fabric, metal wire, rubber, metal chunks (moderately moist)									
				24											
25	10:43			25						▼					
	10:50									0					
				26											
				27		Black fine silty sand intermixed with large amounts of waste- plastic, fabric, metal wire, rubber, metal chunks (moderately moist)									
				28											
				29											
30	11:02			30						▼					
	11:06									0					
				31											
				32		Brown/black fine silty sand intermixed with large amounts of waste- fabric, plastic bags, rubber, metal wire (moderately moist)									
				33											
				34											
35	11:23			35						▼					
	13:20									0					
				36											
				37		Brown/black fine silty sand intermixed with large amounts of waste- fabric, plastic bags, rubber, metal wire (moderately moist)									
				38											
				39											
40	13:39	▼	▼	40	▼					▼					
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point															



<b>SCS ENGINEERS</b>		<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		<b>REPORT OF BORING : SB-25D</b> SHEET 3 of 5 JOB NO. 09215600.03 CHKD. BY _____																
DRILLER: TIERRA - Cruz, Derek, and Ben		HORIZ: N1249933.86 E597434.18		See notes for datum																
INSPECTOR: SCS - C. Devitt		ELEV.: GROUND = 205.8		WELL MP: Top of PVC (Riser) 208.83																
		DATE START 3/2/2017		DATE END 3/7/2017																
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer		<b>GROUNDWATER READINGS</b> <table><tr><th>DATE</th><th>TIME</th><th>DTW (ft btor)</th><th>CASING</th><th>STABILIZATION TIME</th></tr><tr><td></td><td></td><td></td><td></td><td></td></tr><tr><td></td><td></td><td></td><td></td><td></td></tr></table>				DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME										
DATE	TIME					DTW (ft btor)	CASING	STABILIZATION TIME												
METHOD: Hollow-Stem Auger (HSA)																				
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:																				
<b>AUGER</b>		<b>SAMPLE</b>		<b>SAMPLE DESCRIPTION</b>		<b>H&amp;S</b>	<b>WELL INSTALLATION DIAGRAM</b>													
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)														
	13:44	NA	NA		NS	0														
				41																
				42																
				43																
				44																
45	14:03			45		0														
	14:12			46																
				47																
				48																
				49																
50	14:24			50		0														
	14:35			51																
				52																
				53																
				54																
55	14:59			55		0														
	15:55			56																
				57																
				58																
				59																
60	16:19			60		0														
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																				

<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL							REPORT OF BORING : SB-25D  SHEET      4 of 5 JOB NO.     09215600.03 CHKD. BY    _____												
DRILLER: TIERRA - Cruz, Derek, and Ben													HORIZ: N1249933.86 E597434.18      See notes for datum ELEV.: GROUND = 205.8                  WELL MP: Top of PVC (Riser) 208.83												
INSPECTOR: SCS - C. Devitt													DATE START    3/2/2017                  DATE END    3/7/2017												
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer													GROUNDWATER READINGS												
METHOD: Hollow -Stem Auger (HSA)													DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME				
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:																									
AUGER			SAMPLE				SAMPLE DESCRIPTION							H&S		WELL INSTALLATION DIAGRAM									
DEPTH	TIME		NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")								Methane (ppm)											
	16:25		NA		NC		WASTE (CONT.)							0	<div><div>GROUT (TYP)</div><div>SCH 40 PVC 2-INCH SOLID</div><div>▼ 74.0</div></div>										
					61		Black fine silty sand intermixed with waste- metal wire, fabric, plastic, metal (moist)																		
					62																				
					63																				
					64																				
					65																				
65	16:34				65		Black fine silty sand intermixed with waste- metal wire, plastic, wood (moist)							▼											
	16:40				66																				
					67																				
					68																				
					69																				
70	16:51				70		Black fine silty sand intermixed with waste- metal wire, wood, plastic (moist)							▼											
	17:05				71																				
					72																				
					73																				
					74									...74' water											
75	17:18				75		Black fine silty sand intermixed with waste- metal wire, wood, plastic (moist)							▼											
	9:06				76																				
					77																				
	9:15				78	▼																			
	9:35	S-1	18"		18	Start Split Spoon Sampling at 78"																			
					79	23	Black fine silty sand and sand with glass and plastic (very wet)																		
					14																				
80	9:38					80	23								▼										
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																									

SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : SB-25D

SHEET 5 of 5  
JOB NO. 09215600.03  
CHKD. BY

DRILLER: TIERRA - Cruz, Derek, and Ben

HORIZ: N1249933.86 E597434.18  
ELEV.: GROUND = 205.8  
DATE START 3/2/2017

See notes for datum  
WELL MP: Top of PVC (Riser) 208.83  
DATE END 3/7/2017

SAMPLER: Split Spoon - Started at 78'  
Hydraulic Hammer

METHOD: Hollow -Stem Auger (HSA)

GROUNDWATER READINGS

DATE

TIME

DTW (ft btor)

CASING

STABILIZATION TIME

CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:

AUGER		SAMPLE		SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)		
	9:59	S-2	19"		13	0		
81				81	15	Black fine silty sand and sand with wood, glass, plastic		
					14			
82	10:00	82	13					
	10:19	S-3	4"		10			
83				83	9	Black fine silty sand and sand with glass and plastic (very wet)		
					9			
84	10:21	84	16					
	10:25	S-4	24"		10			
85				85	21	Black fine silty sand with plastic bags, wood, glass (very wet)		
					47			
86	10:39	86	74					
	11:00	S-5	20"		7			
87				87	16	Gray fine sand (very wet)		
					29			
88	11:02	88	10					
	11:29	S-6	28"		3	88.3'		
89				89	5	CLAY Gray silty clay (wet)		
					5			
90	11:30	90	5					

BOE = 90'

Notes:

- ADVANCED AUGERS TO 90' TO SET PIEZOMETER. LEACHATE HEAD CAUSED SAND TO FILL AUGER ANULUS.

- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~1.2' INTO CLAY.

- DEVELOPED PIEZOMETER ON 3/7/2017 USING MONSOON PUMP. REMOVED ~10 GALLONS.

-THIS BORING SHOWED LARGER AMOUNTS OF WASTE COMPARED TO OTHER BORINGS AND ALSO CONTAINED AN UNUSUALLY LARGE AMOUNT OF METAL WIRE THROUGHOUT THE ENTIRE DEPTH.

-UPPER 20' OF BORING IN RECENTLY PLACED WASTE

-SINCE INSTALLATION OF THIS PIEZOMETER, FILL HAS BEEN ADDED IN THE SURROUNDING AREA. ELEVATIONS AND STICKUP HAVE CHANGED FROM THESE NUMBERS.

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>		<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>		<div>REPORT OF BORING : SB-28D</div> <div>SHEET 1 of 5 JOB NO. 09215600.04 CHKD. BY</div>	
DRILLER: TIERRA - Cruz, Derek, and Ben		HORIZ: N1250040.00 E596725.34		See notes for datum	
INSPECTOR: SCS - C. Devitt		ELEV.: GROUND = 205.69		WELL MP: Top of PVC (Riser) 208.62	
		DATE START 4/26/2017		DATE END 5/1/2017	
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer					
METHOD: Hollow -Stem Auger (HSA)		GROUNDWATER READINGS			
		DATE	TIME	DTW (ft btor)	CASING
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:					
AUGER		SAMPLE		SAMPLE DESCRIPTION	H&S
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")
	10:51	NA	NA		NC
				1	
				2	2'
				3	
				4	
				5	
5	11:10			5	
	11:14			6	
				7	
				8	
				9	
10	11:41			10	
	11:45			11	
				12	
				13	
				14	
15	11:55			15	
	11:59			16	
				17	
				18	
				19	
20	12:20			20	
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.					

Stick-up = 2.93'

GROUT (TYP)

2-INCH SCH 40 PVC SOLID

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-28D</div> <div>SHEET 2 of 5 JOB NO. 09215600.04 CHKD. BY —</div>									
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250040.00 E596725.34						See notes for datum									
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 205.69						WELL MP: Top of PVC (Riser) 208.62									
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer						DATE START 4/26/2017						DATE END 5/1/2017									
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS															
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME							
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:																					
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM							
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)									
	12:23	NA	NA	NA	NA	WASTE (CONT.)						0									
				21								0									
				22								0									
				23								0									
				24								0									
				25		Black fine silty sand intermixed with lwaste- tire chips, plastic, fabric, organics. (moist)						0									
25	12:36			25								↓									
	12:39					Black fine silty sand intermixed with waste- plastic, organics, wood, metal. (moist)						0									
				26								0									
				27								0									
				28								0									
				29								0									
30	13:06			30								↓									
	14:06					Black fine silty sand intermixed with waste- metal wire, fabric, organics, plastic. (moist)						0									
				31								0									
				32								0									
				33								0									
				34								0									
35	14:35			35								↓									
	14:39					Black fine silty sand intermixed with waste- metal wire, fabric, organics, plastic. (moist)						0									
				36								0									
				37								0									
				38								0									
				39								0									
40	15:12	↓	↓	40	↓							↓									

Notes:

DTW = Depth to water

btor = Below top of riser

MOP = Measuring point

<div>SCS ENGINEERS</div>						PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL							REPORT OF BORING : SB-28D  SHEET      3 of 5 JOB NO.     09215600.04 CHKD. BY    —							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1250040.00 E596725.34      See notes for datum														
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 205.69      WELL MP: Top of PVC (Riser) 208.62														
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer						DATE START    4/26/2017      DATE END    5/1/2017														
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS														
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME						
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:																				
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM						
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)								
	15:16	NA	NA		NS	WASTE (CONT.)						0	<div><div></div><div>GROUT (TYP)</div><div>2-INCH SCH 40 PVC SOLID</div></div>							
				41		...Perched water at 41'														
				42		Black fine silty sand with waste- metal wire, plastic, fabric. (wet)														
				43																
				44																
45	15:56			45								▼								
	16:01			46		Black fine silty sand intermixed with waste- fplastic, metal wire, organics. (moist)						0								
				47																
				48																
				49																
												▼								
50	16:43			50		Black fine silty sand intermixed with waste- metal wire, tire chips, organics (moist)						0								
	8:45			51																
				52																
				53																
				54		Black fine silty sand intermixed with waste- metal wire, tire chips, organics (moist)						▼								
55	9:11			55																
	9:16			56																
				57																
				58		Black fine silty sand intermixed with waste- metal wire, tire chips, organics (moist)														
				59																
60	9:40	▼	▼	60	▼							▼								
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																				

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-28D</div> <div>SHEET 4 of 5 JOB NO. 09215600.04 CHKD. BY _____</div>																			
DRILLER: TIERRA - Cruz, Derek, and Ben												HORIZ: N1250040.00 E596725.34 See notes for datum																			
INSPECTOR: SCS - C. Devitt												ELEV.: GROUND = 205.69 WELL MP: Top of PVC (Riser) 208.62																			
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer												DATE START 4/26/2017 DATE END 5/1/2017																			
METHOD: Hollow -Stem Auger (HSA)												GROUNDWATER READINGS																			
												DATE			TIME			DTW (ft btor)			CASING			STABILIZATION TIME							
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER:																															
AUGER			SAMPLE			SAMPLE DESCRIPTION												H&S		WELL INSTALLATION DIAGRAM											
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")													Methane (ppm)													
	9:50		NA		NC	WASTE (CONT.)												0													
				61																											
				62																											
				63		Black fine silty sand intermixed with waste- organics, tire chips, plastic, metal. (moist)																									
				64																											
65	10:36			65														▼													
	10:42			66														0													
				67																											
				68		Black fine silty sand intermixed with waste- tire chips, metal, plastic, wood chips, organics. (moist)																									
				69																											
70	11:15			70														▼													
	11:19			71														0													
				72																											
				73		Black fine silty sand intermixed with waste- metal pieces, plastic, organics. (moist)																									
				74																											
75	11:47			75														▼													
	11:57			76														0													
				77		Black fine silty sand intermixed with waste- metal pieces, plastic, organics. (moist)																									
				78	▼																										
	13:14			37		Start Split Spoon Sampling at 78'																									
				79	54																										
				20		Sand intermixed with waste- metal wire, glass, wood.																									
80	13:18			80	30													▼													
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point																															

SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : SB-28D

SHEET 5 of 5  
JOB NO. 09215600.04  
CHKD. BY

DRILLER:

TIERRA - Cruz, Derek, and Ben

HORIZ:

N1250040.00 E596725.34

See notes for datum

INSPECTOR:

SCS - C. Devitt

ELEV.:

GROUND = 205.69

WELL MP: Top of PVC (Riser) 208.62

DATE START

4/26/2017

DATE END

5/1/2017

SAMPLER:

Split Spoon - Started at 78'  
Hydraulic Hammer

GROUNDWATER READINGS

METHOD:

Hollow -Stem Auger (HSA)

DATE

TIME

DTW (ft btor)

CASING

STABILIZATION TIME

CASING SIZE:

4-1/4" I.D. & 8-1/4" O.D. OTHER:

AUGER		SAMPLE		SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM		
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)			
	13:41	S-2	19"		18	0			
81				81	16	Black fine silty sand and sand with wood, metal wire, glass, plastic			
					19				
82	13:43			82	25				
	14:07	S-3	4"		7				
83				83	7	Black fine silty sand and sand with plastic bags, glass (very wet)			
					9				
84	14:08			84	9				
	14:25	S-4	24"		39				
85				85	95	Black fine silty sand with plastic bags, wood, glass (very wet)			
					162				
86	14:39			86	235				
	15:12	S-5	20"		18				
87				87	50		Gray fine sand (very wet)		
					78				
88	15:19			88	103				
	15:45	S-6	24"		14				
89				89	10		89.0'		
					12				
90	15:46			90	8				

WASTE (CONT.)

SAND

CLAY

BOE = 90'

Notes:

- ADVANCED AUGERS TO 90' TO SET PIEZOMETER. LEACHATE HEAD CAUSED SAND TO FILL AUGER ANULUS.

- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET AT TOP OF CLAY.

- DEVELOPED PIEZOMETER ON 5/5/17 USING GRUNDFOS SUBMERSIBLE PUMP. REMOVED ~10 GALLONS.

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point



<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-29D</b> SHEET 1 of 5 JOB NO. 09215600.04 CHKD. BY RBC			
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249866.0 E597614.4 ELEV.: GROUND = 204.22 DATE START 5/2/2017				See notes for datum WELL MP: Top of PVC (Riser) 207.86 DATE END 5/4/2017			
INSPECTOR: SCS - C. Devitt													
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer													
METHOD: Hollow -Stem Auger (HSA)													
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig													
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)	Stick-up = 3.64'		
		NA	NA		NC	SAND				0			
				1		Brown sand with little debris (waste), organic material (dry)							
				2		2.0'							
				3		WASTE							
				4		Black fine silty sand intermixed with waste- plastic, paper, metal, fabric. (moist)					SOIL		
5	15			5						▼			
				6						0			
				7		Black fine silty sand intermixed with waste- plastic, paper, metal, fabric. (moist)					2-INCH SCH 40 PVC SOLID		
				8									
				9									
10	15			10						▼			
				11						0			
				12		Black fine silty sand intermixed with waste- plastic, paper, metal, fabric. (moist)							
				13									
				14									
15	13			15						▼			
				16						0			
				17		Black fine silty sand intermixed with waste- plastic, paper, metal, fabric. (moist)							
				18									
				19									
20	9	▼	▼	20	▼					▼			
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected. Times listed for drilling through 30' and 60-75' represent time to complete each 5' section.													

<b>SCS ENGINEERS</b>						<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-29D</b> SHEET 2 of 5 JOB NO. 09215600.04 CHKD. BY RBC							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249866.0 E597614.4				See notes for datum							
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 204.22				WELL MP: Top of PVC (Riser) 207.86							
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer						DATE START 5/2/2017				DATE END 5/4/2017							
METHOD: Hollow-Stem Auger (HSA)						GROUNDWATER READINGS											
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
AUGER		SAMPLE				SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)					
		NA	NA		NA	<b>WASTE (CONT.)</b>						0					
				21		...Hard drilling 21'											
				22													
				23		Black fine silty sand intermixed with waste- plastic, fabric, paper, metal. (moist)											
				24													
25	30			25								▼					
				26								0					
				27													
				28		Black fine silty sand intermixed with waste- plastic, fabric, paper, metal. (moist)											
				29													
30	20			30								▼					
	8:20											0					
				31													
				32													
				33		Black fine silty sand intermixed with waste- plastic, fabric, paper, metal. Hard drilling 32-34'. (moist)											
				34													
35	8:26			35								▼					
	8:29											0					
				36													
				37													
				38		Black fine silty sand intermixed with waste- plastic, paper, organics, fabric. (moist)											
				39													
40	8:45	▼	▼	40	▼							▼					
Notes: DTW = Depth to water btor = Below top of riser MOP = Measuring point Times listed for drilling through 30' and 60-75' represent time to complete each 5' section.																	

SCS ENGINEERS				PROJECT				REPORT OF BORING : SB-29D			
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610				PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				SHEET 3 of 5 JOB NO. 09215600.04 CHKD. BY RBC			
DRILLER: TIERRA - Cruz, Derek, and Ben				HORIZ: N1249866.0 E597614.4				See notes for datum			
INSPECTOR: SCS - C. Devitt				ELEV.: GROUND = 204.22				WELL MP: Top of PVC (Riser) 207.86			
				DATE START 5/2/2017				DATE END 5/4/2017			
SAMPLER: Split Spoon - Started at 78' Hydraulic Hammer				GROUNDWATER READINGS							
METHOD: Hollow-Stem Auger (HSA)											
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig											
AUGER		SAMPLE		SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)			
	8:50	NA	NA		NS	WASTE (CONT.)		0			
				41							
				42		Black fine silty sand intermixed with waste- plastic, metal, paper, fabric, organics. (moist)					
				43		...Hard drilling at 43'					
				44							
45	9:20			45				↓			
	9:25							0			
				46							
				47		Black fine silty sand intermixed with waste- metal, plastic, organics, fabric. (moist)					
				48							
				49							
50	9:35			50				↓			
	9:38							0			
				51		...Hard drilling at 51'					
				52							
				53		Black fine silty sand intermixed with waste- metal, plastic, organics, fabric. (moist)					
				54							
55	10:05			55				↓			
	10:09							0			
				56							
				57		Black fine silty sand intermixed with waste- metal, plastic, organics, fabric. (moist)					
				58							
				59							
60	10:29	↓	↓	60	↓			↓			
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point Times listed for drilling through 30' and 60-75' represent time to complete each 5' section.											

SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : SB-29D

SHEET 4 of 5  
JOB NO. 09215600.04  
CHKD. BY RBC

DRILLER:

TIERRA - Cruz, Derek, and Ben

HORIZ:

N1249866.0 E597614.4

See notes for datum

INSPECTOR:

SCS - C. Devitt

ELEV.:

GROUND = 204.22

WELL MP: Top of PVC (Riser) 207.86

DATE START

5/2/2017

DATE END

5/4/2017

SAMPLER:

Split Spoon - Started at 78'  
Hydraulic Hammer

METHOD:

Hollow-Stem Auger (HSA)

CASING SIZE:

4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig

GROUNDWATER READINGS

DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME

AUGER		SAMPLE				SAMPLE DESCRIPTION	H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")		Methane (ppm)	
		NA	NA		NC	WASTE (CONT.)	0	
				61				
				62				
				63		Black fine silty sand intermixed with waste- plastic, paper, metal, organics. (moist)		
				64				
65	10			65			↓	
				66			0	
				67		Black fine silty sand intermixed with waste- plastic, paper, metal, organics. (moist)		
				68				
				69				
70	4			70			↓	
				71			0	
				72		Black fine silty sand intermixed with waste- plastic, paper, metal, organics. (moist)		
				73				
				74				
75	15			75			↓	
				76		Black fine silty sand intermixed with waste- plastic, paper, metal, organics. (moist)	0	
				77				
	8			78				
	12:47				25	Start split spoon sampling at 78"		
				79	38			
				65		Soil and waste- wood, plastic, organics		
80	12:53			80	100		↓	

SOIL

SCH 40 PVC 2-INCH SOLID L=77.0 FT

72.0'

74.0'

Bentonite Chips

77.0'

Coarse Sand

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

Times listed for drilling through 30' and 60-75' represent time to complete each 5' section.

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610				<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-29D</b> SHEET 5 of 5 JOB NO. 09215600.04 CHKD. BY RBC							
<b>DRILLER:</b> TIERRA - Cruz, Derek, and Ben						<b>HORIZ:</b> N1249866.0 E597614.4 <b>ELEV.:</b> GROUND = 204.22 <b>DATE START</b> 5/2/2017				See notes for datum <b>WELL MP:</b> Top of PVC (Riser) 207.86 <b>DATE END</b> 5/4/2017					
<b>INSPECTOR:</b> SCS - C. Devitt															
<b>SAMPLER:</b> Split Spoon - Started at 78' Hydraulic Hammer						<b>GROUNDWATER READINGS</b>									
<b>METHOD:</b> Hollow-Stem Auger (HSA)						<b>DATE</b>		<b>TIME</b>		<b>DTW (ft btor)</b>		<b>CASING</b>		<b>STABILIZATION TIME</b>	
<b>CASING SIZE:</b> 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME-55 Drill Rig															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)					
	13:11	S-2	23		13	<b>WASTE (CONT.)</b>				0					
81				81	37	Soil and waste- tire chips, metal wire, wood, plastic. (wet)									
					26	81.5'									
82	13:14		82	31	<b>SAND</b>										
	13:37	S-3	16		15	Gray fine sand (wet)									
83				83	13										
					21										
84	13:40		84	46											
	14:04	S-4	24		8										
85				85	20	↓				0					
					24										
86	14:06		86	29											
	14:32	S-5	24		1	86.7'									
87				87	3										
					3										
88	14:33		88	4	<b>CLAY</b>										
										White silty clay (phosphatic)					
BOE = 88'															
<b>Notes:</b> - ADVANCED AUGERS TO 88' TO CONFIRM CLAY AND SET PIEZOMETER. - BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~0.8' INTO CLAY. - DEVELOPED PIEZOMETER ON 5/4/17 USING GRUNDFOS SUBMERSIBLE PUMP. REMOVED ~7 GALLONS.															
<b>Notes:</b> DTW = Depth to water btor = Below top of riser MP = Measuring point															

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-30</div> <div>SHEET 1 of 4 JOB NO. 09215600.04 CHKD. BY RBC</div>					
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249850.5 E598143.7						See notes for datum					
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 185.78						WELL MP: Top of PVC (Riser) 189.53					
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer						DATE START 5/1/2017						DATE END 5/2/2017					
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS											
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME			
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																	

AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)		
	13:30	NA	NA		NS	SAND		0	Stick-up = 3.75	
				1		Brown sand with sod, organic material.				
				1.5'		WASTE				
				2						
				3						
				4		Black fine silty sand intermixed with waste- metal, plastic, organics. (dry)				
5	13:46			5				↓		
	13:48							0		
				6						
				7						
				8		Black fine silty sand intermixed with waste- metal, plastic, fabric, organics. (moist)				
				9						
10	13:58			10				↓		
	14:01							0		
				11						
				12		Black fine silty sand intermixed with waste- metal, plastic, organics, fabric. (moist)				
				13						
				14						
15	14:51			15				↓		
	14:54							0		
				16						
				17		Black fine silty sand intermixed with waste- plastic, paper, metal, organics. (moist)				
				18						
				19						
20	15:01	↓	↓	20	↓			↓		

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.

<div>SCS ENGINEERS</div> <div>4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610</div>						<div>PROJECT</div> <div>PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL</div>						<div>REPORT OF BORING : SB-30</div> <div>SHEET 2 of 4 JOB NO. 09215600.04 CHKD. BY RBC</div>							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249850.5 E598143.7						See notes for datum							
INSPECTOR: SCS - C. Devitt						ELEV.: GROUND = 185.78						WELL MP: Top of PVC (Riser) 189.53							
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer						DATE START 5/1/2017						DATE END 5/2/2017							
METHOD: Hollow -Stem Auger (HSA)						GROUNDWATER READINGS													
						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME					
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																			
AUGER			SAMPLE			SAMPLE DESCRIPTION						H&S		WELL INSTALLATION DIAGRAM					
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")							Methane (ppm)							
	15:05	NA	NA		NS	WASTE (CONT.)						0							
				21								0							
				22															
				23								Black fine silty sand intermixed with waste-fabric, plastic, organics, tire shreds. (moist)							
				24															
25	15:11			25								↓							
	15:14					Black fine silty sand intermixed with waste- tire shreds, plastic, organics, fabric. (moist)						0							
				26								0							
				27															
				28								Black fine silty sand intermixed with waste- plastic, organics, fabric. (moist)							
				29															
30	15:17			30								↓							
	15:20					Black fine silty sand intermixed with waste- plastic, tire shreds, organics, metal. (moist)						0							
				31								0							
				32															
				33								Black fine silty sand intermixed with waste- plastic, organics, metal. (moist)							
				34															
35	15:29			35								↓							
	15:32					Black fine silty sand intermixed with waste- plastic, organics, metal, fabric. (moist)						0							
				36								0							
				37															
				38								Black fine silty sand intermixed with waste- plastic, organics, metal, fabric. (moist)							
				39															
40	15:56	↓	↓	40	↓							↓							

Notes:

DTW = Depth to water

btor = Below top of riser

MP = Measuring point

<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610				<b>PROJECT</b> PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL				<b>REPORT OF BORING : SB-30</b> SHEET 3 of 4 JOB NO. 09215600.04 CHKD. BY RBC							
DRILLER: TIERRA - Cruz, Derek, and Ben						HORIZ: N1249850.5 E598143.7 ELEV.: GROUND = 185.78 DATE START 5/1/2017				See notes for datum WELL MP: Top of PVC (Riser) 189.53 DATE END 5/2/2017					
INSPECTOR: SCS - C. Devitt															
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer						<b>GROUNDWATER READINGS</b>									
METHOD: Hollow-Stem Auger (HSA)						DATE		TIME		DTW (ft btor)		CASING		STABILIZATION TIME	
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig															
AUGER		SAMPLE				SAMPLE DESCRIPTION				H&S		WELL INSTALLATION DIAGRAM			
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")					Methane (ppm)					
	15:59	NA	NA		NS	WASTE (CONT.)				0					
				41											
				42											
				43		Black fine silty sand intermixed with waste- plastic, tire shreds, organics. (moist)									
				44											
				45											
45	16:08			45						▼					
	16:10			46						0					
				47											
				48		Black fine silty sand intermixed with waste- plastic, tire shreds, organics. (moist)									
				49											
50	16:14			50						▼					
	16:18			51						0					
				52											
				53		Black fine silty sand intermixed with waste- tire shreds, plastic, metal, organics. (moist)									
				54											
55	16:38			55						▼					
	16:42			56						0					
				57		Black fine silty sand intermixed with waste- tire shreds, plastic, organics, metal. (moist)									
				58											
	17:05	▼	▼	58	▼	Start Split Spoon Sampling at 58'				▼					
	8:11	S-1	13		14										
				59	12	Black fine silty sand intermixed with waste- plastic, wood, metal wire, and ash. (wet)									
				28											
60	8:15			60	103					▼					
Notes: DTW = Depth to water btor = Below top of riser MP = Measuring point															



<b>SCS ENGINEERS</b> 4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610		PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL		REPORT OF BORING : SB-30 SHEET 4 of 4 JOB NO. 09215600.43 CHKD. BY RBC																						
		DRILLER: TIERRA - Cruz, Derek, and Ben INSPECTOR: SCS - C. Devitt		HORIZ: N1249850.5 E598143.7 ELEV.: GROUND = 185.78 DATE START 5/1/2017		See notes for datum WELL MP: Top of PVC (Riser) 189.53 DATE END 5/2/2017																				
SAMPLER: Split Spoon - Started at 58' Hydraulic Hammer METHOD: Hollow -Stem Auger (HSA)		GROUNDWATER READINGS <table border="1"> <tr> <th>DATE</th> <th>TIME</th> <th>DTW (ft btor)</th> <th>CASING</th> <th>STABILIZATION TIME</th> </tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td><td> </td></tr> </table>					DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME															
DATE	TIME	DTW (ft btor)	CASING	STABILIZATION TIME																						
CASING SIZE: 4-1/4" I.D. & 8-1/4" O.D. OTHER: CME 55 Drill Rig																										

AUGER		SAMPLE		SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM	
DEPTH	TIME	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")	Methane (ppm)		
	8:44	S-2	23		73	0		
					61	29		
						35		
	8:50				62	37		
	9:09	S-3	23		5			
					63	12		
						30		
	9:11				64	43		
	9:24	S-4	24		5			
65					65	11		
						12		
	9:26				66	16		
	9:47	S-5	26		3			
					67	2		
						3		
	9:48				68	5		

CLAY

Gray phosphatic clay. (wet)

BOE = 68.5'

60.0

68.0

68.5

Coarse Sand

2" SCH 40 PVC NO. 10 SLOT SCREEN L=10 FT

6" Cap

Notes:

- ADVANCED AUGERS TO 70' TO SET PIEZOMETER. LEACHATE HEAD CAUSED SAND TO FILL AUGER ANULUS.
- BOTTOM OF PVC END CAP AND PRE-PACKED SCREEN SET ~1.0' INTO CLAY.
- DEVELOPED PIEZOMETER ON 5/4 USING GRUNDFOS SUBMERSIBLE PUMP. REMOVED ~140 GALLONS.


  

Notes:

DTW = Depth to water  
 btor = Below top of riser  
 MP = Measuring point  
 BOE = Bottom of exploration  
 WH = Weight of hammer

## **Appendix G**

### **Piezometer Surveys**





PIEZOMETER NUMBER	POINT NUMBER	NORTHING	EASTING	TOP OF PVC ELEVATION	GROUND ELEVATION
SB15	17053	1249797.0	598218.8	184.44	181.7
SB16	17054	1249796.9	598315.2	183.60	180.4
SB17	17057	1250512.1	598111.1	185.47	182.4
SB18	17058	1250501.7	598219.3	182.71	179.8
SB19	17062	1250693.0	597033.6	203.06	200.4
SB20	17061	1250837.8	597321.7	192.86	190.0
SB21	17065	1250827.3	596433.6	194.30	191.3
SB22	17066	1250913.8	596382.9	193.05	190.0
SB23	17069	1250642.4	596444.3	199.66	196.5

NOTES: 1.) North, the grid, and the coordinates shown hereon are referenced West Zone Fla. State Plane Coordinate System, NAD83 1990 adjustment. 2.) Elevations are to National Geodetic Vertical Datum 1929.

Peavey & Associates  
SURVEYING & MAPPING PA



9399 N LAKE BUFFUM RD  
FORT MEADE, FL 33841  
PHONE: 863-738-4960  
FLORIDA BUSINESS NO. 7779





SPECIFIC PURPOSE SURVEY  
PIEZOMETERS SB15-23  
SOUTHEAST HILLSBOROUGH  
COUNTY LANDFILL  
LITHIA, FL

*Deborah L. Peavey*  
DEBORAH L. PEAVEY, P.S.M.  
FLORIDA REGISTRATION  
NUMBER 6345  
FLORIDA BUSINESS  
NUMBER 7779


REVISIONS

NO.	BY	DATE	DESCRIPTION
FILE NAME:		Field Book:	PROJECT NO.
1603 se hillsborough county		WM1	1603
piezometer 2-23-2017		Party Chief:	DRAWING NO.
2/23/2017		SP	337
SURVEY DATE			SHEET NO.
			1





GRAPHIC SCALE



LEGEND:

NO. NUMBER  
ELEV. ELEVATION

( IN FEET )  
1 inch = 200 ft.

SB25D (W) WELL

SURVEYOR'S NOTES:

- 1.) North Grid and coordinates basis is the West Zone of the Florida State Plane Coordinate System NAD 83/90 adjustment. The vertical datum is NAD1929 using control as provided by client prepared by Pickett & Associates.
- 2.) This survey was prepared to show wells SB19S,SB19D, SB23S,SB23D,SDB25D,SDB24TH80,TH81 and TH82.
- 3.) THIS SURVEY IS NOT VALID WITHOUT THE SIGNATURE AND SEAL OF A FLORIDA LICENSED SURVEYOR AND MAPPER.

FIELD POINT NUMBER	WELL NORTHING	WELL EASTING	WELL NUMBER	CASING ELEVATION	GROUND ELEVATION
17052	1250679.77	597036.76	SB19S	203.36	200.0
17055	1250692.93	597033.65	SB19D	203.02	200.1
17058	1250636.73	596454.97	SB23S	199.45	196.4
17059	1250642.30	596444.00	SB23D	199.70	196.6
17062	1250696.87	597654.72	SB24	188.82	186.1
17064	1249933.86	597434.18	SB25D	208.83	205.8

WELL POINT NUMBER	WELL NORTHING	WELL EASTING	WELL NUMBER	TOP OF CASING	GROUND ELEVATION	PK POINT NUMBER	PK NORTHING	PK EASTING	PK ELEVATION
17173	1249762.01	598759.33	TH80	129.52	126.3	17175	1249762.76	598759.71	126.33
17194	1249571.91	598709.62	TH81	130.26	126.8	17193	1249572.72	598709.93	126.92
17197	1249645.26	598833.09	TH82	131.24	127.9	17207	1249645.91	598833.27	127.96

Peavey & Associates

SURVEYING & MAPPING PA  
9399 NORTH LAKE  
SUFFLOW ROAD  
FORT MEADE, FL 33841  
PHONE: 863-738-4960  
FLORIDA BUSINESS NO. 7779



CLIENT:  
SCS ENGINEERS  
4041 Park Oaks Blvd  
Suite 100  
Tampa, FL 33610

FILE NAME: 1604 wn-southeast  
gas wells 3-13-2017.dwg

SPECIFIC PURPOSE SURVEY  
OF GAS & MONITOR WELLS 2017  
SOUTHEAST LANDFILL  
HILLSBOROUGH COUNTY, FL

DEBORAH L. PEAVEY, P.S.M.  
FLORIDA REGISTRATION  
NUMBER 6345  
FLORIDA BUSINESS  
NUMBER 7779

3/13/2017  
SURVEY DATE  
PROJECT DRAWING NO. SHEET  
1604 341 1

## **Appendix H**

### **Liquid Elevation and Head-Over-Liner Information**

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-01	6/9/2016	61.3		127.1		8.8
		6/10/2016	61.4		127.0		8.7
		6/16/2016	61.2		127.2		8.9
		6/21/2016	61.1		127.3		9.0
		6/22/2016	61.5		126.9		8.6
		6/28/2016	61.2		127.2		8.9
		7/13/2016	61.1		127.3		9.0
		7/29/2016	61.8		126.6		8.3
		8/5/2016	60.7		127.7		9.3
		8/12/2016	60.4		128.0		9.6
		8/19/2016	60.3		128.1		9.8
		8/26/2016	60.2		128.2		9.8
		9/2/2016	60.0		128.4		10.1
		9/9/2016	60.0		128.4		10.1
		9/16/2016	59.8		128.6		10.3
		9/23/2016	59.2		129.2		10.9
		9/30/2016	58.8		129.6		11.3
		10/11/2016	58.6		129.8		11.5
		10/14/2016	58.6		129.8		11.5
		10/21/2016	57.8		130.6		12.3
		10/28/2016	58.0		130.4		12.1
		11/4/2016	58.0		130.4		12.1
		11/11/2016	58.2		130.2		11.9
		11/18/2016	58.5		129.9		11.6
		11/25/2016	58.8		129.6		11.3
		12/2/2016	58.2		130.2		11.9
		12/9/2016	58.7		129.7		11.4
		12/16/2016	58.7		129.7		11.4
		12/23/2016	58.7		129.7		11.4
		12/30/2016	58.7		129.7		11.4
		1/6/2017	58.6		129.8		11.5
		1/13/2017	59.2		129.2		10.9
		1/20/2017	58.8		129.6		11.3
		1/27/2017	59.3		129.1		10.8
		2/3/2017	59.6		128.8		10.5
		2/10/2017	59.7		128.7		10.4
		2/17/2017	59.6		128.8		10.5
		2/24/2017	59.3		129.1		10.8
		3/3/2017	59.9		128.5		10.2
		3/10/2017	59.5		128.9		10.6
		3/17/2017	60.0		128.4		10.1
		3/24/2017	59.9		128.5		10.2
		3/31/2017	59.5		128.9		10.6
		4/7/2017	59.8		128.6		10.3
		4/13/2017	59.9		128.5		10.2
		4/21/2017	59.9		128.5		10.2
		4/28/2017	60.0		128.4		10.1
		5/5/2017	59.6		128.8		10.5
		5/12/2017	59.8		128.6		10.3
		5/19/2017	60.2		128.2		9.8
		5/26/2017	60.3		128.1		9.8
		6/2/2017	60.2		128.2		9.8
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-02	6/9/2016	54.5	187.62	133.1	117.9	15.2
		6/11/2016	56.5		131.2		13.3
		6/16/2016	54.6		133.0		15.1
		6/21/2016	56.2		131.4		13.5
		6/22/2016	55.4		132.2		14.3
		6/28/2016	56.1		131.5		13.6
		7/13/2016	54.8		132.9		15.0
		7/29/2016	54.9		132.8		14.9
		8/5/2016	56.3		131.3		13.4
		8/12/2016	55.6		132.0		14.1
		8/19/2016	55.8		131.8		13.9
		8/26/2016	55.8		131.8		13.9
		9/2/2016	55.7		131.9		14.0
		9/9/2016	55.7		131.9		14.0
		9/16/2016	55.5		132.1		14.2
		9/23/2016	54.9		132.7		14.8
		9/30/2016	54.6		133.0		15.1
		10/11/2016	54.3		133.3		15.4
		10/14/2016	54.5		133.1		15.2
		10/21/2016	54.0		133.6		15.7
		10/28/2016	55.5		132.1		14.2
		11/4/2016	54.0		133.6		15.7
		11/11/2016	54.4		133.2		15.3
		11/18/2016	54.5		133.1		15.2
		11/25/2016	54.6		133.0		15.1
		12/2/2016	54.9		132.7		14.8
		12/9/2016	55.0		132.6		14.7
		12/16/2016	55.0		132.6		14.7
		12/23/2016	55.0		132.6		14.7
		12/30/2016	55.1		132.5		14.6
		1/6/2017	55.0		132.6		14.7
		1/13/2017	55.4		132.2		14.3
		1/20/2017	54.9		132.7		14.8
		1/27/2017	55.4		132.2		14.3
		2/3/2017	55.6		132.0		14.1
		2/10/2017	55.6		132.0		14.1
		2/17/2017	55.6		132.0		14.1
		2/24/2017	55.4		132.2		14.3
		3/3/2017	55.9		131.7		13.8
		3/10/2017	55.8		131.8		13.9
		3/17/2017	56.2		131.4		13.5
		3/24/2017	56.2		131.4		13.5
		3/31/2017	55.8		131.8		13.9
		4/7/2017	56.4		131.2		13.3
		4/13/2017	56.5		131.1		13.2
		4/21/2017	56.4		131.2		13.3
		4/28/2017	56.7		130.9		13.0
		5/5/2017	56.4		131.2		13.3
		5/12/2017	56.7		130.9		13.0
		5/19/2017	56.9		130.7		12.8
		5/26/2017	57.1		130.5		12.6
		6/2/2017	57.0		130.6		12.7
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-3	6/10/2016	51.7	185.73	134.0	117.4	16.63
		6/16/2016	59.7		126.1		8.68
		6/21/2016	59.8		126.0		8.58
		6/22/2016	59.9		125.9		8.48
		6/28/2016	58.0		127.8		10.38
		7/13/2016	56.2		129.6		12.18
		7/29/2016	59.7		126.1		8.68
		8/5/2016	56.2		129.5		12.13
		8/12/2016	56.0		129.7		12.33
		8/19/2016	56.2		129.5		12.13
		8/26/2016	55.8		129.9		12.53
		9/2/2016	56.0		129.7		12.33
		9/9/2016	55.9		129.8		12.43
		9/16/2016	55.0		130.7		13.33
		9/23/2016	55.0		130.7		13.33
		9/30/2016	55.0		130.7		13.33
		10/11/2016	55.0		130.7		13.33
		10/14/2016	55.0		130.7		13.33
		10/21/2016	54.8		130.9		13.53
		10/28/2016	54.7		131.0		13.63
		11/4/2016	54.9		130.8		13.43
		11/11/2016	54.3		131.4		14.03
		11/18/2016	54.3		131.4		14.03
		11/25/2016	54.3		131.4		14.03
		12/2/2016	54.2		131.5		14.13
		12/9/2016	54.9		130.8		13.43
		12/16/2016	54.8		130.9		13.53
		12/23/2016	54.9		130.8		13.43
		12/30/2016	55.1		130.6		13.23
		1/6/2017	54.9		130.8		13.43
		1/13/2017	54.4		131.3		13.93
		1/20/2017	55.0		130.7		13.33
		1/27/2017	55.2		130.5		13.13
		2/3/2017	55.4		130.3		12.93
		2/10/2017	55.7		130.0		12.63
		2/17/2017	55.8		129.9		12.53
		2/24/2017	55.5		130.2		12.8
		3/3/2017	55.9		129.8		12.43
		3/10/2017	55.8		129.9		12.53
		3/17/2017	56.1		129.6		12.23
		3/24/2017	56.1		129.6		12.23
		3/31/2017	55.9		129.8		12.43
		4/7/2017	56.3		129.4		12.03
		4/13/2017	56.2		129.5		12.13
		4/21/2017	56.3		129.4		12.03
		4/28/2017	56.5		129.2		11.83
		5/5/2017	56.3		129.4		12.03
		5/12/2017	56.5		129.2		11.83
		5/19/2017	56.7		129.0		11.63
		5/26/2017	56.8		128.9		11.53
		6/2/2017	56.8		128.9		11.53
					-		-



**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-5	6/22/2016	51.7	180.19	128.5	118.5	9.99
		6/28/2016	52.4		127.8		9.29
		7/13/2016	52.3		127.9		9.39
		7/29/2016	52.8		127.4		8.89
		8/5/2016	52.1		128.1		9.59
		8/12/2016	52.0		128.2		9.69
		8/19/2016	52.2		128.0		9.49
		8/26/2016	52.0		128.2		9.69
		9/2/2016	52.0		128.2		9.69
		9/9/2016	52.0		128.2		9.69
		9/16/2016	51.2		129.0		10.49
		9/23/2016	50.9		129.3		10.79
		9/30/2016	50.3		129.9		11.39
		10/11/2016	50.1		130.1		11.59
		10/14/2016	50.0		130.2		11.69
		10/21/2016	50.0		130.2		11.69
		10/28/2016	50.1		130.1		11.59
		11/4/2016	50.3		129.9		11.39
		11/11/2016	50.9		129.3		10.79
		11/18/2016	51.0		129.2		10.69
		11/25/2016	51.0		129.2		10.69
		12/2/2016	51.1		129.1		10.59
		12/9/2016	51.6		128.6		10.09
		12/16/2016	51.3		128.9		10.39
		12/23/2016	51.2		129.0		10.49
		12/30/2016	51.1		129.1		10.59
		1/6/2017	51.4		128.8		10.29
		1/13/2017	51.6		128.6		10.09
		1/20/2017	51.3		128.9		10.39
		1/27/2017	51.8		128.4		9.89
		2/3/2017	51.3		128.9		10.39
		2/10/2017	51.4		128.8		10.29
		2/17/2017	52.2		128.0		9.49
		2/24/2017	52.1		128.1		9.59
		3/3/2017	51.5		128.7		10.19
		3/10/2017	52.3		127.9		9.39
		3/17/2017	53.0		127.2		8.69
		3/24/2017	53.2		127.0		8.49
		3/31/2017	53.3		126.9		8.39
		4/7/2017	53.7		126.5		7.99
		4/13/2017	53.9		126.3		7.79
		4/21/2017	53.9		126.3		7.79
		4/28/2017	54.1		126.1		7.59
		5/5/2017	54.0		126.2		7.69
		5/12/2017	54.1		126.1		7.59
		5/19/2017	54.2		126.0		7.49
		5/26/2017	54.3		125.9		7.39
		6/2/2017	54.3		125.9		7.39
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-15D	2/21/2017	55.8	184.44	128.6	117.0	11.6
		2/23/2017	57.75		126.7		9.7
		2/24/2017	57.9		126.5		9.5
		3/3/2017	58.6		125.8		8.8
		3/10/2017	58.4		126.0		9.0
		3/17/2017	59.0		125.4		8.4
		3/24/2017	59.3		125.1		8.1
		3/31/2017	59.4		125.0		8.0
		4/7/2017	59.8		124.6		7.6
		4/13/2017	59.9		124.5		7.5
		4/21/2017	59.9		124.5		7.5
		4/28/2017	60.2		124.2		7.2
		5/5/2017	59.9		124.5		7.5
		5/12/2017	60.2		124.2		7.2
		5/19/2017	60.4		124.0		7.0
		5/26/2017	60.5		123.9		6.9
		6/2/2017	60.5		123.9		6.9
					-		-
II	SB-16D	2/16/2017	54.5	183.60	129.1	117.2	11.9
		2/17/2017	58.36		125.2		8.0
		2/20/2017	58.3		125.3		8.1
		2/23/2017	57.65		126.0		8.7
		2/24/2017	57.8		125.8		8.6
		3/3/2017	58.4		125.2		8.0
		3/10/2017	58.2		125.4		8.2
		3/17/2017	59.6		124.0		6.8
		3/24/2017	59.9		123.7		6.5
		3/31/2017	59.7		123.9		6.7
		4/7/2017	60.3		123.3		6.1
		4/13/2017	60.3		123.3		6.1
		4/21/2017	60.3		123.3		6.1
		4/28/2017	60.5		123.1		5.9
		5/5/2017	60.2		123.4		6.2
		5/12/2017	60.4		123.2		6.0
		5/19/2017	60.4		123.2		6.0
		5/26/2017	60.7		122.9		5.7
		6/2/2017	60.6		123		5.8
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-17D	2/16/2017	60.3	185.47	125.2	119.6	5.6
		2/17/2017	60.31		125.2		5.6
		2/20/2017	60.2		125.3		5.7
		2/23/2017	59.90		125.6		6.0
		2/24/2017	60.1		125.4		5.8
		3/3/2017	60.7		124.8		5.2
		3/10/2017	60.6		124.9		5.3
		3/17/2017	60.9		124.6		5.0
		3/24/2017	60.9		124.6		5.0
		3/31/2017	60.6		124.9		5.3
		4/7/2017	61.0		124.5		4.9
		4/13/2017	61.1		124.4		4.8
		4/21/2017	61.2		124.3		4.7
		4/28/2017	61.3		124.2		4.6
		5/5/2017	61.1		124.4		4.8
		5/12/2017	61.3		124.2		4.6
		5/19/2017	61.3		124.2		4.6
		5/26/2017	61.5		124.0		4.4
		6/2/2017	61.5		124.0		4.4
					-		-
II	SB-18D	2/16/2017	55.1	182.71	127.6	120.3	7.3
		2/17/2017	58.91		123.8		3.5
		2/20/2017	58.8		123.9		3.6
		2/23/2017	58.70		124.0		3.7
		2/24/2017	58.9		123.8		3.5
		3/3/2017	59.2		123.5		3.2
		3/10/2017	59.2		123.5		3.2
		3/17/2017	59.4		123.3		3.0
		3/24/2017	59.6		123.1		2.8
		3/31/2017	59.2		123.5		3.2
		4/7/2017	59.5		123.2		2.9
		4/13/2017	59.7		123.0		2.7
		4/21/2017	59.5		123.2		2.9
		4/28/2017	59.7		123.0		2.7
		5/5/2017	59.5		123.2		2.9
		5/12/2017	59.6		123.1		2.8
		5/19/2017	59.7		123.0		2.7
		5/26/2017	59.7		123.0		2.7
		6/2/2017	59.6		123.1		2.8
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
III	SB-19D	2/16/2017	87.5	203.06	115.6	114.2	1.4
		2/17/2017	87.30		115.8		1.6
		2/20/2017	87.2		115.9		1.7
		2/23/2017	87.10		116.0		1.8
		2/24/2017	86.5		116.6		2.4
		3/3/2017	87.3		115.8		1.6
		3/10/2017	87.2		115.9		1.7
		3/17/2017	87.3		115.8		1.6
		3/24/2017	87.3		115.8		1.6
		3/31/2017	87.2		115.9		1.7
		4/7/2017	87.3		115.8		1.6
		4/13/2017	87.3		115.8		1.6
		4/21/2017	87.4		115.7		1.5
		4/28/2017	87.4		115.7		1.5
		5/5/2017	87.2		115.9		1.7
		5/12/2017	87.3		115.8		1.6
		5/19/2017	87.4		115.7		1.5
		5/26/2017	87.4		115.7		1.5
		6/2/2017	87.3		115.8		1.6
					-		-
III	SB-19S	3/3/2017	78.6	203.36	DRY	N/A	N/A
		3/10/2017	78.6		DRY		N/A
		3/17/2017	78.5		DRY		N/A
		3/24/2017	78.5		DRY		N/A
		3/31/2017	78.5		DRY		N/A
		4/7/2017	78.4		DRY		N/A
		4/13/2017	78.5		DRY		N/A
		4/21/2017	78.6		DRY		N/A
		4/28/2017	78.5		DRY		N/A
		5/5/2017	78.5		DRY		N/A
		5/12/2017	78.6		DRY		N/A
		5/19/2017	78.5		DRY		N/A
		5/26/2017	78.5		DRY		N/A
		6/2/2017	78.5		DRY		N/A

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
III	SB-20D	2/16/2017	74.4	192.86	118.5	115.0	3.5
		2/17/2017	75.83		117.0		2.0
		2/20/2017	75.7		117.2		2.2
		2/23/2017	75.65		117.2		2.2
		2/24/2017	75.7		117.2		2.2
		3/3/2017	75.9		117.0		2.0
		3/10/2017	75.8		117.1		2.1
		3/17/2017	75.7		117.2		2.2
		3/24/2017	75.9		117.0		2.0
		3/31/2017	75.8		117.1		2.1
		4/7/2017	75.9		117.0		2.0
		4/13/2017	76.0		116.9		1.9
		4/21/2017	75.9		117.0		2.0
		4/28/2017	76.1		116.8		1.8
		5/5/2017	75.9		117.0		2.0
		5/12/2017	76.0		116.9		1.9
		5/19/2017	76.1		116.8		1.8
		5/26/2017	76.0		116.9		1.9
		6/2/2017	76.0		116.9		1.9
					-		-
VI	SB-21D	2/16/2017	79.1	194.30	115.2	113.0	2.2
		2/17/2017	79.18		115.1		2.1
		2/20/2017	79.4		114.9		1.9
		2/23/2017	79.05		115.3		2.3
		2/24/2017	79.2		115.1		2.1
		3/3/2017	79.2		115.1		2.1
		3/10/2017	79.2		115.1		2.1
		3/17/2017	79.1		115.2		2.2
		3/24/2017	79.2		115.1		2.1
		3/31/2017	79.0		115.3		2.3
		4/7/2017	79.2		115.1		2.1
		4/13/2017	79.2		115.1		2.1
		4/21/2017	79.2		115.1		2.1
		4/28/2017	79.3		115.0		2.0
		5/5/2017	79.2		115.1		2.1
		5/12/2017	79.2		115.1		2.1
		5/19/2017	79.3		115.0		2.0
		5/26/2017	79.4		114.9		1.9
		6/2/2017	79.3		115.0		2.0
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
VI	SB-22D	2/17/2017	78.5	193.05	114.6	113.2	1.4
		2/17/2017	78.97		114.1		0.9
		2/20/2017	78.8		114.3		1.1
		2/23/2017	78.00		115.1		1.9
		2/24/2017	78.1		115.0		1.8
		3/3/2017	78.1		115.0		1.8
		3/10/2017	78.2		114.9		1.7
		3/17/2017	78.1		115.0		1.8
		3/24/2017	78.0		115.1		1.9
		3/31/2017	77.9		115.2		2.0
		4/7/2017	78.0		115.1		1.9
		4/13/2017	78.1		115.0		1.8
		4/21/2017	78.2		114.9		1.7
		4/28/2017	78.2		114.9		1.7
		5/5/2017	78.1		115.0		1.8
		5/12/2017	78.2		114.9		1.7
		5/19/2017	78.2		114.9		1.7
		5/26/2017	78.2		114.9		1.7
		6/2/2017	78.2		114.9		1.7
					-		-
IV	SB-23D	2/16/2017	83.9	199.70	115.8	113.3	2.5
		2/17/2017	84.0		115.7		2.4
		2/20/2017	84.1		115.6		2.3
		2/23/2017	83.85		115.9		2.6
		2/24/2017	83.9		115.8		2.5
		3/3/2017	84.0		115.7		2.4
		3/10/2017	84.0		115.7		2.4
		3/17/2017	84.0		115.7		2.4
		3/24/2017	83.9		115.8		2.5
		3/31/2017	84.5		115.2		1.9
		4/7/2017	83.9		115.8		2.5
		4/13/2017	84.0		115.7		2.4
		4/21/2017	84.1		115.6		2.3
		4/28/2017	84.1		115.6		2.3
		5/5/2017	84.1		115.6		2.3
		5/12/2017	84.3		115.4		2.1
		5/19/2017	84.2		115.5		2.2
		5/26/2017	84.2		115.5		2.2
		6/2/2017	84.2		115.5		2.2
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**

Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
IV	SB-23S	2/23/2017	80.4	199.45	DRY	N/A	N/A
		2/24/2017	80.4		DRY		N/A
		3/3/2017	80.4		DRY		N/A
		3/10/2017	80.3		DRY		N/A
		3/17/2017	80.3		DRY		N/A
		3/24/2017	80.3		DRY		N/A
		3/31/2017	80.3		DRY		N/A
		4/7/2017	80.2		DRY		N/A
		4/13/2017	80.2		DRY		N/A
		4/21/2017	80.2		DRY		N/A
		4/28/2017	80.2		DRY		N/A
		5/5/2017	80.2		DRY		N/A
		5/12/2017	80.1		DRY		N/A
		5/19/2017	80.1		DRY		N/A
		5/26/2017	80.1		DRY		N/A
		6/2/2017	80.1		DRY		N/A
II	SB-24D	3/3/2017	66.3	188.82	122.5	117.6	4.9
		3/10/2017	66.3		122.5		4.9
		3/17/2017	66.5		122.3		4.7
		3/24/2017	66.6		122.2		4.6
		3/31/2017	66.3		122.5		4.9
		4/7/2017	66.6		122.2		4.6
		4/13/2017	66.8		122.0		4.4
		4/21/2017	66.8		122.0		4.4
		4/28/2017	67.0		121.8		4.2
		5/5/2017	66.8		122.0		4.4
		5/12/2017	67.2		121.6		4.0
		5/19/2017	67.3		121.5		3.9
		5/26/2017	67.3		121.5		3.9
		6/2/2017	67.4		121.4		3.8
					-		-
I	SB-25D	3/10/2017	80.6	208.83	128.2	117.5	10.7
		3/17/2017	80.8		128.0		10.5
		3/24/2017	80.8		128.0		10.5
		3/31/2017	80.4		128.4		10.9
		4/7/2017	80.6		128.2		10.7
		4/13/2017	80.8		128.0		10.5
		4/21/2017	80.8		128.0		10.5
		4/28/2017	85.5	213.83	128.3	See Note 3	10.8
		5/5/2017	85.2		128.6		11.1
		5/15/2017	83.6	211.40	127.8	See Note 4	10.3
		5/19/2017	83.8		127.6		10.1
		5/26/2017	83.8		127.6		10.8
		6/2/2017	83.9		127.5		11.1
					-		-

**Appendix H**  
**Water Level Data - Liquid Assessment Monitoring**  
**Phases I, II, III, IV, and VI - Southeast County Landfill**


Phase	Soil Boring #	Date <sup>1</sup>	Depth to water (ft tpvc)	Elevation Top PVC (NGVD) <sup>2</sup>	Water Elevation (NGVD)	Top of Clay Elev (NGVD) <sup>2</sup>	Liquid Depth Over Clay (ft)
II	SB-26	4/14/2017	25.3	148.36	123.1	119.3	3.8
		4/17/2017	25.3		123.1		3.8
		4/19/2017	25.2		123.2		3.9
		4/21/2017	25.1		123.3		4.0
		4/26/2017	25.12		123.24		3.94
		4/28/2017	25.2		123.2		3.9
		5/5/2017	25.1		123.3		4.0
		5/12/2017	25.3		123.1		3.8
		5/19/2017	25.3		123.1		3.8
		5/26/2017	25.5		122.9		3.6
		6/2/2017	25.5		122.9		3.6
					-		-
II	SB-27	4/13/2017	15.7	138.11	122.4	120.6	1.8
		4/17/2017	15.7		122.4		1.8
		4/19/2017	15.7		122.4		1.8
		4/21/2017	15.6		122.5		1.9
		4/26/2017	15.52		122.59		1.99
		4/28/2017	15.7		122.4		1.8
		5/5/2017	15.6		122.5		1.9
		5/12/2017	15.6		122.5		1.9
		5/19/2017	15.7		122.4		1.8
		5/26/2017	15.8		122.3		1.7
		6/2/2017	15.7		122.4		1.8
					-		-
I	SB-28D	5/5/2017	87.5	208.62	121.1	116.7	4.4
		5/12/2017	87.3		121.3		4.6
		5/19/2017	87.3		121.3		4.6
		5/26/2017	87.3		121.3		4.6
		6/2/2017	87.5		121.1		4.4
					-		-
I	SB-29	5/5/2017	78.5	207.86	129.4	117.5	11.9
		5/12/2017	77.2		130.7		13.2
		5/19/2017	77.4		130.5		13.0
		5/26/2017	79.3		128.6		11.1
		6/2/2017	82.3		125.6		8.1
					-		-
II	SB-30	5/5/2017	64.3	189.53	125.2	117.8	7.4
		5/12/2017	64.7		124.8		7.0
		5/19/2017	64.8		124.7		6.9
		5/26/2017	65.7		123.8		6.0
		6/2/2017	65.7		123.8		6.0
					-		-

Notes:


1. Water levels collected in SB-15 through SB-23D on 2/16/17 are prior to development.
2. Approximate elevations
3. Extended riser at SB-25D due to waste filling operations.
4. Lowered riser at SB-25D in order to conduct pump test.




**Liquid Elevation - Series 1**  
**(SB-01 - SB-05, SB-26, SB-27, SB-29 and SB-30)**




**Liquid Depth - Series 1**  
**(SB-01 - SB-05, SB-26, SB-27, SB-29 and SB-30)**



**Liquid Elevation - Series 2**  
**(SB-15D - SB-25D and SB-28D)**



**Liquid Depth - Series 2**  
**(SB-15D - SB-25D and SB-28D)**




**Appendix H  
Rainfall Data  
Liquid Assessment Monitoring  
Southeast County Landfill**

Week Ending	Rainfall (in.)	Remarks
1/1/16	0	
1/8/16	0.3	
1/15/16	2.55	
1/22/16	1.97	
1/29/16	2.54	
2/5/16	0.2	
2/12/16	0.35	
2/19/16	0.17	
2/26/16	0.89	
3/4/16	0	
3/11/16	0	
3/18/16	0.43	
3/25/16	0.96	
4/1/16	0.92	
4/8/16	2.01	
4/15/16	0	
4/22/16	0.01	
4/29/16	0.48	
5/6/16	3.05	
5/13/16	0	
5/20/16	4.95	
5/27/16	0	
6/3/16	0.69	
6/10/16	8.23	
6/17/16	0.18	
6/24/16	1.63	
7/1/16	0.76	
7/8/16	1.88	
7/15/16	1.61	
7/22/16	0.59	
7/29/16	1.05	
8/5/16	1.66	
8/12/16	4.52	
8/19/16	0.05	
8/26/16	0.12	
9/2/16	6.92	
9/9/16	0.81	
9/16/16	0.86	
9/23/16	0.54	
9/30/16	1.21	
10/7/16	3.61	
10/14/16	0	

**Appendix H  
Rainfall Data  
Liquid Assessment Monitoring  
Southeast County Landfill**

Week Ending	Rainfall (in.)	Remarks
10/21/16	0	
10/28/16	0	
11/4/16	0	
11/11/16	0	
11/18/16	0	
11/25/16	0	
12/2/16	0	
12/9/16	0.09	
12/16/16	0	
12/23/16	0	
12/30/16	0.25	
1/6/17	0	
1/13/17	0.23	
1/20/17	0.09	
1/27/17	0.6	
2/3/17	0.44	
2/10/17	0.66	
2/17/17	0.08	
2/24/17	1.22	
3/3/17	0	
3/10/17	0	
3/17/17	0.65	
3/24/17	0.01	
3/31/17	0.01	
4/7/17	2.58	
4/14/17	0	
4/21/17	0	
4/28/17	0	
5/5/17	0.67	
5/12/17	0	
5/19/17	0.01	
5/26/17	0.58	
6/2/17	0.33	
6/9/17		



## **Appendix I**

### **Shallow Groundwater Monitoring Wells**



SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : TH-80

SHEET 1 of 1  
JOB NO. 09215600.03  
CHKD. BY —

DRILLER:

TIERRA - Cruz, Derek, and Ben

HORIZ:

N1249762.01 E598759.33

See notes for datum

INSPECTOR:

SCS - C. Devitt, Hillsborough County - J. Fuller

ELEV.:

GROUND = 126.3

WELL MP: Top of PVC (Riser) 129.52

SAMPLER:

No Sampling  
Hydraulic Hammer

DATE START

3/8/2017

DATE END

3/9/2017

METHOD:

Hollow -Stem Auger (HSA)

GROUNDWATER READINGS

CASING SIZE:

6-5/8" I.D.

OTHER:

CME 55 Drill Rig

DATE

TIME

DTW (ft btor)

CASING

STABILIZATION TIME

AUGER

DEPTH

TIME (hr:min)

SAMPLE

NO.

REC (in.)

DEPTH (Ft.)

BLOWS (/6")

SAMPLE DESCRIPTION

H&S

Methane (ppm)

WELL INSTALLATION DIAGRAM

14:28

NA

NA

NS

0

1

Brown sand (dry)

3.0

GROUT (TYP)

Fine Sand

4.0

2-INCH SCH 40 PVC SOLID

5.0

Coarse Sand

10

14:38

5

14:40

0

6

Gray clay (moderately moist)

...

Water at 6'

7

8

Lighter gray clay, increased cohesiveness (phosphatic) (wet)

9

10

14:48

10

14:51

0

11

Light gray phosphatic clay (wet)

12

13

Brown silty clay (wet)

14

15

14:59

15

15.3

2" SCH 40 PVC NO. 10 SLOT SCREEN L=10 FT

4" Cap

BOE = 15'

Notes:

DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point  
SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.

Additional Notes:

- ADVANCED AUGERS TO 15', DID NOT COLLECT SPLIT SPOON SAMPLES

- BOTTOM OF PVC END CAP AND PRE-PACKAGED SCREEN SET IN CLAY LAYER

- PIEZOMETER DEVELOPED BY COUNTY PERSONNEL

- AUGERS WERE DECONTAMINATED BEFORE STARTING EACH BORING

- SURVEYOR SET PK IN CONCRETE PAD ELEV = 126.33

SCS ENGINEERS

4041 Park Oaks Blvd., Suite 100  
Tampa, FL 33610

PROJECT

PHASES I-VI LIQUID ASSESSMENT MONITORING  
SOUTHEAST COUNTY LANDFILL  
LITHIA, FL

REPORT OF BORING : TH-81

SHEET 1 of 1  
JOB NO. 09215600.03  
CHKD. BY

DRILLER:

TIERRA - Cruz, Derek, and Ben

HORIZ:

N1249571.91 E598709.62

See notes for datum

INSPECTOR:

SCS - C. Devitt, Hillsborough County - J. Fuller

ELEV.:

GROUND = 126.8

WELL MP: Top of PVC (Riser) 130.26

SAMPLER:

No Sampling  
Hydraulic Hammer

DATE START

3/8/2017

DATE END

3/9/2017

METHOD:

Hollow -Stem Auger (HSA)

GROUNDWATER READINGS

CASING SIZE:

6-5/8" I.D.

OTHER:

CME 55 Drill Rig

DATE

TIME

DTW (ft btor)

CASING

STABILIZATION TIME

AUGER

DEPTH

TIME (hr:min)

NO.

REC (in.)

DEPTH (Ft.)

BLOWS (/6")

SAMPLE DESCRIPTION

H&S

WELL INSTALLATION DIAGRAM

9:56

NA

NA

NS

0

1

2

3

4

5

10:00

5

10:02

6

7

8

9

10

10:05

10

10:12

11

12

13

10:18

14

Brown sandy silt. (dry at top to moist at bottom)

0

Brown sandy silt (moist)

0

... Water at 11'

0

Brown sandy silt (wet)

BOE = 14'

Stick-up = 3.46'

GROUT (TYP)

Fine Sand

2-INCH SCH 40 PVC SOLID

Coarse Sand

2" SCH 40 PVC NO. 10 SLOT SCREEN L=10 FT

4" Cap

Notes:


DTW = Depth to water  
btor = Below top of riser  
MP = Measuring point  
SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.

Additional Notes:

- ADVANCED AUGERS TO 15', DID NOT COLLECT SPLIT SPOON SAMPLES  
- BOTTOM OF PVC END CAP AND PRE-PACKAGED SCREEN SET IN CLAY LAYER  
- PIEZOMETER DEVELOPED BY COUNTY PERSONNEL.  
- AUGERS WERE DECONTAMINATED BEFORE STARTING EACH BORING  
- SURVEYOR SET PK IN CONCRETE PAD ELEV = 126.92

SCS ENGINEERS			PROJECT PHASES I-VI LIQUID ASSESSMENT MONITORING SOUTHEAST COUNTY LANDFILL LITHIA, FL			REPORT OF BORING : TH-82 SHEET 1 of 1 JOB NO. 09215600.03 CHKD. BY			
4041 Park Oaks Blvd., Suite 100 Tampa, FL 33610									
DRILLER: TIERRA - Cruz, Derek, and Ben			HORIZ: N1249645.26 E598833.09			See notes for datum			
INSPECTOR: SCS - C. Devitt, Hillsborough County - J. Fuller			ELEV.: GROUND = 127.9			WELL MP: Top of PVC (Riser) 131.24			
			DATE START 3/9/2017			DATE END 3/9/2017			
SAMPLER: No Sampling Hydraulic Hammer			GROUNDWATER READINGS						
METHOD: Hollow -Stem Auger (HSA)									
CASING SIZE: 6-5/8" I.D.			OTHER: CME 55 Drill Rig						
AUGER		SAMPLE				SAMPLE DESCRIPTION		H&S	WELL INSTALLATION DIAGRAM
DEPTH	TIME (hr:min)	NO.	REC (in.)	DEPTH (Ft.)	BLOWS (/6")			Methane (ppm)	
	9:38	NA	NA		NS	Brown sandy silt (dry at top to moist at bottom)		0	
				1					
				2					
				3					
				4					
5	9:42			5				▼	
	9:44			6		Dark brown sandy silt (moist)		0	
				7					
				8		... Water at 8'			
				9		Dark brown sandy silt (wet)			
10	9:49			10				▼	
	9:51			11		Dark brown sandy silt (wet)		0	
				12		...Hard drilling 12'			
				13					
				14		Dark brown sandy silt (wet)			
15	9:59	▼	▼	15	▼			▼	
BOE = 15'									15.0
									15.3
Notes:									
DTW = Depth to water									
btor = Below top of riser									
MP = Measuring point									
SAMPLE DESCRIPTIONS - based on observed cuttings from auger when no split spoon collected.									
Additional Notes:									
- ADVANCED AUGERS TO 15', DID NOT COLLECT SPLIT SPOON SAMPLES									
- BOTTOM OF PVC END CAP AND PRE-PACKAGED SCREEN SET IN CLAY LAYER									
- PIEZOMETER DEVELOPED BY COUNTY PERSONNEL									
- AUGERS WERE DECONTAMINATED BEFORE STARTING EACH BORING									
- SURVEYOR SET PK IN CONCRETE PAD ELEV = 127.96									





SOUTHEAST COUNTY LANDFILL  
EXISTING & PROPOSED WELL  
LOCATION MAP

2016 AERIAL PHOTO

Legend

● Existing Wells

● Wells To Be Installed




Hillsborough  
County Florida

## **Attachment 2 Dewatering Wells Plan and Details**




G:\PROJECT\Hillsborough\09215600.03 - Solid Waste Liquid Investigation CADD Figures\Sheet1.dwg Apr 24, 2017 - 4:03pm Loyal, Norma ST BY: 41280c



- LEGEND:
- DW-2 LEACHATE DEWATERING WELL & PUMP - APPROXIMATE
  - EW-61 LANDFILL GAS (LFG) EXTRACTION WELL (CASSON) - EXISTING
  - EW-45 LANDFILL GAS (LFG) EXTRACTION WELL - EXISTING
  - TH-81 MONITOR WELLS
  - SB-01 FIRST SERIES PIEZOMETER
  - GW-46R REMOTE WELLHEAD
  - SB-26 SECOND SERIES PIEZOMETER
  - LANDFILL LIMIT/BERM
  - PHASE LIMIT
  - A PRESSURIZED AIR LINE - EXISTING
  - A PRESSURIZED AIR LINE - PROPOSED
  - L LEACHATE LINE - EXISTING
  - L LEACHATE LINE - PROPOSED
  - V VACUUM LINE - EXISTING
  - V VACUUM LINE - PROPOSED


- NOTES:
- LOCATIONS OF DEWATERING WELLS TO BE DETERMINED FOLLOWING PILOT HOLE PIEZOMETER INSTALLATION AND PUMP TESTING. LOCATIONS INDICATED ON DRAWING ARE SHOWN AS TYPICAL EXAMPLES.
  - PHASE I DESIGNATES SOLID WASTE FILLING SEQUENCE.
  - EXISTING GROUND TOPOGRAPHY BASED ON AN AERIAL SURVEY DATED JAN 6, 2017 BY PICKETT & ASSOCIATES. PLAN DOES NOT ACCURATELY SHOW PHASE I GRADES.



SCS ENGINEERS STEARNS, CONRAD AND SCHMIDT CONSULTING ENGINEERS 4041 PARK OAKS BLVD., SUITE 100, TAMPA, FL 33610 813 821-0880 FAX 813 823-6757 FLORIDA CERTIFICATE OF AUTHORIZATION NO. 0004892	CADD FILE: SHEET1		DATE: APRIL 2017		SCALE: AS SHOWN		DRAWING NO. 1			
	PROJECT NO. 09215600.03		DWN. BY: CUJ		CHK. BY: REC		1 of 3			
	TASK: BUC		APP. BY: BUC		RBC					
	BUC		RBC		BUC					
CLIENT		HILLSBOROUGH COUNTY PUBLIC WORKS DEPARTMENT SOLID WASTE MANAGEMENT DIVISION TAMPA, FL 33619		PROJECT TITLE		DRAWING TITLE		BY		
						PIPING SITE PLAN AND PROFILE				
								REV	DATE	DESCRIPTION
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
								△		
						</				









- NOTES:**
- QED AP-4+ PNEUMATIC PUMP SHOWN FOR REFERENCE PURPOSES ONLY. PUMP IS NOT INCLUDED WITH FLANGE PACKAGE.
  - AIR LINE AND FORCE MAIN ASSEMBLIES CAN BE CONFIGURED FOR BOTH COLD AND WARM CLIMATES.
  - QED PUMP COUNTER TO BE ADDED TO DISCHARGE LINE.


**LANDFILL GAS/LEACHATE DUAL EXTRACTION WELL COMPONENTS** 2  
NOT TO SCALE




**PERFORATED PIPE DETAIL** 3  
NOT TO SCALE




**LANDFILL GAS/LEACHATE DUAL EXTRACTION FLANGE COMPONENTS** 4  
NOT TO SCALE



**LANDFILL GAS/LEACHATE DUAL EXTRACTION WELL AIR REGULATOR** 5  
NOT TO SCALE




**DISCHARGE LINE** 9  
NOT TO SCALE




**HEADER/LATERAL TRENCH DETAIL** 8  
NOT TO SCALE

- NOTES:**
- HEADER SHALL BE HDPE SDR 17, WITH THE DIAMETERS AND SLOPES AS SHOWN ON THE PLANS.
  - LFG LATERALS SHALL BE SDR 17 WITH THE DIAMETERS SHOWN ON THE PLANS, AND INSTALLED WITH MINIMUM 3% SLOPE.
  - DEWATERING DISCHARGE LINE AND AIR SUPPLY LINE SHALL BE 2" OR 4" HDPE SDR 11.
  - WARNING TAPE FOR HEADER/LATERALS SHALL BE MIN. 3" WIDE AND IMPRINTED WITH "GAS LINE BURIED BELOW".



**CONNECTION DETAIL** 6  
NOT TO SCALE




- NOTES:**
- NO. 57 STONE PAD TO BE INSTALLED 36" BEYOND THE RISER PIPE IN ALL DIRECTIONS AND 4" THICK. WEED BARRIER TO BE INSTALLED TO SEPARATE GRAVEL AND CLEAN BACKFILL.
  - RISER PIPE TO BE LABELED WITH VALVE NAME.

**DEWATERING LINE ISOLATION VALVE DETAIL** 7  
NOT TO SCALE

<div>SCS ENGINEERS STEARNS, CONRAD AND SCHMIDT CONSULTING ENGINEERS 4041 PARK CAKS BLVD., SUITE 100, TAMPA, FL 33610 813 821-0080 FAX 813 823-4757 FLORIDA CERTIFICATE OF AUTHORIZATION NO. 00004882</div>			CLIENT HILLSBOROUGH COUNTY PUBLIC WORKS DEPARTMENT SOLID WASTE MANAGEMENT DIVISION TAMPA, FL 33619		DRAWING TITLE DETAILS 2 PROJECT TITLE SOUTHEAST COUNTY LANDFILL DEWATERING WELL DESIGN		REV	DATE	DESCRIPTION	BY
<div>CADD FILE: FIGURE 1 - WELL AND DETAILS</div> <div>DATE: APRIL 2017</div> <div>SCALE: AS SHOWN</div> <div>DRAWING NO. 3 3 of 3</div>			<div>PROJ. NO. 09215600.03</div> <div>DSN. BY: BJC</div> <div>CHK. BY: RBC</div> <div>APP. BY: BJC</div> <div>Q/A R/W. BY: RBC</div>				△			
							△			
							△			
							△			
							△			BRUCE J. CLARK LICENSE NO. 31924


## **Attachment 3 Proposed Cut-Off Trench Plan and Details**

G:\PROJECT\HILLSBOROUGH\09215600.03 - SOLID WASTE\LIQUID INVESTIGATION CAD FIGURES\PHASE II CUTOFF WALL MAP.DWG




ATTACHMENT 1. PROPOSED PHASE II CUTOFF TRENCH INSTALLATION  
SOUTHEAST COUNTY LANDFILL  
MAY 2017

G:\PROJECT\HILLSBOROUGH\09215600.03 - SOLID WASTE\LIQUID INVESTIGATION CAD FIGURES\CUTOFF WALL PIPE DETAIL.DWG




SCS ENGINEERS

ATTACHMENT 2. PROPOSED CUTOFF TRENCH CROSS SECTION  
SOUTHEAST COUNTY LANDFILL  
MAY 2017



SCS ENGINEERS


G:\PROJECT\HILLSBOROUGH\09215600.03 - SOLID WASTE\LIQUID INVESTIGATION CAD FIGURES\CUTOFF WALL PIPE DETAIL.DWG





NOT TO SCALE. FOR  
ILLUSTRATION ONLY.


G:\PROJECT\HILLSBOROUGH\09215600.03 - SOLID WASTE\LIQUID INVESTIGATION CAD FIGURES\CUTOFF WALL PIPE DETAIL.DWG



SCS ENGINEERS

ATTACHMENT 5. PROPOSED CUTOFF TRENCH RISER CROSS SECTION  
SOUTHEAST COUNTY LANDFILL  
MAY 2017

NOT TO SCALE. FOR  
ILLUSTRATION ONLY.




NOTE  
SEE ATTACHMENT 7 FOR PLAN VIEW.

G:\PROJECT\HILLSBOROUGH\09215600.03 - SOLID WASTE\LIQUID INVESTIGATION CAD FIGURES\CUTOFF WALL PIPE DETAIL.DWG



G:\PROJECT\HILLSBOROUGH\09215600.03 - SOLID WASTE\LIQUID INVESTIGATION CAD FIGURES\CUTOFF WALL PIPE DETAIL.DWG



SCS ENGINEERS

ATTACHMENT 7. PROPOSED HEADER CLEANOUT PLAN VIEW  
SOUTHEAST COUNTY LANDFILL  
MAY 2017

## **Attachment 4 Schedule**

