

QUADREX HPS Inc.
FLD 980 711 071
TEMPORARY OPERATION PERMIT #HT 01-136540

COVERED STORAGE CONSTRUCTION SCHEDULE

ACTIVITY	DATE	STATUS
RECEIVE T.O.P. FROM FLA DEPT. OF ENVIROM. REG	7/15/88	ACTUAL/COMPLETE
SUBMIT DOCUMENT PACKAGE ON PROPOSED STORAGE TO D.E.R.	9/22/88	ACTUAL/COMPLETE
RECEIVE D.E.R. APPROVAL	11/14/88	ACTUAL/COMPLETE
IMPLEMENT ACTION PLAN WITHIN 30 DAYS	---	PER DETAILS BELOW---
SUBMIT PLANS TO GENERAL CONTRACTORS FOR PRICE BIDS	11/17/88	COMPLETE
RECEIVE BIDS/EVALUATE/NEGOTIATE	12/2/88	COMPLETE
DEVELOP "CAPITAL APPROPRIATION REQUEST" FOR HEADQUARTERS REVIEW	12/9/88	COMPLETE
"C.A.R." APPROVAL(S) COMPLETE	1/4/89	COMPLETE
NEGOTIATE/AWARD P.O. TO GENERAL CONTRACTOR	1/5/89	COMPLETE
FILE FOR LOCAL BUILDING PERMITS	1/9/89	COMPLETE
OBTAIN PERMITS	2/20/89	ANTICIPATED
ERECT STORAGE FACILITY (DETAILED ERECTION SCHEDULE FROM GENERAL CONTRACTOR WILL BE REQUIRED)	BY 5/14/89	REQUIRED BY D.E.R. LTR OF 11/14/88

SCHEDULE BY: JACK FLAACKE

AS OF:

10-Jan-89

JF.

DOCKET #

1