

February 11, 2012

Melissa Madden Solid Waste Section Department of Environmental Protection Southwest District Office 13051 North Telecom Parkway Temple Terrace, Florida 33637-0926 Southwest District

RE: Central County Solid Waste Disposal Complex, WACS No. 51614

Dear Ms. Madden:

The following response has been prepared in regards to the onsite inspection of January 25, 2012 at the Central County Solid Waste Disposal Complex (CCSWDC). Department concerns and comments are in italic font.

Comments Section

Item 1.1, 2.13

Facility was filling Cell 1, Lift 2 (to elev. 50) during the inspection. The working face was located at the N end of Cell 1, with fill progression toward the S.

It appeared that the facility was filling Lift 2 in the opposite direction of approved fill sequence. The "Landfill Staging Plan," Sheet C-07 (dated January 20008), Note 2 states that, "Each lift will typically progress from south to north." Op Plan Section K.2.f. states, "Filling of each cell will generally progress from the south end of the cell to the north end."

It appeared that stormwater management in the intermediately covered areas was adequate, and no ponding was noted. Please ensure that future lifts are filled in this S-N progression, or that the drawings and Operation Plan are revised accordingly in pending or future permit modifications.

County Response:

The "Landfill Staging Plan", Sheet C-07 and the Operation Plan, Section K.2.f. will be revised to reflect a S-N or N-S progression in a future permit modification.

If you have any questions, please contact me at (941) 861-1589 or lerose@scgov.net.

Singerely,

Lois E. Rose

Manager, Solid Waste

cc: Richard Siemering, HDR Engineering, Inc.