

FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION

Central District 3319 Maguire Blvd. Ste. 232 Orlando, FL 32803 (407)897-4100 RICK SCOTT GOVERNOR HERSCHEL T. VINYARD JR. SECRETARY

October 25, 2013

E-Mail sgrant@wm.com

Ms. Sheree Grant Vista Landfill, LLC 242 West Keene Road Apopka, Florida 32703 OCD-SW-13-4019

Orange County – SW WACS # 87081 Vista Class III Landfill Class III – 2013 Landfill Gas Collection System (LGCS) Expansion – Phase II Approval of Certification of Construction Completion Report

Dear Ms. Grant:

The Department has completed the review of the report titled "Construction Certification Report, 2013 Landfill Gas Collection System Expansion, Phase II, Vista Landfill," submitted on your behalf by Carlson Environmental Consultants, PC. The report was dated October 9, 2013 and received October 10, 2013. The report and the DEP Form 62-701.900(2) were signed and sealed by Professional Engineer of Record, Mr. Seth A. Nunes, P.E., of Carlson Environmental Consultants, PC.

Based upon the review of the report, the site construction inspection on July 25, 2013 (inspection report attached), and the certification by the Professional Engineer of Record, the Department concurs that the 2013 LGCS expansion, Phase II has been completed and is substantially consistent with plans and specifications approved by FDEP.

If you have any questions, please contact Kim Rush at (407) 897-4314 or by e-mail at kim.rush@dep.state.fl.us.

Sincerely,

F. Thomas Lubozynski, P.E

Waste and Air Resource Programs Administrator

FTL/kr

Ms. Grant Vista Class III Landfill OCD SW 13-4019 Page 2 of 2 October 25, 2013

Enclosure

1. Inspection Report, July 25, 2013

cc:

Seth A. Nunes – Carlson Environmental Consultants, PC, snunes@cecenv.com
Deborah Perez – WMIF, dperez@wm.com
Paul Bermillo – WMIF, pbermill@wm.com
Jay Davoll, P.E. – City of Apopka, jdavoll@apopka.com



Florida Department of Environmental Protection Inspection Checklist

FACILITY INFORMATION:

Facility Name: VISTA LANDFILL, LLC (BUTTREY/KEENE RD SOUTH)

On-Site Inspection Start Date: 07/25/2013
On-Site Inspection End Date: 07/25/2013

WACS No.: 87081

Facility Street Address: 230 WEST KEENE RD

City: APOPKA

County Name: ORANGE

Zip: 32703

INSPECTION PARTICIPANTS:

(Include ALL Landfill and Department Personnel with Corresponding Titles)

Principal Inspector: Kimberly M. Rush, Engineer

Other Participants: Allen Rainey, Inspector; Deborah Perez, Representative

INSPECTION TYPE:

Construction Completion Certification Inspection for Landfill - Class III facility

ATTACHMENTS TO THE INSPECTION CHECK LIST:

This Cover Page to the Inspection Checklist may include any or all of the following attachments as appropriate.

COMMENTS:

07/26/2013

This site visit was conducted to inspect the construction of the next phase of the active gas collection system. Due to an increase in odors emitting from the Cell 3 disposal area, the timing of the installation of the next gas collection construction event was accelerated.

This constrution event included the installation of three horizontal collectors in Cell 3 tied to an existing well head in Cell 2 (GW-7). At the time of this inspection, one line was completed and the second line was being installed. Odor was present within the Cell. No odors were noted off site.

ATTACHMENTS:

Inspection Date: 07/25/2013

Filter Fabric



Horizontal Trench



Horizontal Collector



Inspection Date: 07/25/2013

Kimberly M. Rush	Engineer	
PRINCIPAL INSPECTOR NAME	PRINCIPAL INSPECTOR TITLE	
H. I A R I		
LinkedyRh	FDEP	7/26/2013
PRINCIPAL INSPECTOR SIGNATURE	ORGANIZATION	DATE
Allen Rainey	Inspector	
INSPECTOR NAME	INSPECTOR TITLE	
NO SIGNATURE	FDEP	
INSPECTOR SIGNATURE	ORGANIZATION	_
Dahasah Dawa	Danasasatatisa	
Deborah Perez	Representative	
REPRESENTATIVE NAME	REPRESENTATIVE TITLE	
NO SIGNATURE	WMIF	
REPRESENTATIVE SIGNATURE	ORGANIZATION	_

NOTE: By signing this document, the Site Representative only acknowledges receipt of this Inspection Report and is not admitting to the accuracy of any of the items identified by the Department as "Not Ok" or areas of concern.