Johnson, Sabrina O

From: Hsu, Benjamin

Sent: Friday, December 14, 2018 3:42 PM

To: SWD_Waste

Subject: FW: Southeast County Landfill OGC File No. 17-0058 - Liquid Assessment Monitoring Monthly

Progress Report for November 2018

Attachments: 20181214 November Liquid Assessment Monitoring Monthly Report.pdf

Forwarded to SWD_Waste 41193 Hillsborough Southeast

2018 November Consent Order Leachate Report 2018 November Consent Order Piezometer Report

Benjamin Hsu

Engineering Specialist 1 - Air / Solid Waste Compliance Assurance Program Florida Department of Environmental Protection - Southwest District 13051 North Telecom Parkway, Suite 101, Temple Terrace, FL 33637-0926 benjamin.hsu@floridadep.gov

Office: 813-470-5720 Fax: 813-470-5995

From: Curtis, Bob [mailto:BCurtis@scsengineers.com]

Sent: Friday, December 14, 2018 3:39 PM

To: Tafuni, Steven

Cc: Madden, Melissa; Morgan, Steve; Dilmore, Cory; Kimberly Byer (ByerK@hillsboroughcounty.org);

RuizLE@hillsboroughcounty.org; O'Neill, Joseph(Hillsborough County); Pelley, Cindy (Hillsborough County); Michael

Townsel; Chamberlain, Justin; Hsu, Benjamin; Guilbeault, Ken; Spradlin, Kollan; Devitt, Caroline; Susan;

ttown@ufl.edu; steven.laux@essie.ufl.edu; Ciaravella, Philip

Subject: Southeast County Landfill OGC File No. 17-0058 - Liquid Assessment Monitoring Monthly Progress Report for

November 2018

Dear Mr. Tafuni,

On behalf of Hillsborough County Transportation & Utility Services, Solid Waste Management Division, SCS Engineers is submitting the attached PDF of the November 2018 monthly progress report for the liquid assessment monitoring and dewatering activities completed at the Southeast County Landfill. This update is being submitted as a requirement of condition 9.(f) of the July 28, 2017 Consent Agreement between the State of Florida Department of Environmental Protection and Hillsborough County.

Please contact Ken Guilbeault (813-804-6716) or Kollan Spradlin (813-804-6706) if you have any questions or require additional information.

Regards,

Bob

Robert B. Curtis, P.E. Senior Project Manager

SCS Engineers 3922 Coconut Palm Drive, Suite 102 Tampa, FL 33619 813-804-6701 (W) 813-293-3403 (C) bcurtis@scsengineers.com

Driven by Client Success www.scsengineers.com

Liquid Assessment Monitoring Monthly Progress Report for November 2018

Southeast County Landfill Lithia, Florida

Hillsborough County Transportation & Utilities Services Solid Waste Management Division 332 North Falkenburg Road Tampa, Florida 33619



SCS ENGINEERS

File No. 09215600.07 | **December 14, 2018**3922 Coconut Palm Drive, Suite 102
Tampa, FL 33619
813-621-0080

LIQUID ASSESSMENT MONITORING MONTHLY PROGRESS REPORT FOR NOVEMBER 2018

Southeast County Landfill Lithia, Florida

Submitted to:

Hillsborough County Transportation & Utilities Services Solid Waste Management Division 332 North Falkenburg Road Tampa, Florida 33619

Prepared by:

SCS ENGINEERS

3922 Coconut Palm Drive, Suite 102 Tampa Florida 33619 (813)-621-0080

> December 14, 2018 File No. 09215600.07

No. 82852

No. 82852

STATE OF

LORIDA GIANTINIA

Kollan L. Spradlin, P.E. No. 82852

Table of Contents

Secti	ion		Page
1	Introduct	ion	1
2	Leachate	Pumpage Data	1
	2.1 Supp	lemental Dewatering Locations	1
	2.1	1 Landfill Gas Extraction Well Network Phases I - VI	1
	2.1	2 Pump Station 2	1
	2.1	3 Dewatering Wells	2
	2.1	.4 Evaluation of Alternate Pumping Locations	2
	2.2 Supp	lemental Leachate Pumpage Data	2
	2.3 Supp	lemental Leachate Pumpage Data Observations for November 2018	3
3	Piezomet	er Readings	4
	3.1 Serie	s-1 Piezometer Abandonment	4
	3.2 Serie	s-1 Piezometer and Precipitation Data Observations for November 2018	4
	3.3 Resp	onse of Series-2 Piezometers	5
	3.4 Phas	e II Cut-off Trench	5
4	Liquid Re	emoval Activities	5
5	Water Ba	lance	5
6	Water Qu	ality	5
	6.1 Quar	terly Sampling and Analysis	5
7	Geophysi	cal Survey	6
8	Planned	Activites	6
	8.1 Conti	nuation of Pumping Locations Study	6
9	Conclusio	ons	6
List c	of Tables	5	
Table	1	Summary of November 2018 Pumping Data	
List c	of Figure	s	
Figure Figure		Map of Supplemental Dewatering Locations Map of Piezometers and Monitoring Points	
App	endices	3	
Apper Apper	ndix A ndix B ndix C ndix D ndix E	Daily Pumpage Data and Graphs Dewatering Well Pump Cleaning Memo Weekly Water Level and Precipitation Data November 2018 Water Balance Well Abandonment Report	

1 INTRODUCTION

On behalf of Hillsborough County Transportation & Utilities Services, Solid Waste Management Division (SWMD), SCS Engineers (SCS) is submitting this report to present the November 2018 monthly progress for the liquid assessment monitoring and dewatering activities completed at the Southeast County Landfill (SCLF) located in Lithia, Florida. This update is being submitted as a requirement of condition 9.(f) of the July 28, 2017, Consent Agreement between the State of Florida Department of Environmental Protection (FDEP) and Hillsborough County, Florida (the County). Condition 9.(f) states that the County shall submit a monthly progress report that, "shall include the preceding monthly leachate generation rates and weekly piezometers readings for the site."

Progress reports have been submitted monthly since July 2017. The following sections update and summarize data collected and actions initiated for the month of November 2018. Leachate pumpage data, piezometer readings, and dewatering activities are addressed below.

2 LEACHATE PUMPAGE DATA

Historically, a pump at permanent Pump Station B (PS-B) has removed leachate from Phases I-VI. As part of the on-going supplemental leachate removal at the SCLF, the SWMD has been pumping from additional locations. The supplemental pump locations are shown in **Figure 1**.

2.1 SUPPLEMENTAL DEWATERING LOCATIONS

2.1.1 Landfill Gas Extraction Well Network Phases I – VI

The SWMD has installed pneumatic pumps in existing Landfill Gas (LFG) Extraction Wells (EW) and Condensate Traps (CT) in the Phase I and II areas. Pumps were installed in four LFG EWs (EW-38, EW-44, EW-48, and EW-66) and three CTs (CT-1, CT-2, and CT-3). Air supply lines to operate the pumps and discharge lines were connected to the existing LFG system.

2.1.2 Pump Station 2

Following the installation of the cut-off trench along the eastern and southern sides of Phase II, a pump was installed in the cleanout of the header pipe. Pump Station 2 (PS-2) has a vacuum assisted diesel pump located at the eastern edge of Phase II in Cleanout 2-1. PS-2 pumps leachate from the Phase II header to the Main Leachate Pump Station (MLPS). Pumpage data for PS-2 is included in **Appendix A**.

The SWMD previously operated two additional pumping locations in Phase II of the SCLF that have since been removed due to insufficient liquid quantities at these locations. Temporary Pump Station 2 operated from February 2017 through August 2017. Temporary Pump Station 2B operated from August 2017 through December 2017. **Appendix A** includes the historical pumping data from these two pump locations.

2.1.3 Dewatering Wells

In May 2017, two leachate dewatering wells, with two pumps each, were installed in Phases I and II. The wells extend though the waste and drainage sand to the top of clay. The dewatering wells in Phase I are referred to as DW 1-1 and DW 1-2. The dewatering wells in Phase II are referred to as DW 2-1 and DW 2-2. A set of pneumatic pumps were installed in each of these wells in order to pump leachate from the lower waste and drainage sand layer, thus removing leachate at the lowest elevation possible.

On November 30, 2018, SCS representatives inspected and cleaned the pumps at the dewatering wells DW 1-1, DW 1-2, DW 2-1, and DW 2-2. While on site, SCS also inspected and cleaned the pump at EW-66. A memo describing the activities is included in **Appendix B**.

2.1.4 Evaluation of Alternate Pumping Locations

During November, the SWMD continued evaluating the new cleanouts on the north side of Phases II and III. The new cleanouts were evaluated, one at a time, to determine how much leachate can be pumped from each header pipe. The evaluation will also determine if CO 2-4 or CO 3-1 is a more productive leachate removal location than PS-2. On October 29, 2018, a temporary pump station with a vacuum assisted diesel pump was installed at CO 2-4 and pumping from PS-2 was stopped. On November 26, 2018, the temporary pump station was moved from CO 2-4 to CO 3-1 to continue the leachate removal location study. Upon establishment of an average leachate removal rate, the SWMD will move the temporary pump station to CO 2-2. The new supplemental pumping locations under evaluation are included in **Appendix A**.

2.2 SUPPLEMENTAL LEACHATE PUMPAGE DATA

As part of the on-going investigation of liquid, the SWMD collects pumping data from each of the supplemental dewatering locations described above. **Table 1** summarizes the monthly pumping totals for November 2018. The daily leachate pumpage data through the end of November 2018 is provided in **Appendix A**.

Table 1. Summary of November 2018 Supplemental Pumping Data

Pump	Phase	Days Operation	Monthly Total (Gallons)	Increase or Decrease in Monthly Total from Previous Month	Daily Avg (GPD)
CT-1	Ш	26	22,829	^	878
CT-2	I	1	918	↑	918
CT-3	I	0	-	-	-
EW-38	II	0	-	-	-
EW-44	I	29	12,941	↓	446
EW-48	I	28	5,106	↓	182
EW-66	II	9	4,349	↑	483
DW 1-1	I	29	12,982	↑	448
DW 1-2	I	29	26,648	↑	919
DW 2-1	II	27	13,105	↑	485
DW 2-2	II	1	345	-	345
PS-2 (CO 2-1)	II	0	-	↓	-
Test Location (CO 2-4)	II	26	527,212	↑	20,277
Test Location (CO 3-1)	II	4	26,034	-	6,509
	Nove	ember Total	652,469		21,749

2.3 SUPPLEMENTAL LEACHATE PUMPAGE DATA OBSERVATIONS FOR NOVEMBER 2018

- A total of approximately 652,469 gallons was removed from the Phase I and II areas from supplemental pumping in November 2018. The average daily supplemental withdrawal was approximately 21,749 gallons per day (GPD), based on 30 days.
- During November 2018, the total pumping decreased by approximately 204,253 gallons compared to October 2018.
- The test pump location at CO 2-4 pumped 527,212 gallons over 26 days in November, or an average of 20,277 GPD.
- From November 27 through November 30, the temporary test pump at CO 3-1 pumped an average of 6,509 GPD. The SWMD will continue pumping from CO 3-1 during the beginning of December 2018.
- The pneumatic pumps installed in LFG extraction wells EW-44, EW-48, and EW-66 and condensate trap CT-1 removed approximately 1,508 (avg.) GPD combined in November 2018.
- CT-3 was dry during the month of November and CT-2 pumped for 1 day during November for a total of 918 gallons.

- LFG extraction well EW-38 was dry during November 2018. EW-38 has not pumped since September 2017.
- DW 1-1 and DW 1-2 each pumped 29 days and averaged 448 and 919 GPD, respectively.
- DW 2-1 pumped for 27 days and averaged 485 GPD.
- DW 2-2 pumped for 1 day for a total of 345 gallons. This pumping coincided with the day that the pump was removed and cleaned.

3 PIEZOMETER READINGS

As part of the on-going investigation of liquid, the SWMD measures piezometer water levels once a week. Piezometers are differentiated by two construction types, Series-1 and Series-2. The Series-1 piezometers are screened in the drainage sand and waste. The Series-2 piezometers are screened in the drainage sand layer only. Locations of the current monitoring points are shown in **Figure 2**.

Additionally, daily precipitation data is collected from multiple rain gauges across the site and averaged for a daily rainfall total that is then presented as cumulative weekly rainfall. Weekly water level and precipitation data collected through the end of November is presented in **Appendix C**. Daily precipitation data is available in the water balance report in **Appendix D**.

3.1 SERIES-1 PIEZOMETER ABANDONMENT

As indicated in the October 2018 Monthly Progress Report, from November 5 through November 8, 2018, following consent from the FDEP, the SWMD completed the abandonment of Series-1 piezometers SB-01, SB-02, SB-03, SB-05, SB-19S, SB-23S, and SB-26. Series-2 piezometer SB-23D was also abandoned, as measurements could no longer be collected due to a damaged casing that resulted from shifting waste. An abandonment notification for SB-23D was submitted to the FDEP on November 7, 2018. The abandonment of the piezometers consisted of filling the casings and any annular space, if applicable, with grout. A copy of the well abandonment report is presented in **Appendix E**.

3.2 SERIES-1 PIEZOMETER AND PRECIPITATION DATA OBSERVATIONS FOR NOVEMBER 2018

Because most Series-1 piezometers were abandoned in early November, only one round of liquid level measurements was conducted on those Series-1 piezometers in the month of November.

Three Series-1 piezometers, SB-29, SB-30, and SB-32, remain functional. Both SB-29 and SB-30 showed an increase in liquid levels on November 23. It is believed that the increase was caused by a power failure that stopped the dewatering well pumps (DW-1 and DW-2), causing the liquid levels in the piezometers to increase. Both SB-29 and SB-30 showed a decrease in liquid levels in the week following restoration of power. SB-32 showed a slight decrease in liquid levels compared to October 2018.

An average of 1.8-inches of rain was recorded at the on-site rain gauges in November.

3.3 RESPONSE OF SERIES-2 PIEZOMETERS

During November, most liquid levels in the Series-2 piezometers continued to remain relatively steady. At most locations the liquid levels in the Series-2 piezometers during November 2018 are comparable to levels in November 2017.

A review of historical trends shows a declining trend in liquid levels in most Series-2 piezometers from October 2017 to May 2018. The liquid levels were steady in May and June 2018, slowly increasing in July and August 2018, then steady from September to November 2018 (Appendix C).

3.4 PHASE II CUT-OFF TRENCH

Monitoring and dewatering of the cut-off trench continues. The liquid levels in monitoring points MP 2-2 and MP 2-3 remained below 2 feet during November 2018. The liquid elevations at MP 2-2 were slightly higher (0.2 feet) than the liquid elevations at MP 2-3 during November 2018. Liquid in the cut-off trench flows to the Phase II header.

4 LIQUID REMOVAL ACTIVITIES

The SWMD has been following the activities outlined in the Corrective Action Plan (CAP) submitted to the FDEP on June 26, 2017. The SWMD submitted a revised CAP to the FDEP on July 16, 2018. Upon acceptance of the final submittal by the FDEP, the SWMD will begin to implement any changes in activities per the revised CAP.

5 WATER BALANCE

Per the Consent Agreement, the SWMD has been submitting monthly water balance reports to the FDEP prior to the 15th of each month. These reports contain leachate pumpage and storage data at the SCLF. A copy of the November 2018 Water Balance letter is presented in **Appendix D**.

6 WATER QUALITY

6.1 QUARTERLY SAMPLING AND ANALYSIS

Per Condition 10 of the Consent Agreement, the SWMD continued supplemental quarterly evaluation monitoring of select groundwater monitoring wells in November 2018. Laboratory analytical results of the August 2017, November 2017, and February 2018 sampling events show improving water quality at TH-67, TH-79, and TH-83. The May 2018 sampling event showed some increase in concentrations, likely due to low rainfall during this period causing a lowered surficial aquifer. Seasonal fluctuations of the surficial aquifer have occurred in the past and the water quality is expected to improve as the seasonal level of the surficial aquifer rises. The July 2018 sampling event showed improved groundwater quality, with concentrations of parameters (sodium, ammonia, chloride, and TDS) below the primary and secondary drinking water standards.

The November 2018 groundwater sampling event was conducted on November 8 and 9. The laboratory analytical data will be provided to FDEP within 60 days of the receipt of the laboratory results.

7 GEOPHYSICAL SURVEY

A geophysical survey was performed at the SCLF outside of the southeast corner of the landfill on November 3, 2018. The survey was conducted to compare the current soil conductivity conditions near TH-67 and TH-83 to previous surveys of the same area conducted in 2016 and 2017. A memo containing a summary of the results and a comparison to previous conditions will be submitted with the December progress report.


8 PLANNED ACTIVITES


8 1 CONTINUATION OF PUMPING LOCATIONS STUDY

The SWMD will continue to evaluate the potential alternate pumping locations. The locations included in the study will be CO 2-1, CO 2-2, CO 2-4, and CO 3-1. Upon the completion of the pumping tests, the SWMD and SCS will evaluate the results and choose the optimal location(s) for a permanent supplemental dewatering pump station.

9 CONCLUSIONS

The SWMD continues to conduct liquid level measurement and dewatering activities in an effort to gain a more comprehensive understanding of the leachate movement within the landfill and to expedite dewatering in Phases I and II. Based on the University of Florida report, the liquid levels in Series-2 piezometers are not reliable indicators for head over liner. However, the SWMD will continue to collect piezometer measurements in accordance with the consent agreement. The SWMD will also continue to pump supplemental locations and monitor leachate pumping rates.








FIGURE 2. MAP OF PIEZOMETERS AND MONITORING POINTS SOUTHEAST COUNTY LANDFILL NOVEMBER 2018

Appendix A

Daily Pumpage Data and Graphs

	Con	densate Trap	os			tion Wells	Oddinty E		WEEKLY		СТ	's	EV	/s
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
12/21/2016	0	0	0	0	988	537	0	1,525			0		1,525	
12/22/2016	0	0	0	0	754	433	0	1,187			0		1,187	
12/23/2016	0	0	0	0	1,016	568	0		4,296	614	0		1,584	
12/24/2016	0	0	0	0	0	0	0				0		0	
12/25/2016	0	0	0	0	165	91 745	0	256 2,271			0		256	
12/26/2016 12/27/2016	0	0	0	0	1,526 710	500	0				0		2,271 1,210	
12/28/2016	0	0	0	0	1,192	500	0	1,692			0		1,692	
12/29/2016	0	0	0	0	854	468	0				0		1,322	
12/30/2016	0	0	0	0	824	449	0		8,024	1,146	0		1,273	
12/31/2016	0	0	0	0	0	0	0	0			0		0	
1/1/2017	0	0	0	0	231	124	0	355			0		355	
1/2/2017	0	0	0	0	1,483	730	0	2,213			0		2,213	
1/3/2017	0	0	0	0	823	422	0	1,245			0		1,245	
1/4/2017	0	0	0	0	893	470	0				0		1,363	
1/5/2017	2,004 514	0	0	0	799 791	421 427	0		10 122	1 447	2,004 514		1,220	
1/6/2017 1/7/2017	0	0	0	0	791	0	0	1,732	10,132	1,447	0		1,218 0	
1/8/2017	806	0	0	0	280	139	0	1,225			806		419	
1/9/2017	761	0	0	0	584	1,451	0	2,796			761		2,035	
1/10/2017	0	0	0	0	0	0	0	0			0		0	
1/11/2017	4,435	0	0	0	1,722	117	0	6,274			4,435		1,839	
1/12/2017	2,341	0	0	0	897	652	0	3,890			2,341		1,549	
1/13/2017	2,173	0	0	0	808	551	0	3,532	17,717	2,531	2,173		1,359	
1/14/2017	812	0	0	0	290	247	0				812		537	
1/15/2017	0	934	0	0	0	0	0	934			934		0	
1/16/2017 1/17/2017	2,884 2,610	584 89	0	0	1,386 914	1,133 789	0				3,468 2,699		2,519 1,703	
1/17/2017	2,700	106	0	0	871	747	0				2,899		1,703	
1/19/2017	2,068	260	0	0	635	601	0				2,328		1,236	
1/20/2017	2,569	336	0	0	777	714	0		25,056	3,579	2,905		1,491	
1/21/2017	0	0	0	0	0	0	0		,	ŕ	0		0	
1/22/2017	973	430	0	0	259	266	0	1,928			1,403		525	
1/23/2017	3,074	164	0	0	1,305	1,113	0				3,238		2,418	
1/24/2017	2,030	173	0	0	737	615	0	-,			2,203		1,352	
1/25/2017	1,737	488	0	0	666	623	0				2,225		1,289	
1/26/2017	1,680	469	0	0	646	642	0		20.052	2.002	2,149		1,288	
1/27/2017 1/28/2017	1,531 1,664	250 87	0	0	608 608	473 401	0		20,952	2,993	1,781 1,751		1,081 1,009	
1/29/2017	1,664	77	0	0	608	401	0				1,741		1,009	
1/30/2017	808	0	0	0	647	386	0				808		1,033	
1/31/2017	2,139	36	0	0	776		0				2,175		1,188	
2/1/2017	1,887	62	0	0	661	434	0				1,949		1,095	
2/2/2017	1,887	62	0	0	661	434	0	3,044			1,949		1,095	
2/3/2017	2,992	626	0	0	959	684	0		22,063	3,152	3,618		1,643	
2/4/2017	2,992	626	0	0	1,109	685	0				3,618		1,794	
2/5/2017	0	0	0	0	0	0	0				0		0	
2/6/2017 2/7/2017	1,164 0	351 434	0	0	643 579	370 439	0				1,515 434		1,013	
2/7/2017	6,303	434	0	0	770	449	0				6,737		1,018 1,219	
2/9/2017	8,443	434	0	0	686	424	0				8,879		1,219	
2/10/2017	7,597	382	0	0	516	355	0		36,187	5,170	7,979		871	
2/11/2017	9,119	322	0	0	645	443	0		-,	-, -	9,441		1,088	
2/12/2017	9,119	322	0	0	645	443	0				9,441		1,088	
2/13/2017	9,208	0	0	0	813	444	0	10,465			9,208		1,257	
2/14/2017	9,731	0	0	0	1,178	452	0	/			9,731		1,630	
2/15/2017	9,807	0	0	0	886	445	0				9,807		1,331	
2/16/2017	9,233	0	0	0	712	404	0		72.04-	10.44	9,233		1,116	
2/17/2017	7,652	0	0	0	552	342	0		72,917	10,417	7,652		894	
2/18/2017	9,223	1	0	0	543	399	0	10,166			9,224		942	

	Con	densate Traj	os			tion Wells	Oddinty E		WEEKLY		СТ	Γs .	EV	/s
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
2/19/2017	9,223	1	0	0	543	399	0	10,166			9,224		942	
2/20/2017	9,480	0	0	0	516	424	0	10,420			9,480		940	
2/21/2017	9,836	0	0	0	578	427	0	/ -			9,836		1,005	
2/22/2017	9,142	0	0	0	595	421	0				9,142		1,016	
2/23/2017	4,816	83	0	0	580	496	0			2.222	4,899		1,076	
2/24/2017 2/25/2017	4,923 3,677	32 0	0	0	480 459	410 368	0		63,571	9,082	4,955 3,677		890 827	
2/26/2017	3,677	0	0	0	459	368	0				3,677		827	
2/27/2017	1,580	2	0	0	439	418	0				1,582		857	
2/28/2017	1,574	0	0	0	481	447	0				1,574		928	
3/1/2017	1,667	158	0	0	504	455	0				1,825		959	
3/2/2017	2,182	364	0	0	429	515	0				2,546		944	
3/3/2017	1,327	168	0	0	201	329	0	2,025	22,248	3,178	1,495	2,339	530	839
3/4/2017	1,327	168	0	0	201	329	0	2,025			1,495		530	
3/5/2017	1,327	168	0	0	201	329	0				1,495		530	
3/6/2017	1,392	358	0	0	330	326	0				1,750		656	
3/7/2017	1,635	803	0	0	519	422	0				2,438		941	
3/8/2017	1,424	133	0	0	458	367	0				1,557		825	
3/9/2017 3/10/2017	1,680 2,090	205 366	0	0	510 543	418 420	0		18,449	2,636	1,885 2,456	1,868	928 963	768
3/10/2017	2,090	268	0	0	585	382	0		18,449	2,030	2,456	1,808	963	708
3/12/2017	2,289	268	0	0	585	382	0				2,557		967	
3/13/2017	2,625	13	0	0	647	346	0	3,631			2,638		993	
3/14/2017	2,039	287	0	0	501	350	0				2,326		851	
3/15/2017	1,356	476	0	0	453	306	0				1,832		759	
3/16/2017	1,018	409	0	0	385	268	0	2,080			1,427		653	
3/17/2017	1,028	0	0	0	443	336	0	1,807	20,334	2,905	1,028	2,052	779	853
3/18/2017	1,430	195	0	0	524	452	0				1,625		976	
3/19/2017	1,430	195	0	0	524	452	0	,			1,625		976	
3/20/2017	917	282	0	0	400	229	0	1,828			1,199		629	
3/21/2017	1,599	467	0	0	487	409	0				2,066		896	
3/22/2017 3/23/2017	1,618 1,327	412 411	0	0	510 452	335 299	0				2,030 1,738		845 751	
3/24/2017	1,622	313	0	0	608	322	0		18,221	2,603	1,736	1,745	930	858
3/25/2017	1,739	0	0	0	298	370	0		10,221	2,003	1,739	1,743	668	636
3/26/2017	1,739	0	0	0	298	370	0	, .			1,739		668	
3/27/2017	1,500	0	0	0	360	403	0				1,500		763	
3/28/2017	1,324	0	0	0	339	409	0	2,072			1,324		748	
3/29/2017	1,042	0	0	0	335	383	0	1,760			1,042		718	
3/30/2017	1,408	0	0	0	388	445	0				1,408		833	
3/31/2017	1,056	0	0	0	411	390	0		15,007	2,144	1,056	1,401	801	743
4/1/2017	982	0	0	0			0				982		853	
4/2/2017	982	0	0	0	426	427	0				982		853	
4/3/2017	909	0	0	0	366	411	0				909		777	
4/4/2017 4/5/2017	786 827	0	0	0	185 376	352 440	0				786 828		537 816	
4/6/2017	643	1	8	0	245	306	0				652		551	
4/7/2017	537	1	0	0	204	283	0		10,551	1,507	538	811	487	696
4/8/2017	90	0	0	0	59	64	0		20,001	1,507	90		123	050
4/9/2017	0	0	0	0	0	0	0				0		0	
4/10/2017	241	0	0	0	368	239	0				241		607	
4/11/2017	464	0	0	141	304	234	0	1,143			464		679	
4/12/2017	795	2	0	111	320	379	1,121	2,728			797		1,931	
4/13/2017	952	0	0	90	292	374	510	2,218			952		1,266	
4/14/2017	747	1	0	55	345	316	363	1,827	8,977	1,282	748	470	1,079	812
4/15/2017	638	0	0	55	397	336	334	1,760			638		1,122	
4/16/2017	638	0	0	55	397	336	334	1,760			638		1,122	
4/17/2017 4/18/2017	136	0	0	59 46	403 451	347 364	298	1,243			136		1,107	
4/18/2017 4/19/2017	1,118 407	0	0	46 40	336	252	335 233	2,314 1,268			1,118 407		1,196 861	
4/13/201/	407	U	U	40	330	252	255	1,208			407		001	

	Cons	donasta Tra					County La	arranni	WEEKLY		CT		ΓV	Ma
	CT-1	densate Tra CT-2	CT-3	EW-38	EW-44	tion Wells EW-48	EW-66	All	WEEKLY TOTAL	Daily Avg	CT Total	S Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
4/20/2017	551	0		49	437	333	293	1,663	(801)	(604)	551	(604)	1,112	(BPG)
4/21/2017	537	0		66	396	287	281	1,567	11,575	1,654	537	575	1,030	1,079
4/22/2017	661	0	0	76	460	347	283	1,827			661		1,166	
4/23/2017	661	0	0	76	460	347	283	1,827			661		1,166	
4/24/2017	566	0	0	57	353	255	248	1,479			566		913	
4/25/2017	529	0		31	380	281	256	1,477			529		948	
4/26/2017	478	0		24	369	293	258	1,422			478		944	
4/27/2017	376	0		12	355	307	264	1,314			376		938	
4/28/2017	258	0		0	351	293	235	1,137	10,483	1,498	258	504	879	993
4/29/2017	287	0		2	376	284	243	1,192			287		905	
4/30/2017	287	0		2	376	284	243	1,192			287		905	
5/1/2017	311	0		2	378	271	243				311		894	
5/2/2017	316	0		4	380	279	240	1,221			318		903	
5/3/2017	343 429	0		4 38	340 340	275 264	241 256	1,203 1,327			343 429		860 898	
5/4/2017		0				204	220		0.160	1 210		330	794	880
5/5/2017 5/6/2017	334 87	0		15 0	340 340	274	220	1,128 919	8,468	1,210	334 87	330	832	880
5/7/2017	87	0		0	340	274	218	919			87		832	
5/8/2017	95	0		0	340	185	213	833			95		738	
5/9/2017	233	0		0	340	266	215	1,054			233		821	
5/10/2017	187	0		0	340	289	207	1,023			187		836	
5/11/2017	259	0	0	0	340	329	234	1,162			259		903	
5/12/2017	331	0	0	8	344	318	213	1,214	7,124	1,018	331	183	883	835
5/13/2017	335	4	0	10	371	303	62	1,085	-		339		746	
5/14/2017	335	4	0	10	371	303	62	1,085			339		746	
5/15/2017	239	0	0	0	335	276	0	850			239		611	
5/16/2017	204	0	0	0	300	235	233	972			204		768	
5/17/2017	247	0		0	328	308	0				247		636	
5/18/2017	243	0		0	351	340	0				243		691	
5/19/2017	204	0		0	304	291	0		6,608	944	204	259	595	685
5/20/2017	255	0		0	332	309	274	1,170			255		915	
5/21/2017	255	0		0	332	309	274	1,170			255		915	
5/22/2017	334	0		0	302	285	240	1,161			334		827	
5/23/2017	338 394	0		0	317 337	270 278	230 237	1,155			338 394		817 855	
5/24/2017 5/25/2017	394	0		0	337	278	208	1,249 1,080			306		774	
5/26/2017	286	0		0	270	232	190	975	7,960	1,137	286	310	689	827
5/27/2017	353	0		0	294	261	197	1,105	7,500	1,137	353	310	752	027
5/28/2017	353	0		0	294	261	197	1,105			353		752	
5/29/2017	353	0		0	294	261	197	1,105			353		752	
5/30/2017	355	0		0	288	264	191	1,098			355		743	
5/31/2017	355	0	0	0							355		756	
6/1/2017	315	0	0	0	304	262	194	1,075			315		760	
6/2/2017	371	0	0	0	277	207	189	1,044	7,643	1,092	371	351	673	741
6/3/2017	364	0	0	0	302	218	189	1,073			364		709	
6/4/2017	364	0		0	302	218	189	1,073			364		709	
6/5/2017	425	0		0	308	208	187	1,128			425		703	
6/6/2017	402	0		0	316		216	1,138			402		736	
6/7/2017	449	0		0	32	195	197	873			449		424	
6/8/2017	442	0		0	556	176	159	1,333			442		891	
6/9/2017	454	0		0	262	205	0		7,539	1,077	454	414	467	663
6/10/2017	488	0		0	279		0				488		478	
6/11/2017 6/12/2017	488 424	0		0	279 270	199 186	0				488 424		478 456	
6/13/2017	424	0		0	248		0				424		440	
6/14/2017	442	0		0	276	192	0				442		474	
6/15/2017	511	0		0	296	237	0				511		533	
6/16/2017	395	0		0		227	0		6,543	935	395	454	508	481
6/17/2017	96	0		2	101	99			2,2 10		96		481	.52
6/18/2017	96	0				99					96		481	
-, -0, 2021	23							5.7		·	50	I	.01	1

	Cond	densate Trap)S		LFG Extrac	tion Wells			WEEKLY		СТ	Гs	EV	Vs
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
6/19/2017	113	0	0	19	314	190	500	1,136			113		1,023	
6/20/2017	415	0	0	8	301	256	0	980			415		565	
6/21/2017	585	0	0	0	274	234	0				585		508	
6/22/2017 6/23/2017	663 619	0	0	0	288 268	247 250	0	,	6,698	957	663 619	370	535 518	587
6/24/2017	571	0	0	0	263	244	0	, -	0,096	957	571	370	507	367
6/25/2017	571	0	0	0	263	244	0				571		507	
6/26/2017	518	0	0	0	266	241	0	1,025			518		507	
6/27/2017	495	0	0	0	267	240	0				495		507	
6/28/2017	490	0	0	0	260	242	395	1,387			490		897	
6/29/2017	484	0	0	0	277	243	234	1,238			484		754	
6/30/2017	190	0	0	0	241	192	0	623	7,431	1,062	190	474	433	587
7/1/2017	113	0	0	0	235	199	0	547			113		434	
7/2/2017	113	0	0	0	235	199	0				113		434	
7/3/2017	388	0	0	0	278	250	0				388		528	
7/4/2017	388	0	0	0	278	250	0				388		528	
7/5/2017	411	0	0	0	204	265	337	1,217			411		806	
7/6/2017 7/7/2017	473 483	0	0	0	339 255	291 295	0 393	1,103 1,426	6,672	953	473 483	338	630 943	615
7/8/2017	483	0	0	0	286	295	393	1,426	0,072	953	483	338	582	012
7/9/2017	492	0	0	0	286	296	0	1,074			492		582	
7/10/2017	451	0	0	12	288	295	220	1,266			451		815	
7/11/2017	399	0	0	0	241	296	15	951			399		552	
7/12/2017	342	0	0	0	259	304	50	955			342		613	
7/13/2017	473	0	0	0	281	371	1	1,126			473		653	
7/14/2017	873	0	0	0	263	316	0	1,452	7,898	1,128	873	503	579	625
7/15/2017	475	0	0	0	269	496	1	1,241			475		766	
7/16/2017	475	0	0	0	269	496	1	1,241			475		766	
7/17/2017	529	0	0	0	221	642	0	,			529		863	
7/18/2017	389	0	0	0	226	520	0				389		746	
7/19/2017	505	0	0	0	331	847	0				505		1,178	
7/20/2017 7/21/2017	435 464	0	0	0	257	712 756	1 014	, -	11 402	1 (20	435 464	467	969	1 1 ()
7/21/2017	464	0	0	0	273 285	756	1,814 608	3,307 2,075	11,403	1,629	464	467	2,843 1,605	1,162
7/22/2017	470	0	0	0	285	712	608	2,075			470		1,605	
7/24/2017	523	0	0	0	304	838	424	2,089			523		1,566	
7/25/2017	513	0	0	0	301	843	363	2,020			513		1,507	
7/26/2017	529	0	0	0	323	919	328	2,099			529		1,570	
7/27/2017	540	0	0	0	340	873	94	1,847			540		1,307	
7/28/2017	528	0	0	0	319	771	0	1,618	13,823	1,975	528	510	1,090	1,464
7/29/2017	526	0	0	0	330	730	0	1,586			526		1,060	
7/30/2017	526	0	0	0	330		0				526		1,060	
7/31/2017	2,884	105	0	1,027	398	613	0	-7-			2,989		2,038	
8/1/2017	1,634	0	0	886	406	895	1 252				1,634		2,192	
8/2/2017	656	0	0	735	318	377	1,353	3,439			656		2,783	
8/3/2017 8/4/2017	942 1,005	0	0	902 833	348 324	941 990	6,393 5,261	9,526 8,413	33,403	4,772	942 1,005	1,183	8,584 7,408	3,589
8/4/2017 8/5/2017	986	0	0	1,267	357	1,331	6,135	10,076	53,403	4,772	986	1,183	9,090	-
8/6/2017	986	0	0	1,267	357	1,331	6,135	10,076			986		9,090	
8/7/2017	1,041	0	0	1,579	391	1,574	6,173	10,758			1,041		9,717	
8/8/2017	828	0	0	1,512	363	1,193	5,553	9,449			828		8,621	
8/9/2017	913	0	0	1,518	412	1,364	5,862	10,069			913		9,156	
8/10/2017	898	0	0	1,571	426	1,349	6,181	10,425			898		9,527	
8/11/2017	889	0	0	1,535	451	1,313	5,949	10,137	70,990	10,141	889	934	9,248	9,207
8/12/2017	720	0	0	1,399	455	1,019	5,697	9,290			720		8,570	-
8/13/2017	720	0	0	1,399	455	1,019	5,697	9,290			720		8,570	
8/14/2017	748	0	0	1,427	493	1,049	5,987	9,704			748		8,956	
8/15/2017	696	0	0	1,378	502	1,089	5,921	9,586			696		8,890	
8/16/2017	674	0	0	1,341	510		5,974	9,479			674		8,805	
8/17/2017	701	0	0	1,341	540	959	5,976	9,517			701		8,816	

	Conc	densate Trap	าร		LFG Extrac	tion Wells	•		WEEKLY		СТ	Γς	EW	/s
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
8/18/2017	630	0	0	1,378	543	1,044	6,632	10,227	67,093	9,585	630	698	9,597	8,886
8/19/2017	665	0	0	1,314	509	1,041	6,540	10,069			665		9,404	
8/20/2017	665	0	0	1,314	509	1,041	6,540	10,069			665		9,404	
8/21/2017	662	0	0	1,093	453	932	5,934	9,074			662		8,412	
8/22/2017	595	0	0	1,215	437	896	6,642	9,785			595		9,190	
8/23/2017	669	0	0	1,220	610	856	6,367	9,722			669		9,053	
8/24/2017	730	0	0	1,190	509	845	5,965	9,239			730		8,509	
8/25/2017	866	0	0	1,112	498	702	6,612	9,790	67,748	9,678	866	693	8,924	8,985
8/26/2017	4,390	13	0	1,235	550	719	6,530	13,437			4,403		9,034	
8/27/2017	4,390	13	0	1,235	550	719	6,530	13,437			4,403		9,034	
8/28/2017	6,605	0	0	1,017	465	842	5,286	14,215			6,605		7,610	
8/29/2017	5,418	0	0	1,268	1 200	1,012	6,422	14,120			5,418		8,702	
8/30/2017	16,198	0	0	1,409	1,290	1,467	6,447	26,811			16,198		10,613	
8/31/2017	12,471	0	0	1,504	518	2,345	5,610	22,448	110.010	40.070	12,471	7.046	9,977	7.050
9/1/2017	5,913	0	0	2,207	607	1,948	4,675	15,350	119,818	19,970	5,913	7,916	9,437	7,853
9/2/2017	8,289	0	0	3,816	915	2,967	9,150	25,137			8,289		16,848	
9/3/2017	4,144	0	0	1,908	458 458	1,483	4,575	12,568			4,144		8,424	
9/4/2017 9/5/2017	4,144 6,165	0	0	1,908 1,597	458 425	1,483 1,278	4,575 3,723	12,568 13,188			4,144 6,165		8,424 7,023	
9/6/2017	12,707	12	0	3,395	732	2,692	5,786	25,324			12,719		12,605	
9/7/2017	0	13	0	3,393	732	2,092	3,780	25,524			12,719		12,603	
9/8/2017	26,709	0	0	5,127	1,493	4,083	11,836	49,248	138,046	23,008	26,709	8,883	22,539	10,838
9/9/2017	0	0	0	0	0	0	0	73,240	130,040	23,000	0		0	10,030
9/10/2017	0	0	0	0	0	0	0	0			0		0	
9/11/2017	0	0	0	0	0	0	0	0			0		0	
9/12/2017	0	0	0	0	0	0	0	0			0		0	
9/13/2017	0	0	0	0	0	0	0	0			0		0	
9/14/2017	21,344	0	0	3,502	1,320	2,680	8,439	37,285			21,344		15,941	
9/15/2017	, 0	0	0	0	0	. 0	0	0	37,285	6,214	0	3,049	, 0	2,277
9/16/2017	0	0	0	0	0	0	0	0	,	,	0		0	
9/17/2017	0	0	0	0	0	0	1	1			0		1	
9/18/2017	0	0	0	0	0	0	0	0			0		0	
9/19/2017	7,629	31	0	392	0	4,315	0	12,367			7,660		4,707	
9/20/2017	140	0	0	511	0	521	0	1,172			140		1,032	
9/21/2017	0	5,110	0	0	0	0	0	5,110			5,110		0	
9/22/2017	8,150	2	0	6,725	0	5,399	6,674	26,950	45,600	6,514	8,152	3,009	18,798	3,505
9/23/2017	26,000	1	0	2,702	0	3,368	6,243	38,314			26,001		12,313	
9/24/2017	11,193	1	0	0	0	2,774	6,248	20,216			11,194		9,022	
9/25/2017	10,065	1	0	1	0	2,183	5,053	17,303			10,066		7,237	
9/26/2017	9,428	3	0	0	0	2,637	5,344	17,412			9,431		7,981	
9/27/2017	8,577	726	0	0	0	1,729	4,877	15,909			9,303		6,606	
9/28/2017	0	1	0	1	0		1				1		2,034	
9/29/2017	9,529	2	0	0	0	2,217	4,744	16,492	127,681	18,240	9,531	10,790	6,961	7,451
9/30/2017	9,140	329	0	0	0		6,076	17,720			9,469		8,251	
10/1/2017	9,140	329	0	0	0		6,076	17,720			9,469		8,251	
10/2/2017	7,072	123	0	0	0	1,615	5,565	14,375			7,195		7,180	
10/3/2017	8,375	139	0	0	1 707	1,806	6,147	16,467			8,514		7,953	
10/4/2017	7,611	152	0	0	1,797	1,729	5,180	16,469			7,763		8,706	
10/5/2017	8,547	122	0	0	1,465	1,606	6,413	18,153	117.050	10.051	8,669		9,484	0.403
10/6/2017	9,391	141	0	0	724	1,769	5,029	17,054	117,958	16,851	9,532		7,522	8,192
10/7/2017 10/8/2017	9,752 9,752	138 138	0	0	875 875	1,554 1,554	4,700 4,700	17,019 17,019			9,890 9,890		7,129 7,129	
10/8/2017	9,752	138	0	0	753	1,322	4,700	16,280			9,890		6,419	
10/9/2017	9,719	152	0	0	808	1,002	4,416	15,633			9,861		6,226	
10/11/2017	12,813	184	0	0	1,081	1,642	7,263	22,983			12,997		9,986	
10/11/2017	8,344	116	0	0	845	809	5,178	15,292			8,460		6,832	
10/13/2017	10,651	142	0	0	704	872	6,218	18,587	122,813	17,545	10,793		7,794	7,359
10/13/2017	12,707	151	0	0	704	1,233	7,480	22,318	122,013	11,343	12,858		9,460	,,,,,,
10/15/2017	12,707	151	0	0	747	1,233	7,480	22,318			12,858		9,460	
10/16/2017	8,834	100	0	0	516		5,286	15,539			8,934		6,605	
-, -,	-/]						-,	-,			-, '		-,	

	Cond	densate Tra	ps		LFG Extrac	tion Wells			WEEKLY		CT	Γs .	EV	Vs
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
10/17/2017	6,624	134	0	0	617	954	6,393	14,722			6,758		7,964	
10/18/2017	17,264	132	0	0	646	1,002	6,711	25,755			17,396		8,359	
10/19/2017	11,304	137	0	0	646	1,192	6,715	19,994			11,441		8,553	
10/20/2017	8,111	114	0	0	556	901	6,031	15,713	136,359	19,480	8,225	11,210	7,488	8,270
10/21/2017	12,024	130	0	0	600	1,014	255	14,023			12,154		1,869	ļ
10/22/2017 10/23/2017	12,024 12,762	130 126	0	0	600 623	1,014 989	255 34	14,023 14,534			12,154 12,888		1,869 1,646	
10/24/2017	12,685	115	0	0	590	844	942	15,176			12,800		2,376	
10/25/2017	4,103	37	0	0	179	316	1,850	6,485			4,140		2,345	
10/26/2017	8,968	159	0	0	714	1,229	4,901	15,971			9,127		6,844	
10/27/2017	14,467	147	0	0	635	931	6,809	22,989	103,201	14,743	14,614	11,125	8,375	3,618
10/28/2017	14,467	147	0	0	635	931	6,809	22,989	,	ŕ	14,614		8,375	
10/29/2017	14,467	147	0	0	635	931	6,809	22,989			14,614		8,375	
10/30/2017	9,801	0	0	0	130	577	4,877	15,385			9,801		5,584	
10/31/2017	14,288	117	0	0	756	983	6,217	22,361			14,405		7,956	
11/1/2017	17,179	165	0	0	633	1,207	7,588	26,772			17,344		9,428	
11/2/2017	8,928	80	0	0	395	802	4,657	14,862			9,008		5,854	
11/3/2017	13,372	118	0	0	501	983	5,728	20,702	146,060	20,866	13,490	13,325	7,212	7,541
11/4/2017	14,005	129	0	0	494	961	6,190	21,779			14,134		7,645	
11/5/2017	14,005	129	0	0	494	961	6,190	21,779			14,134		7,645	
11/6/2017	14,288	131	0	0	484	911	6,847	22,661			14,419		8,242	
11/7/2017	14,501	132	0	0	522	929	6,299	22,383			14,633		7,750	
11/8/2017	6,774	134	0	0	281	459	3,261	10,909			6,908		4,001	
11/9/2017	14,000	166	0	0	575	1,078	0	15,819	444.000	20.455	14,166	42.002	1,653	7.470
11/10/2017 11/11/2017	12,305 12,380	176 188	0	0	473 474	868 867	11,930 6,886	25,752 20,795	141,082	20,155	12,481 12,568	12,982	13,271 8,227	7,172
11/11/2017	12,380	188	0	0	474	867	6,886	20,795			12,568		8,227	
11/13/2017	13,259	165	0	0	461	765	6,631	21,281			13,424		7,857	
11/14/2017	14,314	180	0	0	443	807	6,189	21,933			14,494		7,439	
11/15/2017	15,099	193	0	0	479	825	6,423	23,019			15,292		7,727	
11/16/2017	14,156	182	0	0	444	735	6,326	21,843			14,338		7,505	
11/17/2017	13,634	125	0	0	401	607	5,496	20,263	149,929	21,418	13,759	13,778	6,504	7,641
11/18/2017	14,368	183	0	0	452	756	5,962	21,721			14,551		7,170	
11/19/2017	14,368	183	0	0	452	756	5,962	21,721			14,551		7,170	
11/20/2017	13,812	174	0	0	420	636	6,450	21,492			13,986		7,506	
11/21/2017	13,691	177	0	0	431	621	5,573	20,493			13,868		6,625	
11/22/2017	13,723	162	0	0	437	695	6,165	21,182			13,885		7,297	
11/23/2017	13,723	162	0	0	437	695	6,165	21,182			13,885		7,297	
11/24/2017	14,257	140	0	0	360	456	5,504	20,717	148,508	21,215	14,397	14,160	6,320	7,055
11/25/2017	14,654	150	0	0	393	575	6,124	21,896			14,804		7,092	
11/26/2017	14,654 13,301	150 155		0	393 387	575 524	6,124 5,053	21,896 20,320			14,804		7,092 6,864	
11/27/2017 11/28/2017	14,420	155 187	0	0	387	612	5,953 5,900	20,320			13,456 14,607		6,864 6,886	
11/29/2017	14,420	192	0	0	409	664	6,286	22,395			15,036		7,359	
11/30/2017	12,815	167	0	0	394	553	5,949	19,878			12,982		6,896	
12/1/2017	14,531	167	0	0	365	579	5,773	21,415	149,293	21,328	14,698	14,341	6,717	
12/2/2017	14,202	181	0	0	387	599	6,185	21,554	-,	,	14,383	,-	7,171	-,-
12/3/2017	14,202	181	0	0	387	599	6,185	21,554			14,383		7,171	
12/4/2017	16,926	233	0	0	390	693	6,577	24,819			17,159		7,660	
12/5/2017	12,181	137	0	0	386	565	6,100	19,369			12,318		7,051	
12/6/2017	14,969	152	0	0	466	755	7,260	23,602			15,121		8,481	
12/7/2017	9,028	199	0	0	279	445	4,518	14,469			9,227		5,242	
12/8/2017	13,367	227	0	0	504	676	7,734	22,508	147,875	21,125	13,594		8,914	7,384
12/9/2017	13,317	143	0	0	261	264	5,086	19,071			13,460		5,611	
12/10/2017	13,317	143	0	0	261	264	5,086	19,071			13,460		5,611	
12/11/2017	13,095	182	0	0	362	381	5,955	19,975			13,277		6,698	-
12/12/2017	13,396	172	0	0	382	457	6,103	20,510			13,568		6,942	
12/13/2017	14,552	153	0	0	373	417 473	6,550	22,045			14,705		7,340	
12/14/2017 12/15/2017	12,515	170 167	0	0	346 319		5,825	19,329	1/11 /77	20,211	12,685	10 710	6,644	6 405
12/15/2017	14,688	10/	U	U	319	434	5,868	21,476	141,477	20,211	14,855	13,716	6,621	6,495

	Conc	densate Tra	ns		LEG Extrac	tion Wells	,		WEEKLY		СТ	Γς	EV	Vs
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
12/16/2017	13,500	169	0	0	329	478	6,152	20,628			13,669		6,959	
12/17/2017	13,500	169	0	0	329	478	6,152	20,628			13,669		6,959	
12/18/2017	11,973	161	0	0	302	489	5,642	18,567			12,134		6,433	
12/19/2017	14,234	185	0	0	352	537	6,312	21,620			14,419		7,201	
12/20/2017	24,701	164	0	0	334	531	5,865	31,595			24,865		6,730	
12/21/2017 12/22/2017	26,536 27,409	176 169	0	0	329 312	587 360	6,102 6,102	33,730 34,352	181,120	25,874	26,712 27,578	19,007	7,018 6,774	6,868
12/23/2017	26,669	174	0	0	315	446	6,180	33,784	101,120	23,074	26,843	19,007	6,941	0,000
12/24/2017	26,669	174	0	0	315	446	6,180	33,784			26,843		6,941	
12/25/2017	26,669	174	0	0	315	446	6,180	33,784			26,843		6,941	
12/26/2017	28,762	180	0	0	330	430	6,618	36,320			28,942		7,378	
12/27/2017	26,600	155	0	0	265	384	5,565	32,969			26,755		6,214	
12/28/2017	26,598	173	0	0	331	398	6,250	33,750			26,771		6,979	
12/29/2017	26,701	166	0	0	315	321	6,109	33,612	238,003	34,000	26,867	27,123	6,745	6,877
12/30/2017	20,093	166	0	0	309	354	6,172	27,094			20,259		6,835	
12/31/2017	20,093	166	0	0	309	354	6,172	27,094			20,259		6,835	
1/1/2018	20,093	166	0	0	309	354	6,172	27,094			20,259		6,835	
1/2/2018	109	159	0	0	310	301	6,266	7,145			268		6,877	
1/3/2018	8,675	144	0	0	306	276	6,279	15,680			8,819		6,861	
1/4/2018 1/5/2018	348 90	158 163	0	0	269 262	311 326	5,939 6,164	7,025 7,005	118,137	16,877	506 253	10,089	6,519 6,752	6,788
1/6/2018	5,863	171	0	0	282	356	6,175	12,847	110,137	10,677	6,034	10,069	6,813	0,700
1/7/2018	5,863	171	0	0	282	356	6,175	12,847			6,034		6,813	
1/8/2018	21,201	166	0	0	300	469	5,978	28,114			21,367		6,747	
1/9/2018	426	2	0	0	8	5	193	634			428		206	
1/10/2018	0	2	0	0	1	1	0	4			2		2	
1/11/2018	16,841	493	0	0	479	593	5,338	23,744			17,334		6,410	
1/12/2018	21,557	159	0	0	0	385	6,030	28,131	106,321	15,189	21,716	10,416	6,415	4,772
1/13/2018	22,898	155	0	0	379	232	6,152	29,816			23,053		6,763	
1/14/2018	22,898	155	0	0	379	232	6,152	29,816			23,053		6,763	
1/15/2018	22,898	155	0	0	379	232	6,152	29,816			23,053		6,763	
1/16/2018	13	164	0	0	78	263	6,081	6,599			177		6,422	
1/17/2018	15,975	149	0	0	317	265	6,098	22,804			16,124		6,680	
1/18/2018	21,643	6	0	0	271	209	5,784	27,913	175 246	25.045	21,649	10.500	6,264	6.520
1/19/2018 1/20/2018	22,155	289 161	0	0	281 277	257 303	5,570 6,305	28,552 30,107	175,316	25,045	22,444	18,508	6,108 6,885	6,538
1/20/2018	23,061 23,061	161	0	0	277	303	6,305	30,107			23,222		6,885	
1/21/2018	23,993	78	0	0	292	374	6,420	31,157			24,071		7,086	
1/23/2018	23,632	10	0	0	258	292	6,102	30,294			23,642		6,652	
1/24/2018	21,700	0	0	0	218	228	5,526	27,672			21,700		5,972	
1/25/2018	23,530	0	0	0	242	224	6,295	30,291			23,530		6,761	
1/26/2018	24,192	0	0	0	234	273	5,771	30,470	210,098	30,014	24,192	23,368	6,278	6,646
1/27/2018	23,276	0	0	0	270	314	5,947	29,807			23,276		6,531	
1/28/2018	23,276	0	0	0	270	314	5,947	29,807			23,276		6,531	
1/29/2018	25,242	0	0	0	240	243	5,991	31,716			25,242		6,474	
1/30/2018	26,225	0	0	0	222	210	5,869	32,526			26,225		6,301	
1/31/2018	25,743	0	0	0	249	241	6,166	32,399			25,743		6,656	
2/1/2018	11,549	0	0	0	244	270	5,899	17,962	402.445	27.624	11,549		6,413	
2/2/2018	12,458	0	0	0	258	282	6,200	19,198	193,415	27,631	12,458	21,110	6,740	
2/3/2018	11,693	0	0	0	252	291	6,282	18,518			11,693		6,825 3,684	
2/4/2018 2/5/2018	11,693 14,904	0	0	0	252 224	291 344	3,141 2,835	15,377 18,307			11,693 14,904		3,403	
2/6/2018	7,335	0	0	0	218	187	3,055	10,795			7,335		3,460	
2/7/2018	11,251	0	0	0	251	327	3,281	15,110			11,251		3,859	
2/8/2018	9,472	0	0	0	216	183	4,643	14,514			9,472		5,042	
2/9/2018	10,111	0	0	0	232	311	3,134	13,788	106,409	15,201	10,111	10,923	3,677	4,279
2/10/2018	10,235	0	0	0	233	349	3,072	13,889			10,235		3,654	
2/11/2018	10,235	0	0	0	233	349	3,072	13,889			10,235		3,654	
2/12/2018	10,976	0	0	0	218	346	3,241	14,781			10,976		3,805	
2/13/2018	10,557	0	0	0	231	326	3,842	14,956			10,557		4,399	


	Cond	densate Trap	os		LFG Extrac	tion Wells			WEEKLY		C	Гs	EV	Ns
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
2/14/2018	0	0	0	0	185	251	409	845			0		845	1
2/15/2018	2,657	0	0	0	234	325	659	3,875	62.740	0.054	2,657	6 200	1,218	
2/16/2018	0	0	0	0	216	297	0	513	62,748	8,964	0		513	
2/17/2018 2/18/2018	0	0	0	0	224 224	314 314	4 0	542 538			0		542 538	
2/19/2018	0	0	0	0	194	290	1,907	2,391			0		2,391	
2/20/2018	149	0	0	0	203	330	2,983	3,665			149		3,516	+
2/21/2018	78	80	0	0	197	285	2,970	3,610			158		3,452	
2/22/2018	78	86	0	0	185	284	2,819	3,452			164		3,288	
2/23/2018	74	82	0	0	202	283	2,928	3,569	17,767	2,538	156	90	3,413	
2/24/2018	76	84	0	0	214	298	3,063	3,735			160		3,575	
2/25/2018	76	84	0	0	214	298	3,063	3,735			160		3,575	
2/26/2018	73	152	0	0	199	293	3,063	3,780			225		3,555	
2/27/2018	74	17	0	0	198	273	1,039	1,601			91		1,510	
2/28/2018	87	87	0	0	213	280	3,134	3,801			174		3,627	
3/1/2018	76	85	0	0	205	133	2,484	2,983			161		2,822	1
3/2/2018	71	83	0	0	197	118	3,143	3,612	23,247	3,321	154	161	3,458	
3/3/2018 3/4/2018	73 73	81 81	0	0	198 198	103 103	2,877 2,877	3,332 3,332			154 154		3,178 3,178	
3/5/2018	16	0	0	0	198	5	640	705			16		689	
3/6/2018	54	142	0	0	239	158	1,662	2,255			196		2,059	
3/7/2018	27	79	0	0	223	127	2,622	3,078			106		2,972	
3/8/2018	75	63	0	0	153	72	26	389			138		251	
3/9/2018	69	74	0	0	181	92	99	515	13,606	1,944	143	130	372	1,814
3/10/2018	79	90	0	0	211	133	2,017	2,530	,	,	169		2,361	+
3/11/2018	79	90	0	0	211	133	2,017	2,530			169		2,361	
3/12/2018	57	66	0	0	139	68	2,654	2,984			123		2,861	
3/13/2018	74	79	0	0	167	80	3,491	3,891			153		3,738	+
3/14/2018	80	33	0	0	176	87	3,738	4,114			113		4,001	
3/15/2018	79	0	0	0	161	67	2,978	3,285			79		3,206	
3/16/2018	78	0	0	0	168	91	3,567	3,904	23,238	3,320	78	126	3,826	+
3/17/2018	71	0	0	0	206	117	3,053	3,447			71		3,376	
3/18/2018	71 78	0	0	0	206 154	117 103	3,053 1,920	3,447 2,255			71 78		3,376	+
3/19/2018 3/20/2018	96	0	0	0	188	103	31	419			96		2,177 323	
3/21/2018	81	0	0	0	137	77	2,878	3,173			81		3,092	
3/22/2018	85	24	0	0	148	64	1,600	1,921			109		1,812	+
3/23/2018	60	0	0	0	149	75	1,806	2,090	16,752	2,393	60	81	2,030	
3/24/2018	40	0	0	0	165	92	0		-/	,,,,,,,,	40		257	
3/25/2018	40	0	0	0	165	92	0	297			40		257	
3/26/2018	96	358	0	0	166	89	342	1,051			454		597	
3/27/2018	76	258	0	0	160		0				334		234	
3/28/2018	104	0	0	0	159	99	837	1,199			104		1,095	
3/29/2018	17	0	0	0	18	13	0		_		17		31	
3/30/2018	48	0	0	0	145	59	284	536	3,996	571	48		488	
3/31/2018	38	0	0	0	90	44	811	983			38		945	
4/1/2018	38	0	0	0	90	44	811	983			38		945	
4/2/2018 4/3/2018	0	0	0	0	0	0 16	0				0		0 16	1
4/4/2018	39	0	0	0	65	93	223	420			39		381	
4/5/2018	29	0	0	0	219	30	223	501			29		472	
4/6/2018	36	0	0	0	150	82	318	586	3,489	498	36		550	+
4/7/2018	15	0	0	0	85	31	302	433	2,.33	.50	15		418	
4/8/2018	15	0	0	0	85	31	302	433			15		418	
4/9/2018	52	0	0	0	164	57	0				52		221	
4/10/2018	52	0	0	0	144	47	0	243			52		191	
4/11/2018	66	0	0	0	114	44	3,465	3,689			66		3,623	
4/12/2018	36	0	0	0	119	25	0	180			36		144	
4/13/2018	52	0	0	0	196	63	265	576	5,827	832	52		524	791
4/14/2018	32	0	0	0	55	29	1,082	1,198			32		1,166	

	Con	densate Trap	os		LFG Extrac	tion Wells	,		WEEKLY		СТ	-S	EV	Vs
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
4/15/2018	32	0	0	0	55	29	1,082	1,198			32		1,166	
4/16/2018	92	0	0	0	309	59	0	460			92		368	
4/17/2018	0	0	0	0	0	0	631	631			0		631	
4/18/2018	127	0	0	0	282	108	664	1,181			127		1,054	
4/19/2018	21	0	0	0	0	10	0	31	4.750	COO	21	47	10	C22
4/20/2018 4/21/2018	28 30	0	0	0	0	31 45	0 1,887	59 1,962	4,758	680	28 30	47	31 1,932	632
4/21/2018	30	0	0	0	0	45	1,887	1,962			30		1,932	
4/23/2018	23	0	0	0	0	30	613	666			23		643	
4/24/2018	75	0	0	0	0	83	647	805			75		730	
4/25/2018	45	0	0	0	0	47	2,000	2,092			45		2,047	
4/26/2018	7	820	0	0	0	11	233	1,071			827		244	
4/27/2018	19	162	0	0	0	26	622	829	9,387	1,341	181	173	648	1,168
4/28/2018	26	302	0	0	0	30	1,189	1,547			328		1,219	
4/29/2018	26	302	0	0	0	30	1,189	1,547			328		1,219	
4/30/2018	22	58	0	0	0	58	637	775			80		695	
5/1/2018	18	48	0	0	0	44	386	496			66		430	
5/2/2018	40	72	0	0	0	51	662	825			112		713	
5/3/2018	12	33	0	0	0	39	273	357			45		312	
5/4/2018	24	48	0	0	0	22	350	444	5,991	856	72	147	372	709
5/5/2018	0	0	0	0	0	0	0	0			0		0	
5/6/2018	0	0	0	0	0		0	0			0		0	
5/7/2018	0	0	0	0	0	0	0	0			0		0	
5/8/2018	57	77	0	0	0	114	203	451			134		317	
5/9/2018 5/10/2018	20 34	70 96	0	0	0	50 59	323 0	463 189			90 130		373 59	
5/11/2018	86	163	0	0	0	62	0	311	1,414	202	249	86	62	116
5/12/2018	90	171	0	0	0	59	356	676	1,414	202	261	00	415	110
5/13/2018	90	171	0	0	0	59	356	676			261		415	
5/14/2018	85	3,405	0	0	0	57	6	3,553			3,490		63	
5/15/2018	47	4,911	0	0	0	53	243	5,254			4,958		296	
5/16/2018	97	3,054	0	0	0	62	384	3,597			3,151		446	
5/17/2018	92	170	0	0	0	54	0	316			262		54	
5/18/2018	100	123	0	0	0	58	0	281	14,353	2,050	223	1,801	58	250
5/19/2018	874	2	0	0	0	43	391	1,310			876		434	
5/20/2018	874	2	0	0	0	43	391	1,310			876		434	
5/21/2018	86	1	0	0	0	56	1,051	1,194			87		1,107	
5/22/2018	107	0	0	0	0	79	2,144	2,330			107		2,223	
5/23/2018	93	1,766	0	0	0	49	1,445	3,353			1,859		1,494	
5/24/2018	68	31	0	0	0	1	0	100	40.000	4 400	99	600	1	040
5/25/2018	94 176	341	0	0	0	0	0	435	10,032	1,433	435	620	0	813
5/26/2018 5/27/2018	176 176	323 323	0	0	0		0	499 499			499 499		0	
5/28/2018	97	334	0	0	0		0	499			431		0	
5/29/2018	214	885	0	0	0		3,974	5,073			1,099		3,974	
5/30/2018	4,161	1,176	0	0	0		0	5,337			5,337		0,574	
5/31/2018	930	230	0	0	0		3,912	5,072			1,160		3,912	
6/1/2018	126	178	0	0	0	0	2,000	2,304	19,215	2,745	304	1,333	2,000	1,412
6/2/2018	95	200	0	0	0	0	1,662	1,957	•	·	295		1,662	
6/3/2018	95	200	0	0	0	0	1,662	1,957			295		1,662	
6/4/2018	108	179	0	0	0		0	287			287		0	
6/5/2018	95	186	0	0	0		453	734			281		453	
6/6/2018	103	210	0	0	0		1	314			313		1	
6/7/2018	80	158	0	0	0		1,253	1,491			238		1,253	
6/8/2018	89	180	0	0	0		3,235	3,504	10,244	1,463	269	283	3,235	1,181
6/9/2018	17	193	0	0	0		3,478	3,688			210		3,478	
6/10/2018	17	193	0	0	0		3,478	3,688			210		3,478	
6/11/2018	160	237	0	0	0		4,696	5,093			397		4,696	
6/12/2018	172	143	0	0	0		2 522	315			315		2 522	
6/13/2018	95	65	0	0	0	0	3,522	3,682			160		3,522	

							County La	andilli						
		densate Trap		F)4/ 20		tion Wells	FW CC	All	WEEKLY	Daile Acc	CT		EW	
DATE	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All (and)	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE 6/14/2018	(gal) 86	(gal)	(gal) 0	(gal) 0	(gal) 0	(gal) 0	(gal) 1	(gpd) 87	(gal)	(gpd)	(gal) 86	(gpd)	(gal) 1	(gpd)
6/15/2018	83	0	0	0	0		0	83	16,636	2,377	83	209	0	2,168
6/16/2018	90	0	0	0	0	0	1	91	10,030	2,377	90	203	1	2,100
6/17/2018	90	0	0	0	0	0	1	91			90		1	
6/18/2018	85	0	0	0	0		1,117	1,202			85		1,117	
6/19/2018	85	0	0	0	0	0	1	86			85		1	
6/20/2018	0	0	0	0	0	0	0	0			0		0	
6/21/2018	192	0	0	0	0	0	2,107	2,299			192		2,107	
6/22/2018	75	0	0	0	0	0	3,457	3,532	7,301	1,043	75	88	3,457	955
6/23/2018	55	0	0	0	0	0	499	554			55		499	
6/24/2018	55	0	0	0	0	0	499	554			55		499	
6/25/2018	118	0	0	0	0	0	2,141	2,259			118		2,141	
6/26/2018	347	0	0	0	0	0	3,796	4,143			347		3,796	
6/27/2018	456	0	0	0	0	0	4,179	4,635			456		4,179	
6/28/2018	65	0	0	0	0	0	2,657	2,722			65		2,657	
6/29/2018	117	0	0	0	0	0	3,156	3,273	18,140	2,591	117	173	3,156	2,418
6/30/2018	464	0	0	0	0	0	3,647	4,111			464		3,647	
7/1/2018	464	0	0	0	0		3,646	4,110			464		3,646	
7/2/2018	931	0	0	0	0	0	2,559	3,490			931		2,559	
7/3/2018	402	0	0	0	0	0	0	402			402		0	
7/4/2018	402	0	0	0	0	0	0	402			402		0	
7/5/2018	85	0	0	0	0	0	0	85	4==00	2.542	85	4 4 9 4	0	4 40=
7/6/2018	119	4,863	0	0	0	0	0	4,982	17,582	2,512	4,982	1,104	0	1,407
7/7/2018	75 75	150	0	0	500	0	0	725			225		500	
7/8/2018	75 125	150 225	0	0	500 750	0	0	725 1,100			225 350		500 750	
7/9/2018 7/10/2018	150	250	0	0	412	0	0	812			400		412	
7/10/2018	134	130	0	0	250	0	0	514			264		250	
7/11/2018	66	131	0	0	230	0	0	197			197		230	
7/13/2018	73	158	0	0	589	0	0	820	4,893	699	231	270	589	429
7/14/2018	85	201	0	0	397	0	0	683	1,033	033	286	270	397	123
7/15/2018	85	201	0	0	397	0	0	683			286		397	
7/16/2018	43	112	0	0	227	0	1,113	1,495			155		1,340	
7/17/2018	63	163	0	0	341	0	1,834	2,401			226		2,175	
7/18/2018	76	0	0	0	455	0	1	532			76		456	
7/19/2018	27	0	0	0	235	0	885	1,147			27		1,120	
7/20/2018	52	734	0	0	358	0	1,439	2,583	9,524	1,361	786	263	1,797	1,097
7/21/2018	599	660	0	0	424	0	1,144	2,827			1,259		1,568	
7/22/2018	599	660	0	0	424	0	1,144	2,827			1,259		1,568	
7/23/2018	764	279	0	0	215	0	2,533	3,791			1,043		2,748	
7/24/2018	300	285	0	0	315	0	1,237	2,137			585		1,552	
7/25/2018	244	393	0		352			1,989			637		1,352	
7/26/2018	1,103	409	0	0	340	0	1	1,853			1,512		341	
7/27/2018	457	195	0	0	343	0	0	995	16,419	2,346	652	992	343	1,353
7/28/2018	0	334	0	0	359	0	0	693			334		359	
7/29/2018	10	334	0	0	359	0	0				344		359	
7/30/2018 7/31/2018	1,755 319	224	0	0	361 432	0	0 1,340	2,340 2,091			1,979 319		361 1,772	
8/1/2018	721	668	0	0	432	0	1,442				1,389			
8/2/2018	872	008	0	0	331	0	985	3,256 2,188			872		1,867 1,316	
8/3/2018	370	0	0	0	391	0	609	1,370	12,641	1,806	370	801	1,000	1,005
8/4/2018	221	334	0	0	537	0	1,337	2,429	12,041	1,000	555	901	1,000	
8/5/2018	221	334	0	0	537	0	1,337	2,429			555		1,874	
8/6/2018	142	334	0	0	422	0	0	898			476		422	
8/7/2018	125	0	0	0	424	0	1,657	2,206			125		2,081	
8/8/2018	194	0	0	0	692	0	1,510	2,396			194		2,202	
8/9/2018	100	391	0	0	374	0	0	865			491		374	
8/10/2018	140	13	0	0	564	0	0		11,940	1,706	153	364	564	1,342
8/11/2018	665	1	0	0	670	529	0	1,865			666		1,199	
8/12/2018	665	1	0	0	670	529	0				666		1,199	
. , , .===	•						• •	,					,	

							County L	anum				_		
I		densate Trap		E)4/ 20		tion Wells	FW CC	A.II	WEEKLY	Daile Acce	C7		EV	
DATE	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE 8/13/2018	(gal) 141	(gal)	(gal) 0	(gal) 0	(gal) 444	(gal) 488	(gal) 1,021	(gpd) 2,096	(gal)	(gpd)	(gal) 143	(gpd)	(gal) 1,953	(gpd)
8/14/2018	128	0	0	0	554	432	0	1,114			128		986	
8/15/2018	129	1	0	0	610	485	0	1,225			130		1,095	
8/16/2018	127	3	0	0	627	480	0	1,237			130		1,107	
8/17/2018	124	4	0	0	1,876	476	0	2,480	11,882	1,697	128	284	2,352	1,413
8/18/2018	145	2	0	0	117	545	0	809			147		662	
8/19/2018	145	2	0	0	117	545	0	809			147		662	
8/20/2018	140	1	0	0	529	488	985	2,143			141		2,002	
8/21/2018	266	2	0	0	693	347	1,302	2,610			268		2,342	
8/22/2018	402	0	0	0	843	577	0	1,822			402		1,420	
8/23/2018	111	2	0	0	485	327	1,172	2,097			113		1,984	
8/24/2018	204	0	0	0	704	457	1,165	2,530	12,820	1,831	204	203	2,326	1,628
8/25/2018	372	1	0	0	601	427	641	2,042			373		1,669	
8/26/2018	372	0	0	0	601	427	641	2,041			372		1,669	
8/27/2018	1,040	0	0	0	0		0	1,474			1,040		434	
8/28/2018	393	0	0	0	0	371	682	1,446			393		1,053	
8/29/2018	1,529	0	0	0	0	422	1	1,952			1,529		423	
8/30/2018	1,448	0	0	0	0	379	541	2,368	4		1,448		920	
8/31/2018	365	0	0	0	0	417	383	1,165	12,488	1,784	365	789	800	995
9/1/2018	426	0	0	0	855	494	562	2,337			426		1,911	
9/2/2018	426	0	0	0	855	494	562	2,337			426		1,911	
9/3/2018	426	0	0	0	855	494	562	2,337			426		1,911	
9/4/2018	416 801	0	0	0	1,282 2,157	438 786	562 562	2,698			416		2,282	
9/5/2018 9/6/2018	0	0	0	0	2,157	786	562	4,306 562			801		3,505 562	
9/7/2018	513	0	0	0	1,125	459	562	2,659	17,236	2,462	513	430	2,146	2,033
9/8/2018	385	0	0	0	1,014	456	562	2,417	17,230	2,402	385	430	2,032	2,033
9/9/2018	385	0	0	0	1,014	456	562	2,417			385		2,032	
9/10/2018	297	1	0	0	972	425	562	2,257			298		1,959	
9/11/2018	119	0	0	0	1,317	572	562	2,570			119		2,451	
9/12/2018	398	0	0	0	782	315	562	2,057			398		1,659	
9/13/2018	1,737	0	0	0	738	355	562	3,392			1,737		1,655	
9/14/2018	463	0	0	0	852	460	562	2,337	17,447	2,492	463	541	1,874	1,952
9/15/2018	555	0	0	0	955	517	562	2,589			555		2,034	
9/16/2018	555	0	0	0	955	517	562	2,589			555		2,034	
9/17/2018	345	0	0	0	576	321	562	1,804			345		1,459	
9/18/2018	569	2,069	0	0	929	517	562	4,646			2,638		2,008	
9/19/2018	277	0	0	0	492	268	562	1,599			277		1,322	
9/20/2018	523	0	0	0	708	395	562	2,188			523		1,665	
9/21/2018	475	0	0	0	745	410	562	2,192	17,607	2,515	475	767	1,717	1,748
9/22/2018	610	0	0	0	872	485	562	2,529			610		1,919	
9/23/2018	610	0	0	0	872 468	485 251	562 562	2,529			610 305		1,919	
9/24/2018 9/25/2018	305 307	1	0	0	468 814	315	562	1,586 1,999			305		1,281 1,691	
9/26/2018	771	0	0	0	830	520	562	2,683			771		1,691	
9/27/2018	347	0	0	0	525	255	562	1,689			347		1,342	
9/28/2018	477	0	0	0	674	349	562	2,062	15,077	2,154	477	490	1,585	1,664
9/29/2018	848	0	0	0	1,110	551	562	3,071	20,077	2,134	848	-150	2,223	1,004
9/30/2018	848	0	0	0	1,110	551	562	3,071			848		2,223	
10/1/2018	425	0	0	0	350	281	1	1,057			425		632	
10/2/2018	375	0	0	0	450	225	0				375		675	
10/3/2018	349	0	0	0	551	127	200	1,227			349		878	
10/4/2018	448	1	0	0	520	231	191	1,391			449		942	
10/5/2018	609	0	0	0	680	310	356	1,955	12,822	1,832	609	558	1,346	1,274
10/6/2018	693	0	0	0	727	358	206	1,984			693		1,291	
10/7/2018	693	0	0	0	727	358	206	1,984			693		1,291	
10/8/2018	3	0	0	0	788	273	0				3		1,061	
10/9/2018	406	0	0	0	729	334	166	1,635			406		1,229	
10/10/2018	388	0	0	0	571	307	336	1,602			388		1,214	
10/11/2018	79	0	0	0	412	176	0	667			79		588	

	Cond	densate Traj	os		LFG Extrac	tion Wells			WEEKLY		CT	Гs	EV	Vs
	CT-1	CT-2	CT-3	EW-38	EW-44	EW-48	EW-66	All	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
10/12/2018	400	0	0	0	634	250	0	1,284	10,220	1,460	400	380	884	1,080
10/13/2018	228	0	0	0	516	320	0	1,064			228		836	
10/14/2018	228	0	0	0	516	320	0	1,064			228		836	
10/15/2018	200	0	0	0	773	239	0				200		1,012	
10/16/2018	300	0	0	0	605	164	0	,			300		769	
10/17/2018	935	0	0	0	736	327	525	2,523			935		1,588	
10/18/2018	416	0	0	0	367	141	0			4 000	416		508	
10/19/2018	404	0	0	0	585	240	0		9,085	1,298	404	387	825	911
10/20/2018	603 603	0	0	0	491 491	200 200	0				603 603		691 691	
10/21/2018 10/22/2018	524	0	0	0	771	270	0	, -			524		1,041	
10/23/2018	760	0	0	0	654	270	415	2,058			760		1,041	
10/24/2018	775	0	0	0	638	225	288	1,926			775		1,151	
10/25/2018	0	2	0	0	578	205	0				2		783	
10/26/2018	161	0	0	0	593	201	0		9,877	1,411	161	490	794	921
10/27/2018	740	0	0	0	522	158	0		3,3.7	2, . 2 2	740	.50	680	521
10/28/2018	740	0	0	0	522	158	0	, -			740		680	
10/29/2018	979	2	0	0	601	269	460	2,311			981		1,330	
10/30/2018	939	0	0	0	468	135	0	1,542			939		603	
10/31/2018	617	0	0	0	797	186	0	1,600			617		983	
11/1/2018	807	0	0	0	772	169	0	1,748			807		941	
11/2/2018	906	0	0	0	707	163	0	1,776	11,817	1,688	906	819	870	870
11/3/2018	910	0	0	0	546	209	0	1,665			910		755	
11/4/2018	910	1	0	0	546	209	0	1,666			911		755	
11/5/2018	1,146	0	0	0	606	326	511	2,589			1,146		1,443	
11/6/2018	629	0	0	0	458	163	0				629		621	
11/7/2018	941	0	0	0	149	230	4	1,324			941		383	
11/8/2018	855	0	0	0	628	235	0	, -	44.770	4 504	855	222	863	
11/9/2018	932	0	0	0	465	161 200	0	-	11,770	1,681	932	903	626	778
11/10/2018 11/11/2018	890 890	0	0	0	442 442	200	0				890 890		642 642	
11/11/2018	1,204	0	0	0	552	256	0				1,204		808	
11/13/2018	835	0	0	0	443	176	0				835		619	
11/14/2018	860	0	0	0	419	178	551	2,008			860		1,148	
11/15/2018	758	0	0	0	362	126	0				758		488	
11/16/2018	841	2	0	0	423	152	0		11,202	1,600	843	897	575	703
11/17/2018	861	0	0	0	406	166	0		,	,	861		572	,,,
11/18/2018	861	0	0	0	406	166	0	1,433			861		572	
11/19/2018	177	0	0	0	86	36	633	932			177		755	
11/20/2018	1	0	0	0	2	0	1	4			1		3	
11/21/2018	1,052	0	0	0	544	221	560	2,377			1,052		1,325	
11/22/2018	1,052	0	0	0	544	221	560				1,052		1,325	
11/23/2018	972	0	0	0	395	164	331	1,862	10,418	1,488	972	711	890	777
11/24/2018	1,250	2	0	0	480	197	507	2,436			1,252		1,184	
11/25/2018	1,250	2	0	0	480	197	507	2,436			1,252		1,184	
11/26/2018	248	0	0	0	93	7	0				248		100	
11/27/2018	789	0	0	0	490	149	192				789		639	
11/28/2018 11/29/2018	1	1	0	0	411 273	175 102	182 0	769 376			1		768 375	
11/30/2018	1	910	0	0	371	152	2		9,229	1,318	911	636	525	682
11/30/2018	1	310	0	0	3/1	132		1,430	3,223	1,310	311	030	323	002



		Dowator	ing Wells				ump Statio	t County L		1	WEEKLY		D'	Ws	D	Ss
		Dewater	ing wens			г	Test	Test	l		WEEKLI			VVS	г.)S
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	PS-2 (CO 2-1)	Pump Location (CO 2-4)	Pump Location (CO 3-1)	TPS-2B (CO 2-2)	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
2/17/2017	-	-	-	-	2,000	-	-	-	-	2,000	2,000	2,000	0		2,000	
2/18/2017	-	-	-	-	2,000	-	-	-	-	2,000			0		2,000	
2/19/2017	-	-	-	-	2,000	-	-	-	-	2,000			0		2,000	
2/20/2017 2/21/2017	-	-	-	-	2,000 2,000	-	-	-	-	2,000 2,000			0		2,000 2,000	
2/21/2017	-	-	-	-	2,000		-	_	-	2,000			0		2,000	
2/23/2017	-	-	-	-	2,000	-	_	_	_	2,000			0		2,000	
2/24/2017	-	-	-	-	1,600	-	-	-	-	1,600	13,600	1,943	0		1,600	
2/25/2017	-	1	-	-	1,600	1	-	-	-	1,600			0		1,600	
2/26/2017	-	-	-	-	1,600	-	-	-	-	1,600			0		1,600	
2/27/2017	-	-	-	-	1,600	-	-	-	-	1,600			0		1,600	
2/28/2017	-	-	-	-	1,600	-	-	-	-	1,600			0		1,600	
3/1/2017	-	-		-	1,600	-	-	-	-	1,600			0		1,600	
3/2/2017 3/3/2017	-	-		-	1,600 5,000	-	-	-	-	1,600 5,000	14,600	2,086	0		1,600 5,000	
3/4/2017		-		-	5,000	-	-	-	-	5,000	14,000	2,000	0		5,000	
3/5/2017	-	-		_	5,000	-	-	-	-	5,000			0		5,000	
3/6/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
3/7/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
3/8/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
3/9/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
3/10/2017	-	-		-	12,000	-	-	-	-	12,000	42,000	6,000	0		12,000	
3/11/2017 3/12/2017	-	-		-	12,000 12,000	-	-	-	-	12,000 12,000			0		12,000 12,000	
3/13/2017				-	12,000		-	_	-	12,000			0		12,000	
3/14/2017	_	-		_	12,000	-	_	_	_	12,000			0		12,000	
3/15/2017	-	-		-	12,000	-	-	-	-	12,000			0		12,000	
3/16/2017	-	-		-	12,000	-	-	-	-	12,000			0		12,000	
3/17/2017	-	-		-	12,000	-	-	-	-	12,000	84,000	12,000	0		12,000	
3/18/2017	-	-		-	12,000	-	-	-	-	12,000			0		12,000	
3/19/2017	-	-		-	12,000	-	-	-	-	12,000			0		12,000	
3/20/2017	-	-		-	12,000 12,000	-	-	-	-	12,000			0		12,000 12,000	
3/21/2017 3/22/2017				_	12,000		_		_	12,000 12,000			0		12,000	
3/23/2017	_	-		_	12,000	-	_	_	_	12,000			0		12,000	
3/24/2017	-	-		-	9,000	-	-	-	-	9,000	81,000	11,571	0		9,000	
3/25/2017	-	-		-	9,000	-	-	-	-	9,000			0		9,000	
3/26/2017	-	-		-	9,000	-	-	-	-	9,000			0		9,000	
3/27/2017	-	-		-	9,000	-	-	-	-	9,000			0		9,000	
3/28/2017	-	-		-	9,000	-	-	-	-	9,000			0	_	9,000	
3/29/2017	-	-		-	9,000 9,000	-	-	-	-	9,000			0		9,000 9,000	
3/30/2017 3/31/2017		_		_	9,000		-		-	9,000 9,000	63,000	9,000	0		9,000	
4/1/2017	-	-		-	7,000	-	-	-	-	7,000	03,000	3,000	0		7,000	
4/2/2017	-	-		-	7,000	-	-	-	-	7,000			0		7,000	
4/3/2017		-		-	7,000		-	-	-	7,000			0	_	7,000	
4/4/2017	-	-		-	7,000	-	-	-	-	7,000			0		7,000	
4/5/2017	-	-		-	7,000	-	-	-	-	7,000			0		7,000	
4/6/2017	-	-		-	7,000	-	-	-	-	7,000	40.00-	7.000	0	_	7,000	
4/7/2017 4/8/2017	-	-		-	7,000 6,000	-	-	-	-	7,000 6,000	49,000	7,000	0	_	7,000 6,000	
4/8/2017	-	_		_	6,000	_	-	_	_	6,000			0		6,000	
4/10/2017	-	-		-	6,000	-	-	-	-	6,000			0		6,000	
4/11/2017	-	-		-	6,000	-	-	-	-	6,000			0		6,000	
4/12/2017	-	-			6,000		-	-		6,000			0		6,000	
4/13/2017	-	-		-	6,000	-	-	-	-	6,000			0		6,000	
4/14/2017	-	-		-	6,000	-	-	-	-	6,000	42,000	6,000	0		6,000	
4/15/2017	-	-		-	6,000	-	-	-	-	6,000			0		6,000	
4/16/2017	-	-		-	6,000	-	-	-	-	6,000			0	_	6,000	
4/17/2017 4/18/2017	-	-		-	6,000 6,000	-	-	-	-	6,000 6,000			0	_	6,000 6,000	
4/10/201/	-	-		-	6,000	-	-	_	-	6,000			0		6,000	

		Dewater	ing Wells			Р	ump Statio	ns			WEEKLY		D)	Ws	Р	'Ss
		Dewater	ing wens				Test	Test			VVLLKLI		D,	VV3	'	53
						PS-2	Pump	Pump	TPS-2B							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2					Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)	Location	Location	(CO 2-2)							
DATE	(I)	(1)	/I\	/I\	/==I\	(I)	(CO 2-4)	(CO 3-1)	/I\	(d)	(1\)	(d)	(I)	(1)	(==I)	(I)
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
4/20/2017	-	-		-	6,000	-	-	-	-	6,000	44.000		0		6,000	
4/21/2017	-	-		-	5,000	-	-	-	-	5,000	41,000	5,857	0		5,000	
4/22/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
4/23/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
4/24/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
4/25/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
4/26/2017	-	-		-	5,000	-	-	-	-	5,000			0		5,000	
4/27/2017	-	-		-	5,000	-	-	-	-	5,000			0	+	5,000	
4/28/2017	-	-		-	4,600	-	-	-	-	4,600	34,600	4,943	0		4,600	
4/29/2017	-	-		-	4,600	-	-	-	-	4,600			0		4,600	
4/30/2017	-	-		-	4,600	-	-	-	-	4,600			0		4,600	
5/1/2017	-	-		-	4,600	-	-	-	-	4,600			0		4,600	
5/2/2017	-	-		-	4,600	-	-	-	-	4,600			0		4,600	
5/3/2017	-	-		-	4,600	-	-	-	-	4,600			0		4,600	
5/4/2017	-	-		-	4,600	-	-	-	-	4,600			0		4,600	
5/5/2017	-	-		-	4,000	-	-	-	-	4,000	31,600	4,514	0		4,000	
5/6/2017	-	-		-	4,000	-	-	-	-	4,000		<u> </u>	0		4,000	
5/7/2017	-	-		-	4,000	-	-	-	-	4,000			0	+	4,000	
5/8/2017	-	-		-	4,000	-	-	-	-	4,000			0		4,000	+
5/9/2017	_	_		_	4,000	_	_	-	_	4,000			0		4,000	
5/10/2017		_		_	4,000	_	_	_	_	4,000			0		4,000	
5/11/2017	_	_		_	4,000		_	_	_	4,000			0		4,000	
5/12/2017		_		_	3,000		_	_	_	3,000	27,000	3,857	0		3,000	
5/13/2017		_			3,000	_	_	_		3,000	27,000	3,637	0		3,000	
5/14/2017	_	_		_	3,000		-	_	_	3,000			0		3,000	
5/15/2017		-			3,000	-	-	-	-	3,000			0		3,000	
5/16/2017		-			3,000		-	_	_	3,000			0		3,000	
	-	-		_			-	-	-							
5/17/2017	-	-		-	3,000	-	-	-	-	3,000			0	+	3,000	
5/18/2017	-	252	247	-	3,000	-	-	-	-	3,000	25.260	42.625		1	3,000	
5/19/2017	578	252	317	22	6,100	-	-	-	-	7,269	25,269	12,635	1,169		6,100	
5/20/2017	578	252	317	22	6,045	-	-	-	-	7,214			1,169	1	6,045	
5/21/2017	579	252	317	22	4,835	-	-	-	-	6,005			1,170		4,835	+
5/22/2017	443	15		0	5,269	-	-	-	-	6,005			736		5,269	
5/23/2017	431	6		0		-	-	-	-	5,751			714		5,037	
5/24/2017	520	421	292	0		-	-	-	-	5,799			1,233		4,566	+
5/25/2017	575	418	252	0		-	-	-	-	5,649			1,245		4,404	
5/26/2017	429	448		2	3,984	-	-	-	-	5,091	41,514	5,931	1,107	 	3,984	
5/27/2017	436	464	239	2	3,468	-	-	-	-	4,609			1,141	 	3,468	
5/28/2017	436	464	239			-	-	-	-	4,598			1,139		3,459	
5/29/2017	436	464	239	0	1,926	-	-	-	-	3,065			1,139		1,926	
5/30/2017	399	677	225	0	4,831	-	-	-	-	6,132			1,301		4,831	
5/31/2017					3,552	-	-	-	-	4,370			818		3,552	<u> </u>
6/1/2017	406		239			-	-	-	-	4,362			1,067		3,295	+
6/2/2017	354					-	-	-	-	4,398	31,534	4,505	992	· · · · · · · · · · · · · · · · · · ·	3,406	
6/3/2017	393	442		0	3,325	-	-	-	-	4,402			1,077		3,325	
6/4/2017	393	442		0	,		-	-	-	4,397			1,077		3,320	
6/5/2017	425	414	240	0	3,317	-	-	-	-	4,396			1,079		3,317	
6/6/2017	387	443	268	0	3,455	-		-	-	4,553			1,098		3,455	
6/7/2017	435	442	264	0	3,554	-	-	-	-	4,695			1,141		3,554	
6/8/2017	450	374	241	0	3,786	-	-	-	-	4,851			1,065		3,786	
6/9/2017	417	383	214	0	3,276	-	-	-	-	4,290	31,584	4,489	1,014	1,079	3,276	3,433
6/10/2017	447	387	210	0		-	-	-	-	4,049			1,044		3,005	
6/11/2017	447	387	210			-	-	-	-	3,794			1,044	 	2,750	+
6/12/2017	386	356		6	2,850	-	-	-	-	3,795			945		2,850	+
6/13/2017	595	581	0		2,679	-	-	-	-	4,060			1,381		2,679	
6/14/2017	653	730			2,283	-	_	-	-	3,905			1,622		2,283	
6/15/2017	527	853			2,305	-	-	-	-	3,967			1,662		2,305	
6/16/2017	412	743			2,764	-	_	-	_	4,186	27,756	3,965	1,422	 	2,764	+
6/17/2017	103	166		52	4,013	_	_	-	_	4,335	27,730	3,303	322	 	4,013	
6/18/2017	103	166		52	3,082		<u> </u>	<u> </u>		3,404			322		3,082	
6/19/2017	0			234	3,162	_	-	<u> </u>	_	3,404			241		3,162	
							<u> </u>	<u> </u>	_							
6/20/2017	0	0	0	331	3,207		_		_	3,538		<u> </u>	331	1	3,207	<u> </u>

		Dowator	ing Wolls			D	umn Statio	25			WEEKLY		DI	Ws	D	Ss
		Dewater	ing Wells	l		P	ump Station Test	Test			WEEKLY		D\	1	r.	35
						DC 2			TDC 2D							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	PS-2	Pump	Pump	TPS-2B	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)	Location	Location	(CO 2-2)			, ,		, ,		. , 0
							(CO 2-4)	(CO 3-1)								
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
6/21/2017	0	0	0	362	3,072	-	-	-	-	3,434			362		3,072	
6/22/2017	0	0	0	296	3,038	-	-	-	-	3,334			296		3,038	
6/23/2017	0	0	0	189	3,161	-	-	-	-	3,350	24,798	3,543	189	295	3,161	3,248
6/24/2017	0	0	0			-	-	-	-	3,331			0		3,331	
6/25/2017	0	0				-	_	_	_	3,162			0		3,162	
6/26/2017	1,876	1				_	_	_	_	3,163			1,951		1,212	
6/27/2017	1,356	1					_		<u> </u>	5,187			1,362	1	3,825	
6/28/2017	1,143	1				_	_	_	-				1,144	1	3,699	
		0			-,	-	-	-	-	4,843		-		-		
6/29/2017	1,130				-,	-	-	-	-	4,304	20.007	4.004	1,130	0.43	3,174	
6/30/2017	1,007	0		0	-,	-	-	-	-	4,017	28,007	4,001	1,008	942	3,009	
7/1/2017	933	0			_,	-	-	-	-	3,876			933		2,943	
7/2/2017	933	0			3,253	-	-	-	-	4,186			933		3,253	
7/3/2017	770	183	0	0	3,234	-	-	-	-	4,187			953		3,234	
7/4/2017	770	183			8,575	-	-	-	-	9,528			953		8,575	
7/5/2017	530	519		4	8,476	-	-	-	-	9,529			1,053		8,476	
7/6/2017	864	59	1	285	5,905	-	-	-	-	7,114			1,209		5,905	
7/7/2017	793	31	251	47	3,325	-	-	-	-	4,447	42,867	6,124	1,122	1,022	3,325	5,102
7/8/2017	597	401	248			-	-	-	-	5,247			1,248		3,999	
7/9/2017	597	401	248			-	-	-	_	6,550			1,248		5,302	
7/10/2017	514	498	306	2		_	_	_	_	6,551			1,320		5,231	
7/11/2017	408	454	200	3			_		_	7,176			1,065	1	6,111	
7/11/2017	464	486	195	0	5,409	_	_	_	_	6,554			1,145		5,409	
7/12/2017	404	916	214	20			_		-	6,635						
						-	-	-	-		45 504	6.543	1,199	4 224	5,436	
7/14/2017	0	1,048				-	-	-	-	6,881	45,594	6,513	1,344	1,224	5,537	
7/15/2017	0	1,450	287	0		-	-	-	-	11,376			1,737		9,639	
7/16/2017	0	1,450	287			-	-	-	-	10,662			1,737		8,925	
7/17/2017	0	333	46		-,	-	-	-	-	10,662			379		10,283	
7/18/2017	1	1,159	177			-	-	-	-	6,013			1,347		4,666	
7/19/2017	0	266	146			-	-	-	-	8,895			425		8,470	
7/20/2017	3	1,092	127	3		-	-	-	-	9,433			1,225		8,208	
7/21/2017	888	165	155	1	940	-	-	-	-	2,149	59,190	8,456	1,209	1,151	940	7,304
7/22/2017	1,191	0	135	0	0	-	-	-	-	1,326			1,326		0	
7/23/2017	1,191	0	135	0	0	-	-	-	-	1,326			1,326		0	
7/24/2017	1,194	0	128	0	0	-	-	-	-	1,322			1,322		0	
7/25/2017	399	544	89	4	21,828	-	-	-	-	22,864			1,036		21,828	
7/26/2017	0	825	75	0		-	-	-	-	11,650			900		10,750	
7/27/2017	872	108	205		3,065	-	-	-	-	4,253			1,188		3,065	
7/28/2017	684	110	168			-	-	-	-	11,660	54,401	7,772	977	1,154	10,683	
7/29/2017	1,824	0				_	_	_	_	21,299		.,	2,272		19,027	
7/30/2017	912	0		0	9,513	_	_	_	_	10,649			1,136	1	9,513	
7/31/2017	878	0		0	8,065	-	_	_		9,197			1,132		8,065	
8/1/2017	886	0	247	_	0.004		_		_	9,217			1,132		8,084	
8/2/2017	536	138				19,748	<u> </u>		-	20,615			867	 	19,748	
								_						 		
8/3/2017	726	260				17,426		-	-	18,654	107	45.050	1,228		17,426	
8/4/2017	622	297	193			16,767	-	-	-	17,879	107,510	15,359	1,112		16,767	
8/5/2017	714	284	205			16,491	-	-	-	17,694			1,203		16,491	
8/6/2017	714	284	205			16,491	-	-	-	17,694			1,203		16,491	
8/7/2017	768	273				18,036	-	-	-	19,291			1,255		18,036	
8/8/2017	742	241	196			18,861	-	-	-	20,040			1,179		18,861	
8/9/2017	757	277	211	0		22,684	-	-	-	23,929			1,245		22,684	
8/10/2017	235	84	71	0	5	23,493	-	-	-	23,888			390		23,498	
8/11/2017	629	389	208	0	0	21,995	-	-	32,268	55,489	178,025	25,432	1,226	1,100	54,263	24,332
8/12/2017	753	300	241	2	0	10,060	-	-	11,356	22,712			1,296		21,416	
8/13/2017	753	300	241	0	0	21,416	-	-	0	22,710			1,294		21,416	
8/14/2017	650	349	241	0	0	10,005	-	-	12,244	23,489			1,240		22,249	
8/15/2017	657	300	243	0	0	261	-	-	15,433	16,894			1,200		15,694	
8/16/2017	718	261	236	0		0	-	-	7,980	9,195			1,215		7,980	
8/17/2017	796	275	259			26,657	-	-	14,179	42,166			1,330		40,836	
8/18/2017	858	257	261	0		5,270	_	_	13,046	19,692	156,858	22,408	1,376		18,316	
8/19/2017	799	231	248	0		0	_	_	4,948	6,226	230,030	22,400	1,278		4,948	
8/20/2017	799	231	248			0			4,648	5,926			1,278		4,648	
8/21/2017	742	267	252			23,431	-		16,855	41,547			1,278	 	40,286	
	/42	207	232	U		43,431			10,000	41,347			1,201		40,200	1

DW 1-1 DW 1-2 DW 2-1 DW 2-2 TPS-2 FS-2 Found (CO 2-4) Cotation (CO 2-4			1	Dewater	ing weils													
DATE Gall													WEEKLY		D\	Ns	Г,	Ss
DATE (gal) (gal)								DC 3			TDC 3D							
DATE (gal) (gal)			DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2					Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE (gal) (gal)								(CO 2-1)			(CO 2-2)							
8/27/2017 761 333 269 0 7,787 12,599 2,745 1,38 8/21/2017 761 382 280 0 1,197 1,1900 14,500 1,148 8/24/2017 760 380 291 0 16,647 11,138 26,336 1,46 8/24/2017 765 346 289 0 16,515 2,269 22,161 13,20 20,481 148,773 21,253 1,38 367/2017 765 345 289 0 16,515 2,269 22,161 1,38 26,720 27,720			, ,,	, n	, n	, n	, n	, n	, ,		, n	, n	, n	, ,	, n	, n	, ,	, n
8/24/2017 741 382 280 0 1.197 - 11.000 14.500 1.46 8/24/2017 785 386 291 0 16.447 11.382 23.386 1.44 8/25/2017 755 381 267 0 16.921 - 11.000 29.493 148,773 21.253 1.38 8/27/2017 763 345 289 0 20.784 0 22.181 1.38 8/27/2017 763 345 289 0 20.784 0 22.181 1.38 8/27/2017 763 345 289 0 20.784 0 22.181 1.38 8/27/2017 763 345 289 0 20.784 0 22.181 1.38 8/27/2017 990 389 379 0 15.522 18.861 37.700 1.13 8/23/2017 991 381 0 32.2 0 17.666 17.586 36.328 37.90 1.33 8/23/2017 981 0 32.2 0 17.666 17.586 36.328 37.90 1.33 8/23/2017 1.008 134 288 0 0 21.149 22.655 207.235 34.539 1.54 9/1/2017 1.008 134 288 0 0 21.149 22.655 207.235 34.539 1.54 9/1/2017 755 0 251 0 887 3.018 4.911 1.00 9/2/2017 755 0 251 0 887 3.018 4.911 1.00 9/2/2017 1.121 0 381 0 24.017 - 24.785 50.304 2.1 9/2/2017 1.121 0 381 0 24.017 - 24.785 50.304 2.1 9/2/2017 1.592 1 643 0 0 0 0 0 0 0 0 9/1/2017 0 0 0 0 0 0 0 0 0									(gal)	(gal)			(gai)	(gpd)		(gpd)	(gal)	(gpd)
8/24/2017 780 380 291 0 16,447 - 11,438 29,336 1,447 8/25/2017 763 345 289 0 18,515 - 2,269 22,181 13,335 8/27/2017 763 345 289 0 18,515 - 2,269 22,181 13,335 8/28/2017 763 345 289 0 18,515 - 2,269 22,181 13,335 8/28/2017 999 389 379 0 15,522 18,861 35,760 16,61 6/29/2017 993 30 323 0 17,640 15,594 34,540 1,31 8/31/2017 1,060 13 0 17,646 17,586 35,590 1,343 8/7/2017 1,500 0 502 0 1,774 - 6,366 9,821 1,044 9/7/2017 1,500 0 502 0 1,774 - 6,036 <	_								-	-					1,363		20,382	
8/25/2017 735 361 267 0 16.921 - 11.209 29.493 148,773 21,253 1.31 8/27/2017 763 345 289 0 20,784 - 0 22,181 1.33 8/27/2017 763 345 289 0 20,784 - 0 22,181 1.33 8/27/2017 763 345 289 0 20,784 - 0 22,181 1.33 8/27/2017 999 389 379 0 15,222 - 18,861 35,760 1.36 4.36 33,790 1.33 4.360 33,790 1.33 4.360 37,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 33,790 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.33 4.360 1.360 4.360 1.360 4.360 1.360 4.36	_								-	-					1,403		13,097	
8/27/2017 763 345 289 0		_							-	-					1,451		27,885	
8/27/2017 763 345 228 0 20,784 0 22,181 1,33 8/28/2017 909 389 379 0 15,222 18,861 35,760 1.66 8/29/2017 993 0 32,33 0 15,222 18,861 35,760 1.66 1.66 8/20/2017 983 0 32,33 0 17,360 1.65,94 34,340 1.33 8/30/2017 1,062 1 273 0 17,466 17,566 35,522 207,235 34,539 1.52 34/2017 1,062 1 273 0 17,466 17,566 35,522 207,235 34,539 1.52 34/2017 1,064 134 288 0 0 0 21,149 22,555 207,235 34,539 1.52 34/2017 755 0 251 0 887 3,018 4,911 1,00 3/2/2017 755 0 251 0 887 3,018 4,911 1,00 3/2/2017 575 0 251 0 887 3,018 4,911 1,00 3/5/2017 676 1 230 0 117 9,442 10,466 9,942 10,466 9,942 10,466 9,942 1,133 556 442 0 3,3613 23,239 5,9046 22,14 3/7/2017 1,121 0 381 0 24,017 24,785 50,304 1,55 3/5/2017 575 0 386 0 1,992 0 3,331 142,790 23,798 1,33 3/9/2017 593 0 386 0 1,992 0 0 0 2,166 2,14 3/9/2017 0 0 0 0 0 0 0 0 0									-	-			148,773	21,253	1,363	1,342	28,130	
8/28/2017 999 389 379 0 - 15,222 18.861 35,766 1,67 8/28/2017 997 5 315 0 - 18,113 - 14,360 33,790 1,37 8/31/2017 1,002 1 273 0 - 17,940 - 17,586 36,328 1,22 9/12/2017 1,002 1 34 288 0 - 0 21,149 22,655 207,235 34,539 1,57 9/12/2017 1,099 0 502 0 1,774 - 6,036 9,821 - 2,00 9/2/2017 1,599 0 502 0 1,774 - 6,036 9,821 - 2,00 9/2/2017 755 0 251 0 - 887 - 3,018 4,911 1,00 9/4/2017 755 0 251 0 - 887 - 3,018 4,911 1,00 9/4/2017 1,755 0 251 0 - 33,613 - 23,292 59,046 - 2,14 9/2/2017 1,131 566 442 0 - 33,613 - 23,292 59,046 - 2,14 9/2/2017 1,121 0 381 0 24,017 - 24,785 50,304 1,55 9/8/2017 1,131 0 381 0 24,017 - 24,785 50,304 1,55 9/8/2017 1,522 1 643 0 0 - 0 0 0 0 9/11/2017 0 0 0 0 0 0 0 0 0									-	-					1,397		20,784	
8/39/2017 997 5 315 0 - 18,113 14,360 33,790 1,37 8/30/2017 983 0 323 0 - 17,466 - 17,586 36,328 1,27 34,72017 1,084 134 288 0 - 0 21,149 22,655 207,235 34,539 1,51 34,72017 1,590 0 502 0 - 1,774 6,036 9,821 - 2,00 9/3/2017 7,55 0 251 0 - 887 - 3,018 4,911 1,00 9/3/2017 755 0 251 0 - 887 - 3,018 4,911 1,00 9/3/2017 755 0 251 0 - 887 - 3,018 4,911 1,00 9/3/2017 755 0 251 0 - 387 - 3,018 4,911 1,00 9/3/2017 676 1 230 0 1117 - 9,442 10,466 9.9 9/3/2017 1,133 566 442 0 - 33,613 - 23,292 59,046 2,14 9/7/2017 1,121 0 381 0 24,017 - 24,785 50,304 1,51 9/3/2017 575 0 386 0 - 1,992 0 3,331 142,790 23,798 1,33 9/3/2017 575 0 0 0 0 0 - 0 - 0 0 0									-	-	0				1,397		20,784	
8/30/2017 983 0 323 0 17,940 - 15,094 34,340 1,36 34/2017 1,002 1 273 0 17,366 - 17,586 36,328 1,27 9/1/2017 1,084 134 288 0 - 0 - 21,149 22,655 207,235 34,539 1,56 39/27017 1,509 0 502 0 - 1,774 - 6,036 9,821 2,0 2,0 3/3/2017 755 0 251 0 - 887 - 3,018 4,911 1,00 3/4/2017 755 0 251 0 - 887 - 3,018 4,911 1,00 3/5/2017 1,766 1 230 0 - 117 - 9,442 10,466 9,97 3/5/2017 1,133 566 442 0 - 33,613 - 23,292 59,046 2,14 3/7/2017 1,121 0 381 0 24,017 - 24,785 50,304 1,55 3/8/2017 1,522 1 643 0 - 0 - 0 0 0 3,331 142,790 23,798 1,3 3/9/2017 1,522 1 643 0 - 0 - 0 0 0 0 0 0				389				15,222	-	-	18,861				1,677		34,083	
8/31/2017	/29/2	017	997	5	315	0	-	18,113	-	-	14,360	33,790			1,317		32,473	
SP1/2017			983	0	323	0	-	17,940	-	-	15,094	34,340			1,306		33,034	
9/12/2017 1,509 0 502 0 - 1,774 - 6,036 9,821 2.0. 9/3/2017 755 0 251 0 - 887 3,018 4,911 1.0. 9/4/2017 755 0 251 0 - 887 3,018 4,911 1.0. 9/5/2017 676 1 230 0 - 117 - 9,442 10,466 9.9. 9/5/2017 1,131 566 442 0 - 33,513 - 23,929 59,046 2,14 9/7/2017 1,121 0 381 0 - 24,017 - 24,785 50,304 1.5. 9/8/2017 953 0 386 0 - 1,092 - 0 0 3,331 142,790 23,798 1,35 9/8/2017 953 0 386 0 - 1,092 - 0 0 3,331 142,790 23,798 1,35 9/9/2017 1,522 1 643 0 - 0 - 0 - 0 0 0 0 9/11/2017 0 0 0 0 0 - 0 - 0 - 0 0	/31/2	017	1,002	1	273	0	-	17,466	-	-	17,586	36,328			1,276		35,052	
9/3/2017 755 0 251 0 - 887 3,018 4,911 1,100 9/4/2017 755 0 251 0 - 887 3,018 4,911 1,100 9/5/2017 676 1 230 0 - 117 9,442 10,466 9/3 9/6/2017 1,133 566 442 0 - 33,613 23,222 59,046 2,14 9/7/2017 1,121 0 381 0 - 24,017 - 24,785 59,304 1,5 9/8/2017 953 0 386 0 - 1,992 - 0 0 3,331 12,790 23,798 1,3 9/9/2017 1,522 1 643 0 - 0 0 - 0 0 2,166 9/11/2017 0 0 0 0 0 - 0 0 0 0	9/1/2	017	1,084	134	288	0	-	0	-	-	21,149	22,655	207,235	34,539	1,506	1,411	21,149	28,194
94/2017	9/2/2	017	1,509	0	502	0	-	1,774	-	-	6,036	9,821			2,011		7,810	
9/5/2017	9/3/2	017	755	0	251	0	-	887	-	-	3,018	4,911			1,006		3,905	
9/6/2017	9/4/2	017	755	0	251	0	-	887	-	-	3,018	4,911			1,006		3,905	
9/6/2017			676	1	230	0	-	117	-	-	9,442	10,466			907		9,559	
9/8/2017 9533 0 386 0 1,992 0 0 3,331 142,790 23,798 1,31			1,133	566	442	0	-	33,613	-	-		59,046			2,141		56,905	
9/8/2017 9533 0 386 0 1,992 0 0 3,331 142,790 23,798 1,31	9/7/2	017		0	381	0	-		-	-					1,502		48,802	
9/9/2017						0	-		-	-			142,790	23,798	1,339	1,416	1,992	
9/11/2017									-	-			,,,,,	-,	2,166		0	
9/11/2017									-	-					0		0	
Syl12/2017									-	_		0			0		0	
9/13/2017	<u> </u>						-		-	_		14 411			0		14,411	
9/14/2017 136							_		_	_					0		76,642	
9/15/2017 0 0 15 0 326 - 27,079 27,420 173,761 24,823 39/15/2017 0 0 0 0 0 - 0 - 23,113 23,113 24,524 - 0 24,524									_						304		52,818	
9/16/2017 0 0 0 0 0 0 24,524 24,524 2									_	_			173 761	2/1 823	15	355	27,405	
9/17/2017 0 0 0 0 0 - 24,524 - 0 24,524									_	_			173,701	24,023	0		23,113	
9/18/2017 0 0 0 - 23,611 - 12,159 35,770 9/19/2017 0 0 728 0 - 0 - 0 728 720/2017 1 987 213 1 - 0 - 1,550 2,752 1,20 9/21/2017 0 1,904 659 0 - 21,442 - 14,527 38,532 2,25 9/22/2017 0 1,824 771 0 - 18,799 - 12,365 33,759 159,178 22,740 2,55 9/23/2017 0 1,622 703 0 - 18,799 - 12,365 33,759 159,178 22,740 2,55 9/24/2017 0 1,622 703 0 - 18,799 - 24,934 41,217 2,23 9/24/2017 0 1,622 705 0 23,817 - 0 26,144 2,33 9/24/2017 0 1,544 644 0 - 11,059 - 22,574 35,521 1,88 9/26/2017 0 1,534 758 0 - 13,528 - 27,890 43,710 <		_								_					0		24,524	
9/19/2017		_								_	-				0		35,770	
9/20/2017											12,133				728		33,770	
9/21/2017 0 1,904 659 0 - 21,442 - - 14,527 38,532 2,56 9/22/2017 0 1,824 771 0 - 18,799 - 12,365 33,759 159,178 22,740 2,55 9/23/2017 0 1,622 703 0 - 13,958 - - 24,934 41,217 2,33 9/24/2017 0 1,562 765 0 - 23,817 - 0 26,144 2,33 9/25/2017 0 1,244 644 0 - 11,059 - 22,574 35,521 1,88 9/26/2017 0 1,534 758 0 - 13,528 - - 27,890 43,710 2,23 9/27/2017 0 1,092 643 0 - 4,633 - 0 6,368 1,73 9/28/2017 0 1,264 804 0				-			_				1 550						1,550	
9/22/2017 0 1,824 771 0 - 18,799 - 12,365 33,759 159,178 22,740 2,55 9/23/2017 0 1,622 703 0 - 13,958 - 24,934 41,217 2,33 9/24/2017 0 1,562 765 0 - 23,817 - 0 26,144 2,33 9/25/2017 0 1,244 644 0 - 11,059 - 22,574 35,521 1,81 9/26/2017 0 1,534 758 0 - 13,528 - 27,890 43,710 2,22 9/27/2017 0 1,092 643 0 - 4,633 - 0 6,368 1,73 9/28/2017 0 1,079 630 27 - 15,018 - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,06 9/30/2017 0 1,124 762 0 - 30,267 <td< td=""><td></td><td>_</td><td></td><td></td><td></td><td></td><td>_</td><td></td><td>_</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>35,969</td><td></td></td<>		_					_		_								35,969	
9/23/2017 0 1,622 703 0 - 13,958 - 24,934 41,217 2,33 9/24/2017 0 1,562 765 0 - 23,817 - 0 26,144 2,33 9/25/2017 0 1,244 644 0 - 11,059 - 22,574 35,521 1,88 9/26/2017 0 1,534 758 0 - 13,528 - 27,890 43,710 2,28 9/27/2017 0 1,092 643 0 - 4,633 - 0 6,368 1,73 9/28/2017 0 1,079 630 27 - 15,018 - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 0 16,754 1,73 9/30/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,00 9,30/2017 0 1,124									_				150 170	22.740		1,013	31,164	21,727
9/24/2017 0 1,562 765 0 - 23,817 - 0 26,144 2,33 9/25/2017 0 1,244 644 0 - 11,059 - 22,574 35,521 1,88 9/26/2017 0 1,534 758 0 - 13,528 - 27,890 43,710 2,25 9/27/2017 0 1,092 643 0 - 4,633 - 0 6,368 1,73 9/28/2017 0 1,079 630 27 - 15,018 - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,06 9/30/2017 0 1,124 762 0 - 30,267 - 12,721 15,660 1,88 10/1/2017 0 1,118 781 0 - 37,705 - 30,377 69,981 1,89		_							-				159,176	22,740		1,013		
9/25/2017 0 1,244 644 0 - 11,059 - - 22,574 35,521 1,88 9/26/2017 0 1,534 758 0 - 13,528 - - 27,890 43,710 2,29 9/27/2017 0 1,092 643 0 - 4,633 - 0 6,368 1,73 9/28/2017 0 1,079 630 27 - 15,018 - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,06 9/30/2017 0 1,124 762 0 - 1,053 - 12,721 15,660 1,38 10/1/2017 0 1,118 781 0 - 30,267 - 12,721 44,874 1,88 10/3/2017 0 1,018 781 0 - 3									-	-							38,892 23,817	
9/26/2017 0 1,534 758 0 - 13,528 - - 27,890 43,710 2,29 9/27/2017 0 1,092 643 0 - 4,633 - - 0 6,368 1,73 9/28/2017 0 1,079 630 27 - 15,018 - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,06 9/30/2017 0 1,124 762 0 - 1,053 - 12,721 15,660 1,88 10/1/2017 0 1,124 762 0 - 30,267 - 12,721 44,874 1,88 10/2/2017 0 1,118 781 0 - 37,705 - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9									_	-								
9/27/2017 0 1,092 643 0 - 4,633 - - 0 6,368 1,773 9/28/2017 0 1,079 630 27 - 15,018 - - 0 16,754 1,733 9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,00 9/30/2017 0 1,124 762 0 - 1,053 - 12,721 15,660 1,88 10/1/2017 0 1,124 762 0 - 30,267 - 12,721 44,874 1,88 10/2/2017 0 1,118 781 0 - 37,705 - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9,687 - 20,029 31,421 1,70 10/4/2017 0 1,024 710 27 - 299		_							_	-							33,633	
9/28/2017 0 1,079 630 27 - 15,018 - - 0 16,754 1,73 9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,00 9/30/2017 0 1,124 762 0 - 1,053 - 12,721 15,660 1,88 10/1/2017 0 1,124 762 0 - 30,267 - 12,721 44,874 1,88 10/2/2017 0 1,118 781 0 - 37,705 - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9,687 - 20,029 31,421 1,70 10/4/2017 0 1,024 710 27 - 299 - - 23,119 25,179 1,76 10/5/2017 0 559 848 0 - <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td>41,418</td><td></td></td<>									-	-							41,418	
9/29/2017 0 1,264 804 0 - 7,818 - 36,447 46,333 216,047 30,864 2,00 9/30/2017 0 1,124 762 0 - 1,053 - 12,721 15,660 1,88 10/1/2017 0 1,124 762 0 - 30,267 - 12,721 44,874 1,88 10/2/2017 0 1,118 781 0 - 37,705 - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9,687 - 20,029 31,421 1,77 10/4/2017 0 1,024 710 27 - 299 - 23,119 25,179 1,76 10/5/2017 0 559 848 0 - 34,708 - 24,613 60,728 1,44 10/6/2017 0 646 847 0 - 26,894 - 21,754 50,141 297,984 42,569 1,48 10/7/2017 0 1,029 797 0 - 2,077		-							-	-							4,633	
9/30/2017 0 1,124 762 0 - 1,053 - - 12,721 15,660 1,88 10/1/2017 0 1,124 762 0 - 30,267 - - 12,721 44,874 1,88 10/2/2017 0 1,118 781 0 - 37,705 - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9,687 - 20,029 31,421 1,77 10/4/2017 0 1,024 710 27 - 299 - - 23,119 25,179 1,76 10/5/2017 0 559 848 0 - 34,708 - - 24,613 60,728 1,44 10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,48 10/7/2017 0 1,029 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td>_</td><td></td><td>216 047</td><td>20.004</td><td></td><td>2.052</td><td>15,018</td><td></td></t<>									-	-	_		216 047	20.004		2.052	15,018	
10/1/2017 0 1,124 762 0 - 30,267 - - 12,721 44,874 1,88 10/2/2017 0 1,118 781 0 - 37,705 - - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9,687 - 20,029 31,421 1,70 10/4/2017 0 1,024 710 27 - 299 - - 23,119 25,179 1,77 10/5/2017 0 559 848 0 - 34,708 - - 24,613 60,728 1,44 10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,48 10/7/2017 0 1,029 797 0 - 2,077 - 6,381 10,284 1,88 10/8/2017 0 1,029 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td></td><td>216,047</td><td>30,864</td><td></td><td>2,053</td><td>44,265</td><td></td></td<>									-	-			216,047	30,864		2,053	44,265	
10/2/2017 0 1,118 781 0 - 37,705 - - 30,377 69,981 1,88 10/3/2017 0 1,003 702 0 - 9,687 - - 20,029 31,421 1,70 10/4/2017 0 1,024 710 27 - 299 - - 23,119 25,179 1,76 10/5/2017 0 559 848 0 - 34,708 - - 24,613 60,728 1,40 10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,43 10/7/2017 0 1,029 797 0 - 2,077 - - 6,381 10,284 1,83 10/8/2017 0 1,048 571 49 - - - 6,381 10,284 1,83 10/10/2017 1 0 164 3,519 - 36,733 - - 0 40,417 3,68 10/11/2017		_		-					-	-							13,774	
10/3/2017 0 1,003 702 0 - 9,687 - - 20,029 31,421 1,76 10/4/2017 0 1,024 710 27 - 299 - - 23,119 25,179 1,76 10/5/2017 0 559 848 0 - 34,708 - - 24,613 60,728 1,44 10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,49 10/7/2017 0 1,029 797 0 - 2,077 - - 6,381 10,284 1,83 10/9/2017 0 1,048 571 49 - 0 - 0 1,668 1,66 10/10/2017 1 0 164 3,519 - 36,733 - 0 40,417 3,68 10/11/2017 0 0 0 <			0			0	-		-	-					1,886		42,988	
10/4/2017 0 1,024 710 27 - 299 - - 23,119 25,179 1,76 10/5/2017 0 559 848 0 - 34,708 - - 24,613 60,728 1,40 10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,49 10/7/2017 0 1,029 797 0 - 2,077 - - 6,381 10,284 1,83 10/9/2017 0 1,048 571 49 - 0 - - 0 1,668 1,66 10/10/2017 1 0 164 3,519 - 36,733 - 0 40,417 3,68 10/11/2017 0 0 0 - 26,442 - 28,217 54,659			0						-	-					1,899		68,082	
10/5/2017 0 559 848 0 - 34,708 - - 24,613 60,728 1,44 10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,49 10/7/2017 0 1,029 797 0 - 2,077 - - 6,381 10,284 1,83 10/9/2017 0 1,048 571 49 - 0 - - 0 1,668 1,66 10/10/2017 1 0 164 3,519 - 36,733 - 0 40,417 3,68 10/11/2017 0 0 0 26,442 - 28,217 54,659 -									-	-	_				1,705		29,716	
10/6/2017 0 646 847 0 - 26,894 - - 21,754 50,141 297,984 42,569 1,49 10/7/2017 0 1,029 797 0 - 2,077 - - 6,381 10,284 1,83 10/9/2017 0 1,048 571 49 - 0 - - 0 1,668 1,66 10/10/2017 1 0 164 3,519 - 36,733 - 0 40,417 3,68 10/11/2017 0 0 0 - 26,442 - 28,217 54,659									-	-					1,761		23,418	
10/7/2017 0 1,029 797 0 - 2,077 - 6,381 10,284 1,83 10/8/2017 0 1,029 797 0 - 2,077 - 6,381 10,284 1,83 10/9/2017 0 1,048 571 49 - 0 - 0 1,668 1,66 10/10/2017 1 0 164 3,519 - 36,733 - 0 40,417 3,68 10/11/2017 0 0 0 - 26,442 - 28,217 54,659									-	-				4.5 - 5 -	1,407		59,321	
10/8/2017 0 1,029 797 0 - 2,077 - - 6,381 10,284 1,83 10/9/2017 0 1,048 571 49 - 0 - - 0 1,668 1,66 10/10/2017 1 0 164 3,519 - 36,733 - - 0 40,417 3,68 10/11/2017 0 0 0 0 - 26,442 - - 28,217 54,659									-	-			297,984	42,569	1,493		48,648	
10/9/2017 0 1,048 571 49 - 0 - - 0 1,668 1,668 10/10/2017 1 0 164 3,519 - 36,733 - - 0 40,417 3,68 10/11/2017 0 0 0 0 - 26,442 - - 28,217 54,659									-	-					1,826		8,458	
10/10/2017 1 0 164 3,519 - 36,733 - - 0 40,417 3,68 10/11/2017 0 0 0 - 26,442 - - 28,217 54,659									-	-					1,826		8,458	
10/11/2017 0 0 0 0 - 26,442 28,217 54,659									-	-					1,668		0	
							-		-	-					3,684		36,733	
I 10/12/2017I				-			-		-	-					0		54,659	
	_		0	0	5	0		741	-	-	20,369	21,115			5		21,110	
10/13/2017 0 0 0 0 - 474 21,723 22,197 160,624 22,946	_								-	-			160,624	22,946	0		22,197	
10/14/2017 0 0 0 0 - 586 21,068 21,654									-	-					0		21,654	
10/15/2017 0 0 0 0 - 2,356 - 1,010 3,366									-	-					0		3,366	
10/16/2017 0 0 0 0 - 0 - 29,881 29,881			0	0	0	0	-		-	-	29,881	29,881			0		29,881	
10/17/2017 0 0 0 0 - 659 20,122 20,781	/17/2	017	0	0	0	0	-	659	-	-	20,122	20,781			0		20,781	
10/18/2017 0 0 1 0 - 21,773 16,262 38,036	/18/2	017	0	0	1	0	-	21,773	-	-	16,262	38,036			1		38,035	
10/19/2017 0 0 0 0 35,665 35,665	/19/2	017	0	0	0	0	-	0	-	-	35,665	35,665			0		35,665	
10/20/2017 0 0 0 0 - 0 - 5,506 5,506 154,889 22,127	/20/2	017	0	0	0	0	-	0	-	-	5,506	5,506	154,889	22,127	0	0	5,506	22,127
10/21/2017 0 0 0 0 - 43,501 - 16,424 59,925	/21/2	017	0	0	0	0	-	43,501	-	-	16,424	59,925			0		59,925	
10/22/2017 0 0 0 0 - 18,294 - 14,582 32,876				0		0	-		-	-					0		32,876	

		Dewater	ing Wells			P	ump Statio	ns			WEEKLY		D\	Ns	Р	PSs .
		Dewater	ing wens				Test	Test			WEEKEI					1
						PS-2	Pump	Pump	TPS-2B							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	(CO 2-1)	Location	Location	(CO 2-2)	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)	(CO 2-4)	(CO 3-1)	(CO 2-2)							
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(co 2-4) (gal)	(CO 3-1) (gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
10/23/2017	(gai) 0			(gai) 0	(gai)	36,759	(gai)	(gai)	17,024	53,783	(gai)	(gpu)	(gai) 0		53,783	-
10/23/2017	0	0		0		35,472			17,024	52,483			0		52,483	+
10/25/2017	0			0		42,371		_	15,386	57,758			1		57,757	+
10/26/2017	0	0		0		40,120	_	_	17,948	59,859			1,791		58,068	+
10/20/2017	0		,	0		17,197	_		12,450	30,937	347,621	49,660	1,791	440	29,647	
10/28/2017	0			0		34,129	_	_	13,510	48,925	347,021	43,000	1,286	770	47,639	-
10/29/2017	0		_	0		35,409		_	1,879	38,481			1,193		37,288	+
10/29/2017	0		,	0		38,355	_		17,192	56,651			1,193		55,547	
10/30/2017	2,821	0	,	0		16,445	_	_	15,185	35,513			3,883		31,630	
11/1/2017	1,858	0	,	0		36,937	_	_	10,956	50,792			2,899		47,893	
11/2/2017	1,568	0		0		33,057		-	15,019	50,792			2,625		48,076	+
11/3/2017	1,589	0	,				-	-		29,899	310,962	44 422	2,023	2 240		
				0		14,920	-	-	12,226		310,962	44,423		2,249	27,146	+
11/4/2017	1,424	0		0		32,528	-	-	9,053	44,046		 	2,465		41,581	
11/5/2017 11/6/2017	1,484	0	,	0		3,103 2,152	-	-		5,677 5,694		 	2,574		3,103 3,221	
	1,426 1,297	0		0			-	-	1,069	5,694			2,473			+
11/7/2017			-			20,425	-	-	20,740	43,480			2,315		41,165	
11/8/2017	711	0		0	-	20,143	-	-	14,220	35,692			1,329		34,363	+
11/9/2017	1,545	0		0		17,977	-	-	12,650	33,501	100 570	22.222	2,874	2 227	30,627	+
11/10/2017	1,120	0		0		26,372	-	-	0 720	28,488	196,578	28,083	2,116	2,307	26,372	
11/11/2017	1,060	0		0		19,113	-	-	9,738	30,872			2,021		28,851	+
11/12/2017	1,074	0	-	0		16,512	-	-	10,802	29,388			2,074		27,314	+
11/13/2017	1,101	0		0		9,132	-	-	8,201	19,450			2,117		17,333	
11/14/2017	1,123	0		0		13,277	-	-	10,726	26,185			2,182		24,003	
11/15/2017	1,123	0	,	0		18,256	-	-	11,303	31,746			2,187		29,559	
11/16/2017	1,055	0		0	-	0	-	-	8,508	10,561			2,053		8,508	+
11/17/2017	1,101	0		0		34,175	-	-	7,328	43,625	191,827	27,404	2,122	2,108	41,503	+
11/18/2017	1,085	0		0		34,240	-	-	7,777	44,107			2,090		42,017	-
11/19/2017	1,017	0		0		32,236	-	-	9,604	43,858			2,018		41,840	
11/20/2017	953	0		0		10,862	-	-	9,583	22,362			1,917		20,445	+
11/21/2017	1,198	0		0	-	38,238	-	-	7,959	48,460			2,263		46,197	+
11/22/2017	1,147	0		0		32,043	-	-	3,039	37,206			2,124		35,082	
11/23/2017	1,147	0		0		20,541	-	-	3,039	25,704			2,124		23,580	
11/24/2017	1,132	0		0		23,275	-	-	13,576	38,935	260,632	37,233	2,084	2,089	36,851	
11/25/2017	1,091	0		0		23,275	-	-	470	25,749			2,004		23,745	+
11/26/2017	1,091	0		0		0		-	470	2,474			2,004		470	
11/27/2017	1,076	0		0		0		-	0	1,967			1,967		0	1
11/28/2017	1,100	0		0		0		-	18,108	20,120			2,012		18,108	+
11/29/2017	1,082	0		0		0	-	-	11,527	13,494			1,967		11,527	
11/30/2017	1,178	0		0	-	464	-	-	11,725	14,315	00 745	40.004	2,126	2 222	12,189	
12/1/2017	1,030	0		0		0		-	9,693	11,626	89,745	12,821	1,933	2,002	9,693	
12/2/2017 12/3/2017	1,098	0		0		0		-	9,201	11,231			2,030		9,201	
	1,112	0	940	0		0		-	9,117	11,169		 	2,052		9,117	
12/4/2017 12/5/2017	1,055	0		0		0		-	8,567	10,532			1,965		8,567	
	1,192	0		0		0		-	8,903	11,048		 	2,145		8,903 8,647	
12/6/2017	1,168	0				0		-	8,647	10,739			2,092			-
12/7/2017	1,307	0	-	0		0		-	0	2,359	E0 270	8,467	2,359	2 110	0	
12/8/2017	1,217							-	0	2,192	59,270	8,467	2,192	2,119		
12/9/2017	1,064 1,129	0		0		0		-	0	1,917		 	1,917		0	
12/10/2017	,	0		0		0		-	0	1,958 2,097		 	1,958 2,097		0	1
12/11/2017	1,158	0						-		,		 				
12/12/2017	1,238	0	, -	0	-	0		-	7,755	10,020			2,265		7,755	
12/13/2017	1,204	0		0		0		-	11,415	13,590		<u> </u>	2,175		11,415	+
12/14/2017	1,291	0		0		0		-	10,031	12,334	E2 472	7 400	2,303	2 100	10,031	
12/15/2017	1,112	0		0		0		-	8,513	10,556	52,472	7,496	2,043	2,108	8,513	
12/16/2017	1,129				-			-	6,083	8,025			1,942		6,083	
12/17/2017	1,189	0		0		0		-	3,838	5,920		-	2,082		3,838	
12/18/2017	1,197	0		0	-	0		-	7 010	2,087			2,087		7.010	
12/19/2017	1,269	0		0		0		-	7,810	10,026		-	2,216		7,810	
12/20/2017	1,280	0		0	-	0		-	658	2,862			2,204		658	
12/21/2017	1,268	0		0	-	0		-	14,271	16,433			2,162	_	14,271	
12/22/2017	1,255	0		0	-	0		-	3,042	5,166	50,519	7,217	2,124	2,117	3,042	
12/23/2017	1,272	0	842	0	-	0	-	-	5,191	7,305			2,114		5,191	

		Dowator	ing Wells			D	ump Statio	200			WEEKLY		DI	Ns	D	Ss
	1	Dewater	ilig vvelis				Test	Test			VVLLKLI		<i>D</i>		- 1.	,,,
						PS-2	Pump	Pump	TPS-2B							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	(CO 2-1)	Location	Location	(CO 2-2)	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)	(CO 2-4)	(CO 3-1)	(CO 2-2)							
DATE	(gal)	(aal)	(mal)	(gal)	(aal)	(gal)	(CO 2-4) (gal)	(co 3-1) (gal)	(gal)	(and)	(gal)	(and)	(gal)	(and)	(gal)	(and)
	(gal)	(gal) 0	(gal) 842	(gal) 0	(gal)	(gai)		(gai)	(gal)	(gpd)	(gai)	(gpd)		(gpd)	(gal)	(gpd)
12/24/2017 12/25/2017	1,272 1,272	0	842	0		0			5,191 5,191	7,305 7,305			2,114		5,191 5,191	
			800			0	-	-					2,114			
12/26/2017	1,234	0		0			-	-	11,034	13,068			2,034		11,034	
12/27/2017	1,354 1,297	0	730	0		0	-	-	7,832	9,916			2,084		7,832	
12/28/2017		0		0		0	-	-	0	2,149	70.200	40.020	2,149	2.002	0	
12/29/2017	1,217	0		0		21,115	-	-	0	23,152	70,200	10,029	2,037	2,092	21,115	
12/30/2017 12/31/2017	1,248	0		0		29,240	-	-	0	31,293			2,053		29,240	
	1,248	0		0		29,240	-			31,293			2,053		29,240	
1/1/2018	1,248	0		0		29,240	-	-	0	31,293			2,053		29,240	
1/2/2018	1,219	0	753	0		29,615	-	-	0	31,587			1,972		29,615	
1/3/2018	1,145	0	769	0		29,614	-	-	0	31,528			1,914		29,614	
1/4/2018	1,063	0	710	0		10,842	-	-	0	12,615	405.040	26.562	1,773	4.044	10,842	24.540
1/5/2018	1,123	0	667	0		14,541	-	-	0	16,331	185,940	26,563	1,790	1,944	14,541	
1/6/2018	1,091	0		0		10,274	-	-	0	12,023			1,749		10,274	
1/7/2018	1,129	0		0		13,359	-	-	0	15,163			1,804		13,359	
1/8/2018	1,177	0		0		34,404	_	-	0	36,305			1,901		34,404	
1/9/2018	53	0		0		0	-	-	0	83			83		0	
1/10/2018	0	0	0	0		0	-	-	0	0			0		0	
1/11/2018	1,450	0		0		35,168	-	-	0	37,415	422.27	40.00:	2,247		35,168	
1/12/2018	1,279	0	754	0		30,194	-	-	0	32,227	133,216	19,031	2,033	1,402	30,194	
1/13/2018	1,135	0	631	0	-	23,223	-	-	0	24,989			1,766		23,223	\vdash
1/14/2018	1,135	0	631	0	-	23,223	-	-	0	24,989			1,766		23,223	
1/15/2018	1,099	0	617	0		24,740	-	-	0	26,456			1,716		24,740	
1/16/2018	136	0		0		0	-	-	0	203			203		0	igwdown
1/17/2018	1,011	0		0		31,253	-	-	0	32,831			1,578		31,253	\vdash
1/18/2018	1,082	0		0		18,148	-	-	0	19,878			1,730		18,148	
1/19/2018	1,050	0		0		0	-	-	0	1,694	131,040	18,720	1,694	1,493	0	
1/20/2018	1,095	0	662	0		0	-	-	0	1,757			1,757		0	
1/21/2018	1,095	0	662	0		26,763	-	-	0	28,520			1,757		26,763	igwdown
1/22/2018	1,120	0	687	0		26,084	-	-	0	27,891			1,807		26,084	igwdown
1/23/2018	1,112	0	683	0	-	21,495	-	-	0	23,290			1,795		21,495	
1/24/2018	1,054	0	641	0	-	0	-	-	0	1,695			1,695		0	
1/25/2018	146	0	91	0		0	-	-	0	237			237		0	
1/26/2018	1,181	0		0		27,148	-	-	0	29,042	112,432	16,062	1,894	1,563	27,148	
1/27/2018	1,125	0		0		24,918	-	-	0	26,775			1,857		24,918	
1/28/2018	1,125	0		0		24,918	-	-	0	26,775			1,857		24,918	
1/29/2018	1,064	0		0		23,729	-	-	0	25,520			1,791		23,729	
1/30/2018	1,026	0		0		22,511	-	-	0	24,240			1,729		22,511	
1/31/2018	1,060	0		0		19,807	-	-	0	21,582			1,775		19,807	
2/1/2018	1,074	0	734	0	-	24,432	-	-	0	26,240			1,808		24,432	
2/2/2018	1,091	0	764	0	-	22,719	-	-	0	24,574	175,706	25,101	1,855	1,810	22,719	
2/3/2018	1,104	0	777	0		22,546	-	-	0	24,427			1,881		22,546	
2/4/2018	1,104	0		0		22,546	-	-	0	24,427			1,881		22,546	
2/5/2018	1,081	0		0		19,758 625	-	-	0	21,604			1,846		19,758	
2/6/2018	1,069			0			-	-		2,424			1,799		625	
2/7/2018	1,095	0		0		18,844	-	-	0	20,645			1,801		18,844	
2/8/2018 2/9/2018	1,235	0		0		20,603	-	-	0	22,548	120 107	40.00	1,945		20,603	
2/9/2018	1,237	0		0		21,159	-	-	0	23,112	139,187	19,884	1,953	1,872	21,159	
	1,126			0		19,438	-	-	0	21,221			1,783		19,438	
2/11/2018	1,126	0	657	0	-	19,438	-	-	0	21,221			1,783		19,438	
2/12/2018	1,090	0	614 581		-	21,975	-	-	0	23,679			1,704		21,975	
2/13/2018	905	0		0		19,731	-	-	0	21,217			1,486		19,731	
2/14/2018 2/15/2018	855 1 020	0		0		19,814	-	-	0	21,261			1,447	 	19,814	
	1,039					20,904	-	-	0	22,586	152 507	21.041	1,682	1.650	20,904	
2/16/2018	1,132	0		0		20,677	-	-		22,402	153,587	21,941	1,725		20,677	
2/17/2018	1,145	0		0		20,450	-	-	0	22,176			1,726		20,450	
2/18/2018	1,145	0		0		20,450		-	0	22,176			1,726		20,450	
2/19/2018	1,139	0		0		19,968	-	-	0	21,670			1,702		19,968	
2/20/2018	1,169	0		0		19,084	-	-	0	20,810			1,726		19,084	
2/21/2018	1,123	0	534	0		19,157	_	-	0	20,814			1,657		19,157	
2/22/2018	1,147	0		0		19,319	-	-	0	21,004	140.077	24.200	1,685		19,319	
2/23/2018	411	0	194	0	_	19,622	_	-	0	20,227	148,877	21,268	605	1,547	19,622	19,721

		Downton	ing Wolls			D	umn Ctatio	25			WEEKIV	1	DI	Ns	D	Ss
		Dewater	ing Wells			I P	ump Station Test	r .			WEEKLY		ט	/v 3	Ρ.	J.3
						DC 3		Test	TDC 2D							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	PS-2	Pump	Pump	TPS-2B	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)	Location	Location	(CO 2-2)							
5475	(I)	(I)	(I)	/ IV	(I)	/ IV	(CO 2-4)	(CO 3-1)	/ · · · I)	(I)	/ IV	/ IV	(IV	(IV	/ · · · IV	(I)
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
2/24/2018	0	0		0		21,066	-	-	0	21,066			0		21,066	
2/25/2018	0	0	0	0		21,066	-	-	0	21,066			0		21,066	-
2/26/2018	1,380	1	615	0		19,618	-	-	0	21,614			1,996		19,618	
2/27/2018	1,262	0	557	0		19,510	-	-	0	21,329			1,819		19,510	
2/28/2018	1,215	0		0		20,088	-	-	0	21,908			1,820		20,088	
3/1/2018	389	0		0			-	-	0	592			592		0	
3/2/2018	0	0		0			-	-	0	16,899	124,474	17,782	0		16,899	
3/3/2018	0	0	0	0			-	-	0	6,381			0		6,381	
3/4/2018	0	0	0	0			-	-	0	6,381			0		6,381	
3/5/2018	0	0	0	0			-	-	0	0			0		0	
3/6/2018	0	0	0	0			-	-	0	5,310			0		5,310	
3/7/2018	0	0	0	0			-	-	0	19,103			0		19,103	
3/8/2018	1,454	0	487	0			-	-	0	21,930			1,941		19,989	
3/9/2018	1,418	0		0			-	-	0	21,161	80,266	11,467	2,004	564	19,157	
3/10/2018	1,256	0		0			-	-	0	21,225			1,823		19,402	
3/11/2018	1,256	0		0			-	-	0	21,225			1,823		19,402	
3/12/2018	1,175	0		0			-	-	0	20,821			1,716		19,105	
3/13/2018	1,146	0		0			-	-	0	19,185			1,649		17,536	
3/14/2018	1,131	0		0			-	-	0	18,948			1,621		17,327	
3/15/2018	1,224	79	501	0			-	-	0	18,917			1,804		17,113	
3/16/2018	1,036	479	505	0			-	-	0	2,020	122,341	17,477	2,020	1,779	0	
3/17/2018	1,058	490	512	0		17,782	-	-	0	19,842			2,060		17,782	
3/18/2018	1,058	490	512	0	0	17,782	-	-	0	19,842			2,060		17,782	
3/19/2018	1,126	488	528	0				-	0	2,142			2,142		0	
3/20/2018	1,079	504	516	0				-	0	2,099			2,099		0	
3/21/2018	1,024	482	462	0			-	-	0	18,274			1,968		16,306	
3/22/2018	935	462	418	0		<u> </u>	-	-	0	16,448			1,815		14,633	
3/23/2018	938	435	414	0		<u> </u>	-	-	0	16,847	95,494	13,642	1,787	1,990	15,060	
3/24/2018	859	536	436	0			-	-	0	17,973			1,831		16,142	
3/25/2018	859	536	436	0			-	-	0	17,973			1,831		16,142	
3/26/2018	776	646	428	0			-	-	0	17,129			1,850		15,279	
3/27/2018	650	382	315	1	. 0		-	-	0	16,722			1,348		15,374	
3/28/2018	867	732	431	0		<u> </u>	-	-	0	17,964			2,030		15,934	
3/29/2018	230	94	68	0			-	-	0	17,776			392		17,384	
3/30/2018	478	1	120	18				-	0	13,966	119,503	17,072	617	1,414	13,349	
3/31/2018	350	0		0	1			-	0	17,199			473		16,726	
4/1/2018	350	0		0			-	-	0	17,199			473		16,726	
4/2/2018	780	0		36			-	-	0	17,348			993		16,355	
4/3/2018	0	0	0	0			-	-	0	16,790			0		16,790	
4/4/2018	1,128	104	312	1	. 0	16,203	-	-	0	17,748			1,545		16,203	
4/5/2018	683	0	252	0	·		-	-	0	22,973			935		22,038	
4/6/2018	1,042	0	355	0			-	-	0	22,863	132,120	18,874	1,397	831	21,466	
4/7/2018	96	1	31	0			-	-	0	21,013			128		20,885	
4/8/2018	96	1	31	0				-	0	21,013			128		20,885	
4/9/2018	795	3		1				-	0	17,972			1,042		16,930	
4/10/2018	1,247	3		0				-	0	21,281			1,561		19,720	
4/11/2018	707	58		0				-	0	19,363			1,094		18,269	
4/12/2018	593	0		0				-	0	17,436			813		16,623	
4/13/2018	237	0	52	1	. 0		-	-	0	22,019	140,097	20,014	290	722	21,729	
4/14/2018	0	0	127	0			-	-	0	24,475			127		24,348	
4/15/2018	0	0	127	0		24,348	-	-	0	24,475			127		24,348	
4/16/2018	1,431	1	625	0				-	0	24,032			2,057		21,975	
4/17/2018	1,272	0		0		<u> </u>	-	-	0	24,982			1,628		23,354	
4/18/2018	1,423	0		0			-	-	0	22,769			2,085		20,684	
4/19/2018	1,742	0		0			-	-	0	24,732			2,512		22,220	
4/20/2018	580	0		0			-	-	0	22,852	168,317	24,045	888		21,964	
4/21/2018	0	0		0				-	0	22,144			156		21,988	
4/22/2018	0	0		0			-	-	0	22,144			156		21,988	
4/23/2018	0	0	281	0			-	-	0	22,488			281		22,207	
4/24/2018	1	1,017	351	0			-	-	0	23,533			1,369		22,164	
4/25/2018	0	921	431	0			-	-	0	24,441 15,278			1,352 1,163		23,089 14,115	
4/26/2018	0	788	375	0	0	14,115			0							

		Dowator	ing Wolls			D	umn Statio	25			WEEKLY	1	DI	Ns	D	'Ss
		Dewater	ing Wells			l P	ump Station Test				VVEEKLY		DI	14.5	r.	35
1				1		PS-2	Pump	Test Pump	TPS-2B							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	(CO 2-1)	Location			Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)		Location	(CO 2-2)							
DATE	(gal)	(gg)	(gg)	(22)	(22)	(gal)	(CO 2-4)	(CO 3-1)	(mal)	(and)	(apl)	(and)	(gg)	(and)	(gg)	(and)
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
4/27/2018			246				-	-	0	9,415	139,443	19,920	677	736	8,738	
4/28/2018	0		190	0	_	22,524	-	-	0	23,233			709		22,524	
4/29/2018	0		190	0	_		-	-	0	23,233			709		22,524	
4/30/2018	0	886	306	0		20,393	-	-	U	21,585			1,192		20,393	
5/1/2018	0		312	0		19,951	-	-	-	20,880			929		19,951	
5/2/2018	0		367	0		19,861	-	-	-	20,955			1,094		19,861	_
5/3/2018	0		420	0		18,628	-	-	-	20,273			1,645		18,628	
5/4/2018	0		392	0		20,127	-	-	-	20,997	151,156	21,594	870		20,127	
5/5/2018	0					20,714		-	-	20,714			0		20,714	
5/6/2018	0					20,714	-		-	20,714			0		20,714	
5/7/2018	0			0		20,113	-	-	-	20,113			·		20,113	
5/8/2018	0		454	0		18,228	-	-	-	20,190			1,962		18,228	
5/9/2018	0		456			17,728	-	-	-	19,461			1,733		17,728	
5/10/2018	0		401	0	_	18,259	-	-	-	19,791	120.002	17 202	1,532	747	18,259	
5/11/2018 5/12/2018	0 810	639	0 544	0		27 212	-	-	-	20.205	120,983	17,283	1 003	747	27 212	
						27,212	-	-	-	29,205	 		1,993		27,212	
5/13/2018	810	639 447	544 388	0		27,212	-	-	-	29,205	-		1,993		27,212	
5/14/2018	870					12,830	-	-	-	14,535			1,705		12,830	
5/15/2018	735	715 849	376 397	0		12 912	-	-	-	1,826	 		1,826		12 912	
5/16/2018 5/17/2018	722 793	766	397	0		13,813 21,514	-	-	-	15,781	-		1,968		13,813 21,514	
		737	398	0			-	-	-	23,469	127.605	10.671	1,955	1 005		
5/18/2018 5/19/2018	761					21,778	-	_	-	23,674	137,695	19,671	1,896	1,905	21,778	
	761	604 604	515 515	0		21,111	-	-	-	22,991 22,991			1,880		21,111	
5/20/2018 5/21/2018	761 826	668	448	0	_	21,111	-	-	-	18,142			1,880 1,942		21,111 16,200	
5/21/2018	875	682	396			16,200 23,595	-	-	-	25,548			1,942		23,595	
5/23/2018	841	637	348	0		23,393	_			22,972	-		1,826		21,146	_
5/24/2018	930	684	334	0	_	20,602	-		-	22,550			1,948		20,602	
5/25/2018	983	718	351	0	_	20,802	-			22,866	158,060	22,580	2,052	1,926	20,802	
5/26/2018	1,026	767	407	0		21,195	_			23,395	138,000	22,360	2,200	1,320	21,195	
5/27/2018	1,026	767	407	0		21,195	_			23,395			2,200		21,195	
5/28/2018	1,036	730	371	0		21,024	_	_	_	23,161			2,137		21,024	
5/29/2018	1,030	666	355	0		19,642	_			21,756			2,114		19,642	
5/30/2018	1,153	659	432	0	_	19,498	_	_	_	21,742			2,244		19,498	
5/31/2018	1,191	662	413			19,491	_	_	_	21,757			2,266		19,491	_
6/1/2018	1,201	688	396	0		20,857	_	_	_	23,142	158,348	22,621	2,285	2,207	20,857	
6/2/2018	1,153	683	379			19,874	_	_	_	22,089	150,510	22,021	2,215	2,207	19,874	
6/3/2018	1,153	683	379			19,874	_	_	_	22,089			2,215		19,874	
6/4/2018	1,045	644	370	0		19,505	-	_	-	21,564			2,059		19,505	_
6/5/2018	1,117	718	389	0	_	19,471	-	-	-	21,695			2,224		19,471	
6/6/2018	1,115	694	390	0		18,961	-	-	-	21,160			2,199		18,961	
6/7/2018						9,022	-	-	-	11,195			2,173		9,022	
6/8/2018			367	0	+	0		-	-	2,144	121,936	17,419	2,144		0	
6/9/2018					_	15,401	-	-	-	17,546			2,145		15,401	- '
6/10/2018	1,209	579		0		15,401	-	-	-	17,546			2,145		15,401	
6/11/2018	1,035	613	373	0	-	17,909	-	-	-	19,930	Ī		2,021		17,909	
6/12/2018	1,013	560	358		-	17,269		-	-	19,200	Ī		1,931		17,269	
6/13/2018	1,041	545	368	0	-	18,601	-	-	-	20,555			1,954		18,601	
6/14/2018	2,284	1,167	724	0	-	32,082	-	-	-	36,257			4,175		32,082	
6/15/2018	0	0	0	0	-	0	-	-	-	0	131,034	18,719	0	2,053	0	16,666
6/16/2018	1,288	581	354	0	-	16,931	-	-	-	19,154			2,223		16,931	
6/17/2018	1,288	581	354	0	-	16,931	-	-		19,154			2,223		16,931	
6/18/2018	1,377	632	344	0		17,845	-	-	-	20,198			2,353		17,845	
6/19/2018	2,126	711	360	0	-	18,462	-	-	-	21,659			3,197		18,462	
6/20/2018	1,373	682	347	0		18,500	-	-	-	20,902			2,402		18,500	
6/21/2018	1,359	711	347	0	-	18,901	-	-	-	21,318			2,417		18,901	
6/22/2018	2,531	755	337	0	-	1,925	-	-	-	5,548	127,933	18,276	3,623	2,634	1,925	15,642
6/23/2018	1,286	856	336	0	-	19,455	-	-	-	21,933			2,478		19,455	
6/24/2018	1,286	856	336			19,455			-	21,933			2,478		19,455	
6/25/2018	0		336			19,874	-	-	-	21,058			1,184		19,874	
6/26/2018	0	876	343	0	· -	19,839		-	-	21,058			1,219		19,839	
6/27/2018			353			20,127				21,360					20,127	

Appendix A - Pumping Data Dewatering Wells and Pump Stations Liquid Assessment Monitoring Southeast County Landfill


	Dewatering Wells		Pump Stations				WEEKLY			DI	DWs PS		Ss			
		Dewater	ing weils			l r	Test				VVEEKLY		DI	14.5	r.	35
						DC 2		Test	TDC 2D							
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	PS-2	Pump	Pump	TPS-2B	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
						(CO 2-1)	Location	Location	(CO 2-2)			, •		, ,		, ,
							(CO 2-4)	(CO 3-1)								
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
6/28/2018	0	900	351	0		12,320	-	-	-	13,571			1,251		12,320	
6/29/2018	0	853	353	0		22,990	-	-	-	24,196	145,109	20,730	1,206	1,578	22,990	19,151
6/30/2018	0	880	392	8	-	22,198	-	-	-	23,478			1,280		22,198	
7/1/2018	0	880	392	0	-	22,205	-	-	-	23,477			1,272		22,205	
7/2/2018	0	847	422	0	-	22,707	-	-	-	23,976			1,269		22,707	
7/3/2018	0	672	396	0	-	22,619	-	-	-	23,687			1,068		22,619	
7/4/2018	0	672	396	0	-	22,619	-	-	-	23,687			1,068		22,619	
7/5/2018	0	658	334	0	-	21,855	-	-	-	22,847			992		21,855	
7/6/2018	30	944	330	0	-	23,304	-	-	-	24,608	165,760	23,680	1,304	1,179	23,304	22,501
7/7/2018	0	922	331	0	-	18,655	-	-	-	19,908			1,253		18,655	
7/8/2018	0	922	331	0	-	18,655	-	-	-	19,908			1,253		18,655	
7/9/2018	0	896	336	0	-	20,034	-	-	-	21,266			1,232		20,034	
7/10/2018	0	980	342	0	-	25,047	-	-	-	26,369			1,322		25,047	
7/11/2018	0	973	344	0	-	25,048	-	-	-	26,365			1,317		25,048	
7/12/2018	0	988	332	0		23,315		-	-	24,635			1,320		23,315	
7/13/2018	0	969	330	0		23,956	-	-	-	25,255	163,706	23,387	1,299	1,285	23,956	
7/14/2018	0	1,018	328	0		19,307	-	-	-	20,653	,	-/	1,346		19,307	
7/15/2018	0	1,018	328	0		19,307	-	-	-	20,653			1,346		19,307	
7/16/2018	0	965	326	0		1,041	-	_	_	2,332			1,291		1,041	
7/17/2018	0	980	338	0		10,220	_	_	_	11,538			1,318		10,220	
7/18/2018	0	1,029	319	0		27,068	_	_	_	28,416			1,348		27,068	
7/19/2018	0	1,073	329	0	_	25,820	_		_	27,222			1,402		25,820	
7/20/2018	0	1,022	337	0	_	25,903	_		_	27,262	138,076	19,725	1,359	1,344	25,903	18,381
7/20/2018	0	994	337	0		25,303	_			26,543	130,070	13,723	1,339	1,344	25,303	
7/22/2018	0	994	332	0		25,217	_	_		26,543			1,326		25,217	
7/23/2018	0	1,001	410	0		26,022	_			27,433			1,411		26,022	
7/23/2018	0	1,001	349	0		25,900	_	_	_	27,433			1,411		25,900	
7/25/2018	0	1,070	349	0	-	25,296	-		-	26,685			1,389		25,296	
7/25/2018	0	1,047	373	0		25,331	_		-	26,789			1,458		25,331	
7/20/2018		1,134	338	0			_		-		187,127	26,732		1,401		25,331
7/27/2018	0	1,134	356	0		24,337 12,791	-	-	_	25,809 14,225	167,127	20,732	1,472 1,434	1,401	24,337 12,791	
							-	-	-							
7/29/2018	0	1,078	356	0		12,791	-	-	-	14,225			1,434		12,791	
7/30/2018	0	1,132	347 362	0		26,035	-	-	-	27,514			1,479		26,035	
7/31/2018	0	1,145		0		30,232	-	-	-	31,739			1,507		30,232	
8/1/2018	0	1,114	368	0		29,776	-	-	-	31,258			1,482		29,776	
8/2/2018	0	1,109	455	0		29,743	-	-	-	31,307	100 510	25.072	1,564	4 400	29,743	24.505
8/3/2018	0	1,139	379	0		30,724	-	-	-	32,242	182,510	26,073	1,518	1,488	30,724	
8/4/2018	0	1,220	328	0		32,763	-	-	-	34,311			1,548		32,763	
8/5/2018	0	1,234	315	0		33,237	-	-	-	34,786			1,549		33,237	
8/6/2018	0	1,387	321	0		34,071	-	-	-	35,779			1,708		34,071	
8/7/2018	0	1,368	317	0	-	34,060	-	-	-	35,745			1,685		34,060	
8/8/2018		1,392				34,422		-	-	36,138			1,716		34,422	
8/9/2018	0	1,415	328	0		33,786		-	-	35,529	242.05	25.55	1,743		33,786	
8/10/2018	0	1,460	327	0		34,917		-	-	36,704	248,992	35,570	1,787	1,677	34,917	
8/11/2018	0	1,539	358	0		34,383		-	-	36,280			1,897		34,383	
8/12/2018	0	1,511	342	0		34,897		-	-	36,750			1,853		34,897	
8/13/2018	0	1,548	341	0		35,147	-	-	-	37,036			1,889		35,147	
8/14/2018	0	1,635	348			34,032	-	-	-	36,015			1,983		34,032	
8/15/2018	0	1,627	338	0		34,586		-	-	36,551			1,965		34,586	
8/16/2018	0	1,638	343	0	-	0	-	-	-	1,981			1,981		0	
8/17/2018	0	1,615	338	0	_	34,291	-	-	-	36,244	220,857	31,551	1,953		34,291	
8/18/2018	0	1,436	353	0		34,781	-	-	-	36,570			1,789		34,781	
8/19/2018	0	1,385	362	0		0		-	-	1,747			1,747		0	
8/20/2018	0	1,296	355	0		0	-	-	-	1,651			1,651		0	
8/21/2018	0	1,496	367	0		35,677	-	-	-	37,540			1,863		35,677	
8/22/2018	0	1,361	381	0	-	35,826			-	37,568			1,742		35,826	
8/23/2018	0	1,623	392	0	-	35,720	-	-	-	37,735			2,015		35,720	
8/24/2018	0	1,541	391	0	-	37,136	-		-	39,068	191,879	27,411	1,932	1,820	37,136	25,591
8/25/2018	0	1,377	361	0	-	21,568	-	-	-	23,306			1,738		21,568	
8/26/2018	102	1,140	357	0	-	27,775	-	-	-	29,374			1,599		27,775	
8/27/2018	718	1,124	420	0	-	36,710	-	-	-	38,972			2,262		36,710	
			419	0	т	36,325				38,741			2,416		36,325	г — —

Appendix A - Pumping Data Dewatering Wells and Pump Stations Liquid Assessment Monitoring Southeast County Landfill

	Dewatering Wells				Pump Stations					WEEKLY		DWs		PSs		
ļ		2	0 12.10				Test	Test								
	DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	PS-2 (CO 2-1)	Pump Location	Pump Location	TPS-2B (CO 2-2)	Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	(CO 2-4) (gal)	(CO 3-1) (gal)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
8/29/2018	656	1,182	439	(gui) 0		37,543	(601)	(801)	(601)	39,820	(gai)	(ври)	2,277	(ври)	37,543	
8/30/2018	663	1,339	466	0		36,185	-	-	-	38,653			2,468		36,185	
8/31/2018	663	1,471	447	0		31,695	-	-	-	34,276	243,142	34,735	2,581	2,192	31,695	32,543
9/1/2018	673	1,382	438	0	-	16,870	-	-	-	19,363			2,493		16,870	
9/2/2018	650	1,439	427	0	-	40,488	-	-	-	43,004			2,516		40,488	
9/3/2018	650	1,439	427	0	-	40,488	-	-	-	43,004			2,516		40,488	
9/4/2018	669	1,541	432	0	-	39,270	-	-	-	41,912			2,642		39,270	
9/5/2018 9/6/2018	662 696	1,567 1,640	435 453	0	-	39,505 39,724	-	-	-	42,169 42,513			2,664 2,789		39,505 39,724	
9/7/2018	695	1,583	459	0		39,808		-	-	42,515	274,510	39,216	2,783	2,622	39,808	36,593
9/8/2018	650	1,599	477	0		40,740	-	-	-	43,466	274,510	33,210	2,726	2,022	40,740	
9/9/2018	691	1,638	495	0		40,233	-	-	-	43,057			2,824		40,233	
9/10/2018	680	1,637	480	0	-	40,018	-	-	-	42,815			2,797		40,018	
9/11/2018	683	1,732	505	0	-	39,772	-	-	-	42,692			2,920		39,772	
9/12/2018	670	1,895	503	0	-	39,737	-	-	-	42,805			3,068		39,737	
9/13/2018	700	1,897	529	0	-	40,359	-	-	-	43,485	202.01-	40.155	3,126	2.225	40,359	40.00
9/14/2018 9/15/2018	678 686	1,663 1,711	522 537	0	-	40,866 41,478	-	-	-	43,729 44,412	302,049	43,150	2,863 2,934	2,903	40,866 41,478	40,246
9/15/2018	685	1,711	537	0		7,325	_	-	-	10,248			2,934		7,325	
9/17/2018	677	1,735	507	0		48,404	_	_	_	51,323			2,919		48,404	
9/18/2018	712	1,791	510	0		43,251	-	-	-	46,264			3,013		43,251	
9/19/2018	684	1,723	513	0	-	10,761	-	-	-	13,681			2,920		10,761	
9/20/2018	689	1,693	513	0	-	44,207	-	-	-	47,102			2,895		44,207	
9/21/2018	699	1,541	531	0	-	41,115	-	-	-	43,886	256,916	36,702	2,771	2,911	41,115	33,792
9/22/2018	779	1,225	529	0	-	40,838	-	-	-	43,371			2,533		40,838	
9/23/2018	765	1,529	546	0	-	41,642	-	-	-	44,482			2,840		41,642	
9/24/2018 9/25/2018	696 704	1,644 1,679	531 525	0		36,995 39,187	_	_	-	39,866 42,095			2,871 2,908		36,995 39,187	
9/26/2018	704	1,951	546	0		36,128		-	-	39,340			3,212		36,128	
9/27/2018	733	1,922	556	0	-	33,247	-	-	-	36,458			3,211		33,247	
9/28/2018	730	1,822	543	0	-	33,128	-	-	-	36,223	281,835	40,262	3,095	2,953	33,128	37,309
9/29/2018	714	1,721	557	0		28,480	-	-	-	31,472			2,992		28,480	
9/30/2018	714	1,721	557	0		28,480	-	-	-	31,472			2,992		28,480	
10/1/2018	214	524	171	0	-	29,244	-	-	-	30,153			909		29,244	
10/2/2018 10/3/2018	217 216	523 556	181 186	0	-	28,554 27,868	-	-	-	29,475 28,826			921 958		28,554	
10/3/2018	210	545	183	0		28,639	_	-	-	29,579			940		27,868 28,639	
10/5/2018	210	586	186	0		28,039	_	_	_	29,101	210,078	30,011	982	1,528	28,039	28,483
10/6/2018	214	611	191	0	-	27,916	-	-	-	28,932	220,070	50,011	1,016	2,525	27,916	20,100
10/7/2018	214	611	191	0	-	27,916	-	-	-	28,932			1,016		27,916	
10/8/2018	220	577	199	0	-	27,533	-	-	-	28,529			996		27,533	
10/9/2018	221	751		0	-	27,337	-	-	-	28,520			1,183		27,337	
10/10/2018	228	718	216	0	-	32,791	-	-	-	33,953			1,162		32,791	
10/11/2018 10/12/2018	230 238	674 696	216 218	0	-	31,402 30,674	-	-	-	32,522 31,826	213,214	30,459	1,120 1,152	1,092	31,402 30,674	29,367
10/12/2018	238	712	218	0	-	28,128		-		29,290	213,214	30,439	1,152	1,092	28,128	
10/13/2018	236	712	214	0	-	28,128	_	-	-	29,290			1,162		28,128	
10/15/2018	236	704	212	0	-	26,378	-	-	-	27,530			1,152		26,378	
10/16/2018	248	765	228	0		4,122	-	-	-	5,363			1,241		4,122	
10/17/2018	237	732	224	0		22,014	-	-	-	23,207			1,193		22,014	
10/18/2018	244	746		0	-	26,986	-	-	-	28,209			1,223		26,986	
10/19/2018	241	752	237	0	-	25,992	-	-	-	27,222	170,111	24,302	1,230	1,195	25,992	23,107
10/20/2018 10/21/2018	251 251	747 747	251 251	0	-	25,586 25,586	-	-	-	26,835 26,835			1,249 1,249		25,586 25,586	
10/21/2018	251	747	251	0	-	22,485	-	-		23,700			1,249		22,485	
10/23/2018	250	703	255	0	-	22,483	_	-	_	23,700			1,213		22,483	
10/24/2018	252	730	264	0	-	25,014	-	-	-	26,260			1,246		25,014	
10/25/2018	257	823	275	0	-	24,335	-	-	-	25,690			1,355		24,335	
10/26/2018	262	912	285	0	-	25,312	-	-	-	26,771	179,471	25,639	1,459	1,283	25,312	24,356
10/27/2018	278	756		0		24,943	-	-	-	26,259			1,316		24,943	
10/28/2018	278	756		0		24,943	-	-	-	26,259			1,316		24,943	
10/29/2018	292	796	308	0	-	-	10,288	-	-	11,684			1,396		10,288	<u> </u>

Appendix A - Pumping Data Dewatering Wells and Pump Stations Liquid Assessment Monitoring Southeast County Landfill

DW 1-1			Dewateri	ing Wells			D	ump Statio	ns			WEEKLY		D)	Ns	Р	Ss
DATE Gal)			Dewateri	ing wens				Test	Test			VVEEKLI			773		33
DATE (gal) (gal)		DW 1-1	DW 1-2	DW 2-1	DW 2-2	TPS-2	_	Location	Location		Total	TOTAL	Daily Avg	Total	Daily Avg	Total	Daily Avg
10/30/2018 267 762 277 0 . 13,347 . . 14,653 . 1,306 . 13,347 . . 10/31/2018 270 868 286 0 . . 21,450 	DATE	(gal)	(gal)	(gal)	(gal)	(gal)	(gal)	, ,	` ,	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)	(gal)	(gpd)
10/31/2018 270 868 286 0 - 21,450 - 22,874 1,424 21,450	10/30/2018						-		-	-				1,306			
11/1/2018	10/31/2018	270	868	286	0	-	-	21,450	-	-	22,874			1,424		21,450	
11/3/2018 457 1,313 478 0	11/1/2018	440	1,511	504	0	-	-	24,520	-	-				2,455		24,520	
11/4/2018	11/2/2018	428	1,404	490	0	-	-	24,907	-	-	27,229	155,933	22,276	2,322	1,648	24,907	20,628
11/5/2018 438 1,333 494 0 - - 24,575 - 26,840 2,265 24,575 11/6/2018 437 1,278 501 0 - - 23,480 - 2,566 2,216 23,480 11/6/2018 431 1,316 515 0 - - 22,470 - 24,732 2,262 22,470 11/8/2018 438 1,360 525 0 - - 21,871 - 24,194 2,2323 2,264 17,478 2 11/9/2018 438 1,325 520 0 - - 17,478 - 19,761 176,147 25,164 2,283 2,264 17,478 2 11/19/2018 440 1,249 960 0 - - 15,251 - 17,500 2,649 15,251 11/11/2018 440 1,249 590 0 - - 16,595 - 19,141 - 2,185	11/3/2018	457	1,313	478	0	-	-	25,214	-	-	27,462			2,248		25,214	
11/6/2018 437 1,278 501 0 - 23,480 - 25,696 2,216 23,480 11/7/2018 431 1,316 515 0 - 22,470 - 24,732 2,262 22,470 11/8/2018 438 1,320 525 0 - - 21,871 - 24,194 0 2,323 2,264 17,478 2 11/9/2018 438 1,325 520 0 - - 17,478 - 19,761 176,147 25,164 2,283 2,264 17,478 2 11/10/2018 440 1,249 960 0 - - 15,251 - 17,900 2,649 15,251 11/12/2018 445 1,238 492 0 - 16,956 - 19,141 2,185 16,956 11/13/2018 455 1,112 467 0 - 14,943 - 16,977 2,034 14,943 11/14/2018 455 1,149 433 0 - -	11/4/2018	457	1,313	478	0	-	-	25,214	-	-	27,462			2,248		25,214	
11/7/2018 431 1,316 515 0 - 22,470 - 24,732 2,262 22,470 11/8/2018 438 1,360 525 0 - 21,871 - 24,194 - 2,223 21,871 11/9/2018 438 1,325 520 0 - 17,478 - 24,194 - 2,283 2,264 17,478 2 11/10/2018 440 1,249 960 0 - 15,251 - 17,900 2,649 15,251 11/11/2018 440 1,249 590 0 - 16,956 - 19,141 2,185 16,956 11/12/2018 455 1,238 492 0 - 16,956 - 19,141 2,185 16,956 11/14/2018 459 1,190 483 0 - 22,219 - 24,351 2,132 22,219 11/14/2018 459 1,190 483 0 <td>11/5/2018</td> <td>438</td> <td>1,333</td> <td>494</td> <td>0</td> <td>-</td> <td>-</td> <td>24,575</td> <td>-</td> <td>-</td> <td>26,840</td> <td></td> <td></td> <td>2,265</td> <td></td> <td>24,575</td> <td></td>	11/5/2018	438	1,333	494	0	-	-	24,575	-	-	26,840			2,265		24,575	
11/8/2018 438 1,360 525 0 - 21,871 - 24,194 2,323 2,323 21,871 11/9/2018 438 1,325 520 0 - 17,478 - 19,761 176,147 25,164 2,283 2,264 17,478 2 11/10/2018 440 1,249 960 0 - 15,251 - 17,530 2,279 15,251 11/11/2018 440 1,249 590 0 - 15,251 - 17,530 2,279 15,251 11/13/2018 455 1,238 492 0 - 16,956 - 19,141 2,185 16,956 11/13/2018 455 1,112 467 0 - 16,956 - 19,141 2,132 22,219 11/15/2018 447 1,060 470 0 - 22,362 - 22,285 1,977 20,308 11/16/2018 98 236					0	-	-		-	-							
11/9/2018 438 1,325 520 0 - 17,478 - - 19,761 176,147 25,164 2,283 2,264 17,478 2 11/10/2018 440 1,249 960 0 - - 15,251 - 17,900 2,649 15,251 11/11/2018 440 1,249 590 0 - - 15,251 - 17,530 2,279 15,251 11/12/2018 445 1,249 590 0 - - 16,956 - 19,141 2,185 16,956 11/13/2018 455 1,123 467 0 - - 14,943 - - 16,977 2,034 14,943 11/14/2018 459 1,190 483 0 - 22,219 - 24,351 2,132 22,219 11/15/2018 447 1,060 470 0 - 20,308 - - 22,285 1,977 20,308 11/16/2018 98 236 101 0 - 20,5					0	-	-		-	-							
11/10/2018 440 1,249 960 0 - - 15,251 - 17,900 2,649 15,251 11/11/2018 440 1,249 590 0 - - 15,251 - 17,530 2,279 15,251 11/12/2018 455 1,238 492 0 - - 16,956 - 19,141 2,185 16,956 11/13/2018 455 1,112 467 0 - - 14,943 - 16,977 2,034 14,943 11/14/2018 459 1,190 483 0 - - 22,219 - 24,351 2,132 22,219 11/15/2018 447 1,060 470 0 - - 22,308 - - 22,285 1,977 20,308 11/16/2018 98 236 101 0 - - 20,522 - 22,264 1,742 20,522 11/18/2018 385 851 506 0 - - 20,522 - 22,264					0	-	-		-	-							
11/11/2018 440 1,249 590 0 - - 15,251 - 17,530 2,279 15,251 11/12/2018 455 1,238 492 0 - - 16,956 - 19,141 2,185 16,956 11/13/2018 455 1,112 467 0 - - 14,943 - 16,977 2,034 14,943 11/14/2018 459 1,190 483 0 - - 22,219 - 24,351 2,132 22,219 11/15/2018 447 1,060 470 0 - - 20,308 - 22,285 1,977 20,308 11/16/2018 98 236 101 0 - - 22,362 - 22,797 140,981 20,140 435 1,956 22,362 1 11/17/2018 385 851 506 0 - - 20,522 - 22,264 1,742 20,522 11/19/2018 335 851 506 0 - -		438			0	-	-		-	-		176,147	25,164				
11/12/2018 455 1,238 492 0 - - 16,956 - 19,141 2,185 16,956 11/13/2018 455 1,112 467 0 - 14,943 - 16,977 2,034 14,943 11/14/2018 459 1,190 483 0 - 22,219 - 24,351 2,132 22,219 11/15/2018 447 1,060 470 0 - 20,308 - 22,285 1,977 20,308 11/16/2018 98 236 101 0 - 22,362 - 22,797 140,981 20,140 435 1,956 22,362 1 11/17/2018 385 851 506 0 - 20,522 - 22,264 1,742 20,522 11/18/2018 385 851 506 0 - 20,522 - 22,264 1,742 20,522 11/19/2018 133 185 141 0 - 18,668 - 18,527 459 18,668					0	-	-		-	-							
11/13/2018 455 1,112 467 0 - - 14,943 - - 16,977 2,034 14,943 11/14/2018 459 1,190 483 0 - - 22,219 - 24,351 2,132 22,219 11/15/2018 447 1,060 470 0 - - 20,308 - - 22,285 1,977 20,308 11/16/2018 98 236 101 0 - - 22,362 - - 22,797 140,981 20,140 435 1,956 22,362 1 11/17/2018 385 851 506 0 - - 20,522 - 22,264 1,742 20,522 11/18/2018 385 851 506 0 - - 20,522 - 22,264 1,742 20,522 11/19/2018 133 185 141 0 - - 20,522 - 22,264 1,742 20,522 11/19/20/2018 11/20/2						-	-	· · · · · · · · · · · · · · · · · · ·	-	-							
11/14/2018 459 1,190 483 0 - 22,219 - 24,351 2,132 22,219 11/15/2018 447 1,060 470 0 - 20,308 - 22,285 1,977 20,308 11/16/2018 98 236 101 0 - 22,362 - 22,797 140,981 20,140 435 1,956 22,362 1 11/17/2018 385 851 506 0 - 20,522 - 22,264 1,742 20,522 11/19/2018 385 851 506 0 - 20,522 - 22,264 1,742 20,522 11/19/2018 133 185 141 0 - 18,068 - 18,527 459 18,068 11/20/2018 0 0 0 0 0 - 21,743 - 21,743 0 21,743 11/21/2018 489 670 545 0 - 19,854 - 21,558 1,704 19,854 11/23/						-	-	· · · · · · · · · · · · · · · · · · ·	-	-	,						
11/15/2018 447 1,060 470 0 - - 20,308 - - 22,285 1,977 20,308 - 11/16/2018 98 236 101 0 - - 22,362 - - 22,797 140,981 20,140 435 1,956 22,362 1 11/17/2018 385 851 506 0 - - 20,522 - 22,264 1,742 20,522 - 11/18/2018 385 851 506 0 - - 20,522 - 22,264 1,742 20,522 - 11/19/2018 133 185 141 0 - - 18,068 - - 18,527 459 18,068 - 11/20/2018 0 0 0 0 21,743 - 21,743 0 21,743 - 21,743 1 0 21,743 1 0 21,743 1 0 21,743 1 0						-	-		-	-							
11/16/2018 98 236 101 0 - - 22,362 - - 22,797 140,981 20,140 435 1,956 22,362 1 11/17/2018 385 851 506 0 - - 20,522 - - 22,264 1,742 20,522 11/19/2018 133 185 141 0 - - 18,068 - - 18,527 459 18,068 11/20/2018 0 0 0 0 - - 21,743 - 21,743 0 21,743 11/21/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 11/22/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 11/23/2018 531 664 552 0 - - 20,447 - - 21,558 1,704 1,744 1,300 20,447 2 <t< td=""><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td>-</td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>						-	-		-	-							
11/17/2018 385 851 506 0 - - 20,522 - - 22,264 1,742 20,522 - 11/18/2018 385 851 506 0 - - 20,522 - - 22,264 1,742 20,522 - 11/19/2018 133 185 141 0 - - 18,068 - - 18,527 459 18,068 - 11/20/2018 0 0 0 0 0 0 21,743 - 21,743 0 21,743 0 21,743 11/20/2018 0 0 21,743 0 21,743 0 21,743 0 21,743 11/20/2018 0 0 21,743 0 21,743 0 21,743 0 21,743 11/20/2018 0 0 21,743 0 21,743 0 21,743 19,854 11/20/2018 11/20/2018 489 670 545 0 - 19,854 -						-	-		-	-							
11/18/2018 385 851 506 0 - - 20,522 - - 22,264 1,742 20,522 11/19/2018 133 185 141 0 - - 18,068 - - 18,527 459 18,068 11/20/2018 0 0 0 0 - - 21,743 - 21,743 0 21,743 11/21/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 11/22/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 11/23/2018 531 664 552 0 - - 20,447 - - 21,558 1,704 1,300 20,447 11/24/2018 453 579 452 0 - - 19,417 - 20,901 1,484						-	-		-	-		140,981	20,140				
11/19/2018 133 185 141 0 - - 18,068 - - 18,527 459 18,068 11/20/2018 0 0 0 0 - - 21,743 - 21,743 0 21,743 11/21/2018 489 670 545 0 - 19,854 - 21,558 1,704 19,854 11/23/2018 489 670 545 0 - 19,854 - 21,558 1,704 19,854 11/23/2018 531 664 552 0 - 20,447 - 22,194 150,108 21,444 1,747 1,300 20,447 2 11/24/2018 453 579 452 0 - - 19,417 - 20,901 1,484 19,417 11/25/2018 453 579 452 0 - - 19,417 - 20,901 1,484 19,417 11/26/2018 433 354 361 0 - - 10,349 - -						-	-		-	-				,			
11/20/2018 0 0 0 0 - - 21,743 - - 21,743 0 22,743 - 11/21/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 - 11/22/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 - 11/23/2018 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - - 1,444 <						-	-		-	-							
11/21/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 - 11/22/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 - 11/23/2018 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - 21,558 1,704 19,854 - - - 21,558 1,704 19,854 - - - 21,558 1,704 1,704 19,854 - - - 22,194 150,108 21,444 1,747 1,300 20,447 2 - - 19,417 - - 20,901 1,484 19,417 - </td <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td>-</td> <td></td> <td>-</td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>						-	-		-	-							
11/22/2018 489 670 545 0 - - 19,854 - - 21,558 1,704 19,854 - 11/23/2018 1,704 19,854 - - 21,458 1,704 19,854 - - 11/23/2018 150,108 21,444 1,747 1,300 20,447 2 2 11/24/2018 453 579 452 0 - - 19,417 - - 20,901 1,484 19,417 - 11/25/2018 453 357 452 0 - - 19,417 - - 20,901 1,484 19,417 - 11/26/2018 433 354 361 0 - - 10,349 - - 11,497 1,148 10,349 - 11/27/2018 477 483 0 0 - - 6,435 - 7,395 960 6,435 - 11/28/2018 611 654 0 0 - - 6,306 - 7,571 1,265 6,306 6,431 - - 6,431 <td< td=""><td></td><td></td><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td>-</td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>						-	-		-	-							
11/23/2018 531 664 552 0 - - 20,447 - - 22,194 150,108 21,444 1,747 1,300 20,447 2 11/24/2018 453 579 452 0 - - 19,417 - 20,901 1,484 19,417 11/25/2018 453 579 452 0 - - 19,417 - 20,901 1,484 19,417 11/26/2018 433 354 361 0 - - 10,349 - - 11,497 1,148 10,349 11/27/2018 477 483 0 0 - - 6,435 - 7,395 960 6,435 11/28/2018 611 654 0 0 - - 6,306 - 7,571 1,265 6,306 11/29/2018 576 561 467 345 - - 6,431 - 8,380 1,949 6,431						-	-	· · · · · · · · · · · · · · · · · · ·	-	-							
11/24/2018 453 579 452 0 - - 19,417 - - 20,901 1,484 19,417 11/25/2018 453 579 452 0 - - 19,417 - 20,901 1,484 19,417 11/26/2018 433 354 361 0 - - 10,349 - - 11,497 1,148 10,349 11/27/2018 477 483 0 0 - - 6,435 - 7,395 960 6,435 11/28/2018 611 654 0 0 - - - 6,306 - 7,571 1,265 6,306 11/29/2018 576 561 467 345 - - 6,431 - 8,380 1,949 6,431						-	-		-	-		450.400	24.411	,	4 200		
11/25/2018 453 579 452 0 - - 19,417 - - 20,901 1,484 19,417 11/26/2018 433 354 361 0 - - 10,349 - - 11,497 1,148 10,349 11/27/2018 477 483 0 0 - - - 6,435 - 7,395 960 6,435 11/28/2018 611 654 0 0 - - - 6,306 - 7,571 1,265 6,306 11/29/2018 576 561 467 345 - - - 6,431 - 8,380 1,949 6,431						-	-		-	-		150,108	21,444		1,300		20,144
11/26/2018 433 354 361 0 - - 10,349 - - 11,497 1,148 10,349 11/27/2018 477 483 0 0 - - - 6,435 - 960 6,435 11/28/2018 611 654 0 0 - - - 6,306 - 7,571 1,265 6,306 11/29/2018 576 561 467 345 - - - 6,431 - 8,380 1,949 6,431						-	-		-	-							
11/27/2018 477 483 0 0 - - 6,435 - 7,395 960 6,435 11/28/2018 611 654 0 0 - - - 6,306 - 7,571 1,265 6,306 11/29/2018 576 561 467 345 - - - 6,431 - 8,380 1,949 6,431						-	-	-	-	-							
11/28/2018 611 654 0 0 - - - 6,306 - 7,571 1,265 6,306 11/29/2018 576 561 467 345 - - - 6,431 - 8,380 1,949 6,431						-	-	10,349	6 425	-							
11/29/2018 576 561 467 345 6,431 - 8,380 1,949 6,431						-	-	-									
				-		-	-	-		-							
11/30/2016 609 60 510 0 0,862 - 8,241 84,886 12,127 1,379 1,381 6,862 1						-	-	-		-		04 000	12 127				10,745
	11/30/2018	809	60	510	0	-	_	-	5,862	-	8,241	84,886	12,12/	1,3/9	1,381	6,862	10,745



	Condensate	LFG Extraction	Dewatering			
	Traps	Wells	Wells	Pump Stations	Weekly Total	Daily Average
Week Ending	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)
12/23/2016	-	4,296	-	-	4,296	1,074
12/30/2016	-	8,024	-	-	8,024	1,146
1/6/2017	2,518	7,614	-	-	10,132	1,447
1/13/2017	10,516	7,201	-	-	17,717	2,531
1/20/2017	15,952	9,104	-	-	25,056	3,579
1/27/2017	12,999	7,953	-	-	20,952	2,993
2/3/2017	13,991	8,072	-	-	22,063	3,152
2/10/2017	29,162	7,025	-	-	36,187	5,170
2/17/2017	64,513	8,404	-	2,000	74,917	10,702
2/24/2017	56,760	6,811	-	13,600	77,171	11,024
3/3/2017	16,376	5,872	-	14,600	36,848	5,264
3/10/2017	13,076	5,373	-	42,000	60,449	8,636
3/17/2017	14,365	5,969	-	84,000	104,334	14,905
3/24/2017	12,218	6,003	-	81,000	99,221	14,174
3/31/2017	9,808	5,199	-	63,000	78,007	11,144
4/7/2017	5,677	4,874	-	49,000	59,551	8,507
4/14/2017	3,292	5,685	-	42,000	50,977	7,282
4/21/2017	4,025	7,550	-	41,000	52,575	7,511
4/28/2017	3,529	6,954	-	34,600	45,083	6,440
5/5/2017	2,309	6,159	-	31,600	40,068	5,724
5/12/2017	1,279	5,845	-	27,000	34,124	4,875
5/19/2017	1,815	4,793	1,169	24,100	31,877	4,554
5/26/2017	2,168	5,792	7,374	34,140	49,474	7,068
6/2/2017	2,455	5,188	7,597	23,937	39,177	5,597
6/9/2017	2,900	4,639	7,551	24,033	39,123	5,589
6/16/2017	3,176	3,367	9,120	18,636	34,299	4,900
6/23/2017	2,587	4,111	2,063	22,735	31,496	4,499
6/30/2017	3,319	4,112	6,595	21,412	35,438	5,063
7/7/2017	2,369	4,303	7,156	35,711	49,539	7,077
7/14/2017	3,522	4,376	8,569	37,025	53,492	7,642
7/21/2017	3,272	8,131	8,059	51,131	70,593	10,085
7/28/2017	3,573	10,250	8,075	46,326	68,224	9,746


	Condensate	LFG Extraction	Dewatering			
	Traps	Wells	Wells	Pump Stations	Weekly Total	Daily Average
Week Ending	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)
8/4/2017 ¹	8,278	25,125	8,880	98,630	140,913	20,130
8/11/2017	6,541	64,449	7,701	170,324	249,015	35,574
8/18/2017	4,889	62,204	8,951	147,907	223,951	31,993
8/25/2017	4,852	62,896	9,397	139,376	216,521	30,932
9/1/2017	55,411	64,407	9,876	197,359	327,053	46,722
9/8/2017	62,183	75,863	9,912	132,878	280,836	40,119
9/15/2017 ²	21,344	15,941	2,485	171,276	211,046	30,149
9/22/2017 ²	21,062	24,538	7,088	152,090	204,778	29,254
9/29/2017	75,527	52,154	14,371	201,676	343,728	49,104
10/6/2017	60,611	57,347	12,037	285,947	415,942	59,420
10/13/2017	71,298	51,515	9,009	151,615	283,437	40,491
10/20/2017 ³	78,470	57,889	1	154,888	291,248	41,607
10/27/2017	77,877	25,324	3,082	344,539	450,822	64,403
11/3/2017	93,276	52,784	15,743	295,219	457,022	65,289
11/10/2017	90,875	50,207	16,146	180,432	337,660	48,237
11/17/2017	96,443	53,486	14,756	177,071	341,756	48,822
11/24/2017	99,123	49,385	14,620	246,012	409,140	58,449
12/1/2017 4	100,387	48,906	14,013	75,732	239,038	34,148
12/8/2017 ^{4,5}	96,185	51,690	14,835	44,435	207,145	29,592
12/15/2017 4	96,010	45,467	14,758	37,714	193,949	27,707
12/22/2017 4	133,046	48,074	14,817	35,702	231,639	33,091
12/29/2017 ⁸	189,864	48,139	14,646	55,554	308,203	44,029
1/5/2018 ⁶	70,623	47,514	13,608	172,332	304,077	43,440
1/12/2018 7	72,915	33,406	9,817	123,399	239,537	34,220
1/19/2018 ⁸	129,553	45,763	10,453	120,587	306,356	43,765
1/26/2018 8	163,579	46,519	10,942	101,490	322,530	46,076
2/2/2018	147,769	45,646	12,672	163,034	369,121	52,732
2/9/2018	76,459	29,950	13,106	126,081	245,596	35,085
2/16/2018	44,660	18,088	11,610	141,977	216,335	30,905
2/23/2018	627	17,140	10,827	138,050	166,644	23,806

	Condensate	LFG Extraction	Dewatering			
	Traps	Wells	Wells	Pump Stations	Weekly Total	Daily Average
Week Ending	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)
3/2/2018	1,125	22,122	6,227	118,247	147,721	21,103
3/9/2018	907	12,699	3,945	76,321	93,872	13,410
3/16/2018	884	22,354	12,456	109,885	145,579	20,797
3/23/2018	566	16,186	13,931	81,563	112,246	16,035
3/30/2018	1,037	2,959	9,899	109,604	123,499	17,643
4/6/2018	180	3,309	5,816	126,304	135,609	19,373
4/13/2018	288	5,539	5,056	135,041	145,924	20,846
4/20/2018	332	4,426	9,424	158,893	173,075	24,725
4/27/2018	1,211	8,176	5,154	134,289	148,830	21,261
5/4/2018	1,031	4,960	7,148	144,008	157,147	22,450
5/11/2018	603	811	5,227	115,756	122,397	17,485
5/18/2018	2,305	1,747	13,336	124,359	141,747	20,250
5/25/2018	4,339	5,693	13,481	144,579	168,092	24,013
6/1/2018	9,329	9,886	15,446	142,902	177,563	25,366
6/8/2018	1,978	8,266	15,229		132,180	18,883
6/15/2018	1,461	15,175	14,371	116,663	147,670	21,096
6/22/2018	617	6,684	18,438	109,495	135,234	19,319
6/29/2018	1,213	16,927	11,049	134,060	163,249	23,321
7/6/2018	7,730	9,852	8,253	157,507	183,342	26,192
7/13/2018	1,892	3,001	8,996	154,710	168,599	24,086
7/20/2018	1,842	7,682	9,410	128,666	147,600	21,086
7/27/2018	6,947	9,472	9,807	177,320	203,546	29,078
8/3/2018	5,607	7,034	10,418		195,151	27,879
8/10/2018	2,549	9,391	11,736		260,932	37,276
8/17/2018	1,991	9,891	13,521	207,336	232,739	33,248
8/24/2018	1,422	11,398	12,739		204,699	29,243
8/31/2018	5,520	6,968	15,341	227,801	255,630	36,519
9/7/2018	3,008	14,228	18,357	256,153	291,746	41,678
9/14/2018	3,785	13,662	20,324		319,496	
9/21/2018	5,368	12,239	20,375		274,523	·
9/28/2018	3,428	11,649	20,670	261,165	296,912	42,416
10/5/2018	3,903	8,919	10,694	199,384	222,900	
10/12/2018	2,662	7,558	7,645	205,569	223,434	31,919

	Condensate	LFG Extraction	Dewatering			
	Traps	Wells	Wells	Pump Stations	Weekly Total	Daily Average
Week Ending	(gal)	(gal)	(gal)	(gal)	(gal)	(gpd)
10/19/2018	2,711	6,374	8,363	161,748	179,196	25,599
10/26/20189	3,428	6,449	8,981	170,490	189,348	27,050
11/2/2018 ⁹	5,368	12,239	20,375	236,541	274,523	39,218
11/9/2018 ⁹	3,428	11,649	20,670	261,165	296,912	42,416
11/16/20189	3,903	8,919	10,694	199,384	222,900	31,843
11/23/20189	2,662	7,558	7,645	205,569	223,434	31,919
11/30/2018 ¹⁰	2,711	6,374	8,363	161,748	179,196	25,599
Total	2,638,164	1,813,473	689,341	9,278,416	14,419,394	

Notes

- 1. Installed suction line in Phase II header.
- 2. Pumps shut down during and following Hurricane Irma.
- 3. Dewatering wells shut down for maintenance 10/12/17 through 10/26/17.
- 4. PS-2 shut down for construction at cut-off trench from 11/27/17 through 12/28/17.
- 5. PS-2B shut down for construction at cut-off trench from 12/7/17 through 12/11/17.
- 6. PS-2B shut down to check liquid Levels in MP 2-2 and MP 2-3 from 12/28/17 through 1/5/18.
- 7. All supplemental dewatering pumps shut down for Phase II dye tracer test 1/9/18 and 1/10/18.
- 8. PS-2 shut down for maintenance 1/16, 1/19, 1/20, 1/24, and 1/25.
- 9. Evaluate TPS 2-4 10/25/2018 through 11/26/2018.
- 10. Evaluate TPS 3-1 11/26/2018 through 11/30/2018.



Appendix B

Dewatering Well Pump Cleaning Memo

SCS ENGINEERS

December 12, 2018 File No. 09215600.07

MEMORANDUM

TO: Mr. Kollan Spradlin, P.E.

Mr. Alex Ortega and Mr. Donovan Dickey FROM: SUBJECT: Dewatering Well and EW-66 Pump Cleaning Hillsborough County Southeast County Landfill

INTRODUCTION

As part of the on-going supplemental leachate removal plan, the Hillsborough County Transportation and Utilities Services, Solid Waste Management Division has been pumping leachate from landfill gas extraction wells (EWs) and dewatering wells (DWs) within Phases I and II at the Southeast County Landfill (SCLF). The following memorandum outlines efforts to optimize pump flow by cleaning the QED AP4+B bottom inlet pneumatic pumps in DW 1-1, DW 1-2, DW 2-1, DW 2-2 and EW-66.

FIELD INVESTIGATION

On November 30, 2018, two representatives of SCS Engineers (SCS), Mr. Alex Ortega and Mr. Donovan Dickey, were on site at the SCLF to clean the pneumatic pumps located in DW 1-1, DW 1-2, DW 2-1, DW 2-2, and EW-66. SCS representatives cleaned each pump with water and ensured that the float in the pump was moving freely. For DW 1-1 and DW 2-2, the depths of the pumps were adjusted to 0.16 and 0.35 inches above the top of silt, respectively. A summary of the current configuration of each well is shown below in Table 1. A Figure depicting the current configuration of the dewatering wells is provided as Figure 1.

Table 1: Current Well Configuration (November 30, 2018)

Well	Total Depth of Well (ft)	Depth to Liquid (ft from TOC¹)	Initial Bottom of Pump (ft from TOC¹)	Final Bottom of Pump (ft from TOC¹)
DW 1-1	88.81	76.79	88.90	88.65
DW 1-2	88.36	82.40	88.10	88.10
DW 2-1	69.99	66.00	69.99	69.99
DW 2-2	69.05	64.45	69.25	68.70
EW-66	66.21	51.90	65.50	65.50

Note: 1 - TOC = Top of Casing



FIELD OBSERVATIONS

The summary of observations recorded on November 30, 2018 for each pump are shown below:

- **DW 1-1:** After the pump was removed from the well, SCS observed that it was covered in black residue with no visible silt. Water was used to clean the pump and verify that the actuation float was moving freely. The pump depth was adjusted as shown in **Table 1**.
- **DW 1-2:** SCS observed that the pump contained silt and black residue. SCS cleaned the pump and used a bucket of water to verify that the actuation float was moving freely. The bottom of the pump was set at an appropriate depth and did not require changes or adjustments.
- **DW 2-1:** Upon removal, SCS observed that the pump was covered in a small amount of black residue with no visible silt. Water was used to rinse the pump and verify that the actuation float was moving freely. The bottom of the pump was set an appropriate depth and did not require changes or adjustments.
- **DW 2-2:** SCS observed that the pump covered in a small amount of black residue with no silt. SCS rinsed the pump with clean water and verified that the actuation float was moving freely. The pump depth was adjusted as shown in **Table 1**.
- **EW-66:** Inspection of the pump indicated that the pump was covered thick black residue that was present within the landfill gas extraction well. Water was used to clean the pump and verify that the actuation float was moving freely. The bottom of the pump was set at an appropriate depth and did not require changes or adjustments.

Figure 1 Dewatering Wells Configuration

F:\PROJECT\Hillsborough\09215600.00\Task 1110 - Corrective Actions Plan\Dewatering Wells\Reference\Wells Levels 11-30-2018.dwg Dec 04, 2018 - 5:37pm Layout Name: Layout2 By. 4496ajo

FIGURE 1. DEWATERING WELLS CONFIGURATION HILLSBOROUGH COUNTY

■SCS ENGINEERS■

Appendix C
Weekly Water Level and Precipitation Data

	1	1		Countinous	T County Land		1	
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		6/3/2016		188.35	131.5	118.3	13.2	, ,
		6/8/2016	59.5		128.9		10.6	
		6/9/2016	61.3		127.1		8.8	
		6/16/2016	61.2		127.2		8.9	
		6/21/2016	61.1		127.3		9.0	
		6/22/2016	61.5		126.9		8.6	
		6/28/2016	61.2		127.2		8.9	
		7/13/2016			127.3		9.0	
		7/29/2016	61.8		126.6		8.3	
		8/5/2016	60.7		127.7		9.3	
		8/12/2016	60.4		128.0		9.6	
		8/19/2016	60.3		128.1		9.8	
		8/26/2016	60.2		128.2		9.8	
		9/2/2016			128.4		10.1	
		9/9/2016			128.4		10.1	
		9/16/2016			128.6		10.3	
		9/23/2016			129.2		10.9	
		9/30/2016			129.6		11.3	
		10/11/2016			129.8		11.5	
		10/14/2016			129.8		11.5	
		10/21/2016			130.6		12.3 12.1	
		10/28/2016			130.4		12.1 12.1	
		11/4/2016			130.4		12.1 11.9	
		11/11/2016			130.2		11.6	
		11/18/2016			129.9		11.3	
		11/25/2016	58.8 58.2		129.6 130.2		11.9	
		12/2/2016 12/9/2016			129.7		11.4	
		12/16/2016			129.7		11.4	
		12/10/2010	58.7		129.7		11.4	
		12/30/2016	58.7		129.7		11.4	
		1/6/2017	58.6		129.8		11.5	
П	SB-01	1/13/2017	59.2		129.2		10.9	
"	00-01	1/20/2017	58.8		129.6		11.3	
		1/27/2017	59.3		129.1		10.8	
		2/3/2017	59.6		128.8		10.5	
		2/10/2017	59.7		128.7		10.4	
		2/17/2017	59.6		128.8		10.5	
		2/24/2017	59.3		129.1		10.8	
		3/3/2017	59.9		128.5		10.2	
		3/10/2017	59.5		128.9		10.6	
		3/17/2017	60.0		128.4		10.1	
		3/24/2017	59.9		128.5		10.2	
		3/31/2017	59.5		128.9		10.6	
		4/7/2017	59.8		128.6		10.3	
		4/13/2017	59.9		128.5		10.2	
		4/21/2017			128.5		10.2	
		4/28/2017			128.4		10.1	
		5/5/2017			128.8		10.5	
		5/12/2017			128.6		10.3	
		5/19/2017			128.2		9.8	
		5/26/2017			128.1		9.8	
		6/2/2017			128.2		9.8	
		6/9/2017			128.7		10.4	
		6/16/2017			129.8		11.5	
		6/23/2017			128.3		10.0	
		6/30/2017	60.7		127.7		9.3	
		7/7/2017			127.6		9.3	
		7/14/2017			131.9		13.6	
		7/21/2017			129.9		11.6	
		7/28/2017			128.0		9.6	
		8/4/2017			128.3		10.0	
		8/11/2017			127.8		9.5	
		8/18/2017			128.6		10.3	
		8/25/2017	60.7		127.7		9.3	

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft) 9.3	Depth Change Previous Year (ft
		9/1/2017	60.7	,	127.7	, ,		,
		9/8/2017	59.8		128.6		10.3	
		9/15/2017	54.5		133.9		15.6	
		9/22/2017	59.2		129.2		10.9	
		9/29/2017	59.3		129.1		10.8	
		10/6/2017	59.0 59.0		129.4 129.4		11.1 11.1	
		10/13/2017 10/20/2017	59.0		129.4		11.1	
		10/27/2017	59.2		129.4		10.9	
		11/3/2017	59.3		129.1		10.8	
		11/10/2017	59.3		129.1		10.8	
		11/17/2017	59.5		128.9		10.6	
		11/24/2017	59.3		129.1		10.8	
		12/1/2017	59.8		128.6		10.3	
		12/8/2017	59.4		129.0		10.7	
		12/15/2017	59.7		128.7		10.4	
		12/22/2017	59.7		128.7		10.4	
		12/29/2017	59.8		128.6		10.3	
		1/5/2018	60.2		128.2		9.8	
		1/12/2018	59.7		128.7		10.4	-0.5
		1/19/2018	59.7		128.7		10.4	-0.9
		1/26/2018	60.4		128.0		9.6	-1.1
		2/2/2018	60.3		128.1		9.8	-0.7
		2/9/2018	60.5		127.9		9.6 9.6	-0.8 -0.9
		2/16/2018	60.5		127.9		9.0	-0.9 -1.7
		2/23/2018 3/2/2018	61.0 60.9		127.4 127.5		9.1	-1.7
		3/9/2018	61.1		127.3		9.0	-1.6
		3/16/2018	61.2		127.1		8.8	-1.2
		3/23/2018	61.7		126.7		8.3	-1.8
		3/30/2018	61.3		127.1		8.8	-1.8
	00.04	4/6/2018	61.2		127.2		8.8	-1.4
II	SB-01	4/13/2018	61.7		126.7		8.3	-1.8
		4/20/2018	61.7		126.7		8.3	-1.8
		4/27/2018	61.6		126.8		8.5	-1.6
		5/4/2018	61.9		126.5		8.1	-2.3
		5/11/2018	62.3		126.1		7.8	-2.5
		5/18/2018	57.1		131.3		13.0	3.1
		5/25/2018	60.0		128.4		10.1	0.3
		6/1/2018	60.2		128.2		9.8	0.0
		6/8/2018	60.2		128.2		9.8	-0.5
		6/15/2018	60.5		127.9		9.5	-2.0 -0.3
		6/22/2018 6/29/2018	60.4 60.4		128.0 128.0		9.6 9.6	-0.3 0.3
		7/6/2018	61.0		128.0		9.6	-0.2
		7/13/2018	61.0		127.4		9.1	-4.5
		7/20/2018			128.1		9.8	-1.8
		7/27/2018			128.4		10.1	0.4
		8/3/2018			128.4		10.1	0.1
		8/10/2018			128.3		10.0	0.5
		8/17/2018			128.7		10.4	0.1
		8/24/2018	59.8		128.6		10.3	0.9
		8/31/2018	54.6		133.8		15.5	6.1
		9/7/2018	55.7		132.7		14.4	4.1
		9/14/2018	54.6		133.8		15.5	-0.1
		9/21/2018	59.0		129.4		11.1	0.2
		9/28/2018	58.7		129.7		11.4	0.6
		10/5/2018	58.3		130.1		11.8	0.7
		10/12/2018			130.4		12.1 12.0	1.0
		10/19/2018			130.3		12.0	0.9 1.0
		10/26/2018			130.2		12.3	1.0
		11/2/2018			130.6		12.3	1.5
	1	11/9/2018	See Note 23	1				

	0.11		D . # 4 4 .		Land		I	
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		6/9/2016	54.5	187.62	133.1	117.9	15.2	
		6/11/2016			131.2		13.3	
		6/14/2016	56.0		131.7		13.8	
		6/16/2016	54.6		133.0		15.1	
		6/21/2016	56.2		131.4		13.5	
		6/22/2016	55.4		132.2		14.3	
		6/28/2016	56.1		131.5		13.6	
		7/13/2016	54.8		132.9		15.0	
		7/29/2016	54.9		132.8		14.9	
		8/5/2016	56.3		131.3		13.4	
		8/12/2016	55.6		132.0		14.1	
		8/19/2016	55.8		131.8		13.9	
		8/26/2016	55.8		131.8		13.9	
		9/2/2016	55.7		131.9		14.0	
		9/9/2016			131.9		14.0	
		9/16/2016	55.5		132.1		14.2	
		9/23/2016			132.7		14.8	
		9/30/2016	54.6		133.0		15.1	
		10/11/2016	54.3		133.3		15.4	
		10/14/2016	54.5		133.1		15.2	
	1	10/21/2016	54.0		133.6		15.7	
		10/28/2016	55.5		132.1		14.2	
		11/4/2016	54.0		133.6		15.7	
		11/11/2016	54.4		133.2		15.3	
		11/18/2016	54.5		133.1		15.2	
		11/25/2016	54.6		133.0		15.1	
		12/2/2016	54.9		132.7		14.8	
		12/9/2016	55.0		132.6		14.7	
		12/16/2016	55.0		132.6		14.7	
		12/23/2016	55.0		132.6		14.7	
		12/30/2016	55.1		132.5		14.6	
		1/6/2017	55.0		132.6		14.7	
II	SB-02	1/13/2017	55.4		132.2		14.3	
		1/20/2017	54.9		132.7		14.8	
		1/27/2017	55.4		132.2		14.3	
		2/3/2017	55.6		132.0		14.1	
		2/10/2017	55.6		132.0		14.1	
		2/17/2017	55.6		132.0		14.1	
		2/24/2017	55.4		132.2		14.3	
		3/3/2017	55.9		131.7		13.8	
		3/10/2017	55.8		131.8		13.9	
	1	3/17/2017	56.2		131.4		13.5	
	1	3/24/2017	56.2		131.4		13.5	
	1	3/31/2017	55.8		131.8		13.9	
	1	4/7/2017	56.4		131.2		13.3	
	1	4/13/2017	56.5		131.1		13.2	
		4/21/2017			131.2		13.3	
	1	4/28/2017	56.7		130.9		13.0	
	1	5/5/2017	56.4		131.2		13.3	
	1	5/12/2017	56.7		130.9		13.0	
	1	5/19/2017	56.9		130.7		12.8	
		5/26/2017			130.5		12.6	
	1	6/2/2017	57.0		130.6		12.7	
	1	6/9/2017			130.5		12.6	
	1	6/16/2017			130.6		12.7	
	1	6/23/2017	57.1		130.5		12.6	
	1	6/30/2017	57.2		130.4		12.5	
	1	7/7/2017			130.4		12.5	
	1	7/14/2017	57.2		130.4		12.5	
	1	7/21/2017	57.0		130.6		12.7	
	1	7/28/2017	56.8		130.8		12.9	
	1	8/4/2017	56.6		131.0		13.1	
	1	8/11/2017			131.7		13.8	
	1	8/18/2017			132.2		14.3	
		8/25/2017	55.0		132.6		14.7	

Phase	Soil	Date ¹	Depth to water	Elevation Top	Water Elevation	Top of Clay Elev	Liquid Depth Over	Depth Change
Phase	Boring #		(ft tpvc)	PVC (NGVD)	(NGVD)	(NGVĎ)	Clay (ft)	Previous Year (ft)
		9/1/2017	54.9		132.7		14.8	
		9/8/2017 9/15/2017	54.4 53.8		133.2 133.8		15.3 15.9	
		9/22/2017	52.9		134.7		16.8	
		9/29/2017	52.6		135.0		17.1	
		10/6/2017	52.5		135.1		17.2	
		10/13/2017	52.9		134.7		16.8	
		10/20/2017	53.1		134.5		16.6	
		10/27/2017	53.9		133.7		15.8	
		11/3/2017 11/10/2017	54.2 54.2		133.4 133.4		15.5 15.5	
		11/10/2017	54.3		133.3		15.4	
		11/24/2017	54.6		133.0		15.1	
		12/1/2017	54.6		133.0		15.1	
		12/8/2017	54.6		133.0		15.1	
		12/15/2017	54.6		133.0		15.1	
		12/22/2017	54.6		133.0		15.1	
		12/29/2017	54.9		132.7 132.1		14.8 14.2	-0.5
		1/5/2018 1/12/2018	55.5 54.7		132.1		15.0	0.7
		1/19/2018	54.6		133.0		15.1	0.3
		1/26/2018	55.7		131.9		14.0	-0.3
		2/2/2018	55.3		132.3		14.4	0.3
		2/9/2018	55.8		131.8		13.9	-0.2
		2/16/2018	55.8		131.8		13.9	-0.2
		2/23/2018	56.1		131.5 131.7		13.6 13.8	-0.7 0.0
		3/2/2018 3/9/2018	55.9 56.0		131.6		13.7	-0.2
		3/16/2018	56.2		131.4		13.5	0.0
		3/23/2018	56.6		131.0		13.1	-0.4
		3/30/2018	56.3		131.3		13.4	-0.5
П	SB-02	4/6/2018	56.4		131.2		13.3	0.0
	00 02	4/13/2018	56.6		131.0		13.1	-0.1
		4/20/2018 4/27/2018	56.9 56.5		130.7 131.1		12.8 13.2	-0.5 0.2
		5/4/2018	56.4		131.1		13.3	0.0
		5/11/2018	56.9		130.7		12.8	-0.2
		5/18/2018	56.8		130.8		12.9	0.1
		5/25/2018	56.6		131.0		13.1	0.5
		6/1/2018	56.9		130.7		12.8	0.1
		6/8/2018	56.9		130.7		12.8	0.2
		6/15/2018 6/22/2018	56.9 57.0		130.7 130.6		12.8 12.7	0.1 0.1
		6/29/2018	56.9		130.6		12.8	0.3
		7/6/2018	56.9		130.7		12.8	0.3
		7/13/2018	56.7		130.9		13.0	0.5
		7/20/2018	56.4		131.2		13.3	0.6
		7/27/2018			131.3		13.4	0.5
		8/3/2018			131.6		13.7	0.6
		8/10/2018 8/17/2018			131.0 132.2		13.1 14.3	-0.7 0.0
		8/24/2018			132.7		14.8	0.0
		8/31/2018	54.7		132.7		15.0	0.2
		9/7/2018			133.2		15.3	0.0
		9/14/2018			133.2		15.3	-0.6
		9/21/2018	54.5		133.1		15.2	-1.6
		9/28/2018	54.5		133.1		15.2	-1.9
		10/5/2018 10/12/2018			133.2 133.3		15.3 15.4	-1.9 -1.4
		10/12/2018			133.3		15.4	-1.4
		10/19/2018			133.3		15.4	-0.4
		11/2/2018			133.2		15.3	-0.2
		11/9/2018						

Southeast County Landin											
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)			
		6/10/2016	51.7	185.73	134.0	117.4	16.6	, ,			
		6/11/2016			127.3		9.9				
		6/13/2016	59.6		126.1		8.7				
		6/16/2016			126.1		8.7				
		6/21/2016	59.8		126.0		8.6				
		6/22/2016			125.9		8.5				
		6/28/2016			127.8		10.4				
		7/13/2016			129.6		12.2				
		7/29/2016			126.1		8.7				
		8/5/2016			129.5		12.1				
		8/12/2016			129.7		12.3				
		8/19/2016			129.5		12.1				
		8/26/2016	55.8		129.9		12.5				
		9/2/2016			129.7		12.3				
		9/9/2016			129.8		12.4				
		9/16/2016			130.7		13.3				
		9/23/2016			130.7		13.3				
		9/30/2016			130.7		13.3				
		10/11/2016			130.7		13.3				
		10/14/2016			130.7		13.3				
		10/21/2016			130.9		13.5				
		10/28/2016			131.0		13.6				
		11/4/2016			130.8		13.4				
		11/11/2016			131.4		14.0				
		11/18/2016			131.4		14.0				
		11/25/2016			131.4		14.0				
		12/2/2016	54.2		131.5		14.1				
		12/9/2016			130.8		13.4				
		12/16/2016	54.8		130.9		13.5				
		12/23/2016	54.9		130.8		13.4				
		12/30/2016			130.6		13.2				
II	SB-03	1/6/2017	54.9		130.8		13.4				
	02 00	1/13/2017	54.4		131.3		13.9				
		1/20/2017	55.0		130.7		13.3				
		1/27/2017	55.2		130.5		13.1				
		2/3/2017	55.4		130.3		12.9				
		2/10/2017	55.7		130.0		12.6				
		2/17/2017	55.8		129.9		12.5				
		2/24/2017	55.5		130.2		12.8				
		3/3/2017	55.9		129.8		12.4				
		3/10/2017	55.8		129.9		12.5				
		3/17/2017	56.1		129.6		12.2				
		3/24/2017	56.1		129.6		12.2				
		3/31/2017			129.8		12.4				
		4/7/2017			129.4		12.0				
		4/13/2017			129.5		12.1				
		4/21/2017			129.4		12.0				
		4/28/2017			129.2		11.8				
		5/5/2017			129.4		12.0				
		5/12/2017			129.2		11.8				
		5/19/2017			129.0		11.6				
		5/26/2017			128.9		11.5				
		6/2/2017			128.9		11.5				
		6/9/2017			128.7		11.3				
		6/16/2017			128.8		11.4				
		6/23/2017			128.6		11.2				
		6/30/2017			128.6		11.2				
		7/7/2017			128.6		11.2				
		7/14/2017			128.6		11.2				
		7/21/2017			128.9		11.5				
		7/28/2017			129.3		11.9				
		8/4/2017			129.5		12.1				
		8/11/2017			130.2		12.8				
	<u> </u>	8/18/2017	55.0		130.7		13.3				

Phase	Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft
		8/25/2017	54.5	,	131.2	,	13.8	,
	Phase Soil Boring #	9/1/2017	54.4		131.3		13.9	
		9/8/2017	53.8		131.9		14.5	
		9/15/2017	52.8		132.9		15.5	
		9/22/2017	52.0		133.7		16.3	
		9/29/2017	51.6		134.1		16.7	
		10/6/2017	51.4		134.3		16.9	
		10/13/2017	51.6		134.1		16.7	
		10/20/2017	51.8		133.9		16.5	
		10/27/2017	52.3		133.4		16.0	
		11/3/2017	52.7		133.0		15.6	
		11/10/2017	52.9		132.8		15.4	
		11/17/2017	53.2		132.5		15.1	
		11/24/2017	53.1		132.6		15.2	
		12/1/2017	53.8		131.9		14.5	
		12/8/2017	53.7		132.0		14.6	
		12/15/2017	54.0		131.7		14.3	
		12/22/2017	53.8		131.9		14.5	
		12/29/2017	54.3		131.4		14.0	2.2
		1/5/2018			131.0		13.6	
		1/12/2018			131.4		14.0	
		1/19/2018			130.8		13.4	
		1/26/2018			130.6		13.2	
		2/2/2018			130.7		13.3	
		2/9/2018			130.5		13.1	
		2/16/2018						
		2/23/2018			130.3			
		3/2/2018	55.3		130.4			
		3/9/2018	55.5		130.2			
		3/16/2018	55.6					
		3/23/2018	56.0					
		3/30/2018						
II	SB-03	4/6/2018						
		4/13/2018						
		4/20/2018						
		4/27/2018						
		5/4/2018						
		5/11/2018						
		5/18/2018						
		5/25/2018						
		6/1/2018						
		6/8/2018						
		6/15/2018						
		6/22/2018						
		6/29/2018						
		7/6/2018						
		7/13/2018						0.2 0.1 0.1 0.1 0.1 0.1 0.6 0.3 0.5 0.1 0.2 0.4 0.3 0.1 0.2 0.4 0.3 0.1 0.2 0.4 0.3 0.1 0.1 0.1 0.1 0.1 0.2 0.4 0.3 0.1 0.1 0.2 0.4 0.3 0.1 0.1 0.2 0.1 0.1 0.2 0.1 0.1 0.2 0.1 0.1 0.2 0.1 0.1 0.2 0.1 0.1 0.2 0.1 0.2 0.1 0.3 0.4 0.7 0.8 0.9 0.9 0.9 0.1 0.1 0.2 0.1 0.2 0.1 0.3 0.4 0.7 0.8 0.9 0.9 0.9 0.9 0.9 0.9 0.9 0.9 0.9 0.9
		7/20/2018						
		7/27/2018		.4 130.3 12.9 .3 130.4 13.0 .5 130.2 12.8 .6 130.2 12.8 .0 129.7 12.3 .7 130.0 12.6 .9 129.8 12.4 .9 129.8 12.4 .9 129.8 12.1 .1 129.6 12.2 .4 129.3 11.9 .6 129.1 11.7 .6 129.1 11.7 .6 129.1 11.7 .6 129.1 11.7 .7 129.0 11.6 .7 129.0 11.6 .5 129.2 11.8 .4 129.3 11.9 .3 129.4 12.0 .2 129.5 12.1 .9 129.8 12.4 .5 130.2 12.8 .3 130.4 13.0 .0 130.7 13.3 .5 131.2 13.8 <td></td>				
		8/3/2018						
		8/10/2018						
		8/17/2018						
		8/24/2018			132.2		14.8	
		8/31/2018			132.5		15.1	
		9/7/2018			132.9		15.5	
		9/14/2018			133.0		15.6	
		9/21/2018			133.2		15.8	
		9/28/2018			133.3		15.9	
		10/5/2018			133.2		15.8	
		10/12/2018			133.4		16.0	
		10/19/2018			133.5		16.1	
		10/26/2018			133.3		15.9	
		11/2/2018			133.2		15.8	0.2
		11/9/2018	See Note 23			·		

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		6/22/2016	51.7	180.19	128.5	118.5	10.0	,
		6/28/2016	52.4		127.8		9.3	
		7/13/2016	52.3		127.9		9.4	
		7/29/2016	52.8		127.4		8.9	
		8/5/2016	52.1		128.1		9.6	
		8/12/2016	52.0				9.7	
		8/19/2016	52.2				9.5	
		8/26/2016	52.0				9.7	
		9/2/2016	52.0				9.7	
		9/9/2016	52.0				9.7	
		9/16/2016	51.2				10.5	
		9/23/2016	50.9				10.8	
		9/30/2016	50.3				11.4	
		10/11/2016	50.1				11.6 11.7	
		10/14/2016	50.0				11.7	
		10/21/2016	50.0					
		10/28/2016	50.1				11.6	
	1	11/4/2016	50.3				11.4 10.8	
		11/11/2016	50.9					
	1	11/18/2016	51.0		129.2		10.7 10.7	
	1	11/25/2016	51.0		129.2		10.6	
	1	12/2/2016 12/9/2016	51.1 51.6		129.1		10.6	
			51.6		120.0		10.4	
		12/16/2016	51.3		128.9		10.4	
		12/23/2016 12/30/2016	51.2 51.1				10.6	
		1/6/2017	51.4		129.1		10.3	
		1/13/2017	51.6				10.1	
		1/20/2017	51.3				10.4	
		1/20/2017	51.8				9.9	
		2/3/2017	51.3				10.4	
II	SB-05	2/10/2017	51.4		128.2 128.0 128.2 128.2 128.2 129.0 129.3 129.9 130.1 130.2 130.2 130.1 129.9 129.3 129.9 129.3 129.2 129.2 129.1 128.6 128.9 129.0 129.1 128.8 128.6 128.9 128.9 128.4 128.9 128.4 128.9 128.8 128.6 128.9 128.8 128.6 128.9 128.7 127.9 127.9 127.2 127.0 126.9 126.1 126.2 126.1 126.0 125.9 125.9 125.9 125.9 125.9 125.9 125.9 125.7 125.7	10.3		
		2/17/2017	52.2				9.5	
		2/24/2017	52.1				9.6	
		3/3/2017	51.5				10.2	
		3/10/2017	52.3				9.4	
		3/17/2017	53.0				8.7	
		3/24/2017	53.2				8.5	
		3/31/2017	53.3				8.4	
		4/7/2017	53.7				8.0	
	1	4/13/2017	53.9				7.8	
	1	4/21/2017	53.9				7.8	
	1	4/28/2017	54.1				7.6	
		5/5/2017	54.0				7.7	
	1	5/12/2017	54.1		126.1		7.6	
	1	5/19/2017	54.2		126.0		7.5	
	1	5/26/2017	54.3		125.9		7.4	
	1	6/2/2017	54.3		125.9		7.4	
		6/9/2017	54.3				7.4	
	1	6/16/2017	54.3				7.4	
	1	6/23/2017	54.4				7.3	
	1	6/30/2017	54.5				7.2	
	1	7/7/2017	54.5				7.2	
	1	7/14/2017	54.6				7.1	
	1	7/21/2017	54.6		125.6		7.1	
	1	7/28/2017	54.3		125.9		7.4	
	1	8/4/2017	53.9		126.3		7.8	
	1	8/11/2017	53.1		127.1		8.6	
	1	8/18/2017	54.2		126.0		7.5	
	1	8/25/2017	51.1		129.1		10.6	
	1	9/1/2017	52.1		128.1		9.6	
		9/8/2017	51.4		128.8		10.3	

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft
		9/15/2017	50.8	, ,	129.4	,	10.9	,
		9/22/2017	50.0		130.2		11.7	
		9/29/2017	50.0		130.2		11.7	
		10/6/2017	50.3		129.9		11.4	
		10/13/2017	50.3		129.9		11.4	
		10/20/2017	51.2		129.0		10.5	
		10/27/2017	51.5		128.7		10.2	
		11/3/2017	51.8		128.4		9.9	
		11/10/2017	51.9		128.3		9.8	
		11/17/2017	52.5		127.7		9.2	
		11/24/2017	52.3		127.9		9.4	
		12/1/2017	52.7		127.5		9.0	
		12/8/2017	52.8		127.4		8.9	
		12/15/2017	52.9		127.3		8.8	
		12/22/2017	52.8		127.4		8.9	
		12/29/2017	53.2		127.0		8.5	4.0
	1	1/5/2018	53.3		126.9		8.4	-1.9
		1/12/2018	53.0		127.2		8.7	-1.4
		1/19/2018	53.3		126.9		8.4	-2.0
	1	1/26/2018	53.4		126.8		8.3 8.4	-1.6 -2.0
		2/2/2018	53.3		126.9		8.3	-2.0 -2.0
		2/9/2018 2/16/2018	53.4 53.3		126.8 126.9		8.4 8.4	-2.0 -1.1
			53.3		120.9		8.3	-1.3
		2/23/2018	53.4		126.8		8.2	-2.0
		3/2/2018 3/9/2018	53.5 53.6		126.7 126.6		8.1	-2.0
		3/16/2018	53.6		126.6		8.1	-0.6
		3/23/2018	53.9		126.3		7.8	-0.7
		3/30/2018	53.7		126.5		8.0	-0.4
		4/6/2018	53.8		126.4		7.9	-0.4
		4/13/2018	53.9		126.3		7.8	0.0
II	SB-05	4/20/2018	53.9		126.3		7.8	0.0
		4/27/2018	53.9		126.3		7.8	0.2
		5/4/2018	54.0		126.2		7.7	0.0
		5/11/2018	54.1		126.1		7.6	0.0
		5/18/2018	54.1		126.1		7.6	0.1
		5/25/2018	54.9		125.3		6.8	-0.6
		6/1/2018	54.3		125.9		7.4	0.0
		6/8/2018	54.4		125.8		7.3	-0.1
		6/15/2018	54.4		125.8		7.3	-0.1
		6/22/2018	54.4		125.8		7.3	0.0
		6/29/2018	54.4		125.8		7.3	0.1
		7/6/2018	54.4		125.8		7.3	0.1
		7/13/2018	53.9		126.3		7.8	0.7
		7/20/2018	53.7		126.5		8.0	0.9
		7/27/2018	53.4		126.8		8.3	0.9
	1	8/3/2018	53.4		126.8		8.3	0.5
		8/10/2018			126.4		7.9	-0.7
		8/17/2018			127.8		9.3	1.8
		8/24/2018			128.4		9.9	-0.7
	1	8/31/2018			128.6		10.1	0.5
	1	9/7/2018			128.9		10.4	0.1
	1	9/14/2018			129.0		10.5	-0.4
	1	9/21/2018			128.8		10.3	-1.4
	1	9/28/2018			128.8		10.3	-1.4
	1	10/5/2018			128.9		10.4	-1.0
	1	10/12/2018			128.9		10.4	-1.0
		10/19/2018			129.0		10.5	0.0
	1	10/26/2018			128.9		10.4	0.2
		11/2/2018			128.5		10.0	0.1
	I .	11/9/2018	See Note 23					

	Soil		Donth to water		Water Floyation		Limited Double Co.	Daniel Cl
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
	, j	2/21/2017	55.8	184.44	128.6	117.0	11.6	1 1011040 1041 (11)
		2/23/2017	57.75		126.7		9.7	
		2/24/2017	57.9		126.5		9.5	
		3/3/2017	58.6		125.8		8.8	
		3/10/2017	58.4		126.0		9.0	
		3/17/2017	59.0		125.4		8.4	
		3/24/2017	59.3		125.1		8.1	
		3/31/2017	59.4		125.0		8.0	
		4/7/2017	59.8		124.6		7.6	
		4/13/2017	59.9		124.5		7.5	
		4/21/2017	59.9		124.5		7.5	
		4/28/2017	60.2		124.2		7.2	
		5/5/2017	59.9		124.5		7.5	
		5/12/2017	60.2		124.2		7.2	
		5/19/2017	60.4		124.0		7.0	
		5/26/2017	60.5		123.9		6.9	
		6/2/2017	60.5		123.9		6.9	
		6/9/2017	60.4		124.0		7.0	
		6/16/2017	60.5		123.9		6.9	
		6/23/2017	60.6		123.8		6.8	
		6/30/2017	60.7		123.7		6.7	
		7/7/2017	60.6		123.8		6.8	
		7/14/2017	60.7		123.7		6.7	
II	SB-15D	7/21/2017	60.8		123.6		6.6	
		7/28/2017	60.7		123.7		6.7	
		8/4/2017	60.9		123.5		6.5	
		8/11/2017	60.7		123.7		6.7	
		8/18/2017	60.7		123.7		6.7	
		8/25/2017	60.5		123.9		6.9	
		9/1/2017	60.5		123.9		6.9	
		9/8/2017	60.1		124.3		7.3	
		9/15/2017	59.7		124.7		7.7	
		9/22/2017	59.1		125.3		8.3	
		9/29/2017	58.8		125.6		8.6	
		10/6/2017	58.7		125.7		8.7	
		10/13/2017	58.6		125.8		8.8	
		10/20/2017	58.8		125.6		8.6	
		10/27/2017	59.0		125.4		8.4	
		11/3/2017	59.3		125.1		8.1	
		11/10/2017	59.4		125.0		8.0	
		11/17/2017	59.6		124.8		7.8	
		11/24/2017	59.6		124.8		7.8	
		12/1/2017	60.0		124.4		7.4	
		12/8/2017	59.8		124.6		7.6	
		12/15/2017	60.0		124.4		7.4	
		12/22/2017	60.1		124.3		7.3	
		12/29/2017	60.1		124.3		7.3	

<u> </u>		I			T		<u> </u>	
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
	- ŭ	1/5/2018	60.4	()	124.0	(1101-)	7.0	(1)
		1/12/2018	60.0		124.4		7.4	
		1/19/2018	60.4		124.0		7.0	
		1/26/2018	60.4		124.0		7.0	
		2/2/2018	60.3		124.1		7.1	
		2/9/2018	60.4		124.0		7.0	
		2/16/2018	60.3		124.1		7.1	
		2/23/2018	60.5		123.9		6.9	
		3/2/2018	60.4		124.0		7.0	
		3/9/2018	60.4		124.0		7.0	
		3/16/2018	60.3		124.1		7.1	
		3/23/2018	60.4		124.0		7.0	
		3/30/2018	60.6		123.8	See Note 16	6.8	
		4/6/2018	60.6		123.8		6.8	-0.8
		4/13/2018	60.8		123.6		6.6	-0.9
		4/20/2018	60.8		123.6		6.6	-0.9
		4/27/2018	60.7		123.7		6.7	-0.5
		5/4/2018	61.0		123.4		6.4	-1.1
		5/11/2018	61.0		123.4		6.4	-0.8
		5/18/2018	60.9		123.5		6.5	-0.5
		5/25/2018	60.9		123.5		6.5	-0.4
		6/1/2018	60.9		123.5		6.5	-0.4
		6/8/2018	61.1		123.3		6.3	-0.7
	ľ	6/15/2018	61.0		123.4		6.4	-0.5
II	SB-15D	6/22/2018	61.0		123.4		6.4	-0.4
"	30-130	6/29/2018	61.0		123.4		6.4	-0.8 -0.9 -0.9 -0.5 -1.1 -0.8 -0.5 -0.4 -0.4 -0.7 -0.5
		7/6/2018	61.1		123.3		6.6 -0.9 6.6 -0.9 6.7 -0.5 6.4 -1.1 6.4 -0.8 6.5 -0.5 6.5 -0.4 6.5 -0.4 6.3 -0.7 6.4 -0.5 6.4 -0.3 6.3 -0.5 6.4 -0.3 6.5 -0.1 6.5 -0.1 6.6 -0.1 6.6 -0.1 6.6 -0.1	-0.5
		7/13/2018	61.0		123.4		6.4	-0.3
		7/20/2018	60.9		123.5			-0.1
		7/27/2018	60.9		123.5			
		8/3/2018	61.0		123.4			
		8/10/2018	60.8		123.6			
		8/17/2018	60.8		123.6			
		8/24/2018	60.3		124.1		7.1	
		8/31/2018	60.3		124.1		7.1	
		9/7/2018	60.0		124.4		7.4	
]	9/14/2018	60.0		124.4		7.4	
]	9/21/2018	59.9		124.5		7.5	
]	9/28/2018	59.8		124.6		7.6	
]	10/5/2018	59.7		124.7		7.7	
]	10/12/2018	59.5		124.9		7.9	
]	10/19/2018	59.5		124.9		7.9	
]	10/26/2018			125.0		8.0	
]	11/2/2018			125.0		8.0	
		11/9/2018	59.5		124.9		7.9	
		11/16/2018	59.6		124.8		7.8	
		11/23/2018	59.4		125.0		8.0	
		11/30/2018	59.5		124.9		7.9	0.5
	}							

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/16/2017	54.5	183.60	129.1	117.2	11.9	()
		2/17/2017	58.36		125.2		8.0	
		2/20/2017	58.3		125.3		8.1	
		2/23/2017	57.65		126.0		8.7	
		2/24/2017	57.8		125.8		8.6	
		3/3/2017	58.4		125.2		8.0	
		3/10/2017	58.2		125.4		8.2	
	1 1	3/17/2017	59.6		124.0		6.8	
	1 1	3/24/2017	59.9		123.7		6.5	
	1 1	3/31/2017	59.7		123.9		6.7	
	1 1	4/7/2017	60.3		123.3		6.1	
	1 1	4/13/2017	60.3		123.3		6.1	
	1 1	4/21/2017	60.3		123.3		6.1	
		4/28/2017	60.5		123.1		5.9	
		5/5/2017	60.2		123.4		6.2	
		5/12/2017	60.4		123.2		6.0	
		5/19/2017	60.4		123.2		6.0	
		5/26/2017	60.7		122.9		5.7	
	1 1	6/2/2017	60.6		123.0		5.8	
	l 1	6/9/2017	60.6		123.0		5.8	
	1 1	6/16/2017	60.6		123.0		5.8	
		6/23/2017	60.6		123		5.8	
		6/30/2017	60.7		122.9		5.7	
		7/7/2017	60.7		122.9		5.7	
П	SB-16D	7/14/2017	60.6		123.0		5.8	
	'	7/21/2017	60.7		122.9		5.7	
		7/28/2017	60.5		123.1		5.9	
		8/4/2017	60.4		123.2		6.0	
		8/11/2017	59.7		123.9		6.7	
		8/18/2017	60.0		123.6		6.4	
		8/25/2017	61.0		122.6		5.4	
		9/1/2017	60.2		123.4		6.2	
		9/8/2017	59.6		124.0		6.8	
		9/15/2017	59.3		124.3		7.1	
		9/22/2017	58.6		125.0		7.8	
		9/29/2017	58.5		125.1		7.9	
		10/6/2017	58.5		125.1		7.9	
		10/13/2017	58.8		124.8		7.6	
		10/20/2017	59.4		124.2		7.0	
		10/20/2017	59.6		124.0		6.8	
		11/3/2017	59.7		123.9		6.7	
		11/10/2017	59.7		123.9		6.7	
		11/17/2017	59.9		123.7		6.5	
		11/24/2017	59.8		123.8		6.6	
		12/1/2017	59.6		124.0		6.8	
		12/1/2017	60.1		123.5		6.3	
		12/15/2017			123.3		6.1	
		12/13/2017	60.4		123.2		6.0	
		12/29/2017	60.4		123.2		6.0	

ļ					I Journey Landi			
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		1/5/2018	60.4	- (/	123.2	(/	6.0	(11)
I		1/12/2018	59.8		123.8		6.6	
		1/19/2018	60.1		123.5		6.3	
		1/26/2018	60.1		123.5		6.3	
		2/2/2018	60.0		123.6		6.4	
		2/9/2018	60.0		123.6		6.4	
		2/16/2018	60.0		123.6		6.4	
		2/23/2018	60.1		123.5		6.3	
		3/2/2018	60.0		123.6		6.4	
		3/9/2018	60.1		123.5		6.3	
		3/16/2018	60.1		123.5		6.3	
		3/23/2018	60.4		123.2		6.0	
		3/30/2018	60.1		123.5	See Note 16	6.3	
		4/6/2018	60.2		123.4		6.2	0.1
		4/13/2018	60.3		123.3		6.1	0.0
		4/20/2018	60.1		123.5		6.3	0.2
		4/27/2018	60.1		123.5		6.3	0.4
		5/4/2018	60.3		123.3		6.1	-0.1
	ľ	5/11/2018	60.3		123.3		6.1	0.1
		5/18/2018	60.2		123.4		6.2	0.2
	•	5/25/2018	60.2		123.4		6.2	0.5
		6/1/2018	60.3		123.3		6.1	0.3
		6/8/2018	60.4		123.2		6.0	0.2
	_	6/15/2018	60.3		123.3		6.1	0.3
II	SB-16D	6/22/2018	60.3		123.3		6.1	0.3
"	20-100	6/29/2018	60.2		123.4		6.2	0.1 0.0 0.2 0.4 -0.1 0.2 0.5 0.3 0.2 0.3
		7/6/2018	60.3		123.3		6.1	
		7/13/2018	60.3		123.3		6.1	0.3
		7/20/2018	60.2		123.4		6.2	
		7/27/2018	60.2		123.4		6.2	
]	8/3/2018	60.2		123.4		6.2	
]	8/10/2018	60.0		123.6		6.4	
]	8/17/2018	60.0		123.6		6.4	
]	8/24/2018	59.7		123.9		6.7	
]	8/31/2018	59.6		124.0		6.8	
]	9/7/2018	59.5		124.1		6.9	
		9/14/2018	59.4		124.2		7.0	
		9/21/2018	59.7		123.9		6.7	
		9/28/2018	59.5		124.1		6.9	
		10/5/2018	59.5		124.1		6.9	
		10/12/2018	59.4		124.2		7.0	
]	10/19/2018	59.4		124.2		7.0	
]	10/26/2018	59.3		124.3		7.1	
]	11/2/2018	59.4		124.2		7.0	
		11/9/2018	59.4		124.2		7.0	
	ļ.	11/16/2018	59.5		124.1		6.9	
		11/23/2018	59.2		124.4		7.2	
	}	11/30/2018	59.4		124.2		7.0	0.2
	}							

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/16/2017	60.3	185.47	125.2	119.6	5.6	, , , , , , , , , , , , , , , , , , ,
		2/17/2017	60.31		125.2		5.6	
		2/20/2017	60.2		125.3		5.7	
		2/23/2017	59.90		125.6		6.0	
		2/24/2017	60.1		125.4		5.8	
	1	3/3/2017	60.7		124.8		5.2	
	1 1	3/10/2017	60.6		124.9		5.3	
		3/17/2017	60.9		124.6		5.0	
	1 1	3/24/2017	60.9		124.6		5.0	
	1	3/31/2017	60.6		124.9		5.3	
		4/7/2017	61.0		124.5		4.9	
	1	4/13/2017	61.1		124.4		4.8	
		4/21/2017	61.2		124.3		4.7	
		4/28/2017	61.3		124.2		4.6	
		5/5/2017	61.1		124.4		4.8	
		5/12/2017	61.3		124.2		4.6	
		5/19/2017	61.3		124.2		4.6	
		5/26/2017	61.5		124.0		4.4	
		6/2/2017	61.5		124.0		4.4	
		6/9/2017	61.5		124.0		4.4	
		6/16/2017	61.6		123.9		4.3	
	·	6/23/2017	61.7		123.8		4.3	
		6/30/2017	61.8		123.7		4.1	
П	SB-17D	7/7/2017	61.8		123.7		4.1	
Ш	SB-17D	7/14/2017	61.8		123.7		4.1	
		7/21/2017	61.8		123.7		4.1	
		7/28/2017	61.7		123.8		4.2	
		8/4/2017	61.6		123.9		4.3	
	·	8/11/2017	61.7		123.8		4.2	
		8/18/2017	61.5		124.0		4.4	
		8/25/2017	60.8		124.7		5.1	
		9/1/2017	60.8		124.7		5.1	
		9/8/2017	60.1		125.4		5.8	
		9/15/2017	59.3		126.2		6.6	
		9/22/2017	58.3		127.2		7.6	
		9/29/2017	57.6		127.9		8.3	
		10/6/2017	57.1		128.4		8.8	
		10/13/2017	57.2		128.3		8.7	
		10/20/2017	57.2		128.3		8.7	
		10/27/2017	57.9		127.6		8.0	
		11/3/2017			127.0		7.4	
		11/10/2017			126.9		7.3	
		11/17/2017	58.9		126.6		7.0	
		11/24/2017	58.8		126.7		7.1	
		12/1/2017	59.6		125.9		6.3	
		12/8/2017	59.3		126.2		6.6	
		12/15/2017			126.1		6.5	
		12/22/2017			125.9		6.3	
] [12/29/2017	59.7		125.8		6.2	

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		1/5/2018	60.3	,	125.2	,	5.6	()
		1/12/2018	60.0		125.5		5.9	
		1/19/2018	60.8		124.7		5.1	
		1/26/2018	60.9		124.6		5.0	
		2/2/2018	60.9		124.6		5.0	
		2/9/2018	61.1		124.4		4.8	
		2/16/2018	61.1		124.4		4.8	
		2/23/2018	61.2		124.3		4.7	
		3/2/2018	61.2		124.3		4.7	
		3/9/2018	61.3		124.2		4.6	
		3/16/2018	61.4		124.1		4.5	
		3/23/2018	61.8		123.7		4.1	
		3/30/2018	61.8		123.7	See Note 16	4.1	
		4/6/2018	61.8		123.7	-	4.1	-0.8
		4/13/2018	61.9		123.6		4.0	
		4/20/2018	62.1		123.4		3.8	
		4/27/2018	62.0		123.5		3.9	
	l	5/4/2018	62.2		123.3		3.7	
		5/11/2018	62.3		123.2		3.6	
		5/18/2018	62.2		123.3		3.7	
		5/25/2018	62.7		122.8		3.2	
	SB-17D 6	6/1/2018	62.4 62.5		123.1		3.5 3.4	
		6/8/2018 6/15/2018			123.0			
			62.4		123.1		3.5	
II	SB-17D	6/22/2018	62.4		123.1		3.5	
		6/29/2018	62.4		123.1		3.5	-0.8 -0.8 -0.9 -0.7 -1.1 -1.0 -0.9 -1.2 -0.9 -1.0 -0.8 -0.7 -0.6 -0.6 -0.6 -0.5 -0.2 -0.1 0.3 0.3 0.3 0.7 0.4 -0.2 -1.1 -1.6 -1.9 -1.6 -2.0 -0.8 -0.2 0.0 0.2 0.3 0.3 0.9
		7/6/2018	62.4		123.1		3.5	
		7/13/2018	62.3		123.2		3.6	
		7/20/2018	62.0		123.5		3.9	
		7/27/2018	61.9		123.6		4.0	
		8/3/2018	61.7		123.8		4.2	
		8/10/2018	61.4		124.1		4.5	
		8/17/2018	61.2		124.3		4.7	
		8/24/2018	60.5		125.0		5.4	
		8/31/2018	60.1		125.4		5.8	
		9/7/2018	59.7		125.8		6.2	
		9/14/2018	59.5		126.0		6.4	
		9/21/2018	59.4		126.1		6.5	
]	9/28/2018	59.2		126.3		6.7	
]	10/5/2018	59.0		126.5		6.9	
]	10/12/2018	58.8		126.7		7.1	
]	10/19/2018	59.2		126.3		6.7	
		10/26/2018	58.7		126.8		7.2	-0.8
		11/2/2018	58.7		126.8		7.2	
		11/9/2018	58.6		126.9		7.3	
	[11/16/2018	58.7		126.8		7.2	0.2
	[11/23/2018	58.5		127.0		7.4	0.3
		11/30/2018	58.7		126.8		7.2	0.9
	[
	1 1							

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top	Water Elevation (NGVD)	Top of Clay Elev	Liquid Depth Over	Depth Change
	Borning #	0/46/0047	55.1	PVC (NGVD) 182.71	127.6	(NGVD) 120.3		Previous Year (II)
	l 1	2/16/2017	58.91	102.71	123.8	120.3		
	l 1	2/17/2017 2/20/2017	58.8		123.9			
	l 1		58.70		124.0			
	l 1	2/23/2017	58.9		123.8			
	l 1	2/24/2017 3/3/2017	59.2		123.5			
	l 1							
	l 1	3/10/2017	59.2 59.4		123.5 123.3			
	l	3/17/2017 3/24/2017	59.4		123.3			
	l							
	l 1	3/31/2017	59.2		123.5			
		4/7/2017	59.5		123.2			
	l 1	4/13/2017	59.7		123.0			
	l 1	4/21/2017	59.5		123.2			
	l 1	4/28/2017	59.7		123.0			
		5/5/2017	59.5		123.2			
		5/12/2017	59.6		123.1			
		5/19/2017	59.7		123.0			
		5/26/2017	59.7		123.0			
		6/2/2017	59.6		123.1			
		6/9/2017	59.5		123.2			
		6/16/2017	59.5		123.2			
		6/23/2017	59.6		123.1			
		6/30/2017	59.8		122.9			
		7/7/2017	59.7		123.0			
II	SB-18D	7/14/2017	59.7		123.0		Clay (ft) 7.3 3.5 3.6 3.7 3.5 3.6 3.7 3.5 3.2 3.2 3.2 3.0 2.8 3.2 2.9 2.7 2.9 2.7 2.9 2.7 2.9 2.8 2.7 2.7 2.8 2.9 2.9 2.8 2.7 2.7 2.8 2.9 2.9 2.8 2.7 2.7 2.8 2.9 2.9 2.8 2.9 2.9 2.8 2.9 2.9 2.8 2.9 2.9 2.8 2.9 2.9 2.8 2.1 2.7 2.7 2.8 2.8 2.9 2.9 2.8 2.6 2.7 2.7 2.7 2.3 2.4 2.2 2.3 2.4 2.5 2.7 3.3 3.3 4.3 5.4 6.2 5.9 6.0 5.7 4.4 4.4 4.2 4.3 4.0 4.0 3.7 3.7 3.9	
		7/21/2017	60.1		122.6			
		7/28/2017	60.0		122.7			
	l [8/4/2017	60.2		122.5			
		8/11/2017	60.1		122.6			
		8/18/2017	60.0		122.7			
	l [8/25/2017	59.9		122.8			
		9/1/2017	59.7		123.0			
	l [9/8/2017	59.1		123.6			
	l [9/15/2017	58.1		124.6		4.3	
	l [9/22/2017	57.0		125.7			
	1 [9/29/2017	56.2		126.5		6.2	
	[10/6/2017	56.5		126.2		5.9	
	l [10/13/2017	56.4		126.3		6.0	
	l [10/20/2017	56.7		126.0		5.7	
	l [10/27/2017	58.0		124.7		4.4	
		11/3/2017	58.2		124.5		4.2	
		11/10/2017	58.1		124.6			
		11/17/2017	58.4		124.3		4.0	
		11/24/2017	58.4		124.3		4.0	
		12/1/2017	58.7		124.0		3.7	
		12/8/2017	58.7		124.0			
		12/15/2017	58.5		124.2			
		12/22/2017			123.9		3.6	
		12/29/2017	59.1		123.6		3.3	

ļ		-			T			
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		1/5/2018	59.7	, - /	123.0	, ,	2.7	(/
		1/12/2018	59.5		123.2		2.9	
		1/19/2018	60.0		122.7		2.4	
		1/26/2018	60.0		122.7		2.4	
		2/2/2018	60.0		122.7		2.4	
		2/9/2018	59.9		122.8		2.5	
		2/16/2018	60.0		122.7		2.4	
		2/23/2018	60.1		122.6		2.3	
		3/2/2018	60.0		122.7		2.4	
		3/9/2018	60.0		122.7		2.4	
		3/16/2018	60.1		122.6		2.3	
		3/23/2018	60.3		122.4		2.1	
		3/30/2018	60.2		122.5	See Note 16	2.2	
		4/6/2018	60.2		122.5		2.2	-0.7
		4/13/2018	60.6		122.1		1.8	-0.9
		4/20/2018	60.6		122.1		1.8	-1.1
		4/27/2018	60.5		122.2		1.9	-0.8
		5/4/2018	60.7		122.0		1.7	-1.2
		5/11/2018	60.8		121.9		1.6	-1.2
		5/18/2018	60.7		122.0		1.7	-1.0
		5/25/2018	60.7		122.0		1.7	-1.0
		6/1/2018	60.8		121.9		1.6	-1.2
	SB-18D	6/8/2018	60.7		122.0		1.7	-1.2
		6/15/2018	60.7		122.0		1.7	-1.2
П		6/22/2018	60.7		122.0		1.7	-1.1
"		6/29/2018	60.7		122.0		1.7	-0.9
		7/6/2018	60.7		122.0		1.7	-1.0
		7/13/2018	60.6		122.1		1.8	-0.9
		7/20/2018	60.4		122.3		2.0	-0.3
		7/27/2018	60.4		122.3		2.0	-0.4
		8/3/2018	60.2		122.5		2.2	0.0
		8/10/2018	60.1		122.6		2.3	0.0
		8/17/2018	60.0		122.7		2.4	0.0
		8/24/2018	59.6		123.1		2.8	0.3
		8/31/2018	59.4		123.3		3.0	0.3
		9/7/2018	59.1		123.6		3.3	0.0
		9/14/2018	58.9		123.8		3.5	-0.8
		9/21/2018	58.7		124.0		3.7	-1.7
		9/28/2018	58.5		124.2		3.9	-2.3
		10/5/2018	58.4		124.3		4.0	-1.9
		10/12/2018	58.4		124.3		4.0	-2.0
		10/19/2018	58.4		124.3		4.0	-1.7
		10/26/2018	58.2		124.5		4.2	-0.2
		11/2/2018	57.9		124.8		4.5	0.3
		11/9/2018	57.7		125.0		4.7	0.4
		11/16/2018	57.8		124.9		4.6	0.6
		11/23/2018	57.7		125.0		4.7	0.7
		11/30/2018	57.8		124.9		4.6	0.9
						•		

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/16/2017	87.5	203.06	115.6	114.2	1.4	()
		2/17/2017	87.30		115.8		1.6	
		2/20/2017	87.2		115.9		1.7	
	l 1	2/23/2017	87.10		116.0		1.8	
	l 1	2/24/2017	86.5		116.6		2.4	
	l 1	3/3/2017	87.3		115.8		1.6	
	1	3/10/2017	87.2		115.9		1.7	
	1	3/17/2017	87.3		115.8		1.6	
	1	3/24/2017	87.3		115.8		1.6	
		3/31/2017	87.2		115.9		1.7	
		4/7/2017	87.3		115.8		1.6	
		4/13/2017	87.3		115.8		1.6	
	l 1	4/21/2017	87.4		115.7		1.5	
	1	4/28/2017	87.4		115.7		1.5	
	1	5/5/2017	87.2		115.9		1.7	
		5/12/2017	87.3		115.8		1.6	
		5/12/2017	87.4		115.7		1.5	
			87.4		115.7		1.5	
		5/26/2017			115.8		1.6	
		6/2/2017	87.3		116.0		1.8	
		6/9/2017	87.1					
		6/16/2017	86.4		116.7		2.5	
		6/23/2017	86.5		116.6		2.4	
		6/30/2017	87.1		116.0		1.8	
	00 400	7/7/2017	86.9		116.2		2.0	
III	SB-19D	7/14/2017	86.7		116.4		2.2	
		7/21/2017	86.7		116.4		2.2	
		7/28/2017	87.0		116.1		1.9	
		8/4/2017	86.5		116.6		2.4	
		8/11/2017	86.8		116.3		2.1	
		8/18/2017	86.8		116.3		2.1	
		8/25/2017	86.8		116.3		2.1	
		9/1/2017	86.3		116.8		2.6	
		9/8/2017	86.2		116.9		2.7	
		9/15/2017	85.6		117.5		3.3	
		9/22/2017	85.7		117.4		3.2	
		9/29/2017	85.8		117.3		3.1	
		10/6/2017	85.8		117.3		3.1	
		10/13/2017	86.3		116.8		2.6	
		10/20/2017	86.6		116.5		2.3	
]]	10/27/2017	86.9		116.2		2.0	
		11/3/2017	87.0		116.1		1.9	
		11/10/2017	86.9		116.2		2.0	
		11/17/2017	87.0		116.1		1.9	
	[11/24/2017	87.1		116.0		1.8	
	[12/1/2017	87.1		116.0		1.8	
	[12/8/2017	87.0		116.1		1.9	
		12/15/2017	87.0		116.1		1.9	
	[12/22/2017	87.2		115.9		1.7	
] [12/29/2017	87.1		116.0		1.8	

Oddineast Oddiny Landini										
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)		
	Ŭ	1/5/2018	87.3	()	115.8	(11012)	1.6			
		1/12/2018	87.0		116.1		1.9			
		1/19/2018	87.3		115.8		1.6			
		1/26/2018	87.2		115.9		1.7			
		2/2/2018	87.2		115.9		1.7			
		2/9/2018	87.2		115.9		1.7			
		2/16/2018	87.1		116.0		1.8			
		2/23/2018	87.2		115.9		1.7			
		3/2/2018	87.2		115.9		1.7			
		3/9/2018	87.2		115.9		1.7			
		3/16/2018	87.2		115.9		1.7			
		3/23/2018	87.4		115.7		1.5			
		3/30/2018	87.1		116.0	See Note 16	1.8			
		4/6/2018	87.2		115.9		1.7	0.1		
		4/13/2018	87.2		115.9		1.7	0.1		
		4/20/2018	87.2		115.9		1.7	0.2		
		4/27/2018	87.1		116.0		1.8	0.3		
		5/4/2018	87.2		115.9		1.7	0.0		
		5/11/2018	87.2		115.9		1.7	0.1		
		5/18/2018	87.2		115.9		1.7	0.2		
		5/25/2018	87.0		116.1		1.9	0.4		
		6/1/2018	87.0		116.1		1.9	0.3		
		6/8/2018	87.1		116.0		1.8	0.0		
	SB-19D	6/15/2018	87.1		116.0		1.8	-0.7		
III		6/22/2018	87.1		116.0		1.8	-0.6		
'''		6/29/2018	87.1		116.0		1.8	0.0		
		7/6/2018	87.1		116.0		1.8	-0.2		
		7/13/2018	87.1		116.0		1.8	-0.4		
		7/20/2018	87.1		116.0		1.8	-0.4		
		7/27/2018	87.0		116.1		1.9	0.0		
		8/3/2018	87.0		116.1		1.9	-0.5		
		8/10/2018	87.0		116.1		1.9	-0.2		
		8/17/2018	86.9		116.2		2.0	-0.1		
		8/24/2018	86.8		116.3		2.1	0.0		
		8/31/2018	86.7		116.4		2.2	-0.4		
		9/7/2018	86.7		116.4		2.2	-0.5		
		9/14/2018	86.8		116.3		2.1	-1.2		
		9/21/2018	86.9		116.2		2.0	-1.2		
		9/28/2018	87.0		116.1		1.9	-1.2		
		10/5/2018	86.9		116.2		2.0	-1.1		
		10/12/2018	86.9		116.2		2.0	-0.6		
		10/19/2018	87.0		116.1		1.9	-0.4		
		10/26/2018	86.6		116.5		2.3	0.3		
		11/2/2018	86.9		116.2		2.0	0.1		
		11/9/2018	87.0		116.1		1.9	-0.1		
		11/16/2018	87.1		116.0		1.8	-0.1		
		11/23/2018	87.0		116.1		1.9	0.1		
		11/30/2018	87.0		116.1		1.9	0.1		
										
						•				

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft
		3/3/2017	78.6	203.36	DRY	N/A	N/A	(1.2
		3/10/2017	78.6		DRY		N/A	
		3/17/2017	78.5		DRY		N/A	
		3/24/2017	78.5		DRY		N/A	
		3/31/2017	78.5		DRY		N/A	
		4/7/2017	78.4		DRY		N/A	
		4/13/2017	78.5		DRY		N/A	
		4/21/2017	78.6		DRY		N/A	
		4/28/2017	78.5		DRY		N/A	
		5/5/2017	78.5		DRY		N/A	
		5/12/2017	78.6		DRY		N/A	
		5/19/2017	78.5		DRY		N/A	
		5/26/2017	78.5		DRY		N/A	
		6/2/2017	78.5		DRY		N/A	
		6/9/2017	78.5		DRY		N/A	
		6/16/2017	78.5		DRY		N/A	
		6/23/2017	78.5		DRY		N/A	
		6/30/2017	78.5		DRY		N/A	
		7/7/2017	78.6		DRY		N/A	
		7/14/2017	78.6		DRY		N/A	
		7/21/2017	78.6		DRY		N/A	
		7/28/2017	78.6		DRY		N/A	
		8/4/2017	78.5		DRY		N/A	
		8/11/2017	78.5		DRY		N/A	
		8/18/2017	78.6		DRY		N/A	
Ш	SB-19S	8/25/2017	78.6		DRY		N/A	
		9/1/2017	78.6		DRY		N/A	
		9/8/2017	78.5		DRY		N/A	
		9/15/2017	78.4		DRY		N/A	
		9/22/2017	78.4		DRY		N/A	
		9/29/2017	78.5		DRY		N/A	
		10/6/2017	78.5		DRY		N/A	
		10/13/2017	78.6		DRY		N/A	
		10/13/2017	78.5		DRY		N/A	
		10/20/2017	78.5		DRY		N/A	
		11/3/2017	78.5		DRY		N/A	
		11/10/2017	78.4		DRY		N/A	
		11/17/2017	78.4		DRY		N/A	
		11/24/2017	78.5		DRY		N/A	
		12/1/2017	78.5		DRY		N/A	
		12/8/2017	78.5		DRY		N/A	
		12/0/2017	78.5		DRY		N/A	
		12/22/2017	78.5		DRY		N/A	
		12/22/2017	78.5		DRY		N/A	
		1/5/2018			DRY		N/A N/A	
		1/12/2018	78.5		DRY		N/A N/A	
		1/12/2018			DRY		N/A N/A	
		1/26/2018	78.5		DRY		N/A	
		2/2/2018 2/9/2018			DRY DRY		N/A N/A	

Phase	Soil		· · · · · · · · · · · · · · · · · · ·					
1 .	Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/16/2018	78.5	,	DRY	` ´ ´	N/A	\ /
	Ī	2/23/2018	78.5		DRY		N/A	
		3/2/2018	78.6		DRY		N/A	
		3/9/2018	78.5		DRY		N/A	
		3/16/2018	78.5		DRY		N/A	
		3/23/2018	78.6		DRY		N/A	
		3/30/2018	78.6		DRY		N/A	
		4/6/2018	78.6		DRY		N/A	
		4/13/2018	78.6		DRY		N/A	
		4/20/2018	78.6		DRY		N/A	
		4/27/2018	78.5		DRY		N/A	
		5/4/2018	78.6		DRY		N/A	
		5/11/2018	78.6		DRY		N/A	
		5/18/2018	78.6		DRY		N/A	
		5/25/2018	78.6		DRY		N/A	
		6/1/2018	78.6		DRY		N/A	
		6/8/2018	78.5		DRY		N/A	
		6/15/2018	78.6		DRY		N/A	
		6/22/2018	78.6		DRY		N/A	
III :	SB-19S	6/29/2018	78.6		DRY		N/A	
		7/6/2018	78.6		DRY		N/A	
		7/13/2018	78.6		DRY		N/A	
		7/20/2018	78.6		DRY		N/A	
	L	7/27/2018	78.6		DRY		N/A	
		8/3/2018	78.6		DRY		N/A	
		8/10/2018	78.6		DRY		N/A	
	L	8/17/2018	78.6		DRY		N/A	
	L	8/24/2018	78.6		DRY		N/A	
	L	8/31/2018	78.6		DRY		N/A	
	L	9/7/2018	78.6		DRY		N/A	
		9/14/2018	78.7		DRY		N/A	
		9/21/2018	78.7		DRY		N/A	
	L	10/5/2018	78.7		DRY		N/A	
	L	10/12/2018	78.7		DRY		N/A	
		10/19/2018	78.7		DRY		N/A	
		10/26/2018	78.7		DRY		N/A	
		8/24/2018	78.7		DRY		N/A	
		11/9/2018	See Note 23					

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft
	-	2/16/2017	74.4	192.86	118.5	115.0	3.5	(1-5)
		2/17/2017	75.83		117.0		2.0	
		2/20/2017	75.7		117.2		2.2	
		2/23/2017	75.65		117.2		2.2	
		2/24/2017	75.7		117.2		2.2	
		3/3/2017	75.9		117.0		2.0	
	l t	3/10/2017	75.8		117.1		2.1	
	l t	3/17/2017	75.7		117.2		2.2	
		3/24/2017	75.9		117.0		2.0	
	l 1	3/31/2017	75.8		117.1		2.1	
	l t	4/7/2017	75.9		117.0		2.0	
	l t	4/13/2017	76.0		116.9		1.9	
	l 1	4/21/2017	75.9		117.0		2.0	
	l 1	4/28/2017	76.1		116.8		1.8	
	l 1	5/5/2017	75.9		117.0		2.0	
	l 1	5/12/2017	76.0		116.9		1.9	
	l 1	5/19/2017	76.1		116.8		1.8	
	l 1	5/26/2017	76.0		116.9		1.9	
	l 1	6/2/2017	76.0		116.9		1.9	
	l 1	6/9/2017	76.1		116.8		1.8	
	l 1	6/9/2017	76.1		116.8		1.8	
	l 1	6/16/2017	76.1		116.8		1.8	
	l 1	6/23/2017	76.1		116.8		1.8	
	l 1		76.1		116.7			
	l +	6/30/2017					1.7	
Ш	SB-20D	7/7/2017	76.2		116.7		1.7	
	l +	7/14/2017	76.1		116.8		1.8 1.8	
	l +	7/21/2017 7/28/2017	76.1		116.8			
	l +		76.0		116.9		1.9	
	l +	8/4/2017	76.1 76.1		116.8		1.8 1.8	
	l +	8/11/2017			116.8			
	l +	8/18/2017	75.9		117.0		2.0	
	l F	8/25/2017	75.8		117.1		2.1	
	l -	9/1/2017	75.8		117.1		2.1	
	l 1	9/8/2017	75.8		117.1		2.1	
	l 1	9/15/2017	75.6		117.3		2.3	
	l 1	9/22/2017	75.6		117.3		2.3	
	l 1	9/29/2017	75.2		117.7		2.7	
	l 1	10/6/2017	75.1		117.8		2.8	
	l 1	10/13/2017	75.1		117.8		2.8	
	l	10/20/2017	75.0		117.9		2.9	
		10/27/2017			117.9		2.9	
		11/3/2017			118.0		3.0	
		11/10/2017			118.1		3.1	
		11/17/2017	74.8		118.1		3.1	
		11/24/2017	74.8		118.1		3.1	
		12/1/2017	74.8		118.1		3.1	
		12/8/2017			118.2		3.2	
	[12/15/2017	74.8		118.1		3.1	
	[[12/22/2017			117.9		2.9	
	l [12/29/2017	75.0		117.9		2.9	

Phase	Soil	Date ¹	Depth to water	Elevation Top	Water Elevation	Top of Clay Elev	Liquid Depth Over	Depth Change
THASC	Boring #		(ft tpvc)	PVC (NGVD)	(NGVD)	(NGVD)	Clay (ft)	Previous Year (ft)
		1/5/2018	75.1		117.8			
		1/12/2018	74.8		118.1			
		1/19/2018	75.0		117.9			
		1/26/2018	75.0		117.9			
		2/2/2018	74.9		118.0			
		2/9/2018	74.9		118.0			
		2/16/2018	74.8		118.1			
		2/23/2018	74.8		118.1			
		3/2/2018	74.7		118.2			
		3/9/2018	74.6		118.3			
		3/16/2018	74.5		118.4			
		3/23/2018	74.6		118.3			
		3/30/2018	74.3		118.6	See Note 16		
		4/6/2018	74.5		118.4			
		4/13/2018	74.5		118.4			
		4/20/2018	74.5		118.4			1.4
		4/27/2018	74.5		118.4			
		5/4/2018	74.6		118.3			
		5/11/2018	74.7		118.2			
		5/18/2018	74.7		118.2			
		5/25/2018	74.7		118.2			
	ļ	6/1/2018	74.9		118.0			
		6/8/2018	74.9		118.0) Clay (ft) Previous Year (ft) 2.8 3.1 2.9 2.9 3.0 3.0 3.1 3.1 3.1 3.1 3.2 3.3 3.4 3.3 16 3.6 3.4 1.4 3.4 1.5	
		6/15/2018	74.9		118.0			
III	SB-20D	6/22/2018	74.9		118.0			1.2
'''	OD-20D	6/29/2018	74.9		118.0			
		7/6/2018	75.0		117.9			
		7/13/2018	75.0		117.9			
		7/20/2018	75.0		117.9			
		7/27/2018	75.0		117.9			
		8/3/2018	75.0		117.9			
		8/10/2018	75.0		117.9			
		8/17/2018	75.1		117.8			
		8/24/2018	74.9		118.0			
		8/31/2018	74.9		118.0			
		9/7/2018	74.8		118.1			
		9/14/2018	75.0		117.9			
		9/21/2018	75.0		117.9			
		9/28/2018	74.9		118.0			
		10/5/2018	74.8		118.1		3.1	0.4
		10/12/2018	74.7		118.2			
		10/19/2018	74.8		118.1			
		10/26/2018	74.6		118.3			
		11/2/2018	74.6		118.3			
		11/9/2018	74.6		118.3			
		11/16/2018	74.8		118.1			
		11/23/2018	74.6		118.3			
		11/30/2018	74.8		118.1		3.1	0.0
				1		I.		

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/16/2017	79.1	194.30	115.2	113.0	2.2	
	l [2/17/2017	79.18		115.1		2.1	
	l [2/20/2017	79.4		114.9		1.9	
	[2/23/2017	79.05		115.3		2.3	
	l [2/24/2017	79.2		115.1		2.1	
	[3/3/2017	79.2		115.1		2.1	
	[3/10/2017	79.2		115.1		2.1	
	[3/17/2017	79.1		115.2		2.2	
	l [3/24/2017	79.2		115.1		2.1	
	l [3/31/2017	79.0		115.3		2.3	
	l [4/7/2017	79.2		115.1		2.1	
	l [4/13/2017	79.2		115.1		2.1	
	[4/21/2017	79.2		115.1		2.1	
	l [4/28/2017	79.3		115.0		2.0	
	l [5/5/2017	79.2		115.1		2.1	
	[5/12/2017	79.2		115.1		2.1	
	[5/19/2017	79.3		115.0		2.0	
	[5/26/2017	79.4		114.9		1.9	
	[6/2/2017	79.3		115.0		2.0	
	[6/9/2017	79.4		114.9		1.9	
	[6/16/2017	79.2		115.1		2.1	
	[6/23/2017	79.4		114.9		1.9	
	[6/30/2017	79.4		114.9		1.9	
		7/7/2017	79.4		114.9		1.9	
VI	SB-21D	7/14/2017	79.4		114.9		1.9	
	[7/21/2017	79.3		115.0		2.0	
	[7/28/2017	79.2		115.1		2.1	
		8/4/2017	79.0		115.3		2.3	
	[8/11/2017	79.0		115.3		2.3	
	[8/18/2017	79.0		115.3		2.3	
	[8/25/2017	78.9		115.4		2.4	
	[9/1/2017	78.9		115.4		2.4	
	[9/8/2017	78.7		115.6		2.6	
	[9/15/2017	78.4		115.9		2.9	
	[9/22/2017	78.2		116.1		3.1	
	[9/29/2017				See Note 11		
	[10/6/2017	87.6	203.99	116.4	See Note 11	3.4	
	[10/13/2017	87.8		116.2		3.2	
	[10/20/2017	88.0		116.0		3.0	
	[10/27/2017		208.67		See Note 11		
		11/3/2017				See Note 11		
		11/10/2017				See Note 11		
		11/17/2017				See Note 11		
		11/24/2017				See Note 11		
		12/1/2017				See Note 11		
		12/8/2017				See Note 11		
		12/15/2017	93.8		114.9		1.9	
		12/22/2017	93.8		114.9		1.9	
	t	12/29/2017	93.8		114.9		1.9	

Coil Dorth to water Fig. 17. T. Water Floration T. (0) Fig. 17. 18. 19. 19. 19.										
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)		
		1/5/2018	93.9	12 (3.0.2)	114.8	()	1.8	111111111111111111111111111111111111111		
		1/12/2018	93.6		115.1		2.1			
		1/19/2018	93.5		115.2		2.2			
		1/26/2018	93.8		114.9		1.9			
		2/2/2018	93.8		114.9		1.9			
		2/9/2018	93.9		114.8		1.8			
		2/16/2018	93.8		114.9		1.9			
		2/23/2018	93.8		114.9		1.9			
		3/2/2018	93.8		114.9		1.9			
		3/9/2018	93.8		114.9		1.9			
		3/16/2018	93.7				2.0			
		3/23/2018	93.9							
		3/30/2018	93.7			See Note 16	2.0			
		4/6/2018	93.6				2.1	0.0		
		4/13/2018	93.8		114.9		1.9	-0.2		
		4/20/2018	93.7		115.0		2.0	-0.1		
		4/27/2018	93.7		115.0		2.0	0.0		
		5/4/2018	93.7		115.0		2.0	-0.1		
		5/11/2018	93.7		115.0		2.0	-0.1		
		5/18/2018	93.7		115.0		2.0			
		5/25/2018	93.6		115.1		2.1	0.2		
		6/1/2018	93.6		115.1		2.1	0.1		
		6/8/2018	93.7		115.0		2.0	0.1		
		6/15/2018	93.6		115.0 2.0 114.8 1.8 115.0 See Note 16 2.0 115.1 2.1 0.0 114.9 1.9 -0.2 115.0 2.0 -0.1 115.0 2.0 -0.1 115.0 2.0 -0.1 115.0 2.0 -0.1 115.1 2.1 0.2 115.1 2.1 0.1 115.1 2.1 0.1 115.1 2.1 0.0 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.1 2.1 0.2 115.4	0.0				
VI	CD 24D	6/22/2018	93.6		115.1		2.1	0.2		
VI	SB-21D	6/29/2018	93.6		115.1		2.1	0.2		
		7/6/2018	93.6		115.1		2.1	0.2		
		7/13/2018	93.6		115.1		2.1	0.2		
		7/20/2018	93.5				2.2	0.2		
		7/27/2018	93.3		115.4		2.4	0.3		
		8/3/2018	93.3		115.4		2.4	0.1		
		8/10/2018	93.2							
		8/17/2018	93.2							
		8/24/2018	93.0							
		8/31/2018	93.0							
		9/7/2018	92.9		115.8		2.8	0.2		
		9/14/2018	92.9		115.8		2.8	-0.1		
		9/21/2018	92.9		115.8		2.8	-0.3		
		9/28/2018	93.0		115.7		2.7	-		
		10/5/2018	92.9		115.8		2.8	-0.6		
		10/12/2018	92.8		115.9		2.9	-0.3		
		10/19/2018	92.9		115.8		2.8	-0.2		
		10/26/2018	92.7		116.0		3.0	-		
		11/2/2018	92.8		115.9		2.9	-		
		11/9/2018	92.8		115.9		2.9	-		
		11/16/2018	92.9		115.8		2.8	-		
		11/23/2018	92.9		115.8		2.8	-		
		11/30/2018	92.9		115.8		2.8	-		
								-		

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/17/2017	78.5	193.05	114.6	113.2	1.4	,
		2/17/2017	78.97		114.1		0.9	
		2/20/2017	78.8		114.3		1.1	
		2/23/2017	78.00		115.1		1.9	
		2/24/2017	78.1		115.0		1.8	
		3/3/2017	78.1		115.0		1.8	
		3/10/2017	78.2		114.9		1.7	
		3/17/2017	78.1		115.0		1.8	
		3/24/2017	78.0		115.1		1.9	
		3/31/2017	77.9		115.2		2.0	
		4/7/2017	78.0		115.1		1.9	
		4/13/2017	78.1		115.0		1.8	
		4/21/2017	78.2		114.9		1.7	
		4/28/2017	78.2		114.9		1.7	
		5/5/2017	78.1		115.0		1.8	
		5/12/2017	78.2		114.9		1.7	
		5/19/2017	78.2		114.9		1.7	
		5/26/2017	78.2		114.9		1.7	
		6/2/2017	78.2		114.9		1.7	
		6/9/2017	78.4		114.7		1.5	
		6/16/2017	78.2		114.9		1.7	
		6/23/2017	78.2		114.9		1.7	
		6/30/2017	78.4		114.7		1.5	
		7/7/2017	78.2		114.9		1.7	
VI	SB-22D	7/14/2017	78.2		114.9		1.7	
		7/21/2017	78.2		114.9		1.7	
		7/28/2017	78.1		115.0		1.8	
		8/4/2017	78.1		115.0		1.8	
		8/11/2017	78.1		115.0		1.8	
		8/18/2017	78.2		114.9		1.7	
		8/25/2017	78.2		114.9		1.7	
		9/1/2017	78.0		115.1		1.9	
		9/8/2017	77.8		115.3		2.1	
		9/15/2017	77.5		115.6		2.4	
		9/22/2017	77.1		116.0		2.8	
		9/29/2017	77.1		116.0		2.8	
		10/6/2017	77.1		116.0		2.8	
		10/13/2017	77.3		115.8		2.6	
		10/20/2017	77.5		115.6		2.4	
		10/27/2017	77.5		115.6		2.4	
	ŀ	11/3/2017			115.4		2.2	
	ŀ	11/10/2017			115.4		2.2	
	ŀ	11/17/2017	77.7		115.4		2.2	
	ŀ	11/24/2017			115.3		2.1	
	ŀ	12/1/2017	78.0		115.1		1.9	
	ŀ	12/1/2017	78.0		115.1		1.9	
	ŀ	12/15/2017			115.1		1.9	
	ŀ	12/13/2017			115.0		1.8	
		12/29/2017			115.0		1.8	

				Southeas	t County Landi	1111		
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		1/5/2018	78.1		115.0		1.8	
	[1/12/2018	78.1		115.0		1.8	
	[1/19/2018	78.0		115.1		1.9	
	[1/26/2018	78.1		115.0		1.8	
	[2/2/2018	78.1		115.0		1.8	
	[2/9/2018	78.1		115.0		1.8	
	1 [2/16/2018	78.1		115.0		1.8	
	l [2/23/2018	78.1		115.0		1.8	
	[3/2/2018	78.2		114.9		1.7	
	[3/9/2018	78.2		114.9		1.7	
VI	SB-22D	3/16/2018	78.1		115.0		1.8	
	l [3/23/2018	78.3		114.8		1.6	
		3/30/2018	78.0		115.1	See Note 16	1.9	
	l [4/6/2018	78.0		115.1		1.9	0.0
	l [4/13/2018	77.7		115.4		2.2	0.4
	l [4/20/2018	-			See Note 17		
	1 [4/27/2018	-			See Note 17		
	[5/4/2018	88.0	202.8	114.8	See Note 17	1.6	-0.2
		5/11/2018		210.8	114.6	See Note 17	1.4	-0.3
	[5/18/2018				See Note 18		
			,					

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		2/16/2017	83.9	199.70	115.8	113.3	2.5	` ′
		2/17/2017	84.0		115.7		2.4	
		2/20/2017	84.1		115.6		2.3	
	1 1	2/23/2017	83.85		115.9		2.6	
	1 1	2/24/2017	83.9		115.8		2.5	
		3/3/2017	84.0		115.7		2.4	
		3/10/2017	84.0		115.7		2.4	
	1 1	3/17/2017	84.0		115.7		2.4	
	1 1	3/24/2017	83.9		115.8		2.5	
		3/31/2017	84.5		115.2		1.9	
	1 1	4/7/2017	83.9		115.8		2.5	
	1 1	4/13/2017	84.0		115.7		2.4	
		4/21/2017	84.1		115.6		2.3	
	1 1	4/28/2017	84.1		115.6		2.3	
	1 1	5/5/2017	84.1		115.6		2.3	
	l 1	5/12/2017	84.3		115.4		2.1	
	1 1	5/19/2017	84.2		115.5		2.2	
		5/26/2017	84.2		115.5		2.2	
		6/2/2017	84.2		115.5		2.2	
	l †	6/9/2017	84.3		115.4		2.1	
	l †	6/16/2017	84.1		115.6		2.3	
	l 1	6/23/2017	84.2		115.5		2.2	
	l 1	6/30/2017	84.3		115.4		2.1	
	l 1	7/7/2017	84.2		115.5		2.2	
IV	SB-23D	7/14/2017	84.3		115.4		2.1	
IV	30-230	7/14/2017	84.1		115.6		2.3	
	l 1	7/28/2017	84.1		115.6		2.3	
	l 1	8/4/2017	84.0		115.7		2.4	
	l 1							
	l 1	8/11/2017 8/18/2017	83.9 84.0		115.8 115.7		2.5 2.4	
	l 1	8/25/2017					2.5	
	l		83.9		115.8			
	l 1	9/1/2017	83.8		115.9		2.6 2.7	
	l 1	9/8/2017	83.7	200.00	116.0	See Note 10	2.1	
	l	9/15/2017 9/22/2017		208.90		See Note 10		
	l							
	l 1	9/29/2017	00.6		116.3	See Note 10	2.0	
	l -	10/6/2017	92.6				3.0	
	l 1	10/13/2017	92.7		116.2		2.9	
	l -	10/20/2017	92.9		116.0		2.7	
		10/27/2017	92.8		116.1		2.8	
		11/3/2017			115.7		2.4	
		11/10/2017			115.7		2.4	
		11/17/2017			115.3		2.0	
		11/24/2017			115.6		2.3	
		12/1/2017			115.5		2.2	
		12/8/2017			115.5		2.2	
		12/15/2017			115.5		2.2	
		12/22/2017			115.3		2.0	
		12/29/2017	93.5		115.4		2.1	

	1				T			
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		1/5/2018	93.6	, - /	115.3	, ,	2.0	()
i		1/12/2018	93.4		115.5		2.2	
i	1	1/19/2018	93.4		115.5		2.2	
i	1 1	1/26/2018	93.5		115.4		2.1	
i	1	2/2/2018	93.5		115.4		2.1	
i	1	2/9/2018	93.5		115.4		2.1	
		2/16/2018	93.5		115.4		2.1	
		2/23/2018	93.6		115.3		2.0	
	1 1	3/2/2018	93.6		115.3		2.0	
	1	3/9/2018	93.6		115.3		2.0	
	1 1	3/16/2018	93.5		115.4		2.1	
	1 1	3/23/2018	93.8		115.1		1.8	
	1 1	3/30/2018	93.4		115.5	See Note 16	2.2	
	1 1	4/6/2018	93.6		115.3		2.0	-0.5
	1 1	4/13/2018	93.6		115.3		2.0	-0.4
	1 1	4/20/2018	93.6		115.3		2.0	-0.3
	1 1	4/27/2018	93.5		115.4		2.1	-0.2
	1	5/4/2018	93.5		115.4		2.1	-0.2
	1 1	5/11/2018	93.5		115.4		2.1	0.0
	1 1	5/18/2018	93.5		115.4		2.1	
D. /	SB-23D	5/25/2018	93.4		115.5		2.2	0.0
IV	SB-23D	6/1/2018	93.4		115.5		2.1 2.1 2.0 2.0 2.1 1.8 2.2 2.0 -0.5 2.0 -0.4 2.0 -0.3 2.1 -0.2 2.1 -0.2 2.1 -0.1 2.2 0.0 2.1 -0.1 2.2 0.0 2.1 -0.1 2.2 0.0 2.1 -0.2 2.1 -0.1 2.1 -0.1 2.1 0.0 2.2 0.0 2.1 0.0 2.2 -0.1 2.2 -0.1 2.1 -0.3 2.3 -0.2 2.3 -0.1 2.4 -0.1 2.6 0.0 2.6 -0.1	
	1 1	6/8/2018	93.5		115.4		2.1	0.0
		6/15/2018	93.5		115.4		2.1	-0.2
		6/22/2018	93.5		115.4		2.1	-0.1
		6/29/2018	93.5		115.4		2.1	0.0
		7/6/2018	93.4		115.5		2.2	0.0
		7/13/2018	93.5		115.4		2.1	0.0
		7/20/2018	93.4		115.5		2.2	-0.1
	1 [7/27/2018	93.4		115.5		2.2	-0.1
	1 [8/3/2018	93.5		115.4		2.1	-0.3
		8/10/2018	93.3		115.6		2.3	-0.2
	1 [8/17/2018	93.3		115.6		2.3	-0.1
	1 [8/24/2018	93.2		115.7		2.4	-0.1
	1 [8/31/2018	93.0		115.9		2.6	0.0
		9/7/2018	93.0		115.9		2.6	-0.1
	1 [9/14/2018	93.1		115.8		2.5	-
		9/21/2018				See Note 22		
		9/28/2018				See Note 22		
		10/5/2018				See Note 22		
		10/12/2018				See Note 22		
		11/9/2018	See Note 23					

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)		
		2/23/2017	80.4	199.45	DRY	N/A	N/A	. ,		
		2/24/2017	80.4		DRY		N/A			
		3/3/2017	80.4		DRY		N/A			
		3/10/2017	80.3		DRY		N/A			
		3/17/2017	80.3		DRY		N/A			
		3/24/2017	80.3		DRY		N/A			
		3/31/2017	80.3		DRY		N/A			
		4/7/2017	80.2		DRY		N/A			
		4/13/2017	80.2		DRY		N/A			
		4/21/2017	80.2		DRY		N/A			
		4/28/2017	80.2		DRY		N/A			
		5/5/2017	80.2		DRY		N/A			
		5/12/2017	80.1		DRY		N/A			
		5/19/2017	80.1		DRY		N/A			
		5/26/2017	80.1		DRY		N/A			
		6/2/2017	80.1		DRY		N/A			
		6/9/2017	80.1		DRY		N/A			
		6/16/2017	80.1		DRY		N/A			
		6/23/2017	80.1		DRY		N/A			
		6/30/2017	80.1		DRY		N/A			
		7/7/2017	80.2		DRY		N/A			
		7/14/2017	80.1		DRY		N/A			
IV	SB-23S	7/21/2017	80.2		DRY		N/A			
IV	SB-23S	7/28/2017	80.2		DRY		N/A			
		8/4/2017	80.1		DRY		N/A			
		8/11/2017	80.1		DRY		N/A			
		8/18/2017	80.1		DRY		N/A			
		8/25/2017	80.1		DRY		N/A			
		9/1/2017	80.1		DRY		N/A			
		9/8/2017	80.1		DRY		N/A			
		9/15/2017		208.78		See Note 10				
		9/22/2017				See Note 10				
		9/29/2017				See Note 10				
		10/6/2017				See Note 10				
		10/13/2017				See Note 10				
		10/20/2017				See Note 10				
		10/27/2017	89.4		DRY		N/A			
		11/3/2017	89.4		DRY		N/A			
		11/10/2017	89.4		DRY		N/A			
		11/17/2017	89.4		DRY		N/A			
		11/24/2017	89.4		DRY		N/A			
		12/1/2017	89.4		DRY		N/A			
		12/8/2017	89.4		DRY		N/A			
		12/15/2017	89.4		DRY		N/A			
		12/22/2017	89.4		DRY		N/A			
		12/29/2017	89.3		DRY		N/A			

					-			
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		1/5/2018	89.3		DRY		N/A	
		1/12/2018	89.3		DRY		N/A	
		1/19/2018	89.3		DRY		N/A	
IV	SB-23S	1/26/2018	89.3		DRY		N/A	
		2/2/2018	89.3		DRY		N/A	
		2/9/2018				See Note 15		
		11/9/2018	See Note 23					
II			· · · · · · · · · · · · · · · · · · ·					

Phase	Soil Boring#	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		3/3/2017	66.3	188.82	122.5	117.6	4.9	· /
		3/10/2017	66.3		122.5		4.9	
		3/17/2017	66.5		122.3		4.7	
		3/24/2017	66.6		122.2		4.6	
		3/31/2017	66.3		122.5		4.9	
		4/7/2017	66.6		122.2		4.6	
		4/13/2017	66.8		122.0		4.4	
		4/21/2017	66.8		122.0		4.4	
		4/28/2017	67.0		121.8		4.2	
		5/5/2017	66.8		122.0		4.4	
		5/12/2017	67.2		121.6		4.0	
		5/19/2017	67.3		121.5		3.9	
		5/26/2017	67.3		121.5		3.9	
		6/2/2017	67.4		121.4		3.8	
		6/9/2017	67.4		121.4		3.8	
		6/16/2017	67.5		121.3		3.7	
		6/23/2017	67.5		121.3		3.7	
		6/30/2017	67.5		121.3		3.7	
		7/7/2017	67.4		121.4		3.8	
		7/14/2017	67.2		121.6		4.0	
		7/21/2017	66.7		122.1		4.5	
		7/28/2017	66.1		122.7		5.1	
		8/4/2017	65.3		123.5		5.9	
		8/11/2017	64.3		123.5		6.9	
		8/18/2017	63.8		125.0		7.4	
		8/25/2017	63.9		124.9		7.3	
II	SB-24D	9/1/2017	63.7		125.1		7.5	
		9/8/2017	62.8		126.0		8.4	
		9/15/2017 9/22/2017	62.0 61.6		126.8 127.2		9.2 9.6	
		9/29/2017	62.0		126.8		9.0	
		10/6/2017	62.3		126.5		8.9	
		10/0/2017	62.3		126.5		8.9	
		10/20/2017	63.4		125.4		7.8	
		10/27/2017	63.7		125.1		7.5	
		11/3/2017	64.1 64.2		124.7		7.1 7.0	
		11/10/2017 11/17/2017	64.4		124.6 124.4		6.8	
							6.7	
		11/24/2017	64.5 64.9		124.3			
		12/1/2017			123.9		6.3	
		12/8/2017	64.8		124.0		6.4	
		12/15/2017	65.1		123.7		6.1	
		12/22/2017	65.2		123.6		6.0	
		12/29/2017	65.3		123.5		5.9	
		1/5/2018			123.3		5.7	
		1/12/2018			123.4		5.8	
		1/19/2018			123.0		5.4	
		1/26/2018			122.8		5.2	
		2/2/2018			122.9		5.3	
		2/9/2018			122.8		5.2	
		2/16/2018			122.8		5.2	
		2/23/2018	66.1		122.7		5.1	

	Southeast Gounty Landini										
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)			
	_ 59 //	3/2/2018	66.0	. (((((()))	122.8	(14045)	5.2	1 TOVIOUS TOUT (II)			
		3/9/2018	66.1		122.7		5.1				
		3/16/2018	66.1		122.7		5.1				
		3/23/2018	66.4		122.4		4.8				
		3/30/2018	66.3		122.5	See Note 16	4.9				
		4/6/2018	66.4		122.4		4.8	0.2			
		4/13/2018	66.4		122.4		4.8	0.4			
		4/20/2018	66.6		122.2		4.6	0.2			
		4/27/2018	66.5		122.3		4.7	0.5			
		5/4/2018	66.8		122.0		4.4	0.0			
		5/11/2018	66.9		121.9		4.3	0.3			
		5/18/2018	66.9		121.9		4.3	0.4			
		5/25/2018	67.0		121.8		4.2	0.3			
		6/1/2018	67.1		121.7		4.1	0.3			
		6/8/2018	67.1		121.7		4.1	0.3			
		6/15/2018	67.1		121.7		4.1	0.4			
		6/22/2018	67.0		121.8		4.2	0.5			
		6/29/2018	66.9		121.9		4.3	0.6			
		7/6/2018	66.8		122.0		4.4	0.6			
		7/13/2018	66.5		122.3		4.7	0.7			
	OD 04D	7/20/2018	66.1		122.7		5.1	0.6			
II	SB-24D	7/27/2018	65.9		122.9		5.3	0.2			
		8/3/2018	65.5		123.3		5.7	-0.2			
		8/10/2018	65.1		123.7		6.1	-0.8			
		8/17/2018	64.8		124.0		6.4	-1.0			
		8/24/2018	64.3		124.5		6.9	-0.4			
		8/31/2018	64.2		124.6		7.0	-0.5			
		9/7/2018	64.1		124.7		7.1	-1.3			
		9/14/2018	64.1		124.7		7.1	-2.1			
		9/21/2018	64.1		124.7		7.1	-2.5			
		9/28/2018	64.2		124.6		7.0	-2.2			
		10/5/2018	64.2		124.6		7.0	-1.9			
		10/12/2018	64.2		124.6		7.0	-1.9			
		10/19/2018	64.5		124.3		6.7	-1.1			
		10/26/2018	64.5		124.3		6.7	-0.8			
		11/2/2018	64.4		124.4		6.8	-0.3			
		11/9/2018	64.5		124.3		6.7	-0.3			
		11/16/2018	64.7		124.1		6.5	-0.3			
		11/23/2018	64.7		124.1		6.5	-0.2			
		11/30/2018	64.9		123.9		6.3	0.0			

Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
	3/10/2017	80.6	208.83	128.2	117.5	10.7	` ′
[3/17/2017	8.08		128.0		10.5	
[3/24/2017	80.8		128.0		10.5	
[3/31/2017	80.4		128.4		10.9	
[4/7/2017	80.6		128.2		10.7	
[4/13/2017	80.8		128.0		10.5	
[4/21/2017	80.8		128.0		10.5	
[4/28/2017	85.5	213.83	128.3	See Note 3	10.8	
[5/5/2017	85.2		128.6		11.1	
	5/15/2017	83.6	211.40	127.8	See Note 4	10.3	
[5/19/2017	83.8		127.6		10.1	
	5/26/2017	83.8		127.6		10.1	
	6/2/2017	83.9		127.5		10.0	
SB-25D	6/9/2017	83.8		127.6		10.1	
	6/16/2017	84.0		127.4		9.9	
	6/23/2017	84.0		127.4		9.9	
	6/30/2017	84.1		127.3		9.8	
[7/7/2017	84.1		127.3		9.8	
[7/14/2017	84.2		127.2		9.7	
	7/21/2017	84.1		127.3		9.8	
[7/28/2017	84.1		127.3		9.8	
	8/4/2017	84.1		127.3		9.8	
[8/11/2017	84.0		127.4		9.9	
	8/18/2017	83.9		127.5		10.0	
	8/25/2017	83.8		127.6		10.1	
	9/1/2017	-			See Note 9		
	Boring #	Boring # Date 3/10/2017 3/17/2017 3/24/2017 3/31/2017 4/7/2017 4/13/2017 4/13/2017 4/21/2017 5/5/2017 5/15/2017 5/15/2017 5/26/2017 6/2/2017 6/2/2017 6/30/2017 6/30/2017 7/17/2017 7/14/2017 7/14/2017 7/28/2017 8/4/2017 8/18/2017 8/18/2017 8/18/2017 8/18/2017 8/18/2017 8/18/2017 8/18/2017 8/18/2017	Boring #	Boring #	Boring #	Boring # Date (fit tpvc) PVC (NGVD) (NGVD) (NGVD) 3/10/2017 80.6 208.83 128.2 117.5 3/17/2017 80.8 128.0 3/31/2017 80.4 128.4 4/7/2017 80.8 128.0 4/13/2017 80.8 128.0 4/13/2017 80.8 128.0 4/21/2017 80.8 128.0 4/21/2017 80.8 128.0 4/21/2017 80.8 128.0 4/28/2017 85.5 213.83 128.3 See Note 3 5/5/2017 85.2 128.6 5/15/2017 83.8 127.6 5/19/2017 83.8 127.6 6/2/2017 83.8 127.6 6/2/2017 83.9 127.5 6/9/2017 83.8 127.6 6/16/2017 83.9 127.4 6/30/2017 84.0 127.4 6/30/2017 84.1 127.3 7/17/2017 84.1 127.3 7/14/2017 84.1 127.3 7/14/2017 84.1 127.3 7/14/2017 84.1 127.3 8/14/2017 84.1 127.3 8/14/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.1 127.3 8/11/2017 84.0 127.4 8/18/2017 83.9 127.5 8/18/2017 83.9 127.5	Boring # Date (fit tyvc) PVC (NGVD) (N

	Southeast County Landini									
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev	Liquid Depth Over	Depth Change		
	_ 59 //	4/14/2017	25.3	148.36	123.1	110 3		1 TOVIOUS TOUT (II)		
		4/17/2017	25.3	140.00	123.1	110.0				
		4/17/2017	25.2		123.1					
		4/21/2017	25.1		123.3					
		4/26/2017	25.12		123.24					
		4/28/2017	25.2		123.2					
					123.1		3.8			
							3.6			
		6/2/2017	25.5		122.9		3.6			
		6/9/2017	25.5				3.6			
		6/16/2017	25.5		122.9		3.6			
		6/23/2017	25.4		123.0		3.7			
		6/30/2017	25.4		123.0		3.7			
		7/7/2017	23.8		124.6		5.3			
			23.6		124.8		5.5			
		7/21/2017					5.4			
		8/25/2017								
,.	00.00									
II	SB-26									
								ft) Previous Year (ft)		
						(NGVD) Clay (ft) Previous Y 119.3 3.8 3.8 3.9 4.0 3.94 3.9 4.0 3.8 3.8 3.9 4.0 3.9 4.0 3.8 3.6 3.6 3.6 3.6 3.6 3.7 3.7 5.3 5.5				
		10/20/2017			125.4		(NGVD) Clay (ft) Previous Yea 119.3 3.8 3.9 4.0 3.94 3.9 4.0 3.8 3.8 3.6 3.6 3.6 3.7 3.7 5.3 5.5 5.4 5.5 5.9 5.9 5.9 5.9 5.9 5.9 6.9 7.1 7.0 6.7 6.7 6.7 6.1 5.6 5.6 4.9 4.7 4.6 4.3 4.3 4.0 3.9 4.0 4.3 4.3 4.3 4.2 4.3 4.3 4.3 4.3 4.3 4.3 4.3 4.3 4.3 4.3 4.3 4.3 4.2			
		5/5/2017 25.1 123.3 4.0 5/12/2017 25.3 123.1 3.8 5/19/2017 25.5 122.9 3.6 6/2/2017 25.5 122.9 3.6 6/2/2017 25.5 122.9 3.6 6/9/2017 25.5 122.9 3.6 6/16/2017 25.5 122.9 3.6 6/16/2017 25.5 122.9 3.6 6/16/2017 25.5 122.9 3.6 6/16/2017 25.4 123.0 3.7 6/23/2017 25.4 123.0 3.7 7/7/2017 23.8 124.6 5.3 7/14/2017 23.6 124.8 5.5 7/21/2017 23.6 124.8 5.5 8/1/2017 23.2 125.2 5.9 8/1/2017 23.2 125.2 5.9 8/1/2017 23.2 125.2 5.9 8/1/2017 23.2 125.2 5.9 9/1/2017								
		11/17/2017	24.4		124.0					
		11/24/2017	24.5							
		12/1/2017			123.6		4.3	Depth Change Previous Year (ft)		
					123.6		4.3			
		12/15/2017								
		1/19/2018	24.8		123.6					
		1/26/2018	24.9		123.5					
		2/2/2018	24.8		123.6					
		2/9/2018	24.8		123.6					
		2/16/2018	24.9		123.5					
		2/23/2018	24.9		123.5		4.2			

	Southeast County Landin										
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clav (ft)	Depth Change Previous Year (ft)			
		3/2/2018	24.9		123.5	\ - /	4.2				
		3/9/2018	24.9		123.5		4.2				
		3/16/2018	24.9		123.4		4.1				
		3/23/2018	25.1		123.3		4.0				
		3/30/2018	24.9		123.5		4.2				
		4/6/2018	25.0		123.4		4.1	Depth Change Previous Year (ft) 0.3 0.2 0.0 0.1 0.2 0.0 0.6 1.3 1.4 1.4 1.4 1.3 1.3 -0.3 -0.5 -0.3 -0.4 -0.8 -0.5 -0.2 -0.1 0.2 -0.2 -1.3 -1.6 -1.5 -1.5 -1.2 -1.1			
		4/13/2018	25.0		123.4		Clay (ft) Previous Year (ft) 4.2 4.2 4.1 4.0 4.2 4.1 4.1 0.2 4.0 0.0 4.1 0.1 4.1 0.2 4.0 0.0 4.0 0.2 4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.0 1.3 5.1 -0.8	0.2			
		4/20/2018	25.1		123.3		4.0	0.0			
		4/27/2018	25.0		123.4		4.1	0.1			
		5/4/2018	25.0		123.4		4.1	Clay (ft) Previous Year (ft) 4.2 4.1 4.0 4.2 4.1 0.3 4.1 0.2 4.0 0.0 4.1 0.1 4.1 0.2 4.0 0.0 4.0 0.2 4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.4 5.0 1.3 5.0 1.3 5.0 1.3 5.0 -0.3 5.0 -0.3 5.1 -0.3 5.1 -0.3 5.1 -0.4 5.1 -0.8 5.4 -0.5 5.6 -0.2 5.8 -0.1 5.8 0.2 5.7 -0.2 5.6 -1.3 5.5 -1.5 5.5 -1.5 5.5 -1.5 5.6 -1.1 <			
		5/11/2018	25.1		123.3		4.0				
		5/18/2018	25.1		123.3		4.0	0.2			
		5/25/2018	24.7		123.7		4.4	0.6			
		6/1/2018	24.2		124.2		4.9	1.3			
		6/8/2018	24.1		124.3		5.0	lay (ft) 4.2 4.2 4.1 4.0 4.2 4.1 4.0 4.2 4.1 0.2 4.1 0.2 4.0 0.0 4.1 0.1 4.1 0.2 4.0 0.0 4.0 0.0 4.0 0.0 4.0 4.0 1.4 5.0 1.4 5.0 1.4 5.0 1.3 5.0 5.1 5.0 5.1 -0.3 5.1 -0.4 5.1 -0.8 5.4 -0.5 5.6 -0.2 5.8 -0.1 5.8 0.2 5.7 -0.2 5.6 -1.3 5.5 5.5 -1.6 5.5 -1.6 5.5 -1.5 5.5 -1.6 5.5 -1.5 5.5 -1.2 5.6 -0.5			
		6/15/2018	24.1	124.2 4.9 124.3 5.0 124.3 5.0 124.3 5.0 124.3 5.0 124.3 5.0	5.0	1.4					
		6/22/2018	24.1		124.3	4.0 0.2 4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.4 5.0 1.3 5.0 1.3 5.0 -0.3 5.0 -0.5	1.4				
		6/29/2018	24.1		124.3		4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.4 5.0 1.3 5.0 1.3 5.0 -0.3 5.0 -0.5	1.3			
l II	SB-26	7/6/2018	24.1		124.3		5.0	4.2 4.1 4.0 4.1 0.3 4.1 0.2 4.0 0.0 4.1 0.1 4.1 0.2 4.0 0.0 4.0 0.2 4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.4 5.0 1.3 5.0 1.3 5.0 -0.3 5.1 -0.3 5.1 -0.4 5.1 -0.8 5.4 -0.5 5.6 -0.2 5.8 -0.1 5.8 0.2 5.7 -0.2 5.6 -1.3 5.5 -1.6 5.5 -1.5 5.5 -1.5 5.6 -0.5			
"	3D-20	7/13/2018	24.1		124.3		5.0				
		7/20/2018	24.1		124.3		4.1 0.2 4.0 0.0 4.0 0.2 4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.4 5.0 1.3 5.0 1.3 5.0 -0.3 5.0 -0.5 5.1 -0.5 5.1 -0.4 5.4 -0.5 5.6 -0.2 5.8 -0.1				
		7/27/2018	24.0								
		8/3/2018	24.0				4.2 4.2 4.1 4.0 4.1 0.3 4.1 0.2 4.0 0.0 4.1 0.1 4.1 0.2 4.0 0.0 4.0 0.2 4.4 0.6 4.9 1.3 5.0 1.4 5.0 1.4 5.0 1.3 5.0 1.3 5.0 -0.3 5.0 -0.3 5.0 -0.5 5.1 -0.3 5.1 -0.4 5.1 -0.8 5.4 -0.5 5.6 -0.2 5.8 -0.1 5.8 0.2 5.7 -0.2 5.6 -1.3 5.5 -1.5 5.5 -1.5 5.5 -1.5 5.6 -0.5				
		8/10/2018	24.0		124.2 4.9 124.3 5.0 124.3 5.0 124.3 5.0 124.3 5.0 124.3 5.0 124.3 5.0 124.3 5.0 124.4 5.1 124.4 5.1 124.4 5.1 124.7 5.4 124.9 5.6 125.1 5.8						
		8/17/2018	23.7		124.7		4.0 (4.0 (4.4 (4.9 (4.9 (5.0 (5.0 (5.0 (5.0 (5.0 (5.0 (5.0 (5.0				
		8/24/2018	23.5		124.9		5.6				
		8/31/2018	23.3		125.1		5.8				
		9/7/2018	23.3		125.1			Previous Year (ft) 0.3 0.2 0.0 0.1 0.2 0.0 0.6 1.3 1.4 1.4 1.4 1.3 1.3 -0.3 -0.5 -0.3 -0.4 -0.8 -0.5 -0.2 -0.1 0.2 -0.2 -1.3 -1.6 -1.5 -1.2 -1.1			
		9/14/2018	23.4		125.0		5.7	-0.2			
		9/21/2018	23.5		124.9						
		9/28/2018	23.6		124.8						
		10/5/2018	23.6		124.8						
		10/12/2018	23.6		124.8						
		10/19/2018	23.5		124.9						
		10/26/2018	23.5		124.9						
		11/2/2018	24.0		124.4		5.1	-0.5			
		11/9/2018	See Note 23								

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		4/13/2017	15.7	138.11	122.4	120.6	1.8	
		4/17/2017	15.7		122.4		1.8	
		4/19/2017	15.7		122.4		1.8	
		4/21/2017	15.6		122.5		1.9	
		4/26/2017	15.52		122.59		1.99	
		4/28/2017	15.7		122.4		1.8	
		5/5/2017	15.6		122.5		1.9	
		5/12/2017	15.6		122.5		1.9	
II	SB-27	5/19/2017	15.7		122.4		1.8	
		5/26/2017	15.8		122.3		1.7	(ft) Previous Year (ft) 8 8 8 9 9 9 8 7 8 8 9 9 9 9 9 9 9 9
		6/2/2017	15.7		122.4		1.8	
		6/9/2017	15.7		122.4		1.8	
		6/16/2017	15.6		122.5		1.9	1.8 1.9 1.9 1.8 1.7 1.8 1.8
		6/23/2017	15.6		122.5		1.9	
		6/30/2017	15.6		122.5		1.9	
	[7/7/2017	Removed		-	See Note 5	-	
		·	_					

Dha	Soil	5 . 1	Depth to water	Elevation Top	Water Elevation	Top of Clay Elev	Liquid Depth Over	Depth Change
Phase	Boring #	Date ¹	(ft tpvc)	PVC (NGVD)	(NGVD)	(NGVD)	Clay (ft)	Previous Year (ft)
	J	5/5/2017	87.5	208.62	121.1	116.7	4.4	Trovious rour (it)
		5/12/2017	87.3	200.02	121.3		4.6	
		5/19/2017	87.3		121.3		4.6	
		5/26/2017	87.3		121.3		4.6	
		6/2/2017	87.5		121.1		4.4	
		6/9/2017	87.2		121.4		4.7	
		6/16/2017	87.3		121.3		4.6	
		6/23/2017	87.5		121.1		4.4	
		6/30/2017	87.4		121.2		4.5	
		7/7/2017	87.5		121.1		4.4	
		7/14/2017	87.5		121.1		4.4	
		7/21/2017	87.4		121.2		4.5	
		7/28/2017	87.2		121.4		4.7	
		8/4/2017	87.3		121.3		4.6	
		8/11/2017	87.3		121.3		4.6	
		8/18/2017	87.0		121.6		4.9	
		8/25/2017	86.9		121.7		5.0	
		9/1/2017	86.9		121.7		5.0	
		9/8/2017	86.6		122.0		5.3	
		9/15/2017	86.5		122.1		5.4	
		9/22/2017	86.1		122.5		5.8	
		9/29/2017	86.0		122.6		5.9	
		10/6/2017	85.9		122.7		6.0	
1	SB-28D	10/13/2017	86.1		122.5		5.8	
'	OD-20D	10/20/2017	86.1		122.5		5.8	
		10/27/2017	86.1		122.5		5.8	
		11/3/2017	86.1		122.5		5.8	
		11/10/2017	86.2		122.4		5.7	
		11/17/2017	86.4		122.2		5.5	
		11/24/2017	86.2		122.4		5.7	
		12/1/2017	86.6		122.0		5.3	
		12/8/2017	86.4		122.2		5.5	
		12/15/2017	86.6		122.0		5.3	
		12/22/2017	86.6		122.0		5.3	
		12/29/2017	86.8		121.8		5.1	
		1/5/2018	86.7		121.9		5.2	
		1/12/2018	86.7		121.9		5.2	
		1/19/2018	86.7		121.9		5.2	
		1/26/2018	87.1		121.5		4.8	
		2/2/2018	86.9		121.7		5.0	
		2/9/2018	87.0		121.6		4.9	
		2/16/2018	87.0		121.6		4.9	
		2/23/2018	87.1		121.5		4.8	
		3/2/2018	87.0		121.6		4.9	
		3/9/2018	87.1 87.1		121.5		4.8	
		3/16/2018			121.5		4.8	
		3/23/2018	87.4		121.2	Con Note 16	4.5	
		3/30/2018	87.2		121.4	See Note 16	4.7	

	Southeast County Landfill											
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)				
		4/6/2018	87.2	,	121.4	` ´ ´	4.7	. ,				
		4/13/2018	87.2		121.4		4.7					
		4/20/2018	87.4		121.2		4.5					
		4/27/2018	87.3		121.3		4.6					
		5/4/2018	87.5		121.1		4.4	0.0				
		5/11/2018	87.5		121.1		4.4	-0.2				
		5/18/2018	87.4		121.2		4.5	-0.1				
		5/25/2018	87.6				4.3	-0.3				
		6/1/2018	86.1	207.03		See Note 21	4.2	-0.2				
		6/8/2018	86.2		120.8		4.1	-0.6				
		6/15/2018	87.6	208.40	120.8	See Note 21	4.1	-0.5				
		6/22/2018	87.6					-0.3				
			87.6					-0.4				
			87.6					-0.3				
		7/13/2018	87.6		120.8		4.1	-0.3				
		7/20/2018	87.5		120.9		4.2	-0.3				
			87.5		120.9		4.2	-0.5				
		8/3/2018	87.4		121.0		4.3	-0.3				
I	SB-28D	6/8/2018 6/15/2018 6/22/2018 6/29/2018 7/6/2018 7/13/2018 7/20/2018 8/3/2018 8/10/2018 8/17/2018 8/31/2018 8/31/2018 9/7/2018	87.4		121.0		4.3	-0.3				
		8/17/2018	87.2		121.2	4.5 4.6 4.4 4.4 4.4 4.5 4.3 See Note 21 4.1 See Note 21 4.1 4.1 4.1 4.1 4.1 4.1 4.1 4.1 4.2 4.2 4.2 4.3 4.3 4.5 4.8 5.0 5.2 5.2 5.1 5.2 5.1 5.2 5.1 5.2 5.1 5.1 5.1 5.1 5.3 5.1	-0.4					
		8/24/2018	86.9		121.5			-0.2				
		8/31/2018	86.7		121.7		Clay (ft) Previous \(\) 4.7 4.7 4.5 4.6 4.4 4.4 -0.2 4.5 -0.7 4.3 -0.3 4.2 -0.2 4.1 -0.6 4.1 -0.6 4.1 -0.7 4.1 -0.8 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9 4.1 -0.9	0.0				
		9/7/2018	86.5		121.9	(NGVD) (NGVD) (NGVD) Clay (ft) Previous 121.4 4.7 4.7 121.4 4.7 4.5 121.2 4.5 121.3 4.6 121.1 4.4 4.7 4.7 4.7 4.7 4.7 4.7 4.7 4.7 4.7	-0.1					
		9/14/2018	86.5		121.9		-0.2					
		9/21/2018	86.6		121.8		5.1	-0.7				
		9/28/2018	86.5		121.9			-0.7				
		10/5/2018	86.5					-0.8				
		10/12/2018	86.3		121.4	-0.4						
		10/19/2018	86.6		121.8		5.1	-0.7				
		10/26/2018	86.6				5.1	-0.7				
		11/2/2018	86.4					-0.5				
		11/9/2018	86.6					-0.6				
		11/16/2018	86.8					-0.6				
		11/23/2018	86.7					-0.7				
		11/30/2018	86.8		121.6		4.9	-0.4				

Southeast County Landini										
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over	Depth Change		
	Borning //	E/E/2017			` ,	(NGVD)	11 0	Flevious real (III)		
				207.00		117.5				
			77.4							
		6/23/2017								
					125.0		7.5			
								Depth Change Previous Year (ft)		
							7.1			
								Clay (ft) Previous Year (ft) 11.9 13.2 13.0 11.1 8.1 8.0 8.5 8.7 7.5 7.7 7.4 7.1 7.5 7.6 9.2 9.2 9.2 9.2 7.6 7.6 7.6 7.8 9.3 9.3 9.3 9.3 9.3 9.3 7.8 13.4 13.3 7.2 8.2 8.2 7.7 7.9 7.7 7.6 7.9 8.0 9.5 9.4 9.4 9.0 7.6 7.6 7.6 7.6 7.6 7.6 9.8 6.9		
					125.1					
		9/8/2017	82.8		125.1		7.6			
		9/15/2017	79.4		128.5		11.0			
		9/22/2017	82.3		125.6		8.1			
		9/29/2017	82.6		125.3		7.8			
			81.1		126.8		9.3			
1	SB-29	10/13/2017	81.1		126.8		9.3			
1	3D-29	10/20/2017	82.6		125.3		7.8			
		10/27/2017	77.0		130.9		13.4	(ft) Previous Year (ft) 9 2 0 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
		11/3/2017	77.1		130.8		13.3			
		11/10/2017	83.2		124.7					
		11/17/2017	82.2		125.7		8.2			
			82.7		125.2					
		5/12/2017 77.2 130.7 13.2 5/19/2017 77.4 130.5 13.0 5/26/2017 79.3 128.6 11.1 6/2/2017 82.3 125.6 8.1 6/9/2017 82.4 125.5 8.0 6/16/2017 81.9 126.0 8.5 6/23/2017 82.7 126.2 8.7 6/30/2017 82.9 125.0 7.5 7/7/2017 82.7 125.2 7.7 7/14/2017 83.0 124.9 7.4 7/21/2017 83.3 124.6 7.1 7/21/2017 82.9 125.0 7.5 8/4/2017 82.8 125.1 7.6 8/4/2017 82.8 125.0 7.5 8/18/2017 82.8 125.1 7.6 8/18/2017 82.8 125.1 7.6 9/12/2017 82.8 125.1 7.6 9/15/2017 79.4 128.5 11.0 9/22/201								
					125.3					
					126.9					
					127.3					
		3/30/2018	01.0		120.9		9.4			

	Southeast County Landfill										
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)			
		4/6/2018	81.0	,	126.9	,	9.4				
		4/13/2018	80.9		127.0		9.5				
		4/20/2018	81.1		126.8		9.3				
		4/27/2018	80.8		127.1		9.6				
		5/4/2018	82.7		125.2		7.7	-4.2			
		5/11/2018	82.8		Water Elevation (NGVD) Top of Clay Elev (NGVD) Liquid Depth Over Clay (ft) Depth Over Present 126.9 9.4 127.0 9.5 126.8 9.3 127.1 9.6	-5.6					
		5/18/2018	82.9		125.0		NGVD) Clay (ft) 9.4 9.5 9.3 9.6 7.7 7.6 7.5 7.8 7.8 7.8 7.8 7.8 7.9 8.8 8.9 7.8 7.9 7.9	-5.5			
		5/25/2018	82.6		125.3			-3.3			
		6/1/2018	82.6		125.3		7.8	-0.3			
		6/8/2018	82.6		125.3		7.8	-0.2			
		6/15/2018	82.6		125.3		7.8				
		6/22/2018	82.6								
			82.5		125.4		7.9				
			81.6				8.8				
		7/13/2018	81.5		126.4		8.9				
		7/20/2018	82.6								
			82.6		125.3		7.8	0.3			
	SB-29		82.5		125.4						
		8/10/2018	82.5		125.4		7.9	-1.3			
		8/17/2018	82.6		125.3		7.8	-1.4			
		8/24/2018	82.3		125.6		8.1	0.5			
		8/31/2018	82.3		125.6		8.1				
		Boring #		0.4							
			7.9	-3.1							
		9/21/2018	(ft tpvc) PVC (NGVD) (NGVD) (NGVD) Clay (ft) P 81.0 126.9 9.4 9.5 9.4 9.5 9.4 9.5 9.5 9.1 9.5 9.1 9.5 9.3 9.3 9.3 9.3 9.3 9.3 9.3 9.6 9.3 9.8 9.2 9.6 9.3 9.8 9.8 9.2 9.6 9.3 9.8 9.8<	-0.2							
		9/28/2018	82.5		125.4		7.9	Clay (ft) Previous Year (ft) 9.4 9.5 9.3 9.6 7.7 -4.2 7.6 -5.6 7.5 -5.5 7.8 -0.3 7.8 -0.2 7.8 -0.9 7.9 0.4 8.8 1.1 8.9 1.5 7.8 0.3 7.9 0.3 7.9 -1.3 7.8 -1.4 8.1 0.5 8.0 0.4 7.9 -3.1 7.9 -3.1 7.9 -0.2 7.9 0.1 8.0 -1.3 8.1 -1.2 8.0 0.2 8.0 -5.4 8.1 -5.2 8.0 0.8 8.1 -0.1 10.2 2.0			
		10/12/2018	82.3		127.0 9.5 126.8 9.3 127.1 9.6 125.2 7.7 -4 125.1 7.6 -5 125.0 7.5 -5 125.3 7.8 -3 125.3 7.8 -0 125.3 7.8 -0 125.3 7.8 -0 125.3 7.8 -0 125.4 7.9 0 126.3 8.8 1 126.4 8.9 1 125.3 7.8 0 125.3 7.8 0 125.3 7.8 0 125.3 7.8 0 125.3 7.8 0 125.3 7.8 0 125.3 7.8 0 125.3 7.8 0 125.4 7.9 0 125.5 8.0 0 125.6 8.1 0 125.4 7.9 -0 125.5 8.0 -1 125.						
		10/19/2018	82.4		125.5		8.0				
		10/26/2018					8.0				
						See Note 24					
		11/30/2018	81.6		126.3		8.8	1.1			

Phase	Soil	Date ¹	Depth to water	Elevation Top	Water Elevation	Top of Clay Elev	Liquid Depth Over	Depth Change
	Boring #		(ft tpvc)	PVC (NGVD)	(NGVD)	(NGVD)	Clay (ft)	Previous Year (ft)
		5/5/2017	64.3	189.53	125.2	117.8	7.4	
		5/12/2017	64.7		124.8		7.0	
		5/19/2017	64.8		124.7		6.9	
		5/26/2017	65.7		123.8		6.0	
		6/2/2017	65.7		123.8		6.0	
		6/9/2017	65.7		123.8		6.0	
		6/16/2017	65.6		123.9		6.1	
		6/23/2017	65.6		123.9		6.1	
		6/30/2017	65.2		124.3		6.5	
		7/7/2017	65.7		123.8		6.0	
		7/14/2017	65.8		123.7		5.9	
		7/21/2017	66.0		123.5		5.7	
		7/28/2017	66.0		123.5		5.7	
		8/4/2017	66.0		123.5		5.7	
		8/11/2017	65.6		123.9		6.1	
		8/18/2017	65.8		123.7		5.9	
		8/25/2017	65.8		123.7		5.9	
		9/1/2017	65.9		123.6		5.8	
		9/8/2017	65.5		124.0		6.2	
		9/15/2017	64.4		125.1		7.3	
		9/22/2017	64.7		124.8		7.0	
		9/29/2017	64.7		124.8		7.0	
		10/6/2017	64.8		124.7		6.9	
	00.00	10/13/2017	63.4		126.1		8.3	
II	SB-30	10/20/2017	63.2		126.3		8.5	Depth Change Previous Year (ft)
		10/27/2017	65.4		124.1		6.3	
		11/3/2017	65.4		124.1		6.3	
		11/10/2017	65.3		124.2		6.4	
		11/17/2017	65.4		124.1		6.3	
		11/24/2017	65.5		124.0		6.2	
		12/1/2017	65.6		123.9		6.1	
		12/8/2017	65.4		124.1		6.3	
		12/15/2017	65.5		124.0		6.2	
		12/22/2017	65.6		123.9		6.1	
		12/29/2017	65.7		123.8		6.0	
		1/5/2018	65.8		123.7		5.9	
		1/12/2018	65.6		123.9		6.1	
		1/19/2018	65.6		123.9		6.1	
		1/26/2018	65.6		123.9		6.1	
		2/2/2018	65.8		123.7		5.9	
		2/9/2018	65.8		123.7		5.9	
		2/16/2018	65.8		123.7		5.9	
		2/23/2018	65.9		123.6		5.8	
		3/2/2018	65.9		123.6		5.8	
		3/8/2018	65.9		123.6		5.8	
		3/16/2018	66.0		123.5		5.7	
	1	3/23/2018	66.2		123.3		5.5	
	1							
		3/30/2018	65.7		123.8		6.0	

Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)			
		4/6/2018	66.0	,	123.5	` ´ ´	5.7	` '			
		4/13/2018	66.0		123.5		5.7				
		4/20/2018	66.1		123.4		5.6				
		4/27/2018	66.0		123.5		5.7				
		5/4/2018	66.4		123.1		5.3	-2.1			
		5/11/2018	66.4		123.1		5.3	-1.7			
		Date (ft tpvc) PVC (NGVD) (NGVD) (NGVD)	5.3								
			66.3				5.4				
			66.4				5.3				
		6/8/2018	66.4		123.1		5.3	-0.7			
			66.4		123.1		5.3				
		6/22/2018					5.3				
			66.5								
			66.4								
		7/13/2018	66.4		123.1		5.3	-0.6			
							5.4	-0.3			
			66.3		123.2		5.4	-0.3			
		8/3/2018	66.3		123.2		5.4	-0.3			
II	SB-30	8/10/2018	66.0		123.5		5.7	-0.4			
		8/17/2018	65.9		123.6		5.8	-0.1			
		8/24/2018	65.7		123.8		6.0	0.1			
		8/31/2018	65.6		123.9		6.1	0.3			
		# Date		0.1							
	4/13/2018 66.0 123.5 5.7 4/20/2018 66.1 123.4 5.6 4/27/2018 66.0 123.5 5.7 5/4/2018 66.4 123.1 5.3 5/18/2018 66.4 123.1 5.3 5/18/2018 66.4 123.1 5.3 6/1/2018 66.4 123.1 5.3 6/1/2018 66.4 123.1 5.3 6/15/2018 66.4 123.1 5.3 6/15/2018 66.4 123.1 5.3 6/15/2018 66.4 123.1 5.3 6/22/2018 66.4 123.1 5.3 6/29/2018 66.5 123.0 5.2 7/13/2018 66.4 123.1 5.3 7/20/2018 66.4 123.1 5.3 7/13/2018 66.4 123.1 5.3 7/20/2018 66.3 123.2 5.4 8/17/2018 66.3 123.2 5.4 8/17/2018<	6.3	-1.0								
		6.4	-0.6								
		9/28/2018	65.3		124.2		6.4	-0.6			
		10/5/2018					6.5	-2.1 -1.7 -1.6 -0.6 -0.7 -0.8 -0.8 -1.3 -0.7 -0.6 -0.3 -0.3 -0.3 -0.1 -1.0 -0.6			
		10/12/2018	65.1		124.4	5.6 5.7 5.3 -2.1 5.3 -1.7 5.3 -1.6 5.4 -0.6 5.3 -0.7 5.3 -0.8 5.3 -0.8 5.3 -0.8 5.3 -0.8 5.3 -0.8 5.3 -0.7 5.3 -0.7 5.3 -0.7 5.3 -0.7 5.3 -0.7 5.4 -0.3 5.4 -0.3 5.4 -0.3 5.4 -0.3 5.7 -0.4 5.8 -0.1 6.0 0.1 6.1 0.3 6.3 0.1 6.3 0.1 6.4 -0.6 6.5 -0.4 6.6 -1.7 6.5 -2.0 6.5 0.2 6.8 0.5 6.8 0.4 6.7 0.4 7.5 1.3 <	-1.7				
		10/19/2018	65.2		124.3		6.5	-2.0			
		10/26/2018	65.2		124.3		6.5	0.2			
		11/2/2018	64.9		124.6		6.8	0.5			
		11/9/2018	64.9		124.6		6.8				
		11/16/2018	65.0		124.5			0.4			
		11/23/2018	64.2			See Note 24	7.5				
		11/30/2018	65.1		124.4		6.6	0.5			

			-		County Land		1	
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		3/7/2018	18.4	141.8	123.4	122.4	1.0	(11)
		3/9/2018	18.4		123.4		1.0	
		3/16/2018	18.4		123.4		1.0	
		3/23/2018	18.4		123.4		1.0	
		3/30/2018	18.4		123.4		1.0	
		4/6/2018	18.4		123.4		1.0	
II	SB-31 ¹⁴	4/13/2018	18.4		123.4		1.0	
		4/20/2018	18.4		123.4		1.0	
		4/27/2018	18.5		123.3		0.9	er Depth Change Previous Year (ft)
		5/4/2018	18.5		123.3		0.9	
		5/11/2018				See Note 20		
		2/7/2010	04.4	146.8	122.7	121.9	0.0	
	l -	3/7/2018	24.1	140.0		121.9	0.8	
		3/9/2018	24.1		122.7		0.8	
		3/16/2018 3/23/2018	24.1 24.2		122.7 122.6		0.8 0.7	
		3/30/2018 4/6/2018	24.2		122.6 122.6		0.7	
		4/6/2018	24.2				0.7	
			24.2		122.6		0.7 0.7	
		4/20/2018 4/27/2018	24.2		122.6	See Note 19		
			24.5		122.3		0.4	
		5/4/2018 5/11/2018	24.5		122.3	See Note 19	0.4	
			24.4		122.4		0.5	
		5/18/2018 5/25/2018	24.4		122.4		0.5 0.5	
		6/1/2018	24.4		122.4			
		6/8/2018	24.4 24.4		122.4 122.4		0.5	
		6/15/2018			122.4		0.5	
		6/22/2018	24.4		122.4		0.5	
		6/22/2018	24.4 24.4		122.4		0.5 0.5	
		7/6/2018	24.4		122.4		0.6	
		7/0/2018	24.3					
		7/13/2018	24.3		122.5 122.7		0.6 0.8	
III	SB-32 ¹⁴	7/20/2018	24.1		122.7		0.8	
		8/3/2018	24.1		122.7		0.8	
		8/10/2018	24.1		122.7		0.8	
		8/17/2018	23.9		122.7		1.0	
		8/24/2018	23.9		122.9		1.0	
		8/31/2018	23.9		122.9		1.0	
		9/7/2018	23.9		122.9		1.0	
		9/14/2018	23.9		122.9		1.0	
		9/21/2018	23.9		122.9		1.0	
		9/28/2018	23.9		122.9		1.0	
		10/5/2018	23.9		122.9		1.0	
		10/12/2018	23.9		122.9		1.0	
		10/19/2018	23.9		122.9		1.0	
		10/26/2018	23.9		122.9		1.0	
		11/2/2018			122.8		0.9	
		11/9/2018			122.8		0.9	
		11/16/2018	24.1		122.7		0.8	
		11/23/2018	24.1		122.7		0.8	
		11/30/2018	24.1		122.7		0.8	
		, 55,25 10	- r- i		122.1		0.0	

		-			County Land			
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
	Phase Soil Boring #	7/21/2017	14.5	136.85	122.4	121.5	0.9	,
		7/28/2017	14.1	top HDPE	122.8	<u> </u>	1.3	
		8/4/2017	13.7		123.2		1.7	
		8/11/2017	12.8	See Note 7	124.1		2.6	
		8/18/2017	13.6		123.3		1.8	
		8/25/2017	13.7		123.2		1.7	
		9/1/2017	13.4		123.5		2.0	
		9/8/2017	13.1		123.8		2.3	
		9/15/2017 9/22/2017	12.8 12.8		124.1 124.1		2.6 2.6	
		9/29/2017	12.7		124.1		2.7	
		10/6/2017	13.1		123.8		2.3	
		10/13/2017	13.1		123.8		2.3	
		10/20/2017	15.2		121.7		0.2	
		10/27/2017	14.7		122.2		0.7	
		11/3/2017	14.5		122.4		0.9	
		11/10/2017	13.8		123.1		1.6	
		11/17/2017	13.8		123.1		1.6	
		11/24/2017	13.9		123.0		1.5	
		12/1/2017	15.2		121.7		0.2	
		12/8/2017	14.2		122.7	See Note 13	1.2	
		12/15/2017	15.0		121.9		0.4	
		12/22/2017	15.2		121.7		0.2	
		12/29/2017	14.3		122.6		1.1	
		1/5/2018	14.0		122.9		1.4	
		1/12/2018	13.8		123.1		1.6	
		1/19/2018 1/26/2018	14.0 13.9		122.9 123.0		1.4 1.5	
		2/2/2018			123.0		1.5	
		2/9/2018			123.0		1.5	
		2/16/2018	13.9		123.0		1.5	
II	MP 2-2 ⁶	2/23/2018	13.9		123.0		1.5	
		3/2/2018			123.0		1.5	
		3/9/2018			123.0		1.5	
		3/16/2018			123.0		1.5	
		3/23/2018	14.0		122.9		1.4	
		3/30/2018			123.0		1.5	
		4/6/2018	13.9		123.0		1.5	
		4/13/2018			123.0		1.5	
		4/20/2018	14.0		122.9		1.4	
		4/27/2018	14.0		122.9		1.4	
		5/4/2018			122.9		1.4	
		5/11/2018 5/18/2018			122.9 122.9		1.4 1.4	
		5/25/2018			122.9		1.4	
		6/1/2018			122.9		1.4	
		6/8/2018			122.9		1.4	
		6/15/2018			122.9		1.4	
		6/22/2018			122.9		1.4	
		6/29/2018	14.0		122.9		1.4	
		7/6/2018			122.9		1.4	
		7/13/2018			122.9		1.4	
		7/20/2018			122.9		1.4	0.5
		7/27/2018			123.0		1.5	0.2
		8/3/2018			123.0		1.5	-0.2
		8/10/2018			123.0		1.5	-1.1
		8/17/2018			123.1		1.6	-0.2
		8/24/2018 8/31/2018			123.1		1.6	-0.1 -0.4
		9/7/2018			123.1 123.1		1.6 1.6	-0.4 -0.7
		9/14/2018			123.1		1.6	-0.7 -1.0
		9/21/2018			123.1		1.6	-1.0
	[9/28/2018			123.1		1.6	-1.1


Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		10/5/2018	13.8		123.1		1.6	-0.7
		10/12/2018	13.8		123.1		1.6	-0.7
		10/19/2018	13.8		123.1		1.6	1.4
	Δ .	10/26/2018	13.8		123.1		1.6	0.9
		11/2/2018	13.8		123.1		1.6	0.7
II		11/9/2018	13.7		123.2		1.7	0.1
		11/16/2018	13.8		123.1		1.6	0.0
		11/23/2018	13.5		123.4		1.9	0.4
		11/30/2018	13.6		123.3		1.8	1.6
				I				


				- Journous	County Land	•••		
Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev (NGVD)	Liquid Depth Over Clay (ft)	Depth Change Previous Year (ft)
		7/21/2017	15.0	141.05	DRY	122.4	DRY	(1)
		7/28/2017	15.0	top HDPE	DRY	See Note 8	DRY	
		8/4/2017	15.0		DRY		DRY	
		8/11/2017	15.0		DRY		DRY	
		8/18/2017	15.0		DRY		DRY	
		8/25/2017	15.0		DRY		DRY	
		9/1/2017	15.0		DRY		DRY	
		9/8/2017	15.0		DRY		DRY	
		9/15/2017	15.0		DRY		DRY	
		9/22/2017	15.0		DRY		DRY	
		9/29/2017	15.0		DRY		DRY	
		10/6/2017	15.0		DRY		DRY	
		10/13/2017	15.0		DRY		DRY	
		10/20/2017	15.0		DRY		DRY	
		10/27/2017	15.0		DRY		DRY	
		11/3/2017	15.0		DRY		DRY	
		11/10/2017	15.0		DRY		DRY	
		11/17/2017	15.0		DRY		DRY	
		11/24/2017	15.0		DRY		DRY	
		12/1/2017	-		DRY	See Note 12	DRY	
		12/8/2017	19.4	142.3	122.9	.=	0.5	
		12/15/2017	19.6	,	122.7		0.3	
		12/22/2017	19.4		122.9		0.5	
		12/29/2017	19.5		122.8		0.4	
		1/5/2018	19.1		123.2		0.8	
		1/12/2018	19.0		123.3		0.9	
		1/19/2018	19.1		123.2		0.8	
		1/26/2018	19.1		123.2		0.8	
		2/2/2018	19.1		123.2		0.8	
		2/9/2018	19.1		123.2		0.8	
		2/16/2018	19.1		123.2		0.8	
II	MP 2-3 ⁶	2/23/2018	19.3		123.0		0.6	
"	IVIF 2-3	3/2/2018	19.1		123.2		0.8	
		3/9/2018	19.1		123.2		0.8	
		3/16/2018	19.1		123.2		0.8	
		3/23/2018	19.2		123.1		0.7	
		3/30/2018	19.1		123.1		0.8	
		4/6/2018	19.1		123.2		0.8	
		4/13/2018	19.0		123.3		0.9	
		4/20/2018	19.2		123.1		0.7	
		4/27/2018	19.2		123.1		0.7	
		5/4/2018	19.2		123.1		0.7	
		5/11/2018	19.2		123.1		0.7	
		5/11/2018			123.1		0.7	
		5/25/2018	19.1		123.2		0.8	
		6/1/2018	19.1		123.2		0.8	
		6/8/2018			123.2		0.8	
		6/15/2018			123.2		0.8	
		6/22/2018			123.2		0.8	
		6/29/2018			123.2		0.8	
		7/6/2018			123.2		0.8	
		7/13/2018			123.2		0.8	
		7/20/2018			123.2		0.8	0.8
		7/27/2018			123.1		0.8	0.8
		8/3/2018			123.1		0.8	0.7
		8/10/2018			123.2		0.8	0.8
		8/17/2018			123.3		0.9 0.9	0.9
		8/24/2018			123.3			0.9
		8/31/2018			123.3		0.9	0.9
		9/7/2018			123.3		0.9	0.9
		9/14/2018			123.3		0.9	0.9
		9/21/2018			123.3		0.9	0.9
		9/28/2018	19.0		123.3		0.9	0.9


Phase	Soil Boring #	Date ¹	Depth to water (ft tpvc)	Elevation Top PVC (NGVD)	Water Elevation (NGVD)	Top of Clay Elev	Liquid Depth Over	Depth Change Previous Year (ft)
<u> </u>	Donning #		` ' '	PVC (NGVD)	, ,	(NGVD)	Clay (ft)	Previous Year (II)
		10/5/2018	19.0		123.3		0.9	0.9
		10/12/2018	19.0		123.3		0.9	0.9
		10/19/2018	19.0		123.3		0.9	0.9
		10/26/2018	19.0		123.3		0.9	0.9
		11/2/2018	19.0		123.3		0.9	0.9
ll II	MP 2-3 ⁶	11/9/2018	18.8		123.5		1.1	1.1
		11/16/2018	18.8		123.5		1.1	1.1
		11/23/2018	18.7		123.6		1.2	1.2
		11/30/2018	18.8		123.5		1.1	1.1


Notes:

- 1. Water levels collected in SB-15 through SB-23D on 2/16/17 are prior to development.
- 2. Approximate elevations based on raw survey data.
- 3. Extended riser at SB-25D due to waste filling operations.
- 4. Lowered riser at SB-25D in order to conduct pump test.
- 5. Removed SB-27 during construction of cut-off trench the week of 7-10-2017. Replaced with MP-1 and MP-2
- 6. Monitoring Points MP 2-2 and MP 2-3 are vertical HDPE risers installed in cutoff trench.
- 7. Installed pump at CO 2-2 on 8/11/2017. MP 2-2 may be affected by pumping.
- 8. Clay elevation at MP 2-3 is estimated based on bottom of trench survey points north and south of riser.
- 9. SB-25D appeared to be blocked on 9/1/2017. Investigations were conducted with an excavation that determined the piezometer is broken at 14' B.G.
- 10. Actively filling in the Phase IV area. SWMD extended risers at SB-23D and SB-23S.
- 11. Actively filling in the Phase IV and VI area. SWMD extended riser at SB-21D.
- 12. Construction activity at CO 2-1 on 12/1 adjusting depth of MP 2-3.
- 13. Pump at CO 2-2 turned off to evaluate effects of construction activity at cut-off trench.
- 14. SB-31 and SB-32 installed temporarily to monitor liquid level prior to excavation to determine accuracy of piezometers. Top of casing based on ground survey and measurement of stickup.
- 15. SB-23S was damaged after 2/2/2018 and staff has not been able to conduct liquid level measurements.
- 16. Slug tests on Series-2 piezometers. Levels may be artificially high. Water added on 3/28/18.
- 17. Extended riser at SB-22D due to waste filling operations. Added 10' on 4/22/18 and 8' on 5/11/2018.
- 18. SB-22D destroyed during waste filling operations in Phase VI.
- SWMD excavated trench near SB-32 from 4/24/2018 4/30/2018 in order to locate Phase III header pipe and install cleanout riser.
- 20. SWMD excavated trench near SB-31 from 5/7/2018 5/15/2018 in order to locate Phase II header pipe and installI cleanout riser. SB-31 removed on 5/11/2018.
- 21. Damage to SB-28D riser. Removed broken piece ~ 1.59'. Modified piezometer prior to 6/15/18.
- 22. PVC pipe at SB-23D sheared by landfill prior to 9/21/18 reading.
- 23. SB-01, 02, 03, 05, 26, P-19S, 23S and 23D were all abandoned prior to 11/9/18.
- 24. Power failure DW-1 and DW-2 not pumping allowed liquid level to increase in SB-29 and SB-30.










	Southeast Coun	ty Landfill
Week Ending	Rainfall (in.)	Remarks
1/1/16	0	
1/8/16	0.3	
1/15/16	2.55	
1/22/16 1/29/16	1.97 2.54	
2/5/16	0.2	
2/12/16	0.35	
2/19/16	0.17	
2/26/16	0.89	
3/4/16	0	
3/11/16	0	
3/18/16 3/25/16	0.43 0.96	
4/1/16	0.92	
4/8/16	2.01	
4/15/16	0	
4/22/16	0.01	
4/29/16	0.48	
5/6/16	3.05	
5/13/16 5/20/16	0 4.95	
5/27/16	0	
6/3/16	0.69	
6/10/16	8.23	
6/17/16	0.18	
6/24/16	1.63	
7/1/16 7/8/16	0.76 1.88	
7/15/16	1.61	
7/22/16	0.59	
7/29/16	1.05	
8/5/16	1.66	
8/12/16	4.52	
8/19/16 8/26/16	0.05 0.12	
9/2/16	6.92	
9/9/16	0.81	
9/16/16	0.86	
9/23/16	0.54	
9/30/16	1.21	
10/7/16 10/14/16	3.61 0	
10/21/16	0	
10/28/16	0	
11/4/16	0	
11/11/16	0	
11/18/16 11/25/16	0	
12/2/16	0	
12/9/16	0.09	
12/16/16	0	
12/23/16	0	
12/30/16	0.25	
1/6/17 1/13/17	0	
1/20/17	0.23	
1/27/17	0.6	
2/3/17	0.44	
2/10/17	0.66	
2/17/17 2/24/17	0.08 1.22	
3/3/17	0	
3/10/17	0	
3/17/17	0.65	
3/24/17	0.01	
3/31/17 4/7/17	0.01 2.58	
4/7/17	0	
4/21/17	0	
4/28/17	0	
5/5/17	0.36	
5/12/17	0.33	
5/19/17 5/26/17	0.01 0.96	
6/2/17	0.35	
6/9/17	3.48	
6/16/17	2.78	
6/23/17	3.02	
6/30/17	0.79	
7/7/17 7/14/17	2.8 3.8	
//14/1/	3.8	ļ

Week Ending	Rainfall (in.)	Remarks
7/21/17	3.59	
7/28/17	0.6	
8/4/17	4.92	
8/11/17 8/18/17	0.39 1.24	
8/25/17	1.09	
9/1/17	9.01	
9/8/17	1.9	
9/15/17	7.28	
9/22/17	0	
9/29/17	0.28	
10/6/17	0.82	
10/13/17	0.02	
10/20/17	0.83	
10/27/17	0.08	
11/3/17	0.28	
11/10/17	0	
11/17/17	0.04	
11/24/17 12/1/17	0.09	
12/1/17	1.13	
12/15/17	0.66	
12/22/17	0	
12/29/17	0.09	
1/5/18	0.72	
1/12/18	0.86	
1/19/18	0	
1/26/18	0	
2/2/18	2.05	
2/9/18	0.82	
2/16/18	0	
2/23/18 3/2/18	0	
	0	
3/9/18 3/16/18	0	
3/23/18	1.06	
3/30/18	0	
4/6/18	0.01	
4/13/18	1.11	
4/20/18	0.65	
4/27/18	0.9	
5/4/18	0	
5/11/18	0.95	
5/18/18	6.67	
5/25/18	2.90	
6/1/18 6/8/18	3.14 1.59	
6/15/18	1.61	
6/22/18	2.39	
6/29/18	3.64	
7/6/18	3.37	
7/13/18	0.45	
7/20/18	2.68	
7/27/18	3.27	<u> </u>
8/3/18	3.89	
8/10/18	1.66	
8/17/18	1.17	
8/24/18	2.86	
8/31/18	3.16	
9/7/18 9/14/18	0.78 2.42	
9/21/18	0.05	
9/28/18	1.8	
10/5/18	0.01	
10/12/18	0.78	
10/19/18	0	
10/26/18	0	
11/2/18	0.6	
11/9/18	0.35	
11/16/18	0.51	
11/23/18	0.01	
11/30/18	0.32	



Appendix D November 2018 Water Balance



SOLID WASTE MANAGEMENT

PO Box 1110 Tampa, FL 33601-1110 813-272-5680

MEMORANDUM

DATE: December 13, 2018

TO: Larry E. Ruiz, Manager Landfill Operations, Solid Waste

Management Division

FROM: Cindy A. Pelley, Landfill Supervisor, Solid Waste

Management Division

SUBJECT: Leachate Water Balance Report Forms for November 2018

Southeast County Landfill, Hillsborough County, Florida

The Solid Waste Management Division (SWMD) staff has compiled and reviewed the leachate management operational data from the Southeast County Landfill Phases I-VI, Sections 7-8, and Section 9. Attached are the Leachate Water Balance Report Form (Table 1), the Leachate Field Data Entry Form (Table 2), and the 2018 Summary (Table 3). Also, attached find Figure 1 showing leachate levels in Pump Station B sump of Phases I-VI and rainfall for the month.

TABLE 1

Day (Column I)

Column I presents the calendar days for the month.

Rainfall (Column II)

Column II presents the average rainfall, in inches, as measured in the field from rainfall stations at the site. This month there was 1.79 inches of rainfall recorded at the Southeast County Landfill (SCLF).

Depth in Pond A (Column III)

Column III presents the daily depth, in feet, of effluent stored in effluent pond (Pond A). The daily depth in Pond A varies as a function of the spray irrigation frequency/duration and effluent hauled from the pond. This month there was no effluent stored in Pond A.

Depth in Pond B (Column IV)

Column IV presents the daily depth, in feet, of effluent or leachate that is stored in the effluent/leachate storage pond (Pond B). The depth in Pond B varies as a function of the evaporation frequency/duration and effluent or leachate hauled from the pond. This month the daily average depth in Pond B was 0.1.

BOARD OF COUNTY COMMISSIONERS

Ken Hagan Pat Kemp Lesley "Les" Miller, Jr. Sandra L. Murman Kimberly Overman Mariella Smith Stacy R. White

COUNTY ADMINISTRATOR

Michael S. Merrill
COUNTY ATTORNEY
Christine M. Beck
INTERNAL AUDITOR

Peggy Caskey

INFRASTRUCTURE SERVICES
ADMINISTRATOR

John Lyons

Memorandum December 13, 2018 Page 2 of 5

Estimated Depth at Pump Station B Sump (PS-B) (Column V)

Column V presents the depth of leachate, in inches, in the PS-B sump. Leachate from Phases I-VI flows to the PS-B sump for removal from the landfill. PS-B then pumps the leachate to Pump Station A (PS-A). Daily depth readings from the PS-B sump are included in this column. This month PS-B was below the normal operation level. The average recorded depth of leachate in the PS-B sump was 16.6 inches.

Leachate Pumped to MLPS from Phases I-VI (Column VI)

Column VI presents the daily amount of leachate, in gallons, collected from PS-A and pumped through the MLPS to the 575,000-gallon storage tank at the Leachate Treatment and Reclamation Facility (LTRF) for treatment or disposal. This column also includes the Phase II data from the dewatering wells and PS-2. The average daily amount of leachate pumped from PS-A was 94,579 gallons. A total of 2,837,363 gallons of leachate was pumped this month.

Leachate Pumped from Sections 7-8 LDS (Column VII)

Column VII presents the quantity of leachate removed from the leak detection system (LDS) of Sections 7-8. The quantity is measured by a flow meter before being pumped for removal with Sections 7-8 leachate. The removal rate did not exceed 1,930 gallons per day. This month 1,051 gallons of leachate was removed from the leak detection system of Sections 7-8.

Leachate Pumped to MLPS from Sections 7-8 (Column VIII)

Column VIII presents the quantity of leachate collected at Sections 7-8 and pumped to the MLPS. The quantity is measured by a flow meter and includes any leachate removed from the leak detection system of Sections 7-8 (Column VII). This month a total of 210,208 gallons was removed.

Leachate Pumped to LTRF from the MLPS (Column IX)

Column IX presents the total quantity of leachate pumped to the LTRF from Phases I-VI (including condensate removed from LFG Wells and Condensate Traps), and Sections 7-8. This month a total of 3,047,571 gallons of leachate was pumped to the LTRF.

Leachate Pumped to LTRF from Section 9 (Column X)

Column X presents the daily amount of leachate, in gallons, collected from Section 9 and pumped to the 575,000-gallon storage tank at the Leachate Treatment and Reclamation Facility (LTRF) for treatment or disposal. A total of 114,122 gallons of leachate was pumped this month.

Memorandum December 13, 2018 Page 3 of 5

Leachate Pumped from Section 9 LDS (Column XI)

Column XI presents the daily amount of leachate, in gallons, collected from the LDS of Section 9 and pumped to the 575,000-gallon storage tank at the LTRF for treatment or disposal. The removal rate exceeded 4,651 gallons per day on November 14, 15, and 20th due to a pump level test. On November 14, 15, and 20th the LDS pump was operated manually until the 6-inch level was reached in lieu of the design level of 12-inches. This month 30,730 gallons of leachate was removed from the leak detection system. Currently, the County is evaluating the sump design levels.

Leachate Pumped from Compost Area Sump (Column XII)

Column XII presents the total quantity of leachate pumped to the LTRF and Pond B from the Compost Project Area Sump. This month leachate was not removed from the compost area and pumped to the LTRF.

Leachate in 575,000-Gallon Tank (Column XIII)

Column XIII presents the daily amount of leachate, in gallons, stored in the 575,000-gallon leachate holding tank T1 at the LTRF. The amount of leachate stored in T1 is calculated based on the circumference of the tank and the daily level reading. This month an average of 89,500 gallons of leachate was stored in the tank.

Effluent in 575,000-Gallon Tank (Column XIV)

Column XIV typically presents the daily amount of effluent, in gallons, stored in the 575,000-gallon effluent holding tank T6 at the LTRF. The SWMD began storing leachate in this tank in June. The amount of effluent/leachate stored in T6 is calculated based on the circumference of the tank and the daily level reading. This month an average of 352,300 gallons of leachate was stored in the tank.

Leachate Treated at LTRF (Column XV)

Column XV presents the daily amount of leachate, in gallons, treated at the LTRF. On August 16, 2016, plant staff began shutting down operations for upcoming permit required tank inspections. This month leachate was not treated at the plant.

Total Leachate Hauled (Column XVI)

Column XVI presents the daily amount of leachate, in gallons, hauled off site. This month a total of 3,044,521 gallons of leachate was hauled off site.

Leachate Dust Control Sprayed (Column XVII)

Column XVII presents the daily amount of leachate, in gallons, measured from the flow meter at the bypass-loading arm at the leachate storage tank. The leachate is used for dust control in the active area of the landfill. This month leachate was not used for dust control.

Memorandum December 13, 2018 Page 4 of 5

Pond A Storage (Column XVIII)

Column XVIII presents the daily amount of effluent, in gallons, stored in Pond A. The daily amount stored in the pond is calculated by using the daily depth of effluent in the Pond A (Column III). Under normal operating conditions, the daily amount of effluent stored in the pond varies depending upon the daily amount of leachate treated at the LTRF, the daily rainfall, daily effluent hauling operations, daily spray irrigation operations, and the daily amount of effluent used for dust control/evaporation. This month effluent was not stored in Pond A.

Pond B Storage (Column XIX)

Column XIX presents the daily amount of effluent, in gallons, stored in Pond B. The daily amount stored in the pond is calculated by using the daily depth of liquid in Pond B (Column IV). Under normal operating conditions, the amount stored in the pond will vary depending upon the daily amount of leachate/effluent removed from the pond by the evaporation system, hauled from the pond, used for dust control or evaporated; was stored in Pond B. This month an average of 2,600 gallons per day of leachate was stored in Pond B.

Effluent Sprayed at Pond B (Column XX)

Column XX presents the daily amount of effluent, in gallons, sprayed for evaporation at Pond B. The amount evaporated is calculated by using 5 percent of the daily flow meter quantity sprayed at Pond B and it is included in Column XX. This month effluent was not sprayed in Pond B.

Effluent Irrigation (Column XXI)

Column XXI presents the daily amount of effluent, in gallons, used for spray irrigation on top of Phases IV-VI. The daily amount of effluent irrigation on Phases I-VI is measured from the flow meter at the irrigation pump station. This month effluent was not used for spray irrigation.

Effluent Dust Control Sprayed (Column XXII)

Column XXII presents the daily amount of effluent, in gallons, sprayed for dust control in the active areas of the SCLF. The daily amount of effluent used for dust control, is measured from the flow meter at the bypass-loading arm. This month effluent was not sprayed as dust control.

Total Effluent Hauled (Column XXIII)

Column XXIII presents the daily amount of effluent, in gallons, hauled off site, as measured from the flow meter at the bypass-loading arm. This month effluent was not hauled off site.

Total Evaporation (Column XXIV)

Column XXIV presents the daily amount of leachate and effluent, in gallons, that evaporates and therefore will not be returned to the SCLF and/or requires treatment. Evaporation rates of 80 percent and 5 percent evaporation rate for spray in Pond B are assumed. Total evaporation estimated for this month was zero gallons.

Memorandum December 13, 2018 Page 5 of 5

TABLE 2

Table 2 presents data assembled from daily logs compiled by the SWMD staff.

TABLE 3

Leachate Balance Summary

The Leachate Balance Summary (see Table 3) presents a review of inflow and outflow quantities for the LTRF, as well as rainfall and effluent disposal quantities at the landfill. Total inflow quantity to the LTRF was 3,195,368 gallons. Total outflow quantity from the LTRF was 3,044,521 gallons. The change in storage for the month increased by 150,847 gallons.

Please advise should you have any questions concerning the information provided.

TABLE 1. LEACHATE WATER BALANCE REPORT FORM NOVEMBER 2018 SOUTHEAST COUNTY, FLORIDA

>	Γ		7	ation	·	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0		0	bal.xls
VIXX			Total	Evaporation	(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0		0	balance/2018/11-18bal.x1
IIIXX		Total	Effluent	Hauled	(gal.)																																			balance
IIXX		Effluent	Dust Control	(Sprayed)	(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0		0	
XX		Effluent	Irrigation I		(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0		0	
XX	Effluent	Sprayed	Pond	В	(gal)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0			
XIX		Pond	В	Storage	(gal)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	38,000	28,000	12,000			2,600		
MVX.		Pond	¥	Storage	(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			0		
IIAX		Leachate	Dust Control	(Sprayed)	(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0		0	
XVI		Total	Leachate Du	_	(gal.)	165,521	174,810	142,026	0	131,988	162,146	125,380	117,541	89,202	131,311	0	133,057	154,681	146,096	125,447	124,955	43,806	0	89,688	133,796	134,078	0	132,688	87,977	0	88,343	124,882	124,129	80,335	80,658		3,044,521			
X	Leachate	Treated		LTRF	(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0			
XIX	ta		575K a		(gal.) (i	410,000	417,000	360,000	393,000	427,000	386,000	341,000	312,000	295,000	312,000	344,000	377,000	338,000	317,000	288,000	254,000	240,000	308,000	377,000	377,000	326,000	353,000	379,000	353,000	407,000	461,000	381,000	345,000	331,000	360,000			352,300		
AX AIX IIIX IIX X	ite		575K		(gal.)	204,000	130,000	130,000	130,000	130,000	130,000	130,000	130,000	130,000	130,000	130,000	130,000	115,000	113,000	000'96	000'96	77,000	27,000	77,000	62,000	38,000	37,000	36,000	36,000	36,000	36,000	31,000	29,000	29,000	29,000			89,500		
			ost	ate	· ·	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		0	0		
IIX		mc	Compost	Leachate	(gal.)	0	0	0	0	0	0	0	0	0	0	0	0	129	17,793	8,749	0	0	0	0	3,929	130	0	0	0	0	0	0	0	0	0		30,730	1,024		
×	Leachate	Pumped from	Section 9	TDS	(gal.)												-																							
×	Leachate	Pumped	to LTRF from	Section 9	(gal.)	4,093	4,347	4,802	1,739	1,739	8,217	3,162	2,916	4,554	3,501	3,700	3,700	4,874	5,396	5,519	5,556	1,813	3,275	3,275	3,429	2,948	3,359	3,359	3,283	4,097	4,097	3,673	3,221	3,000	3,479		114,122	3,804		
×	Leachate	Pumped	to LTRF from	MPLS	(gal.)	100,979	120,428	107,777	105,990	106,007	109,565	105,844	107,129	104,138	105,568	100,373	100,280	102,096	105,099	106,562	60,300	103,523	103,530	102,247	92,059	94,436	62,083	97,125	104,422	101,781	101,445	96,623	89,494	86,918	89,744		3,047,571	101,586		
VIII	Leachate		to MLPS from to	Sections 7-8	(gal.)	999	13,048	6,254	7,058	7,058	7,650	5,582	7,406	5,546	7,556	6,381	6,381	5,462	9,930	6,190	5,746	15,382	11,626	11,626	196	4,078	6,479	6,479	7,988	610'9	6,019	8,658	3,544	855'9	7,748		210,208	7,007		
						28	82	0	27	27	0	27	37	36	99	31	31	33	33	33	49	27	32	32	32	30	56	29	36	36	36	63	27	29	31		1,051	35		
IIA	Leachate	Pumped from	Sections 7-8	TDS	(gal.)																																			
ΙΛ	Leachate	Pumped	to MLPS	from Phases LVI	(gal.)	100,419	107,380	101,523	98,932	98,949	101,915	100,262	99,723	98,592	98,012	93,992	93,899	96,634	95,169	100,372	93,563	88,141	61,904	90,621	91,863	90,358	709'06	90,646	96,434	95,762	95,426	87,965	85,950	80,360	81,996		2,837,363	94,579		
>	Estimated	Depth	at	PS-B fr	(in.)	10.6	20.8	21.0	18.3	15.5	13.9	12.2	20.3	22.0	18.0	18.7	19.3	12.5	19.8	15.1	12.1	14.0	16.5	18.9	19.5	15.2	12.7	10.1	17.5	6.81	20.2	20.2	11.6	14.8	19.4			16.6		
2		.EI	Pond	В	(ft.)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.4	1.2	8.0			0.1		
Ħ		.щ	Pond	<	(ft.)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0			0.0		
=	D			_	(in.)	0.00	09'0	0.00	00'0	0.19	000	0.04	0.12	00:00	00'0	00'0	0.00	0.00	0.50	0.01	00'0	10'0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.32	0.00	0.00	0.00	00.00		1.79			
_				2	Day	1	2	3	4	2	9	7	~	6	10	П	12	13	14	15	91	17	- 81	61	20	21	22	23	24	25	26	27	28	29	30		al	Daily Average	Mo. Average	
	L																																				Total	Dai	Mo.	:

Notes:

1. NR = No Records, IVA = Not Available.

2. Daily average is calculated by dividing the total by the actual days messured in the month.

4. Monthly average is calculated by dividing the total by the actual days messured in the month.

4. Monthly average with the properties of the properties of the month.

5. Column II. There is less than 00 in others and is not included in total.

6. Columns III and IV, field measured at stuff gauges.

Columus VII.& VIII. Section 7-8 leak detection pumped into Section 7 leachate sump riser.
 Columus XII and XIV. actionated from depth in 575 (long gat. units.
 Columus VII.XII and XXXIV quantizes from depth in 600 gat. units.
 Columus VI-XII, XVII and XXXIV quantizes from the or action of the daily values from Columus XVII XXII - XXII plus 5% of the daily values from Columus XXII.

TABLE 2. FIELD DATA ENTRY FORM NOVEMBER 2018 SOUTHEAST COUNTY LANDFILL, HILLSBOROUGH COUNTY, FLORIDA

W	Effluent Dust Control	(Sprayed)	(gal)																																0
>		ž	(gal.)				_							_							_													_	0
	Effluent Hauled						_																												
U	Eff	Contractor	(gal.)																																0
Т	Leachate Dust Control	(Sprayed)	(gal.)																																0
S	Hauled	County	(gal.)	35,255	28,766	43,240		28,362	35,403	28,638	35,500	7,105	43,890		0	35,899	35,524	0	21,367	43,806		0	0	0		43,031	43,381		20,978	35,464	42,427	35,604	35,997		679,637
R	Leachate Hauled	Contractor	(gal.)	130,266	146,044	98,786		103,626	126,743	96,742	82,041	82,097	87,421		133,057	118,782	110,572	125,447	103,588	0		899,68	133,796	134,078		89,657	44,596		67,365	89,418	81,702	44,731	44,661		2,364,884
0	Leachate Treated	<u> </u>	(gal.)																																0
Ь	Depth in 575K Tank		(ft.)	14.25	14.50	12.50	13.67	14.83	13.42	11.83	10.83	10.25	10.83	96'11	13.08	11.75	11.00	10.00	8.83	8.33	10.71	13.08	13.08	11.33	12.25	13.17	12.25	14.13	16.00	13.25	12.00	11.50	12.50		
0	Depth in I		(ff.)	7.08	4.50	4.50	4.50	4.50	4.50	4.50	4.50	4.50	4.50	4.50	4.50	4.00	3.92	3.33	3.33	2.67	2.67	2.67	2.17	1.33	.29	1.25	1.25	.25	1.25	80.1	1.00	1.00	1.00		
z	Effluent De Sprav 575	_	(gal.)	(7 0	7 0	4	7 0	7 0	7 0	7 0	7 0	7 0	4	7 0	7 0	0	0	0	0	. 7	0	0	0	'	0	0		0	0	0	0	0		0
M	Pond A Sp			0.0	0.0	0.0	0.0	0.0) 0	0.0	0.0	0.0	0.0	0.0	0.0	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		0.0	0.0	0.0	0.0	0.0		0.0		
L	Pond B Fillent Por		_	0.0	0.0	0.0	0	0.0	0	0.0	0.0	0.0	0 0	0	0.0	0	0.0	0.0	0.0	0.0	0	0.0	0.0	0.0	0		0.0	0	0.0	0.0	0.0	0.0	0.0		0
K	Pond B Eff		(ft.) (.)		0.0	0.0	0.0	0.0	0	0.0	0.0	0.0	0.0	0.0	0.0	0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0		0.0	0.0	0.0	0.0	1.4		0.8		-
J	Sections 7-8 Pc		(gal.)	83,698	83,780	83,780	83,807	83,833	83,833				83,999	84,030	84,061	84,094	84,127	84,160	84,224	84,251	84,283	84,314	84,346	84,376	84,405	84,434	84,470	84,506	84,541	84,604	84,631	84,660	84,691		
I	Sections 7-8 Se		(gal.)	8,659,088	8,672,136	8,678,390	8,685,448	8,692,506	8,700,156	8,705,738	8,713,144	8,718,690	8,726,246	32,627	8,739,008	8,744,470	8,754,400	8,760,590	8,766,336	8,781,718	93,344	8,804,970	8,805,166	8,809,244	8,815,723	8,822,202	8,830,190	8,836,209	8,842,228	8,850,886	8,854,430	8,860,988	8,868,736		
							H	Н		Н				7.8 8.7							7.8 8.7	L			Н		Н	_			Н		Н		
Н	Compost	Leachate	(gal.)	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,3	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318	1,647,318		
G	Section 9	TDS	(gal.)	5,851,047	5,851,047	5,851,047	5,851,048	5,851,048	5,851,185	5,851,177	5,851,166	5,851,153	5,851,143	5,851,133	5,851,123	5,851,252	5,869,045	5,877,794	5,877,783	5,877,785	5,877,745	5,877,705	5,881,634	5,881,764	5,881,762	5,881,760	5,881,760	5,881,760	5,881,759	5,881,757	5,881,753	5,881,750	5,881,750		
Ή	Section 9	Pump 2	(gal.)	1,232,939	1,235,122	1,237,538	1,238,394	1,239,250	1,243,399	1,244,979	1,246,439	1,248,713	1,250,468	1,252,309	1,254,150	1,256,615	1,259,312	1,262,081	1,264,336	1,265,248	1,266,887	1,268,525	1,270,243	1,271,721	1,273,400	1,275,079	1,276,724	1,278,762	1,280,800	1,282,659	1,284,270	1,285,769	1,287,517		
Е	Section 9	Pump 1	(gal.)	1,256,255	1,258,419	1,260,805	1,261,688	1,262,570	1,266,638	1,268,220	1,269,676	1,271,956	1,273,702	1,275,561	1,277,420	1,279,829	1,282,528	1,285,278	1,288,579	1,289,480	1,291,117	1,292,753	1,294,464	1,295,934	1,297,614	1,299,294	1,300,932	1,302,991	1,305,050	1,306,864	1,308,474	1,309,975	1,311,706		
D	Reading	PS-B	(in.)	10.6	20.8	21.0	18.3	15.5	13.9	12.2	20.3	22.0	18.0	18.7	19.3	12.5	19.8	15.1	12.1	14.0	16.5	18.9	19.5	15.2	12.7	10.1	17.5	18.9	20.2	20.2	11.6	14.8	19.4		
C	Flow Meter	Pump Sta. A	(gal.)	4,522,900	4,627,958	4,727,233	4,823,917	4,920,600	5,020,300	5,118,300	5,215,700	5,312,009	5,407,373	5,499,087	5,590,800	5,685,400	5,778,437	5,876,832	5,969,960	6,056,359	6,146,521	6,236,683	6,328,546	6,417,200	6,506,100	6,595,000	6,689,950	6,784,228	905'828'9	6,965,510	7,050,195	7,128,607	7,209,224		
В		Ħ	(in.)	0.00	09.0	0.00	0.00	0.19	0.00	0.04	0.12	0.00	0.00	0.00	0.00	0.00	0.50	0.01	0.00	0.01	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.32	0.00	0.00	0.00	0.00		1.79
A			Day	_	2	3	4	5	9	7	8	6	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	56	27	28	56	30		Totals

NR = No Records, NA = Not Available.

Values in bold are estimated; values in italic are substitute for missing data and are based on averaged values Columns G and J include quantities from leak detection system.

Phases I-VI Type of Cover

es.	
inch	
\equiv	
п	
g	
≒	
less	
.E	
ace	
tra	
'n,	
nmn	
70	
Ŭ	
4.	

5. Columns C, D, E, F, G, H, I, J, K, L, N, R-V and W are quantities from flow meters. 6. Columns K and M measured from staff gages in each pond.

Form #6 - Leachate Balance Data




Figure 1. Leachate Levels in Pump Station B and Rainfall for November 2018.

TABLE 3. LEACHATE BALANCE SUMMARY SOUTHEAST COUNTY LANDFILL HILLSBOROUGH COUNTY, FLORIDA YEAR-2018

			Lea	Leachate Arriving at LTRF	rrf		Leac	Leachate Leaving LTRF	RF		Effluent Disposal		Inflo	Inflow / Outflow For LTRF	LTRF
		Condensate	Leachate	Leachate	Leachate		Total Leachate	Leachate	Leachate	Total	Effluent	Effluent	Total Inflow	Total Outflow	Change
1	Rainfall	from LFG	from Section 9	from Section 7-8	from Phases I-VI	Compost	Hauled	Dust Control	Treated at	Effluent	Dust Control	Irrigation	to	from	in
		CS-1	Pumped to LTRF	Pumped to LTRF	Pumped to LTRF	Leachate	from LTRF	(Sprayed)	LTRF	Hauled	(Sprayed)		LTRF	LTRF	Storage ³
Month	(in.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)	(gal.)
January	3.63	986	136,192	132,787	2,699,895	0	2,278,282	9,334	728,100	249,302	0	410,330	2,969,860	3,015,716	-45,856
February	0.82	1,707	102,640	20,127	2,194,846	62,685	1,716,430	1,584	518,000	136,771	0	357,793	2,382,005	2,236,014	145,991
March	1.06	4,700	73,738	74,047	2,123,174	23,840	1,495,682	9,695	814,870	311,813	0	336,300	2,299,499	2,320,247	-20,748
April	2.70	4,147	75,436	237,863	2,064,425	3,295	1,683,678	3,216	567,800	155,769	0	340,297	2,385,166	2,254,694	130,472
May	13.66	7,387	154,146	242,640	2,213,290	398,577	3,496,465	0	316,811	165,637	0	149,558	3,016,040	3,813,276	-797,236
June	9.85	7,268	247,237	344,735	2,618,410	235,469	3,133,577	0	589,200	0	0	10,310	3,453,119	3,722,777	-269,659
July	11.14	38,562	377,170	644,684	3,465,128	345,327	4,873,090	0	671,506	0	0	0	4,870,871	5,544,596	-673,725
August	10.75	89,486	442,037	664,397	4,225,908	423,745	6,331,834	0	305,100	0	0	0	5,845,573	6,636,934	-791,361
September	5.05	30,919	334,516	555,721	4,432,570	169,431	5,450,760	1,610	0	0	0	0	5,523,157	5,452,370	70,787
October	0.88	620	162,014	288,568	3,828,993	100	4,069,395	1,539	0	0	0	0	4,280,295	4,070,934	209,361
November	1.79	2,945	144,852	210,208	2,837,363	0	3,044,521	0	0	0	0	0	3,195,368	3,044,521	150,847
December															
YTD Total	61.33	188,727	2,249,978	3,415,777	32,704,001	1,662,469	37,573,714	26,978	4,511,387	1,019,292	0	1,604,588	40,220,951	42,112,079	-1,891,128

Note:

1. If the bypass at the effluent pond is ever used to pump effluent back to the LTRF, this table must be modified.

2. Change in storage represents total inflow to LTRF minus total outflow from LTRF.

Appendix E Well Abandonment Report

December 5, 2018 File No. 09215600.07

Mr. Larry Ruiz, SC Hillsborough County Transportation and Utilities Services Solid Waste Management Division 332 N. Falkenburg Rd. Tampa, Florida 33619

Subject: Series I Piezometer Abandonment

Southeast County Landfill

Dear Mr. Ruiz:

SCS Engineers (SCS) was retained by Hillsborough County Transportation and Utilities Services, Solid Waste Management Division (SWMD) to abandon eight piezometers at the Southeast County Landfill (SCLF) in Lithia, Florida. This correspondence provides written documentation of the abandonment activities. A site map showing the location of the abandoned piezometers is provided in Appendix A (Figure 1).

SCS retained Ambient Technologies, Inc. (ATI), a Florida-licensed well drilling firm, to conduct the abandonments. Abandonment activities occurred on November 5 and 7, 2018. Piezometers SB-01, SB-02, SB-03, SB-05, and SB-26 were abandoned on November 5, 2018 and piezometers SB-19S, SB-23S, and SB-23D were abandoned on November 7, 2018.

All abandonments were completed in accordance with Florida Department of Environmental Protection Chapter 62-532.500 Florida Administrative Code (FAC). The piezometers listed above were abandoned below surface. The surface soil immediate surrounding each of the polyvinylchloride (PVC) casings was excavated approximately one-foot below ground surface to expose a section of the buried pipe. The casings were cut below grade and filled with grout using a tremmie pipe. After grouting each of the casings, ATI repaired the ground surface to previous conditions using surrounding soils. In addition to grouting the casings, ATI filled the annular space surrounding the casings of piezometers SB-01, SB-03, and SB-05 to limit further infiltration of storm water.

Field activities were observed and documented by an SCS representative. The abandonment reports completed by ATI are provided as Appendix B. Select photographs of the abandonment event are provided as Appendix C. A summary of the abandonment activities including measured piezometer depths and the quantity of grout used is provided in Table 1.



Table 1. Summary of Abandonment Details

Piezometer Name/ID	Piezometer Casing Material	Measured Field Depth (feet below ground surface)	Estimated Gallons Required (based on field measurement)	Grout Used (gallons)	Grout Used (bags)
SB-01	2" PVC	13.0 ¹	2.1	30 1,2	4
SB-02	2" PVC	60.2	9.6	15	2
SB-03	2" PVC	66.2	10.6	45 ²	6
SB-05	2" PVC	58.2	9.3	35 ²	4.5
SB-19S	2" PVC	77.0	12.3	18	3
SB-23S	2" PVC	10.3 з	1.7	3	0.5
SB-23D	2" PVC	24.0 4	3.8	19	3
SB-26	2" PVC	25.8	4.1	9	1.5

Notes:

- 1. The SB-01 riser was removed prior to grouting and a piece of soil or waste prevented complete measurement. The addition of grout to the casing freed the obstruction and the entirety of the casing was filled with grout.
- 2. Annular space grouted in addition to casing.
- 3. SB-23S was damaged due to shifting waste. The grout did not advance past the casing damage.
- 4. SB-23D was damaged due to shifting waste at 24 feet below ground surface. The casing accepted more grout than the calculated. Therefore, we believe that the grout advanced past the damaged section of pipe.

Please do not hesitate to contact me at (813) 804-6716 or Ken Guilbeault at (813) 804-6706 should you have any questions or require additional information.

Sincerely,

Kollan L. Spradlin, P.E. **Project Professional**

follo poradhi

SCS Engineers

Ken E. Guilbeault, P.G.

Project Director SCS Engineers


KLS/KEG:dd

Kimberly Byer, SWMD cc:

Joseph O'Neill, SWMD

Micheal Townsel, Hillsborough County

APPENDIX A MAP OF ABANDONED PIEZOMETERS



APPENDIX B PIEZOMETER ABANDONMENT REPORTS



X Southwest

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable) □ Northwest
□ St. Johns River
□ South Florida

Received:

Nov 15, 2018 12:03 pm

Date Stamp

☐Suwannee River DEP ☐ Delegated Authority (If Applicable)

1."Permit Number_874147*CUP/WUP I	Number	*DI	D Number	62-5	24 Delineation	No
2. Number of permitted wells constructed, repaired,	or abandoned 8	*Number o	of permitted well	ls not constructed	repaired, or at	pandoned0
3. Owner's Name HILLSBOROUGH COUNT		_ 4. "Comple	tion Date 11/05/2	2018 5. Florid	da Unique ID _	
6. 15960 672 HWY	N/A					
*Well Location - Address, Road Name or Number	City, ZIP					
7. *County_Hillsborough *Secti				*Town	ship31	*Range21
8. Latitude 27 46 28.72	ongitude 82 10 57.3	3				W. C. C. C. C.
9. Data Obtained From: GPS X Map				NAD 27 X N	AD 83	WGS 84
Bottled Water SupplyF Public Water Supply (Limited Use/DOH) Public Water Supply (Community or Non-Comm Class I Injection Class V Injection:Recharge Commercial Remediation:RecoveryAir Sparge	andscape Irrigation Recreation Area Irrig nunity/DEP)	ation -	Agricultural Livestock Nursery Irri Commercia Golf Course	gation al/Industrial e Irrigation	Site Investigat Monitoring Test Earth-Coupled HVAC Supply HVAC Return	I Geothermal
X Other (Describe) PLUGGED	Dates	Combinette	os (Tues os Mone	Mathada)	letted	Cania
12.*Drill Method:AugerCable ToolHorizontal Drilling	Hydraulic Point	(Direct Push)	X Other	PLUGGED BY AP	_Jetted PROVED METH	_Sonic OD
13.*Measured Static Water Level ft. Me 14.*Measuring Point (Describe) 15.*Casing Material: Black Steel Galva	asured Pumping Wa Which is	ter Level sft	ft. Af AboveI	terHou Below Land Surfa	rs at_ ce *Flowing:_	GPM
16.*Total Well Depth 13.0 ft. Cased Depth 13.0	ft. *Open Hole: Fr	omTo	ft. *Scr	reen: From	Toft.	Slot Size
X Other (Explain) PLUG 2"From 0.00 ft. To 13.00 ft. No. of Bags 4.00 From ft. To ft. No. of Bags 5.0 From ft. To ft. No. of Bags 5.0	Seal Material (C Seal Material (C Seal Material (C Seal Material (C Seal Material (C	Check One): Check One): Check One):_ Check One):	Neat Cem Neat Cem Neat Cem Neat Cem Neat Cem	ent Benton ent Benton ent Benton ent Benton	ite Othe ite Othe ite Othe ite Othe	
Dia in. From ft. To ft. No Dia in. From ft. To ft. No	of BagsS	Seal Material (Seal Material (Check One):	Neat Cement Neat Cement	Bentonite	_Other Other
19. Primary Casing Diameter and Depth: Diain. Fromft. Toft. No	of BagsS of BagsS of BagsS	Seal Material (Seal Material (Seal Material (Neat Cement _Neat Cement_ Neat Cement	Bentonite Bentonite Bentonite	Other Other Other Other Other
20.*Liner Casing Diameter and Depth:						
Diain. Fromft. Toft. No		Seal Material (Seal Material (Neat Cement Neat Cement	Bentonite	Other
		Seal Material (Neat Cement_	Bentonite	Other
Dia in. From ft. To ft. No Dia in. From ft. To ft. No	o. of BagsS	Seal Material (Seal Material (Seal Material (Check One):	Neat Cement Neat Cement Neat Cement	Bentonite Bentonite Bentonite	OtherOther
22. Pump Type (If Known):CentrifugalJetSubmersible	Turbino		The state of the property of the	/hen Required):		
Horsepower Pump Capacity (GPM) Pump Depth ft. Intake Depth ft. 24. Water Well Contractor:			ppm S	Sulfatep	pm Chloride Test Kit	ppm
*Contractor Name Theotis Grider	*License Number	9520	E-mail Ad	ddress jeremy@an	nbienttech.com	
2 5 11 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
*Contractor's Signature Digitally Signed		*Drille	r's Name (Print	or Type) Theotis	Grider	

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT

152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712 (U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD

WEST PALM BEACH, FL 33416-4680

PHONE: (561) 686-8800 WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Calor	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Finish: PLUGGED

SB01 it seems to be collapsed at 13ft.

*Detailed Site Map of Well Location

Z



X Southwest □ Northwest
□ St. Johns River
□ South Florida

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable)

Received:

Nov 15, 2018 11:52 am

Date Stamp

☐Suwannee River DEP ☐ Delegated Authority (If Applicable)

1. "Permit Number 874016 "CUP/WUF	Number	*DID Number_	62-524 Del	ineation No
2. Number of permitted wells constructed, repaired	, or abandoned 5	*Number of permitted w	rells not constructed, repair	ed, or abandoned 0
3."Owner's Name HILLSBOROUGH COUN	NT	4. Completion Date 11/0	5/2018 5. Florida Unio	que ID
6. 15960 672 HWY	N/A			
*Well Location - Address, Road Name or Number				
7. *County_Hillsborough	ction 23 Land G	Grant	*Township_	31 *Range21
8. Latitude 27 46 30.40				
9. Data Obtained From:GPSX Map	Survey	Datum:	NAD 27 X NAD 83	WGS 84
Bottled Water Supply Public Water Supply (Limited Use/DOH) Public Water Supply (Community or Non-Com Class I Injection Class V Injection:Recharge Commercial Remediation:RecoveryAir Sparge	Landscape Irrigation Recreation Area Irriga nmunity/DEP) al/Industrial Disposal	Agricultur Livestock ation Nursery I Commen Golf Cou	monitarigationMonitarigation	nvestigation oring -Coupled Geothermal : Supply : Return
X_Other (Describe) PLUGGED				
12.*Drill Method:AugerCable Tool	Rotary	Combination (Two or Mo	ore Methods)Jette er_PLUGGED BY APPROVE	Sonic
13. Measured Static Water Level 10.0 ft. M 14. Measuring Point (Describe) 515. Casing Material: Black Steel 64	leasured Pumping Wat Which is	er Levelft.	AfterHours at_ _Below Land Surface *F	GPM lowing:YesNo
16.*Total Well Depth 60.2 ft. Cased Depth 60	.2 ft. *Open Hole: Fro	omToft. *S	Screen: FromTo	ft. Slot Size
X Other (Explain) PLU 2"From 0.00 ft. To 60.20 ft. No. of Bags 2. From ft. To ft. No. of Bags 2. From ft. To ft. No. of Bags 5. From ft. To ft. No. of Bags 6. From ft. To ft. No. of Bags 6.	00 Seal Material (Cl Seal Material (Cl Seal Material (Cl Seal Material (Cl Seal Material (Cl	neck One):Neat Ce neck One):Neat Ce neck One):Neat Ce	ment Bentonite ment Bentonite ment Bentonite ment Bentonite ment Bentonite	
Diain. Fromft. Toft. N	lo. of BagsSe	eal Material (Check One):	Neat CementBen	toniteOther
Dia in. From ft. To ft.	No. of Bags Se	eal Material (Check One): eal Material (Check One); eal Material (Check One); eal Material (Check One); eal Material (Check One);	Neat Cement Ben Neat Cement Ben	tonite Other tonite Other tonite Other tonite Other tonite Other tonite Other
20. Liner Casing Diameter and Depth: Dia in. From ft. To ft.	No. of Bags Se	eal Material (Check One):	Neat CementBen	toniteOther
Diain. Fromft. Toft.	No. of Bags S	eal Material (Check One):	Neat CementBen	toniteOther
21.*Telescope Casing Diameter and Depth: Diain. Fromft. Toft. I Diain. Fromft. Toft. I	No. of Bags S	eal Material (Check One): eal Material (Check One): eal Material (Check One): eal Material (Check One):	Neat Cement Ber	tonite Other
22. Pump Type (If Known):	2 40	23. Chemical Analysis	(When Required):	
CentrifugalJetSubmersible Horsepower Pump Capacity (GPM Pump Depthft. Intake Depthft 24. Water Well Contractor:)	fronppmLaboratory Te	Sulfateppm estField Test K	Chlorideppm it
*Contractor Name Theotis Grider	"License Number	9520 F-mail	Address jeremy@ambientt	ech.com
- Tring again, Canada			The state of the s	
*Contractor's Signature Digitally Signed	ad to this sense to sense.	*Driller's Name (Pri	nt or Type) Theotis Grider	

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT

152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712

(U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD WEST PALM BEACH, FL 33416-4680 PHONE: (561) 686-8800

WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Finish: PLUGGED

SB02

*Detailed Site Map of Well Location

Z



X Southwest

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable) □ Northwest
□ St. Johns River
□ South Florida

Date Stamp

Received:

Nov 15, 2018 11:52 am

☐Suwannee River DEP ☐ Delegated Authority (If Applicable)

1. Permit Number 874016 CUP/WUP	Number	*DID Number_	62-5	24 Delineation No.	
2.*Number of permitted wells constructed, repaired,	or abandoned5	*Number of permitted	wells not constructed	repaired, or abandoned	0
3. "Owner's Name HILLSBOROUGH COUN					
6. 15960 672 HWY	N/A				
"Well Location - Address, Road Name or Number	r, City, ZIP				
7. *County_Hillsborough *Sect			*Town	ship31*Range_	21
8. Latitude 27 46 27.01	Longitude 82 10 52.52			17.10	
9. Data Obtained From: GPS X Map			NAD 27XN	AD 83WGS 84	
Bottled Water SupplyPublic Water Supply (Limited Use/DOH)Public Water Supply (Community or Non-ComClass I Injection Class V Injection:Recharge Commercia Remediation:RecoveryAir Sparge	Landscape Irrigation Recreation Area Irriga munity/DEP) I/Industrial Disposal	Agricult Livesto Aution Nursen Commo Golf Co	ck / Irrigation ercial/Industrial ourse Irrigation	Site Investigation Monitoring Test Earth-Coupled Geother HVAC Supply HVAC Return ge	mal
X Other (Describe) PLUGGED	Della	Occabing the Arms	d M-(6-d-)	I-H-1 Ci-	_
12. Drill Method:AugerCable ToolHorizontal Drilling	Hydraulic Point (Direct Push) X OI	her PLUGGED BY AP	Sonic PROVED METHOD	
13.*Measured Static Water Level10.0_ft. M 14.*Measuring Point (Describe) 15.*Casing Material:Black SteelGalv	easured Pumping Wat Which is	er Level ft. sft,Above_	AfterHou Below Land Surfa	rs atGPM ce *Flowing:Yes	No
16.*Total Well Depth 66.2 ft. Cased Depth 66.3	tt. *Open Hole: Fro	omft.	*Screen: From	Toft. Slot Size_	
X Other (Explain) PLUC 2"From 0.00 ft. To 66.20 ft. No. of Bags 6.0 From ft. To ft. No. of Bags 5.0 From ft. To ft. No. of Bags 5.0	O Seal Material (Ch Seal Material (Ch Seal Material (Ch Seal Material (Ch Seal Material (Ch	neck One): Neat (neck One): Neat (neck One): Neat (neck One): Neat (Cement Benton Cement Benton Cement Benton Cement Benton	iteOther	
Diain, Fromft. Toft. No Diain, Fromft. Toft. No	o. of Bags Se	eal Material (Check One eal Material (Check One):Neat Cement): Neat Cement	Bentonite Other Bentonite Other	
19. Primary Casing Diameter and Depth: Diain. Fromft. Toft. N	o. of Bags Sec.):Neat Cement_):Neat Cement_): Neat Cement	Bentonite Other Bentonite Other Bentonite Other	
20.*Liner Casing Diameter and Depth:	o. of Bags Se	eal Material (Check One	Neat Coment	Pantonita Othor	
		eal Material (Check One		Bentonite Other Bentonite Other	
Diain. Fromft. Toft. N	o. of BagsS	eal Material (Check One):Neat Cement_	BentoniteOther_	
Dia in. From ft. To ft. N	o. of BagsS	eal Material (Check One eal Material (Check One eal Material (Check One):Neat Cement_	Bentonite Other Bentonite Other	
22. Pump Type (If Known):CentrifugalJetSubmersible	Turbing	23. Chemical Analysi		000	23
Horsepower Pump Capacity (GPM) Pump Depth ft. Intake Depth ft. 24. Water Well Contractor:		IronppmLaboratory	Sulfatep	pm Chloride	_ppm
*Contractor Name Theotis Grider	*License Number	9520 E-ma	ail Address jeremy@ar	nbienttech.com	
*Contractor's Signature Digitally Signed	I in this senset is accusate and	*Driller's Name (F	Print or Type) Theotis	Grider	

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT 152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712

(U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD

WEST PALM BEACH, FL 33416-4680

PHONE: (561) 686-8800

WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Calor	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	То	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

PLUGGED Finish:

SB03

*Detailed Site Map of Well Location

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable)



X Southwest

□ Northwest
□ St. Johns River
□ South Florida

☐Suwannee River

DEP

☐ Delegated Authority (If Applicable)

Date Stamp

Received:

Nov 15, 2018 11:52 am

Number of permitted wells not constructed, repaired, or abandoned0 *Completion Date 11/05/2018
*Township 31 *Range 21 Datum: NAD 27 X NAD 83 WGS 84 Abandonment Agricultural Irrigation Site Investigation Monitoring Test Commercial/Industrial Golf Course Irrigation HVAC Supply
Datum: NAD 27 X NAD 83 WGS 84 Abandonment Agricultural Irrigation
Datum: NAD 27 X NAD 83 WGS 84 Abandonment Agricultural Irrigation
Datum: NAD 27 X NAD 83 WGS 84 Abandonment Agricultural Irrigation
Datum: NAD 27 X NAD 83 WGS 84 Abandonment Agricultural Irrigation Site Investigation Monitoring Nursery Irrigation Test Commercial/Industrial Earth-Coupled Geothermal Golf Course Irrigation HVAC Supply
Abandonment Agricultural Irrigation
Agricultural Irrigation Livestock Monitoring Nursery Irrigation Commercial/Industrial Golf Course Irrigation HVAC Supply
HVAC Return Aquifer Storage and RecoveryDrainage
ombination (Two or More Methods) Jetted Sonic
Color
Toft. *Screen: FromToft. Slot Size
One Neat Cement
Material (Check One): Neat Cement Bentonite Other
Material (Check One): Neat Cement Bentonite Other
Material (Check One): Neat Cement Bentonite Other
Material (Check One): Neat Cement Bentonite Other Material (Check One): Neat Cement Bentonite Other
Material (Check One): Neat Cement Bentonite Other Material (Check One): Neat Cement Bentonite Other Material (Check One): Neat Cement Bentonite Other
23. Chemical Analysis (When Required):
Ironppm Sulfateppm ChlorideppmLaboratory TestField Test Kit
E-mail Address jeremy@ambienttech.com
L-iliaii Addiess 7 C
77777 VV VVVVVV VVVV

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT 152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712

(U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD WEST PALM BEACH, FL 33416-4680 PHONE: (561) 686-8800

WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Calor	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Finish: PLUGGED

SB05

*Detailed Site Map of Well Location

Z



X Southwest

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable)

Received:

Nov 15, 2018 11:52 am

Date Stamp

□Northwest ☐ St. Johns River ☐ South Florida ☐Suwannee River DEP ☐ Delegated Authority (If Applicable)

□ Delegated Authority (If Applicable)	Official Use Only
1. Permit Number 874016 CUP/WUP Number	*DID Number 62-524 Delineation No
Number of permitted wells constructed, repaired, or abandoned	*Number of permitted wells not constructed, repaired, or abandoned 0
3.*Owner's Name HILLSBOROUGH COUNT	4 *Completion Date 11/07/2018 5 Florida Unique ID
A characteristics	4. Completion Date 10072010 5. Florida Unique 10
6. 15960 672 HWY N/A *Well Location - Address, Road Name or Number, City, ZIP	
7. *County_Hillsborough *Section23 Land Gra	ant*Township31*Range21
8. Latitude 27 46 24.57 Longitude 82 10 51.51	
9. Data Obtained From: GPS X Map Survey	Datum: NAD 27 X NAD 83 WGS 84
10.*Type of Work:Construction Repair Modification X	
11.*Specify Intended Use(s) of Well(s): DomesticLandscape IrrigationBottled Water SupplyRecreation Area Irrigation	Agricultural IrrigationSite Investigation
Public Water Supply (Limited Use/DOH) Public Water Supply (Community or Non-Community/DEP)	Commercial/Industrial Earth-Coupled Geothermal Golf Course Irrigation HVAC Supply
Class I Injection Class V Injection:Recharge Commercial/Industrial Disposal	HVAC Return
Remediation:RecoveryAir SpargeOther (Describe) X_Other (Describe) PLUGGED	_Addition Storage and RecoveryDrainage
12. Drill Method: Auger Cable Tool Rotary	Combination (Two or More Methods)JettedSonic
Horizontal DrillingHydraulic Point (D	irect Push) X Other PLUGGED BY APPROVED METHOD
13.*Measured Static Water Level10.0 ft. Measured Pumping Water	r Levelft.
15.*Casing Material:Black SteelGalvanized X PVC	Stainless Steel Not Cased Other
16.*Total Well Depth77.00 ft. Cased Depth77.00 ft. *Open Hole: From	
17. Abandonment: X Other (Explain) PLUGGED	
2"From 0.00 ft. To 77.00 ft. No. of Bags 3.00 Seal Material (Che From ft. To ft. No. of Bags Seal Material (Che From ft. To ft. No. of Bags Seal Material (Che Seal Material (Che From ft. To ft. No. of Bags Seal Material (Che Seal Material (Che From ft. To ft. No. of Bags Seal Material (Che From ft. No. of Bags Seal Mat	eck One):Neat Cement Bentonite Other
Fromtt. Tott. No. of Bags Seal Material (Che	eck One): Neat Cement Bentonite Other
Fromft. Toft. No. of Bags Seal Material (Che	ck One):Neat CementBentoniteOther
18. Surface Casing Diameter and Depth: Diain. Fromft. Toft. No. of BagsSea Diain. Fromft. Toft. No. of BagsSea	Il Material (Check One): Neat Cement Bentonite Other Il Material (Check One): Neat Cement Bentonite Other
19. Primary Casing Diameter and Depth:	
	al Material (Check One): Neat Cement Bentonite Other al Material (Check One): Neat Cement Bentonite Other
Diain. Fromft. Toft. No. of Bags Sea	al Material (Check One): Neat Cement Bentonite Other
Dia in From ft To ft No. of Bags Sea Dia in From ft To ft No. of Bags Sea	al Material (Check One): Neat Cement Bentonite Other Al Material (Check One): Neat Cement Bentonite Other
20.*Liner Casing Diameter and Depth:	
	al Material (Check One): Neat Cement Bentonite Other al Material (Check One): Neat Cement Bentonite Other
	al Material (Check One): Neat Cement Bentonite Other al Material (Check One): Neat Cement Bentonite Other
21.*Telescope Casing Diameter and Depth:	
	al Material (Check One):Neat CementBentoniteOther
	al Material (Check One):Neat CementBentoniteOther al Material (Check One): Neat CementBentonite Other
22. Pump Type (If Known):	23. Chemical Analysis (When Required):
CentrifugalJetSubmersibleTurbine	fronppm Sulfateppm Chlorideppm
Horsepower Pump Capacity (GPM) Pump Depthft. Intake Depthft.	Laboratory Test Field Test Kit
24. Water Well Contractor;	Laboratory rearricid rear Nit
*Contractor Name Theotis Grider *License Number 95	520 E-mail Address jeremy@ambienttech.com
*Contractor's Signature Digitally Signed	*Driller's Name (Print or Type) Theotis Grider

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT

152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712

(U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD WEST PALM BEACH, FL 33416-4680 PHONE: (561) 686-8800

WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Finish: PLUGGED

SB-19S

*Detailed Site Map of Well Location

Z

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable)



X Southwest □Northwest

☐ St. Johns River

☐ South Florida

☐Suwannee River DEP

☐ Delegated Authority (If Applicable)

Date Stamp

Received:

Nov 15, 2018 12:03 pm

1. "Permit Number_874147	CUP/WUP Number_		DID Number	62-524 D	elineation No
2. Number of permitted wells const	ructed, repaired, or abando	oned 8 *Number	er of permitted wells	not constructed, repa	aired, or abandoned0_
3.*Owner's NameHILLSB	OROUGH COUNT	4. Comp	oletion Date 11/07/20	5. Florida Ur	nique ID
6. 15960 672 HWY		N/A			
*Well Location - Address, Road	Name or Number, City, ZIP				
7. *County_Hillsborough	Section 23	Land Grant		*Township_	31 *Range_ 21
8. Latitude 27 46 24.66					
Data Obtained From:GP:		эу		AD 27 X NAD 8	3WGS 84
10.*Type of Work:Construction 11.*Specify Intended Use(s) of Well	(s): Landscap Landscap Recreatio Use/DOH) nity or Non-Community/DE Commercial/Industrial	e Irrigation n Area Irrigation P) DisposalAquifer	Agricultural IILivestockNursery IrrigaCommercial/Golf Course	Moration Test Industrial Earl Irrigation HVA	Investigation nitoring t th-Coupled Geothermal AC Supply AC Return
12. Drill Method:Auger _	Cable Tool Ro	otary Combina	ation (Two or More I	— Methods) Jett	ted Sonic
Horiz	ontal DrillingHydr	aulic Point (Direct Pus	h) X Other P	LUGGED BY APPROV	/ED METHOD
13.*Measured Static Water Level _ 14.*Measuring Point(Describe) 15.*Casing Material:Black S		Which isft	AboveBe	elow Land Surface *	Flowing:YesNo
16.*Total Well Depth 10.3 ft. Ca	sed Depth 10.3 ft. *Op	en Hole: From	Toft. *Scre	en: FromTo	ft. Slot Size
2From 0.00 ft. To 10.30 ft. From ft. ft. To ft. 18. Surface Casing Diameter and Interest ft. Dia in. from ft.	No. of Bags Seal No. of Bags Seal No. of Bags Seal No. of Bags Seal Depth: To ft. No. of Bags	Material (Check One) Material (Check One) Material (Check One) Material (Check One) Seal Materia	Neat Cemer Neat Cemer Neat Cemer Neat Cemer	nt Bentonite nt Bentonite nt Bentonite nt Bentonite nt Bentonite	OtherOther OtherOther
Diain. Fromft.	Toft. No. of Bags	Seal Materia	(Check One):	Neat CementBe	entoniteOther
Diain. Fromft. Diain. Fromft. Diain. Fromft. 20.*Liner Casing Diameter and De	Toft. No. of Bags oth:	Seal Materia Seal Materia Seal Materia Seal Materia	al (Check One): al (Check One): al (Check One): al (Check One):	Neat Cement Be Neat Cement Be Neat Cement Be Neat Cement Be	entonite Other entonite Other entonite Other entonite Other entonite Other
Diain. Fromft. Diain. Fromft.			al (Check One): al (Check One):		entoniteOther entonite Other
Dia in From ft.			al (Check One):		entonite Other
21.*Telescope Casing Diameter an Dia in. From ft. Dia in. From ft. Dia in. From ft.	Toft. No. of Bags Toft. No. of Bags	Seal Materia	al (Check One): al (Check One): al (Check One):	Neat CementBe	entonite Other Other Other Other
22. Pump Type (If Known):	0.1	Timbelia a	emical Analysis (Wh	en Required):	and the second second
	Submersible Capacity (GPM) Depthft.	Turbine fron _ 	ppm Su Laboratory Test	lfateppm Field Test	Chlorideppm Kit
*Contractor Name Theotis Grider	*Licens	e Number 9520	E-mail Add	ress jeremy@ambien	ttech.com
*Contractor's Signature Digitally Si	gned le information provided in this repor	*Dri	ller's Name (Print o	Type) Theotis Gride	er

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT 152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712

(U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD

WEST PALM BEACH, FL 33416-4680 PHONE: (561) 686-8800

WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	
From	ft.	To	ft.	Color	Grain Size (F, M, C)	
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Calor	Grain Size (F, M, C)	
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	То	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)_	Material
From	ft.	То	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	То	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	То	ft.	Color_	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Fttsh: i Ln GGED

SB23S Apparently bent - Only able to reach 10.3ft

*Detailed Site Map of Well Location



X Southwest □ Northwest
□ St. Johns River
□ South Florida

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable)

Date Stamp

Received:

Nov 15, 2018 11:52 am

☐Suwannee River DEP ☐ Delegated Authority (If Applicable)

1. "Permit Number 874016 "CUP/WUF	Number	*DID Number_	62-524 [Delineation No
2.*Number of permitted wells constructed, repaired	or abandoned 5	*Number of permitted v	vells not constructed, rep	paired, or abandoned 0
3."Owner's Name HILLSBOROUGH COUN	IT	4. Completion Date 11/0	7/2018 5. Florida L	Inique ID
6. 15960 672 HWY	N/A			
*Well Location - Address, Road Name or Number				
7. *County_Hillsborough	ction 23 Land G	Frant	*Township	31 *Range 21
8. Latitude 27 46 30.13				
9. Data Obtained From:GPSX Map	Survey	Datum:	NAD 27 X NAD	83WGS 84
Bottled Water Supply Public Water Supply (Limited Use/DOH) Public Water Supply (Community or Non-Com Class I Injection Class V Injection:Recharge Commercial Remediation:RecoveryAir Sparge	Landscape Irrigation Recreation Area Irriga munity/DEP) al/Industrial Disposal	Agricultu Livestock tion Nursery Commer Golf Cou	rrigationMo cial/IndustrialEa rse IrrigationH\ H\	e Investigation onitoring st rth-Coupled Geothermal /AC Supply /AC Return
X_Other (Describe) PLUGGED				
12.*Drill Method:AugerCable Tool	Rotary	Combination (Two or Mo Direct Push) XOther	ore Methods)Je	ttedSonic
13.*Measured Static Water Level 10.0 ft. M 14.*Measuring Point (Describe) Gal 15.*Casing Material: Black Steel Gal	leasured Pumping Wat Which is	er Level ft. ftAbove	AfterHours aBelow Land Surface	tGPM *Flowing:YesNo
16.*Total Well Depth 24.0 ft. Cased Depth 24.	00 ft. *Open Hole: Fro	mft. *5	Screen: FromTo_	ft. Slot Size
X Other (Explain) PLU 2"From 0.00 ft. To 24.0 ft. No. of Bags 3 From ft. To ft. No. of Bags 5 18. Surface Casing Diameter and Depth: Dia in. From ft. To ft.	.00 Seal Material (Ch Seal Material (Ch Seal Material (Ch Seal Material (Ch Seal Material (Ch	neck One):Neat Ce neck One):Neat Ce neck One):Neat Ce	ement Bentonite ement Bentonite ement Bentonite ement Bentonite ement Bentonite	Other Other Other
Dia in From ft To ft. N	lo. of Bags Se	eal Material (Check One):	Neat CementB	entonite Other
Dia in. From ft. To ft. N Dia in. From ft. To ft. N Dia in. From ft. To ft. N	lo. of Bags Se	eal Material (Check One); eal Material (Check One); eal Material (Check One); eal Material (Check One); eal Material (Check One);	Neat Cement E Neat Cement E	tentonite Other tentonite Other tentonite Other tentonite Other tentonite Other tentonite Other
Diain. Fromft. Toft.	No. of Bags Se	eal Material (Check One): eal Material (Check One): eal Material (Check One):	Neat CementE	Sentonite Other Sentonite Other Sentonite Other
21.*Telescope Casing Diameter and Depth: Diain. Fromft. Toft. I Diain. Fromft. Toft. I	No. of Bags So	eal Material (Check One): eal Material (Check One); eal Material (Check One);	Neat Cement E	Bentonite Other Bentonite Other Bentonite Other
22. Pump Type (If Known):		23. Chemical Analysis	(When Required):	
CentrifugalJetSubmersibl HorsepowerPump Capacity (GPM Pump Depthft. Intake Depthft 24. Water Well Contractor:)	fronppmLaboratory Te	Sulfateppm estField Tes	
*Contractor Name Theotis Grider	"License Number	9520 E-mail	Address jeremy@ambie	nttech.com
		E (liqu		-
*Contractor's Signature Digitally Signed	alte this many to a sure and a	*Driller's Name (Pri	nt or Type) Theotis Grid	ler

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT

152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712 (U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680

3301 GUN CLUB ROAD

WEST PALM BEACH, FL 33416-4680

PHONE: (561) 686-8800 WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Finish: PLUGGED

SB23D Blocked at 24ft.

*Detailed Site Map of Well Location



X Southwest □Northwest

PLEASE, FILL OUT ALL APPLICABLE FIELDS ("Denotes Required Fields Where Applicable)

Date Stamp

Received:

Nov 15, 2018 12:03 pm

☐ St. Johns River ☐ South Florida ☐Suwannee River DEP ☐ Delegated Authority (If Applicable)

1. Permit Number 874147 CUP/WUP Numbe	r*DI	D Number_	62-524 Delineation No.
2. Number of permitted wells constructed, repaired, or abar	ndoned 8 *Number of	of permitted wells not con	structed, repaired, or abandoned0_
3.*Owner's Name HILLSBOROUGH COUNT			
6. 15960 672 HWY	N/A		
"Well Location - Address, Road Name or Number, City, 2			
7. *County_Hillsborough	23 Land Grant		*Township 31 *Range 21
8. Latitude 27 46 28.78 Longitude	de 82 10 51.47		
9. Data Obtained From:GPSX_MapSu	rvey [Datum:NAD 27 _	X NAD 83WGS 84
10.*Type of Work;ConstructionRepairN 11.*Specify Intended Use(s) of Well(s): DomesticLandsc: Bottled Water SupplyRecrea Public Water Supply (Limited Use/DOH) Public Water Supply (Community or Non-Community/L Class I Injection Class V Injection:RechargeCommercial/Industr Remediation:RecoveryAir SpargeOth X _Other (Describe) PLUGGED	Modification X Abandon ape Irrigation — tion Area Irrigation DEP) — rial Disposal — Aquifer Si aer (Describe) —	mentAgricultural IrrigationLivestockNursery IrrigationCommercial/IndustriaGolf Course Irrigatior torage and Recovery	Site Investigation Monitoring Test Earth-Coupled Geothermal HVAC Supply HVAC Return Drainage
12.*Drill Method:AugerCable Tool Horizontal DrillingHy 13.*Measured Static Water Level10.0 ft. Measured 14.*Measuring Point (Describe) 15.*Casing Material:Black SteelGalvanized	ydraulic Point (Direct Push) I Pumping Water Level Which isft. XPVCStainle:	X Other PLUGGEI ft. After Above Below Lar ss Steel Not Cased	D BY APPROVED METHOD
16.*Total Well Depth <u>25.8 ft.</u> Cased Depth <u>25.8 ft.</u> *C	Open Hole: FromTo_	ft. *Screen: Fron	Toft. Slot Size
17. Abandonment: X Other (Explain) i Ln GGED 2BFrom 0.00 ft. To 25.80 ft. No. of Bags 1.5 Se From ft. To ft. No. of Bags Se 18. Surface Casing Diameter and Depth: To ft. No. of Bags Se	eal Material (Check One): eal Material (Check One): eal Material (Check One): eal Material (Check One):	Neat Cement Neat Cement Neat Cement Neat Cement	Bentonite Other Bentonite Other
Dia in From ft. To ft. No. of Ba Dia in From ft. To ft. No. of Ba	gs Seal Material (Check One):Neat Co	
19.*Primary Casing Diameter and Depth: Diain. Fromft. Toft. No. of Ba	gs Seal Material (gs Seal Material (Check One): Neat Control Check One): Neat Check	ement Bentonite Other
20.*Liner Casing Diameter and Depth: Diain. Fromft. Toft. No. of Ba	os Soal Material (Chack One): Neat Co	ementBentoniteOther
Diain. Fromft. Toft. No. of Ba	igs Seal Material (Check One): Neat Co	ementBentoniteOther
Diain. Fromft. Toft. No. of Ba	gs Seal Material (Check One):Neat Co	ementBentoniteOther
21.*Telescope Casing Diameter and Depth: Diain. Fromft. Toft. No. of Ba Diain. Fromft. Toft. No. of Ba Diain. Fromft. Toft. No. of Ba	gs Seal Material (Check One): Neat Co	ement Bentonite Other
22. Pump Type (If Known):CentrifugalJetSubmersible	T 1.1	nical Analysis (When Requ	
Horsepower Pump Capacity (GPM) Pump Depth ft. Intake Depth ft. 24. Water Well Contractor:		ppm Sulfate	ppm Chlorideppm Field Test Kit
*Contractor Name Theotis Grider *Lice	nse Number 9520	E-mail Address jer	emy@ambienttech.com
*Contractor's Signature Digitally Signed	*Drille	r's Name (Print or Type)	Theotis Grider

2379 BROAD STREET, BROOKSVILLE, FL 34604-6899

PHONE: (352) 796-7211 or (800) 423-1476

WWW.SWFWMD.STATE.FL.US

ST. JOHNS RIVER WATER MANAGEMENT DISTRICT

4049 REID STREET, PALATKA, FL 32178-1429

PHONE: (386) 329-4500 WWW.SJRWMD.COM

NORTHWEST FLORIDA WATER MANAGEMENT DISTRICT 152 WATER MANAGEMENT DR., HAVANA, FL 32333-4712

(U.S. Highway 90, 10 miles west of Tallahassee)

PHONE: (850) 539-5999

WWW.NWFWMD.STATE.FL.US

SOUTH FLORIDA WATER MANAGEMENT DISTRICT

P.O. BOX 24680 3301 GUN CLUB ROAD WEST PALM BEACH, FL 33416-4680 PHONE: (561) 686-8800

WWW.SFWMD.GOV

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

9225 CR 49

LIVE OAK, FL 32060

PHONE: (386) 362-1001 or (800) 226-1066 (Florida only)

WWW.MYSUWANNEERIVER.COM

From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material
From	ft.	To	ft.	Color	Grain Size (F, M, C)	Material

Comments:

Fttsh: i Ln GGED

So26

*Detailed Site Map of Well Location

Z

APPENDIX C

PHOTOGRAPHS

SCLF Series I Piezometers Abandonment



Date: 11/5/18
Description: Preparing SB-01 for abandonment



Date: 11/5/18 Description: Grouting SB-02



Date: 11/5/18 Description: Measuring the depth of SB-03 prior to grouting



Date: 11/5/18
Description: Installing tremmie tube to grout SB-03

SCLF Series I Piezometers Abandonment



Date: 11/5/18
Description: SB-26 cut below ground surface



Date: 11/5/18 Description: SB-26 repaired with surrounding soils



Date: 11/5/18
Description: SB-26 grouted prior to surface soil repair



Date: 11/7/18
Description: SB-19S prior to abandonment

SCLF Series I Piezometers Abandonment



Date: 11/7/18
Description: Installing tremmie tube to grout SB-19S



Date: 11/7/18Description: SB-19S grouted prior to repair of surface soil



Date: 11/5/18 Description: Measuring SB-23D prior to grouting



Date: 11/5/18 Description: SB-23D grouted prior to repair of surface soil