

Johnson, Sabrina O

From: Traci J. Schoenrock <Traci.Schoenrock@citrusbocc.com>
Sent: Monday, June 8, 2020 12:48 PM
To: SWD_Waste
Cc: Black, Alexis
Subject: Citrus County Central Landfill WACS ID 38959 -Pump Replaced
Attachments: 1.jpg; 2.jpg; 3.jpg

Good morning,

This is to update you on the status of the primary pump replacement for phase 2 at the Citrus County Landfill. As discussed last week, it was our initial intent to order a new one, however, there was a 3-6 week wait time for that order. Therefore, in order to rectify the issue as quickly as possible we decided to go with the 10hp we had on site. There was a concern that the increase of amperage from the previous 5hp to the 10hp could have a negative effect on our control panel, therefore, we had an electrician (Mader) verify that this would not be the case. Then, in order to ensure the old pump would work we needed to verify that the sleeve was the exact length as the previous one. A welder was called on site to ensure that this was the case. Our next hurdle was the coupling needed to seal the connection appropriately. On June 3rd, we were told that this would take 2-3 weeks to secure, however, after some diligent research and prodding, we were able to secure the coupling Friday.

Today we scheduled all of the necessary crew and appropriate machinery to replace and repair the system to full operation. Tests are being run now but everything appears to be working as intended. See attached. [Feel free to contact me with any further questions.](#)

Thank you,

Traci Schoenrock

Solid Waste Compliance Manager
Division of Solid Waste Management
Email: Traci.Schoenrock@citrusbocc.com

Main Office # (352)-527-7670
Direct # (352)-527-7679
Fax #(352)-527-7672







