

HARTMAN & ASSOCIATES, INC.


OFFICERS:

Gerald C. Hartman, P.E., DEE
Harold E. Schmidt, Jr., P.E., DEE
James E. Christopher, P.E.
Charles W. Drake, P.G.
Mark A. Rynning, P.E., M.B.A.
William D. Musser, P.E., P.H.
Michael B. Bomar, P.E.
Lawrence E. Jenkins, P.S.M.

SENIOR ASSOCIATES:

Marco H. Rocca, C.M.C.
Roderick K. Cashe, P.E.
Douglas P. Dufresne, P.G.
Jon D. Fox, P.E.
Troy E. Layton, P.E., DEE

engineers, hydrogeologists, surveyors & management consultants
A Tetra Tech Company



HAI #99.0331.007
Phase 5
File 12.0

ASSOCIATES:

James E. Golden, P.G.
Andrew T. Woodcock, P.E., M.B.A.
John P. Toomey, P.E.
Jennifer L. Woodall, P.E.
L. Todd Shaw, P.E.
Rafael A. Terrero, P.E., DEE
Jill M. Hudkins, P.E.
Daniel M. Nelson, P.E.
Valerie C. Davis, P.G.
Charles M. Shultz, P.E.
Sean M. Parks, AICP, QEP
C. Michelle Gaylord
Tara L. Hollis, C.P.A., M.B.A.
W. Bruce Lafrenz, P.G.
Alexis K. Stewart, P.E.
Ada R. Terrero

Mr. Kim Ford, P.E.
Florida Department of Environmental Protection
Southwest District
3804 Coconut Palm Drive
Tampa, Florida 33619

**Subject: Weekly Water Levels
Enterprise Recycling & Disposal Facility
Angelo's Aggregate Materials, Ltd.
FDEP Permit Nos. 177982-001-SC, 177982-002-SO
Pasco County, Florida**


Dear Mr. Ford:

On behalf of Angelo's Aggregate Materials, Ltd. (Angelo's), Hartman & Associates, Inc. (HAI) is submitting the requested weekly water level measurements for the above site. Attached is a table summarizing the water levels measured since June 30, 2003. In some cases, measurements were unable to be obtained within one week. The table also includes water elevations for the temporary pond and measurements for the rain gauge.

We trust this information will satisfy the Department. Please call me if you have any questions.

Very truly yours,

Hartman & Associates, Inc.


Jennifer L. Deal, P.E.
Project Engineer

JLD/cr/99.0331.007/corresp/Ford13.jld

cc: Dominic Iafrate, Angelo's
Craig Bryan, Angelo's
John Morris, P.G., FDEP
Susan Pelz, P.E., FDEP
Miguel A. Garcia, HAI

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		June 30, 2003	June 30, 2003	July 8, 2003	July 8, 2003	July 17, 2003	July 17, 2003	August 4, 2003	August 4, 2003
MW-1	116.71	41.93	74.78	41.12	75.59	40.25	76.46	39.45	77.26
MW-1B	174.48	100.05	74.43	99.30	75.18	99.02	75.46	98.53	75.95
MW-5A*	86.74	5.69	81.05	7.58	79.16	7.53	79.21	7.63	79.11
MW-5B	85.70	11.37	74.33	10.65	75.05	10.36	75.34	9.86	75.84
MW-6	88.65	13.96	74.69	13.23	75.42	17.16	71.49	12.62	76.03
MW-7A	92.46	17.04	75.42	16.41	76.05	16.64	75.82	16.16	76.30
MW-7B	93.24	18.87	74.37	18.16	75.08	17.87	75.37	17.35	75.89
MW-8*	100.10	18.97	81.13	19.19	80.91	21.93	78.17	22.40	77.70
MW-9	113.36	Dry (TOC - 35.3 ft BTOC) = 78.06		Dry	-	Dry	-	Dry	-
MW-10*	111.62	30.40	81.22	25.56	86.06	33.02	78.60	33.76	77.86
MW-11	104.45	-	-	-	-	-	-	-	-
P-2**	98.73	22.31	74.52	21.51	75.32	21.27	75.56	22.43	76.30
P-4	84.55	6.69	77.86	8.48	76.07	8.17	76.38	7.82	76.73
P-5	94.56	NM	-	19.45	75.11	19.16	75.40	AB	-
P-6	94.16	19.63	74.53	18.98	75.18	18.73	75.43	18.23	75.93
P-8	133.94	61.10	72.84	60.34	73.60	60.05	73.89	59.55	74.39
P-10	132.60	58.28	74.32	57.55	75.05	57.25	75.35	56.77	75.83
P-11	150.76	46.39	104.37	45.40	105.36	44.35	106.41	43.33	107.43
P-13	112.91	37.70	75.21	36.94	75.97	36.14	76.77	AB	-
TP			76.93		76.51		76.12		76.00
Rain Gauge	(inches)								
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to be located in field on that date)									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old TOC elevation 96.83, new TOC elevation 98.73									
Bold indicates standing water on land surface, 0.5' to 1.5' in depth									

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		August 11, 2003	August 11, 2003	August 19, 2003	August 19, 2003	August 25, 2003	August 25, 2003	September 2, 2003	September 2, 2003
MW-1	116.71	39.35	77.36	39.17	77.54	38.99	77.72	38.66	78.05
MW-1B	174.48	98.30	76.18	98.08	76.40	97.72	76.76	97.41	77.07
MW-5A*	86.74	6.70	80.04	6.07	80.67	2.61	84.13	4.22	82.52
MW-5B	85.70	9.57	76.13	9.41	76.29	9.06	76.64	8.74	76.96
MW-6	88.65	12.17	76.48	12.10	76.55	11.56	77.09	11.44	77.21
MW-7A	92.46	15.33	77.13	15.49	76.97	14.63	77.83	14.69	77.77
MW-7B	93.24	17.09	76.15	16.92	76.32	16.58	76.66	16.25	76.99
MW-8*	100.10	20.59	79.51	21.45	78.65	19.81	80.29	21.10	79.00
MW-9	113.36	Dry	-	Dry	-	Dry	-	Dry	-
MW-10*	111.62	33.89	77.73	32.90	78.72	32.69	78.93	32.08	79.54
MW-11	104.45	-	-	27.20	77.25	26.98	77.47	26.65	77.80
P-2**	98.73	22.23	76.50	20.31	78.42	20.10	78.63	20.12	78.61
P-4	84.55	7.29	77.26	6.43	78.12	3.48	81.07	3.46	81.09
P-5	94.56	AB	-	AB	-	AB	-	AB	-
P-6	94.16	17.95	76.21	17.79	76.37	17.42	76.74	17.11	77.05
P-8	133.94	59.29	74.65	59.11	74.83	58.05	75.89	58.43	75.51
P-10	132.60	56.50	76.10	56.31	76.29	55.97	76.63	55.64	76.96
P-11	150.76	43.30	107.46	43.11	107.65	42.93	107.83	42.65	108.11
P-13	112.91	AB	-	AB	-	AB	-	AB	-
TP			76.44		75.78		76.18		76.87
Rain Gauge (inches)			3.48		0.15		3.70		1.10
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old									
Bold indicates standing water									

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		September 9, 2003	September 9, 2003	September 15, 2003	September 15, 2003
MW-1	116.71	38.38	78.33	38.17	78.54
MW-1B	174.48	97.27	77.21	97.13	77.35
MW-5A*	86.74	5.43	81.31	2.89	83.85
MW-5B	85.70	8.62	77.08	8.45	77.25
MW-6	88.65	11.35	77.30	11.29	77.36
MW-7A	92.46	14.58	77.88	14.34	78.12
MW-7B	93.24	16.12	77.12	15.97	77.27
MW-8*	100.10	21.46	78.64	20.66	79.44
MW-9	113.36	Dry	-	Dry	-
MW-10*	111.62	32.66	78.96	32.75	78.87
MW-11	104.45	26.48	77.97	26.33	78.12
P-2**	98.73	20.36	78.37	20.18	78.55
P-4	84.55	4.48	80.07	2.66	81.89
P-5	94.56	AB	-	AB	-
P-6	94.16	17.00	77.16	16.86	77.30
P-8	133.94	58.31	75.63	58.15	75.79
P-10	132.60	55.51	77.09	55.36	77.24
P-11	150.76	42.47	108.29	42.31	108.45
P-13	112.91	AB	-	AB	-
TP			77.13		77.46
Rain Gauge	(inches)		1.70		3.60
TP - Temporary Pond					
TOC - top of casing					
BTOC - below top of casing					
NM - not measured (unable to)					
AB - abandoned					
* Considered perched water table					
** Piezometer reinstalled, old					
Bold indicates standing water					

HARTMAN & ASSOCIATES, INC.

OFFICERS:


Gerald C. Hartman, P.E., DEE
Harold E. Schmidt, Jr., P.E., DEE
James E. Christopher, P.E.
Charles W. Drake, P.G.
Mark A. Rynning, P.E., M.B.A.
William D. Musser, P.E., P.H.
Michael B. Bomar, P.E.
Lawrence E. Jenkins, P.S.M.

SENIOR ASSOCIATES:

Marco H. Rocca, C.M.C.
Roderick K. Cashe, P.E.
Douglas P. Dufresne, P.G.
Jon D. Fox, P.E.
Troy E. Layton, P.E., DEE

engineers, hydrogeologists, surveyors & management consultants

A Tetra Tech Company



HAI #99.0331.007

Phase 5
File 12.0

ASSOCIATES:

James E. Golden, P.G.
Andrew T. Woodcock, P.E., M.B.A.
John P. Toomey, P.E.
Jennifer L. Woodall, P.E.
L. Todd Shaw, P.E.
Rafael A. Terrero, P.E., DEE
Jill M. Hudkins, P.E.
Daniel M. Nelson, P.E.
Valerie C. Davis, P.G.
Charles M. Shultz, P.E.
Sean M. Parks, AICP, QEP
C. Michelle Gaylord
Tara L. Hollis, C.P.A., M.B.A.
W. Bruce Lafrenz, P.G.
Alexis K. Stewart, P.E.
Ada R. Terrero

Mr. Kim Ford, P.E.
Florida Department of Environmental Protection
Southwest District
3804 Coconut Palm Drive
Tampa, Florida 33619

**Subject: Weekly Water Levels
Enterprise Recycling & Disposal Facility
Angelo's Aggregate Materials, Ltd.
FDEP Permit Nos. 177982-001-SC, 177982-002-SO
Pasco County, Florida**


Dear Mr. Ford:

On behalf of Angelo's Aggregate Materials, Ltd. (Angelo's), Hartman & Associates, Inc. (HAI) is submitting the requested weekly water level measurements for the above site. Attached is a table summarizing the water levels measured since June 30, 2003. In some cases, measurements were unable to be obtained within one week. The table also includes water elevations for the temporary pond and measurements for the rain gauge.

We trust this information will satisfy the Department. Please call me if you have any questions.

Very truly yours,

Hartman & Associates, Inc.


Jennifer L. Deal, P.E.
Project Engineer


JLD/cr/99.0331.007/corresp/Ford10.jld

Attachment

cc: Dominic Iafrate, Angelo's
Craig Bryan, Angelo's
John Morris, P.G., FDEP
Susan Pelz, P.E., FDEP
Miguel A. Garcia, HAI

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		June 30, 2003	June 30, 2003	July 8, 2003	July 8, 2003	July 17, 2003	July 17, 2003	August 4, 2003	August 4, 2003
MW-1	116.71	41.93	74.78	41.12	75.59	40.25	76.46	39.45	77.26
MW-1B	174.48	100.05	74.43	99.30	75.18	99.02	75.46	98.53	75.95
MW-5A*	86.74	5.69	81.05	7.58	79.16	7.53	79.21	7.63	79.11
MW-5B	85.70	11.37	74.33	10.65	75.05	10.36	75.34	9.86	75.84
MW-6	88.65	13.96	74.69	13.23	75.42	17.16	71.49	12.62	76.03
MW-7A	92.46	17.04	75.42	16.41	76.05	16.64	75.82	16.16	76.30
MW-7B	93.24	18.87	74.37	18.16	75.08	17.87	75.37	17.35	75.89
MW-8*	100.10	18.97	81.13	19.19	80.91	21.93	78.17	22.40	77.70
MW-9	113.36	Dry (TOC - 35.3 ft BTOC) = 78.06		Dry	-	Dry	-	Dry	-
MW-10*	111.62	30.40	81.22	25.56	86.06	33.02	78.60	33.76	77.86
MW-11	104.45	-	-	-	-	-	-	-	-
P-2**	98.73	22.31	74.52	21.51	75.32	21.27	75.56	22.43	76.30
P-4	84.55	6.69	77.86	8.48	76.07	8.17	76.38	7.82	76.73
P-5	94.56	NM	-	19.45	75.11	19.16	75.40	AB	-
P-6	94.16	19.63	74.53	18.98	75.18	18.73	75.43	18.23	75.93
P-8	133.94	61.10	72.84	60.34	73.60	60.05	73.89	59.55	74.39
P-10	132.60	58.28	74.32	57.55	75.05	57.25	75.35	56.77	75.83
P-11	150.76	46.39	104.37	45.40	105.36	44.35	106.41	43.33	107.43
P-13	112.91	37.70	75.21	36.94	75.97	36.14	76.77	AB	-
TP			76.93		76.51		76.12		76.00
Rain Gauge (inches)									
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to be located in field on that date)									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old TOC elevation 96.83, new TOC elevation 98.73									
Bold indicates standing water on land surface, 0.5' to 1.5' in depth									




**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		August 11, 2003	August 11, 2003	August 19, 2003	August 19, 2003	August 25, 2003	August 25, 2003	September 2, 2003	September 2, 2003
MW-1	116.71	39.35	77.36	39.17	77.54	38.99	77.72	38.66	78.05
MW-1B	174.48	98.30	76.18	98.08	76.40	97.72	76.76	97.41	77.07
MW-5A*	86.74	6.70	80.04	6.07	80.67	2.61	84.13	4.22	82.52
MW-5B	85.70	9.57	76.13	9.41	76.29	9.06	76.64	8.74	76.96
MW-6	88.65	12.17	76.48	12.10	76.55	11.56	77.09	11.44	77.21
MW-7A	92.46	15.33	77.13	15.49	76.97	14.63	77.83	14.69	77.77
MW-7B	93.24	17.09	76.15	16.92	76.32	16.58	76.66	16.25	76.99
MW-8*	100.10	20.59	79.51	21.45	78.65	19.81	80.29	21.10	79.00
MW-9	113.36	Dry	-	Dry	-	Dry	-	Dry	-
MW-10*	111.62	33.89	77.73	32.90	78.72	32.69	78.93	32.08	79.54
MW-11	104.45	-	-	27.20	77.25	26.98	77.47	26.65	77.80
P-2**	98.73	22.23	76.50	20.31	78.42	20.10	78.63	20.12	78.61
P-4	84.55	7.29	77.26	6.43	78.12	3.48	81.07	3.46	81.09
P-5	94.56	AB	-	AB	-	AB	-	AB	-
P-6	94.16	17.95	76.21	17.79	76.37	17.42	76.74	17.11	77.05
P-8	133.94	59.29	74.65	59.11	74.83	58.05	75.89	58.43	75.51
P-10	132.60	56.50	76.10	56.31	76.29	55.97	76.63	55.64	76.96
P-11	150.76	43.30	107.46	43.11	107.65	42.93	107.83	42.65	108.11
P-13	112.91	AB	-	AB	-	AB	-	AB	-
TP			76.44		75.78		76.18		76.87
Rain Gauge (inches)			3.48		0.15		3.70		1.10
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old									
Bold indicates standing water									

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		September 9, 2003	September 9, 2003
MW-1	116.71	38.38	78.33
MW-1B	174.48	97.27	77.21
MW-5A*	86.74	5.43	81.31
MW-5B	85.70	8.62	77.08
MW-6	88.65	11.35	77.30
MW-7A	92.46	14.58	77.88
MW-7B	93.24	16.12	77.12
MW-8*	100.10	21.46	78.64
MW-9	113.36	Dry	-
MW-10*	111.62	32.66	78.96
MW-11	104.45	26.48	77.97
P-2**	98.73	20.36	78.37
P-4	84.55	4.48	80.07
P-5	94.56	AB	-
P-6	94.16	17.00	77.16
P-8	133.94	58.31	75.63
P-10	132.60	55.51	77.09
P-11	150.76	42.47	108.29
P-13	112.91	AB	-
TP			77.13
Rain Gauge	(inches)		1.70
TP - Temporary Pond			
TOC - top of casing			
BTOC - below top of casing			
NM - not measured (unable to)			
AB - abandoned			
* Considered perched water table			
** Piezometer reinstalled, old			
Bold indicates standing water			

**HARTMAN & ASSOCIATES, INC.**

engineers, hydrogeologists, surveyors & management consultants

201 EAST PINE STREET - SUITE 1000 - ORLANDO, FL 32801
TELEPHONE (407) 839-3955 - FAX (407) 481-8447J 9/15
LF
SAM**FAX**

Job Number: 99.0331.007, Task 5, File 12.0

Date: 09/09/03

No. of pages incl. cover page: 1

To: Ms. Susan Pelz, P.E.

FDEP - Southwest District

Phone: (813) 744-6100 ext. 386

Fax: (813) 744-6125

cc:

Re: Enterprise Landfill

From: Jennifer L. Deal, P.E.

Hartman & Associates, Inc.

Phone: (407) 839-3955 ext. 187

Fax: (407) 839-2066

REMARKS: ☐ Urgent ☒ For your review ☐ As Requested ☐ Please comment

Susan,

On behalf of Angelo's Aggregate Materials, Hartman & Associates, Inc. would like to inform you that we intend to begin the additional excavation of the limestone and sand areas on Friday, September 12, 2003. This activity will begin as long as the weather conditions in the area are favorable. We expect this to require one day to complete. After the excavation is completed, we will proceed with the tie-ins. Please call me if you have any questions.

Jennifer

HARTMAN & ASSOCIATES, INC.


OFFICERS:

Gerald C. Hartman, P.E., DEE
Harold E. Schmidt, Jr., P.E., DEE
James E. Christopher, P.E.
Charles W. Drake, P.G.
Mark A. Rynning, P.E., M.B.A.
William D. Musser, P.E., P.H.
Michael B. Bomar, P.E.
Lawrence E. Jenkins, P.S.M.

SENIOR ASSOCIATES:

Marco H. Rocca, C.M.C.
Roderick K. Cashe, P.E.
Douglas P. Dufresne, P.G.
Jon D. Fox, P.E.
Troy E. Layton, P.E., DEE

engineers, hydrogeologists, surveyors & management consultants



HAI #99.0331.007

Phase 5
File 12.0

ASSOCIATES:

James E. Golden, P.G.
Andrew T. Woodcock, P.E., M.B.A.
John P. Toomey, P.E.
Jennifer L. Woodall, P.E.
L. Todd Shaw, P.E.
Rafael A. Terrero, P.E., DEE
Jill M. Hudkins, P.E.
Daniel M. Nelson, P.E.
Valerie C. Davis, P.G.
Charles M. Shultz, P.E.
Sean M. Parks, AICP, QEP
C. Michelle Gaylord
Tara L. Hollis, C.P.A., M.B.A.
W. Bruce Lafrenz, P.G.
Alexis K. Stewart, P.E.
Ada R. Terrero

Mr. Kim Ford, P.E.
Florida Department of Environmental Protection
Southwest District
3804 Coconut Palm Drive
Tampa, Florida 33619

**Subject: Weekly Water Levels
Enterprise Recycling & Disposal Facility
Angelo's Aggregate Materials, Ltd.
FDEP Permit Nos. 177982-001-SC, 177982-002-SO
Pasco County, Florida**


Dear Mr. Ford:

On behalf of Angelo's Aggregate Materials, Ltd. (Angelo's), Hartman & Associates, Inc. (HAI) is submitting the requested weekly water level measurements for the above site. Attached is a table summarizing the water levels measured since June 30, 2003. In some cases, measurements were unable to be obtained within one week. The table also includes water elevations for the temporary pond and measurements for the rain gauge.

We trust this information will satisfy the Department. Please call me if you have any questions.

Very truly yours,

Hartman & Associates, Inc.



Jennifer L. Deal, P.E.
Project Engineer

JLD/jev/99.0331.007/corresp/Ford12.jld


cc: Dominic Iafrate, Angelo's
Craig Bryan, Angelo's
John Morris, P.G., FDEP
Susan Pelz, P.E., FDEP
Miguel A. Garcia, HAI

201 EAST PINE STREET • SUITE 1000 • ORLANDO, FL 32801-2723
TELEPHONE (407) 839-3955 • FAX (407) 839-3790 • www.consulthai.com
A TETRA TECH COMPANY (Offices Nationwide)

ORLANDO FORT MYERS FT. LAUDERDALE JACKSONVILLE DESTIN ATLANTA

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		June 30, 2003	June 30, 2003	July 8, 2003	July 8, 2003	July 17, 2003	July 17, 2003	August 4, 2003	August 4, 2003
MW-1	116.71	41.93	74.78	41.12	75.59	40.25	76.46	39.45	77.26
MW-1B	174.48	100.05	74.43	99.30	75.18	99.02	75.46	98.53	75.95
MW-5A*	86.74	5.69	81.05	7.58	79.16	7.53	79.21	7.63	79.11
MW-5B	85.70	11.37	74.33	10.65	75.05	10.36	75.34	9.86	75.84
MW-6	88.65	13.96	74.69	13.23	75.42	17.16	71.49	12.62	76.03
MW-7A	92.46	17.04	75.42	16.41	76.05	16.64	75.82	16.16	76.30
MW-7B	93.24	18.87	74.37	18.16	75.08	17.87	75.37	17.35	75.89
MW-8*	100.10	18.97	81.13	19.19	80.91	21.93	78.17	22.40	77.70
MW-9	113.36	Dry (TOC - 35.3 ft BTOC) = 78.06		Dry	-	Dry	-	Dry	-
MW-10*	111.62	30.40	81.22	25.56	86.06	33.02	78.60	33.76	77.86
MW-11	104.45	-	-	-	-	-	-	-	-
P-2**	98.73	22.31	74.52	21.51	75.32	21.27	75.56	22.43	76.30
P-4	84.55	6.69	77.86	8.48	76.07	8.17	76.38	7.82	76.73
P-5	94.56	NM	-	19.45	75.11	19.16	75.40	AB	-
P-6	94.16	19.63	74.53	18.98	75.18	18.73	75.43	18.23	75.93
P-8	133.94	61.10	72.84	60.34	73.60	60.05	73.89	59.55	74.39
P-10	132.60	58.28	74.32	57.55	75.05	57.25	75.35	56.77	75.83
P-11	150.76	46.39	104.37	45.40	105.36	44.35	106.41	43.33	107.43
P-13	112.91	37.70	75.21	36.94	75.97	36.14	76.77	AB	-
TP			76.93		76.51		76.12		76.00
Rain Gauge	(inches)								
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to be located in field on that date)									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old TOC elevation 96.83, new TOC elevation 98.73									
Bold indicates standing water on land surface, 0.5' to 1.5' in depth									



**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		August 11, 2003	August 11, 2003	August 19, 2003	August 19, 2003	August 25, 2003	August 25, 2003	September 2, 2003	September 2, 2003
MW-1	116.71	39.35	77.36	39.17	77.54	38.99	77.72	38.66	78.05
MW-1B	174.48	98.30	76.18	98.08	76.40	97.72	76.76	97.41	77.07
MW-5A*	86.74	6.70	80.04	6.07	80.67	2.61	84.13	4.22	82.52
MW-5B	85.70	9.57	76.13	9.41	76.29	9.06	76.64	8.74	76.96
MW-6	88.65	12.17	76.48	12.10	76.55	11.56	77.09	11.44	77.21
MW-7A	92.46	15.33	77.13	15.49	76.97	14.63	77.83	14.69	77.77
MW-7B	93.24	17.09	76.15	16.92	76.32	16.58	76.66	16.25	76.99
MW-8*	100.10	20.59	79.51	21.45	78.65	19.81	80.29	21.10	79.00
MW-9	113.36	Dry	-	Dry	-	Dry	-	Dry	-
MW-10*	111.62	33.89	77.73	32.90	78.72	32.69	78.93	32.08	79.54
MW-11	104.45	-	-	27.20	77.25	26.98	77.47	26.65	77.80
P-2**	98.73	22.23	76.50	20.31	78.42	20.10	78.63	20.12	78.61
P-4	84.55	7.29	77.26	6.43	78.12	3.48	81.07	3.46	81.09
P-5	94.56	AB	-	AB	-	AB	-	AB	-
P-6	94.16	17.95	76.21	17.79	76.37	17.42	76.74	17.11	77.05
P-8	133.94	59.29	74.65	59.11	74.83	58.05	75.89	58.43	75.51
P-10	132.60	56.50	76.10	56.31	76.29	55.97	76.63	55.64	76.96
P-11	150.76	43.30	107.46	43.11	107.65	42.93	107.83	42.65	108.11
P-13	112.91	AB	-	AB	-	AB	-	AB	-
TP			76.44		75.78		76.18		76.87
Rain Gauge (inches)			3.48		0.15		3.70		1.10
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old									
Bold indicates standing water									

Pelz, Susan

From: Knauss, Beth
Sent: Friday, September 05, 2003 9:43 AM
To: Tam, Stanley; Pelz, Susan
Subject: FW: Pasco Co detonation

This happened while I was on vacation - Pasco confirmed that the detonation has already taken place. Phil Lattice is the contact at 727/847-5878 x7460.


Susan - FYI, the message on my voice mail said that they were going to do a "test shot" and did not mention unexploded ordinance. We sometimes have a concern because different sheriff's offices in the past have used "training" as an excuse to burn seized fireworks or old ammunition for disposal. They should contact Stanley (not me) regarding emergency permits. They need to be sure that the residues are properly disposed of. They may still be hazardous waste due to heavy metal content..

-----Original Message-----

From: Pelz, Susan
Sent: Tuesday, August 19, 2003 3:09 PM
To: Ford, Kim
Cc: Knauss, Beth
Subject: Pasco Co detonation

I spoke with Craig Bryan of Angelo's Recycled Materials at 2:32pm today. Pasco Co. sheriff office contacted CB to request authorization from Angelo's (the property owner) to detonate 2 unexploded ordinances (bombs) between the two large piles of soil at the Enterprise Class III site (Class III LF currently being constructed-no waste onsite).

I told CB that I thought Pasco Co had detonated material there in the past (or somewhere nearby) & that we would ask that they remove any residue or debris from the exploded materials. I also told him that Pasco Co may need to get an emergency detonation permit from RCRA & gave him Beth Knauss' extension.

**HARTMAN & ASSOCIATES, INC.**

engineers, hydrogeologists, surveyors & management consultants

201 EAST PINE STREET - SUITE 1000 - ORLANDO, FL 32801
TELEPHONE (407) 839-3955 - FAX (407) 481-8447J 9/15
KF
JRM**FAX**

Job Number: 99.0331.007, Task 4, File 12.0

Date: 09/03/03

No. of pages incl. cover page: 1

To: Ms. Susan Pelz, P.E.

FDEP - Southwest District

Phone: (813) 744-6100 ext. 386

Fax: (813) 744-6125

cc:

Re: Enterprise Landfill

From: Jennifer L. Deal, P.E.

Hartman & Associates, Inc.

Phone: (407) 839-3955 ext. 187

Fax: (407) 839-2066

REMARKS: ☐ Urgent ☒ For your review ☐ As Requested ☐ Please comment

Susan,

On behalf of Angelo's Aggregate Materials, Hartman & Associates, Inc. would like to inform you that we intend to begin the additional excavation of the limestone and sand areas on Thursday, September 4, 2003. This activity will begin as long as the weather conditions in the area are favorable. We expect this to require two days to complete. After the excavation is completed, we will proceed with the tie-ins. Please call me if you have any questions.

Jennifer

The information contained in this facsimile transmission may be legally privileged and is intended for the use of the individual(s) or entity(ies) named above. If you are not the intended recipient, you are hereby notified that any use dissemination, distribution or copying of this facsimile or its information is strictly prohibited. If you have received this facsimile in error, please immediately notify the sender by telephone or facsimile using the above referenced number to arrange for the return of the original documents.



An Equal
Opportunity
Employer

Southwest Florida Water Management District

Tampa Service Office
7801 Highway 301 North
Tampa, Florida 33637-6759
(813) 985-7481 or
1-800-836-0797 (FL only)
SUNCOM 578-2070

Bartow Service Office
170 Century Boulevard
Bartow, Florida 33830-7700
(863) 584-1448 or
1-800-492-7862 (FL only)
SUNCOM 572-6200

2379 Broad Street, Brooksville, Florida 34604-6899
(352) 796-7211 or 1-800-423-1476 (FL only)
SUNCOM 628-4150 TDD only 1-800-231-6103 (FL only)
On the Internet at: WaterMatters.org

Sarasota Service Office
6750 Fruitville Road
Sarasota, Florida 34240-9711
(941) 377-3722 or
1-800-320-3503 (FL only)
SUNCOM 531-6900

Lebanon Service Office
3600 West Sovereign Path
Suite 229
Lebanon, Florida 34461-8070
(352) 527-8131
SUNCOM 867-3271

Thomas G. Dabney, II
Chair, Sarasota

Watson L. Haynes, II
Vice Chair, Pinellas

Janet D. Kovach
Secretary, Hillsborough

Madeline M. Dominguez
Treasurer, Hillsborough

Edward W. Chance
Manager

Ronnie E. Duncan
Pinellas

Pamela L. Festrope
Highlands

Ronald G. Johnson
Polk

Holden B. MacCree
Hillsborough

T. G. "Jerry" Niles
Pasco

Judith C. Whitehead
Hernando

David L. Moore
Executive Director

Gene A. Heath
Assistant Executive Director

William S. Blenny
General Counsel

FAX FROM:

Technical Services Department

Phone: (352) 796-7211; SC 628-4150, Extensions 4341, 4346 or 4336

Fax: (352) 544-2328; SC 663-2328

Name: *E. Eshom*

Extension: *4346*

Date/Time: *Sept. 8, 2003*

No. of Pgs.: *8*
(incl. cover pg.)

FAX TO:

Organization: *x DEP*

Attention: *x K. Ford*

Fax Number: *x (813) 744-6125*

CONFIRMATION REQUESTED: YES [] NO []

Comments: *Angelo's Agg. Permit*



STATE OF FLORIDA PERMIT APPLICATION TO CONSTRUCT, REPAIR, MODIFY, OR ABANDON A WELL

- ☒ Southwest
☐ Northwest
☐ St. Johns River
☐ South Florida
☐ Suwannee River

THIS FORM **MUST** BE FILLED OUT COMPLETELY.

The water well contractor is responsible for completing this form and forwarding the permit to the appropriate delegated county where applicable.

CHECK BOX FOR APPROPRIATE DISTRICT. ADDRESS ON BACK OF PERMIT FORM.

Permit No.	688944.01
Florida Unique I.D.	
Permit Stipulations Required (See attached)	#3 #39
82-524 well	<input type="checkbox"/>
CUP/ WUP Application No.	

ABOVE THIS LINE FOR OFFICIAL USE ONLY

1. ANGELO'S AGGR. MAT'L, 24100 SHERWOOD AVE, WARREN MI 48091
 Owner, Legal Name of Entity if Corporation Address City Zip Telephone Number

2. ENTERPRISE RECYCL FACILITY, ENTERPRISE RD, DADE CITY
 Well Location Address; Road Name or Number, City

3. W.M.G. TOOMER 2171 352-544-1256
 Well Drilling Contractor License No. Telephone No.

P.O. Box 15197
 Address


BROOKSVILLE
 City State Zip

4. SW 1/4 of NW 1/4 of Section 8
 (Initials) (Highest)

(Indicate Well on Chart) ☒

5. Township 25 Range 29

6. PASCO
 County Subdivision Name Lot Block Unit



7. Number of proposed wells 1 Check the use of well: (See back of permit for additional choices) Domestic Monitor (type) _____

Irrigation (type) _____ Public Water Supply (type) LUPS List Other _____
 (See Back) (See Back)

Distance from septic system _____ ft. Description of facility _____ Estimated start of construction date _____

8. Application for: New Construction ☒ Repair/Modify ☒ Abandonment _____
 (Reason for Abandonment) _____

9. Estimated: Well Depth 300' Casing Depth 155' Screen Interval from _____ to _____
 Casing Material: Bk-Steel Galv PVC Casing Diameter 54 Seal Material _____

10. If applicable: Proposed From 0 to 155 Seal Material NEAT CEMENT
 Grouting Interval From _____ to _____ Seal Material _____
 From _____ to _____ Seal Material _____

11. Telescope Casing _____ or Liner _____ (check one) Diameter _____
 Bk-Steel / Galvanized / PVC Other (specify): _____

12. Method of Construction: ☒ Rotary _____ Cable Tool _____ Combination _____
 Auger _____ Other (specify): _____

13. Indicate total No. of wells on site _____ List number of unused wells on site _____

14. Is this well or any other well or water withdrawal on the owner's contiguous property covered under a Consumptive Water Use Permit (CUP/WUP) or CUP/WUP Application? ☒ No _____ Yes _____
 (If yes, complete the following) CUP/WUP No. _____

District well I.D. No. _____

Latitude _____ Longitude _____

Data obtained from GPS _____ or map _____ or survey _____ (map datum NAD 27 NAD 83)

15. I hereby certify that I will comply with the applicable rules of Title 40, Florida Administrative Code, and that a water use permit or artificial recharge permit, if needed, has been or will be obtained prior to commencement of well construction. I further certify that all information provided on this application is accurate and that I will obtain necessary approval from other federal, state, or local governments, if applicable. I agree to provide a well completion report to the District within 30 days after drilling or the permit expiration, whichever occurs first.

I certify that I am the owner of the property, that the information provided is accurate, and that I am aware of my responsibilities under Chapter 373, Florida Statutes, to maintain or properly abandon this well; or, I certify that I am the agent for the owner, that the information provided is accurate, and that I have informed the owner of his responsibilities as stated above. Owner consents to personnel of the WMD or its representative access to the well site.

Signature of Contractor _____ License No. 2171 Owner's or Agent's Signature _____ Date 8/22/03

DO NOT WRITE BELOW THIS LINE — FOR OFFICIAL USE ONLY

Approval Granted By: Eric Polson Issue Date: 9-3-03 Hydrologist Approval EPE

Owner Number: 323551 Fee Received: \$ 130.00 Receipt No.: 66268A Check No.: 3603

THIS PERMIT NOT VALID UNTIL PROPERLY SIGNED BY AN AUTHORIZED OFFICER OR REPRESENTATIVE OF THE WMD. IT SHALL BE AVAILABLE AT THE WELL SITE DURING ALL DRILLING OPERATIONS. This permit is valid for 90 days from date of issue.

SOUTHWEST FLORIDA WATER MANAGEMENT DISTRICT
BROOKSVILLE SERVICE OFFICE

STIPULATION # 3 - PUBLIC SUPPLY WELLS**"ANGLEO'S AGGREGATE MATERIALS" - PASCO COUNTY**

- A. Compliance with state and local county health regulations as per Chapter 62-555, Florida Administrative Code (F.A.C.), is required via the Drinking Water System Permit.
- B. Compliance with Chapters 62-532 and 62-555, F.A.C., on construction standards and grouting procedures for Public Supply Wells shall be followed. Note: This is an existing well that is being converted.
- C. Well grouting operations shall be observed by a designated Southwest Florida Water Management District representative. Arrangements for an observer shall be made with the local Southwest Florida Water Management District Enforcement Department 24-hours in advance of grouting operations. Observers will be available for assignment during normal working hours (8:00 a.m. - 4:30 p.m.), Monday through Friday. Travel time must be taken into consideration. Exceptions may be made for extenuating circumstances. Contact the Enforcement Coordinator, Sandy Semegen, in our Brooksville office at (352) 796-7211, 24 hours prior to grouting.
- D. This well site has been judged as satisfactory based on the location and information provided to the Southwest Florida Water Management District at the time of the well site inspection. Any change in the location of the proposed well must be coordinated with Hydrologist Eric Eshom at (352) 796-7211, or 1-800-423-1476.
- E. All final clearances by the Southwest Florida Water Management District will be held until a completion report has been received from the water well contractor.
- F. The well casing must extend a minimum of 18" above final grade elevation.

Approved by: Eric EshomPermit # 688944.01

Date: September 3, 2003

See Attached NOTICE TO OWNER

NOTICE TO OWNER**Stipulation # 3 - Public Supply Wells**

Please note that this well construction permit does not authorize the construction of the Drinking Water (treatment & distribution) System. The "System Permit" must be obtained from either the County Health Department or the Department of Environmental Protection, as designated in your letter of Classification.

1. Public Supply Wells must meet certain setback requirements from all potential sources of contamination. To obtain and retain your Drinking Water System Permit, please coordinate any future development of the surrounding property within 200' of your well site with the Pasco County Health Department.
2. All Public Supply Wells must have a concrete platform (6 ft. by 6 ft. minimum size) around the well head. Also, for wells located in level areas well tamped or puddled earth shall be placed around the well so as to elevate the concrete platform.
3. Southwest Florida Water Management District will not release the final construction clearance of this well until a Completion Report has been received from the water well contractor. The Drinking Water System Permit will not be issued without this clearance.
4. In the event the well is abandoned, a District abandonment permit shall be obtained prior to commencing with abandonment operations.
5. Once the cells become less than 500 feet from the wellhead, the water quality parameters outlined in Specific Condition No. 32.b. of Permit No. 177982-002-SO need to be sampled for from the public supply well and submitted to the Pasco County Health Department for review (see attached E-Mail).

Approved by: Eric Calom

Permit # 688944.01

Date: September 3, 2003

WASTE MGT TAMPA SWD fax:8137446125

Sep 3 2003 7:21 P.02

8/27

Morris, John R.

From: Morris, John R.
Sent: Wednesday, August 27, 2003 11:38 AM
To: Ford, Kim
Cc: Pelz, Susan
Subject: Enterprise Class III landfill - supply well reclassification

Kim:

The information requested by Eric Eshorn (SWFWMD) regarding the routine ground water sampling parameters for Enterprise landfill is listed in Specific Condition No. 32.b. of permit No. 177982-002-SO, as presented below:

32. **Groundwater Sampling.** The locations, parameters, and frequencies specified herein represent the minimum requirements for ground water monitoring. Additional samples, wells, and parameters may be required based upon subsequent analysis. Method Detection Limits must be less than or equal to the Maximum Contaminant Levels established for the individual parameters to demonstrate compliance with Class G-II ground water standards referenced in Chapter 62-522, F.A.C. Compliance with ground water standards will be based on analysis of unfiltered samples.

b. Following completion of the initial sampling event, the wells listed in Specific Condition No. 30 shall be sampled semi-annually for analysis of the following parameters:

Field Parameters
Static water levels
before purging
specific conductivity
pH
Dissolved oxygen
Temperature
Turbidity
Colors & sheens
(by observation)

Laboratory Parameters
Total ammonia - N
Chlorides
Iron
Mercury
Nitrate
Sodium
Total dissolved solids
Those parameters listed in 40 CFR
Part 258, Appendix I

John R. Morris, P.G.
Solid Waste Section, Southwest District Office
Telephone: 813-744-6100, ext. 336 (suncom 512-1042, ext. 336)
Facsimile: 813-744-6125
E-mail: john.r.morris@dep.state.fl.us

STIPULATION NUMBER 39 - WELL AND DRILLHOLE ABANDONMENT

It will be the water well contractor's responsibility to have any incomplete well or drillhole attempted under this permit properly abandoned.

Any incomplete or abandoned well or drillhole as described in 40D-3, Florida Administrative Code (F.A.C.), shall be abandoned as follows:

- A. The well shall be examined from land surface to the original depth of construction for debris or obstructions (any debris or obstruction shall be removed prior to abandonment).
- B. The well shall be plugged from bottom to top by an approved method of grouting with either Portland neat cement grout or an approved Bentonite product as specified in 40D-3.517 2. (b), F.A.C.

It will be the owner's responsibility to have any well completed under this permit, or any existing well on this property, which meets the definition of an abandoned well as defined in Chapter 40D-3.021(1), F.A.C., properly abandoned in accordance with Chapter 40D-3.531, F.A.C.

It will be the owner's responsibility to have any inactive well which does not meet the above criteria and is no threat to the water resource properly capped in an air and water tight manner with a threaded, welded or bolted cover or valve. If the pump and well seal are water tight, the pump may be left in place. If practical, a protective cover two (2) feet in height shall be placed around the well casing.

- A. Wells with a diameter of six (6) inches or more without pumping equipment shall have the well casing extended a minimum of two (2) feet above land surface.
- B. Wells with a diameter of less than six (6) inches without pumping equipment shall be securely set in a concrete slab and have either the well casing extended a minimum height of two (2) feet above land surface or a protective cover centered over the well casing. The concrete slab shall be a minimum of four (4) inches in thickness by two (2) feet by two (2) feet square. The protective cover shall be set in the concrete slab and extend a minimum of two (2) feet above land surface.

In flood prone areas all wells shall extend a minimum of one (1) foot above the 100 year flood elevation, if practical, in accordance with Chapter 40D-3.521(4), F.A.C.

Any plugging operations shall be permitted separately from this permit by the Southwest Florida Water Management District and be witnessed by a designated District representative. Arrangement for a District representative shall be made with the local District Field Services office a minimum of twenty four (24) hours in advance of these operations. A District representative will be available for assignment during normal working hours (8:00 AM - 4:30 PM), Monday through Friday. Travel time must be taken into consideration. Exemptions may be made for extenuating circumstances. For scheduling, please contact the Field Service Coordinator, Sandy Semegen, in our Brooksville office at (352) 796-7211.

Approved by:




Permit Number:

688944.01

Date: 9-3-03

#39

(2/7/97)



HARTMAN & ASSOCIATES, INC.

OFFICERS:

Gerald C. Hartman, P.E., DEE
Harold E. Schmidt, Jr., P.E., DEE
James E. Christopher, P.E.
Charles W. Drake, P.G.
Mark A. Rynning, P.E., M.B.A.
William D. Musser, P.E., P.H.
Michael B. Bomar, P.E.
Lawrence E. Jenkins, P.S.M.


SENIOR ASSOCIATES:

Marco H. Rocca, C.M.C.
Roderick K. Cashe, P.E.
Douglas P. Dufresne, P.G.
Jon D. Fox, P.E.
Troy E. Layton, P.E., DEE

engineers, hydrogeologists, surveyors & management consultants
A Tetra Tech Company

ASSOCIATES:

James E. Golden, P.G.
Andrew T. Woodcock, P.E., M.B.A.
John P. Toomey, P.E.
Jennifer L. Woodall, P.E.
L. Todd Shaw, P.E.
Rafael A. Terrero, P.E., DEE
Jill M. Hudkins, P.E.
Daniel M. Nelson, P.E.
Valerie C. Davis, P.G.
Charles M. Shultz, P.E.
Sean M. Parks, AICP, QEP
C. Michelle Gaylord
Tara L. Hollis, C.P.A., M.B.A.
W. Bruce Lafrenz, P.G.
Alexis K. Stewart, P.E.
Ada R. Terrero



Mr. Kim Ford, P.E.
Florida Department of Environmental Protection
Southwest District
3804 Coconut Palm Drive
Tampa, Florida 33619

**Subject: Weekly Water Levels
Enterprise Recycling & Disposal Facility
Angelo's Aggregate Materials, Ltd.
FDEP Permit Nos. 177982-001-SC, 177982-002-SO
Pasco County, Florida**

Dear Mr. Ford:

On behalf of Angelo's Aggregate Materials, Ltd. (Angelo's), Hartman & Associates, Inc. (HAI) is submitting the requested weekly water level measurements for the above site. Attached is a table summarizing the water levels measured since June 30, 2003. In some cases, measurements were unable to be obtained within one week. The table also includes water elevations for the temporary pond and measurements for the rain gauge.

We trust this information will satisfy the Department. Please call me if you have any questions.

Very truly yours,

Hartman & Associates, Inc.

Jennifer L. Deal, P.E.
Project Engineer

JLD/cr/99.0331.007.corresp/Ford,jld

Attachment


cc: Dominic Iafrate, Angelo's
Craig Bryan, Angelo's
John Morris, P.G., FDEP
Susan Pelz, P.E., FDEP
Miguel A. Garcia, HAI

201 EAST PINE STREET • SUITE 1000 • ORLANDO, FL 32801-2723
TELEPHONE (407) 839-3955 • FAX (407) 839-3790 • www.consulthai.com
A TETRA TECH COMPANY (Offices Nationwide)

ORLANDO FORT MYERS FT. LAUDERDALE JACKSONVILLE DESTIN ATLANTA

**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		June 30, 2003	June 30, 2003	July 8, 2003	July 8, 2003	July 17, 2003	July 17, 2003	August 4, 2003	August 4, 2003
MW-1	116.71	41.93	74.78	41.12	75.59	40.25	76.46	39.45	77.26
MW-1B	174.48	100.05	74.43	99.30	75.18	99.02	75.46	98.53	75.95
MW-5A*	86.74	5.69	81.05	7.58	79.16	7.53	79.21	7.63	79.11
MW-5B	85.70	11.37	74.33	10.65	75.05	10.36	75.34	9.86	75.84
MW-6	88.65	13.96	74.69	13.23	75.42	17.16	71.49	12.62	76.03
MW-7A	92.46	17.04	75.42	16.41	76.05	16.64	75.82	16.16	76.30
MW-7B	93.24	18.87	74.37	18.16	75.08	17.87	75.37	17.35	75.89
MW-8*	100.10	18.97	81.13	19.19	80.91	21.93	78.17	22.40	77.70
MW-9	113.36	Dry (TOC - 35.3 ft BTOC) = 78.06		Dry	-	Dry	-	Dry	-
MW-10*	111.62	30.40	81.22	25.56	86.06	33.02	78.60	33.76	77.86
MW-11	104.45	-	-	-	-	-	-	-	-
P-2**	98.73	22.31	74.52	21.51	75.32	21.27	75.56	22.43	76.30
P-4	84.55	6.69	77.86	8.48	76.07	8.17	76.38	7.82	76.73
P-5	94.56	NM	-	19.45	75.11	19.16	75.40	AB	-
P-6	94.16	19.63	74.53	18.98	75.18	18.73	75.43	18.23	75.93
P-8	133.94	61.10	72.84	60.34	73.60	60.05	73.89	59.55	74.39
P-10	132.60	58.28	74.32	57.55	75.05	57.25	75.35	56.77	75.83
P-11	150.76	46.39	104.37	45.40	105.36	44.35	106.41	43.33	107.43
P-13	112.91	37.70	75.21	36.94	75.97	36.14	76.77	AB	-
TP			76.93		76.51		76.12		76.00
Rain Gauge	(inches)								
TP - Temporary Pond									
TOC - top of casing									
BTOC - below top of casing									
NM - not measured (unable to be located in field on that date)									
AB - abandoned									
* Considered perched water table									
** Piezometer reinstalled, old TOC elevation 96.83, new TOC elevation 98.73									
Bold indicates standing water on land surface, 0.5' to 1.5' in depth									



**GROUNDWATER AND TEMPORARY POND ELEVATIONS
ENTERPRISE RECYCLING AND DISPOSAL FACILITY
DADE CITY, FLORIDA**

Location	TOC Elevation, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD	Depth to Water, ft BTOC	Water Level, ft NGVD
		August 11, 2003	August 11, 2003	August 19, 2003	August 19, 2003	August 25, 2003	August 25, 2003
MW-1	116.71	39.35	77.36	39.17	77.54	38.99	77.72
MW-1B	174.48	98.30	76.18	98.08	76.40	97.72	76.76
MW-5A*	86.74	6.70	80.04	6.07	80.67	2.61	84.13
MW-5B	85.70	9.57	76.13	9.41	76.29	9.06	76.64
MW-6	88.65	12.17	76.48	12.10	76.55	11.56	77.09
MW-7A	92.46	15.33	77.13	15.49	76.97	14.63	77.83
MW-7B	93.24	17.09	76.15	16.92	76.32	16.58	76.66
MW-8*	100.10	20.59	79.51	21.45	78.65	19.81	80.29
MW-9	113.36	Dry	-	Dry	-	Dry	-
MW-10*	111.62	33.89	77.73	32.90	78.72	32.69	78.93
MW-11	104.45	-	-	27.20	77.25	26.98	77.47
P-2**	98.73	22.23	76.50	20.31	78.42	20.10	78.63
P-4	84.55	7.29	77.26	6.43	78.12	3.48	81.07
P-5	94.56	AB	-	AB	-	AB	-
P-6	94.16	17.95	76.21	17.79	76.37	17.42	76.74
P-8	133.94	59.29	74.65	59.11	74.83	58.05	75.89
P-10	132.60	56.50	76.10	56.31	76.29	55.97	76.63
P-11	150.76	43.30	107.46	43.11	107.65	42.93	107.83
P-13	112.91	AB	-	AB	-	AB	-
TP			76.44		75.78		76.18
Rain Gauge	(inches)		3.48		0.15		3.70
TP - Temporary Pond							
TOC - top of casing							
BTOC - below top of casing							
NM - not measured (unable to)							
AB - abandoned							
* Considered perched water							
** Piezometer reinstalled, old							
Bold indicates standing water							

Pelz, Susan

Enterprise CIII
construction permit

From: Jennifer L. Deal [jld@consulthai.com]
Sent: Monday, August 25, 2003 11:01 AM
To: Pelz, Susan
Subject: FW: Angelo's again

Susan,

We will be sending you a revised financial assurance cost estimate for the Enterprise Landfill site for review this week, based on the forwarded messages below.

Jennifer Deal

-----Original Message-----

From: James E. Golden [mailto:jeg@consulthai.com]
Sent: Thursday, August 14, 2003 11:05 AM
To: jld@consulthai.com
Subject: FW: Angelo's again

Jen, please forward this email to Susan Pelz and then call her to discuss the appropriate revisions to the financial assurance cost estimate, thx, Jim

-----Original Message-----

From: Dan Thompson [mailto:dant@bergersingerman.com]
Sent: Wednesday, August 13, 2003 5:25 PM
To: Chris.McGuire@dep.state.fl.us
Cc: jeg@consulthai.com; Fred.Wick@dep.state.fl.us
Subject: RE: Angelo's again

Chris: Thanks. After further discussion with client, what they would like to do is to do an escrow for the long term care and a performance bond or insurance (in approved form) for the four cells, with the understanding of not moving into fifth cell without closure of first.

I am going to try to redraft the long term draft escrow agreement for the long term care to make sure it covers all issues we discussed, and Angelo's will get working on providing DEP with the FA document for closure. Jim Golden still needs to work out the numbers and other details with Susan Pelz, if this has not been done already.

I am copying Jim Golden (if I got his email address right) so that he can follow up with Susan. dt

Daniel H. Thompson
 Berger Singerman
 215 S. Monroe Street Suite 705
 Tallahassee FL 32301
 phone: 850-561-3010
 facsimile: 850-561-3013
 email: dthompson@bergersingerman.com
 firm web site: www.bergersingerman.com

This transmission is intended to be delivered only to the named addressee(s) and may contain information that is confidential, proprietary, attorney work-product or attorney-client privileged. If this information is received by anyone other than the named addressee(s), the recipient should immediately notify the sender, Daniel H. Thompson, by E-MAIL (dthompson@bergersingerman.com) and by telephone (850-561-3010), and obtain instructions as to the disposal of the transmitted material. In no event shall this material be read, used, copied, reproduced, stored or retained by anyone other than the named addressee(s), except with the express consent of the sender or the named addressee(s). Thank you.

>>> "McGuire, Chris" <Chris.McGuire@dep.state.fl.us> 08/13/03 04:51PM >>>

8/25/2003

Dan, this might be made to work in fact Angelo's will perform final closure on cell 1, and get District approval of closure construction, before it is allowed to begin to operate cell 5. If Angelo's is simply going to inactivate cell 1 for a while during the time it is actively operating cell 5, perhaps by putting intermediate cover on it, then this wouldn't work because you would still have to have financial assurance for the closure of all five cells. The bottom line remains the same - Angelo's must provide FA to cover all the cells that it is permitted to construct and operate. Again, this is all dependent on the District approving the closure cost estimate.

Yes I know, my cell numbering is overly simplistic.

-----Original Message-----

From: Dan Thompson [mailto:dant@bergersingerman.com]

Sent: Wednesday, August 13, 2003 3:04 PM

To: McGuire, Chris

Subject: Angelo's again

Chris: I have a call into you. Angelo's proposal now is to provide an escrow with annual pay in over approximately 7 years for long term care, and a pay in escrow or up front performance bond for closure of 4 cells (rather than up front escrow for one cell, as originally proposed by Angelo's, or all as apparently Susan Pelz is considering). The rationale for 4 rather than 8 (or any other number, for that matter) is that the permit, Specific Condition no. 11a, says that a maximum of 4 cells shall be open at any time. Before Angelo's could go into a fifth cell, therefore, it would have to document that one of the active cells has been closed, modify permit or provide more financial assurance (or some combo). Is this doable? Please let me know. Thanks. dt

Daniel H. Thompson

Berger Singerman

215 S. Monroe Street Suite 705

Tallahassee FL 32301

phone: 850-561-3010

facsimile: 850-561-3013

email: dthompson@bergersingerman.com

firm web site: www.bergersingerman.com

This transmission is intended to be delivered only to the named addressee(s) and may contain information that is confidential, proprietary, attorney work-product or attorney-client privileged. If this information is received by anyone other than the named addressee(s), the recipient should immediately notify the sender, Daniel H. Thompson, by E-MAIL(dthompson@bergersingerman.com) and by telephone (850-561-3010), and obtain instructions as to the disposal of the transmitted material. In no event shall this material be read, used, copied, reproduced, stored or retained by anyone other than the named addressee(s), except with the express consent of the sender or the named addressee(s). Thank you.

8/25/2003

** Transmit Conf. Report **

P.1

Sep 3 2003 7:21

Telephone Number	Mode	Start	Time	Pages	Result	Note
813525442328	NORMAL	3, 7:20	0'52"	3	* O K	

FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION3804 Coconut Palm Drive
Tampa, FL 33619-8318**FAX**

Date:

9/2/03

Number of pages including cover sheet:

3

To:

ERIC ESTON

SWENMD

Phone:

SC 628-4156 x4341

Fax phone:

(352) 544 2328

CC:

From:

Kim Ford

Phone:

(813) 744-6100

x 382

Fax phone:

(813) 744-6125

REMARKS:

☐ Urgent☒ For your review☐ Reply ASAP☐ Please comment

ENTERPRISE CTR

HERE IS THE LIST OF PARAMETERS
THAT YOU REQUESTED

ti.

FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION

3804 Cocon. Palm Drive
Tampa, FL 33619-8318

FAX

Date:

9/2/03

Number of pages including cover sheet:

3

To:

ERIC ESTON

SWEET

Phone:

SC 628-4156 x4341

Fax phone:

(352) 544 2328

CC:

From:

Kim Ford

Phone:

(813) 744-6100 x 382

Fax phone:

(813) 744-6125

REMARKS:

☐

Urgent

☒

For your review

☐

Reply ASAP

☐

Please comment

ENTERPRISE CTR

HERE IS THE LIST OF PARAMETERS
THAT YOU REQUESTED

Kim

Morris, John R.

8/27

From: Morris, John R.
Sent: Wednesday, August 27, 2003 11:38 AM
To: Ford, Kim
Cc: Pelz, Susan
Subject: Enterprise Class III landfill - supply well reclassification

Kim:

The information requested by Eric Eshom (SWFWMD) regarding the routine ground water sampling parameters for Enterprise landfill is listed in Specific Condition No. 32.b. of permit No. 177982-002-SO, as presented below:

32. **Groundwater Sampling.** The locations, parameters, and frequencies specified herein represent the minimum requirements for ground water monitoring. Additional samples, wells, and parameters may be required based upon subsequent analysis. Method Detection Limits must be less than or equal to the Maximum Contaminant Levels established for the individual parameters to demonstrate compliance with Class G-II ground water standards referenced in Chapter 62-522, F.A.C. Compliance with ground water standards will be based on analysis of unfiltered samples.

b. Following completion of the initial sampling event, the wells listed in Specific Condition No. 30 shall be sampled **semi-annually** for analysis of the following parameters:

<u>Field Parameters</u>	<u>Laboratory Parameters</u>
Static water levels	Total ammonia - N
before purging	Chlorides
Specific conductivity	Iron
pH	Mercury
Dissolved oxygen	Nitrate
Temperature	Sodium
Turbidity	Total dissolved solids
Colors & sheens	Those parameters listed in 40 CFR
(by observation)	<u>Part 258, Appendix I</u>

John R. Morris, P.G.
Solid Waste Section, Southwest District Office
Telephone: 813-744-6100, ext. 336 (suncom 512-1042, ext. 336)
Facsimile: 813-744-6125
E-mail: john.r.morris@dep.state.fl.us

Ford, Kim

From: Ford, Kim

Sent: Tuesday, August 26, 2003 1:02 PM

To: Pelz, Susan; Morris, John R.

Subject: conversation with Eric Eshom (SWFWMD) about Enterprise water well

On August 26, 2003 I spoke with Eric Eshom (SWFWMD SC#6284346, #352-7967211x4346) as follows:

Mr. Eshom explained that he has a request from Angelo's for Enterprise to convert/reclassify their on-site irrigation well to a potable water well. Mr. Eshom faxed the location and information and the well is near the scalehouse and will also provide water to an on-site trailer.

Mr. Eshom has asked for the parameters for him to include as part of his SWFWMD approval according to FAC Rule 62-532.400(7). He said the sampling would be required when waste reaches within 500 feet of the well and the County would be responsible for providing oversight and the review of related sampling results.

Kim

8/26/2003

Morris, John R.

8/27

From: Morris, John R.
Sent: Wednesday, August 27, 2003 11:38 AM
To: Ford, Kim
Cc: Pelz, Susan
Subject: Enterprise Class III landfill - supply well reclassification

Kim:

The information requested by Eric Eshom (SWFWMD) regarding the routine ground water sampling parameters for Enterprise landfill is listed in Specific Condition No. 32.b. of permit No. 177982-002-SO, as presented below:

32. **Groundwater Sampling.** The locations, parameters, and frequencies specified herein represent the minimum requirements for ground water monitoring. Additional samples, wells, and parameters may be required based upon subsequent analysis. Method Detection Limits must be less than or equal to the Maximum Contaminant Levels established for the individual parameters to demonstrate compliance with Class G-II ground water standards referenced in Chapter 62-522, F.A.C. Compliance with ground water standards will be based on analysis of unfiltered samples.

b. Following completion of the initial sampling event, the wells listed in Specific Condition No. 30 shall be sampled **semi-annually** for analysis of the following parameters:

Field Parameters

Static water levels
before purging
Specific conductivity
pH
Dissolved oxygen
Temperature
Turbidity
Colors & sheens
(by observation)

Laboratory Parameters

Total ammonia - N
Chlorides
Iron
Mercury
Nitrate
Sodium
Total dissolved solids
Those parameters listed in 40 CFR
Part 258, Appendix I

John R. Morris, P.G.
Solid Waste Section, Southwest District Office
Telephone: 813-744-6100, ext. 336 (suncom 512-1042, ext. 336)
Facsimile: 813-744-6125
E-mail: john.r.morris@dep.state.fl.us