

Inspection Report



Report printed on 1/5/2015

E.Q. OF FLORIDA

E.Q. OF FLORIDA - FLORIDA
7202 E. 8TH AVE.

7202 E. 8TH AVE.
TAMPA, FL 33619

Contact Info:
LARRY SINATRA
(813)623-5302

2804 Broadway Center Blvd.
Brandon, FL 33510
Phone: 813-239-3473
Fax: 813-237-6565

Job Number: S008294

FIRE ALARM

Serviced on January 2, 2015 by Robert Wavershak

Lic No: #EF0000443

System Summary:

This equipment is serviced by Orr Protection Systems on annual frequency.

System Type: Fire Alarm

Manufacturer: Notifier

Inspection Results Summary

Inspection Statistics:

1	Repairs and modifications made
0	Repairs and modifications required, but not made
0	Recommendations
21	Passed Inspections
10	Failed Inspections
10	Taken Out-of-Service

System Status and Training

This equipment has been inspected and tested based on NFPA 72 and found to be in proper operating condition with the exceptions noted above.

System Status: System left in normal operation.
Release devices are connected.

Training Class: Customer not available

Attendees:

Customer Signature:

A handwritten signature in black ink that appears to read 'John London'.

John London

(End of Results Summary)

Inspection Notes:

Performed annual inspection on just fire alarm system. Tested all devices associated with this system. NOTE: Stewart informed me we do not test the suppression FIKE SHP. Tested all alarm and trouble signals with monitoring company.

Repairs and Modifications Made:

D403584 - Main: 1st Floor: Pit Area: East: Wall ---- Audible / Visual Devices // Horn/Strobe

Condition: Device Not Functioning - 1/2/2015

Action: Troubleshoot and Repair

Audible / Visual Devices

D403584 Main: 1st Floor: Pit Area: East: Wall **PASSED**
H/S Horn/Strobe - Generic Horn/Strobe Fire |

Results:

☒ Functional Test: Pass (Pass)

Notes:

- Condition: Device Not Functioning
- Action: Troubleshoot and Repair, Labor: 0 mins.

D403585 Main: 1st Floor: Pit Area: West: Wall **PASSED**
H/S Horn/Strobe - Generic Horn/Strobe Fire

Results:

☒ Functional Test: Pass (Pass)

Control Panel

D759684 Main: 1st Floor: Control Room: North: Wall **PASSED**
Panel Fire Protection System - Ademco 128FPP

Properties: Firmware Version:
Serial Number:

Results:

- ☒ AC Power Supply Supervision Test: Pass (Pass)
- ☒ DC Power Supply Supervision Test: Pass (Pass)
- ☒ Disconnect Switch Functional Test: N/A (Pass)
- ☒ Fuse Rating & Supervision: Pass (Pass)
- ☒ Lamp, LED & Switch Test: Pass (Pass)
- ☒ Verify Proper Sequence of Operation: Pass (Pass)

D759692 Main: 1st Floor: Control Room: North: Below Fire Panel **PASSED**
NAC Panel Remote Notification Power Supply - Firelite FCPS-24FS6

Results:

- ☒ AC Power Supervision Test: Pass (Pass)
- ☒ DC Power Supervision Test: Pass (Pass)
- ☒ NAC Circuit Supervision Test: Pass (Pass)
- ☒ Sequence of Operation: Pass (Pass)

D613239 Main: 1st Floor: Control Room: North: NAC Panel **PASSED**
2/13 Battery - Generic Battery 12V 7 AH |

Properties: Date Code: 3/1/2013
Install Date: 3/1/2013

Results:

- ☒ Charger Voltage (VDC): 27.00
- ☒ Load Test (VDC): 25.30
- ☒ Visual Inspection: Pass (Pass)

D612273 Main: 1st Floor: Control Room: North: Panel Mount **PASSED**
Batteries Battery - Generic Battery 12V 7 AH |

Properties: Date Code: 3/20/2013
Install Date: 3/20/2013

Results:

- ☒ Charger Voltage (VDC): 27.00
- ☒ Load Test (VDC): 25.60
- ☒ Visual Inspection: Pass (Pass)

Control Panel

D759681 Main: 1st Floor: Control Room: North: Above Panel **PASSED**
12v 7ah Battery - Generic Battery 12V 7 AH

Properties: Date Code: 1/1/2012
Install Date: 1/1/2012

Results:

- ☒ Charger Voltage (VDC): 12.00
- ☒ Load Test (VDC): 10.60
- ☒ Visual Inspection: Pass (Pass)

Control Panel Circuits

D403568 Main: 1st Floor: Control Room: North: Panel Mount **PASSED**
Input 3 smoke de Initiating Device Circuit - Generic Panel

Properties: Class:
Style:
Function:

Results:

- ☒ Functional Alarm Test: Pass (Pass)
- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

D403569 Main: 1st Floor: Control Room: North: Panel Mount **PASSED**
Input 4 MP Initiating Device Circuit - Generic Panel

Properties: Class:
Style:
Function:

Results:

- ☒ Functional Alarm Test: Pass (Pass)
- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

D403570 Main: 1st Floor: Control Room: North: Panel Mount **PASSED**
Input 5 pit MP Initiating Device Circuit - Generic Panel

Properties: Class:
Style:
Function:

Results:

- ☒ Functional Alarm Test: Pass (Pass)
- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

D403571 Main: 1st Floor: Control Room: North: Panel Mount **PASSED**
Input 6 Heat Initiating Device Circuit - Generic Panel

Properties: Class:
Style:
Function:

Results:

- ☒ Functional Alarm Test: Pass (Pass)
- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

D403572 Main: 1st Floor: Control Room: North: Panel Mount **PASSED**
Input 7 power su Initiating Device Circuit - Generic Panel

Properties: Class:
Style:
Function:

Control Panel Circuits

Results:

- ☒ Functional Alarm Test: Pass (Pass)
- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

D759689

To NAC panel

Main: 1st Floor: Control Room: North: Panel Mount
Notification Appliance Circuit - Generic Panel**PASSED****Properties:** Class:
Style:**Results:**

- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

D759694

Output 1

Main: 1st Floor: Control Room: North: Panel Mount
Notification Appliance Circuit - Generic Panel**PASSED****Properties:** Class:
Style:**Results:**

- ☒ Functional Ground Fault Test: Pass (Pass)
- ☒ Functional Trouble Test: Pass (Pass)

Detectors

D403579

Smoke Det.

Main: 1st Floor: Control Room: North: Above Panel
Photoelectric - System Sensor 4WB**PASSED****Results:**

- ☒ Clean: OK (Pass)
- ☒ Functional Alarm Test: Pass (Pass)

D403581

Heat det. 1

Main: 1st Floor: Pit Area: South: Ceiling
Heat ROR Restorable - System Sensor 5621**PASSED****Properties:** Temperature (deg F): 140**Results:**

- ☒ Clean: OK (Pass)
- ☒ Functional Alarm Test: Pass (Pass)

D403582

Heat det. 2

Main: 1st Floor: Pit Area: South: Ceiling
Heat ROR Restorable - System Sensor 5621**PASSED****Properties:** Temperature (deg F): 140**Results:**

- ☒ Clean: OK (Pass)
- ☒ Functional Alarm Test: Pass (Pass)

D403583

Heat det. 3

Main: 1st Floor: Pit Area: South: Ceiling
Heat ROR Restorable - System Sensor 5621**PASSED****Properties:** Temperature (deg F): 140**Results:**

- ☒ Clean: OK (Pass)
- ☒ Functional Alarm Test: Pass (Pass)

Other Initiating Devices

D403580

Manual Pull

Main: 1st Floor: Pit Area: Entrance Door: Wall
Manual Pull Station - Firelite BG-12**PASSED****Results:**

- ☒ Functional Alarm Test: Pass (Pass)

Other Initiating Devices

D403578	Main: 1st Floor: Control Room: North: Below Fire Panel	PASSED
Manual Pull	Manual Pull Station - Firelite BG-12	

Results:☒ Funtional Alarm Test: Pass (Pass)**Supervising Station**

D759682	Main: 1st Floor: Control Room: North: Above Panel	PASSED
Telular Radio	not listed - Not Listed not listed	

Results:☒ Inspect and Test: Pass (Pass)**Reviewed By:** Joe Liggett**Reviewed Date Time:** 1/5/2015 9:01:40AM