

SPECIAL INSTRUCTIONS

ST. REGIS #24-1B - Blackjack Creek Field

HOR W.I. 47%
Budgeted Depth 16,300'

3/28/72 - Will spud 3/30/72 Location 24' due South of St. Regis #24-1 location.
3/29/72 - Prep to drive 20" conductor.
3/30/72 - Drove 20" @ 88' Prep to Spud
3/31/72 - 2,157' Spudded 10:15 a.m. 3/30/72
4/1/72 - 4,046' Drilling
4/2/72 - 4,192' Running IES log.
4/3/72 - 4,192' Ran IES to 4,185'. Set 10-3/4" @ 4,185' with 2375 sacks. WOC
4/4/72 - 4,310' Made 118' Drilling
4/5/72 - 5,172' Made 862' Drilling
4/6/72 - 6,173' Made 1001' Drilling
4/7/72 - 7,230' Made 1057' Drilling
4/8/72 - 8,049'
4/9/72 - 8,569'
4/10/72 - 8,962' Made 393' Drilling
4/11/72 - 9,468' Made 506' Drilling
4/12/72 - 9,746' Made 278' Drilling
4/13/72 - 10,063' Made 317' Drilling
4/14/72 - 10,343' Made 280' Drilling
4/15/72 - 10,532'
4/16/72 - 10,826'
4/17/72 - 11,142' Made 316' Drilling
4/18/72 - 11,495' Made 353' Drilling
4/19/72 - 11,614' Made 119' Drilling
4/20/72 - 11,986' Made 374' Drilling
4/21/72 - 12,330' Made 344' Drilling