

10/15/93 FL. FIRE -

1:30 PM MTG. AT ST. LUCIE FIRE

MANNY DELOSANTOS, JOE KAHN, ED SPAHN

CAPT. FRED VAUGHN, DEP CHIEF BARRY IRWIN

DISCUSSED FIRE CONCERNS REL TO FTR

INFO SOLICITED BY ED SPAHN RE FIRE RESPONSE, EQUIP, ETC.

JK & MD LEFT @ 2:15 PM

10/15/93 FL TIRE SITE INSPECTION

MANLY DELOSANOS, JOE KAHN - FDEP
ED SPANH

DEP. CHUCK MERRIT, CAPT. FRED VAUGHN - ST. LUCIE FIRE DISTRICT
SKIP ROBINSON - FTR.

EXAMINED ACCESSIBLE AREAS OF SITE.

SKIP SAID 2-3" OF RAINFALL W/IN LAST FEW DAYS.

1 LEASED DUMP TRUCK - POSSIBLY 20 YD³ - ON SITE
"KENDALL CONSTRUCTION" ON DOOR. ANOTHER COMING.

FIRE DISTRICT REPS LEFT W/O INSPECTING SITE.

ED SPANH TOOK PHOTOS.

2 MAC SATURN SHREDDERS RUNNING ONE AT PREVIOUS
LOCATION & OTHER NEAR SOUTHWEST CORNER OF PROPERTY.

PROPOSE TO COVER SHREDS W/ ON SITE SOILS - ROADS.
CONSTRUCT RETENTION POND IN EXCAV. AREA.

ED SPANH RECS

1000 GPM AT 30-40 PSI DISCHG. PRESS FOR MINIMUM FIRE
WATER SUPPLY, WITH RISERS W/IN 300' OF ALL POINTS
ON PROPERTY.

LOCAL FD DOES NOT HAVE EQUIP TO NAVIGATE ROADWAYS
ON SITE EXCEPT ENTR. ROAD.

ON SITE WATER TANKS NOT SUFFICIENT FOR FIRE CONTROL.

10/15/93 FL. TIRE PIZ

EARLY DETECTION & TRAINED PERS TO RESPOND TO SMALL ON-SITE FIRE.

ACCESS IS IMPORTANT.

700 GAL WATER TANK & AFFF FOAM BLADDER ON TRUCK FOR INITIAL RESPONSE. ON SITE BRIGADE.

VERTICAL CUTS POSE A HAZARD BECAUSE OF RADIANT HEAT CONCERNS. NEED TO INCREASE DISTANCE BETWEEN VERTICAL SURFACES OR DECREASE HEIGHT AND SLOPE. HEIGHT, WIDTH, SLOPE ARE PRIMARY FACTORS.

TANK CARS ON RAIL SPUR

HCl, Cl₂, 1824, 1017, 1789

SITE SECURITY.

2 CAT 988 LOADERS

1 CM SHREDDER.

TIRE RECLAMATION TO MOVE FROM PSL SITE.

MAGNETS INSTALLED ON CM SHREDDER.

RECEIVED BOXES FROM SKAP - RECEIPT BOOKS - THESE MUST BE RETURNED TO FTR WHEN JOB IS DONE.

REC'D CMEL LETTER.