

May 31, 2012

P.O. BOX 1229 • APOPKA, FLORIDA 32704-1229 PHONE (407) 703-1700

Ms. Debbie Perez WM / Keene Road Recycling 255 W. Keene Road Apopka, Florida 32703

Re:

Vista Class III Landfill

Permit No. 07-A01-100 (Vista Landfill) Monthly Compliance Inspection Report

Dear Ms. Perez:

Please find attached a copy of the Landfill Monthly Inspection conducted for May, 2012 for Vista Landfill. The site inspection found that all items in the inspection report were in compliance with the exception of those listed below:

- Near the end of McQeen Road, the opaque material is flapping in the wind. Secure it.
- 2. On the south fence line, ~ 500 feet from the SW corner, one sign is on the ground.

Once addressed, please contact me for follow up review.

Should you have any questions or need additional information, please contact me at 407-703-1718.

Sincerely,

R. Jay Davoll, P.E.

Community Development Director/City Engineer

RJD/bh

Mayor: JOHN H. LAND

cc: Gloria-Jean DePradine, Florida Department of Environmental Inspection, Solidwaste John Ladner, CDM

## CITY OF APOPKA

## LANDFILL INSPECTION REPORT

Facility Name: Vista Landfill Permit Number: 07-A01-100

Date of Inspection: May 31, 2012

Expiration Date: December 31, 2012

Time Arrived: Type of Landfill: 9:15 am Time Departed:

10:30 am

Estimated working face area: 3.5 acre

Inspected By:

Jay Davoll, P.E. DUANG

Class III

Findings reviewed with: - - -

tem		N	Y = No	Y = Yes Requirement	Comments	R-Date
1				Haul routes free of abandoned trash?		
2				Access road paved?		
3				Emergency contact sign readily visible?		
4			_	Sign at entrance listing acceptable waste?		
5				Sign at entrance listing fee schedule?		
6				Sign at entrance listing operating hours?		
7				Permit displayed & application on site?		
8				FDEP permit displayed?		
9				Ancillary operation permit displayed?	Not Applicable	
10			х	Operational directions clear?		
11				Scale calibrated and functional?	( Scales - State certified) -North side on 3-5-12	
			-	Date of last calibration.	South side on 3-5-12	
12			X	6' boundary fence with locking gate		
			-	preventing unauthorized dumping?		
13			x	Setbacks intack?		
14				Visual buffer effective from offsite	Near the end of McQueen Road, the opaque	
			^	(opaque and sufficent height)?	material is flapping in the wind. Secure it.	
15			x	No Trespassing signs 3 ft. sq. w/ 5"	On the south fence line, ~ 500 feet from the SW	
			^	letters, 500' on center and at corners?	corner, one sign is on the ground.	
16			Y	Monitoring wells intact and secure?		
17				Litter contained on site?		
18				Surface stormwater runoff controlled?		
19				Retention/detention ponds well maintained?		
20				Working face 3:1 (18°) ?		
21			X			
			^	area covered by Financial Assurance?		
22			Y	Final slope 4:1 (14°)?		
23			X			
20			^	vehicle access or causing a flood?		
24			×	Lift height less than 20 feet?	Approximately 5 - 7 feet	
25			^	Final grade to pre-excavation grade,	Not Applicable - High Rise	
20				less approved final cover?	Troc / ppiloabio / rigit rate	
26			Х			
27			X			
28			_	Fill proceeding according to		
20			^	approved grading plan?	Reviewed plan during inspection	
29	$\vdash$		V	Following Waste Stream	Troviowed plair during inopositori	
			^	Quality Control Plan?		
20	$\vdash$		v		Debbie Perez and Danny Soto	_
30	-	-	X			
31	-	-	X		Danny Soto	
32		-	X			
33 34		-	X	Adequate vector control?  All burning on site permitted?	No burning observed	-

Additional Comments: Site is being well maintained however, two items need correcting as shown above...