Eckoff, Michael

From: Hutchinson, Wanda M < Wanda. Hutchinson@safety-kleen.com>

Sent: Thursday, February 10, 2022 5:02 PM

To: Eckoff, Michael

Cc: Curtis, Jeffery S; Bumgardner, Robin D

Subject: RE: Safety-Kleen Ocala Inspection 2-3-2022

Attachments: DEP Inspection 2-3-22 Picture #7 Tank Labels (tank 18).jpg; DEP Inspection 2-3-22 Picture #6 Tank

Labels.jpg; DEP Inspection 2-3-22 Picture #8 Tank Labels.jpg; DEP Inspection 2-3-22 Picture #10 Roll

Off Box Correction.jpg; 2-10-22 Ocala Terminal Inspection.pdf

EXTERNAL MESSAGE

This email originated outside of DEP. Please use caution when opening attachments, clicking links, or responding to this email.

Good afternoon Michael,

I hope you are having a good week.

Attached are pictures of the labels we have replaced on the tanks where they had fallen off. We will be doing some maintenance on the tanks over the next few week to address the rusted surfaces from peeling paint, while we are searching for a contractor to repaint all the tanks. I have also included a picture of the painted over Solid Waste label on the roll off that inaccurately had dual labels.

The remaining items you noted during our walk through are currently in progress:

- The used oil filters that had been temporarily placed into the mix pit are being moved daily to the oil filter crushing system in the main warehouse. We anticipate clearing all filters out of the pit and processing them in the oil filter crusher system by 2/28/2022. I will send you a photo of this area when this is completed.
- Tank farm secondary containment floor/walls peeling paint/sealant. The first part of this project will be for us to pressure wash the tank farm containment area; this will be completed within the next two weeks. We have already compiled a list of equipment and materials needed for painting/sealing the area, and are ready to place the orders. Provided there are no supply chain issues in obtaining the needed materials for this project, I estimate we can have it completed by mid-April though we will do everything possible to finish earlier.

Thank you very much for your time in this matter. If you have questions or need additional information do not hesitate to contact me.

Wanda

Wanda M Hutchinson Ocala/Pompano Beach Oil Terminal Manager | Safety-Kleen | A Clean Harbors Company | Wanda.hutchinson@safety-kleen.com Office 352.537.3071 Cell 352.480.7828 | safety-kleen.com



Safety Starts with Me! Live it 3-6-5



From: Eckoff, Michael < Michael. Eckoff@FloridaDEP.gov>

Sent: Monday, February 7, 2022 9:14 AM

To: Hutchinson, Wanda M < Wanda. Hutchinson@safety-kleen.com>

Cc: Curtis, Jeffery S < Jeff.Curtis@safety-kleen.com>; Bumgardner, Robin D < Robin.Bumgardner@safety-kleen.com>

Subject: RE: Safety-Kleen Ocala Inspection 2-3-2022

Thanks Wanda!

From: Hutchinson, Wanda M < Wanda. Hutchinson@safety-kleen.com>

Sent: Friday, February 4, 2022 11:02 AM

To: Eckoff, Michael < Michael. Eckoff@FloridaDEP.gov>

Cc: Curtis, Jeffery S < Jeff.Curtis@safety-kleen.com >; Bumgardner, Robin D < Robin.Bumgardner@safety-kleen.com >

Subject: Safety-Kleen Ocala Inspection 2-3-2022

EXTERNAL MESSAGE

This email originated outside of DEP. Please use caution when opening attachments, clicking links, or responding to this email.

Good morning Michael,

It was nice to meet you yesterday, I am so very sorry for the loss of John White, he was a good man. Attached are some pictures of the corrections we are making at the facility based upon yesterday's inspection. Also attached is the signature page for recording the review of the Contingency Plan. I reviewed the plan, signed and placed this form inside the permit book. I will send additional documentation to you next week addressing the additional concerns. Thank you and have a great weekend.

Wanda

Wanda M Hutchinson Ocala/Pompano Beach Oil Terminal Manager | Safety-Kleen | A Clean Harbors Company | Wanda.hutchinson@safety-kleen.com Office 352.537.3071 Cell 352.480.7828 | safety-kleen.com

Safety-Kleen, PROTECTION-CHOICES-PEOPLE

Safety Starts with Me! Live it 3-6-5













CO Oil Terminal Inspection Form Ocala Terminal

	Ocala Terminal	
Compliance Header		
Inspector Name	Joseph Ventry Area of In	spection Facility Grounds
Inspection Date	2/10/23 Inspection	
	arroyan	0 100
CO Oil Terminal Inspect	tion Instructions	
Instructions: Inspection	ns must be conducted daily when facility is in operation	n . Note condition of inspection items. If
	an area, mark N/A. All unsatisfactory findings must be	
	dial actions required or performed.	
changes or contract		
Container Area St	torage	
Containers - Check for a	evidence of failure (e.g., condition, bulging, leaks, ru	st. corrosion, other).
Pass)
Fail		
N/A	A	
Reason for Failure:		
Next Action:	V	
Linked Asset:		
Container Labels - Chec	ck for evidence of failure (e.g., no label, improper lab	el, content, other).
Pass		
Fail		
N/A		
	1	
Reason for Failure:		
Next Action:		
Linked Asset:		
Container Segregation	- Check to ensure that containers are stored in prope	er areas
Pass	s V	
Fail	il	
N/A	A	
Reason for Failure:		
Next Action:		
Linked Asset:		
Incompatible Materials	s - Check to ensure that incompatible wastes are NO	T stored together
Pass		, 510.00.108.109
Fai		
N/A	4	l l
Reason for Failure:		
Next Action:		
Linked Asset:		

CO Oil Terminal Inspection Form Ocala Terminal

Aisle Space - Check for e	evidence of failure (e.g., minimum 2 ft required, other).
Pass	
Fail	
N/A	
Reason for Failure:	
Next Action:	
Linked Asset:	
EHINGS, 1855	
Secondary Containment	- check for evidence of failure (e.g., secondary containment, curbing, floor, crack,
Pass	
Fail	
N/A	
Reason for Failure:	
Next Action:	
Linked Asset:	
	Containers - Check for condition and appropriate for area (e.g., filter/basket, solids, label and total dated until full, dated once full, moved into storage within 3 days of filling).
Next Action:	
Linked Asset:	
Safety and Emerge	
Pass Fail N/A Reason for Failure:	ood condition, operable, accessable, charged, current inspection
Next Action:	
Linked Asset	

CO Oil Terminal Inspection Form Ocala Terminal

Eyewash & Safety Showers - Assessible and operational
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
First Aid Kit - Items adequately stocked
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
Spill Cleanup Equipment - Items adequately stocked - Placed in the correct location
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
Personal Protective Equipment - In good condition and adequately stocked
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
A Constituted adaments comple
Communication Devices - Operational, adequate supply
Pass
Fail N/A
N/A Sallara
Reason for Failure:
Next Action:

CO Oil Terminal Inspection Form Ocala Terminal

-		_		= 4	4.	_
S	e	C	u	H	ш	

Doors, Fence, Gates and Locks - All equipment is in good conditions (no corosion or damage)
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
Cameras & Video Equipment - Operational
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
Storage Tanks
To be Established Charles and destablished to a condition bulging look rust correction other)
Tank Exterior - Check for evidence of deterioration (e.g., condition, bulging, leaks, rust, corrosion, other)
Pass
N/A Tank 17
Reason for Failure:
Next Action: Tak 17 weeds Rust area cleaned and Repainted Linked Asset:
LINKED ASSET.
Base - Check for setteling, cracks, leaks etc.
Pass Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
Roof - Check for evidence of deterioration
Pass
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:

CO Oil Terminal Inspection Form Ocala Terminal

Volume Gauges - Check fo rproper operation accuracy
Pass Pass
_
Fail
N/A
Reason for Failure:
Next Action:
Linked Asset:
Tanks (marked as to the contents) - Check for appropriate markings and that they are visible and not deteriorated
Pass
Fail 7516/8/3
N/A
Label Missing: tanks 5/6/8/3 habels mussing
Fixed In Field: Replaced miss in habels and tarks
Linked Asset:
Linked Asset.
Secondary Containment
Floors and Walls - Containment free of crack and gaps, coating has not failed
Pass
Fail
N/A
Atypical appearance Point/Sealant Show wear & Chipping/Percling, Floor Showing Crac
Maintenance Floors + Walls are scheduled the pressure washing & Roseding & Paintin
Linked Asset:
Sumps - Sumps do not have any precipitation, accumulated dirt or waste
Pass
Fail
N/A
Reason for Failure
Next Action
Linked Asset:
Rigid Piping and Supports - Loading and Unloading areas are free of cracks and releases. The sealant has not failed
Pass
Fail
N/A
Reason for Failure
Next Action
Linked Asset:

CO Oil Terminal Inspection Form Ocala Terminal

Dispensing Equip	ment
Hoses Connections an	d Valves - Check for evidence of failure (e.g., cracks, leaks, deterioration).
Pass	
Fai	
N/A	
Reason for Failure	`
Next Action	
Linked Asset:	
Elliked / loseti	
Pumps, Pipes and Fitti	ngs - Check for evidence of failure (e.g., cracks, leaks, deterioration).
Pass	
Fai	
N/A	
Reason for Failure	
Next Action	
Linked Asset:	
Units (piping, valves, c	ontrols, natural gas feed, heat transfer oil) - Check for evidence of failure, deterioration
Pass Fai	
N/A	
Reason for Failure	
Next Action	
Linked Asset:	
Compliance Foot	er i la servicio de la companya de
Overall Assessme	ent:
Inspection Passed: Inspection Failed:	
Inspectors Signature:	Sull Entry, Ops Mgr