

**Lena Road Class I Landfill Operation Permit Renewal
Pending Permit No.: 39884-018-SO/01, Manatee County
WACS I.D. No.: SWD-41-44795**

Appendix A

May 11, 2010

SUMMARY OF VIDEO INSPECTION

FLORIDA DEPARTMENT OF
ENVIRONMENTAL PROTECTION
MAY 18 2010
SOUTHWEST DISTRICT
TAMPA

Manatee County Utilities Department using Pump Station #4, which is the pump station for the Stage II Landfill, pumped the water from the Stage II Landfill to below the invert of the leachate collection system. The purpose for removing the water was to demonstrate that the Stage II Landfill could be dewatered, and to expose the invert of the leachate collection system for video inspection.

On April 23, 29 and 30, 2010, Manatee County Sewer Collections video inspected 7,200 feet of Stage II Landfill leachate collection pipe using a truck equipped with a multi-conductor closed caption camera. The pipe sections inspected are listed below. The locations are shown on the drawing included in this appendix entitled: "Leachate Collection System Maintenance Cleaning—2009."

The video inspection indicated no deterioration in the leachate collection pipe, and confirmed the results of the high-pressure water jetting of the leachate collection piping done by Florida JetClean in May 2009.

The video inspection was recorded on a DVD for each section of pipe inspected. One copy of the following DVDs was included with the response to RFI #1 dated May 11, 2010.

1. Landfill B-B1 900' Disk
2. Landfill B1-B 900' Disk
3. Landfill C-C1 900' Disk
4. Landfill C1-C 900' Disk
5. Landfill D-D1 900' Disk
6. Landfill D1-D 900' Disk
7. Landfill E-E1 900' Disk
8. Landfill E1-E 900' Disk

*ONE
SET*

Media Insert

DEP Box Number: DEPS-512B2032

Pride Box Number: DWM-SWD-SW-233

Permit # / Pre Index ID #: 156718B

→ Slides

→ CD/ DVD Disk

→ Floppy Disk

→ Negatives

→

Notes: LANDFILL B1-B 900'