Johnson, Sabrina O

From: Black, Alexis

Sent: Thursday, August 8, 2019 4:01 PM

To: SWD_Waste

Subject: FW: Pasco Inspection Response

Attachments: Compator Photo 2_JPG; FDEP Inspection Response.docx; Fire Inspection Report_pdf; Compactor

Photo 1_JPG; Compactor Photo 3_JPG; Compactor Photo 4_JPG; Compactor Photo 5_JPG



Alexis Black

Environmental Specialist
Compliance Assurance Program

Florida Department of Environmental Protection Southwest District

<u>PLEASE NOTE:</u> Florida has a very broad public records law. Electronic communications regarding state business are public records available upon request. Your e-mail communications may therefore be subject to public disclosure.



Please consider the environment before printing this email.

From: Justin G. Roessler < jroessler@pascocountyfl.net>

Sent: Thursday, August 8, 2019 4:00 PM

To: Black, Alexis < Alexis.Black@FloridaDEP.gov>

Cc: John Power < jpower@pascocountyfl.net>; David J. Ostuno < dostuno@pascocountyfl.net>; Curt E. Heiseler

<cheiseler@pascocountyfl.net>
Subject: Pasco Inspection Response

Ms. Black,

Please see attached for our follow-up response to your inspection. If you have any further questions please don't hesitate to contact me.

Thank you,



Justin Roessler, PhD, PE

Assistant Solid Waste Director Public Infrastructure Branch

Pasco County

P 727-857-2780

F 727-861-3099

14230 Hays Rd.,

Spring Hill, FL 34610

jroessler@pascocountyfl.net

www.pascocountyfl.net

"Serving our community to create a better future."



"Bringing Opportunities Home"

The information transmitted, including attachments, is intended only for the person(s) or entity to which it is addressed and may contain material that is confidential, privileged and/or exempt from disclosure under applicable law. Any review, retransmission, dissemination or other use of, or taking of any action in reliance upon this information by persons or entities other than the intended recipient is prohibited. If you received this in error, please contact the sender and destroy any copies of this information. <u>Under Florida law, email addresses are public records.</u> If you do not want your email address released in response to a public-records request, do not send electronic mail to this entity. Instead, contact this office by phone or in writing.

CUSA18A7

Two containers (numbered 5 and 6) within the Citizen Drop-off Area were leaking

leachate. The stream of leachate beneath Container 6 caused the concrete beneath it to degrade to create a small hole. No measures to contain the leachate from mixing with stormwater were observed. Pasco County representatives indicated that the two containers are new and that they were aware of the issue and working to resolve it. Please provide the Department with documentation within 30 days of receipt of this inspection report demonstrating that the containers were either replaced and do not leak or that the existing containers were repaired and no longer leak, and that the degraded concrete beneath Container 6 is repaired

Leaking areas in the compactor boxes were identified and welded and repainted (illustrated in the attached photos). The area around the compactor boxes was pressure washed.

Item 2.22: Rule 62-701.400(6)(c)9., F.A.C., explains that the interior of all above ground leachate tanks at solid waste management facilities must be inspected whenever the tank is drained or at least every three years. Please provide the inspection findings within 30 days of receipt of this inspection report. If an inspection of this structure has yet to be completed, then please conduct an inspection as soon as possible and provide the Department with the inspection findings.

A tank inspection has been scheduled for September 23; results will be provided following completion.

Items 9.10: The Department does not have record of the latest annual fire safety survey. Please provide this survey within 30 days of receipt of this inspection report. If the fire safety survey has yet to be completed, then please conduct it as soon as possible and provide the Department with the inspection findings.

Please see attached for the most recent fire survey.

Item 12.7: Minor ponding was observed on the waste to energy tipping floor. Please evaluate this area of the facility for ponding and repair all deficient areas.

The tipping floor is continually examined and repaired as needed. Within the last year the facility operator has repaired several areas where ponding was observed. The facility operator will continue to observe the tipping

floor and implement these practices.









