# Johnson, Sabrina O

From: Justin G. Roessler < jroessler@pascocountyfl.net>

**Sent:** Friday, May 21, 2021 1:32 PM

**To:** Morgan, Steve

Cc:Madden, Melissa; Jason Gorrie; Timothy J. TreshlerSubject:Leachate Collection System Cleaning ReportAttachments:Leachate System Cleaning Report.pdf

Steve,

Please see the attached letter outlining the leachate cleaning that has been done on our leachate collection system.

Thank you,



Justin G. Roessler, PhD, PE
Interim Solid Waste Director
Solid Waste and Resource Recovery

Department

**Pasco County** 

P 727-847-2411 Ext. 2084

14230 Hays Rd.

Spring Hill, FL 34610

<u>iroessler@pascocountyfl.net</u>

www.mypasco.net

"Serving our community to create a better future."



The information transmitted, including attachments, is intended only for the person(s) or entity to which it is addressed and may contain material that is confidential, privileged and/or exempt from disclosure under applicable law. Any review, retransmission, dissemination or other use of, or taking of any action in reliance upon this information by persons or entities other than the intended recipient is prohibited. If you received this in error, please contact the sender and destroy any copies of this information. <u>Under Florida law, email addresses are public records.</u> If you do not want your email address released in response to a public-records request, do not send electronic mail to this entity. Instead, contact this office by phone or in writing.

CUSA18A7



Date: May 20, 2021

Mr. Steven Morgan
Air and Solid Waste Permitting Manager
Florida Department of Environmental Protection
Southwest District Office
13051 North Telecom Parkway
Temple Terrance, FL 33637-0926

Re: Pasco County Resource Recovery Facility – WACS-45799

May 2021 Report - Leachate Collection and Removal System Sufficiency Evaluation

Dear Mr. Morgan,

The Pasco County Resource Recovery Facility, per its Conditions of Certification, is required to provide the Florida Department of Environmental Protection (FDEP) with an evaluation of the effectiveness of the Leachate Collection and Removal System (LCS) for its Class I Landfill. Since 2020 the Pasco County Solid Waste Department has implemented an annual preventative LCS maintenance program to ensure that leachate is being effectively collected and removed in accordance with its FDEP-approved Operations Plan. Please find as attachments the results of LCS cleaning and maintenance for all Class I Landfill. The attached documents detail the date of maintenance, leachate lines cleaned, methods employed, and condition of lines after maintenance.

Should you have any questions or require additional information, please do not hesitate to contact me by email at <a href="mailto:jroessler@pascocountyfl.net">jroessler@pascocountyfl.net</a> or phone at (727) 857-2780.

Sincerely,

Justin Roessler, PhD, P.E, Solid Waste Interim Director

Justin Roessler

JGR/fdep

Cc: Tim Treshler, Sr. Project Manager, Solid Waste Department

# **FLORIDA JETCLEAN**

HIGH PRESSURE WATER JETTING EXPLOSION PROOF VIDEO INSPECTION VACUUM TRUCK SERVICES WWW.FLORIDAJETCLEAN.COM 7538 DUNBRIDGE DRIVE ODESSA, FL 33556 T: 800-226-8013 / F: 813-926-4616 FLORIDAJETCLEAN@YAHOO.COM

# Pasco County Solid Waste West Landfill – Cell SW-2 Leachate Collection Pipe Jetcleaning

Work Performed May 2021

Conducted By: Florida Jetclean 800-226-8013

# **FLORIDA JETCLEAN**

HIGH PRESSURE WATER JETTING EXPLOSION PROOF VIDEO INSPECTION VACUUM TRUCK SERVICES WWW.FLORIDAJETCLEAN.COM 7538 DUNBRIDGE DRIVE ODESSA, FL 33556 T: 800-226-8013 / F: 813-926-4616 FLORIDAJETCLEAN@YAHOO.COM

## **REPORT**

DATE : 5/10/2021

TO : Timothy Treshler – Pasco County Solid Waste Management

FROM : Ralph Calistri (floridajetclean@yahoo.com)

SUBJECT : 2021 West Pasco County Landfill – Cell SW-2 - Pipe Jetcleaning Project

Florida Jetclean completed the high-pressure water-jetting of the SW2 leachate collection piping at the above landfill on 5/10/2021. The jetting log (below) documents the pipes that were addressed, as well as the jetting distances that were achieved in each pipe.

## CELL SW-2 (8" HDPE)

NE Lateral Cleanout	1,000'	Entire Pipe Cleaned Through Overlap
SE Lateral Cleanout	1,000'	Entire Pipe Cleaned Through Overlap
NE Header Cleanout	375'	Entire Pipe Cleaned
SE Header Cleanout	375'	Entire Pipe Cleaned
NW Lateral Cleanout	1,000'	Entire Pipe Cleaned Through Overlap
SW Lateral Cleanout	1,000'	Entire Pipe Cleaned Through Overlap

Please call us with questions or concerns.

Thank you,

Ralph Calistri - Florida Jetclean - 800-226-8013



May 12, 2021

Tim Treshler Pasco County 14230 Hays Rd., Spring Hill, FL 34610

Re:

Report for Chemical Cleaning in Leachate Collection System

at Pasco County Landfill.

Dear Mr. Treshler:

Attached is the Report on completed chemical cleaning work on the leachate collection system (LCS) piping and Headers in Cells A-1, A-2, A-3 and SW-1 over the last two years.

Completed chemical cleaning was achieved by flushing all the pipes with the chemical solution until chemical activity was measured at the end point of each piping system. When this occurs scale as been dissolved in the pipe and in the area of the gravel pack around each perforated pipe.

We appreciate the opportunity to work with Pasco County and help with keeping the systems open and operating as originally designed. Please let us know if you have any questions or if we can help in any other way.

Best regards,

S. Steven Carl, President

Cc: Dr. Justin Proessler

Travis Carl Dale Hall Linda Lewis

Cell A-1 (6" HDPE Primary)	Date Cleaned	<b>Condition After Cleaning</b>
Lateral 1 (furthest East)	21-Apr	Clear
Lateral 2	21-Apr	Clear
Lateral 3	21-Apr	Clear
Lateral 4	21-Apr	Clear
Lateral 5	21-Apr	Clear
Lateral 6	21-Apr	Clear
Lateral 7	21-Apr	Clear
Lateral 8	21-Apr	Clear
Lateral 9	21-Apr	Clear
Lateral 10	21-Apr	Clear
Header to Lift Station (12")	21-Apr	Clear

Cell A-2 (6" HDPE Primary)	Date Cleaned	<b>Condition After Cleaning</b>
Lateral 10 (furthest West)	20-May	Clear
Header to Lift Station (12")	20-May	Clear

Cell A-3 (6" HDPE Primary)	Date Cleaned	<b>Condition After Cleaning</b>
North Lateral	20-May	Clear
South Lateral	20-May	Clear
Header to Lift Station (12")	20-May	Clear
FM to Leachate Tank (12")	20-May	Clear

Cell SW-1 (6" HDPE Primary)	<b>Date Cleaned</b>	Condition After Cleaning
Lateral 1 (furthest East)	21-Apr	Clear
Lateral 2	21-Apr	Clear
Lateral 3	21-Apr	Clear
Lateral 4	21-Apr	Clear
Lateral 5	21-Apr	Clear
Lateral 6	21-Apr	Clear
Lateral 7	21-Apr	Clear
Lateral 8	21-Apr	Clear
Lateral 9	21-Apr	Clear
Lateral 10	21-Apr	Clear
Header to Lift Station (12")	21-Apr	Clear