#### Smith, George

From: Black, Alexis

**Sent:** Tuesday, June 02, 2020 6:52 AM

To: SWD\_Waste

**Subject:** FW: Hardee County Landfill Depth Check Confirmation **Attachments:** Hardee County Landfill Depth Check Confirmation.pdf



## Alexís Black

Environmental Specialist II

Compliance Assurance Program

Florida Department of Environmental Protection
Southwest District

<u>PLEASE NOTE:</u> Florida has a very broad public records law. Electronic communications regarding state business are public records available upon request. Your e-mail communications may therefore be subject to public disclosure.



Please consider the environment before printing this email.

From: Fischer, Shane <SFischer@SCSEngineers.com>

Sent: Monday, June 1, 2020 3:06 PM

To: Jarmolowski, James <James.Jarmolowski@dep.state.fl.us>; Black, Alexis <Alexis.Black@FloridaDEP.gov>
Cc: Marissa Alexander <Marissa.Alexander@hardeecounty.net>; Ofelia Reyna <ofelia.reyna@hardeecounty.net>;

Ouellette, Kayla < KOuellette@scsengineers.com>

Subject: Hardee County Landfill Depth Check Confirmation

On behalf of the Hardee County Solid Waste Division (County), SCS has prepared the attached documentation of protective cover depth checks prior to placement of waste against the Phase I sideslope.

The County anticipates conducting waste filling within the area within the next two weeks. If you have any questions regarding the information contained herein, please contact me.

Thank you.

Shane R. Fischer, P.E. Vice President/Office Manager SCS Engineers 3922 Coconut Palm Drive, Suite 102 Tampa, Florida 33619 (813) 804-6714 (W) (813) 503-1044 (C)

sfischer@scsengineers.com

Driven by Client Success www.scsengineers.com

## SCS ENGINEERS

June 1, 2020 File No. 09199033.27

Mr. James Jarmolowski, P.G. Florida Department of Environmental Protection Solid Waste Section, MS 4565 2600 Blair Stone Road Tallahassee, Florida 32399

Subject: Depth Check Confirmation - Waste Placement Against Phase I Sideslope

Hardee County Landfill

Permit No.: 38414-016-S0/01

Dear Mr. Jarmolowski:

On behalf of the Hardee County Solid Waste Division (County), SCS Engineers (SCS) has prepared the following documentation of protective cover depth checks conducted by County staff at the Hardee County Landfill. The depth check confirmation was conducted by the County prior to placement of waste against the Phase I sideslope in accordance with Appendix 4 - Project Specific Operation Conditions Part 1 of the facility's solid waste operation permit.

In addition, according to k.2.f.5 - k.2.f.7 of the Operation Plan, proof of adequate protective cover material prior to placing waste against the Phase I sideslope is required to be provided to the Department. County staff conducted three depth checks within an approximate 25-foot grid with each location indicating there is two feet or 24-inches of protective cover. Please refer to Attachment A for confirmation documentation provided by the County in support of the depth checks. The County anticipates conducting waste filling within the area within the next two weeks.

If you have any questions regarding the information contained herein, please contact the undersigned at (813) 503-1044.

Sincerely,

Ian Spurlock, P.E.

Senior Project Professional

SCS Engineers

Shane R. Fischer, P.E.

Vice President/Office Manager

SCS Engineers

**IUS/SRF** 

Marissa Alexander, Hardee County cc:

Ofelia Reyna, Hardee County

This item has been digitally signed and sealed by Shane R. Fischer, PE on the date adjacent to the seal.

Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.



ATTACHMENT A

**COUNTY DOCUMENTATION** 



# Hardee County Division of Solid Waste

685 Airport Road Wauchula, FL 33873 Phone: 863-773-5089 | Fax: 863-773-3907

Shane R. Fischer, P.E. SCS Engineers 3922 Coconut Palm Drive Suite 102 Tampa, FL 33619

Re: Certification Letter for Confirmation of Protective Soil

Shane,

According to k.2.f.5 - k.2.f.7 of the Operation Permit, Hardee County Landfill needs to submit proof of adequate protective cover material prior to placing waste against the Phase I Sideslope. We dug three potholes by hand within an approximate 25-foot grid with each pothole indicating there is two feet or 24-inches of protective cover. Should you need anything else for the certification letter to DEP, please let me know.

Sincerely,

Marissa Alexander

### Attachments:









