From: Wyatt Grant
To: Kothur, Bheem;
Subject: FW: January Environmental Services, Inc. UO Permit Application, NOD-1 responses dated January 16, 2012.
Date: Thursday, February 02, 2012 3:42:00 PM
Attachments: Updated January FDEP Comment Response.pdf

Bheem,

Attached is the updated documentation. Please let me know if you need anything else.

Thank You,

Wyatt Grant, P.E.
Tampa Lead Senior Project Manager
12906 Tampa Oaks Blvd. Suite 131
Temple Terrace, Florida 33637
P: 813.962.1800 ext 200 / F: 813.962.1881
Cell: 813.810.8037

ENERCON
Excellence—Every project. Every day.

Please consider the environment before printing this e-mail.

From: Wyatt Grant
Sent: Friday, January 20, 2012 6:33 AM
To: 'Kothur, Bheem'
Subject: RE: January Environmental Services, Inc. UO Permit Application, NOD-1 responses dated January 16, 2012.

Bheem,

I am working on the responses. However as far as the secondary calculations go I am not sure why you are asking to calculate 6 tanks in calculation #3 of the Secondary Containment Structure #2 Calculations. The calculation in #3 specifically identifies that the total area of tanks is less the single largest tank in the containment. In calculation #5 it is shown that the secondary containment is adequate for the single largest tank. In calculation #6 the safety factor is calculated to ensure there is enough space to account for rain water.

Please let me know if I need to clarify this further.

I should have the other information back to you today.

Wyatt Grant, P.E.
Tampa Lead Senior Project Manager
12906 Tampa Oaks Blvd. Suite 131
Temple Terrace, Florida 33637
P: 813.962.1800 ext 200 / F: 813.962.1881
Cell: 813.810.8037

ENERCON
Excellence—Every project. Every day.

Please consider the environment before printing this e-mail.

From: Kothur, Bheem [mailto:Bheem.Kothur@dep.state.fl.us]
Sent: Thursday, January 19, 2012 5:15 PM
To: Wyatt Grant
Cc: Tripp, Anthony; Dregne, James; Martin, Lee; Kothur, Bheem
Subject: January Environmental Services, Inc. UO Permit Application, NOD-1 responses dated January 16, 2012.

Mr. Grant,

I have reviewed your responses dated January 16, 2012 and have the following comments:

See the attached (example) permit application, Attachment IV-Analysis Plan, Page 2 of 3, Paragraphs 6, 7, and 8; and Page 3 of 3, Paragraph 1:
Please review these paragraphs and revise the responses as appropriate to your facility application and resubmit.

The department cannot accept 40 bins of used oil filters to store at any one time.
The department can accept 20 bins of used oil filters at any one time.
Please revise the response accordingly.

We have discussed these issues through conference call held on January 3, 2012 , instead January 4, 2012. Please review and revise the date as appropriate with your responses and resubmit January 16, 2012.

Secondary Containment Structure #2, item 3: Please use number of tanks as 6 instead 5 in calculating the Total area of tanks within secondary containment structure. Please review and revise the calculations in items 3, 4, 5, and 6 and resubmit this page:

If you have any questions, please let me know ASAP.
Thanks.

Bheem

Please take a few minutes to share your comments on the service you received from the department by clicking on this link. DEP Customer Survey.