**From:** Bermillo, Paul
**To:** Rush, Kim;
**cc:** snunes@cecenv.com;
**Subject:** FW: Vista Landfill - Cell 3 Construction
**Date:** Wednesday, September 19, 2012 12:32:56 PM

---

Kim,

Looks like Seth accidently left you off the distribution. Please let us know if you have any questions.

Thanks,

*Paul Bermillo*
Waste Management Inc. of Florida
Environmental Protection Manager
3510 Rio Vista Ave.
Orlando, FL 32805
(386)804-4183

*"Waste Management ' s renewable energy projects create enough energy to power over 1 million homes."*

---

**From:** Seth Nunes [mailto:snunes@cecenv.com]
**Sent:** Wednesday, September 19, 2012 12:18 PM
**To:** Grant, Sheree; Bermillo, Paul; Perez, Deborah; John Ladner; Yves Carrion; Jay Davol
**Cc:** 'Tommy Bradford'; Amy Nunes; 'Peter Walls'
**Subject:** Vista Landfill - Cell 3 Construction

Everyone,

Based on the meeting earlier this morning, we uncovered the wet spot in the North East Corner of Cell 3 near certification point 187 (Elevation 70). The contractor stripped the top 6 to 12 inches of the subgrade in this area and the soil was dry under the wet spot and this area will remain open and be backfilled with

some low permeability soil tomorrow morning.

CEC measured the groundwater level in MW-1A at elevation 62.47. MW-1A has the highest water level onsite, ~7.5' below the liner grades in this area. Liner deployment will proceed on the schedule discussed earlier today.

Please give me a call if you have any questions.

Seth Nunes, P.E.
Principal
Carlson Environmental Consultants, PC
1479 Scilly Cay Lane
Jupiter FL, 33458
Office: 704-283-9765
Fax: 704-283-9755
Cell: 863-634-7185