Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 18	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/24/14

Weather Description

Sky Cover:	Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	63 at 7:00	a.m.	High (F)	78 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 387 loads of general fill material (6,192 CY Cumulative 67,472 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing structural fill material in the Cell today focusing on filling in low spots throughout the cell to level up the surface prior to starting lift 3. RCS continues with the D6 Dozier for placement and grading while the crew still uses loaner pneumatic roller for compaction of placed material behind the Dozier. RCS begins Lift 3 placement in the East portion of the cell starting parallel from 4th Liner marker from the South and is spreading towards the North working in and East to West pattern. Late afternoon RCS returned to the area across from the 4th Liner marker and began to spread Lift 3 material back towards the South.

CQA (s) Monitoring Activities and Test Results:

Observe & document structural fill placement for continuing lifts in Cell 10 construction. Proof roll and test areas placed on Saturday using nuclear density gauge. All areas tested were passing.

CQA Specialist: Kevin Lesley