Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 50	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/5/14

Weather Description

Sky Cover:	Mostly Sunny	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	62 at 7:00	a.m.	High (F)	88 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS has full crew on site today reworking and shaping sump area in north end of cell due to 2+" of rainfall over weekend. Comanco is back on site with full crew today deploying composite over primary area of HDPE in southwest corner of the cell while crew of 2 perform vacuum testing of repairs and tie-in, and where primary is extrusion welded to secondary liner in the anchor trench. Once trench has been tested and passing, Comanco then moved to the south slope to deploy composite over the primary liner pulling from south to north to tie in @ horizontal composite panels.

CQA (s) Monitoring Activities and Test Results:

Monitor and document all liner deployment activities including vacuum testing, composite seaming and ties. Also observed composite deployment and seaming of composite.

CQA Specialist: Kevin Lesley