Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 1	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/3/14

Weather Description

Sky Cover:	Clear	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	55 at 7:00	a.m.	High (F)		82 at 3:00	p.m.

CQA's On Site: Kevin Lesley, Allan Brantley

Daily Load Count:

Major Construction Equipment: 1- 336 Excavator, 1 - 650 John Deer Dozier, 6 - Off road haul trucks

Contractor(s) Construction Progress:

RCS was clearing and grubbing areas in preparation of Cell 10 construction. Initial topographic surveying was being performed by Peavey and Associates. RCS excavated test pits in the borrow area to assist in obtaining bulk soil samples. Future Cell 11 area was being dewatered to help with construction operations relative to Cell 10 construction. Wet areas within the cell were being mucked out and tightened up with dry material. RCS was reshaping and constructing haul road from the borrow pit and within the cell limits.

CQA (s) Monitoring Activities and Test Results:

Attended pre-construction meeting and walked the site with Mike Kaisier and the contractor (RCS) to disucss construction operations. Testing equipment was stored in the orange connex building. Observed excavation of the test pits in the borrow area. Obtained bulk samples for proctor analysis, sieve analysis, and soils classification. Transported bulk sampes to soils laboratory for analysis.

CQA Specialist: Kevin Lesley