Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 49	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/2/14

Weather Description

Sky Cover:	Mostly Cloudy	Amt. of Precip:	0"	Wind:	10-15	(mph)
Temp: Low (F):	68 at 7:00	a.m.	High (F)	83 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS is flipping material from shaping up 1st section of storm water berm to second area using 2 haul trucks and 1 excavator. No work in cell due to projected rains. RCS is ready with pumps on standby. Comanco resumes work today deploying composite over secondary liner in the southeast side of cell and clean up work including placing sandbags in position for expected rain event.

CQA (s) Monitoring Activities and Test Results:

Observed composite deployment and seaming of composite.

CQA Specialist: Kevin Lesley