Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 52	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/7/14

Weather Description

Sky Cover:	Sunny	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	72 at 7:00	a.m.	High (F)	89 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS moved pipe welding set up next to the leachate trench this morning while part of the crew removed sand bags from the trench for GCL deployment. Part of the RCS crew moved to the borrow pit for repairs where there berm has broke through letting water into the prepped borrow area. Comanco began deployment of GCL in the northern end of the cell throughout the morning. Comanco also installed rain flap for RCS across ~150' section of the south berm. Comanco deploying secondary liner in the northern half of the cell throughout the evening including extrusion welding of patches at cross seams and along the tie-in.

CQA (s) Monitoring Activities and Test Results:

Observe and document all Liner deployment activities including repairs and testing throughout the day.

CQA Specialist: Kevin Lesley