Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 27	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 4/4/14

Weather Description

Sky Cover:	Mostly Sunny	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	62 at 7:00	a.m.	High (F)	84 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 337 loads of general fill material (5,382 CY Cumulative 118,416 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed cell construction in south end of Cell 10 placing fill for lift 9 using 7 of 10 haul trucks running fill material from borrow pit to area of placement. RCS continues with same Dozier for placement and grading of lifts while pneumatic roller continues working just behind Dozier for compaction of placed lift in southern end of the cell. RCS used front end loader & crew of 2 to offload and stockpile trucks # 4 & 5 of 270 series geocomposite today.

CQA (s) Monitoring Activities and Test Results:

Observe and document today's placement of structural fill in the South end of cell. Check in and observe offloading of trucks # 4 & 5 of 270 series geocomposite. Inventory and mark rolls with orange "S" for secondary. Areas tested at the end of the day were borderline due to higher moistures. Area was left open to dry over the weekend.

CQA Specialist: Kevin Lesley