Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 65	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/22/14

Weather Description

Sky Cover:	Sunny	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	69 at 7:00	a.m.	High (F)	93 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing protective cover in the northwest area of the cell pushing material closer towards the LCS trench in preparation of stone placement. Comanco works on placing secondary composite throughout the LCS trench. Comanco also resumed secondary composite deployment along the northeast berm slope.
Comanco lined sump area with secondary composite so RCS could then install rock and fabric.

CQA (s) Monitoring Activities and Test Results:

Observed and document protective cover placement. Document and observe all deployment and testing of geotextiles during today's deployment. Monitored placement of rock and fabric within the sump area. Work on paperwork and documentation logs.

CQA Specialist: Kevin Lesley