Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 17	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/22/14

Weather Description

Sky Cover:	Mostly Sunny	Amt. of Precip:	0"	Wind:	5-15	(mph)
Temp: Low (F):	62 at 7:00	a.m.	High (F)	85 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 341 loads of general fill material (5,456 CY Cumulative 61,280 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placing structural fill in the Cell today using D6 dozier starting at 4th liner marker from North end working back towards South. Dozier operator states starting there where Lift 2 had low section from placement earlier. RCS pneumatic roller is down so had to use replacement for now falling back into place behind dozier with compaction of placed structural fill. RCS had to use their water truck this morning to hydrate entire Cell floor to maintain moisture in the in-place materials.

CQA (s) Monitoring Activities and Test Results:

Observe and document today's cell 10 construction. No test available today. Proof roll and paperwork.

CQA Specialist: Kevin Lesley