Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 15	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/20/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	5-10	(mph)
Temp: Low (F):	69 at 7:00	a.m.	High (F)		80 at 3:00	p.m.

CQA's On Site: Kevin Lesley

Daily Load Count: 384 loads of general fill material (6,144 CY Cumulative 49,552 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 10 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed placement of structural fill in East end of cell today using D6 Dozier and 10 haul trucks placing Lift 2 from Northeast corner to Southeast corner. Pneumatic roller resumed compaction of placed lift behind Dozier once materials are graded into place. RCS eventually moved across south perimeter of the cell with Lift 2 near toe of South berm location. All materials placed today were within optimum moisture and compacted without any areas needing to be reworked. RCS continued with tractor and box blade to maintain haul road from borrow site.

CQA (s) Monitoring Activities and Test Results:

Observe and documents today's structural fill placement of Lift 2 in East and South ends of cell including routine proof rolling of materials with loaded trucks as transported across in place approved lifts. Complete density throughout all placed areas of compacted lifts using nuclear density gauge. All areas today are passing with no areas to rework.

CQA Specialist: Kevin Lesley