Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 59	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/15/14

Weather Description

Sky Cover:	Mostly Cloudy	Amt. of Precip:	4"	Wind:	10-20	(mph)
Temp: Low (F):	68 at 7:00	a.m.	High (F)		88 at 3:00	p.m.

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

RCS resumed protective cover placement throughout west side of the cell working towards the north end using haul trucks to transport from the borrow pit. Crew also resumed rock placement in leachate trench over fabric continuing down towards the northern half of the cell. RCS is down to 8 Haul trucks. Comanco resumed composite placement today once northwest corner of cell has been vacuum tested to continue opening up area in northwest corner of the cell for protective cover placement. Comanco also welded the tie in down to northwest corner into the anchor trench before rains approaching this afternoon.

CQA (s) Monitoring Activities and Test Results:

Observed and documents protective cover placement along with rock placement along leachate trench. Document and observe all deployment and testing of geotextiles during today's deployment. Monitored vacuum testing and welding activities.

CQA Specialist: Kevin Lesley