Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 60	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 5/16/14

Weather Description

Sky Cover:	Mostly Cloudy	Amt. of Precip:	0"	Wind:	5-15	(mph)
Temp: Low (F):	68 at 7:00	a.m.	High (F)	88 at 3:00	p.m.	

CQA's On Site: Kevin Lesley and Chris Johnson

Daily Load Count: -

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade, 1 - Articulating Water Truck, 1 - Dozier, 1 - Front End Loader

Contractor(s) Construction Progress:

Heavy rains over night have delayed operations in the AM. RCS placed remaining rock left in their stockpile in the north half of the leachate trench while fabric in north half has been wrapped and ready for survey. Peavey on site to shoot trench so primary liner can go down in southeast corner of the cell. Comanco has resumed placing primary liner in southeast half of cell covering a little over 2 acres including dropping back and testing seams.

CQA (s) Monitoring Activities and Test Results:

Observed and documents rock placement along leachate trench. Document and observe all deployment and testing of HDPE during today's deployment. Monitored vacuum testing and welding activities.

CQA Specialist: Kevin Lesley