Brantley Engineering, LLC

CQA Daily Field Monitoring Summary

Project Number: 2014-101	Owner: Omni Waste of Osceola County, LLC
Report Number: 7	Contractor: RCS Excavation
Project Name: JED Cell 10 Construction	Installer: Comanco
Location: St. Cloud, Florida	Date: 3/10/14

Weather Description

Sky Cover:	Partly Cloudy	Amt. of Precip:	0"	Wind:	0-5	(mph)
Temp: Low (F):	55 at 7:00	a.m.	High (F)	79 at 3:00	p.m.	

CQA's On Site: Kevin Lesley

Daily Load Count: 167 loads of general fill material (2,672 CY, Cumulative 14,016 CY)

Major Construction Equipment: 2- Excavators, 1 - 650 John Deer Dozier, 1 - CAT D-6 Dozier, 8 - Off road haul trucks, 1-Smooth drum, 1 - John Deer Tractor with Box Blade

Contractor(s) Construction Progress:

RCS resumed placement of material from borrow source for Lift 2 in North West corner of Cell 10 using same pattern of placement as Lift 1 (utilize the D6 Dozier to spread material in 12" loose Lift while pneumatic roller compacts material into place using vibration to help pull moisture up throughout Lift 2.)

CQA (s) Monitoring Activities and Test Results:

Observe & document RCS construction progress of Cell 10 during placement and compaction procedures for continuation of Lift 2 Structural fill. Observe and photo document borrow site activities. Perform density test throughout day of in place compacted material for Cell 10.

CQA Specialist: Kevin Lesley